

ESTIMATE SUMMARY

CONTID: C18461

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 18461-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 24.0 DAYS

TIME ALLOW:

138 WORK DAYS

FASTER BRIDGES O-19-J & P-19-A

PERCENT TIME: 17.39

ORIG TIME ALLOW:

140 WORK DAYS

PROJECT NO: FBRC050-005

FASTER BRIDGES O-19-J & P-19-A

NAME OF ROAD: 239A

PROJECT COUNTIES: LAS ANIMAS

CONTRACTOR:

TEZAK HEAVY EQUIPMENT CO., INC.

PAY PERIOD ENDING

01/08/2013

DATE TIME STARTED 12/03/2012

205 Tunnel Drive

DATE LET

10/11/2012

DATE WORK BEGAN

DATE AWARDED

10/24/2012

DATE TIME STOPPED

DATE CONTRACT EXECUTED

11/06/2012

DATE ACCEPTED

CANON CITY

CO 81212

719-269-1173

DATE NOTICE TO PROCEED

12/03/2012

CURRENT TOTAL

THIS ESTIMATE

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 2,081,330.16	PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT:	\$ 1,858,424.42	NON-PARTICIPATING	172,628.43	172,628.43
PERCENT COMPLETE:	8.29%	TOTAL EARNINGS	172,628.43	172,628.43
FUNDS AVAILABLE:	\$ 1,908,701.73	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	172,628.43	172,628.43
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-3,953.69	-3,953.69
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	168,674.74	168,674.74
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	168,674.74	168,674.74
		OTHER ADJUSTMENTS	0.00	0.00

PAYMENT DUE

\$

168,674.74

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18461
 PCN: 18461-BID
 PROJECT: FBRC050-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 01/08/2013
 10:52:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0250 ROADWAY - SH 239 - Location 1						
0005	202-00010	Removal of Tree	6.000	0.000		
			EACH	6.000	3,685.98	
			614.33000	6.000		3,685.98
0010	202-00090	Removal of Delineator	12.000	0.000		
			EACH	0.000	0.00	
			9.36000	0.000		0.00
0015	203-00010	Unclassified Excavation (Complete In Place)	1,040.000	0.000		
			CY	0.000	0.00	
			12.36000	0.000		0.00
0020	203-01500	Blading	125.000	0.000		
			HOUR	0.000	0.00	
			47.87000	0.000		0.00
0025	207-00205	Topsoil	165.000	0.000		
			CY	0.000	0.00	
			10.54000	0.000		0.00
0030	208-00002	*Erosion Log (12 Inch)	75.000	0.000		
			LF	0.000	0.00	
			4.51000	0.000		0.00
0035	208-00020	*Silt Fence	1,500.000	0.000		
			LF	921.000	1,040.73	
			1.13000	921.000		1,040.73
0040	208-00034	*Gravel Bag	100.000	0.000		
			LF	0.000	0.00	
			5.07000	0.000		0.00
0045	208-00045	Concrete Washout Structure	1.000	0.000		
			EACH	0.000	0.00	
			516.70000	0.000		0.00
0050	208-00070	Vehicle Tracking Pad	4.000	0.000		
			EACH	1.000	1,153.17	
			1,153.17000	1.000		1,153.17
0055	208-00103	*Removal and Disposal of Sediment (Labor)	20.000	0.000		
			HOUR	0.000	0.00	
			45.09000	0.000		0.00

CONTID: C18461
 PCN: 18461-BID
 PROJECT: FBRC050-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 01/08/2013
 10:52:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY - SH 239 - Location 1						
0060	208-00105	*Removal and Disposal of Sediment (Equipment)	20.000	0.000		
			HOOR	0.000	0.00	
			95.81000	0.000		0.00
0065	208-00106	Sweeping (Sediment Removal)	55.000	0.000		
			HOOR	0.000	0.00	
			84.18000	0.000		0.00
0070	208-00107	Removal of Trash	28.000	0.000		
			HOOR	5.000	448.00	
			89.60000	5.000		448.00
0075	208-00206	Erosion Control Supervisor	55.000	0.000		
			DAY	2.750	301.59	
			109.67000	2.750		301.59
0080	210-00010	Reset Mailbox Structure	2.000	0.000		
			EACH	1.000	212.64	
			212.64000	1.000		212.64
0085	210-00810	Reset Ground Sign	5.000	0.000		
			EACH	0.000	0.00	
			105.35000	0.000		0.00
0090	210-01000	Reset Fence	375.000	0.000		
			LF	0.000	0.00	
			2.89000	0.000		0.00
0095	212-00006	*Seeding (Native)	0.800	0.000		
			ACRE	0.000	0.00	
			535.40000	0.000		0.00
0100	212-00032	*Soil Conditioning	0.800	0.000		
			ACRE	0.000	0.00	
			2,028.89000	0.000		0.00
0105	213-00002	*Mulching (Weed Free Hay)	0.800	0.000		
			ACRE	0.000	0.00	
			507.22000	0.000		0.00
0110	213-00100	*Soil Binder	0.300	0.000		
			ACRE	0.000	0.00	
			1,916.18000	0.000		0.00

CONTID: C18461
 PCN: 18461-BID
 PROJECT: FBRC050-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 01/08/2013
 10:52:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY - SH 239 - Location 1						
0115	214-00450	Evergreen Tree (5 Gallon Container) (Ponderosa Pine)	10.000	0.000		
			EACH	0.000	0.00	
			236.70000	0.000		0.00
0120	216-00201	*Soil Retention Blanket (Straw-Coconut)	170.000	0.000		
			SY	0.000	0.00	
			3.33000	0.000		0.00
0125	304-06000	Aggregate Base Course (Class 6)	1,548.460	0.000		
			TON	0.000	0.00	
			16.64000	0.000		0.00
0130	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	50.000	0.000		
			TON	0.000	0.00	
			185.98000	0.000		0.00
0135	403-34741	*Hot Mix Asphalt (Grading SX) (75) (PG 64-22)	557.070	0.000		
			TON	0.000	0.00	
			121.73000	0.000		0.00
0140	411-10255	*Emulsified Asphalt (Slow-Setting)	485.000	0.000		
			GAL	0.000	0.00	
			5.07000	0.000		0.00
0145	507-00400	*Bituminous Slope and Ditch Paving (Asphalt)	12.000	0.000		
			TON	0.000	0.00	
			185.98000	0.000		0.00
0150	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	112.500	0.000		
			LF	0.000	0.00	
			17.75000	0.000		0.00
0155	606-01370	*Transition Type 3G	4.000	0.000		
			EACH	0.000	0.00	
			1,127.16000	0.000		0.00
0160	606-02003	*End Anchorage (Nonflared)	4.000	0.000		
			EACH	0.000	0.00	
			2,017.62000	0.000		0.00
0165	607-11580	Fence (Temporary)	370.000	0.000		
			LF	370.000	654.90	
			1.77000	370.000		654.90

CONTID: C18461
 PCN: 18461-BID
 PROJECT: FBRC050-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 01/08/2013
 10:52:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY - SH 239 - Location 1						
0170	609-60011	*Curb Type 6 (Section M)	200.000	0.000		
			LF	0.000	0.00	
			16.91000	0.000		0.00
0175	612-00001	*Delineator (Type I)	12.000	0.000		
			EACH	0.000	0.00	
			24.80000	0.000		0.00
0180	612-00003	*Delineator (Type III)	8.000	0.000		
			EACH	0.000	0.00	
			29.31000	0.000		0.00
0185	613-01300	3 Inch Electrical Conduit (Plastic)	1,446.000	0.000		
			LF	0.000	0.00	
			6.72000	0.000		0.00
0190	613-07023	Pull Box (24"x36"x24")	4.000	0.000		
			EACH	0.000	0.00	
			905.44000	0.000		0.00
0195	614-00011	*Sign Panel (Class I)	8.000	0.000		
			SF	0.000	0.00	
			20.29000	0.000		0.00
0200	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	3.000	0.000		
			EACH	0.000	0.00	
			208.53000	0.000		0.00
0205	615-00050	Embankment Protector Type 5	4.000	0.000		
			EACH	0.000	0.00	
			104.46000	0.000		0.00
0210	621-00425	*Detour	1.000	0.000		
			L S	1.000	76,302.48	
			76,302.48000	1.000		76,302.48
0215	625-00000	*Construction Surveying	0.500	0.000		
			L S	0.300	3,274.60	
			10,915.34000	0.300		3,274.60
0220	626-00000	*Mobilization	0.500	0.000		
			L S	0.093	20,419.43	
			219,563.73000	0.093		20,419.43

CONTID: C18461
 PCN: 18461-BID
 PROJECT: FBRC050-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 01/08/2013
 10:52:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY - SH 239 - Location 1						
0225	626-01000	Public Information Services	0.500	0.000		
			L S	0.000	0.00	
			5,776.24000	0.000		0.00
0230	627-00005	Epoxy Pavement Marking	5.000	0.000		
			GAL	0.000	0.00	
			281.79000	0.000		0.00
0235	630-00000	*Flagging	1,325.000	0.000		
			HOOR	54.000	681.48	
			12.62000	54.000		681.48
0240	630-00007	*Traffic Control Inspection	55.000	0.000		
			DAY	7.000	2,169.79	
			309.97000	7.000		2,169.79
0245	630-00012	*Traffic Control Management	22.000	0.000		
			DAY	3.000	1,606.20	
			535.40000	3.000		1,606.20
0250	630-80001	*Flashing Beacon (Portable)	10.000	0.000		
			EACH	2.000	789.02	
			394.51000	2.000		789.02
0255	630-80338	*Barricade (Type 3 M-D) (Temporary)	3.000	0.000		
			EACH	0.000	0.00	
			563.58000	0.000		0.00
0260	630-80341	*Construction Traffic Sign (Panel Size A)	22.000	0.000		
			EACH	1.500	76.08	
			50.72000	1.500		76.08
0265	630-80342	*Construction Traffic Sign (Panel Size B)	26.000	0.000		
			EACH	5.000	281.80	
			56.36000	5.000		281.80
0270	630-80343	*Construction Traffic Sign (Panel Size C)	20.000	0.000		
			EACH	5.000	309.95	
			61.99000	5.000		309.95
0275	630-80344	*Construction Traffic Sign (Special)	54.500	0.000		
			SF	27.250	614.22	
			22.54000	27.250		614.22

CONTID: C18461
 PCN: 18461-BID
 PROJECT: FBRC050-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 01/08/2013
 10:52:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY - SH 239 - Location 1						
0280	630-80348	*Construction Information Sign	2.000	0.000		
			EACH	1.000	169.07	
			169.07000	1.000		169.07
0285	630-80355	*Portable Message Sign Panel	4.000	0.000		
			EACH	1.000	3,606.92	
			3,606.92000	1.000		3,606.92
0290	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	0.000		
			EACH	0.000	0.00	
			281.79000	0.000		0.00
0295	630-80360	*Drum Channelizing Device	100.000	0.000		
			EACH	14.000	31.50	
			2.25000	14.000		31.50
0300	630-80363	*Drum Channelizing Device (With Light) (Flashing)	10.000	0.000		
			EACH	0.000	0.00	
			2.25000	0.000		0.00
0305	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	30.000	0.000		
			EACH	3.500	7.88	
			2.25000	3.500		7.88
0310	630-80370	Concrete Barrier (Temporary)	100.000	0.000		
			LF	0.000	0.00	
			27.43000	0.000		0.00
0315	630-80380	*Traffic Cone	200.000	0.000		
			EACH	12.500	28.13	
			2.25000	12.500		28.13
0320	630-86810	*Traffic Signal (Temporary)	2.000	0.000		
			EACH	0.000	0.00	
			3,381.49000	0.000		0.00
0325	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0330	700-70011	F/A Partnering	2,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18461
 PCN: 18461-BID
 PROJECT: FBRC050-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 01/08/2013
 10:52:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY - SH 239 - Location 1						
0335	700-70016	F/A Fuel Cost Adjustment	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0340	700-70018	F/A Roadway Smoothness Incentive	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0345	700-70019	F/A Asphalt Cement Cost Adjustment	1,836.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0350	700-70021	F/A On-The-Job Trainee	504.000	0.000		
			HOOR	0.000	0.00	
			1.00000	0.000		0.00
0355	700-70025	F/A Quality Incentive Payment	4,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0360	700-70380	F/A Erosion Control	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0250	CURRENT AMT \$	518,805.88 \$	117,865.56 \$
CAT NO0251 ROADWAY - SH 350 - Location 2						
0365	202-00090	Removal of Delineator	10.000	0.000		
			EACH	0.000	0.00	
			9.36000	0.000		0.00
0370	202-00240	*Removal of Asphalt Mat (Planing)	3,587.000	0.000		
			SY	0.000	0.00	
			1.99000	0.000		0.00
0375	202-00810	Removal of Ground Sign	1.000	0.000		
			EACH	0.000	0.00	
			93.63000	0.000		0.00
0380	202-01130	Removal of Guardrail Type 3	450.000	0.000		
			LF	0.000	0.00	
			4.39000	0.000		0.00

CONTID: C18461
 PCN: 18461-BID
 PROJECT: FBRC050-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 01/08/2013
 10:52:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0251 ROADWAY - SH 350 - Location 2						
0385	203-00010	Unclassified Excavation (Complete In Place)	1,982.000	0.000		
			CY	0.000	0.00	
			12.36000	0.000		0.00
0390	203-01500	Blading	125.000	0.000		
			HOUR	0.000	0.00	
			47.87000	0.000		0.00
0395	207-00205	Topsoil	380.000	0.000		
			CY	0.000	0.00	
			10.54000	0.000		0.00
0400	208-00002	*Erosion Log (12 Inch)	195.000	0.000		
			LF	0.000	0.00	
			4.51000	0.000		0.00
0405	208-00020	*Silt Fence	2,465.000	0.000		
			LF	2,075.000	2,344.75	
			1.13000	2,075.000		2,344.75
0410	208-00034	*Gravel Bag	100.000	0.000		
			LF	0.000	0.00	
			5.07000	0.000		0.00
0415	208-00045	Concrete Washout Structure	1.000	0.000		
			EACH	0.000	0.00	
			516.70000	0.000		0.00
0420	208-00070	Vehicle Tracking Pad	4.000	0.000		
			EACH	0.000	0.00	
			1,153.17000	0.000		0.00
0425	208-00103	*Removal and Disposal of Sediment (Labor)	20.000	0.000		
			HOUR	0.000	0.00	
			45.09000	0.000		0.00
0430	208-00105	*Removal and Disposal of Sediment (Equipment)	20.000	0.000		
			HOUR	0.000	0.00	
			95.81000	0.000		0.00
0435	208-00106	Sweeping (Sediment Removal)	85.000	0.000		
			HOUR	0.000	0.00	
			84.18000	0.000		0.00

CONTID: C18461
 PCN: 18461-BID
 PROJECT: FBRC050-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 01/08/2013
 10:52:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0251 ROADWAY - SH 350 - Location 2						
0440	208-00107	Removal of Trash	43.000	0.000		
			HOOR	0.000	0.00	
			89.60000	0.000		0.00
0445	208-00206	Erosion Control Supervisor	85.000	0.000		
			DAY	2.500	274.18	
			109.67000	2.500		274.18
0450	212-00006	*Seeding (Native)	1.200	0.000		
			ACRE	0.000	0.00	
			535.40000	0.000		0.00
0455	212-00032	*Soil Conditioning	1.200	0.000		
			ACRE	0.000	0.00	
			2,028.89000	0.000		0.00
0460	213-00002	*Mulching (Weed Free Hay)	1.200	0.000		
			ACRE	0.000	0.00	
			507.22000	0.000		0.00
0465	216-00201	*Soil Retention Blanket (Straw-Coconut)	360.000	0.000		
			SY	0.000	0.00	
			3.33000	0.000		0.00
0470	304-06000	Aggregate Base Course (Class 6)	6,082.650	0.000		
			TON	0.000	0.00	
			16.64000	0.000		0.00
0475	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	50.000	0.000		
			TON	0.000	0.00	
			185.98000	0.000		0.00
0480	403-34741	*Hot Mix Asphalt (Grading SX) (75) (PG 64-22)	2,490.270	0.000		
			TON	0.000	0.00	
			121.73000	0.000		0.00
0485	411-10255	*Emulsified Asphalt (Slow-Setting)	1,509.000	0.000		
			GAL	0.000	0.00	
			5.07000	0.000		0.00
0490	420-00112	Geotextile (Drainage) (Class 1)	138.000	0.000		
			SY	0.000	0.00	
			4.35000	0.000		0.00

CONTID: C18461
 PCN: 18461-BID
 PROJECT: FBRC050-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 01/08/2013
 10:52:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0251 ROADWAY - SH 350 - Location 2						
0495	506-00209	Riprap (9 Inch)	92.000	0.000		
			CY	0.000	0.00	
			66.08000	0.000		0.00
0500	507-00400	*Bituminous Slope and Ditch Paving (Asphalt)	12.000	0.000		
			TON	0.000	0.00	
			185.98000	0.000		0.00
0505	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	325.000	0.000		
			LF	0.000	0.00	
			17.75000	0.000		0.00
0510	606-01370	*Transition Type 3G	4.000	0.000		
			EACH	0.000	0.00	
			1,127.16000	0.000		0.00
0515	606-02003	*End Anchorage (Nonflared)	4.000	0.000		
			EACH	0.000	0.00	
			2,017.62000	0.000		0.00
0520	607-11525	Fence (Plastic)	200.000	0.000		
			LF	0.000	0.00	
			1.74000	0.000		0.00
0525	609-60011	*Curb Type 6 (Section M)	200.000	0.000		
			LF	0.000	0.00	
			16.91000	0.000		0.00
0530	612-00001	*Delineator (Type I)	16.000	0.000		
			EACH	0.000	0.00	
			24.80000	0.000		0.00
0535	612-00002	*Delineator (Type II)	14.000	0.000		
			EACH	0.000	0.00	
			27.05000	0.000		0.00
0540	612-00003	*Delineator (Type III)	8.000	0.000		
			EACH	0.000	0.00	
			29.31000	0.000		0.00
0545	613-01300	3 Inch Electrical Conduit (Plastic)	1,968.000	0.000		
			LF	0.000	0.00	
			6.72000	0.000		0.00

CONTID: C18461
 PCN: 18461-BID
 PROJECT: FBRC050-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 01/08/2013
 10:52:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0251 ROADWAY - SH 350 - Location 2						
0550	613-07023	Pull Box (24"x36"x24")	4.000	0.000		
			EACH	0.000	0.00	
			905.44000	0.000		0.00
0555	614-00011	*Sign Panel (Class I)	3.000	0.000		
			SF	0.000	0.00	
			20.29000	0.000		0.00
0560	614-00012	*Sign Panel (Class II)	9.000	0.000		
			SF	0.000	0.00	
			24.80000	0.000		0.00
0565	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	2.000	0.000		
			EACH	0.000	0.00	
			208.53000	0.000		0.00
0570	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	1.000	0.000		
			EACH	0.000	0.00	
			439.43000	0.000		0.00
0575	615-00050	Embankment Protector Type 5	4.000	0.000		
			EACH	0.000	0.00	
			104.46000	0.000		0.00
0580	625-00000	*Construction Surveying	0.500	0.000		
			L S	0.000	0.00	
			10,915.34000	0.000		0.00
0585	626-00000	*Mobilization	0.500	0.000		
			L S	0.093	20,419.43	
			219,563.73000	0.093		20,419.43
0590	626-01000	Public Information Services	0.500	0.000		
			L S	0.000	0.00	
			5,776.24000	0.000		0.00
0595	627-00001	Pavement Marking Paint	19.000	0.000		
			GAL	0.000	0.00	
			178.53000	0.000		0.00
0600	627-00005	Epoxy Pavement Marking	22.000	0.000		
			GAL	0.000	0.00	
			281.79000	0.000		0.00

CONTID: C18461
 PCN: 18461-BID
 PROJECT: FBRC050-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13
 ESTIMATE RUN 01/08/2013
 10:52:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0251 ROADWAY - SH 350 - Location 2						
0605	630-00000	*Flagging	1,275.000	0.000		
			12.62000	0.000	0.00	0.00
0610	630-00007	*Traffic Control Inspection	85.000	0.000		
			309.97000	7.000	2,169.79	2,169.79
0615	630-00012	*Traffic Control Management	34.000	0.000		
			535.40000	3.000	1,606.20	1,606.20
0620	630-80001	*Flashing Beacon (Portable)	10.000	0.000		
			394.51000	2.000	789.02	789.02
0625	630-80338	*Barricade (Type 3 M-D) (Temporary)	4.000	0.000		
			563.58000	0.000	0.00	0.00
0630	630-80341	*Construction Traffic Sign (Panel Size A)	20.000	0.000		
			50.72000	1.000	50.72	50.72
0635	630-80342	*Construction Traffic Sign (Panel Size B)	26.000	0.000		
			56.36000	3.000	169.08	169.08
0640	630-80343	*Construction Traffic Sign (Panel Size C)	18.000	0.000		
			61.99000	2.000	123.98	123.98
0645	630-80344	*Construction Traffic Sign (Special)	54.500	0.000		
			22.54000	27.250	614.22	614.22
0650	630-80348	*Construction Information Sign	2.000	0.000		
			169.07000	0.000	0.00	0.00
0655	630-80355	*Portable Message Sign Panel	4.000	0.000		
			3,606.92000	0.000	0.00	0.00

CONTID: C18461
 PCN: 18461-BID
 PROJECT: FBRC050-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14
 ESTIMATE RUN 01/08/2013
 10:52:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0251 ROADWAY - SH 350 - Location 2						
0660	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	0.000		
			EACH	0.000	0.00	
			281.79000	0.000		0.00
0665	630-80360	*Drum Channelizing Device	200.000	0.000		
			EACH	0.000	0.00	
			2.25000	0.000		0.00
0670	630-80363	*Drum Channelizing Device (With Light) (Flashing)	20.000	0.000		
			EACH	0.000	0.00	
			2.25000	0.000		0.00
0675	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	70.000	0.000		
			EACH	0.000	0.00	
			2.25000	0.000		0.00
0680	630-80370	Concrete Barrier (Temporary)	1,000.000	0.000		
			LF	0.000	0.00	
			27.43000	0.000		0.00
0685	630-80380	*Traffic Cone	300.000	0.000		
			EACH	0.000	0.00	
			2.25000	0.000		0.00
0690	630-85010	*Impact Attenuator (Temporary)	2.000	0.000		
			EACH	0.000	0.00	
			3,945.07000	0.000		0.00
0695	630-86810	*Traffic Signal (Temporary)	2.000	0.000		
			EACH	0.000	0.00	
			3,381.49000	0.000		0.00
0700	700-70010	F/A Minor Contract Revisions	125,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0705	700-70011	F/A Partnering	2,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0710	700-70016	F/A Fuel Cost Adjustment	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18461
 PCN: 18461-BID
 PROJECT: FBRC050-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15
 ESTIMATE RUN 01/08/2013
 10:52:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0251 ROADWAY - SH 350 - Location 2						
0715	700-70018	F/A Roadway Smoothness Incentive	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0720	700-70019	F/A Asphalt Cement Cost Adjustment	8,964.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0725	700-70021	F/A On-The-Job Trainee	776.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00
0730	700-70025	F/A Quality Incentive Payment	4,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0735	700-70031	F/A INTERIM SURFACE REPAIR	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0740	700-70380	F/A Erosion Control	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0251	CURRENT AMT \$	988,195.27 \$	28,561.37 \$
						28,561.37
CAT NO0350 STRUCTURE - P-19-AV - Location 1						
0745	202-00400	*Removal of Bridge	1.000	0.000		
			EACH	0.000	0.00	
			18,171.54000	0.000		0.00
0750	206-00000	Structure Excavation	716.000	0.000		
			CY	0.000	0.00	
			14.08000	0.000		0.00
0755	206-00100	Structure Backfill (Class 1)	613.000	0.000		
			CY	0.000	0.00	
			49.09000	0.000		0.00
0760	206-01750	*Shoring (Area 1)	1.000	0.000		
			L S	0.000	0.00	
			8,594.39000	0.000		0.00

CONTID: C18461
 PCN: 18461-BID
 PROJECT: FBRC050-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 16
 ESTIMATE RUN 01/08/2013
 10:52:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STRUCTURE - P-19-AV - Location 1						
0765	516-00000	*Dampproofing (Asphalt)	252.000	0.000		
			SY	0.000	0.00	
			19.73000	0.000		0.00
0770	601-03030	*Concrete Class D (Box Culvert)	113.000	0.000		
			CY	0.000	0.00	
			459.88000	0.000		0.00
0775	601-03050	*Concrete Class D (Wall)	78.000	0.000		
			CY	0.000	0.00	
			575.98000	0.000		0.00
0780	602-00000	*Reinforcing Steel	47,966.000	0.000		
			LB	0.000	0.00	
			0.72000	0.000		0.00
0785	605-83002	Geocomposite Drain with Pipe	84.000	0.000		
			SY	0.000	0.00	
			18.67000	0.000		0.00
0790	606-11020	*Bridge Rail Type 10H	124.000	0.000		
			LF	0.000	0.00	
			256.37000	0.000		0.00
			CAT 0350	CURRENT AMT \$	236,697.90 \$	0.00 \$
CAT NO0351 STRUCTURE - O-19-AH - Location 2						
0795	202-00400	*Removal of Bridge	1.000	0.000		
			EACH	0.000	0.00	
			18,171.54000	0.000		0.00
0800	206-00000	Structure Excavation	543.000	0.000		
			CY	0.000	0.00	
			14.08000	0.000		0.00
0805	206-00050	Structure Backfill (Special)	157.000	0.000		
			CY	0.000	0.00	
			19.92000	0.000		0.00
0810	206-00100	Structure Backfill (Class 1)	320.000	0.000		
			CY	0.000	0.00	
			49.09000	0.000		0.00

CONTID: C18461
 PCN: 18461-BID
 PROJECT: FBRC050-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 17
 ESTIMATE RUN 01/08/2013
 10:52:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0351 STRUCTURE - O-19-AH - Location 2						
0815	206-01750	Shoring (Area 2)	1.000	0.000		
			L S	0.000	0.00	
			24,069.09000	0.000		0.00
0820	516-00000	*Dampproofing (Asphalt)	394.000	0.000		
			SY	0.000	0.00	
			19.73000	0.000		0.00
0825	601-03030	*Concrete Class D (Box Culvert)	235.000	0.000		
			CY	0.000	0.00	
			459.88000	0.000		0.00
0830	601-03050	*Concrete Class D (Wall)	35.000	0.000		
			CY	0.000	0.00	
			575.98000	0.000		0.00
0835	602-00000	*Reinforcing Steel	80,860.000	0.000		
			LB	0.000	0.00	
			0.72000	0.000		0.00
0840	605-83002	Geocomposite Drain with Pipe	40.000	0.000		
			SY	0.000	0.00	
			18.67000	0.000		0.00
0845	606-11020	*Bridge Rail Type 10H	84.000	0.000		
			LF	0.000	0.00	
			256.37000	0.000		0.00
			CAT 0351	CURRENT AMT \$	285,228.11 \$	0.00 \$
CAT NO0450 CONSTRUCTION ENGINEERING BID ITEMS - Location 1						
0850	620-00002	Field Office (Class 2)	1.000	0.000		
			EACH	1.000	11,436.79	
			11,436.79000	1.000		11,436.79
0855	620-00012	Field Laboratory (Class 2)	1.000	0.000		
			EACH	1.000	13,124.19	
			13,124.19000	1.000		13,124.19
0860	620-00020	Sanitary Facility	1.000	0.000		
			EACH	1.000	1,640.52	
			1,640.52000	1.000		1,640.52
			CAT 0450	CURRENT AMT \$	26,201.50 \$	26,201.50 \$
						26,201.50

CONTID: C18461
 PCN: 18461-BID
 PROJECT: FBRC050-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 18
 ESTIMATE RUN 01/08/2013
 10:52:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0451 CONSTRUCTION ENGINEERING BID ITEMS - Location 2						
0865	620-00002	Field Office (Class 2)	1.000	0.000		
			EACH	0.000	0.00	
			11,436.79000	0.000		0.00
0870	620-00012	Field Laboratory (Class 2)	1.000	0.000		
			EACH	0.000	0.00	
			13,124.19000	0.000		0.00
0875	620-00020	Sanitary Facility	1.000	0.000		
			EACH	0.000	0.00	
			1,640.52000	0.000		0.00
		CAT 0451	CURRENT AMT	\$ 26,201.50	\$ 0.00	\$ 0.00
		PROJECT TOTAL	CURRENT AMT	\$ 2,081,330.16	\$ 172,628.43	\$ 172,628.43