

ESTIMATE SUMMARY

10:42:09

 CONTID: C18465 ESTIMATE NO: 0006 PROG SPEC YR: 2005
 PCN: 18465-BID COFRS REPORTING CATEGORY: 4 FACS REF NO:

CONTRACT DESCRIPTION: SH93 SHOULDER WIDENING-SH 170
 TIME CHARGED: 76.5 DAYS TIME ALLOW: 200 WORK DAYS
 PERCENT TIME: 38.25 ORIG TIME ALLOW: 200 WORK DAYS

PROJECT NO: FSA0931-031
 SH93 SHOULDER WIDENING-SH 170
 NAME OF ROAD: 093A
 PROJECT COUNTIES: BOULDER, REGION 4

CONTRACTOR: HAMON CONTRACTORS, INC.
 5670 FRANKLIN STREET
 DENVER CO 80216 303-297-0340

PAY PERIOD ENDING	12/20/2013	DATE TIME STARTED	06/20/2013
DATE LET	05/16/2013	DATE WORK BEGAN	
DATE AWARDED	05/31/2013	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	06/14/2013	DATE ACCEPTED	
DATE NOTICE TO PROCEED	06/20/2013		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 5,060,242.79 PARTICIPATING	\$ 62,000.00	\$ 0.00
AWARD PROJECT AMT:	\$ 4,637,500.00 NON-PARTICIPATING	1,102,008.59	202,890.42
PERCENT COMPLETE:	23.00% TOTAL EARNINGS	1,164,008.59	202,890.42
FUNDS AVAILABLE:	\$ 3,896,234.20 STOCKPILED MATERIALS	103,063.05	-5,460.00
	GROSS EARNINGS	1,267,071.64	197,430.42
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-31,882.76	-6,086.72
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	1,235,188.88	191,343.70
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	1,235,188.88	191,343.70
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 191,343.70

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18465
 PCN: 18465-BID
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 2
 ESTIMATE RUN 01/06/2014
 10:42:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.270		
			L S	0.430	43,000.00	
			100,000.00000	0.700		70,000.00
0010	202-00035	Removal of Pipe	125.000	125.000		
			LF	0.000	0.00	
			8.00000	125.000		1,000.00
0015	202-00090	*Removal of Delineator	98.000	6.000		
			EACH	0.000	0.00	
			1.00000	6.000		6.00
0020	202-00220	*Removal of Asphalt Mat	7,731.000	574.000		
			SY	44.000	220.00	
			5.00000	618.000		3,090.00
0025	202-00240	*Removal of Asphalt Mat (Planing)	35,462.000	0.000		
			SY	0.000	0.00	
			1.40000	0.000		0.00
0030	202-00250	*Removal of Pavement Marking	2,940.000	2,940.000		
			SF	0.000	0.00	
			1.50000	2,940.000		4,410.00
0035	202-00810	*Removal of Ground Sign	21.000	4.000		
			EACH	0.000	0.00	
			50.00000	4.000		200.00
0040	202-00821	*Removal of Sign Panel	1.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0045	202-01000	*Removal of Fence	6,224.000	5,891.000		
			LF	0.000	0.00	
			0.65000	5,891.000		3,829.15
0050	202-01130	*Removal of Guardrail Type 3	1,885.000	800.000		
			LF	0.000	0.00	
			3.55000	800.000		2,840.00
0055	202-04001	Plug Culvert	5.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00

CONTID: C18465
 PCN: 18465-BID
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 3
 ESTIMATE RUN 01/06/2014
 10:42:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-00060	Embankment Material (Complete In Place)	40,340.000	11,796.000		
			CY	2,108.000	22,134.00	
			10.50000	13,904.000		145,992.00
0065	203-00062	Embankment Material (Complete In Place) (Special)	10,734.000	0.000		
			CY	0.000	0.00	
			40.00000	0.000		0.00
0070	203-00100	Muck Excavation	150.000	0.000		
			CY	0.000	0.00	
			40.00000	0.000		0.00
0075	203-01100	Proof Rolling	15.000	0.000		
			HOURL	0.000	0.00	
			100.00000	0.000		0.00
0080	203-01500	Blading	50.000	8.500		
			HOURL	0.000	0.00	
			110.00000	8.500		935.00
0085	203-01597	Potholing	132.000	43.000		
			HOURL	0.000	0.00	
			150.00000	43.000		6,450.00
0090	206-00065	Structure Backfill (Flow-Fill)	180.000	0.000		
			CY	180.000	14,400.00	
			80.00000	180.000		14,400.00
0095	207-00205	Topsoil	8,067.000	407.000		
			CY	1,619.000	15,704.30	
			9.70000	2,026.000		19,652.20
0100	207-00305	Wetland Topsoil	6.000	0.000		
			CY	0.000	0.00	
			100.00000	0.000		0.00
0105	208-00002	Erosion Log (12 Inch)	14,453.000	7,788.000		
			LF	132.000	429.00	
			3.25000	7,920.000		25,740.00
0110	208-00003	Erosion Log (18 Inch)	244.000	220.000		
			LF	0.000	0.00	
			6.50000	220.000		1,430.00

CONTID: C18465
 PCN: 18465-BID
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 4
 ESTIMATE RUN 01/06/2014
 10:42:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	208-00020	Silt Fence	248.000	100.000		
			LF	0.000	0.00	
			2.25000	100.000		225.00
0120	208-00034	Gravel Bag	200.000	106.000		
			LF	0.000	0.00	
			2.00000	106.000		212.00
0125	208-00045	Concrete Washout Structure	3.000	1.000		
			EACH	0.000	0.00	
			1,200.00000	1.000		1,200.00
0130	208-00070	Vehicle Tracking Pad	6.000	6.000		
			EACH	0.000	0.00	
			1,900.00000	6.000		11,400.00
0131	304-09014	ABC (Spec) MCR Line 10, CMO 006/Tracking Pad Stone	400.000	71.760		
			TON	0.000	0.00	
			20.25000	71.760		1,453.14
0135	208-00103	Removal and Disposal of Sediment (Labor)	70.000	68.000		
			HOURL	2.000	90.00	
			45.00000	70.000		3,150.00
0140	208-00105	Removal and Disposal of Sediment (Equipment)	40.000	28.000		
			HOURL	1.000	110.00	
			110.00000	29.000		3,190.00
0142	208-00107	Rem Trash MCR Line 2, CO 005	50.000	0.000		
			HOURL	0.000	0.00	
			76.21000	0.000		0.00
0143	208-00106	Sweeping (Sediment Removal) MCR Line 6, CMO 006	58.500	43.500		
			HOURL	15.000	1,575.00	
			105.00000	58.500		6,142.50
0145	208-00206	Erosion Control Supervisor	200.000	73.000		
			DAY	15.000	750.00	
			50.00000	88.000		4,400.00
0150	210-00810	*Reset Ground Sign	6.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00

CONTID: C18465
 PCN: 18465-BID
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 5
 ESTIMATE RUN 01/06/2014
 10:42:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0155	210-01000	*Reset Fence	65.000	0.000		
			LF	0.000	0.00	
			11.80000	0.000		0.00
0160	210-01011	*Reset Gate	5.000	0.000		
			EACH	0.000	0.00	
			120.00000	0.000		0.00
0165	212-00006	*Seeding (Native)	19.000	0.000		
			ACRE	4.200	2,969.40	
			707.00000	4.200		2,969.40
0170	212-00032	*Soil Conditioning	19.000	0.000		
			ACRE	4.200	1,827.00	
			435.00000	4.200		1,827.00
0175	213-00004	*Mulching (Weed Free Straw)	9.000	0.000		
			ACRE	0.000	0.00	
			450.00000	0.000		0.00
0176	213-00012	Spray-on Mulch Blanket MCR Line 9, CMO 006	5.000	0.000		
			ACRE	4.200	13,813.80	
			3,289.00000	4.200		13,813.80
0180	213-00061	*Mulch Tackifier	1,785.000	0.000		
			LB	850.000	2,932.50	
			3.45000	850.000		2,932.50
0185	216-00021	*Soil Retention Blanket (Class 1)	35,219.000	0.000		
			SY	0.000	0.00	
			1.84000	0.000		0.00
0190	216-00022	*Soil Retention Blanket (Class 2)	5,956.000	0.000		
			SY	0.000	0.00	
			1.91000	0.000		0.00
0195	216-00023	*Soil Retention Blanket (Class 3)	5,338.000	0.000		
			SY	0.000	0.00	
			1.91000	0.000		0.00
0200	216-00301	*Turf Reinforcement Mat (Class 1)	2,120.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00

CONTID: C18465
 PCN: 18465-BID
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 6
 ESTIMATE RUN 01/06/2014
 10:42:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0205	217-00020	*Herbicide Treatment	0.000	0.000		
			80.00000	0.000	0.00	0.00
0210	240-00010	Removal of Nests	0.000	0.000		
			45.00000	0.000	0.00	0.00
0215	240-00020	Netting	0.000	0.000		
			5.00000	0.000	0.00	0.00
0220	304-06007	Aggregate Base Course (Class 6)	2,717.000	0.000		
			30.00000	7.000	210.00	210.00
0225	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	4,427.000	0.000		
			58.65000	0.000	0.00	0.00
0230	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	5,915.000	0.000		
			67.67000	0.000	0.00	0.00
0231	403-00720	HMA (Patching) (Asph) MCR Line 3, CO 005	50.000	0.000		
			179.53000	30.920	5,551.07	5,551.07
0235	506-00030	Grouted Riprap	11.000	0.000		
			140.00000	0.000	0.00	0.00
0240	506-00209	Riprap (9 Inch)	91.000	0.000		
			100.00000	0.000	0.00	0.00
0245	506-00224	Riprap (24 Inch)	74.000	0.000		
			80.00000	0.000	0.00	0.00
0250	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	60.000	0.000		
			65.00000	0.000	0.00	0.00

CONTID: C18465
 PCN: 18465-BID
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 7
 ESTIMATE RUN 01/06/2014
 10:42:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0255	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	349.000	0.000		
		LF		0.000	0.00	
			95.00000	0.000		0.00
0255		MATERIAL ALLOWANCE 24 Inch RCP		184.000		
		LF		0.000	0.00	
			23.90000	184.000		4,397.60
0260	603-01365	36 Inch Reinforced Concrete Pipe (Complete In Place)	82.000	0.000		
		LF		82.000	13,940.00	
			170.00000	82.000		13,940.00
0260		MATERIAL ALLOWANCE 36 Inch RCP		80.000		
		LF		-80.000	-3,716.00	
			46.45000	0.000		0.00
0265	603-01485	48 Inch Reinforced Concrete Pipe (Complete In Place)	103.000	0.000		
		LF		0.000	0.00	
			225.00000	0.000		0.00
0265		MATERIAL ALLOWANCE 48 Inch RCP		103.000		
		LF		0.000	0.00	
			81.25000	103.000		8,368.75
0270	603-05018	18 Inch Reinforced Concrete End Section	4.000	0.000		
		EACH		0.000	0.00	
			800.00000	0.000		0.00
0275	603-05024	24 Inch Reinforced Concrete End Section	6.000	0.000		
		EACH		0.000	0.00	
			900.00000	0.000		0.00
0275		MATERIAL ALLOWANCE 24 Inch RCES		6.000		
		EACH		0.000	0.00	
			387.33000	6.000		2,323.98
0280	603-05036	36 Inch Reinforced Concrete End Section	2.000	0.000		
		EACH		2.000	2,400.00	
			1,200.00000	2.000		2,400.00
0280		MATERIAL ALLOWANCE 36 Inch RCES		2.000		
		EACH		-2.000	-1,744.00	
			872.00000	0.000		0.00

CONTID: C18465
 PCN: 18465-BID
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 8
 ESTIMATE RUN 01/06/2014
 10:42:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0285	603-05048	48 Inch Reinforced Concrete End Section	2.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0290	603-10150	15 Inch Corrugated Steel Pipe	83.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
0295	604-00305	Inlet Type C (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			2,400.00000	0.000		0.00
0295		MATERIAL ALLOWANCE Inlet Type C (5)		1.000		
			EACH	0.000	0.00	
			1,046.16000	1.000		1,046.16
0300	604-00310	Inlet Type C (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0300		MATERIAL ALLOWANCE Inlet Type C (10)		1.000		
			EACH	0.000	0.00	
			1,198.04000	1.000		1,198.04
0305	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	3,813.000	0.000		
			LF	0.000	0.00	
			17.10000	0.000		0.00
0310	606-01370	*Transition Type 3G	3.000	0.000		
			EACH	0.000	0.00	
			1,080.00000	0.000		0.00
0315	606-01380	*Transition Type 3H	3.000	0.000		
			EACH	0.000	0.00	
			730.00000	0.000		0.00
0320	606-01385	*Transition Type 3J	1.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00
0325	606-01390	*End Anchorage Type 3K	3.000	0.000		
			EACH	0.000	0.00	
			965.00000	0.000		0.00

CONTID: C18465
 PCN: 18465-BID
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 9
 ESTIMATE RUN 01/06/2014
 10:42:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0330	606-02003	*End Anchorage (Nonflared)	3.000	0.000		
			EACH	0.000	0.00	
			1,971.00000	0.000		0.00
0335	606-02005	*End Anchorage (Flared)	12.000	0.000		
			EACH	0.000	0.00	
			1,537.00000	0.000		0.00
0340	607-00005	*End Post	28.000	13.000		
			EACH	0.000	0.00	
			176.20000	13.000		2,290.60
0345	607-00010	*Corner and Line Brace Post	33.000	25.000		
			EACH	0.000	0.00	
			205.50000	25.000		5,137.50
0350	607-01010	*Fence Barbed Wire with Metal Posts (Special)	7,111.000	6,162.000		
			LF	0.000	0.00	
			1.55000	6,162.000		9,551.10
0355	607-11525	*Fence (Plastic)	248.000	202.000		
			LF	0.000	0.00	
			4.05000	202.000		818.10
0360	607-11580	*Fence (Temporary)	1,401.000	1,401.000		
			LF	0.000	0.00	
			2.60000	1,401.000		3,642.60
0365	607-60116	*16 Foot Gate	2.000	0.000		
			EACH	0.000	0.00	
			355.00000	0.000		0.00
0370	609-60011	*Curb Type 6 (Section M)	66.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0375	612-00001	*Delineator (Type I)	98.000	0.000		
			EACH	0.000	0.00	
			8.00000	0.000		0.00
0380	612-00002	*Delineator (Type II)	8.000	0.000		
			EACH	0.000	0.00	
			10.00000	0.000		0.00

CONTID: C18465
 PCN: 18465-BID
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 10
 ESTIMATE RUN 01/06/2014
 10:42:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0385	612-00003	*Delineator (Type III)	18.000	0.000		
			EACH	0.000	0.00	
			12.00000	0.000		0.00
0390	614-00012	*Sign Panel (Class II)	314.000	0.000		
			SF	0.000	0.00	
			15.00000	0.000		0.00
0395	614-01572	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	304.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0400	614-03001	*Concrete Footing (Type 1)	4.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0405	614-85001	Impact Attenuator MCR	0.000	0.000		
			EACH	0.000	0.00	
			12,000.00000	0.000		0.00
0410	615-00030	Embankment Protector Type 3	2.000	0.000		
			EACH	0.000	0.00	
			650.00000	0.000		0.00
0415	621-00450	*Detour Pavement	1,310.000	961.000		
			SY	0.000	0.00	
			31.00000	961.000		29,791.00
0420	625-00000	Construction Surveying	1.000	0.260		
			L S	0.080	3,599.85	
			44,998.13000	0.340		15,299.36
0421	625-00001	Const Surveying (Hour)	20.000	3.000		
			HOUR	0.000	0.00	
			100.00000	3.000		300.00
0425	626-00000	*Mobilization	1.000	0.500		
			L S	0.000	0.00	
			202,500.00000	0.500		101,250.00
0430	626-01000	Public Information Services	1.000	0.400		
			L S	0.000	0.00	
			7,500.00000	0.400		3,000.00

CONTID: C18465
 PCN: 18465-BID
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 11
 ESTIMATE RUN 01/06/2014
 10:42:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0435	627-00005	*Epoxy Pavement Marking	140.000	0.000		
			GAL	0.000	0.00	
			75.00000	0.000		0.00
0440	627-00011	*Pavement Marking Paint (Waterborne)	479.000	43.000		
			GAL	95.000	3,325.00	
			35.00000	138.000		4,830.00
0445	627-30327	*Preformed Plastic Pavement Marking (Word-Symbol) (Type III)	31.000	0.000		
			SF	0.000	0.00	
			15.00000	0.000		0.00
0446	629-01001	Survey Monument (Ty 1) MCR Line 4, CMO 005	7.000	0.000		
			EACH	0.000	0.00	
			337.50000	0.000		0.00
0450	630-00000	*Flagging	3,200.000	576.000		
			HOUR	89.500	1,342.50	
			15.00000	665.500		9,982.50
0455	630-00007	*Traffic Control Inspection	94.000	83.000		
			DAY	11.000	3,850.00	
			350.00000	94.000		32,900.00
0460	630-00012	*Traffic Control Management	200.000	53.000		
			DAY	10.000	4,000.00	
			400.00000	63.000		25,200.00
0465	630-80341	*Construction Traffic Sign (Panel Size A)	48.000	4.000		
			EACH	0.000	0.00	
			200.00000	4.000		800.00
0470	630-80342	*Construction Traffic Sign (Panel Size B)	36.000	18.000		
			EACH	0.000	0.00	
			800.00000	18.000		14,400.00
0475	630-80344	*Construction Traffic Sign (Special)	98.000	32.500		
			SF	0.000	0.00	
			27.00000	32.500		877.50
0480	630-80355	*Portable Message Sign Panel	2.000	1.000		
			EACH	0.000	0.00	
			9,000.00000	1.000		9,000.00

CONTID: C18465
 PCN: 18465-BID
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 12
 ESTIMATE RUN 01/06/2014
 10:42:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0485	630-80356	*Advance Warning Flashing or Sequencing Arrow Panel (A Type)	0.000 EACH 100.00000	0.000 0.000 0.000	0.00 0.00	0.00
0486	630-80358	Flash Arrow Panel (C Ty) MCR Line 1	2.000 EACH 2,330.00000	0.500 0.000 0.500	0.00 0.00	1,165.00
0490	630-80360	*Drum Channelizing Device	433.000 EACH 1.00000	50.000 0.000 50.000	0.00 0.00	50.00
0491	630-80367	Port Traf Speed Monitor MCR Line 5, CMO 005	1.000 EACH 4,440.00000	0.500 0.000 0.500	0.00 0.00	2,220.00
0495	630-80370	Concrete Barrier (Temporary)	1,843.000 LF 20.00000	885.000 0.000 885.000	0.00 0.00	17,700.00
0496	900-00007	Added Item (Each)/ Impact Attenuator (Temp)	4.000 EACH 12,000.00000	2.000 0.000 2.000	0.00 0.00	24,000.00
0500	700-70010	F/A Minor Contract Revisions	196,155.500 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0505	700-70011	F/A Partnering	5,000.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0510	700-70012	F/A Asphalt Pavement Incentive	25,000.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0515	700-70014	F/A Incentive	0.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0520	700-70016	F/A Fuel Cost Adjustment	0.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C18465
 PCN: 18465-BID
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 13
 ESTIMATE RUN 01/06/2014
 10:42:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0525	700-70018	F/A Roadway Smoothness Incentive	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0530	700-70019	F/A Asphalt Cement Cost Adjustment	35,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0535	700-70380	F/A Erosion Control	5,000.000	719.560		
			F A	0.000	0.00	
			1.00000	719.560		719.56
0540	700-70589	F/A Environmental Health & Safety Management	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 3,384,280.73 \$	152,713.42 \$ 707,250.11
CAT NO0201 TRAIL						
0550	304-09000	Aggregate Base Course (Special)	142.000	0.000		
			CY	0.000	0.00	
			55.00000	0.000		0.00
0555	506-00209	Riprap (9 Inch)	8.000	0.000		
			CY	0.000	0.00	
			100.00000	0.000		0.00
0560	603-01155	15 Inch Reinforced Concrete Pipe (Complete In Place)	34.000	0.000		
			LF	0.000	0.00	
			55.00000	0.000		0.00
0565	603-05015	15 Inch Reinforced Concrete End Section	1.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0570	604-00305	Inlet Type C (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			2,400.00000	0.000		0.00
0570		MATERIAL ALLOWANCE Inlet Type C (5)		1.000		
			EACH	0.000	0.00	
			1,046.16000	1.000		1,046.16
			CAT 0201	CURRENT AMT	\$ 13,580.00 \$	0.00 \$ 1,046.16

CONTID: C18465
 PCN: 18465-BID
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 14
 ESTIMATE RUN 01/06/2014
 10:42:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 PEDESTRIAN UNDERPASS						
0575	206-00000	Structure Excavation	1,518.000	759.000		
			CY	0.000	0.00	
			10.00000	759.000		7,590.00
0580	206-00010	Structure Excavation (Special)	546.000	328.000		
			CY	0.000	0.00	
			30.00000	328.000		9,840.00
0585	206-00100	Structure Backfill (Class 1)	1,273.000	0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00
0590	206-00200	Structure Backfill (Class 2)	55.000	0.000		
			CY	0.000	0.00	
			10.00000	0.000		0.00
0595	206-01781	*Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			20,000.00000	1.000		20,000.00
0600	206-01782	*Shoring (Area 2)	1.000	0.000		
			L S	0.000	0.00	
			17,000.00000	0.000		0.00
0605	601-03050	Concrete Class D (Wall)	116.000	0.000		
			CY	27.300	11,602.50	
			425.00000	27.300		11,602.50
0610	601-21010	Precast Concrete Unit	60.000	0.000		
			CY	0.000	0.00	
			2,000.00000	0.000		0.00
0610		MATERIAL ALLOWANCE Precast Concrete Units		28.000		
			CY	0.000	0.00	
			863.71000	28.000		24,183.88
0615	601-40301	*Structural Concrete Coating	2,703.000	0.000		
			SF	0.000	0.00	
			1.00000	0.000		0.00
0620	601-40302	*Structural Concrete Coating (Anti-Graffiti)	2,703.000	0.000		
			SF	0.000	0.00	
			1.50000	0.000		0.00

CONTID: C18465
 PCN: 18465-BID
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 15
 ESTIMATE RUN 01/06/2014
 10:42:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 PEDESTRIAN UNDERPASS						
0625	601-40401	*Structural Concrete Stain	710.000	0.000		
			SF	0.000	0.00	
			0.90000	0.000		0.00
0630	602-00000	*Reinforcing Steel	6,419.000	0.000		
			LB	6,419.000	4,878.44	
			0.76000	6,419.000		4,878.44
0635	602-00020	*Reinforcing Steel (Epoxy Coated)	8,726.000	0.000		
			LB	1,169.000	1,052.10	
			0.90000	1,169.000		1,052.10
			CAT 0300	CURRENT AMT \$	283,998.34 \$	17,533.04 \$
						79,146.92
CAT NO0301 WALL ONE						
0640	206-00000	Structure Excavation	1,790.000	1,610.000		
			CY	180.000	1,800.00	
			10.00000	1,790.000		17,900.00
0645	206-00010	Structure Excavation (Special)	696.000	696.000		
			CY	0.000	0.00	
			30.00000	696.000		20,880.00
0650	206-00100	Structure Backfill (Class 1)	1,530.000	0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00
0655	206-00200	Structure Backfill (Class 2)	280.000	0.000		
			CY	0.000	0.00	
			10.00000	0.000		0.00
0660	206-01783	*Shoring (Area 3)	1.000	1.000		
			L S	0.000	0.00	
			85,000.00000	1.000		85,000.00
0665	503-00024	*Drilled Caisson (24 Inch)	1,056.000	1,056.000		
			LF	0.000	0.00	
			70.00000	1,056.000		73,920.00
0665		MATERIAL ALLOWANCE Reinforcing Steel		0.000		
			LF	0.000	0.00	
			11.20000	0.000		0.00

CONTID: C18465
 PCN: 18465-BID
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 16
 ESTIMATE RUN 01/06/2014
 10:42:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 WALL ONE						
0670	516-00000	Dampproofing (Asphalt)	637.000	0.000		
			SY	0.000	0.00	
			12.00000	0.000		0.00
0675	601-03050	*Concrete Class D (Wall)	579.000	85.200		
			CY	0.000	0.00	
			425.00000	85.200		36,210.00
0680	601-40301	*Structural Concrete Coating	2,269.000	0.000		
			SF	0.000	0.00	
			1.00000	0.000		0.00
0685	601-40302	*Structural Concrete Coating (Anti-Graffiti)	2,269.000	0.000		
			SF	0.000	0.00	
			1.50000	0.000		0.00
0690	601-40401	*Structural Concrete Stain	3,610.000	0.000		
			SF	0.000	0.00	
			0.90000	0.000		0.00
0695	602-00000	*Reinforcing Steel	48,310.000	31,907.000		
			LB	0.000	0.00	
			0.76000	31,907.000		24,249.32
0695		MATERIAL ALLOWANCE Reinforcing Steel		16,402.999		
			LB	0.000	0.00	
			0.47350	16,402.999		7,766.82
0700	602-00020	*Reinforcing Steel (Epoxy Coated)	85,140.000	15,166.000		
			LB	0.000	0.00	
			0.90000	15,166.000		13,649.40
0700		MATERIAL ALLOWANCE Reinforcing Steel (Epoxy)		69,974.000		
			LB	0.000	0.00	
			0.57230	69,974.000		40,046.12
0705	606-11030	*Bridge Rail Type 10M	459.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00

CONTID: C18465
 PCN: 18465-BID
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0006

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 WALL ONE						
0705		MATERIAL ALLOWANCE Bridge Rail Rebar		435.000		
			LF	0.000	0.00	
			4.30000	435.000		1,870.50
CAT 0301 CURRENT AMT \$ 662,162.10 \$ 1,800.00 \$ 321,492.16						
CAT NO0302 WALL TWO						
0710	206-00000	Structure Excavation	74.000	0.000		
			CY	0.000	0.00	
			10.00000	0.000		0.00
0715	206-00010	Structure Excavation (Special)	91.000	0.000		
			CY	0.000	0.00	
			30.00000	0.000		0.00
0720	206-00100	Structure Backfill (Class 1)	16.000	0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00
0725	206-00200	Structure Backfill (Class 2)	16.000	0.000		
			CY	0.000	0.00	
			10.00000	0.000		0.00
0730	503-00024	*Drilled Caisson (24 Inch)	133.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
0735	503-00030	*Drilled Caisson (30 Inch)	400.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
0740	503-00036	*Drilled Caisson (36 Inch)	852.000	0.000		
			LF	0.000	0.00	
			125.00000	0.000		0.00
0745	514-00201	Pedestrian Railing (Steel)(Special)	188.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
0750	601-03050	Concrete Class D (Wall)	75.000	0.000		
			CY	0.000	0.00	
			425.00000	0.000		0.00

CONTID: C18465
 PCN: 18465-BID
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 18
 ESTIMATE RUN 01/06/2014
 10:42:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 WALL TWO						
0755	601-40301	*Structural Concrete Coating	837.000	0.000		
			SF	0.000	0.00	
			1.00000	0.000		0.00
0760	601-40302	*Structural Concrete Coating (Anti-Graffiti)	837.000	0.000		
			SF	0.000	0.00	
			1.50000	0.000		0.00
0765	601-40401	*Structural Concrete Stain	2,767.000	0.000		
			SF	0.000	0.00	
			0.90000	0.000		0.00
0770	602-00020	*Reinforcing Steel (Epoxy Coated)	4,079.000	0.000		
			LB	0.000	0.00	
			0.90000	0.000		0.00
0775	641-10000	Shotcrete	119.000	0.000		
			SY	0.000	0.00	
			200.00000	0.000		0.00
			CAT 0302	CURRENT AMT \$	242,488.90 \$	0.00 \$
CAT NO0303 WALL THREE						
0780	206-00000	Structure Excavation	95.000	95.000		
			CY	0.000	0.00	
			10.00000	95.000		950.00
0785	206-00010	Structure Excavation (Special)	24.000	24.000		
			CY	0.000	0.00	
			30.00000	24.000		720.00
0790	206-00100	Structure Backfill (Class 1)	56.000	0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00
0795	206-00200	Structure Backfill (Class 2)	40.000	0.000		
			CY	0.000	0.00	
			10.00000	0.000		0.00
0800	601-03050	Concrete Class D (Wall)	64.000	0.000		
			CY	27.000	11,475.00	
			425.00000	27.000		11,475.00

CONTID: C18465
 PCN: 18465-BID
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 19
 ESTIMATE RUN 01/06/2014
 10:42:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0303 WALL THREE							
0805	601-40301	*Structural Concrete Coating	207.000	0.000			
			SF	0.000	0.00		
			1.00000	0.000		0.00	
0810	601-40302	*Structural Concrete Coating (Anti-Graffiti)	207.000	0.000			
			SF	0.000	0.00		
			1.50000	0.000		0.00	
0815	601-40401	*Structural Concrete Stain	320.000	0.000			
			SF	0.000	0.00		
			0.90000	0.000		0.00	
0820	602-00000	*Reinforcing Steel	3,732.000	0.000			
			LB	2,464.000	1,872.64		
			0.76000	2,464.000		1,872.64	
0825	602-00020	*Reinforcing Steel (Epoxy Coated)	5,681.000	0.000			
			LB	947.000	852.30		
			0.90000	947.000		852.30	
0830	606-11030	*Bridge Rail Type 10M	107.000	0.000			
			LF	0.000	0.00		
			120.00000	0.000		0.00	
			CAT 0303	CURRENT AMT \$	51,984.72 \$	14,199.94 \$	15,869.94
CAT NO0304 WALL FOUR							
0835	206-00000	Structure Excavation	51.000	51.000			
			CY	0.000	0.00		
			10.00000	51.000		510.00	
0840	206-00010	Structure Excavation (Special)	16.000	16.000			
			CY	0.000	0.00		
			30.00000	16.000		480.00	
0845	206-00100	Structure Backfill (Class 1)	18.000	0.000			
			CY	0.000	0.00		
			20.00000	0.000		0.00	
0850	206-00200	Structure Backfill (Class 2)	26.000	0.000			
			CY	0.000	0.00		
			10.00000	0.000		0.00	

CONTID: C18465
 PCN: 18465-BID
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 20
 ESTIMATE RUN 01/06/2014
 10:42:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0304 WALL FOUR							
0855	601-03050	Concrete Class D (Wall)	46.000	0.000			
			CY	22.000	9,350.00		
			425.00000	22.000		9,350.00	
0860	601-40301	*Structural Concrete Coating	157.000	0.000			
			SF	0.000	0.00		
			1.00000	0.000		0.00	
0865	601-40302	*Structural Concrete Coating (Anti-Graffiti)	157.000	0.000			
			SF	0.000	0.00		
			1.50000	0.000		0.00	
0870	601-40401	*Structural Concrete Stain	206.000	0.000			
			SF	0.000	0.00		
			0.90000	0.000		0.00	
0875	602-00000	*Reinforcing Steel	2,564.000	0.000			
			LB	1,692.000	1,285.92		
			0.76000	1,692.000		1,285.92	
0880	602-00020	*Reinforcing Steel (Epoxy Coated)	3,736.000	0.000			
			LB	609.000	548.10		
			0.90000	609.000		548.10	
			CAT 0304	CURRENT AMT \$	27,048.94 \$	11,184.02 \$	12,174.02
CAT NO0305 WALL FIVE							
0885	206-00000	Structure Excavation	63.000	0.000			
			CY	0.000	0.00		
			10.00000	0.000		0.00	
0890	206-00010	Structure Excavation (Special)	21.000	0.000			
			CY	0.000	0.00		
			30.00000	0.000		0.00	
0895	206-00100	Structure Backfill (Class 1)	32.000	0.000			
			CY	0.000	0.00		
			20.00000	0.000		0.00	
0900	206-00200	Structure Backfill (Class 2)	25.000	0.000			
			CY	0.000	0.00		
			10.00000	0.000		0.00	

CONTID: C18465
 PCN: 18465-BID
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 21
 ESTIMATE RUN 01/06/2014
 10:42:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0305 WALL FIVE						
0905	601-03050	Concrete Class D (Wall)	49.000	0.000		
			CY	0.000	0.00	
			425.00000	0.000		0.00
0910	601-40301	*Structural Concrete Coating	209.000	0.000		
			SF	0.000	0.00	
			1.00000	0.000		0.00
0915	601-40302	*Structural Concrete Coating (Anti-Graffiti)	209.000	0.000		
			SF	0.000	0.00	
			1.50000	0.000		0.00
0920	601-40401	*Structural Concrete Stain	243.000	0.000		
			SF	0.000	0.00	
			0.90000	0.000		0.00
0925	602-00000	*Reinforcing Steel	2,675.000	0.000		
			LB	0.000	0.00	
			0.76000	0.000		0.00
0930	602-00020	*Reinforcing Steel (Epoxy Coated)	3,809.000	0.000		
			LB	0.000	0.00	
			0.90000	0.000		0.00
0935	606-11030	*Bridge Rail Type 10M	74.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00
0935		MATERIAL ALLOWANCE Bridge Rail Rebar		61.000		
			LF	0.000	0.00	
			4.30000	61.000		262.30
			CAT 0305	CURRENT AMT \$	38,057.30 \$	0.00 \$
						262.30
CAT NO0306 DITCH EXTENSIONS						
0940	202-00500	Removal of Portions of Present Structure	5.000	2.000		
			EACH	0.000	0.00	
			3,500.00000	2.000		7,000.00
0945	206-00000	Structure Excavation	253.000	253.000		
			CY	0.000	0.00	
			10.00000	253.000		2,530.00

CONTID: C18465
 PCN: 18465-BID
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 22
 ESTIMATE RUN 01/06/2014
 10:42:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0306 DITCH EXTENSIONS						
0950	206-00100	Structure Backfill (Class 1)	417.000	0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00
0955	206-01784	*Shoring (Area 4)	1.000	1.000		
			L S	0.000	0.00	
			3,500.00000	1.000		3,500.00
0960	206-01785	*Shoring (Area 5)	1.000	1.000		
			L S	0.000	0.00	
			15,000.00000	1.000		15,000.00
0965	206-01786	*Shoring (Area 6)	1.000	0.000		
			L S	0.000	0.00	
			15,000.00000	0.000		0.00
0970	206-01787	*Shoring (Area 7)	1.000	1.000		
			L S	0.000	0.00	
			5,000.00000	1.000		5,000.00
0975	206-01788	*Shoring (Area 8)	1.000	0.000		
			L S	0.000	0.00	
			5,000.00000	0.000		0.00
0980	506-00030	Grouted Riprap	443.000	0.000		
			CY	0.000	0.00	
			140.00000	0.000		0.00
0985	507-00100	*Concrete Slope and Ditch Paving (Reinforced)	19.600	14.000		
			CY	0.000	0.00	
			325.00000	14.000		4,550.00
0990	514-00201	Pedestrian Railing (Steel)(Special)	93.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
0995	515-00410	Concrete Sealer (Calcium Nitrite)	113.000	2.000		
			SY	0.000	0.00	
			35.00000	2.000		70.00
1000	601-03030	Concrete Class D (Box Culvert)	251.000	35.000		
			CY	0.000	0.00	
			400.00000	35.000		14,000.00

CONTID: C18465
 PCN: 18465-BID
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 23
 ESTIMATE RUN 01/06/2014
 10:42:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0306 DITCH EXTENSIONS							
1005	601-40301	*Structural Concrete Coating	112.000	0.000			
			SF	0.000	0.00		
			1.00000	0.000		0.00	
1010	601-40302	*Structural Concrete Coating (Anti-Graffiti)	112.000	0.000			
			SF	0.000	0.00		
			1.50000	0.000		0.00	
1015	601-40401	*Structural Concrete Stain	605.000	0.000			
			SF	0.000	0.00		
			0.90000	0.000		0.00	
1020	602-00000	*Reinforcing Steel	24,931.000	6,168.000			
			LB	0.000	0.00		
			0.76000	6,168.000		4,687.68	
1020		MATERIAL ALLOWANCE Reinforcing Steel		7,250.982			
			LB	0.000	0.00		
			0.47350	7,250.982		3,433.34	
1025	602-00020	*Reinforcing Steel (Epoxy Coated)	23,283.000	1,044.000			
			LB	0.000	0.00		
			0.90000	1,044.000		939.60	
1025		MATERIAL ALLOWANCE Reinforcing Steel (Epoxy)		8,844.994			
			LB	0.000	0.00		
			0.57230	8,844.994		5,061.99	
1025		MATERIAL ALLOWANCE Gamepass Epoxy Rebar		3,594.985			
			LB	0.000	0.00		
			0.57230	3,594.985		2,057.41	
			CAT 0306	CURRENT AMT \$	294,641.76 \$	0.00 \$	67,830.02
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
1030	620-00002	Field Office (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			32,000.00000	1.000		32,000.00	
1035	620-00012	Field Laboratory (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			25,000.00000	1.000		25,000.00	

CONTID: C18465
 PCN: 18465-BID
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 24
 ESTIMATE RUN 01/06/2014
 10:42:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1040	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			2,500.00000	2.000		5,000.00
			CAT 0400	CURRENT AMT	\$ 62,000.00	\$ 0.00
			PROJECT TOTAL	CURRENT AMT	\$ 5,060,242.79	\$ 1,267,071.63