

ESTIMATE SUMMARY

12:33:33

-----  
 CONTID: C18465 ESTIMATE NO: 0017 PROG SPEC YR: 2005  
 PCN: 18465-BID COFRS REPORTING CATEGORY: 4 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: SH93 SHOULDER WIDENING-SH 170  
 TIME CHARGED: 274.0 DAYS TIME ALLOW: 273 WORK DAYS  
 PERCENT TIME: 100.37 ORIG TIME ALLOW: 200 WORK DAYS

PROJECT NO: FSA0931-031  
 SH93 SHOULDER WIDENING-SH 170  
 NAME OF ROAD: 093A  
 PROJECT COUNTIES: BOULDER, REGION 4

CONTRACTOR: HAMON CONTRACTORS, INC.  
 5670 FRANKLIN STREET  
 DENVER CO 80216 303-297-0340

PAY PERIOD ENDING	11/25/2014	DATE TIME STARTED	06/20/2013
DATE LET	05/16/2013	DATE WORK BEGAN	
DATE AWARDED	05/31/2013	DATE TIME STOPPED	12/23/2014
DATE CONTRACT EXECUTED	06/14/2013	DATE ACCEPTED	12/23/2014
DATE NOTICE TO PROCEED	06/20/2013		

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 6,714,279.06 PARTICIPATING	\$ 62,000.00	\$ 0.00
AWARD PROJECT AMT: \$ 4,637,500.00 NON-PARTICIPATING	5,774,561.24	508,894.60
PERCENT COMPLETE: 86.93% TOTAL EARNINGS	5,836,561.24	508,894.60
FUNDS AVAILABLE: \$ 877,717.82 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	5,836,561.24
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-69,562.50	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	5,766,998.74
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	5,766,998.74
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 508,894.60

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18465  
 PCN: 18465-BID  
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 2  
 ESTIMATE RUN 12/30/2014  
 12:33:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			100,000.00000	1.000		100,000.00
0010	202-00035	Removal of Pipe	168.000	168.000		
			LF	0.000	0.00	
			8.00000	168.000		1,344.00
0015	202-00090	*Removal of Delineator	98.000	45.000		
			EACH	0.000	0.00	
			1.00000	45.000		45.00
0020	202-00220	*Removal of Asphalt Mat	7,731.000	5,412.000		
			SY	0.000	0.00	
			5.00000	5,412.000		27,060.00
0025	202-00240	*Removal of Asphalt Mat (Planing)	0.000	0.000		
			SY	0.000	0.00	
			1.40000	0.000		0.00
0026	202-00240	Rem Asphalt Mat (Planing) CO 019, Roadway Profile Revision	21,756.000	20,307.020		
			SY	350.000	854.00	
			2.44000	20,657.020		50,403.13
0030	202-00250	*Removal of Pavement Marking	12,685.000	3,730.300		
			SF	3,730.300	5,595.45	
			1.50000	7,460.600		11,190.90
0035	202-00810	*Removal of Ground Sign	21.000	4.000		
			EACH	0.000	0.00	
			50.00000	4.000		200.00
0040	202-00821	*Removal of Sign Panel	1.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0045	202-01000	*Removal of Fence	6,403.000	6,231.000		
			LF	83.000	53.95	
			0.65000	6,314.000		4,104.10
0050	202-01130	*Removal of Guardrail Type 3	1,885.000	1,596.000		
			LF	0.000	0.00	
			3.55000	1,596.000		5,665.80

CONTID: C18465  
 PCN: 18465-BID  
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 3  
 ESTIMATE RUN 12/30/2014  
 12:33:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0055	202-04001	Plug Culvert	6.000	3.000		
			EACH	0.000	0.00	
			800.00000	3.000		2,400.00
0060	203-00060	Embankment Material (Complete In Place)	51,072.040	49,800.800		
			CY	1,271.240	13,348.02	
			10.50000	51,072.040		536,256.42
0065	203-00062	Embankment Material (Complete In Place) (Special)	15,025.000	13,910.800		
			CY	1,016.990	40,679.60	
			40.00000	14,927.790		597,111.60
0070	203-00100	Muck Excavation	0.000	0.000		
			CY	0.000	0.00	
			40.00000	0.000		0.00
0075	203-01100	Proof Rolling	50.000	47.500		
			HOUR	0.000	0.00	
			100.00000	47.500		4,750.00
0080	203-01500	Blading	60.000	25.500		
			HOUR	7.750	852.50	
			110.00000	33.250		3,657.50
0085	203-01597	Potholing	60.500	60.500		
			HOUR	0.000	0.00	
			150.00000	60.500		9,075.00
0090	206-00065	Structure Backfill (Flow-Fill)	190.000	183.000		
			CY	0.000	0.00	
			80.00000	183.000		14,640.00
0095	207-00205	Topsoil	8,067.000	6,948.000		
			CY	0.000	0.00	
			9.70000	6,948.000		67,395.60
0100	207-00305	Wetland Topsoil	6.000	3.000		
			CY	0.000	0.00	
			100.00000	3.000		300.00
0105	208-00002	Erosion Log (12 Inch)	14,453.000	11,372.000		
			LF	2,500.000	8,125.00	
			3.25000	13,872.000		45,084.00

CONTID: C18465  
 PCN: 18465-BID  
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 4  
 ESTIMATE RUN 12/30/2014  
 12:33:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0110	208-00003	Erosion Log (18 Inch)	220.000	220.000		
			LF	0.000	0.00	
			6.50000	220.000		1,430.00
0115	208-00020	Silt Fence	175.000	159.000		
			LF	0.000	0.00	
			2.25000	159.000		357.75
0120	208-00034	Gravel Bag	250.000	202.000		
			LF	0.000	0.00	
			2.00000	202.000		404.00
0125	208-00045	Concrete Washout Structure	2.000	1.000		
			EACH	0.000	0.00	
			1,200.00000	1.000		1,200.00
0130	208-00070	Vehicle Tracking Pad	10.000	10.000		
			EACH	0.000	0.00	
			1,900.00000	10.000		19,000.00
0131	304-09014	ABC (Spec) MCR Line 10, CMO 006/Tracking Pad Stone	360.000	350.840		
			TON	0.000	0.00	
			20.25000	350.840		7,104.51
0135	208-00103	Removal and Disposal of Sediment (Labor)	500.000	441.000		
			HOUR	31.000	1,395.00	
			45.00000	472.000		21,240.00
0140	208-00105	Removal and Disposal of Sediment (Equipment)	100.000	77.000		
			HOUR	0.000	0.00	
			110.00000	77.000		8,470.00
0142	208-00107	Rem Trash MCR Line 2, CO 005	50.000	47.500		
			HOUR	0.000	0.00	
			76.21000	47.500		3,619.98
0143	208-00106	Sweeping (Sediment Removal) MCR Line 6, CMO 006	450.000	375.000		
			HOUR	30.500	3,202.50	
			105.00000	405.500		42,577.50
0145	208-00206	Erosion Control Supervisor	320.000	296.000		
			DAY	23.000	1,150.00	
			50.00000	319.000		15,950.00

CONTID: C18465  
 PCN: 18465-BID  
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 5  
 ESTIMATE RUN 12/30/2014  
 12:33:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0150	210-00810	*Reset Ground Sign	6.000 EACH	0.000 0.000	0.00	0.00
			200.00000	0.000		0.00
0155	210-01000	*Reset Fence	65.000 LF	48.000 0.000	0.00	566.40
			11.80000	48.000		566.40
0160	210-01011	*Reset Gate	5.000 EACH	2.000 1.000	120.00	360.00
			120.00000	3.000		360.00
0165	212-00006	*Seeding (Native)	19.000 ACRE	13.200 2.600	1,838.20	11,170.60
			707.00000	15.800		11,170.60
0170	212-00032	*Soil Conditioning	19.000 ACRE	13.200 2.600	1,131.00	6,873.00
			435.00000	15.800		6,873.00
0175	213-00004	*Mulching (Weed Free Straw)	1.000 ACRE	0.000 0.000	0.00	0.00
			450.00000	0.000		0.00
0176	213-00012	Spray-on Mulch Blanket MCR Line 9, CMO 006	15.800 ACRE	13.200 2.600	8,551.40	51,966.20
			3,289.00000	15.800		51,966.20
0180	213-00061	*Mulch Tackifier	1,785.000 LB	850.000 0.000	0.00	2,932.50
			3.45000	850.000		2,932.50
0185	216-00021	*Soil Retention Blanket (Class 1)	391.000 SY	391.000 0.000	0.00	719.44
			1.84000	391.000		719.44
0190	216-00022	*Soil Retention Blanket (Class 2)	350.000 SY	314.000 0.000	0.00	599.74
			1.91000	314.000		599.74
0195	216-00023	*Soil Retention Blanket (Class 3)	0.000 SY	0.000 0.000	0.00	0.00
			1.91000	0.000		0.00

CONTID: C18465  
 PCN: 18465-BID  
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 6  
 ESTIMATE RUN 12/30/2014  
 12:33:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0200	216-00301	*Turf Reinforcement Mat (Class 1)	2,120.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
0205	217-00020	*Herbicide Treatment	0.000	0.000		
			HOURL	0.000	0.00	
			80.00000	0.000		0.00
0210	240-00010	Removal of Nests	0.000	0.000		
			HOURL	0.000	0.00	
			45.00000	0.000		0.00
0215	240-00020	Netting	0.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
0220	304-06007	Aggregate Base Course (Class 6)	3,901.000	3,901.000		
			CY	0.000	0.00	
			30.00000	3,901.000		117,030.00
0221	304-06007	ABC (CL 6) CO 019, Roadway Profile Revision	860.000	470.390		
			CY	254.250	12,300.62	
			48.38000	724.640		35,058.08
0225	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	5,435.630	5,435.630		
			TON	0.000	0.00	
			58.65000	5,435.630		318,799.70
0226	403-33841	HMA (Gr S) (100) (PG 64-22) Add'l Full Depth Asphalt, CO 019, Roadway Profile Revision	1,419.000	746.580		
			TON	403.280	25,979.30	
			64.42000	1,149.860		74,073.98
0227	403-33841	HMA (Gr S) (100) (PG 64-22) Leveling Course, CO 019, Roadway Profile Revision	2,730.520	1,631.360		
			TON	1,099.160	81,337.84	
			74.00000	2,730.520		202,058.48
0230	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	6,144.430	4,007.460		
			TON	2,136.970	144,608.76	
			67.67000	6,144.430		415,793.58
0231	403-00720	HMA (Patching) (Asph) MCR Line 3, CO 005	500.000	318.220		
			TON	15.520	2,786.31	
			179.53000	333.740		59,916.34

CONTID: C18465  
 PCN: 18465-BID  
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 7  
 ESTIMATE RUN 12/30/2014  
 12:33:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0235	506-00030	Grouted Riprap	32.000	0.000		
			CY	22.000	3,080.00	
			140.00000	22.000		3,080.00
0240	506-00209	Riprap (9 Inch)	389.620	65.000		
			CY	324.620	32,462.00	
			100.00000	389.620		38,962.00
0245	506-00224	Riprap (24 Inch)	74.000	0.000		
			CY	74.000	5,920.00	
			80.00000	74.000		5,920.00
0250	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	60.000	60.000		
			LF	0.000	0.00	
			65.00000	60.000		3,900.00
0255	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	349.000	349.000		
			LF	0.000	0.00	
			95.00000	349.000		33,155.00
0255		MATERIAL ALLOWANCE 24 Inch RCP		0.000		
			LF	0.000	0.00	
			23.90000	0.000		0.00
0257	603-01305	30 In RCP (CIP) CO 015 FR #5, Culvert Crossing STA 42+10	132.000	132.000		
			LF	0.000	0.00	
			219.28000	132.000		28,944.96
0260	603-01365	36 Inch Reinforced Concrete Pipe (Complete In Place)	82.000	82.000		
			LF	0.000	0.00	
			170.00000	82.000		13,940.00
0260		MATERIAL ALLOWANCE 36 Inch RCP		0.000		
			LF	0.000	0.00	
			46.45000	0.000		0.00
0265	603-01485	48 Inch Reinforced Concrete Pipe (Complete In Place)	103.000	103.000		
			LF	0.000	0.00	
			225.00000	103.000		23,175.00
0265		MATERIAL ALLOWANCE 48 Inch RCP		0.000		
			LF	0.000	0.00	
			81.25000	0.000		0.00

CONTID: C18465  
 PCN: 18465-BID  
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 8  
 ESTIMATE RUN 12/30/2014  
 12:33:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0270	603-05018	18 Inch Reinforced Concrete End Section	4.000	4.000		
			EACH	0.000	0.00	
			800.00000	4.000		3,200.00
0275	603-05024	24 Inch Reinforced Concrete End Section	6.000	6.000		
			EACH	0.000	0.00	
			900.00000	6.000		5,400.00
0275		MATERIAL ALLOWANCE 24 Inch RCES		0.000		
			EACH	0.000	0.00	
			387.33000	0.000		0.00
0277	603-05030	30 In RCES CO 015 FR #5, Culvert Crossing at Station 42+10	2.000	2.000		
			EACH	0.000	0.00	
			1,472.40000	2.000		2,944.80
0280	603-05036	36 Inch Reinforced Concrete End Section	2.000	2.000		
			EACH	0.000	0.00	
			1,200.00000	2.000		2,400.00
0280		MATERIAL ALLOWANCE 36 Inch RCES		0.000		
			EACH	0.000	0.00	
			872.00000	0.000		0.00
0285	603-05048	48 Inch Reinforced Concrete End Section	2.000	2.000		
			EACH	0.000	0.00	
			1,000.00000	2.000		2,000.00
0290	603-10150	15 Inch Corrugated Steel Pipe	83.000	83.000		
			LF	0.000	0.00	
			50.00000	83.000		4,150.00
0295	604-00305	Inlet Type C (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			2,400.00000	1.000		2,400.00
0295		MATERIAL ALLOWANCE Inlet Type C (5)		0.000		
			EACH	0.000	0.00	
			1,046.16000	0.000		0.00
0300	604-00310	Inlet Type C (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			3,000.00000	1.000		3,000.00



CONTID: C18465  
 PCN: 18465-BID  
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0017

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0300		MATERIAL ALLOWANCE Inlet Type C (10)		0.000		
			EACH	0.000	0.00	
			1,198.04000	0.000		0.00
0305	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	3,813.000	2,403.000		
			LF	1,112.500	19,023.75	
			17.10000	3,515.500		60,115.05
0310	606-01370	*Transition Type 3G	5.000	5.000		
			EACH	0.000	0.00	
			1,080.00000	5.000		5,400.00
0315	606-01380	*Transition Type 3H	3.000	3.000		
			EACH	0.000	0.00	
			730.00000	3.000		2,190.00
0320	606-01385	*Transition Type 3J	1.000	1.000		
			EACH	0.000	0.00	
			550.00000	1.000		550.00
0325	606-01390	*End Anchorage Type 3K	3.000	3.000		
			EACH	0.000	0.00	
			965.00000	3.000		2,895.00
0330	606-02003	*End Anchorage (Nonflared)	3.000	0.000		
			EACH	3.000	5,913.00	
			1,971.00000	3.000		5,913.00
0335	606-02005	*End Anchorage (Flared)	12.000	9.000		
			EACH	3.000	4,611.00	
			1,537.00000	12.000		18,444.00
0340	607-00005	*End Post	28.000	21.000		
			EACH	3.000	528.60	
			176.20000	24.000		4,228.80
0345	607-00010	*Corner and Line Brace Post	39.000	35.000		
			EACH	1.000	205.50	
			205.50000	36.000		7,398.00
0350	607-01010	*Fence Barbed Wire with Metal Posts (Special)	7,532.000	7,204.000		
			LF	328.000	508.40	
			1.55000	7,532.000		11,674.60

CONTID: C18465  
 PCN: 18465-BID  
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 10  
 ESTIMATE RUN 12/30/2014  
 12:33:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0355	607-11525	*Fence (Plastic)	248.000	202.000		
			LF	0.000	0.00	
			4.05000	202.000		818.10
0360	607-11580	*Fence (Temporary)	1,401.000	1,401.000		
			LF	0.000	0.00	
			2.60000	1,401.000		3,642.60
0365	607-60116	*16 Foot Gate	3.000	0.000		
			EACH	3.000	1,065.00	
			355.00000	3.000		1,065.00
0370	609-60011	*Curb Type 6 (Section M)	66.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0375	612-00001	*Delineator (Type I)	98.000	0.000		
			EACH	0.000	0.00	
			8.00000	0.000		0.00
0380	612-00002	*Delineator (Type II)	8.000	0.000		
			EACH	0.000	0.00	
			10.00000	0.000		0.00
0385	612-00003	*Delineator (Type III)	18.000	0.000		
			EACH	0.000	0.00	
			12.00000	0.000		0.00
0390	614-00012	*Sign Panel (Class II)	314.000	0.000		
			SF	0.000	0.00	
			15.00000	0.000		0.00
0395	614-01572	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	304.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0400	614-03001	*Concrete Footing (Type 1)	4.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0405	614-85001	Impact Attenuator MCR	0.000	0.000		
			EACH	0.000	0.00	
			12,000.00000	0.000		0.00

CONTID: C18465  
 PCN: 18465-BID  
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 11  
 ESTIMATE RUN 12/30/2014  
 12:33:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0410	615-00030	Embankment Protector Type 3	2.000	2.000		
			EACH	0.000	0.00	
			650.00000	2.000		1,300.00
0415	621-00450	*Detour Pavement	961.000	961.000		
			SY	0.000	0.00	
			31.00000	961.000		29,791.00
0420	625-00000	Construction Surveying	1.000	0.980		
			L S	0.000	0.00	
			44,998.13000	0.980		44,098.17
0421	625-00001	Const Surveying (Hour)	400.000	335.000		
			HOUR	30.000	3,000.00	
			100.00000	365.000		36,500.00
0425	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			202,500.00000	1.000		202,500.00
0426	626-00100	Mobilization (w/o Autopay) Alpha Milling, CO 019, Roadway Profile Revision	12.000	5.000		
			L S	1.000	1,318.03	
			1,318.03000	6.000		7,908.18
0427	626-00100	Mobilization (w/o Autopay) Asphalt Paving, CO 019, Roadway Profile Revision	12.000	6.000		
			L S	4.000	5,931.12	
			1,482.78000	10.000		14,827.80
0430	626-01000	Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			7,500.00000	1.000		7,500.00
0435	627-00005	*Epoxy Pavement Marking	726.750	0.000		
			GAL	726.750	54,506.25	
			75.00000	726.750		54,506.25
0440	627-00011	*Pavement Marking Paint (Waterborne)	1,379.000	623.200		
			GAL	0.000	0.00	
			35.00000	623.200		21,812.00
0445	627-30327	*Preformed Plastic Pavement Marking (Word-Symbol) (Type III)	31.000	0.000		
			SF	31.000	465.00	
			15.00000	31.000		465.00

CONTID: C18465  
 PCN: 18465-BID  
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 12  
 ESTIMATE RUN 12/30/2014  
 12:33:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0446	629-01001	Survey Monument (Ty 1) MCR Line 4, CMO 005	7.000	0.000		
			EACH	0.000	0.00	
			337.50000	0.000		0.00
0450	630-00000	*Flagging	5,600.000	4,952.500		
			HOUR	316.500	4,747.50	
			15.00000	5,269.000		79,035.00
0455	630-00007	*Traffic Control Inspection	209.000	195.000		
			DAY	14.000	4,900.00	
			350.00000	209.000		73,150.00
0460	630-00012	*Traffic Control Management	290.000	267.000		
			DAY	17.000	6,800.00	
			400.00000	284.000		113,600.00
0465	630-80341	*Construction Traffic Sign (Panel Size A)	48.000	21.600		
			EACH	0.000	0.00	
			200.00000	21.600		4,320.00
0470	630-80342	*Construction Traffic Sign (Panel Size B)	56.000	50.400		
			EACH	0.000	0.00	
			800.00000	50.400		40,320.00
0475	630-80344	*Construction Traffic Sign (Special)	98.000	58.500		
			SF	0.000	0.00	
			27.00000	58.500		1,579.50
0480	630-80355	*Portable Message Sign Panel	2.000	1.800		
			EACH	0.000	0.00	
			9,000.00000	1.800		16,200.00
0485	630-80356	*Advance Warning Flashing or Sequencing Arrow Panel (A Type)	0.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0486	630-80358	Flash Arrow Panel (C Ty) MCR Line 1	2.000	1.800		
			EACH	0.000	0.00	
			2,330.00000	1.800		4,194.00
0490	630-80360	*Drum Channelizing Device	100.000	90.000		
			EACH	0.000	0.00	
			1.00000	90.000		90.00

CONTID: C18465  
 PCN: 18465-BID  
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 13  
 ESTIMATE RUN 12/30/2014  
 12:33:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0491	630-80367	Port Traf Speed Monitor MCR Line 5, CMO 005	1.000	0.900		
			EACH	0.000	0.00	
			4,440.00000	0.900		3,996.00
0495	630-80370	Concrete Barrier (Temporary)	3,076.000	2,768.400		
			LF	0.000	0.00	
			20.00000	2,768.400		55,368.00
0496	900-00007	Added Item (Each)/ Impact Attenuator (Temp)	3.000	2.000		
			EACH	0.000	0.00	
			12,000.00000	2.000		24,000.00
0500	700-70010	F/A Minor Contract Revisions	412,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0505	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0510	700-70012	F/A Asphalt Pavement Incentive	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0515	700-70014	F/A Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0520	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0525	700-70018	F/A Roadway Smoothness Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0530	700-70019	F/A Asphalt Cement Cost Adjustment	35,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0535	700-70380	F/A Erosion Control	1,000.000	719.560		
			F A	0.000	0.00	
			1.00000	719.560		719.56

CONTID: C18465  
 PCN: 18465-BID  
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 14  
 ESTIMATE RUN 12/30/2014  
 12:33:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0540	700-70589	F/A Environmental Health & Safety Management	500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0541	900-00006	Added Item (Dollar)/ Delay Costs for Time Extension #1	36,000.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0542	900-00006	Added Item (Dollar)/ Delay Costs for Time Extension #2	27,000.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 4,799,837.95	\$ 508,894.60
					\$ 4,038,641.20	
CAT NO0201 TRAIL						
0550	304-09000	Aggregate Base Course (Special)	167.000	167.000		
			CY	0.000	0.00	
			55.00000	167.000		9,185.00
0555	506-00209	Riprap (9 Inch)	288.000	288.000		
			CY	0.000	0.00	
			100.00000	288.000		28,800.00
0560	603-01155	15 Inch Reinforced Concrete Pipe (Complete In Place)	34.000	34.000		
			LF	0.000	0.00	
			55.00000	34.000		1,870.00
0565	603-05015	15 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			700.00000	1.000		700.00
0570	604-00305	Inlet Type C (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			2,400.00000	1.000		2,400.00
0570		MATERIAL ALLOWANCE Inlet Type C (5)		0.000		
			EACH	0.000	0.00	
			1,046.16000	0.000		0.00
			CAT 0201	CURRENT AMT	\$ 42,955.00	\$ 0.00
					\$ 42,955.00	
CAT NO0300 PEDESTRIAN UNDERPASS						
0575	206-00000	Structure Excavation	1,518.000	1,518.000		
			CY	0.000	0.00	
			10.00000	1,518.000		15,180.00

CONTID: C18465  
 PCN: 18465-BID  
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 15  
 ESTIMATE RUN 12/30/2014  
 12:33:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 PEDESTRIAN UNDERPASS						
0580	206-00010	Structure Excavation (Special)	546.000	546.000		
			CY	0.000	0.00	
			30.00000	546.000		16,380.00
0585	206-00100	Structure Backfill (Class 1)	1,273.000	1,273.000		
			CY	0.000	0.00	
			20.00000	1,273.000		25,460.00
0590	206-00200	Structure Backfill (Class 2)	55.000	55.000		
			CY	0.000	0.00	
			10.00000	55.000		550.00
0595	206-01781	*Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			20,000.00000	1.000		20,000.00
0600	206-01782	*Shoring (Area 2)	1.000	1.000		
			L S	0.000	0.00	
			17,000.00000	1.000		17,000.00
0605	601-03050	Concrete Class D (Wall)	116.000	116.000		
			CY	0.000	0.00	
			425.00000	116.000		49,300.00
0610	601-21010	Precast Concrete Unit	60.000	60.000		
			CY	0.000	0.00	
			2,000.00000	60.000		120,000.00
0610		MATERIAL ALLOWANCE Precast Concrete Units		0.000		
			CY	0.000	0.00	
			863.71000	0.000		0.00
0610		MATERIAL ALLOWANCE Precast Concrete Unit		0.000		
			CY	0.000	0.00	
			688.00000	0.000		0.00
0615	601-40301	*Structural Concrete Coating	2,703.000	2,703.000		
			SF	0.000	0.00	
			1.00000	2,703.000		2,703.00
0620	601-40302	*Structural Concrete Coating (Anti-Graffiti)	2,703.000	2,703.000		
			SF	0.000	0.00	
			1.50000	2,703.000		4,054.50

CONTID: C18465  
 PCN: 18465-BID  
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 16  
 ESTIMATE RUN 12/30/2014  
 12:33:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 PEDESTRIAN UNDERPASS						
0625	601-40401	*Structural Concrete Stain	710.000	710.000		
			SF	0.000	0.00	
			0.90000	710.000		639.00
0630	602-00000	*Reinforcing Steel	6,419.000	6,419.000		
			LB	0.000	0.00	
			0.76000	6,419.000		4,878.44
0635	602-00020	*Reinforcing Steel (Epoxy Coated)	8,742.000	8,742.000		
			LB	0.000	0.00	
			0.90000	8,742.000		7,867.80
			CAT 0300	CURRENT AMT \$	284,012.74 \$	0.00 \$
						284,012.74
CAT NO0301 WALL ONE						
0640	206-00000	Structure Excavation	1,790.000	1,790.000		
			CY	0.000	0.00	
			10.00000	1,790.000		17,900.00
0645	206-00010	Structure Excavation (Special)	696.000	696.000		
			CY	0.000	0.00	
			30.00000	696.000		20,880.00
0650	206-00100	Structure Backfill (Class 1)	2,047.000	2,047.000		
			CY	0.000	0.00	
			20.00000	2,047.000		40,940.00
0655	206-00200	Structure Backfill (Class 2)	283.000	283.000		
			CY	0.000	0.00	
			10.00000	283.000		2,830.00
0660	206-01783	*Shoring (Area 3)	1.000	1.000		
			L S	0.000	0.00	
			85,000.00000	1.000		85,000.00
0665	503-00024	*Drilled Caisson (24 Inch)	1,056.000	1,056.000		
			LF	0.000	0.00	
			70.00000	1,056.000		73,920.00
0665		MATERIAL ALLOWANCE Reinforcing Steel		0.000		
			LF	0.000	0.00	
			11.20000	0.000		0.00



CONTID: C18465  
 PCN: 18465-BID  
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 17  
 ESTIMATE RUN 12/30/2014  
 12:33:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 WALL ONE						
0670	516-00000	Dampproofing (Asphalt)	639.000	639.000		
			SY	0.000	0.00	
			12.00000	639.000		7,668.00
0675	601-03050	*Concrete Class D (Wall)	579.000	579.000		
			CY	0.000	0.00	
			425.00000	579.000		246,075.00
0680	601-40301	*Structural Concrete Coating	2,269.000	2,269.000		
			SF	0.000	0.00	
			1.00000	2,269.000		2,269.00
0685	601-40302	*Structural Concrete Coating (Anti-Graffiti)	2,269.000	2,269.000		
			SF	0.000	0.00	
			1.50000	2,269.000		3,403.50
0690	601-40401	*Structural Concrete Stain	3,610.000	3,610.000		
			SF	0.000	0.00	
			0.90000	3,610.000		3,249.00
0695	602-00000	*Reinforcing Steel	49,486.000	49,486.000		
			LB	0.000	0.00	
			0.76000	49,486.000		37,609.36
0695		MATERIAL ALLOWANCE Reinforcing Steel		0.000		
			LB	0.000	0.00	
			0.47350	0.000		0.00
0700	602-00020	*Reinforcing Steel (Epoxy Coated)	85,140.000	85,140.000		
			LB	0.000	0.00	
			0.90000	85,140.000		76,626.00
0700		MATERIAL ALLOWANCE Reinforcing Steel (Epoxy)		0.000		
			LB	0.000	0.00	
			0.57230	0.000		0.00
0705	606-11030	*Bridge Rail Type 10M	459.000	459.000		
			LF	0.000	0.00	
			120.00000	459.000		55,080.00
0705		MATERIAL ALLOWANCE Bridge Rail Rebar		0.000		
			LF	0.000	0.00	
			4.30000	0.000		0.00

CONTID: C18465  
 PCN: 18465-BID  
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 18  
 ESTIMATE RUN 12/30/2014  
 12:33:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 WALL ONE						
0706	700-70034	F/A CO #016, Wall 1 Footing Reconstruction	51,771.810	51,771.810		
			F A	0.000	0.00	
			1.00000	51,771.810		51,771.81
0707	900-00006	Added Item (Dollar)/ CO #010, Delay Costs for Time Extension #4	100,000.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0301	CURRENT AMT \$	825,221.67 \$	0.00 \$ 725,221.67
CAT NO0302 WALL TWO						
0710	206-00000	Structure Excavation	74.000	74.000		
			CY	0.000	0.00	
			10.00000	74.000		740.00
0715	206-00010	Structure Excavation (Special)	91.000	91.000		
			CY	0.000	0.00	
			30.00000	91.000		2,730.00
0720	206-00100	Structure Backfill (Class 1)	16.000	16.000		
			CY	0.000	0.00	
			20.00000	16.000		320.00
0725	206-00200	Structure Backfill (Class 2)	16.000	16.000		
			CY	0.000	0.00	
			10.00000	16.000		160.00
0730	503-00024	*Drilled Caisson (24 Inch)	133.000	133.000		
			LF	0.000	0.00	
			70.00000	133.000		9,310.00
0735	503-00030	*Drilled Caisson (30 Inch)	400.000	400.000		
			LF	0.000	0.00	
			100.00000	400.000		40,000.00
0740	503-00036	*Drilled Caisson (36 Inch)	854.000	854.000		
			LF	0.000	0.00	
			125.00000	854.000		106,750.00
0745	514-00201	Pedestrian Railing (Steel)(Special)	200.000	200.000		
			LF	0.000	0.00	
			100.00000	200.000		20,000.00

CONTID: C18465  
 PCN: 18465-BID  
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 19  
 ESTIMATE RUN 12/30/2014  
 12:33:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 WALL TWO						
0750	601-03050	Concrete Class D (Wall)	75.000	75.000		
			CY	0.000	0.00	
			425.00000	75.000		31,875.00
0755	601-40301	*Structural Concrete Coating	837.000	837.000		
			SF	0.000	0.00	
			1.00000	837.000		837.00
0760	601-40302	*Structural Concrete Coating (Anti-Graffiti)	837.000	837.000		
			SF	0.000	0.00	
			1.50000	837.000		1,255.50
0765	601-40401	*Structural Concrete Stain	2,767.000	2,767.000		
			SF	0.000	0.00	
			0.90000	2,767.000		2,490.30
0770	602-00020	*Reinforcing Steel (Epoxy Coated)	4,079.000	4,079.000		
			LB	0.000	0.00	
			0.90000	4,079.000		3,671.10
0775	641-10000	Shotcrete	119.000	119.000		
			SY	0.000	0.00	
			200.00000	119.000		23,800.00
0776	626-00000	Mobilization MCR Line 11 CO #014	0.000	1.000		
			L S	0.000	0.00	
			2,517.50000	1.000		2,517.50
			CAT 0302	CURRENT AMT \$	243,938.90 \$	0.00 \$ 246,456.40
CAT NO0303 WALL THREE						
0780	206-00000	Structure Excavation	95.000	95.000		
			CY	0.000	0.00	
			10.00000	95.000		950.00
0785	206-00010	Structure Excavation (Special)	24.000	24.000		
			CY	0.000	0.00	
			30.00000	24.000		720.00
0790	206-00100	Structure Backfill (Class 1)	56.000	56.000		
			CY	0.000	0.00	
			20.00000	56.000		1,120.00

CONTID: C18465  
 PCN: 18465-BID  
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 20  
 ESTIMATE RUN 12/30/2014  
 12:33:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0303 WALL THREE							
0795	206-00200	Structure Backfill (Class 2)	40.000	40.000			
			CY	0.000	0.00		
			10.00000	40.000		400.00	
0800	601-03050	Concrete Class D (Wall)	64.000	64.000			
			CY	0.000	0.00		
			425.00000	64.000		27,200.00	
0805	601-40301	*Structural Concrete Coating	207.000	207.000			
			SF	0.000	0.00		
			1.00000	207.000		207.00	
0810	601-40302	*Structural Concrete Coating (Anti-Graffiti)	207.000	207.000			
			SF	0.000	0.00		
			1.50000	207.000		310.50	
0815	601-40401	*Structural Concrete Stain	320.000	320.000			
			SF	0.000	0.00		
			0.90000	320.000		288.00	
0820	602-00000	*Reinforcing Steel	3,732.000	3,727.000			
			LB	0.000	0.00		
			0.76000	3,727.000		2,832.52	
0825	602-00020	*Reinforcing Steel (Epoxy Coated)	5,681.000	5,681.000			
			LB	0.000	0.00		
			0.90000	5,681.000		5,112.90	
0830	606-11030	*Bridge Rail Type 10M	107.000	107.000			
			LF	0.000	0.00		
			120.00000	107.000		12,840.00	
			CAT 0303	CURRENT AMT \$	51,984.72 \$	0.00 \$	51,980.92
CAT NO0304 WALL FOUR							
0835	206-00000	Structure Excavation	51.000	51.000			
			CY	0.000	0.00		
			10.00000	51.000		510.00	
0840	206-00010	Structure Excavation (Special)	16.000	16.000			
			CY	0.000	0.00		
			30.00000	16.000		480.00	

CONTID: C18465  
 PCN: 18465-BID  
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 21  
 ESTIMATE RUN 12/30/2014  
 12:33:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0304 WALL FOUR							
0845	206-00100	Structure Backfill (Class 1)	18.000	18.000			
			CY	0.000	0.00		
			20.00000	18.000		360.00	
0850	206-00200	Structure Backfill (Class 2)	26.000	26.000			
			CY	0.000	0.00		
			10.00000	26.000		260.00	
0855	601-03050	Concrete Class D (Wall)	46.000	46.000			
			CY	0.000	0.00		
			425.00000	46.000		19,550.00	
0860	601-40301	*Structural Concrete Coating	157.000	157.000			
			SF	0.000	0.00		
			1.00000	157.000		157.00	
0865	601-40302	*Structural Concrete Coating (Anti-Graffiti)	157.000	157.000			
			SF	0.000	0.00		
			1.50000	157.000		235.50	
0870	601-40401	*Structural Concrete Stain	206.000	206.000			
			SF	0.000	0.00		
			0.90000	206.000		185.40	
0875	602-00000	*Reinforcing Steel	2,566.000	2,566.000			
			LB	0.000	0.00		
			0.76000	2,566.000		1,950.16	
0880	602-00020	*Reinforcing Steel (Epoxy Coated)	3,738.000	3,738.000			
			LB	0.000	0.00		
			0.90000	3,738.000		3,364.20	
			CAT 0304	CURRENT AMT \$	27,052.26 \$	0.00 \$	27,052.26
CAT NO0305 WALL FIVE							
0885	206-00000	Structure Excavation	63.000	63.000			
			CY	0.000	0.00		
			10.00000	63.000		630.00	
0890	206-00010	Structure Excavation (Special)	21.000	21.000			
			CY	0.000	0.00		
			30.00000	21.000		630.00	

CONTID: C18465  
 PCN: 18465-BID  
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 22  
 ESTIMATE RUN 12/30/2014  
 12:33:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0305 WALL FIVE							
0895	206-00100	Structure Backfill (Class 1)	32.000	32.000			
			CY	0.000	0.00		
			20.00000	32.000		640.00	
0900	206-00200	Structure Backfill (Class 2)	25.000	25.000			
			CY	0.000	0.00		
			10.00000	25.000		250.00	
0905	601-03050	Concrete Class D (Wall)	49.000	49.000			
			CY	0.000	0.00		
			425.00000	49.000		20,825.00	
0910	601-40301	*Structural Concrete Coating	209.000	209.000			
			SF	0.000	0.00		
			1.00000	209.000		209.00	
0915	601-40302	*Structural Concrete Coating (Anti-Graffiti)	209.000	209.000			
			SF	0.000	0.00		
			1.50000	209.000		313.50	
0920	601-40401	*Structural Concrete Stain	243.000	243.000			
			SF	0.000	0.00		
			0.90000	243.000		218.70	
0925	602-00000	*Reinforcing Steel	2,675.000	2,675.000			
			LB	0.000	0.00		
			0.76000	2,675.000		2,033.00	
0930	602-00020	*Reinforcing Steel (Epoxy Coated)	3,809.000	3,809.000			
			LB	0.000	0.00		
			0.90000	3,809.000		3,428.10	
0935	606-11030	*Bridge Rail Type 10M	74.000	74.000			
			LF	0.000	0.00		
			120.00000	74.000		8,880.00	
0935		MATERIAL ALLOWANCE Bridge Rail Rebar		0.000			
			LF	0.000	0.00		
			4.30000	0.000		0.00	
			CAT 0305	CURRENT AMT \$	38,057.30 \$	0.00 \$	38,057.30

CONTID: C18465  
 PCN: 18465-BID  
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 23  
 ESTIMATE RUN 12/30/2014  
 12:33:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0306 DITCH EXTENSIONS						
0940	202-00500	Removal of Portions of Present Structure	3.000	3.000		
			EACH	0.000	0.00	
			3,500.00000	3.000		10,500.00
0945	206-00000	Structure Excavation	253.000	253.000		
			CY	0.000	0.00	
			10.00000	253.000		2,530.00
0950	206-00100	Structure Backfill (Class 1)	237.000	237.000		
			CY	0.000	0.00	
			20.00000	237.000		4,740.00
0955	206-01784	*Shoring (Area 4)	1.000	1.000		
			L S	0.000	0.00	
			3,500.00000	1.000		3,500.00
0960	206-01785	*Shoring (Area 5)	1.000	1.000		
			L S	0.000	0.00	
			15,000.00000	1.000		15,000.00
0965	206-01786	*Shoring (Area 6)	0.000	0.000		
			L S	0.000	0.00	
			15,000.00000	0.000		0.00
0970	206-01787	*Shoring (Area 7)	1.000	1.000		
			L S	0.000	0.00	
			5,000.00000	1.000		5,000.00
0975	206-01788	*Shoring (Area 8)	1.000	0.000		
			L S	0.000	0.00	
			5,000.00000	0.000		0.00
0980	506-00030	Grouted Riprap	13.000	13.000		
			CY	0.000	0.00	
			140.00000	13.000		1,820.00
0985	507-00100	*Concrete Slope and Ditch Paving (Reinforced)	19.600	14.000		
			CY	0.000	0.00	
			325.00000	14.000		4,550.00
0990	514-00201	Pedestrian Railing (Steel)(Special)	0.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00

CONTID: C18465  
 PCN: 18465-BID  
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 24  
 ESTIMATE RUN 12/30/2014  
 12:33:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0306 DITCH EXTENSIONS						
0995	515-00410	Concrete Sealer (Calcium Nitrite)	45.000	8.200		
			SY	0.000	0.00	
			35.00000	8.200		287.00
1000	601-03030	Concrete Class D (Box Culvert)	150.000	111.000		
			CY	0.000	0.00	
			400.00000	111.000		44,400.00
1005	601-40301	*Structural Concrete Coating	0.000	0.000		
			SF	0.000	0.00	
			1.00000	0.000		0.00
1010	601-40302	*Structural Concrete Coating (Anti-Graffiti)	0.000	0.000		
			SF	0.000	0.00	
			1.50000	0.000		0.00
1015	601-40401	*Structural Concrete Stain	402.000	0.000		
			SF	0.000	0.00	
			0.90000	0.000		0.00
1020	602-00000	*Reinforcing Steel	41,365.000	41,365.000		
			LB	0.000	0.00	
			0.76000	41,365.000		31,437.40
1020		MATERIAL ALLOWANCE Reinforcing Steel		0.000		
			LB	0.000	0.00	
			0.47350	0.000		0.00
1025	602-00020	*Reinforcing Steel (Epoxy Coated)	28,042.000	28,042.000		
			LB	0.000	0.00	
			0.90000	28,042.000		25,237.80
1025		MATERIAL ALLOWANCE Reinforcing Steel (Epoxy)		0.000		
			LB	0.000	0.00	
			0.57230	0.000		0.00
1025		MATERIAL ALLOWANCE Gamepass Epoxy Rebar		0.000		
			LB	0.000	0.00	
			0.57230	0.000		0.00



CONTID: C18465  
 PCN: 18465-BID  
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 12/30/2014

ESTIMATE NO: 0017

12:33:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0306 DITCH EXTENSIONS						
1026	700-70034	F/A Community Ditch Diversion Pipe - Engineering	10,224.500	10,224.500		
			F A	0.000	0.00	
			1.00000	10,224.500		10,224.50
CAT 0306 CURRENT AMT \$ 183,296.50 \$ 0.00 \$ 159,226.70						
CAT NO0307 WALL 6						
1045	206-00360	Mechanical Reinforcement of Soil CO 004 FR #2	35.000	35.000		
			CY	0.000	0.00	
			96.30000	35.000		3,370.50
1046	206-00000	Str Excav CO 004 FR #2	263.000	263.000		
			CY	0.000	0.00	
			10.00000	263.000		2,630.00
1047	206-00100	Str Bkfl (CL 1) CO 004 FR #2	164.000	164.000		
			CY	0.000	0.00	
			20.00000	164.000		3,280.00
1048	206-00200	Str Bkfl (CL 2) CO 004 FR #2	24.000	24.000		
			CY	0.000	0.00	
			10.00000	24.000		240.00
1050	503-00018	Drilled Caisson (18 In) CO 004 FR #2	289.250	289.250		
			LF	0.000	0.00	
			147.34000	289.250		42,618.10
1055	601-03055	Conc CL D (Wall) (Spec) CO 004 FR #2	69.000	69.000		
			CY	0.000	0.00	
			536.58000	69.000		37,024.02
1056	601-40301	Struct Conc Coating CO 004 FR #2	310.000	310.000		
			SF	0.000	0.00	
			1.00000	310.000		310.00
1057	601-40302	Struct Conc Coating (Anti-Graf) CO 004 FR #2	310.000	310.000		
			SF	0.000	0.00	
			1.50000	310.000		465.00
1058	601-40401	Struct Conc Stain CO 004 FR #2	402.000	402.000		
			SF	0.000	0.00	
			0.90000	402.000		361.80

CONTID: C18465  
 PCN: 18465-BID  
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 26  
 ESTIMATE RUN 12/30/2014  
 12:33:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0307 WALL 6							
1059	602-00000	Reinf Steel CO 004 FR #2	2,916.000	2,916.000			
			LB	0.000	0.00		
			0.76000	2,916.000		2,216.16	
1060	602-00020	Reinf Steel (Epoxy) CO 004 FR #2	3,616.000	3,616.000			
			LB	0.000	0.00		
			0.90000	3,616.000		3,254.40	
1065	606-11032	Brdg Rail Ty 10M (Spec) CO 004 FR #2	62.000	62.000			
			LF	0.000	0.00		
			154.44000	62.000		9,575.28	
1070	626-00000	Mobilization MCR Line 12 CO #014	0.000	1.000			
			L S	0.000	0.00		
			2,517.50000	1.000		2,517.50	
			CAT 0307	CURRENT AMT \$	105,345.26 \$	0.00 \$	107,862.76
CAT NO0308 WALL 7							
1075	206-00000	Str Excav CO 009 FR #4, Wall 7	12.000	12.000			
			CY	0.000	0.00		
			10.00000	12.000		120.00	
1080	206-00100	Str Bkfl (CL 1) CO 009 FR #4, Wall 7	3.000	3.000			
			CY	0.000	0.00		
			20.00000	3.000		60.00	
1085	206-00200	Str Bkfl (CL 2) CO 009 FR #4, Wall 7	3.000	3.000			
			CY	0.000	0.00		
			10.00000	3.000		30.00	
1090	503-00024	Drilled Caisson (24 In) CO 009 FR #4, Wall 7	0.000	0.000			
			LF	0.000	0.00		
			70.00000	0.000		0.00	
1091	503-00024	Drilled Caisson (24 In) Additional costs for Wall 7 24-inch diameter caissons	225.000	225.000			
			LF	0.000	0.00		
			93.16000	225.000		20,961.00	
1095	601-03055	Conc CL D (Wall) (Spec) CO 009 FR #4, Wall 7	25.000	25.000			
			CY	0.000	0.00		
			536.58000	25.000		13,414.50	

CONTID: C18465  
 PCN: 18465-BID  
 PROJECT: FSA0931-031

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 27  
 ESTIMATE RUN 12/30/2014  
 12:33:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0308 WALL 7							
1104	602-00000	Reinf Steel CO 009 FR #4, Wall 7	1,770.000	1,770.000			
			LB	0.000	0.00		
			0.76000	1,770.000		1,345.20	
1105	602-00020	Reinf Steel (Epoxy) CO 009 FR #4, Wall 7	1,859.000	1,859.000			
			LB	0.000	0.00		
			0.90000	1,859.000		1,673.10	
1106	626-00000	Mobilization MCR Line 13 CO #014	0.000	1.000			
			L S	0.000	0.00		
			2,517.50000	1.000		2,517.50	
1110	606-11032	Brdg Rail Ty 10M (Spec) CO 009 FR #4, Wall 7	84.000	84.000			
			LF	0.000	0.00		
			154.44000	84.000		12,972.96	
			CAT 0308	CURRENT AMT \$	50,576.76 \$	0.00 \$	53,094.26
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
1030	620-00002	Field Office (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			32,000.00000	1.000		32,000.00	
1035	620-00012	Field Laboratory (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			25,000.00000	1.000		25,000.00	
1040	620-00020	Sanitary Facility	2.000	2.000			
			EACH	0.000	0.00		
			2,500.00000	2.000		5,000.00	
			CAT 0400	CURRENT AMT \$	62,000.00 \$	0.00 \$	62,000.00
			PROJECT TOTAL	CURRENT AMT \$	6,714,279.06 \$	508,894.60 \$	5,836,561.21