

ESTIMATE SUMMARY

 CONTID: C18556 ESTIMATE NO: 0008 PROG SPEC YR: 2005
 PCN: 18556-BID COFRS REPORTING CATEGORY: 2 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 164.5 DAYS TIME ALLOW: 189 WORK DAYS
 US 50 - BALTIMORE TO WILLS PERCENT TIME: 87.04 ORIG TIME ALLOW: 189 WORK DAYS

PROJECT NO: NH0503-074
 US 50 - BALTIMORE TO WILLS
 NAME OF ROAD: 050A
 PROJECT COUNTIES: PUEBLO

CONTRACTOR: KIRKLAND CONSTRUCTION, R.L.L.P.
 P.O. BOX 580
 RYE CO 81069 719-489-3385

PAY PERIOD ENDING	10/08/2013	DATE TIME STARTED	02/04/2013
DATE LET	11/01/2012	DATE WORK BEGAN	
DATE AWARDED	11/20/2012	DATE TIME STOPPED	10/08/2013
DATE CONTRACT EXECUTED	12/12/2012	DATE ACCEPTED	10/08/2013
DATE NOTICE TO PROCEED	02/04/2013		

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 6,366,404.86 PARTICIPATING	\$ 6,347,904.87	\$ 256,507.26
AWARD PROJECT AMT: \$ 5,893,376.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 99.71% TOTAL EARNINGS	6,347,904.87	256,507.26
FUNDS AVAILABLE: \$ 18,499.99 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	256,507.26
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-88,400.64	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	256,507.26
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	256,507.26
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 256,507.26

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18556
 PCN: 18556-BID
 PROJECT: NH0503-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 2
 ESTIMATE RUN 10/14/2013
 16:22:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			50,000.00000	1.000		50,000.00
0010	202-00010	Removal of Tree	6.000	6.000		
			EACH	0.000	0.00	
			200.00000	6.000		1,200.00
0015	202-00015	Removal of Headwall	2.000	2.000		
			EACH	0.000	0.00	
			1,000.00000	2.000		2,000.00
0020	202-00090	*Removal of Delineator	7.000	7.000		
			EACH	0.000	0.00	
			15.00000	7.000		105.00
0025	202-00195	Removal of Median Cover	54.000	54.000		
			SY	0.000	0.00	
			20.00000	54.000		1,080.00
0030	202-00200	Removal of Sidewalk	825.000	825.000		
			SY	0.000	0.00	
			20.00000	825.000		16,500.00
0035	202-00203	Removal of Curb and Gutter	1,374.000	1,374.000		
			LF	0.000	0.00	
			10.00000	1,374.000		13,740.00
0040	202-00206	Removal of Concrete Curb Ramp	257.000	257.000		
			SY	0.000	0.00	
			20.00000	257.000		5,140.00
0045	202-00210	Removal of Concrete Pavement	210.000	210.000		
			SY	0.000	0.00	
			20.00000	210.000		4,200.00
0050	202-00220	Removal of Asphalt Mat	4,602.000	4,601.500		
			SY	0.500	4.00	
			8.00000	4,602.000		36,816.00
0055	202-00240	*Removal of Asphalt Mat (Planing)	153,176.000	153,176.000		
			SY	0.000	0.00	
			2.00000	153,176.000		306,352.00

CONTID: C18556
 PCN: 18556-BID
 PROJECT: NH0503-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3
 ESTIMATE RUN 10/14/2013
 16:22:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-05004	Sawing Concrete (4 Inch)	634.000	634.000		
			LF	0.000	0.00	
			6.00000	634.000		3,804.00
0065	202-05030	Sawing Asphalt Material (10 Inch)	4,323.000	4,323.000		
			LF	0.000	0.00	
			4.00000	4,323.000		17,292.00
0070	203-00012	Unclassified Excavation (Complete In Place) (Special)	2,575.000	2,575.000		
			CY	0.000	0.00	
			25.00000	2,575.000		64,375.00
0075	203-00060	Embankment Material (Complete In Place)	315.000	315.000		
			CY	0.000	0.00	
			40.00000	315.000		12,600.00
0080	203-01597	Potholing	133.000	133.000		
			HOUR	0.000	0.00	
			120.00000	133.000		15,960.00
0085	206-00100	Structure Backfill (Class 1)	20.000	20.000		
			CY	0.000	0.00	
			50.00000	20.000		1,000.00
0090	210-02510	Relay Sprinkler System	1.000	1.000		
			L S	0.000	0.00	
			10,000.00000	1.000		10,000.00
0095	210-04010	Adjust Manhole	36.000	36.000		
			EACH	0.000	0.00	
			1,000.00000	36.000		36,000.00
0100	210-04050	Adjust Valve Box	45.000	45.000		
			EACH	0.000	0.00	
			500.00000	45.000		22,500.00
0105	240-00010	Removal of Nests	0.000	0.000		
			HOUR	0.000	0.00	
			100.00000	0.000		0.00
0110	240-00020	Netting	0.000	0.000		
			SY	0.000	0.00	
			100.00000	0.000		0.00

CONTID: C18556
 PCN: 18556-BID
 PROJECT: NH0503-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4
 ESTIMATE RUN 10/14/2013
 16:22:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	304-06000	Aggregate Base Course (Class 6)	6,634.170	6,634.170		
			TON	0.000	0.00	
			20.00000	6,634.170		132,683.40
0120	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	167.430	167.430		
			TON	0.000	0.00	
			175.00000	167.430		29,300.25
0125	403-34841	Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	9,462.040	9,462.040		
			TON	0.000	0.00	
			87.00000	9,462.040		823,197.48
0130	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	16,794.570	16,794.570		
			TON	0.000	0.00	
			97.00000	16,794.570		1,629,073.29
0135	411-10255	Emulsified Asphalt (Slow-Setting)	6,523.000	6,523.000		
			GAL	0.000	0.00	
			2.00000	6,523.000		13,046.00
0140	608-00000	*Concrete Sidewalk	286.000	286.000		
			SY	0.000	0.00	
			36.00000	286.000		10,296.00
0145	608-00010	*Concrete Curb Ramp	456.000	456.000		
			SY	0.000	0.00	
			50.00000	456.000		22,800.00
0150	608-00015	*Detectable Warnings	632.000	632.000		
			SF	0.000	0.00	
			50.00000	632.000		31,600.00
0155	608-00020	*Concrete Bikeway	685.000	685.000		
			SY	0.000	0.00	
			37.00000	685.000		25,345.00
0160	609-20010	*Curb Type 2 (Section B)	857.000	857.000		
			LF	0.000	0.00	
			20.00000	857.000		17,140.00
0165	609-21011	*Curb and Gutter Type 2 (Section I-M)	540.000	540.000		
			LF	0.000	0.00	
			20.00000	540.000		10,800.00

CONTID: C18556
 PCN: 18556-BID
 PROJECT: NH0503-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5
 ESTIMATE RUN 10/14/2013
 16:22:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	609-21020	*Curb and Gutter Type 2 (Section II-B)	542.000	542.000		
			LF	0.000	0.00	
			20.00000	542.000		10,840.00
0175	609-21021	*Curb and Gutter Type 2 (Section II-M)	1,897.000	1,897.000		
			LF	0.000	0.00	
			15.00000	1,897.000		28,455.00
0180	610-00020	*Median Cover Material (Patterned Concrete)	663.000	663.000		
			SF	0.000	0.00	
			10.00000	663.000		6,630.00
0185	614-85045	*Truck with Mounted Attenuator and Flashing Arrow Panel	1.000	1.000		
			EACH	0.000	0.00	
			20,000.00000	1.000		20,000.00
0190	622-00550	Wheel Stop (Concrete)	31.000	31.000		
			EACH	0.000	0.00	
			200.00000	31.000		6,200.00
0195	625-00000	*Construction Surveying	1.000	0.870		
			L S	0.130	5,200.00	
			40,000.00000	1.000		40,000.00
0200	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			375,000.00000	1.000		375,000.00
0205	626-01000	*Public Information Services	1.000	0.900		
			L S	0.100	2,000.00	
			20,000.00000	1.000		20,000.00
0210	629-01210	Adjust Monument Box	2.000	2.000		
			EACH	0.000	0.00	
			1,000.00000	2.000		2,000.00
0215	630-00000	*Flagging	2,526.000	2,335.000		
			HOURL	191.000	5,348.00	
			28.00000	2,526.000		70,728.00
0220	630-00007	*Traffic Control Inspection	102.000	82.000		
			DAY	20.000	2,300.00	
			115.00000	102.000		11,730.00

CONTID: C18556
 PCN: 18556-BID
 PROJECT: NH0503-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6
 ESTIMATE RUN 10/14/2013
 16:22:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	630-00012	*Traffic Control Management	140.000	130.000		
			DAY	10.000	5,500.00	
			550.00000	140.000		77,000.00
0230	630-00015	*Uniformed Traffic Control Coordination	12.000	12.000		
			HOUR	0.000	0.00	
			10.00000	12.000		120.00
0235	630-80002	*Flashing Beacon (Solar)	7.000	6.300		
			EACH	0.700	350.00	
			500.00000	7.000		3,500.00
0240	630-80305	*Flagging Station Light	0.000	0.000		
			EACH	0.000	0.00	
			1,800.00000	0.000		0.00
0245	630-80335	*Barricade (Type 3 M-A) (Temporary)	12.000	10.800		
			EACH	1.200	72.00	
			60.00000	12.000		720.00
0250	630-80341	*Construction Traffic Sign (Panel Size A)	58.000	52.200		
			EACH	5.800	116.00	
			20.00000	58.000		1,160.00
0255	630-80342	*Construction Traffic Sign (Panel Size B)	93.000	83.700		
			EACH	9.300	232.50	
			25.00000	93.000		2,325.00
0260	630-80343	*Construction Traffic Sign (Panel Size C)	22.000	19.800		
			EACH	2.200	66.00	
			30.00000	22.000		660.00
0265	630-80348	*Construction Information Sign	4.000	3.600		
			EACH	0.400	100.00	
			250.00000	4.000		1,000.00
0270	630-80355	*Portable Message Sign Panel	4.000	3.600		
			EACH	0.400	2,600.00	
			6,500.00000	4.000		26,000.00
0275	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	5.000	4.500		
			EACH	0.500	150.00	
			300.00000	5.000		1,500.00

CONTID: C18556
 PCN: 18556-BID
 PROJECT: NH0503-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 7
 ESTIMATE RUN 10/14/2013
 16:22:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	630-80360	*Drum Channelizing Device	252.000	226.800		
			EACH	25.200	630.00	
			25.00000	252.000		6,300.00
0285	630-80370	Concrete Barrier (Temporary)	3,790.000	3,411.000		
			LF	379.000	18,950.00	
			50.00000	3,790.000		189,500.00
0290	630-80380	*Traffic Cone	410.000	369.000		
			EACH	41.000	820.00	
			20.00000	410.000		8,200.00
0295	630-85010	*Impact Attenuator (Temporary)	11.000	9.900		
			EACH	1.100	660.00	
			600.00000	11.000		6,600.00
0300	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0305	700-70011	F/A Partnering	1,964.650	1,964.650		
			F A	0.000	0.00	
			1.00000	1,964.650		1,964.65
0310	700-70016	F/A Fuel Cost Adjustment	-24,585.030	-24,585.030		
			F A	0.000	0.00	
			1.00000	-24,585.030		-24,585.03
0315	700-70018	F/A Roadway Smoothness Incentive	26,849.220	26,849.220		
			F A	0.000	0.00	
			1.00000	26,849.220		26,849.22
0320	700-70019	F/A Asphalt Cement Cost Adjustment	16,865.410	16,865.410		
			F A	0.000	0.00	
			1.00000	16,865.410		16,865.41
0325	700-70021	F/A On-The-Job Trainee	2,500.000	2,500.000		
			HOOR	0.000	0.00	
			1.00000	2,500.000		2,500.00
0330	700-70025	F/A Quality Incentive Payment	-9,554.740	-9,554.740		
			F A	0.000	0.00	
			1.00000	-9,554.740		-9,554.74

CONTID: C18556
 PCN: 18556-BID
 PROJECT: NH0503-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 8
 ESTIMATE RUN 10/14/2013
 16:22:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	700-70031	F/A INTERIM SURFACE REPAIR	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0340	700-70034	F/A Uniformed Traffic Control	73,363.860	73,363.860		
			F A	0.000	0.00	
			1.00000	73,363.860		73,363.86
0825	625-00001	Const Surveying (Hour) Added Item/ Construction Surveying Hourly	60.000	59.500		
			HOOR	0.500	50.00	
			100.00000	60.000		6,000.00
0830	506-01020	Geogrid Reinforce	6,116.000	6,116.000		
			SY	0.000	0.00	
			13.27000	6,116.000		81,159.32
0835	202-00250	Rem Pavement Marking	7,366.000	7,162.000		
			SF	204.000	561.00	
			2.75000	7,366.000		20,256.50
0840	627-00001	Pvmt Mkg Paint	78.000	78.000		
			GAL	0.000	0.00	
			36.00000	78.000		2,808.00
0845	900-00007	Added Item (Each)/ Faster Funding Signs	4.000	4.000		
			EACH	0.000	0.00	
			784.01000	4.000		3,136.04
0850	630-80344	Const Traf Sign (Spec)	35.000	31.500		
			SF	3.500	73.19	
			20.91000	35.000		731.85
0855	900-00006	Added Item (Dollar)/ Withholding pending payroll investigation	0.000	-25,000.000		
			DOL	0.000	0.00	
			1.00000	-25,000.000		-25,000.00
0860	900-00006	Added Item (Dollar)/ Working Time Violation Price Reduction	-14,250.000	-14,250.000		
			DOL	0.000	0.00	
			1.00000	-14,250.000		-14,250.00
0865	202-00020	Rem CBC	1.000	1.000		
			EACH	0.000	0.00	
			16,691.95000	1.000		16,691.95

CONTID: C18556
 PCN: 18556-BID
 PROJECT: NH0503-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 9
 ESTIMATE RUN 10/14/2013
 16:22:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0870	202-01130	Rem Gdrail Ty 3	1,020.000	1,020.000			
			LF	0.000	0.00		
			6.00000	1,020.000		6,120.00	
0875	203-00000	Uncl Excav	767.000	767.000			
			CY	0.000	0.00		
			28.00000	767.000		21,476.00	
0880	606-00350	Gdrail Ty 3 (D) (6-3)	1,020.000	1,020.000			
			LF	0.000	0.00		
			27.50000	1,020.000		28,050.00	
0885	626-00000	Mobilization CO #11 Added Mobilization for Guardrail	0.000	1.000			
			L S	0.000	0.00		
			6,500.00000	1.000		6,500.00	
0890	700-70081	F/A Provide CO #11 Crossover Design	9,111.880	9,111.880			
			F A	0.000	0.00		
			1.00000	9,111.880		9,111.88	
0895	900-00014	Added Item (Lump Sum)/ Accelerated Bridge Work	1.000	1.000			
			L S	0.000	0.00		
			240,000.00000	1.000		240,000.00	
0900	700-70080	F/A Furnish LED Cobra -181 and photo cells	25,096.070	0.000			
			F A	25,096.070	25,096.07		
			1.00000	25,096.070		25,096.07	
			CAT 0200	CURRENT AMT	\$ 4,815,904.40	\$ 70,878.76	\$ 4,797,404.40
CAT NO0201 EROSION CONTROL							
0345	203-01594	Combination Loader	0.000	0.000			
			HOURL	0.000	0.00		
			100.00000	0.000		0.00	
0350	203-01622	Sweeping (With Pickup Broom)	37.000	37.000			
			HOURL	0.000	0.00		
			150.00000	37.000		5,550.00	
0355	208-00002	*Erosion Log (12 Inch)	70.000	70.000			
			LF	0.000	0.00		
			7.00000	70.000		490.00	

CONTID: C18556
 PCN: 18556-BID
 PROJECT: NH0503-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 10
 ESTIMATE RUN 10/14/2013
 16:22:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 EROSION CONTROL						
0360	208-00011	*Erosion Bales (Weed Free)	35.000	35.000		
			EACH	0.000	0.00	
			20.00000	35.000		700.00
0365	208-00020	*Silt Fence	2,899.000	2,899.000		
			LF	0.000	0.00	
			2.00000	2,899.000		5,798.00
0370	208-00034	*Gravel Bag	2,389.000	2,389.000		
			LF	0.000	0.00	
			6.00000	2,389.000		14,334.00
0375	208-00045	*Concrete Washout Structure	2.000	2.000		
			EACH	0.000	0.00	
			1,000.00000	2.000		2,000.00
0380	208-00051	*Storm Drain Inlet Protection (Type 1)	920.000	920.000		
			LF	0.000	0.00	
			10.00000	920.000		9,200.00
0385	208-00052	*Storm Drain Inlet Protection (Type 2)	18.000	18.000		
			LF	0.000	0.00	
			10.00000	18.000		180.00
0390	208-00070	*Vehicle Tracking Pad	6.000	6.000		
			EACH	0.000	0.00	
			2,000.00000	6.000		12,000.00
0395	208-00103	*Removal and Disposal of Sediment (Labor)	68.000	67.500		
			HOURL	0.500	23.50	
			47.00000	68.000		3,196.00
0400	208-00105	*Removal and Disposal of Sediment (Equipment)	0.000	0.000		
			HOURL	0.000	0.00	
			86.00000	0.000		0.00
0405	208-00106	Sweeping (Sediment Removal)	1.000	1.000		
			HOURL	0.000	0.00	
			50.00000	1.000		50.00
0410	208-00107	*Removal of Trash	35.000	35.000		
			HOURL	0.000	0.00	
			45.00000	35.000		1,575.00

CONTID: C18556
 PCN: 18556-BID
 PROJECT: NH0503-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 11
 ESTIMATE RUN 10/14/2013
 16:22:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 EROSION CONTROL						
0415	208-00205	*Erosion Control Supervisor	310.000	310.000		
			HOURLY	0.000	0.00	
			50.00000	310.000		15,500.00
0420	212-00006	*Seeding (Native)	0.840	0.820		
			ACRE	0.020	200.00	
			10,000.00000	0.840		8,400.00
0425	212-00032	*Soil Conditioning	0.840	0.820		
			ACRE	0.020	400.00	
			20,000.00000	0.840		16,800.00
0430	212-00050	*Sod	3,394.000	3,394.000		
			SF	0.000	0.00	
			2.00000	3,394.000		6,788.00
0435	212-01200	*Landscape Restoration	1.000	1.000		
			L S	0.000	0.00	
			15,000.00000	1.000		15,000.00
0440	213-00002	*Mulching (Weed Free Hay)	0.650	0.650		
			ACRE	0.000	0.00	
			20,000.00000	0.650		13,000.00
0445	213-00061	*Mulch Tackifier	300.000	300.000		
			LB	0.000	0.00	
			5.00000	300.000		1,500.00
0450	213-00065	*Inorganic Mulch	232.000	232.000		
			CY	0.000	0.00	
			60.00000	232.000		13,920.00
0455	213-00070	*Landscape Weed Barrier Fabric	2,093.000	2,093.000		
			SY	0.000	0.00	
			2.50000	2,093.000		5,232.50
0460	216-00042	*Soil Retention Blanket (Biodegradable Straw/Coconut)	943.000	827.000		
			SY	116.000	348.00	
			3.00000	943.000		2,829.00
0465	217-00010	Pre-Emergent Herbicide	1,641.000	1,641.000		
			SY	0.000	0.00	
			2.00000	1,641.000		3,282.00

CONTID: C18556
 PCN: 18556-BID
 PROJECT: NH0503-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 12
 ESTIMATE RUN 10/14/2013
 16:22:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 EROSION CONTROL						
0470	700-70380	F/A Erosion Control	1,354.360	1,354.360		
			F A	0.000	0.00	
			1.00000	1,354.360		1,354.36
CAT 0201 CURRENT AMT \$ 158,678.86 \$ 971.50 \$ 158,678.86						
CAT NO0202 TRAFFIC						
0475	202-00810	*Removal of Ground Sign	8.000	7.000		
			EACH	1.000	80.00	
			80.00000	8.000		640.00
0480	202-00827	*Removal of Pull Box	4.000	0.000		
			EACH	4.000	460.00	
			115.00000	4.000		460.00
0485	202-00831	*Removal of Traffic Signal Head	20.000	20.000		
			EACH	0.000	0.00	
			60.00000	20.000		1,200.00
0490	202-00840	*Removal of Traffic Signal Pole	4.000	4.000		
			EACH	0.000	0.00	
			1,200.00000	4.000		4,800.00
0495	202-00858	*Removal of Pedestal Pole	2.000	2.000		
			EACH	0.000	0.00	
			300.00000	2.000		600.00
0500	210-00810	*Reset Ground Sign	7.000	6.000		
			EACH	1.000	500.00	
			500.00000	7.000		3,500.00
0505	210-00815	*Reset Sign Panel	2.000	2.000		
			EACH	0.000	0.00	
			60.00000	2.000		120.00
0510	210-00831	*Reset Traffic Signal Head	1.000	0.000		
			EACH	1.000	185.00	
			185.00000	1.000		185.00
0515	503-00036	*Drilled Caisson (36 Inch)	40.000	40.000		
			LF	0.000	0.00	
			450.00000	40.000		18,000.00

CONTID: C18556
 PCN: 18556-BID
 PROJECT: NH0503-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 13
 ESTIMATE RUN 10/14/2013
 16:22:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 TRAFFIC						
0520	503-00048	*Drilled Caisson (48 Inch)	42.000	42.000		
			LF	0.000	0.00	
			700.00000	42.000		29,400.00
0525	613-00206	*2 Inch Electrical Conduit (Bored)	429.000	429.000		
			LF	0.000	0.00	
			15.00000	429.000		6,435.00
0530	613-00306	*3 Inch Electrical Conduit (Bored)	651.000	651.000		
			LF	0.000	0.00	
			18.00000	651.000		11,718.00
0535	613-01200	*2 Inch Electrical Conduit (Plastic)	297.000	297.000		
			LF	0.000	0.00	
			10.00000	297.000		2,970.00
0540	613-01300	*3 Inch Electrical Conduit (Plastic)	82.000	82.000		
			LF	0.000	0.00	
			14.00000	82.000		1,148.00
0545	613-07034	*Pull Box (24"x36"x18")	5.000	4.000		
			EACH	1.000	800.00	
			800.00000	5.000		4,000.00
0550	613-10000	*Wiring	0.500	0.500		
			L S	0.000	0.00	
			30,000.00000	0.500		15,000.00
0555	613-20200	*Luminaire (Install Only)	10.000	2.000		
			EACH	8.000	1,840.00	
			230.00000	10.000		2,300.00
0560	614-00011	*Sign Panel (Class I)	136.000	20.500		
			SF	115.500	2,310.00	
			20.00000	136.000		2,720.00
0565	614-00012	*Sign Panel (Class II)	97.000	97.000		
			SF	0.000	0.00	
			25.00000	97.000		2,425.00
0570	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	4.000	4.000		
			EACH	0.000	0.00	
			450.00000	4.000		1,800.00

CONTID: C18556
 PCN: 18556-BID
 PROJECT: NH0503-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 14
 ESTIMATE RUN 10/14/2013
 16:22:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 TRAFFIC						
0575	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	6.000 EACH 475.00000	6.000 0.000 6.000	0.00	2,850.00
0580	614-70150	*Pedestrian Signal Face (16) (Countdown)	12.000 EACH 600.00000	12.000 0.000 12.000	0.00	7,200.00
0585	614-70336	*Traffic Signal Face (12-12-12)	17.000 EACH 750.00000	17.000 0.000 17.000	0.00	12,750.00
0590	614-70448	*Traffic Signal Face (12-12-12-12)	4.000 EACH 850.00000	4.000 0.000 4.000	0.00	3,400.00
0595	614-72858	*Pedestal Pole (3 Foot 6 Inch)	2.000 EACH 1,500.00000	2.000 0.000 2.000	0.00	3,000.00
0600	614-72860	*Pedestrian Push Button (Special)	27.000 EACH 1,100.00000	27.000 0.000 27.000	0.00	29,700.00
0605	614-72886	*Intersection Detection System (Camera)	4.000 EACH 7,000.00000	4.000 0.000 4.000	0.00	28,000.00
0610	614-81135	*Traffic Signal-Light Pole Steel (1-35 Foot Mast Arm)	1.000 EACH 15,000.00000	1.000 0.000 1.000	0.00	15,000.00
0615	614-81150	*Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm)	1.000 EACH 17,000.00000	1.000 0.000 1.000	0.00	17,000.00
0620	614-81160	*Traffic Signal Light Pole Steel (1-60 Foot Mast Arm)	1.000 EACH 23,000.00000	1.000 0.000 1.000	0.00	23,000.00
0625	614-81165	*Traffic Signal-Light Pole Steel (1-65 Foot Mast Arm)	1.000 EACH 25,000.00000	1.000 0.000 1.000	0.00	25,000.00

CONTID: C18556
 PCN: 18556-BID
 PROJECT: NH0503-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 15
 ESTIMATE RUN 10/14/2013
 16:22:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0202 TRAFFIC							
0630	614-84000	*Traffic Signal Pedestal Pole Steel	2.000	2.000			
			EACH	0.000	0.00		
			1,500.00000	2.000		3,000.00	
0635	627-00003	*Thermoplastic Pavement Marking (Inlaid)	8,764.000	0.000			
			SF	8,764.000	100,786.00		
			11.50000	8,764.000		100,786.00	
0640	627-00005	*Epoxy Pavement Marking	510.000	0.000			
			GAL	510.000	43,350.00		
			85.00000	510.000		43,350.00	
0645	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	1,688.000	0.000			
			SF	1,688.000	28,696.00		
			17.00000	1,688.000		28,696.00	
			CAT 0202	CURRENT AMT \$	452,153.00 \$	179,007.00 \$	452,153.00
CAT NO0203 STORM SEWER							
0650	202-00019	Removal of Inlet	1.000	1.000			
			EACH	0.000	0.00		
			1,200.00000	1.000		1,200.00	
0655	202-00021	Removal of Manhole	3.000	3.000			
			EACH	0.000	0.00		
			1,200.00000	3.000		3,600.00	
0660	202-00035	Removal of Pipe	1,200.000	1,200.000			
			LF	0.000	0.00		
			20.00000	1,200.000		24,000.00	
0665	202-00037	Removal of End Section	7.000	7.000			
			EACH	0.000	0.00		
			500.00000	7.000		3,500.00	
0670	202-04001	Plug Culvert	3.000	3.000			
			EACH	0.000	0.00		
			1,500.00000	3.000		4,500.00	
0675	210-04015	Modify Manhole	1.000	1.000			
			EACH	0.000	0.00		
			2,000.00000	1.000		2,000.00	

CONTID: C18556
 PCN: 18556-BID
 PROJECT: NH0503-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 16
 ESTIMATE RUN 10/14/2013
 16:22:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0203 STORM SEWER						
0680	506-00209	Riprap (9 Inch)	2.000	0.000		
			CY	2.000	200.00	
			100.00000	2.000		200.00
0685	603-01185	*18 Inch Reinforced Concrete Pipe (Complete In Place)	1,749.000	1,749.000		
			LF	0.000	0.00	
			85.00000	1,749.000		148,665.00
0690	603-01305	*30 Inch Reinforced Concrete Pipe (Complete In Place)	308.000	308.000		
			LF	0.000	0.00	
			150.00000	308.000		46,200.00
0695	603-02245	*30x19 Inch Reinforced Concrete Pipe Elliptical	75.000	75.000		
			LF	0.000	0.00	
			150.00000	75.000		11,250.00
0700	603-05018	*18 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			900.00000	1.000		900.00
0705	603-05030	*30 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00
0710	604-19105	*Inlet Type R L 5 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			4,000.00000	1.000		4,000.00
0715	604-19305	*Inlet Type R L 15 (5 Foot)	9.000	9.000		
			EACH	0.000	0.00	
			6,500.00000	9.000		58,500.00
0720	604-30005	*Manhole Slab Base (5 Foot)	6.000	6.000		
			EACH	0.000	0.00	
			2,500.00000	6.000		15,000.00
0725	604-30010	*Manhole Slab Base (10 Foot)	7.000	7.000		
			EACH	0.000	0.00	
			3,000.00000	7.000		21,000.00

CONTID: C18556
 PCN: 18556-BID
 PROJECT: NH0503-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 17
 ESTIMATE RUN 10/14/2013
 16:22:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0203 STORM SEWER						
0730	700-70060	F/A Adjust Utilities	8,021.600	8,021.600		
			F A	0.000	0.00	
			1.00000	8,021.600		8,021.60
CAT 0203 CURRENT AMT \$ 354,036.60 \$ 200.00 \$ 354,036.60						
CAT NO0204 LIGHTING						
0735	613-00206	*2 Inch Electrical Conduit (Bored)	436.000	436.000		
			LF	0.000	0.00	
			15.00000	436.000		6,540.00
0740	613-01200	*2 Inch Electrical Conduit (Plastic)	2,690.000	2,690.000		
			LF	0.000	0.00	
			10.00000	2,690.000		26,900.00
0745	613-07034	*Pull Box (24"x36"x18")	3.000	3.000		
			EACH	0.000	0.00	
			800.00000	3.000		2,400.00
0750	613-10000	*Wiring	0.500	0.500		
			L S	0.000	0.00	
			30,000.00000	0.500		15,000.00
0755	613-20200	*Luminaire (Install Only)	21.000	11.000		
			EACH	10.000	2,300.00	
			230.00000	21.000		4,830.00
0760	613-34400	*Light Standard Metal (40 Foot)	21.000	21.000		
			EACH	0.000	0.00	
			2,800.00000	21.000		58,800.00
0765	613-40010	*Light Standard Foundation	21.000	21.000		
			EACH	0.000	0.00	
			1,000.00000	21.000		21,000.00
CAT 0204 CURRENT AMT \$ 135,470.00 \$ 2,300.00 \$ 135,470.00						
CAT NO0300 BRIDGE DECK REPAIR						
0770	202-00246	*Removal of Asphalt Mat (Planing) (Special)	1,043.000	1,043.000		
			SY	0.000	0.00	
			20.00000	1,043.000		20,860.00
0775	202-00453	*Removal of Portions of Present Structure (Class 2)	1,043.000	1,043.000		
			SY	0.000	0.00	
			250.00000	1,043.000		260,750.00

CONTID: C18556
 PCN: 18556-BID
 PROJECT: NH0503-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 18
 ESTIMATE RUN 10/14/2013
 16:22:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 BRIDGE DECK REPAIR							
0780	202-00460	Removal of Portions of Present Structure (Class 3)	27.000	27.000			
			SY	0.000	0.00		
			220.00000	27.000		5,940.00	
0785	515-00120	*Waterproofing (Membrane)	1,043.000	1,043.000			
			SY	0.000	0.00		
			14.00000	1,043.000		14,602.00	
0790	518-03000	*Sawing and Sealing Bridge Joint	126.000	0.000			
			LF	126.000	3,150.00		
			25.00000	126.000		3,150.00	
0795	601-03041	*Concrete Class D (Bridge) (Special)	134.000	134.000			
			CY	0.000	0.00		
			700.00000	134.000		93,800.00	
0800	602-00020	*Reinforcing Steel (Epoxy Coated)	1,024.000	1,024.000			
			LB	0.000	0.00		
			2.50000	1,024.000		2,560.00	
			CAT 0300	CURRENT AMT \$	401,662.00 \$	3,150.00 \$	401,662.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0805	620-00002	Field Office (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			20,000.00000	1.000		20,000.00	
0810	620-00012	Field Laboratory (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			20,000.00000	1.000		20,000.00	
0815	620-00020	Sanitary Facility	1.000	1.000			
			EACH	0.000	0.00		
			2,500.00000	1.000		2,500.00	
			CAT 0400	CURRENT AMT \$	42,500.00 \$	0.00 \$	42,500.00
CAT NO0500 UTILITIES BY CONTRACTOR							
0820	210-00050	Reset Fire Hydrant	1.000	1.000			
			EACH	0.000	0.00		
			6,000.00000	1.000		6,000.00	
			CAT 0500	CURRENT AMT \$	6,000.00 \$	0.00 \$	6,000.00
PROJECT TOTAL			CURRENT AMT \$	6,366,404.86 \$	256,507.26 \$	6,347,904.86	