

ESTIMATE SUMMARY

15:05:29

 CONTID: C18558 ESTIMATE NO: 0008 PROG SPEC YR: 2005
 PCN: 18558-BID COFRS REPORTING CATEGORY: 6 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 252.0 DAYS TIME ALLOW: 300 CALENDAR DAYS
 WADSWORTH CAPACITY PROJECT:10T PERCENT TIME: 84.00 ORIG TIME ALLOW: 240 CALENDAR DAYS

PROJECT NO: STU1211-080
 WADSWORTH CAPACITY PROJECT:10T
 NAME OF ROAD: 121A
 PROJECT COUNTIES: JEFFERSON, REGION 6

CONTRACTOR: STRUCTURES, INC.
 4 INVERNESS COURT E, SUITE 250
 ENGLEWOOD CO 80112 303-770-7878

PAY PERIOD ENDING	12/31/2014	DATE TIME STARTED	04/14/2014
DATE LET	02/06/2014	DATE WORK BEGAN	04/14/2014
DATE AWARDED	03/25/2014	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	04/09/2014	DATE ACCEPTED	
DATE NOTICE TO PROCEED	04/14/2014		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 7,805,067.46 PARTICIPATING	\$ 4,689,418.67	\$ 535,619.07
AWARD PROJECT AMT:	\$ 7,251,328.27 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	60.08% TOTAL EARNINGS	4,689,418.67	535,619.07
FUNDS AVAILABLE:	\$ 3,115,648.79 STOCKPILED MATERIALS	83,466.00	44,689.00
	GROSS EARNINGS	4,772,884.67	580,308.07
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-108,769.92	-3,912.32
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	4,664,114.75	576,395.75
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	4,664,114.75	576,395.75
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 576,395.75

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18558
 PCN: 18558-BID
 PROJECT: STU1211-080

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 2
 ESTIMATE RUN 01/27/2015
 15:05:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 0200 ROADWAY						
0005	201-00001	*Clearing and Grubbing	2.000	1.200		
			ACRE	0.000	0.00	
			6,480.00000	1.200		7,776.00
0010	202-00019	*Removal of Inlet	7.000	5.000		
			EACH	0.000	0.00	
			653.00000	5.000		3,265.00
0015	202-00021	*Removal of Manhole	4.000	3.000		
			EACH	1.000	772.00	
			772.00000	4.000		3,088.00
0020	202-00027	*Removal of Riprap	36.000	0.000		
			SY	0.000	0.00	
			27.00000	0.000		0.00
0025	202-00030	*Removal of Water Service	1.000	1.000		
			EACH	0.000	0.00	
			832.00000	1.000		832.00
0030	202-00035	*Removal of Pipe	603.000	433.000		
			LF	20.000	270.00	
			13.50000	453.000		6,115.50
0035	202-00155	*Removal of Wall	542.000	542.000		
			LF	0.000	0.00	
			20.86000	542.000		11,306.12
0040	202-00195	*Removal of Median Cover	566.000	554.000		
			SY	0.000	0.00	
			5.94000	554.000		3,290.76
0045	202-00200	*Removal of Sidewalk	1,236.000	978.000		
			SY	258.000	1,677.00	
			6.50000	1,236.000		8,034.00
0050	202-00201	*Removal of Curb	2,551.000	2,551.000		
			LF	0.000	0.00	
			3.75000	2,551.000		9,566.25
0055	202-00203	*Removal of Curb and Gutter	6,386.000	4,166.000		
			LF	154.000	731.50	
			4.75000	4,320.000		20,520.00

CONTID: C18558
 PCN: 18558-BID
 PROJECT: STU1211-080

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3
 ESTIMATE RUN 01/27/2015
 15:05:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0060	202-00206	*Removal of Concrete Curb Ramp	51.000	40.000		
			SY	0.000	0.00	
			13.00000	40.000		520.00
0065	202-00210	*Removal of Concrete Pavement	1,757.000	1,103.000		
			SY	0.000	0.00	
			8.64000	1,103.000		9,529.92
0070	202-00220	*Removal of Asphalt Mat	37,959.000	23,676.000		
			SY	526.000	2,630.00	
			5.00000	24,202.000		121,010.00
0075	202-00250	*Removal of Pavement Marking	14,570.000	7,226.000		
			SF	0.000	0.00	
			2.16000	7,226.000		15,608.16
0080	202-00810	Removal of Ground Sign	11.000	7.000		
			EACH	0.000	0.00	
			98.00000	7.000		686.00
0085	202-00821	Removal of Sign Panel	4.000	4.000		
			EACH	0.000	0.00	
			71.00000	4.000		284.00
0090	202-00828	*Removal of Traffic Signal Equipment	1.000	0.000		
			L S	0.000	0.00	
			5,475.00000	0.000		0.00
0095	202-01000	*Removal of Fence	1,169.000	1,169.000		
			LF	0.000	0.00	
			1.08000	1,169.000		1,262.52
0100	202-01130	Removal of Guardrail Type 3	19.000	0.000		
			LF	0.000	0.00	
			34.00000	0.000		0.00
0105	202-01150	Removal of Guardrail Type 5	221.000	96.000		
			LF	0.000	0.00	
			6.75000	96.000		648.00
0110	202-01170	Removal of Guardrail Type 7	52.000	52.000		
			LF	0.000	0.00	
			10.75000	52.000		559.00

CONTID: C18558
 PCN: 18558-BID
 PROJECT: STU1211-080

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4
 ESTIMATE RUN 01/27/2015
 15:05:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0115	202-04002	Clean Culvert	1.000	0.000		
			EACH	0.000	0.00	
			2,564.00000	0.000		0.00
0120	203-00010	*Unclassified Excavation (Complete In Place)	13,500.000	9,644.000		
			CY	700.000	12,880.00	
			18.40000	10,344.000		190,329.60
0125	203-00012	*Unclassified Excavation (Complete In Place) (Special)	4,175.000	734.000		
			CY	917.000	4,704.21	
			5.13000	1,651.000		8,469.63
0130	203-00100	*Muck Excavation	700.000	367.000		
			CY	0.000	0.00	
			16.20000	367.000		5,945.40
0135	203-01100	*Proof Rolling	40.000	19.000		
			HOURL	4.000	388.00	
			97.00000	23.000		2,231.00
0140	203-01597	*Potholing	450.000	367.000		
			HOURL	6.000	1,266.00	
			211.00000	373.000		78,703.00
0145	206-00000	*Structure Excavation	5,635.000	2,100.000		
			CY	0.000	0.00	
			19.50000	2,100.000		40,950.00
0150	206-00065	Structure Backfill (Flow-Fill)	190.000	0.000		
			CY	0.000	0.00	
			262.00000	0.000		0.00
0155	206-00100	*Structure Backfill (Class 1)	2,000.000	870.000		
			CY	0.000	0.00	
			19.50000	870.000		16,965.00
0160	206-00200	*Structure Backfill (Class 2)	70.000	0.000		
			CY	0.000	0.00	
			13.00000	0.000		0.00
0165	206-00510	*Filter Material (Class A)	161.000	0.000		
			CY	0.000	0.00	
			33.50000	0.000		0.00

CONTID: C18558
 PCN: 18558-BID
 PROJECT: STU1211-080

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5
 ESTIMATE RUN 01/27/2015
 15:05:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0170	206-01781	*Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			102,153.00000	1.000		102,153.00
0175	206-01782	*Shoring (Area 2)	1.000	0.700		
			L S	0.000	0.00	
			137,173.00000	0.700		96,021.10
0180	207-00205	*Topsoil	1,912.000	144.000		
			CY	0.000	0.00	
			13.00000	144.000		1,872.00
0185	207-00210	*Stockpile Topsoil	1,759.000	464.000		
			CY	0.000	0.00	
			6.50000	464.000		3,016.00
0190	207-01110	*Planter Soil Mix	156.000	0.000		
			CY	0.000	0.00	
			41.00000	0.000		0.00
0195	208-00003	*Erosion Log (18 Inch)	1,626.000	985.000		
			LF	0.000	0.00	
			8.10000	985.000		7,978.50
0200	208-00030	Sediment Basin	1.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0205	208-00035	*Aggregate Bag	1,120.000	483.000		
			LF	0.000	0.00	
			7.50000	483.000		3,622.50
0210	208-00041	Rock Check Dam	4.000	0.000		
			EACH	0.000	0.00	
			356.00000	0.000		0.00
0215	208-00045	*Concrete Washout Structure	3.000	3.000		
			EACH	0.000	0.00	
			567.00000	3.000		1,701.00
0220	208-00051	*Storm Drain Inlet Protection (Type 1)	1,147.000	1,027.000		
			LF	120.000	900.00	
			7.50000	1,147.000		8,602.50

CONTID: C18558
 PCN: 18558-BID
 PROJECT: STU1211-080

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6
 ESTIMATE RUN 01/27/2015
 15:05:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0225	208-00070	*Vehicle Tracking Pad	3.000	2.000		
			EACH	1.000	1,782.00	
			1,782.00000	3.000		5,346.00
0230	208-00103	Removal and Disposal of Sediment (Labor)	380.000	183.500		
			HOURL	36.500	1,186.25	
			32.50000	220.000		7,150.00
0235	208-00105	Removal and Disposal of Sediment (Equipment)	380.000	97.500		
			HOURL	0.000	0.00	
			85.50000	97.500		8,336.25
0240	208-00106	Sweeping (Sediment Removal)	240.000	162.500		
			HOURL	14.500	1,363.00	
			94.00000	177.000		16,638.00
0245	208-00206	*Erosion Control Supervisor	244.000	162.000		
			DAY	25.000	3,050.00	
			122.00000	187.000		22,814.00
0250	210-00030	*Reset Water Service	14.000	10.000		
			EACH	2.000	2,484.00	
			1,242.00000	12.000		14,904.00
0255	210-00810	Reset Ground Sign	10.000	0.000		
			EACH	0.000	0.00	
			71.00000	0.000		0.00
0260	210-00815	Reset Sign Panel	5.000	0.000		
			EACH	0.000	0.00	
			168.00000	0.000		0.00
0265	210-00848	*Reset Traffic Signal Controller and Cabinet	1.000	1.000		
			EACH	0.000	0.00	
			2,688.00000	1.000		2,688.00
0270	210-00866	*Reset Fire Preemption Unit and Timer	2.000	0.000		
			EACH	0.000	0.00	
			126.00000	0.000		0.00
0275	210-01000	*Reset Fence	30.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00

CONTID: C18558
 PCN: 18558-BID
 PROJECT: STU1211-080

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 7
 ESTIMATE RUN 01/27/2015
 15:05:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0280	210-04010	*Adjust Manhole	12.000	0.000		
			EACH	1.000	432.00	
			432.00000	1.000		432.00
0285	210-04015	*Modify Manhole	2.000	2.000		
			EACH	0.000	0.00	
			1,026.00000	2.000		2,052.00
0290	210-04050	Adjust Valve Box	2.000	0.000		
			EACH	0.000	0.00	
			378.00000	0.000		0.00
0295	212-00006	*Seeding (Native)	2.600	0.000		
			ACRE	0.200	224.20	
			1,121.00000	0.200		224.20
0300	212-00032	*Soil Conditioning	2.600	0.000		
			ACRE	0.200	684.00	
			3,420.00000	0.200		684.00
0305	213-00003	*Mulching (Weed Free)	2.600	0.000		
			ACRE	0.200	165.60	
			828.00000	0.200		165.60
0310	213-00005	*Mulching (Decorative)	2,811.000	0.000		
			CF	0.000	0.00	
			4.00000	0.000		0.00
0315	213-00061	*Mulch Tackifier	300.000	0.000		
			LB	21.000	56.70	
			2.70000	21.000		56.70
0320	213-00700	*Landscape Boulder	52.000	0.000		
			EACH	0.000	0.00	
			497.00000	0.000		0.00
0325	213-00705	Landscape Boulder (Special)	214.000	0.000		
			EACH	0.000	0.00	
			208.00000	0.000		0.00
0330	214-00210	*Deciduous Tree (1 Inch Caliper)	10.000	0.000		
			EACH	0.000	0.00	
			92.00000	0.000		0.00

CONTID: C18558
 PCN: 18558-BID
 PROJECT: STU1211-080

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 8
 ESTIMATE RUN 01/27/2015
 15:05:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0335	214-00225	*Deciduous Tree (2.5 Inch Caliper)	11.000	0.000		
			EACH	0.000	0.00	
			456.00000	0.000		0.00
0340	214-00350	*Deciduous Shrub (5 Gallon Container)	57.000	0.000		
			EACH	0.000	0.00	
			52.00000	0.000		0.00
0345	214-00910	*Perennials (1 Gallon Container)	525.000	0.000		
			EACH	0.000	0.00	
			18.25000	0.000		0.00
0350	214-01015	*Willow Cuttings	404.000	0.000		
			EACH	0.000	0.00	
			9.50000	0.000		0.00
0355	216-00101	*Soil Retention Blanket (Straw-Coconut) (Photodegradable Cla	4,405.000	0.000		
			SY	0.000	0.00	
			2.25000	0.000		0.00
0360	240-00000	*Wildlife Biologist	20.000	9.000		
			HOUR	0.000	0.00	
			62.50000	9.000		562.50
0365	240-00010	*Removal of Nests	12.000	1.000		
			HOUR	0.000	0.00	
			54.00000	1.000		54.00
0370	304-06007	*Aggregate Base Course (Class 6)	6,678.000	2,468.000		
			CY	797.000	21,519.00	
			27.00000	3,265.000		88,155.00
0375	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	550.000	287.820		
			TON	120.330	12,995.64	
			108.00000	408.150		44,080.20
0380	403-00800	*Emergency Pothole Repair	26.530	26.030		
			TON	0.500	68.00	
			136.00000	26.530		3,608.08
0385	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	1,593.000	521.200		
			TON	346.660	27,039.48	
			78.00000	867.860		67,693.08

CONTID: C18558
 PCN: 18558-BID
 PROJECT: STU1211-080

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 9
 ESTIMATE RUN 01/27/2015
 15:05:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0390	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	198.000	0.000		
			TON	0.000	0.00	
			81.00000	0.000		0.00
0395	411-10255	*Emulsified Asphalt (Slow-Setting)	613.000	0.000		
			GAL	0.000	0.00	
			4.50000	0.000		0.00
0400	412-00600	*Concrete Pavement (6 Inch)	993.000	287.000		
			SY	0.000	0.00	
			38.00000	287.000		10,906.00
0405	412-00605	*Concrete Pavement (6 Inch) (Fast Track)	240.000	0.000		
			SY	0.000	0.00	
			52.00000	0.000		0.00
0410	412-00705	*Concrete Pavement (7 Inch) (Fast Track)	704.000	616.000		
			SY	88.000	5,544.00	
			63.00000	704.000		44,352.00
0415	412-01000	*Concrete Pavement (10 Inch)	1,252.000	763.000		
			SY	271.000	17,344.00	
			64.00000	1,034.000		66,176.00
0420	412-01050	*Concrete Pavement (10-1/2 Inch)	22,083.000	10,755.000		
			SY	3,608.000	234,520.00	
			65.00000	14,363.000		933,595.00
0425	412-01060	*Concrete Pavement (10-1/2 Inch) (Fast Track)	1,654.000	497.000		
			SY	179.000	16,468.00	
			92.00000	676.000		62,192.00
0430	420-00114	*Geotextile (Drainage) (Class 3)	761.000	0.000		
			SY	0.000	0.00	
			4.32000	0.000		0.00
0435	420-00132	*Geotextile (Separator) (Class 1)	1,660.000	1,132.000		
			SY	0.000	0.00	
			4.32000	1,132.000		4,890.24
0440	503-00036	*Drilled Caisson (36 Inch)	56.000	0.000		
			LF	12.000	3,660.00	
			305.00000	12.000		3,660.00

CONTID: C18558
 PCN: 18558-BID
 PROJECT: STU1211-080

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 10
 ESTIMATE RUN 01/27/2015
 15:05:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0445	506-00209	*Riprap (9 Inch)	6.000	0.000		
			CY	0.000	0.00	
			119.00000	0.000		0.00
0450	506-00409	*Soil Riprap (9 Inch)	269.000	0.000		
			CY	0.000	0.00	
			78.00000	0.000		0.00
0455	506-01020	Geogrid Reinforcement	751.000	0.000		
			SY	0.000	0.00	
			9.00000	0.000		0.00
0460	514-00000	*Pipe Railing	130.000	0.000		
			LF	0.000	0.00	
			77.00000	0.000		0.00
0465	515-00120	*Waterproofing (Membrane)	1,580.000	793.000		
			SY	0.000	0.00	
			15.50000	793.000		12,291.50
0470	601-01050	Concrete Class B (Wall)	49.000	0.000		
			CY	0.000	0.00	
			409.00000	0.000		0.00
0475	601-03030	Concrete Class D (Box Culvert)	1,025.000	541.000		
			CY	0.000	0.00	
			389.50000	541.000		210,719.50
0480	602-00000	*Reinforcing Steel	194,315.000	99,480.000		
			LB	0.000	0.00	
			0.87000	99,480.000		86,547.60
0485	602-00020	Reinforcing Steel (Epoxy Coated)	79,310.000	41,241.000		
			LB	0.000	0.00	
			1.08000	41,241.000		44,540.28
0490	604-00305	*Inlet Type C (5 Foot)	3.000	1.000		
			EACH	0.000	0.00	
			2,376.00000	1.000		2,376.00
0495	604-00505	*Inlet Type D (5 Foot)	1.000	0.000		
			EACH	1.000	3,132.00	
			3,132.00000	1.000		3,132.00

CONTID: C18558
 PCN: 18558-BID
 PROJECT: STU1211-080

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 11
 ESTIMATE RUN 01/27/2015
 15:05:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0500	604-13005	*Inlet Type 13 (5 Foot)	7.000	4.800		
			EACH	0.800	2,116.80	
			2,646.00000	5.600		14,817.60
0505	604-13006	*Inlet Type 13 (5 Foot) (Special)	2.000	1.000		
			EACH	0.000	0.00	
			2,862.00000	1.000		2,862.00
0510	604-19105	*Inlet Type R L 5 (5 Foot)	10.000	5.000		
			EACH	1.600	5,529.60	
			3,456.00000	6.600		22,809.60
0515	604-19110	*Inlet Type R L 5 (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			3,996.00000	2.000		7,992.00
0520	604-19115	*Inlet Type R L 5 (15 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			5,940.00000	0.000		0.00
0525	604-19205	*Inlet Type R L 10 (5 Foot)	4.000	3.800		
			EACH	0.200	1,058.40	
			5,292.00000	4.000		21,168.00
0530	604-19305	*Inlet Type R L 15 (5 Foot)	4.000	3.200		
			EACH	0.800	5,616.00	
			7,020.00000	4.000		28,080.00
0535	604-19310	*Inlet Type R L 15 (10 Foot)	3.000	2.400		
			EACH	0.200	1,684.80	
			8,424.00000	2.600		21,902.40
0540	604-20000	Outlet Structure	1.000	0.000		
			EACH	0.000	0.00	
			10,005.00000	0.000		0.00
0545	604-30005	*Manhole Slab Base (5 Foot)	6.000	4.000		
			EACH	2.000	4,320.00	
			2,160.00000	6.000		12,960.00
0550	604-30010	*Manhole Slab Base (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			2,619.00000	1.000		2,619.00

CONTID: C18558
 PCN: 18558-BID
 PROJECT: STU1211-080

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 12
 ESTIMATE RUN 01/27/2015
 15:05:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0555	604-30015	*Manhole Slab Base (15 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			5,400.00000	2.000		10,800.00
0560	604-39000	*Manhole Special	1.000	1.000		
			EACH	0.000	0.00	
			4,536.00000	1.000		4,536.00
0565	605-00060	*6 Inch Perforated Pipe Underdrain	715.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0570	605-82306	*6 Inch Drain Pipe	68.000	25.000		
			LF	0.000	0.00	
			27.00000	25.000		675.00
0575	607-11525	*Fence (Plastic)	3,913.000	3,913.000		
			LF	0.000	0.00	
			3.25000	3,913.000		12,717.25
0580	607-11580	*Fence (Temporary)	246.000	0.000		
			LF	0.000	0.00	
			3.25000	0.000		0.00
0585	607-53148	Fence Chain Link (48 Inch)	475.000	0.000		
			LF	0.000	0.00	
			15.50000	0.000		0.00
0590	608-00000	*Concrete Sidewalk	174.000	0.000		
			SY	0.000	0.00	
			36.75000	0.000		0.00
0595	608-00006	*Concrete Sidewalk (6 Inch)	2,924.000	1,135.000		
			SY	164.000	5,740.00	
			35.00000	1,299.000		45,465.00
0600	608-00010	*Concrete Curb Ramp	152.000	11.000		
			SY	28.000	3,780.00	
			135.00000	39.000		5,265.00
0605	609-20010	*Curb Type 2 (Section B)	4,983.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00

CONTID: C18558
 PCN: 18558-BID
 PROJECT: STU1211-080

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 13
 ESTIMATE RUN 01/27/2015
 15:05:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0610	609-20011	*Curb Type 2 (Section M)	26.000	0.000		
			LF	0.000	0.00	
			28.00000	0.000		0.00
0615	609-21010	*Curb and Gutter Type 2 (Section I-B)	82.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0620	609-21020	*Curb and Gutter Type 2 (Section II-B)	5,985.000	1,876.000		
			LF	909.000	14,544.00	
			16.00000	2,785.000		44,560.00
0625	609-24002	*Gutter Type 2 (2 Foot)	322.000	163.000		
			LF	159.000	6,519.00	
			41.00000	322.000		13,202.00
0630	610-00020	*Median Cover Material (Patterned Concrete)	9,219.000	0.000		
			SF	0.000	0.00	
			6.50000	0.000		0.00
0635	612-00001	Delineator (Type I)	6.000	0.000		
			EACH	0.000	0.00	
			35.00000	0.000		0.00
0640	612-00075	Reflector Strip (6 Inch)	671.000	0.000		
			EACH	0.000	0.00	
			22.25000	0.000		0.00
0645	613-00206	*2 Inch Electrical Conduit (Bored)	1,090.000	1,090.000		
			LF	0.000	0.00	
			15.00000	1,090.000		16,350.00
0650	613-00306	*3 Inch Electrical Conduit (Bored)	800.000	416.000		
			LF	0.000	0.00	
			23.25000	416.000		9,672.00
0655	613-01200	*2 Inch Electrical Conduit (Plastic)	4,670.000	3,130.000		
			LF	1,540.000	12,320.00	
			8.00000	4,670.000		37,360.00
0660	613-01300	*3 Inch Electrical Conduit (Plastic)	620.000	532.000		
			LF	88.000	2,288.00	
			26.00000	620.000		16,120.00

CONTID: C18558
 PCN: 18558-BID
 PROJECT: STU1211-080

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 14
 ESTIMATE RUN 01/27/2015
 15:05:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0665	613-06000	*Meter Pole	2.000	2.000		
			EACH	0.000	0.00	
			4,838.00000	2.000		9,676.00
0670	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			26,941.00000	0.000		0.00
0675	613-13000	*Luminaire (LED)	16.000	0.000		
			EACH	5.000	5,675.00	
			1,135.00000	5.000		5,675.00
0675		MATERIAL ALLOWANCE Luminaire (LED)		0.000		
			EACH	10.000	5,795.00	
			579.50000	10.000		5,795.00
0680	613-32350	*Light Standard Steel (35 Foot)	12.000	0.000		
			EACH	5.000	14,685.00	
			2,937.00000	5.000		14,685.00
0680		MATERIAL ALLOWANCE Light Std Steel (35 Ft)		0.000		
			EACH	0.000	0.00	
			1,907.00000	0.000		0.00
0685	613-40000	*Concrete Foundation Pad	2.000	0.000		
			EACH	0.000	0.00	
			1,444.00000	0.000		0.00
0690	613-40010	*Light Standard Foundation	12.000	5.000		
			EACH	0.000	0.00	
			1,086.00000	5.000		5,430.00
0690		MATERIAL ALLOWANCE Light Std Foundation		0.000		
			EACH	6.000	3,270.00	
			545.00000	6.000		3,270.00
0695	613-50010	*Photoelectric Cell	2.000	0.000		
			EACH	0.000	0.00	
			971.00000	0.000		0.00
0700	613-50105	*Lighting Control Center (Pedestal Only)	2.000	2.000		
			EACH	0.000	0.00	
			9,570.00000	2.000		19,140.00

CONTID: C18558
 PCN: 18558-BID
 PROJECT: STU1211-080

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 15
 ESTIMATE RUN 01/27/2015
 15:05:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0705	614-00011	Sign Panel (Class I)	127.000	0.000		
			SF	0.000	0.00	
			28.00000	0.000		0.00
0710	614-00012	Sign Panel (Class II)	113.000	0.000		
			SF	0.000	0.00	
			32.00000	0.000		0.00
0715	614-01582	Steel Sign Support (2-1/2 Inch Round)(Post and Slipbase)	177.000	0.000		
			LF	0.000	0.00	
			34.00000	0.000		0.00
0720	614-70150	*Pedestrian Signal Face (16) (Countdown)	8.000	0.000		
			EACH	0.000	0.00	
			525.00000	0.000		0.00
0720		MATERIAL ALLOWANCE Ped Heads		8.000		
			EACH	0.000	0.00	
			299.00000	8.000		2,392.00
0725	614-70336	*Traffic Signal Face (12-12-12)	13.000	0.000		
			EACH	0.000	0.00	
			836.00000	0.000		0.00
0725		MATERIAL ALLOWANCE TS Face 12 x 3		13.000		
			EACH	0.000	0.00	
			429.00000	13.000		5,577.00
0730	614-70448	*Traffic Signal Face (12-12-12-12)	3.000	0.000		
			EACH	0.000	0.00	
			1,069.00000	0.000		0.00
0730		MATERIAL ALLOWANCE TS Face 12 x 4		3.000		
			EACH	0.000	0.00	
			599.00000	3.000		1,797.00
0735	614-70560	*Traffic Signal Face (12-12-12-12-12)	6.000	0.000		
			EACH	0.000	0.00	
			1,483.00000	0.000		0.00
0735		MATERIAL ALLOWANCE TS Face 12 x 5		6.000		
			EACH	0.000	0.00	
			725.00000	6.000		4,350.00

CONTID: C18558
 PCN: 18558-BID
 PROJECT: STU1211-080

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 16
 ESTIMATE RUN 01/27/2015
 15:05:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0740	614-72860	*Pedestrian Push Button	2.000	0.000		
			EACH	0.000	0.00	
			384.00000	0.000		0.00
0740		MATERIAL ALLOWANCE Ped Button		1.000		
			EACH	0.000	0.00	
			175.00000	1.000		175.00
0745	614-72863	*Pedestrian Push Button Post Assembly	9.000	0.000		
			EACH	0.000	0.00	
			856.00000	0.000		0.00
0745		MATERIAL ALLOWANCE Ped Pole		9.000		
			EACH	0.000	0.00	
			854.00000	9.000		7,686.00
0750	614-72866	*Fire Preemption Unit and Timer	2.000	0.000		
			EACH	0.000	0.00	
			4,484.00000	0.000		0.00
0755	614-72886	*Intersection Detection System (Camera)	4.000	0.000		
			EACH	0.000	0.00	
			6,594.00000	0.000		0.00
0755		MATERIAL ALLOWANCE Camera		4.000		
			EACH	0.000	0.00	
			4,200.00000	4.000		16,800.00
0760	614-81135	*Traffic Signal-Light Pole Steel (1-35 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			15,232.00000	0.000		0.00
0760		MATERIAL ALLOWANCE Sig-Light Pole Steel (1-35 ft)		0.000		
			EACH	1.000	5,733.00	
			5,733.00000	1.000		5,733.00
0765	614-81150	*Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			21,518.00000	0.000		0.00
0765		MATERIAL ALLOWANCE Sig-Light Pole Steel (1-50ft)		0.000		
			EACH	1.000	8,315.00	
			8,315.00000	1.000		8,315.00

CONTID: C18558
 PCN: 18558-BID
 PROJECT: STU1211-080

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 17
 ESTIMATE RUN 01/27/2015
 15:05:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0770	614-81155	*Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			23,070.00000	0.000		0.00
0770		MATERIAL ALLOWANCE Sig-Light Pole Steel (1-55 Ft)		0.000		
			EACH	1.000	9,211.00	
			9,211.00000	1.000		9,211.00
0775	614-81165	*Traffic Signal-Light Pole Steel (1-65 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			25,411.00000	0.000		0.00
0775		MATERIAL ALLOWANCE Sig-Light Pole Steel (1-65 Ft)		0.000		
			EACH	1.000	12,365.00	
			12,365.00000	1.000		12,365.00
0780	619-00000	*Water Meter and Vault	1.000	1.000		
			EACH	0.000	0.00	
			15,390.00000	1.000		15,390.00
0785	619-06030	*3 Inch Ductile Iron Pipe	88.000	88.000		
			LF	0.000	0.00	
			65.00000	88.000		5,720.00
0790	619-50060	*3/4 Inch Plastic Pipe	122.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0795	619-50080	*1 Inch Plastic Pipe	781.000	0.000		
			LF	0.000	0.00	
			1.75000	0.000		0.00
0800	619-50160	*2 Inch Plastic Pipe	1,098.000	445.000		
			LF	108.000	648.00	
			6.00000	553.000		3,318.00
0805	619-50320	*4 Inch Plastic Pipe	1,100.000	560.000		
			LF	108.000	3,510.00	
			32.50000	668.000		21,710.00
0810	619-50321	4 Inch Plastic Pipe (Install Only)	200.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00

CONTID: C18558
 PCN: 18558-BID
 PROJECT: STU1211-080

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 18
 ESTIMATE RUN 01/27/2015
 15:05:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0815	619-50480	*6 Inch Plastic Pipe	56.000	0.000		
			LF	56.000	4,536.00	
			81.00000	56.000		4,536.00
0820	619-50640	*8 Inch Plastic Pipe	257.000	257.000		
			LF	0.000	0.00	
			70.00000	257.000		17,990.00
0825	619-75024	*3 Inch Gate Valve	3.000	3.000		
			EACH	0.000	0.00	
			918.00000	3.000		2,754.00
0830	619-77400	*Curb Stop and Box	1.000	1.000		
			EACH	0.000	0.00	
			513.00000	1.000		513.00
0835	621-00450	*Detour Pavement	6,001.000	6,001.000		
			SY	0.000	0.00	
			43.50000	6,001.000		261,043.50
0840	622-11050	Ridestop Building	0.000	0.000		
			EACH	0.000	0.00	
			18,016.00000	0.000		0.00
0845	623-00162	*Drip Emitter Tubing	4,473.000	0.000		
			LF	0.000	0.00	
			1.30000	0.000		0.00
0850	623-00168	*1 Inch Emitter Valve Assembly	5.000	0.000		
			EACH	0.000	0.00	
			372.00000	0.000		0.00
0855	623-01706	*3/4 Inch Backflow Preventer	1.000	0.000		
			EACH	0.000	0.00	
			1,519.00000	0.000		0.00
0860	623-02008	*1 Inch Drain Valve	6.000	0.000		
			EACH	0.000	0.00	
			47.00000	0.000		0.00
0865	623-03008	*1 Inch Manual Control Valve	1.000	0.000		
			EACH	0.000	0.00	
			86.00000	0.000		0.00

CONTID: C18558
 PCN: 18558-BID
 PROJECT: STU1211-080

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 19
 ESTIMATE RUN 01/27/2015
 15:05:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0870	623-04000	*Control Wire 24 Volt	887.000	0.000		
			LF	0.000	0.00	
			0.29000	0.000		0.00
0875	623-04008	*1 Inch Quick-Coupler Valve	5.000	0.000		
			EACH	0.000	0.00	
			272.00000	0.000		0.00
0880	623-04510	*3/4 Inch Ball Valve	4.000	0.000		
			EACH	0.000	0.00	
			45.50000	0.000		0.00
0885	623-05008	*1 Inch Gate Valve	8.000	0.000		
			EACH	0.000	0.00	
			85.50000	0.000		0.00
0890	623-06900	*Valve Box	8.000	0.000		
			EACH	0.000	0.00	
			37.50000	0.000		0.00
0895	623-07601	*1 Inch Flow Sensor	1.000	0.000		
			EACH	0.000	0.00	
			640.00000	0.000		0.00
0900	623-08112	*12 Station Automatic Controller	1.000	0.000		
			EACH	0.000	0.00	
			5,915.00000	0.000		0.00
0905	624-28013	*12 Inch Drainage Pipe (Class 8) (Complete In Place)	12.000	12.000		
			LF	0.000	0.00	
			113.00000	12.000		1,356.00
0910	624-28016	*15 Inch Drainage Pipe (Class 8) (Complete in Place)	193.000	85.000		
			LF	33.000	1,353.00	
			41.00000	118.000		4,838.00
0915	624-28019	*18 Inch Drainage Pipe (Class 8) (Complete in Place)	875.000	470.000		
			LF	337.000	16,176.00	
			48.00000	807.000		38,736.00
0920	624-28025	*24 Inch Drainage Pipe (Class 8) (Complete in Place)	855.000	615.000		
			LF	0.000	0.00	
			65.00000	615.000		39,975.00

CONTID: C18558
 PCN: 18558-BID
 PROJECT: STU1211-080

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 20
 ESTIMATE RUN 01/27/2015
 15:05:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0925	624-28031	*30 Inch Drainage Pipe (Class 8) (Complete in Place)	397.000	393.000		
			LF	0.000	0.00	
			94.00000	393.000		36,942.00
0930	624-48019	*18 Inch Equivalent Drainage Pipe Elliptical (Class 8) (Comp)	548.000	506.000		
			LF	8.000	596.00	
			74.50000	514.000		38,293.00
0935	624-48025	*24 Inch Equivalent Drainage Pipe Elliptical (Class 8) (Comp)	312.000	312.000		
			LF	0.000	0.00	
			86.50000	312.000		26,988.00
0940	625-00000	Construction Surveying	1.000	0.625		
			L S	0.075	4,455.00	
			59,400.00000	0.700		41,580.00
0945	626-00000	*Mobilization	1.000	0.991		
			L S	0.000	0.00	
			664,527.00000	0.991		658,546.26
0950	626-01000	Public Information Services	1.000	0.600		
			L S	0.000	0.00	
			7,943.00000	0.600		4,765.80
0955	627-00005	*Epoxy Pavement Marking	4.000	0.000		
			GAL	0.000	0.00	
			405.00000	0.000		0.00
0960	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	141.000	141.000		
			GAL	0.000	0.00	
			41.00000	141.000		5,781.00
0965	627-02001	*Preformed Plastic Pavement Marking (Type II)	2,180.000	0.000		
			SF	0.000	0.00	
			12.00000	0.000		0.00
0970	627-02010	*Preformed Plastic Pavement Marking (Type II) (Inlaid)	1,383.000	0.000		
			SF	0.000	0.00	
			12.00000	0.000		0.00
0975	627-30324	*Preformed Plastic Pavement Marking (Word-Symbol) (Type I)	749.000	0.000		
			SF	0.000	0.00	
			17.00000	0.000		0.00

CONTID: C18558
 PCN: 18558-BID
 PROJECT: STU1211-080

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 21
 ESTIMATE RUN 01/27/2015
 15:05:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0980	627-30329	*Preformed Plastic Pavement Marking (Xwalk-Stop Line) (Type	2,312.000	0.000		
		SF		0.000	0.00	
			12.00000	0.000		0.00
0985	629-01001	Survey Monument (Type 1)	20.000	0.000		
		EACH		0.000	0.00	
			129.00000	0.000		0.00
0990	629-01065	Survey Monument (Type 5S)	5.000	0.000		
		EACH		0.000	0.00	
			119.00000	0.000		0.00
0995	629-01110	Locate Monuments	4.000	0.000		
		HOUR		0.000	0.00	
			103.00000	0.000		0.00
1000	630-00000	Flagging	2,500.000	1,238.000		
		HOUR		131.500	2,564.25	
			19.50000	1,369.500		26,705.25
1005	630-00003	Uniformed Traffic Control	64.000	48.000		
		HOUR		0.000	0.00	
			73.00000	48.000		3,504.00
1010	630-00004	Traffic Control Vehicle	1.000	0.500		
		EACH		0.000	0.00	
			1,728.00000	0.500		864.00
1015	630-00007	Traffic Control Inspection	244.000	82.000		
		DAY		13.000	910.00	
			70.00000	95.000		6,650.00
1020	630-00012	Traffic Control Management	175.000	153.000		
		DAY		22.000	8,668.00	
			394.00000	175.000		68,950.00
1025	630-80335	Barricade (Type 3 M-A) (Temporary)	16.000	8.000		
		EACH		0.000	0.00	
			162.00000	8.000		1,296.00
1030	630-80341	Construction Traffic Sign (Panel Size A)	206.000	54.500		
		EACH		0.000	0.00	
			70.00000	54.500		3,815.00

CONTID: C18558
 PCN: 18558-BID
 PROJECT: STU1211-080

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 22
 ESTIMATE RUN 01/27/2015
 15:05:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
1035	630-80342	Construction Traffic Sign (Panel Size B)	17.000	8.500		
			EACH	0.000	0.00	
			70.00000	8.500		595.00
1040	630-80359	Portable Message Sign Panel	71.000	0.000		
			DAY	0.000	0.00	
			216.00000	0.000		0.00
1045	630-80360	Drum Channelizing Device	176.000	88.000		
			EACH	0.000	0.00	
			16.00000	88.000		1,408.00
1050	630-80363	Drum Channelizing Device (With Light) (Flashing)	10.000	0.000		
			EACH	0.000	0.00	
			81.00000	0.000		0.00
1055	630-80364	Drum Channelizing Device (With Light) (Steady Burn)	10.000	0.000		
			EACH	0.000	0.00	
			97.00000	0.000		0.00
1060	630-80370	Concrete Barrier (Temporary)	1,238.000	619.000		
			LF	0.000	0.00	
			39.00000	619.000		24,141.00
1065	630-80380	Traffic Cone	150.000	75.000		
			EACH	0.000	0.00	
			6.50000	75.000		487.50
1070	630-80384	Tubular Marker	86.000	43.000		
			EACH	0.000	0.00	
			43.00000	43.000		1,849.00
1075	630-85011	Impact Attenuator (Temporary)	539.750	252.375		
			DAY	-28.687	-358.59	
			12.50000	223.688		2,796.10
1080	630-86800	*Traffic Signal (Temporary)	1.000	0.750		
			L S	0.000	0.00	
			54,020.00000	0.750		40,515.00
1085	700-70010	F/A Minor Contract Revisions	75,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18558
 PCN: 18558-BID
 PROJECT: STU1211-080

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 23
 ESTIMATE RUN 01/27/2015
 15:05:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
1090	700-70012	F/A Asphalt Pavement Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1095	700-70013	F/A Concrete Pavement Incentive	55,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1100	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	-114.680	-114.68	
			1.00000	-114.680		-114.68
1105	700-70018	F/A Roadway Smoothness Incentive	37,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1110	700-70019	F/A Asphalt Cement Cost Adjustment	6,800.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1115	700-70021	F/A On-The-Job Trainee	3,200.000	868.000		
			HOUR	0.000	0.00	
			1.00000	868.000		868.00
1120	700-70034	F/A Pedestrian Access	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1125	700-70060	F/A Adjust Reimbursement to CMW	49,700.000	24,222.480		
			F A	0.000	0.00	
			1.00000	24,222.480		24,222.48
1130	700-70081	F/A Provide Dewatering	80,000.000	52,290.870		
			F A	3,015.780	3,015.78	
			1.00000	55,306.650		55,306.65
1135	700-70081	F/A Provide Temporary Lighting	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1140	700-70081	F/A Provide Water Control	45,000.000	20,661.840		
			F A	14,485.800	14,485.80	
			1.00000	35,147.640		35,147.64

CONTID: C18558
 PCN: 18558-BID
 PROJECT: STU1211-080

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 24
 ESTIMATE RUN 01/27/2015
 15:05:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
1145	700-70082	F/A Furnish & Install Electrical Service	50,000.000	0.000		
			F A	367.600	367.60	
			1.00000	367.600		367.60
1150	700-70230	F/A Communication Lines	34,250.000	771.360		
			F A	0.000	0.00	
			1.00000	771.360		771.36
1155	700-70380	F/A Erosion Control	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1160	700-70589	F/A Environmental Health & Safety Management	75,000.000	62,385.740		
			F A	0.000	0.00	
			1.00000	62,385.740		62,385.74
1165	700-70594	F/A DRB Standing Committee	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1185	900-00006	Added Item (Dollar)/ Price Adjustment	0.000	-2,250.000		
			DOL	0.000	0.00	
			1.00000	-2,250.000		-2,250.00
1190	900-00005	Added Item (Day)/ Price Reduction - Failure to Provide Erosion Control	0.000	-4.000		
			DAY	0.000	0.00	
			875.00000	-4.000		-3,500.00
1990	208-00020	Silt Fence Minor Contract Revisions, May 2014	654.000	654.000		
			LF	0.000	0.00	
			1.80000	654.000		1,177.20
1991	250-00050	Monitoring Technician Minor Contract Revisions, May 2014	130.000	128.000		
			HOUR	0.000	0.00	
			80.00000	128.000		10,240.00
1992	250-00110	Health and Safety Officer Minor Contract Revisions, May 2014	23.000	23.000		
			HOUR	0.000	0.00	
			96.00000	23.000		2,208.00
1993	506-00206	Riprap (6 In) Minor Contract Revisions, May 2014	0.000	0.000		
			CY	0.000	0.00	
			56.00000	0.000		0.00

CONTID: C18558
 PCN: 18558-BID
 PROJECT: STU1211-080

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 25
 ESTIMATE RUN 01/27/2015
 15:05:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
1994	506-00209	Riprap (9 In) Minor Contract Revisions, May 2014	305.000	305.000		
			CY	0.000	0.00	
			56.00000	305.000		17,080.00
1995	625-00001	Const Surveying (Hour) Minor Contract Revisions, May 2014	11.500	11.500		
			HOUR	0.000	0.00	
			100.00000	11.500		1,150.00
1996	412-00700	Conc Pvmt (7 In)	95.000	95.000		
			SY	0.000	0.00	
			45.00000	95.000		4,275.00
1997	630-80344	Const Traf Sign (Spec)	0.000	0.000		
			SF	0.000	0.00	
			24.20000	0.000		0.00
1998	630-80357	Flash Arrow Panel (B Ty)	4.000	2.000		
			EACH	0.000	0.00	
			1,760.00000	2.000		3,520.00
1999	206-00050	Str Bkfl (Spec) Minor Contract Revision, September 2014	972.000	972.000		
			CY	0.000	0.00	
			9.00000	972.000		8,748.00
2000	700-70310	F/A Landscaping	1.000	0.203		
			F A	0.000	0.00	
			2,500.00000	0.203		507.50
2001	700-70530	F/A Drainage Improvement - Replace Corroded Storm Pipe at 14th and Wadsworth	0.459	0.000		
			F A	0.459	1,377.00	
			3,000.00000	0.459		1,377.00
2002	622-11050	Ridestop Bldg	1.000	1.000		
			EACH	0.000	0.00	
			20,750.00000	1.000		20,750.00
2003	210-04020	Modify Inlet	2.000	0.000		
			EACH	2.000	3,400.00	
			1,700.00000	2.000		3,400.00
2004	613-07023	Pull Box (24"x36"x24")	3.000	0.000		
			EACH	3.000	3,300.00	
			1,100.00000	3.000		3,300.00

CONTID: C18558
 PCN: 18558-BID
 PROJECT: STU1211-080

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 26
 ESTIMATE RUN 01/27/2015
 15:05:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
2005	700-70110	F/A Install Retaining Wall	916.730	0.000		
			F A	916.730	916.73	
			1.00000	916.730		916.73
			CAT 0200	CURRENT AMT	\$ 7,751,876.46 \$	580,308.07 \$ 4,719,693.67
CAT NO0400 0400 CONSTRUCTION ENGINEERING BID ITEMS						
1170	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			29,600.00000	1.000		29,600.00
1175	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			22,044.00000	1.000		22,044.00
1180	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			1,547.00000	1.000		1,547.00
			CAT 0400	CURRENT AMT	\$ 53,191.00 \$	0.00 \$ 53,191.00
PROJECT TOTAL			CURRENT AMT	\$ 7,805,067.46 \$	580,308.07 \$	4,772,884.67