

ESTIMATE SUMMARY

17:32:11

CONTID: C18669

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 18669-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 21.0 DAYS

TIME ALLOW:

165 WORK DAYS

US 85 BRIDGE REPLACEMENT NORTH

PERCENT TIME: 12.73

ORIG TIME ALLOW:

165 WORK DAYS

PROJECT NO: FBR0853-085

US 85 BRIDGE REPLACEMENT NORTH

NAME OF ROAD: 085L

PROJECT COUNTIES: WELD, REGION 4

CONTRACTOR:

AMERICAN CIVIL CONSTRUCTORS, INC.

PAY PERIOD ENDING 05/09/2013

DATE TIME STARTED 03/17/2013

4901 S. Windermere St

DATE LET 02/07/2013

DATE WORK BEGAN

DATE AWARDED 02/25/2013

DATE TIME STOPPED

DATE CONTRACT EXECUTED 03/05/2013

DATE ACCEPTED

Littleton

CO 80120 303-795-2582

DATE NOTICE TO PROCEED 03/17/2013

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 5,112,146.00	PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT:	\$ 4,588,123.00	NON-PARTICIPATING	171,121.30	171,121.30
PERCENT COMPLETE:	3.35%	TOTAL EARNINGS	171,121.30	171,121.30
FUNDS AVAILABLE:	\$ 4,941,024.70	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	171,121.30	171,121.30
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-5,133.64	-5,133.64
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	165,987.66	165,987.66
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	165,987.66	165,987.66
		OTHER ADJUSTMENTS	0.00	0.00

			PAYMENT DUE	\$ 165,987.66

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18669
 PCN: 18669-BID
 PROJECT: FBR0853-085

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 05/09/2013
 17:32:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0250 B.E. ROADWAY						
0005	202-00024	Removal of Embankment Protector Type 5	6.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0010	202-00035	Removal of Pipe	219.500	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0015	202-00090	*Removal of Delineator	29.000	0.000		
			EACH	0.000	0.00	
			7.00000	0.000		0.00
0020	202-00220	Removal of Asphalt Mat	14,882.000	0.000		
			SY	244.100	732.30	
			3.00000	244.100		732.30
0025	202-00240	Removal of Asphalt Mat (Planing)	7,738.000	0.000		
			SY	0.000	0.00	
			2.00000	0.000		0.00
0030	202-00250	*Removal of Pavement Marking	6,370.000	0.000		
			SF	0.000	0.00	
			1.70000	0.000		0.00
0035	202-00810	*Removal of Ground Sign	7.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0040	202-01000	*Removal of Fence	3,566.000	0.000		
			LF	3,566.000	3,566.00	
			1.00000	3,566.000		3,566.00
0045	202-01130	Removal of Guardrail Type 3	4,739.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0050	202-04002	Clean Culvert	4.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
0055	203-00060	Embankment Material (Complete In Place)	153,656.000	0.000		
			CY	0.000	0.00	
			4.85000	0.000		0.00

CONTID: C18669
 PCN: 18669-BID
 PROJECT: FBR0853-085

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 05/09/2013
 17:32:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 B.E. ROADWAY						
0060	203-00100	Muck Excavation	100.000	0.000		
			CY	0.000	0.00	
			13.00000	0.000		0.00
0065	203-01100	Proof Rolling	30.000	0.000		
			HOURL	0.000	0.00	
			95.00000	0.000		0.00
0070	203-01500	Blading	40.000	0.000		
			HOURL	0.000	0.00	
			130.00000	0.000		0.00
0075	203-01550	Dozing	20.000	0.000		
			HOURL	0.000	0.00	
			170.00000	0.000		0.00
0080	203-01597	Potholing	40.000	0.000		
			HOURL	0.000	0.00	
			140.00000	0.000		0.00
0085	208-00002	Erosion Log (12 Inch)	2,405.000	0.000		
			LF	20.000	80.00	
			4.00000	20.000		80.00
0090	208-00020	Silt Fence	1,360.000	0.000		
			LF	504.000	756.00	
			1.50000	504.000		756.00
0095	208-00034	Gravel Bag	100.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0100	208-00045	Concrete Washout Structure	5.000	0.000		
			EACH	3.000	900.00	
			300.00000	3.000		900.00
0105	208-00070	Vehicle Tracking Pad	5.000	0.000		
			EACH	1.000	1,200.00	
			1,200.00000	1.000		1,200.00
0110	208-00103	Removal and Disposal of Sediment (Labor)	50.000	0.000		
			HOURL	0.000	0.00	
			25.00000	0.000		0.00

CONTID: C18669
 PCN: 18669-BID
 PROJECT: FBR0853-085

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 05/09/2013
 17:32:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 B.E. ROADWAY						
0115	208-00105	Removal and Disposal of Sediment (Equipment)	20.000	0.000		
			HOOR	0.000	0.00	
			50.00000	0.000		0.00
0120	208-00106	Sweeping (Sediment Removal)	40.000	0.000		
			HOOR	0.000	0.00	
			130.00000	0.000		0.00
0125	208-00107	Removal of Trash	20.000	0.000		
			HOOR	0.000	0.00	
			25.00000	0.000		0.00
0130	208-00206	Erosion Control Supervisor	165.000	0.000		
			DAY	0.000	0.00	
			100.00000	0.000		0.00
0135	212-00006	Seeding (Native)	19.100	0.000		
			ACRE	0.000	0.00	
			500.00000	0.000		0.00
0140	212-00032	Soil Conditioning (Special)	19.100	0.000		
			ACRE	0.000	0.00	
			800.00000	0.000		0.00
0145	213-00002	Mulching (Weed Free Hay)	19.100	0.000		
			ACRE	0.000	0.00	
			550.00000	0.000		0.00
0150	213-00012	Spray-on Mulch Blanket	2.500	0.000		
			ACRE	0.000	0.00	
			3,100.00000	0.000		0.00
0155	213-00061	Mulch Tackifier	3,800.000	0.000		
			LB	0.000	0.00	
			2.10000	0.000		0.00
0160	216-00201	Soil Retention Blanket (Straw-Coconut)	1,000.000	0.000		
			SY	0.000	0.00	
			2.70000	0.000		0.00
0165	304-06007	Aggregate Base Course (Class 6)	2,854.000	0.000		
			CY	0.000	0.00	
			35.00000	0.000		0.00

CONTID: C18669
 PCN: 18669-BID
 PROJECT: FBR0853-085

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 05/09/2013
 17:32:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 B.E. ROADWAY						
0170	304-09000	Aggregate Base Course (Special)	50.000	0.000		
			CY	0.000	0.00	
			35.00000	0.000		0.00
0175	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	200.000	0.000		
			TON	0.000	0.00	
			107.00000	0.000		0.00
0180	403-34721	Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	4,086.000	0.000		
			TON	0.000	0.00	
			80.00000	0.000		0.00
0185	403-34751	Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	2,273.000	0.000		
			TON	0.000	0.00	
			90.00000	0.000		0.00
0190	420-00113	Geotextile (Drainage) (Class 2)	349.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00
0195	506-00206	Riprap (6 Inch)	3.000	0.000		
			CY	0.000	0.00	
			90.00000	0.000		0.00
0200	506-00212	Riprap (12 Inch)	187.000	0.000		
			CY	0.000	0.00	
			95.00000	0.000		0.00
0205	601-03040	*Concrete Class D (Bridge)	1.000	0.000		
			CY	0.000	0.00	
			460.00000	0.000		0.00
0210	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	176.000	0.000		
			LF	0.000	0.00	
			60.00000	0.000		0.00
0215	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	72.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
0220	603-05018	18 Inch Reinforced Concrete End Section	2.000	0.000		
			EACH	0.000	0.00	
			565.00000	0.000		0.00

CONTID: C18669
 PCN: 18669-BID
 PROJECT: FBR0853-085

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 05/09/2013
 17:32:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 B.E. ROADWAY						
0225	603-05024	24 Inch Reinforced Concrete End Section	3.000	0.000		
			EACH	0.000	0.00	
			650.00000	0.000		0.00
0230	603-10120	12 Inch Corrugated Steel Pipe	320.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0235	606-00301	Guardrail Type 3 (6-3 Post Spacing)	313.000	0.000		
			LF	0.000	0.00	
			19.50000	0.000		0.00
0240	606-01370	Transition Type 3G	4.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
0245	606-02005	End Anchorage (Flared)	4.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0250	607-00005	*End Post	4.000	0.000		
			EACH	0.000	0.00	
			120.00000	0.000		0.00
0255	607-00010	*Corner and Line Brace Post	9.000	0.000		
			EACH	0.000	0.00	
			160.00000	0.000		0.00
0260	607-01000	*Fence Barbed Wire with Metal Posts	3,063.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0265	609-60011	Curb Type 6 (Section M)	392.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0270	612-00101	*Delineator (Drivable Concrete Installation) (Type I)	52.000	0.000		
			EACH	0.000	0.00	
			87.00000	0.000		0.00
0275	612-00102	*Delineator (Drivable Concrete Installation) (Type II)	4.000	0.000		
			EACH	0.000	0.00	
			87.00000	0.000		0.00

CONTID: C18669
 PCN: 18669-BID
 PROJECT: FBR0853-085

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 05/09/2013
 17:32:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 B.E. ROADWAY						
0280	612-00103	*Delineator (Drivable Concrete Installation) (Type III)	2.000	0.000		
		EACH		0.000	0.00	
			87.00000	0.000		0.00
0285	614-00011	*Sign Panel (Class I)	36.000	0.000		
		SF		0.000	0.00	
			24.00000	0.000		0.00
0290	614-00012	*Sign Panel (Class II)	56.000	0.000		
		SF		0.000	0.00	
			26.00000	0.000		0.00
0295	614-01512	*Steel Sign Support (2-Inch Round)(Post)	20.000	0.000		
		LF		0.000	0.00	
			13.00000	0.000		0.00
0300	614-01522	*Steel Sign Support (2-Inch Round)(Socket)	2.000	0.000		
		EACH		0.000	0.00	
			105.00000	0.000		0.00
0305	614-01585	*Steel Sign Support (2-1/2 Inch Round Sch 80) (Post)	60.000	0.000		
		LF		0.000	0.00	
			13.00000	0.000		0.00
0310	614-01588	*Steel Sign Support (2-1/2 Inch Round Sch 80)(Slipbase)	5.000	0.000		
		EACH		0.000	0.00	
			500.00000	0.000		0.00
0315	614-80391	*Rumble Strip (Grinding)(Asphalt)	6,342.000	0.000		
		LF		0.000	0.00	
			1.50000	0.000		0.00
0320	615-00030	Embankment Protector Type 3	3.000	0.000		
		EACH		0.000	0.00	
			1,600.00000	0.000		0.00
0325	621-00450	Detour Pavement	1,385.000	0.000		
		SY		0.000	0.00	
			24.00000	0.000		0.00
0330	625-00000	*Construction Surveying	1.000	0.000		
		L S		0.100	4,500.00	
			45,000.00000	0.100		4,500.00

CONTID: C18669
 PCN: 18669-BID
 PROJECT: FBR0853-085

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 05/09/2013
 17:32:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 B.E. ROADWAY						
0335	626-00000	*Mobilization	1.000	0.000		
			L S	0.000	0.00	
			299,999.93000	0.000		0.00
0340	627-00005	*Epoxy Pavement Marking	67.000	0.000		
			GAL	0.000	0.00	
			140.00000	0.000		0.00
0345	627-00011	*Pavement Marking Paint (Waterborne)	178.000	0.000		
			GAL	0.000	0.00	
			45.00000	0.000		0.00
0350	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	54.000	0.000		
			SF	0.000	0.00	
			27.00000	0.000		0.00
0355	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	70.000	0.000		
			SF	0.000	0.00	
			24.00000	0.000		0.00
0360	629-01031	*Survey Monument (Type 3A)	1.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0365	630-00000	*Flagging	700.000	0.000		
			HOUR	0.000	0.00	
			26.00000	0.000		0.00
0370	630-00007	*Traffic Control Inspection	140.000	0.000		
			DAY	4.000	1,120.00	
			280.00000	4.000		1,120.00
0375	630-00012	*Traffic Control Management	125.000	0.000		
			DAY	0.000	0.00	
			380.00000	0.000		0.00
0380	630-80001	*Flashing Beacon (Portable)	2.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0385	630-80335	*Barricade (Type 3 M-A) (Temporary)	4.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00

CONTID: C18669
 PCN: 18669-BID
 PROJECT: FBR0853-085

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 05/09/2013
 17:32:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 B.E. ROADWAY						
0390	630-80336	*Barricade (Type 3 M-B) (Temporary)	2.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00
0395	630-80341	*Construction Traffic Sign (Panel Size A)	4.000	0.000		
			EACH	2.000	44.00	
			22.00000	2.000		44.00
0400	630-80342	*Construction Traffic Sign (Panel Size B)	22.000	0.000		
			EACH	4.000	88.00	
			22.00000	4.000		88.00
0405	630-80343	*Construction Traffic Sign (Panel Size C)	10.000	0.000		
			EACH	5.000	110.00	
			22.00000	5.000		110.00
0410	630-80344	*Construction Traffic Sign (Special)	50.000	0.000		
			SF	25.000	325.00	
			13.00000	25.000		325.00
0415	630-80355	*Portable Message Sign Panel	2.000	0.000		
			EACH	1.000	3,000.00	
			3,000.00000	1.000		3,000.00
0420	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0425	630-80360	*Drum Channelizing Device	200.000	0.000		
			EACH	0.000	0.00	
			22.00000	0.000		0.00
0430	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	10.000	0.000		
			EACH	0.000	0.00	
			22.00000	0.000		0.00
0435	630-80370	Concrete Barrier (Temporary)	1,160.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
0440	630-80380	*Traffic Cone	200.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18669
 PCN: 18669-BID
 PROJECT: FBR0853-085

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 05/09/2013
 17:32:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 B.E. ROADWAY						
0445	630-85006	*Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	3.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
0450	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	2.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0455	700-70010	F/A Minor Contract Revisions	250,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0460	700-70011	F/A Partnering	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0465	700-70016	F/A Fuel Cost Adjustment	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0470	700-70019	F/A Asphalt Cement Cost Adjustment	40,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0475	700-70023	F/A On-The-Job Trainee	3,840.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0476	700-70021	F/A On-The-Job Trainee	0.000	0.000		
			HOOR	0.000	0.00	
			2.00000	0.000		0.00
0480	700-70025	F/A Quality Incentive Payment	32,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0485	700-70034	F/A (FO line lowered by Sprint)	14,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0490	700-70040	F/A Railroad (Right of Entry)	6,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18669
 PCN: 18669-BID
 PROJECT: FBR0853-085

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 05/09/2013
 17:32:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 B.E. ROADWAY						
0495	700-70042	F/A Railroad Flagging	120,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0500	700-70380	F/A Erosion Control	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0250	CURRENT AMT	\$ 2,803,463.03 \$	16,421.30 \$
CAT NO0350 B.E. STRUCTURES						
0505	202-00400	Removal of Bridge	1.000	0.000		
			EACH	0.000	0.00	
			45,000.00000	0.000		0.00
0510	206-00000	Structure Excavation	1,379.000	0.000		
			CY	0.000	0.00	
			15.00000	0.000		0.00
0515	206-00100	Structure Backfill (Class 1)	3,178.000	0.000		
			CY	0.000	0.00	
			30.00000	0.000		0.00
0520	206-00200	Structure Backfill (Class 2)	420.000	0.000		
			CY	0.000	0.00	
			15.00000	0.000		0.00
0525	206-00360	Mechanical Reinforcement of Soil	2,858.000	0.000		
			CY	0.000	0.00	
			12.00000	0.000		0.00
0530	206-01781	Shoring (Area 1)	1.000	0.000		
			L S	0.000	0.00	
			5,600.00000	0.000		0.00
0535	206-01782	Shoring (Area 2)	1.000	0.000		
			L S	0.000	0.00	
			5,600.00000	0.000		0.00
0540	206-01783	Shoring (Area 3)	1.000	0.000		
			L S	0.000	0.00	
			5,600.00000	0.000		0.00

CONTID: C18669
 PCN: 18669-BID
 PROJECT: FBR0853-085

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 05/09/2013
 17:32:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 B.E. STRUCTURES						
0545	206-01784	Shoring (Area 4)	1.000	0.000		
			L S	0.000	0.00	
			5,600.00000	0.000		0.00
0550	403-34751	Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	364.000	0.000		
			TON	0.000	0.00	
			90.00000	0.000		0.00
0555	502-00460	Pile Tip	30.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0560	502-11489	Steel Piling (HP 14x89)	1,343.000	0.000		
			LF	0.000	0.00	
			55.00000	0.000		0.00
0565	503-00048	*Drilled Caisson (48 Inch)	508.000	0.000		
			LF	508.000	127,000.00	
			250.00000	508.000		127,000.00
0570	504-05000	Wire Mesh Facing	2,106.000	0.000		
			SF	0.000	0.00	
			10.00000	0.000		0.00
0575	507-00100	*Concrete Slope and Ditch Paving (Reinforced)	417.000	0.000		
			CY	0.000	0.00	
			355.00000	0.000		0.00
0580	515-00120	Waterproofing (Membrane)	2,209.000	0.000		
			SY	0.000	0.00	
			15.00000	0.000		0.00
0585	518-01004	Bridge Expansion Device (0-4 Inch)	80.000	0.000		
			LF	0.000	0.00	
			240.00000	0.000		0.00
0590	601-03040	*Concrete Class D (Bridge)	1,598.000	0.000		
			CY	0.000	0.00	
			460.00000	0.000		0.00
0595	602-00000	*Reinforcing Steel	96,643.000	0.000		
			LB	0.000	0.00	
			0.65000	0.000		0.00

CONTID: C18669
 PCN: 18669-BID
 PROJECT: FBR0853-085

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13
 ESTIMATE RUN 05/09/2013
 17:32:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0350 B.E. STRUCTURES							
0600	602-00020	*Reinforcing Steel (Epoxy Coated)	310,962.000	0.000			
			LB	0.000	0.00		
			0.71000	0.000		0.00	
0605	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	34.000	0.000			
			LF	0.000	0.00		
			60.00000	0.000		0.00	
0610	603-10300	*30 Inch Corrugated Steel Pipe	300.000	0.000			
			LF	0.000	0.00		
			90.00000	0.000		0.00	
0615	604-25000	Vane Grate Inlet Special	2.000	0.000			
			EACH	0.000	0.00		
			6,000.00000	0.000		0.00	
0620	606-11032	*Bridge Rail Type 10M (Special)	1,008.000	0.000			
			LF	0.000	0.00		
			100.00000	0.000		0.00	
0625	607-53005	*Fence Chain Link (Special)	776.000	0.000			
			LF	0.000	0.00		
			46.00000	0.000		0.00	
0630	613-00200	*2 Inch Electrical Conduit	1,056.000	0.000			
			LF	0.000	0.00		
			5.00000	0.000		0.00	
0635	618-00163	*Prestressed Concrete I (BT63)	2,323.000	0.000			
			LF	0.000	0.00		
			170.00000	0.000		0.00	
			CAT 0350	CURRENT AMT	\$ 2,279,982.97 \$	127,000.00 \$	127,000.00
CAT NO0450 B.E. CONSTRUCTION ENGINEERING							
0640	620-00002	Field Office (Class 2)	1.000	0.000			
			EACH	1.000	11,700.00		
			11,700.00000	1.000		11,700.00	
0645	620-00012	Field Laboratory (Class 2)	1.000	0.000			
			EACH	1.000	13,800.00		
			13,800.00000	1.000		13,800.00	

CONTID: C18669
 PCN: 18669-BID
 PROJECT: FBR0853-085

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14
 ESTIMATE RUN 05/09/2013
 17:32:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0450 B.E. CONSTRUCTION ENGINEERING						
0650	620-00020	Sanitary Facility	2.000	0.000		
			EACH	2.000	2,200.00	
			1,100.00000	2.000		2,200.00
0655	700-70230	F/A Communication Lines (Long Distance)	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0450	CURRENT AMT	\$ 28,700.00	\$ 27,700.00
			PROJECT TOTAL	CURRENT AMT	\$ 5,112,146.00	\$ 171,121.30
					\$ 27,700.00	\$ 171,121.30