

ESTIMATE SUMMARY

CONTID: C18692

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 18692-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 0.0

DAYS

TIME ALLOW:

72 CALENDAR DAYS

US 285 TRUCK WARNING

PERCENT TIME: 0.00

ORIG TIME ALLOW:

72 CALENDAR DAYS

PROJECT NO:

C2854-125

US 285 TRUCK WARNING

NAME OF ROAD:

285D

PROJECT COUNTIES:

JEFFERSON, REGION 1

CONTRACTOR:

COLORADO CONSTRUCTORS, INC.

PAY PERIOD ENDING

02/27/2012

DATE TIME STARTED

12/22/2011

6800 N. BROADWAY, STE 112

DATE LET

12/08/2011

DATE WORK BEGAN

02/21/2012

DATE AWARDED

12/16/2011

DATE TIME STOPPED

DATE CONTRACT EXECUTED

12/21/2011

DATE ACCEPTED

DENVER

CO 80221

303-427-0868

DATE NOTICE TO PROCEED

12/22/2011

CURRENT TOTAL

THIS ESTIMATE

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$	359,916.95	PARTICIPATING	\$ 0.00
AWARD PROJECT AMT:	\$	349,716.95	NON-PARTICIPATING	0.00
PERCENT COMPLETE:		0.00%	TOTAL EARNINGS	0.00
FUNDS AVAILABLE:	\$	359,916.95	STOCKPILED MATERIALS	80,954.64
			GROSS EARNINGS	80,954.64
TOTAL CLAIMS:	\$	0.00	RETAINAGE	0.00
			SECURITIES ENCUMBERED	0.00
			NET EARNINGS	80,954.64
			LIQUIDATED DAMAGES	0.00
			AUTOPAY ADJUSTMENT	0.00
			AMOUNT DUE	80,954.64
			OTHER ADJUSTMENTS	0.00

PAYMENT DUE

\$

80,954.64

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18692  
 PCN: 18692-BID  
 PROJECT: C2854-125

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2  
 ESTIMATE RUN 02/27/2012  
 10:22:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	202-00810	Removal of Ground Sign	2.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0010	203-01597	*Potholing	10.000	0.000		
			HOURL	0.000	0.00	
			225.00000	0.000		0.00
0015	208-00002	Erosion Log (12 Inch)	800.000	0.000		
			LF	0.000	0.00	
			3.50000	0.000		0.00
0020	208-00034	Gravel Bag	100.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0025	208-00045	Concrete Washout Structure	1.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00
0030	208-00103	Removal and Disposal of Sediment (Labor)	10.000	0.000		
			HOURL	0.000	0.00	
			50.00000	0.000		0.00
0035	208-00105	Removal and Disposal of Sediment (Equipment)	4.000	0.000		
			HOURL	0.000	0.00	
			85.00000	0.000		0.00
0040	212-00006	Seeding (Native)	0.300	0.000		
			ACRE	0.000	0.00	
			1,900.00000	0.000		0.00
0045	212-00032	Soil Conditioning	0.300	0.000		
			ACRE	0.000	0.00	
			1,900.00000	0.000		0.00
0050	213-00012	Spray-on Mulch Blanket	0.300	0.000		
			ACRE	0.000	0.00	
			3,200.00000	0.000		0.00
0055	607-20124	Glare Screen (24 Inch)	9,948.000	0.000		
			LF	0.000	0.00	
			17.75000	0.000		0.00

CONTID: C18692  
 PCN: 18692-BID  
 PROJECT: C2854-125

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0055		MATERIAL ALLOWANCE		0.000		
			LF	0.000	0.00	
			8.06000	0.000		0.00
0055		MATERIAL ALLOWANCE		0.000		
			LF	10,044.000	80,954.64	
			8.06000	10,044.000		80,954.64
0060	613-00206	*2 Inch Electrical Conduit (Bored)	330.000	0.000		
			LF	0.000	0.00	
			31.00000	0.000		0.00
0065	613-01200	*2 Inch Electrical Conduit (Plastic)	1,130.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
0070	613-06000	*Meter Pole	1.000	0.000		
			EACH	0.000	0.00	
			3,600.00000	0.000		0.00
0075	613-07018	*Pull Box (18"x12"x8")	6.000	0.000		
			EACH	0.000	0.00	
			630.00000	0.000		0.00
0080	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			7,000.00000	0.000		0.00
0085	614-00012	Sign Panel (Class II)	24.000	0.000		
			SF	0.000	0.00	
			22.00000	0.000		0.00
0090	614-00013	Sign Panel (Class III)	70.000	0.000		
			SF	0.000	0.00	
			27.00000	0.000		0.00
0095	614-00615	Steel Sign Post (W 6x15)	30.000	0.000		
			LF	0.000	0.00	
			47.00000	0.000		0.00
0100	614-03002	Concrete Footing (Type 2)	2.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00

CONTID: C18692  
 PCN: 18692-BID  
 PROJECT: C2854-125

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4  
 ESTIMATE RUN 02/27/2012  
 10:22:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0105	614-10139	*Radar Speed Display Sign (LED)	2.000	0.000		
			EACH	0.000	0.00	
			11,000.00000	0.000		0.00
0110	614-80000	*Flashing Beacon	1.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0115	614-80392	*Rumble Strip (Grinding)(Concrete)	68,471.000	0.000		
			LF	0.000	0.00	
			0.45000	0.000		0.00
0120	626-00000	*Mobilization	1.000	0.000		
			L S	0.000	0.00	
			26,000.00000	0.000		0.00
0125	630-00000	*Flagging	100.000	0.000		
			HOURL	0.000	0.00	
			17.00000	0.000		0.00
0130	630-00007	*Traffic Control Inspection	8.000	0.000		
			DAY	0.000	0.00	
			120.00000	0.000		0.00
0135	630-00012	*Traffic Control Management	40.000	0.000		
			DAY	0.000	0.00	
			550.00000	0.000		0.00
0140	630-80341	*Construction Traffic Sign (Panel Size A)	4.000	0.000		
			EACH	0.000	0.00	
			12.00000	0.000		0.00
0145	630-80342	*Construction Traffic Sign (Panel Size B)	30.000	0.000		
			EACH	0.000	0.00	
			12.00000	0.000		0.00
0150	630-80343	*Construction Traffic Sign (Panel Size C)	4.000	0.000		
			EACH	0.000	0.00	
			12.00000	0.000		0.00
0155	630-80344	*Construction Traffic Sign (Special)	54.500	0.000		
			SF	0.000	0.00	
			12.00000	0.000		0.00

CONTID: C18692  
 PCN: 18692-BID  
 PROJECT: C2854-125

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5  
 ESTIMATE RUN 02/27/2012  
 10:22:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0160	630-80355	*Portable Message Sign Panel	1.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0165	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	1.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00
0170	630-80360	*Drum Channelizing Device	50.000	0.000		
			EACH	0.000	0.00	
			12.00000	0.000		0.00
0175	630-80380	*Traffic Cone	200.000	0.000		
			EACH	0.000	0.00	
			4.00000	0.000		0.00
0180	630-85020	*Mobile Attenuator	1.000	0.000		
			EACH	0.000	0.00	
			5,500.00000	0.000		0.00
0185	700-70010	F/A Minor Contract Revisions	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0190	700-70011	F/A Partnering	100.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0195	700-70016	F/A Fuel Cost Adjustment	100.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0200	700-70074	F/A Obtain Power from	4,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0205	700-70380	F/A Erosion Control	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 359,916.95	\$ 80,954.64
			PROJECT TOTAL	CURRENT AMT	\$ 359,916.95	\$ 80,954.64