

ESTIMATE SUMMARY

-----  
 CONTID: C18695 ESTIMATE NO: 0001 PROG SPEC YR: 2005  
 PCN: 18695-BID COFRS REPORTING CATEGORY: 6 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: I-25 MANAGED LANES:US36-120TH  
 TIME CHARGED: 11.0 DAYS TIME ALLOW: 550 WORK DAYS  
 PERCENT TIME: 2.00 ORIG TIME ALLOW: 550 WORK DAYS

PROJECT NO: IM0253-222  
 I-25 MANAGED LANES:US36-120TH  
 NAME OF ROAD: 025A  
 PROJECT COUNTIES: ADAMS, REGION 6

CONTRACTOR:  
 FLATIRON CONSTRUCTORS, INC. AND SUBSIDIARIES  
 10188 E. I-25 FRONTAGE ROAD  
 FIRESTONE CO 80504 303-485-4050  
 PAY PERIOD ENDING 10/19/2013 DATE TIME STARTED 09/30/2013  
 DATE LET 07/25/2013 DATE WORK BEGAN  
 DATE AWARDED 08/14/2013 DATE TIME STOPPED  
 DATE CONTRACT EXECUTED 08/29/2013 DATE ACCEPTED  
 DATE NOTICE TO PROCEED 09/30/2013

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 47,842,741.85 PARTICIPATING	\$ 282,920.40	\$ 282,920.40
AWARD PROJECT AMT: \$ 42,034,456.85 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 0.59% TOTAL EARNINGS	282,920.40	282,920.40
FUNDS AVAILABLE: \$ 47,559,821.45 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	282,920.40
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-8,487.61	-8,487.61
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	274,432.79
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	274,432.79
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 274,432.79

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18695  
 PCN: 18695-BID  
 PROJECT: IM0253-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2  
 ESTIMATE RUN 10/31/2013  
 15:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.000		
			L S	0.000	0.00	
			77,900.00000	0.000		0.00
0010	202-00010	Removal of Tree	4.000	0.000		
			EACH	0.000	0.00	
			375.00000	0.000		0.00
0015	202-00019	Removal of Inlet	7.000	0.000		
			EACH	0.000	0.00	
			749.50000	0.000		0.00
0020	202-00026	Removal of Slope and Ditch Paving	36.000	0.000		
			SY	0.000	0.00	
			101.00000	0.000		0.00
0025	202-00060	Removal of Travel Time Indicator	5.000	0.000		
			EACH	0.000	0.00	
			147.50000	0.000		0.00
0030	202-00201	Removal of Curb	666.000	0.000		
			LF	0.000	0.00	
			0.55000	0.000		0.00
0035	202-00203	Removal of Curb and Gutter	569.000	0.000		
			LF	0.000	0.00	
			6.90000	0.000		0.00
0040	202-00210	*Removal of Concrete Pavement	11,371.000	0.000		
			SY	0.000	0.00	
			14.25000	0.000		0.00
0045	202-00220	*Removal of Asphalt Mat	63,607.000	0.000		
			SY	0.000	0.00	
			5.40000	0.000		0.00
0050	202-00240	*Removal of Asphalt Mat (Planing)	397,465.000	0.000		
			SY	0.000	0.00	
			0.95000	0.000		0.00
0055	202-00250	*Removal of Pavement Marking	108,484.000	0.000		
			SF	8,931.000	8,037.90	
			0.90000	8,931.000		8,037.90

CONTID: C18695  
 PCN: 18695-BID  
 PROJECT: IM0253-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3  
 ESTIMATE RUN 10/31/2013  
 15:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00720	Removal of Closed Circuit Camera	12.000	0.000		
			EACH	0.000	0.00	
			558.50000	0.000		0.00
0065	202-00805	Removal of Overhead Sign Structure	20.000	0.000		
			EACH	0.000	0.00	
			6,050.00000	0.000		0.00
0070	202-00823	Removal of Dynamic Message Sign	1.000	0.000		
			EACH	0.000	0.00	
			2,360.00000	0.000		0.00
0075	202-00895	Removal of Impact Attenuator	2.000	0.000		
			EACH	0.000	0.00	
			1,790.00000	0.000		0.00
0080	202-01040	Removal of HOV Gate	4.000	0.000		
			EACH	0.000	0.00	
			222.00000	0.000		0.00
0085	202-01130	*Removal of Guardrail Type 3	11,113.000	0.000		
			LF	0.000	0.00	
			3.30000	0.000		0.00
0090	202-01170	Removal of Guardrail Type 7	32,630.000	0.000		
			LF	0.000	0.00	
			10.75000	0.000		0.00
0095	202-01300	*Removal of End Anchorage	33.000	0.000		
			EACH	0.000	0.00	
			222.00000	0.000		0.00
0100	202-04003	*Clean Culvert (Special)	80.000	0.000		
			EACH	0.000	0.00	
			1,250.00000	0.000		0.00
0105	203-00010	*Unclassified Excavation (Complete In Place)	118,449.000	0.000		
			CY	0.000	0.00	
			10.25000	0.000		0.00
0110	203-01500	Blading	100.000	0.000		
			HOURLY	0.000	0.00	
			190.00000	0.000		0.00

CONTID: C18695  
 PCN: 18695-BID  
 PROJECT: IM0253-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4  
 ESTIMATE RUN 10/31/2013  
 15:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	203-01510	Backhoe	100.000	0.000		
			127.00000	0.000	0.00	0.00
0120	203-01550	Dozing	100.000	0.000		
			178.50000	0.000	0.00	0.00
0125	203-01594	Combination Loader	100.000	0.000		
			127.00000	0.000	0.00	0.00
0130	203-01597	*Potholing	300.000	0.000		
			254.50000	0.000	0.00	0.00
0135	203-01622	*Sweeping (With Pickup Broom)	200.000	0.000		
			205.00000	8.000	1,640.00	1,640.00
0140	203-02330	Laborer	100.000	0.000		
			88.00000	0.000	0.00	0.00
0145	206-00066	Structure Backfill (Flowable Fly Ash)	500.000	0.000		
			104.00000	0.000	0.00	0.00
0150	207-00205	Topsoil	2,000.000	0.000		
			29.75000	0.000	0.00	0.00
0155	208-00002	Erosion Log (12 Inch)	1,000.000	0.000		
			4.40000	0.000	0.00	0.00
0160	208-00003	Erosion Log (18 Inch)	1,000.000	0.000		
			7.40000	0.000	0.00	0.00
0165	208-00020	Silt Fence	40,000.000	0.000		
			2.30000	0.000	0.00	0.00

CONTID: C18695  
 PCN: 18695-BID  
 PROJECT: IM0253-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5  
 ESTIMATE RUN 10/31/2013  
 15:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	208-00033	Sediment Trap	10.000	0.000		
			EACH	0.000	0.00	
			985.00000	0.000		0.00
0175	208-00035	Aggregate Bag	1,000.000	0.000		
			LF	0.000	0.00	
			8.80000	0.000		0.00
0180	208-00040	Check Dam	75.000	0.000		
			EACH	0.000	0.00	
			324.50000	0.000		0.00
0185	208-00045	Concrete Washout Structure	60.000	0.000		
			EACH	0.000	0.00	
			687.50000	0.000		0.00
0190	208-00050	Storm Drain Inlet Protection	225.000	0.000		
			EACH	0.000	0.00	
			203.50000	0.000		0.00
0195	208-00060	Temporary Slope Drain	1,000.000	0.000		
			LF	0.000	0.00	
			18.25000	0.000		0.00
0200	208-00070	Vehicle Tracking Pad	30.000	0.000		
			EACH	0.000	0.00	
			1,980.00000	0.000		0.00
0205	208-00103	Removal and Disposal of Sediment (Labor)	100.000	0.000		
			HOURL	0.000	0.00	
			88.00000	0.000		0.00
0210	208-00105	Removal and Disposal of Sediment (Equipment)	100.000	0.000		
			HOURL	0.000	0.00	
			127.00000	0.000		0.00
0215	208-00106	*Sweeping (Sediment Removal)	100.000	0.000		
			HOURL	0.000	0.00	
			164.50000	0.000		0.00
0220	208-00107	Removal of Trash	100.000	0.000		
			HOURL	0.000	0.00	
			101.50000	0.000		0.00

CONTID: C18695  
 PCN: 18695-BID  
 PROJECT: IM0253-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6  
 ESTIMATE RUN 10/31/2013  
 15:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	208-00206	Erosion Control Supervisor	550.000	0.000		
			DAY	11.000	5,500.00	
			500.00000	11.000		5,500.00
0230	208-00300	Temporary Berms	1,000.000	0.000		
			LF	0.000	0.00	
			3.70000	0.000		0.00
0235	210-00750	Reset Light Standard	1.000	0.000		
			EACH	0.000	0.00	
			766.50000	0.000		0.00
0240	210-00755	Reset Light Standard Steel High Mast	1.000	0.000		
			EACH	0.000	0.00	
			6,340.00000	0.000		0.00
0245	210-00766	Reset Lighting Control Center	1.000	0.000		
			EACH	0.000	0.00	
			354.00000	0.000		0.00
0250	210-00810	Reset Ground Sign	10.000	0.000		
			EACH	0.000	0.00	
			1,430.00000	0.000		0.00
0255	210-00815	Reset Sign Panel	24.000	0.000		
			EACH	0.000	0.00	
			1,720.00000	0.000		0.00
0260	210-00820	Reset Variable Message Sign	2.000	0.000		
			EACH	0.000	0.00	
			2,360.00000	0.000		0.00
0265	210-00855	Reset Traffic Signal Controller Cabinet	2.000	0.000		
			EACH	0.000	0.00	
			1,180.00000	0.000		0.00
0270	210-04020	Modify Inlet	10.000	0.000		
			EACH	0.000	0.00	
			4,120.00000	0.000		0.00
0275	212-00006	Seeding (Native)	24.000	0.000		
			ACRE	0.000	0.00	
			1,260.00000	0.000		0.00

CONTID: C18695  
 PCN: 18695-BID  
 PROJECT: IM0253-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7  
 ESTIMATE RUN 10/31/2013  
 15:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	212-00032	Soil Conditioning	24.000	0.000		
			ACRE	0.000	0.00	
			2,450.00000	0.000		0.00
0285	213-00003	Mulching (Weed Free)	24.000	0.000		
			ACRE	0.000	0.00	
			842.00000	0.000		0.00
0290	213-00012	Spray-on Mulch Blanket	24.000	0.000		
			ACRE	0.000	0.00	
			3,050.00000	0.000		0.00
0295	213-00061	Mulch Tackifier	4,800.000	0.000		
			LB	0.000	0.00	
			2.00000	0.000		0.00
0300	213-00150	Bonded Fiber Matrix	24.000	0.000		
			ACRE	0.000	0.00	
			3,080.00000	0.000		0.00
0305	214-00000	Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			27,100.00000	0.000		0.00
0310	214-00222	Deciduous Tree (2 Inch Caliper) (Furnish Only)	6.000	0.000		
			EACH	0.000	0.00	
			517.00000	0.000		0.00
0315	216-00042	Soil Retention Blanket (Biodegradable Straw/Coconut)	10,000.000	0.000		
			SY	0.000	0.00	
			2.30000	0.000		0.00
0320	216-00302	Turf Reinforcement Mat (Class 2)	2,000.000	0.000		
			SY	0.000	0.00	
			5.20000	0.000		0.00
0325	217-00020	Herbicide Treatment	100.000	0.000		
			HOURL	0.000	0.00	
			115.00000	0.000		0.00
0330	240-00000	Wildlife Biologist	240.000	0.000		
			HOURL	0.000	0.00	
			64.50000	0.000		0.00

CONTID: C18695  
 PCN: 18695-BID  
 PROJECT: IM0253-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8  
 ESTIMATE RUN 10/31/2013  
 15:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	240-00010	Removal of Nests	160.000	0.000		
			HOUR	0.000	0.00	
			109.50000	0.000		0.00
0340	240-00020	Netting	500.000	0.000		
			SY	0.000	0.00	
			11.75000	0.000		0.00
0345	304-06000	Aggregate Base Course (Class 6)	50,696.000	0.000		
			TON	0.000	0.00	
			16.25000	0.000		0.00
0350	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	2,500.000	0.000		
			TON	0.000	0.00	
			156.00000	0.000		0.00
0355	403-00800	Emergency Pothole Repair	500.000	0.000		
			TON	0.000	0.00	
			525.00000	0.000		0.00
0360	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	44,154.000	0.000		
			TON	0.000	0.00	
			93.25000	0.000		0.00
0365	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	69,700.000	0.000		
			TON	0.000	0.00	
			69.00000	0.000		0.00
0370	411-10255	*Emulsified Asphalt (Slow-Setting)	111,861.000	0.000		
			GAL	0.000	0.00	
			5.70000	0.000		0.00
0375	412-00190	*Concrete Pavement (Patching)	21.000	0.000		
			SY	0.000	0.00	
			1,030.00000	0.000		0.00
0380	412-01000	*Concrete Pavement (10 Inch)	144.000	0.000		
			SY	0.000	0.00	
			94.25000	0.000		0.00
0385	412-01325	*Concrete Pavement (13 Inch)(Fast Track)	21,478.000	0.000		
			SY	0.000	0.00	
			82.00000	0.000		0.00



CONTID: C18695  
 PCN: 18695-BID  
 PROJECT: IM0253-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9  
 ESTIMATE RUN 10/31/2013  
 15:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	412-01400	*Concrete Pavement (14 Inch)	2,444.000	0.000		
			SY	0.000	0.00	
			76.25000	0.000		0.00
0395	412-11000	*Concrete Pavement Dowel Bar Retrofit	424.000	0.000		
			EACH	0.000	0.00	
			98.50000	0.000		0.00
0400	420-00132	Geotextile (Separator) (Class 1)	85,800.000	0.000		
			SY	0.000	0.00	
			1.20000	0.000		0.00
0405	503-00042	Drilled Caisson (42 Inch)	39.000	0.000		
			LF	0.000	0.00	
			340.50000	0.000		0.00
0410	503-00048	*Drilled Caisson (48 Inch)	666.000	0.000		
			LF	0.000	0.00	
			317.00000	0.000		0.00
0415	503-00054	*Drilled Caisson (54 Inch)	866.000	0.000		
			LF	0.000	0.00	
			354.50000	0.000		0.00
0420	503-00060	*Drilled Caisson (60 Inch)	292.000	0.000		
			LF	0.000	0.00	
			437.50000	0.000		0.00
0425	506-00209	Riprap (9 Inch)	34.000	0.000		
			CY	0.000	0.00	
			118.50000	0.000		0.00
0430	507-00000	*Concrete Slope and Ditch Paving	5.000	0.000		
			CY	0.000	0.00	
			364.00000	0.000		0.00
0435	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	3,193.000	0.000		
			LF	0.000	0.00	
			82.25000	0.000		0.00
0440	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	129.000	0.000		
			LF	0.000	0.00	
			103.50000	0.000		0.00

CONTID: C18695  
 PCN: 18695-BID  
 PROJECT: IM0253-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10  
 ESTIMATE RUN 10/31/2013  
 15:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	603-01485	48 Inch Reinforced Concrete Pipe (Complete In Place)	106.000	0.000		
			LF	0.000	0.00	
			199.50000	0.000		0.00
0450	603-05018	18 Inch Reinforced Concrete End Section	7.000	0.000		
			EACH	0.000	0.00	
			1,010.00000	0.000		0.00
0455	603-05048	48 Inch Reinforced Concrete End Section	1.000	0.000		
			EACH	0.000	0.00	
			2,210.00000	0.000		0.00
0460	604-00310	Inlet Type C (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			3,910.00000	0.000		0.00
0465	604-00550	Inlet Type D (Special)	1.000	0.000		
			EACH	0.000	0.00	
			16,900.00000	0.000		0.00
0470	604-19712	*Inlet Special (Trench Drain) (12 Inch Width)	4,958.000	0.000		
			LF	0.000	0.00	
			250.00000	0.000		0.00
0475	604-25005	Vane Grate Inlet (5 Foot)	23.000	0.000		
			EACH	0.000	0.00	
			4,150.00000	0.000		0.00
0480	604-30005	Manhole Slab Base (5 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			3,380.00000	0.000		0.00
0485	604-30010	Manhole Slab Base (10 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			4,950.00000	0.000		0.00
0490	604-39050	Manhole (Traffic Management System)	9.000	0.000		
			EACH	0.000	0.00	
			3,280.00000	0.000		0.00
0495	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	13,532.000	0.000		
			LF	0.000	0.00	
			16.75000	0.000		0.00

CONTID: C18695  
 PCN: 18695-BID  
 PROJECT: IM0253-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11  
 ESTIMATE RUN 10/31/2013  
 15:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	606-00710	*Guardrail Type 7 (Style CA)	8,093.000	0.000		
			LF	0.000	0.00	
			57.50000	0.000		0.00
0505	606-00715	*Guardrail Type 7 (Style CA)(Concrete Glare Screen)	19,254.000	0.000		
			LF	0.000	0.00	
			75.75000	0.000		0.00
0510	606-00720	*Guardrail Type 7 (Style CC)	1,445.000	0.000		
			LF	0.000	0.00	
			63.00000	0.000		0.00
0515	606-00730	*Guardrail Type 7 (Style CD)	390.000	0.000		
			LF	0.000	0.00	
			55.00000	0.000		0.00
0520	606-00740	*Guardrail Type 7 (Style CE)	1,262.000	0.000		
			LF	0.000	0.00	
			77.75000	0.000		0.00
0525	606-00745	*Guardrail Type 7 (Style CE)(Concrete Glare Screen)	11,648.000	0.000		
			LF	0.000	0.00	
			107.00000	0.000		0.00
0530	606-00747	*Guardrail Type 7 (Style CD-HOV) (Special)	334.000	0.000		
			LF	0.000	0.00	
			206.00000	0.000		0.00
0535	606-01340	*End Anchorage Type 3D	23.000	0.000		
			EACH	0.000	0.00	
			550.50000	0.000		0.00
0540	606-01370	*Transition Type 3G	16.000	0.000		
			EACH	0.000	0.00	
			1,140.00000	0.000		0.00
0545	606-01380	*Transition Type 3H	3.000	0.000		
			EACH	0.000	0.00	
			715.50000	0.000		0.00
0550	606-02003	*End Anchorage (Nonflared)	2.000	0.000		
			EACH	0.000	0.00	
			2,020.00000	0.000		0.00

CONTID: C18695  
 PCN: 18695-BID  
 PROJECT: IM0253-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12  
 ESTIMATE RUN 10/31/2013  
 15:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	606-02005	*End Anchorage (Flared)	30.000	0.000		
			EACH	0.000	0.00	
			1,560.00000	0.000		0.00
0560	607-11525	Fence (Plastic)	2,000.000	0.000		
			LF	0.000	0.00	
			3.70000	0.000		0.00
0565	607-60630	HOV Gate	9.000	0.000		
			EACH	0.000	0.00	
			35,500.00000	0.000		0.00
0570	607-60650	HOV Gate Controller Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			12,400.00000	0.000		0.00
0575	609-21010	*Curb and Gutter Type 2 (Section I-B)	20.000	0.000		
			LF	0.000	0.00	
			27.50000	0.000		0.00
0580	609-21020	*Curb and Gutter Type 2 (Section II-B)	89.000	0.000		
			LF	0.000	0.00	
			23.25000	0.000		0.00
0585	609-24000	Gutter Type 2 (Special)	596.000	0.000		
			LF	0.000	0.00	
			246.50000	0.000		0.00
0590	612-00001	Delineator (Type I)	126.000	0.000		
			EACH	0.000	0.00	
			32.50000	0.000		0.00
0595	612-00002	Delineator (Type II)	153.000	0.000		
			EACH	0.000	0.00	
			33.75000	0.000		0.00
0600	612-00003	Delineator (Type III)	7.000	0.000		
			EACH	0.000	0.00	
			35.75000	0.000		0.00
0605	612-00021	Delineator (Type I) (Barrier)	140.000	0.000		
			EACH	0.000	0.00	
			25.00000	0.000		0.00

CONTID: C18695  
 PCN: 18695-BID  
 PROJECT: IM0253-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13  
 ESTIMATE RUN 10/31/2013  
 15:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0610	612-00022	Delineator (Type II) (Barrier)	204.000	0.000		
			EACH	0.000	0.00	
			26.00000	0.000		0.00
0615	612-00260	Location Marker (Fiber Optic)(Dome)	49.000	0.000		
			EACH	0.000	0.00	
			60.50000	0.000		0.00
0620	612-00270	Location Marker (Utility)(Flat Slat)	80.000	0.000		
			EACH	0.000	0.00	
			53.00000	0.000		0.00
0625	613-00206	2 Inch Electrical Conduit (Bored)	11,160.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
0630	613-00306	3 Inch Electrical Conduit (Bored)	6,350.000	0.000		
			LF	0.000	0.00	
			12.75000	0.000		0.00
0635	613-01100	1 Inch Electrical Conduit (Plastic)	1,860.000	0.000		
			LF	0.000	0.00	
			2.80000	0.000		0.00
0640	613-01125	1-1/4 Inch Electrical Conduit (Plastic)	12,350.000	0.000		
			LF	0.000	0.00	
			10.50000	0.000		0.00
0645	613-01200	2 Inch Electrical Conduit (Plastic)	54,970.000	0.000		
			LF	0.000	0.00	
			11.25000	0.000		0.00
0650	613-01300	3 Inch Electrical Conduit (Plastic)	1,590.000	0.000		
			LF	0.000	0.00	
			13.25000	0.000		0.00
0655	613-04100	Electrical System Modifications	1.000	0.000		
			L S	0.000	0.00	
			362.50000	0.000		0.00
0660	613-04120	1 Inch Electrical Conduit (Liquidtight Flexible Metal)	250.000	0.000		
			LF	0.000	0.00	
			7.10000	0.000		0.00

CONTID: C18695  
 PCN: 18695-BID  
 PROJECT: IM0253-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14  
 ESTIMATE RUN 10/31/2013  
 15:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0665	613-04200	2 Inch Electrical Conduit (Liquidtight Flexible Metal)	80.000	0.000		
		LF		0.000	0.00	
			16.25000	0.000		0.00
0670	613-07011	Pull Box (11"x18"x12")	9.000	0.000		
		EACH		0.000	0.00	
			240.50000	0.000		0.00
0675	613-07023	Pull Box (24"x36"x24")	59.000	0.000		
		EACH		0.000	0.00	
			681.00000	0.000		0.00
0680	613-07040	Pull Box (30"x48"x24")	3.000	0.000		
		EACH		0.000	0.00	
			955.50000	0.000		0.00
0685	613-10000	Wiring	1.000	0.000		
		L S		0.000	0.00	
			129,400.00000	0.000		0.00
0690	613-10015	Breakaway Wiring System	51.000	0.000		
		EACH		0.000	0.00	
			203.00000	0.000		0.00
0695	613-13000	Luminaire (LED)	110.000	0.000		
		EACH		0.000	0.00	
			991.50000	0.000		0.00
0700	613-32400	Light Standard Steel (40 Foot)	8.000	0.000		
		EACH		0.000	0.00	
			1,490.00000	0.000		0.00
0705	613-34700	Light Standard Metal (70 Foot)	55.000	0.000		
		EACH		0.000	0.00	
			3,710.00000	0.000		0.00
0710	613-40010	Light Standard Foundation	8.000	0.000		
		EACH		0.000	0.00	
			767.50000	0.000		0.00
0715	613-40012	Light Standard Foundation Special	55.000	0.000		
		EACH		0.000	0.00	
			5,120.00000	0.000		0.00

CONTID: C18695  
 PCN: 18695-BID  
 PROJECT: IM0253-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15  
 ESTIMATE RUN 10/31/2013  
 15:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0720	613-50100	Lighting Control Center	33.000	0.000		
			EACH	0.000	0.00	
			4,810.00000	0.000		0.00
0725	613-50150	Secondary Service Pedestal	7.000	0.000		
			EACH	0.000	0.00	
			1,350.00000	0.000		0.00
0730	613-81700	Safety Switch NEMA 3R, 60A, 2-pole, 240 V f(for VMS Maint	26.000	0.000		
			EACH	0.000	0.00	
			311.00000	0.000		0.00
0735	613-81800	Branch Circuit Panel (Special)	16.000	0.000		
			EACH	0.000	0.00	
			1,430.00000	0.000		0.00
0740	614-00012	Sign Panel (Class II)	1,175.000	0.000		
			SF	0.000	0.00	
			37.00000	0.000		0.00
0745	614-00013	Sign Panel (Class III)	7,946.000	0.000		
			SF	0.000	0.00	
			28.25000	0.000		0.00
0750	614-01582	Steel Sign Support (2-1/2 Inch Round)(Post and Slipbase)	60.000	0.000		
			LF	0.000	0.00	
			68.25000	0.000		0.00
0755	614-01585	Steel Sign Support (2-1/2 Inch Round Sch 80) (Post)	298.000	0.000		
			LF	0.000	0.00	
			31.50000	0.000		0.00
0760	614-01588	Steel Sign Support (2-1/2 Inch Round Sch 80)(Slipbase)	2.000	0.000		
			EACH	0.000	0.00	
			488.50000	0.000		0.00
0765	614-07000	Mask Sign Legend	10.000	0.000		
			EACH	0.000	0.00	
			456.00000	0.000		0.00
0770	614-10115	Dynamic Message Sign (Color LED)(Overhead)	7.000	0.000		
			EACH	0.000	0.00	
			106,200.00000	0.000		0.00

CONTID: C18695  
 PCN: 18695-BID  
 PROJECT: IM0253-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 16  
 ESTIMATE RUN 10/31/2013  
 15:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0775	614-10120	Variable Message Sign	16.000	0.000		
			EACH	0.000	0.00	
			41,700.00000	0.000		0.00
0780	614-10147	Variable Message Sign LED (Overhead)	11.000	0.000		
			EACH	0.000	0.00	
			23,300.00000	0.000		0.00
0785	614-10245	Lane Use Control Signal LED (Single Faced)	55.000	0.000		
			EACH	0.000	0.00	
			30,000.00000	0.000		0.00
0790	614-31600	Monotube Overhead Sign Cantilever (16 Inch Diameter)	1.000	0.000		
			EACH	0.000	0.00	
			32,100.00000	0.000		0.00
0795	614-31800	Monotube Overhead Sign Cantilever (18 Inch Diameter)	1.000	0.000		
			EACH	0.000	0.00	
			38,000.00000	0.000		0.00
0800	614-32400	Monotube Overhead Sign Cantilever (24 Inch Diameter)	8.000	0.000		
			EACH	0.000	0.00	
			47,700.00000	0.000		0.00
0805	614-40240	Monotube Overhead Sign Bridge with Cantilever 24"	2.000	0.000		
			EACH	0.000	0.00	
			134,700.00000	0.000		0.00
0810	614-40360	Monotube Overhead Sign Bridge with Cantiliver 36"	3.000	0.000		
			EACH	0.000	0.00	
			201,600.00000	0.000		0.00
0815	614-42400	Monotube Overhead Sign Bridge (24 Inch Diameter)	5.000	0.000		
			EACH	0.000	0.00	
			105,700.00000	0.000		0.00
0820	614-43000	Monotube Overhead Sign Bridge (30 Inch Diameter)	14.000	0.000		
			EACH	0.000	0.00	
			126,900.00000	0.000		0.00
0825	614-43600	Monotube Overhead Sign Bridge (36 Inch Diameter)	1.000	0.000		
			EACH	0.000	0.00	
			140,400.00000	0.000		0.00



CONTID: C18695  
 PCN: 18695-BID  
 PROJECT: IM0253-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 17  
 ESTIMATE RUN 10/31/2013  
 15:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0830	614-72830	Communications Cabinet	5.000	0.000		
			EACH	0.000	0.00	
			3,280.00000	0.000		0.00
0835	614-72831	Communications Cabinet (Type 1)	4.000	0.000		
			EACH	0.000	0.00	
			6,730.00000	0.000		0.00
0840	614-72832	Communications Cabinet (Type 2)	12.000	0.000		
			EACH	0.000	0.00	
			7,220.00000	0.000		0.00
0845	614-72887	Microwave Vehicle Radar Detector	9.000	0.000		
			EACH	0.000	0.00	
			12,700.00000	0.000		0.00
0850	614-80010	Travel Time Indicator	16.000	0.000		
			EACH	0.000	0.00	
			10,000.00000	0.000		0.00
0855	614-85125	*Impact Attenuator (Quadguard) (Wide)	6.000	0.000		
			EACH	0.000	0.00	
			35,600.00000	0.000		0.00
0860	614-86006	Telemetry (Master)	2.000	0.000		
			EACH	0.000	0.00	
			3,790.00000	0.000		0.00
0865	614-86007	Serial to IP Converter	4.000	0.000		
			EACH	0.000	0.00	
			1,980.00000	0.000		0.00
0870	614-86105	Telemetry (Field)	3.000	0.000		
			EACH	0.000	0.00	
			2,330.00000	0.000		0.00
0875	614-86800	Uninterrupted Power Supply	5.000	0.000		
			EACH	0.000	0.00	
			6,790.00000	0.000		0.00
0880	614-87006	Fiber Optic Termination Panel (6 Fiber)	57.000	0.000		
			EACH	0.000	0.00	
			784.50000	0.000		0.00

CONTID: C18695  
 PCN: 18695-BID  
 PROJECT: IM0253-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 18  
 ESTIMATE RUN 10/31/2013  
 15:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0885	614-87010	Fiber Optic Cable (Single Mode) (12 Fiber)	32,195.000	0.000		
			LF	0.000	0.00	
			0.90000	0.000		0.00
0890	614-87015	Buffer Tube Fan Out Kit	52.000	0.000		
			EACH	0.000	0.00	
			421.00000	0.000		0.00
0895	614-87020	Optical Transceiver	2.000	0.000		
			EACH	0.000	0.00	
			3,970.00000	0.000		0.00
0900	614-87024	Fiber Optic Termination Panel (24 Fiber)	1.000	0.000		
			EACH	0.000	0.00	
			1,730.00000	0.000		0.00
0905	614-87100	Automatic Traffic Recording Station	1.000	0.000		
			EACH	0.000	0.00	
			9,620.00000	0.000		0.00
0910	614-87144	Fiber Optic Termination Panel (144 Fiber)	1.000	0.000		
			EACH	0.000	0.00	
			2,470.00000	0.000		0.00
0915	614-87320	Closed Circuit Television	15.000	0.000		
			EACH	0.000	0.00	
			7,660.00000	0.000		0.00
0920	614-87350	Test Fiber Optic Cable	1.000	0.000		
			L S	0.000	0.00	
			90,800.00000	0.000		0.00
0925	614-87496	Fiber Optic Cable (Single Mode) (96 Strands)	36,735.000	0.000		
			LF	0.000	0.00	
			1.40000	0.000		0.00
0930	614-87498	Fiber Optic Cable (Single Mode) (144 Strands)	3,495.000	0.000		
			LF	0.000	0.00	
			2.00000	0.000		0.00
0935	614-87690	Ethernet Switch	45.000	0.000		
			EACH	0.000	0.00	
			5,100.00000	0.000		0.00

CONTID: C18695  
 PCN: 18695-BID  
 PROJECT: IM0253-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 19  
 ESTIMATE RUN 10/31/2013  
 15:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0940	614-87700	Ethernet Router	2.000	0.000		
			EACH	0.000	0.00	
			32,300.00000	0.000		0.00
0945	625-00000	*Construction Surveying	1.000	0.000		
			L S	0.010	2,135.00	
			213,500.00000	0.010		2,135.00
0950	626-00000	*Mobilization	1.000	0.000		
			L S	0.000	0.00	
			483,621.00000	0.000		0.00
0955	626-01000	*Public Information Services	1.000	0.000		
			L S	0.010	708.00	
			70,800.00000	0.010		708.00
0960	627-00005	*Epoxy Pavement Marking	3,914.000	0.000		
			GAL	46.000	2,932.50	
			63.75000	46.000		2,932.50
0965	627-00007	*Epoxy Pavement Marking (Special)	3,175.000	0.000		
			GAL	0.000	0.00	
			180.50000	0.000		0.00
0970	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	2,500.000	0.000		
			GAL	36.000	1,116.00	
			31.00000	36.000		1,116.00
0975	627-01001	*Preformed Plastic Pavement Marking (Type I)	17,946.000	0.000		
			SF	0.000	0.00	
			11.25000	0.000		0.00
0980	627-02010	*Preformed Plastic Pavement Marking (Type II) (Inlaid)	2,578.000	0.000		
			SF	0.000	0.00	
			12.50000	0.000		0.00
0985	627-30327	*Preformed Plastic Pavement Marking (Word-Symbol) (Type III)	123.000	0.000		
			SF	0.000	0.00	
			17.25000	0.000		0.00
0990	630-00000	*Flagging	4,000.000	0.000		
			HOURL	0.000	0.00	
			25.25000	0.000		0.00

CONTID: C18695  
 PCN: 18695-BID  
 PROJECT: IM0253-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 20  
 ESTIMATE RUN 10/31/2013  
 15:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0995	630-00007	*Traffic Control Inspection	180.000	0.000		
			DAY	11.000	1,204.50	
			109.50000	11.000		1,204.50
1000	630-00012	*Traffic Control Management	550.000	0.000		
			DAY	6.000	4,566.00	
			761.00000	6.000		4,566.00
1005	630-00015	*Uniformed Traffic Control Coordination	110.000	0.000		
			HOOR	0.000	0.00	
			5.50000	0.000		0.00
1010	630-00031	*Courtesy Patrol	0.000	0.000		
			HOOR	0.000	0.00	
			65.75000	0.000		0.00
1012	900-00010	Added Item (Hour)/ Courtesy Patrol (CO#002) (Revised)	1,500.000	0.000		
			HOOR	0.000	0.00	
			65.75000	0.000		0.00
1015	630-00040	*Traffic Incident Management Plan Development	0.000	0.000		
			L S	0.000	0.00	
			44,300.00000	0.000		0.00
1017	900-00014	Added Item (Lump Sum)/ Traffic Incident Management Plan Development (CO#002) (Rev)	1.000	0.000		
			L S	1.000	44,300.00	
			44,300.00000	1.000		44,300.00
1020	630-00041	*Traffic Incident Management Plan Implementation	0.000	0.000		
			MON	0.000	0.00	
			2,190.00000	0.000		0.00
1022	900-00019	Added Item (Month)/ Traffic Incident Management Plan Implementation (CO#2) (Rev)	18.000	0.000		
			MON	0.000	0.00	
			2,190.00000	0.000		0.00
1025	630-80002	*Flashing Beacon (Solar)	12.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
1030	630-80335	*Barricade (Type 3 M-A) (Temporary)	12.000	0.000		
			EACH	0.000	0.00	
			109.50000	0.000		0.00

CONTID: C18695  
 PCN: 18695-BID  
 PROJECT: IM0253-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 21  
 ESTIMATE RUN 10/31/2013  
 15:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1035	630-80341	*Construction Traffic Sign (Panel Size A)	33.000	0.000		
			EACH	2.000	219.00	
			109.50000	2.000		219.00
1040	630-80342	*Construction Traffic Sign (Panel Size B)	135.000	0.000		
			EACH	12.500	1,368.75	
			109.50000	12.500		1,368.75
1045	630-80343	*Construction Traffic Sign (Panel Size C)	56.000	0.000		
			EACH	3.500	383.25	
			109.50000	3.500		383.25
1050	630-80344	*Construction Traffic Sign (Special)	400.000	0.000		
			SF	0.000	0.00	
			22.00000	0.000		0.00
1055	630-80355	*Portable Message Sign Panel	6.000	0.000		
			EACH	2.000	22,000.00	
			11,000.00000	2.000		22,000.00
1060	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	6.000	0.000		
			EACH	1.000	2,190.00	
			2,190.00000	1.000		2,190.00
1065	630-80360	*Drum Channelizing Device	160.000	0.000		
			EACH	80.000	5,260.00	
			65.75000	80.000		5,260.00
1070	630-80363	*Drum Channelizing Device (With Light) (Flashing)	25.000	0.000		
			EACH	0.000	0.00	
			65.75000	0.000		0.00
1075	630-80370	*Concrete Barrier (Temporary)	39,512.000	0.000		
			LF	871.500	21,351.75	
			24.50000	871.500		21,351.75
1080	630-80378	Glare Screen (Temporary)	6,000.000	0.000		
			LF	0.000	0.00	
			19.00000	0.000		0.00
1085	630-80380	*Traffic Cone	505.000	0.000		
			EACH	252.500	2,903.75	
			11.50000	252.500		2,903.75

CONTID: C18695  
 PCN: 18695-BID  
 PROJECT: IM0253-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 22  
 ESTIMATE RUN 10/31/2013  
 15:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1090	630-85006	*Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	20.000	0.000		
			EACH	1.000	8,290.00	
			8,290.00000	1.000		8,290.00
1095	630-85041	Mobile Attenuator	275.000	0.000		
			DAY	6.000	1,809.00	
			301.50000	6.000		1,809.00
1100	700-70010	F/A Minor Contract Revisions	3,000,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1105	700-70011	F/A Partnering	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1110	700-70012	F/A Asphalt Pavement Incentive	600,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1115	700-70013	F/A Concrete Pavement Incentive	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1120	700-70014	F/A Incentive For I-25 Lowering at 88th Avenue	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1125	700-70016	F/A Fuel Cost Adjustment	450,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1130	700-70018	F/A Roadway Smoothness Incentive	500,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1135	700-70019	F/A Asphalt Cement Cost Adjustment	750,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1140	700-70021	F/A On-The-Job Trainee	22,500.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18695  
 PCN: 18695-BID  
 PROJECT: IM0253-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 23  
 ESTIMATE RUN 10/31/2013  
 15:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
1145	700-70031	F/A INTERIM SURFACE REPAIR	50,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1150	700-70034	F/A ATM System Support	100,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1155	700-70035	F/A ITS Conduit	15,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1160	700-70080	F/A Furnish Erosion Control	20,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1165	700-70082	F/A Furnish & Install Electrical Service	100,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1170	700-70594	F/A DRB Standing Committee	50,000.000	0.000			
			F A	1,025.000	1,025.00		
			1.00000	1,025.000		1,025.00	
			CAT 0200	CURRENT AMT	\$ 44,784,280.65 \$	138,940.40 \$	138,940.40
CAT NO0300 STRUCTURES							
1180	607-15000	*Fence Concrete (Sound Barrier)	44,160.000	0.000			
			SF	0.000	0.00		
			43.75000	0.000		0.00	
1185	607-16000	Sound Barrier Rehabilitation	177,412.000	0.000			
			SF	0.000	0.00		
			5.10000	0.000		0.00	
			CAT 0300	CURRENT AMT	\$ 2,836,801.20 \$	0.00 \$	0.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
1190	620-00002	Field Office (Class 2)	1.000	0.000			
			EACH	0.800	113,680.00		
			142,100.00000	0.800		113,680.00	
1195	620-00012	Field Laboratory (Class 2)	1.000	0.000			
			EACH	0.500	30,300.00		
			60,600.00000	0.500		30,300.00	

CONTID: C18695  
 PCN: 18695-BID  
 PROJECT: IM0253-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 10/31/2013

ESTIMATE NO: 0001

15:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1200	620-00020	Sanitary Facility	6.000	0.000		
			EACH	0.000	0.00	
			3,160.00000	0.000		0.00
			CAT 0400	CURRENT AMT	\$ 221,660.00	\$ 143,980.00
			PROJECT TOTAL	CURRENT AMT	\$ 47,842,741.85	\$ 282,920.40