

ESTIMATE SUMMARY

15:13:10

CONTID: C18770

ESTIMATE NO: 0007 PROG

SPEC YR: 2005

PCN: 18770-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 145.0 DAYS

TIME ALLOW:

255 WORK DAYS

SH58 OVER FORD ST BE BRIDGE RE

PERCENT TIME: 56.86

ORIG TIME ALLOW:

255 WORK DAYS

PROJECT NO:

FBR0581-010

SH58 OVER FORD ST BE BRIDGE RE

NAME OF ROAD:

058A

PROJECT COUNTIES:

JEFFERSON, REGION 6

CONTRACTOR:

HAMILTON CONTRUCTION CO.

PAY PERIOD ENDING

01/13/2014

DATE TIME STARTED

06/10/2013

P.O. BOX 659

DATE LET

04/11/2013

DATE WORK BEGAN

DATE AWARDED

04/22/2013

DATE TIME STOPPED

DATE CONTRACT EXECUTED

05/13/2013

DATE ACCEPTED

SPRINGFIELD

OR 97477

541-746-2426

DATE NOTICE TO PROCEED

06/10/2013

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 4,555,889.65 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 4,100,014.65 NON-PARTICIPATING	1,878,446.60	153,459.13
PERCENT COMPLETE: 41.23% TOTAL EARNINGS	1,878,446.60	153,459.13
FUNDS AVAILABLE: \$ 2,677,443.05 STOCKPILED MATERIALS	127,210.48	0.00
	GROSS EARNINGS	2,005,657.08
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-49,711.40	-4,603.78
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	1,955,945.68
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	1,955,945.68
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE

\$

148,855.35

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18770
 PCN: 18770-BID
 PROJECT: FBR0581-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 2
 ESTIMATE RUN 01/13/2014
 15:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0005	202-00019	*Removal of Inlet	4.000	2.200		
			EACH	0.800	544.00	
			680.00000	3.000		2,040.00
0010	202-00035	*Removal of Pipe	249.000	57.000		
			LF	0.000	0.00	
			23.00000	57.000		1,311.00
0015	202-00090	Removal of Delineator	10.000	0.000		
			EACH	0.000	0.00	
			15.00000	0.000		0.00
0020	202-00220	*Removal of Asphalt Mat	7,227.000	2,697.000		
			SY	338.000	1,352.00	
			4.00000	3,035.000		12,140.00
0025	202-00240	*Removal of Asphalt Mat (Planing)	3,339.000	0.000		
			SY	0.000	0.00	
			2.35000	0.000		0.00
0030	202-00250	*Removal of Pavement Marking	4,000.000	2,140.000		
			SF	0.000	0.00	
			2.50000	2,140.000		5,350.00
0035	202-00810	Removal of Ground Sign	4.000	2.000		
			EACH	0.000	0.00	
			100.00000	2.000		200.00
0040	202-01130	*Removal of Guardrail Type 3	480.000	243.000		
			LF	0.000	0.00	
			4.00000	243.000		972.00
0045	202-01170	Removal of Guardrail Type 7	1,812.000	1,261.000		
			LF	0.000	0.00	
			10.00000	1,261.000		12,610.00
0050	202-01300	*Removal of End Anchorage	3.000	2.000		
			EACH	0.000	0.00	
			151.00000	2.000		302.00
0055	203-00000	*Unclassified Excavation	6,025.000	3,613.000		
			CY	0.000	0.00	
			12.00000	3,613.000		43,356.00

CONTID: C18770
 PCN: 18770-BID
 PROJECT: FBR0581-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3
 ESTIMATE RUN 01/13/2014
 15:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0060	203-01510	*Backhoe	10.000	2.000		
			120.00000	2.000	0.00	240.00
0065	203-01550	*Dozing	10.000	0.000		
			150.00000	0.000	0.00	0.00
0070	203-01594	*Combination Loader	10.000	0.000		
			120.00000	0.000	0.00	0.00
0075	203-01597	*Potholing	40.000	2.000		
			150.00000	2.000	0.00	300.00
0080	207-00205	*Topsoil	161.000	0.000		
			28.00000	0.000	0.00	0.00
0085	208-00002	*Erosion Log (12 Inch)	4,040.000	623.000		
			4.00000	888.000	1,060.00	3,552.00
0090	208-00035	Aggregate Bag	460.000	200.000		
			7.00000	200.000	0.00	1,400.00
0095	208-00045	Concrete Washout Structure	3.000	1.000		
			700.00000	1.000	0.00	700.00
0100	208-00070	*Vehicle Tracking Pad	3.000	1.000		
			1,600.00000	1.000	0.00	1,600.00
0105	208-00103	*Removal and Disposal of Sediment (Labor)	60.000	36.500		
			45.00000	36.500	0.00	1,642.50
0110	208-00106	*Sweeping (Sediment Removal)	56.000	6.000		
			145.00000	6.000	0.00	870.00

CONTID: C18770
 PCN: 18770-BID
 PROJECT: FBR0581-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4
 ESTIMATE RUN 01/13/2014
 15:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0115	208-00206	*Erosion Control Supervisor	255.000	117.000		
			DAY	18.000	1,530.00	
			85.00000	135.000		11,475.00
0120	210-00810	Reset Ground Sign	8.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0125	210-01000	*Reset Fence	1,500.000	104.000		
			LF	0.000	0.00	
			9.90000	104.000		1,029.60
0130	210-01130	*Reset Guardrail Type 3	50.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
0135	210-01200	*Reset End Anchorage	1.000	0.000		
			EACH	0.000	0.00	
			50.00000	0.000		0.00
0140	212-00006	*Seeding (Native)	0.600	0.000		
			ACRE	0.000	0.00	
			1,500.00000	0.000		0.00
0145	213-00002	*Mulching (Weed Free Hay)	0.180	0.000		
			ACRE	0.000	0.00	
			2,500.00000	0.000		0.00
0150	213-00061	*Mulch Tackifier	18.000	0.000		
			LB	0.000	0.00	
			3.00000	0.000		0.00
0155	213-00100	*Soil Binder	0.500	0.000		
			ACRE	0.000	0.00	
			1,000.00000	0.000		0.00
0160	216-00201	*Soil Retention Blanket (Straw-Coconut)	1,734.000	0.000		
			SY	0.000	0.00	
			2.00000	0.000		0.00
0165	216-00302	*Turf Reinforcement Mat (Class 2)	90.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00

CONTID: C18770
 PCN: 18770-BID
 PROJECT: FBR0581-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5
 ESTIMATE RUN 01/13/2014
 15:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0170	240-00000	*Wildlife Biologist	40.000	15.500		
			HOOR	0.000	0.00	
			80.00000	15.500		1,240.00
0175	250-00050	*Monitoring Technician	16.000	12.000		
			HOOR	0.000	0.00	
			60.00000	12.000		720.00
0180	250-00100	*Environmental Health and Safety	1.000	0.500		
			L S	0.000	0.00	
			2,000.00000	0.500		1,000.00
0185	250-00110	*Health and Safety Officer	10.000	5.000		
			HOOR	0.000	0.00	
			85.00000	5.000		425.00
0190	304-06007	*Aggregate Base Course (Class 6)	1,255.000	313.000		
			CY	235.000	5,875.00	
			25.00000	548.000		13,700.00
0195	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	200.000	163.090		
			TON	0.000	0.00	
			76.10000	163.090		12,411.15
0200	403-00800	*Emergency Pothole Repair	10.000	2.000		
			TON	0.000	0.00	
			395.00000	2.000		790.00
0205	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	1,745.000	0.000		
			TON	0.000	0.00	
			85.75000	0.000		0.00
0210	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	3,399.000	0.000		
			TON	1,772.750	90,587.53	
			51.10000	1,772.750		90,587.53
0215	411-10255	*Emulsified Asphalt (Slow-Setting)	1,613.000	0.000		
			GAL	196.000	999.60	
			5.10000	196.000		999.60
0220	420-00114	*Geotextile (Drainage) (Class 3)	328.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00

CONTID: C18770
 PCN: 18770-BID
 PROJECT: FBR0581-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 6
 ESTIMATE RUN 01/13/2014
 15:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0225	506-00209	*Riprap (9 Inch)	30.000	0.000		
			CY	7.000	560.00	
			80.00000	7.000		560.00
0230	506-00406	*Soil Riprap (6 Inch)	91.000	0.000		
			CY	0.000	0.00	
			70.00000	0.000		0.00
0235	507-00000	Concrete Slope and Ditch Paving	14.100	0.000		
			CY	14.100	6,345.00	
			450.00000	14.100		6,345.00
0240	603-30018	*18 Inch Steel End Section	1.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0245	603-61180	*18 Inch Flexible Pipe	57.000	0.000		
			LF	0.000	0.00	
			68.00000	0.000		0.00
0250	604-00305	*Inlet Type C (5 Foot)	2.000	1.000		
			EACH	0.000	0.00	
			2,450.00000	1.000		2,450.00
0255	604-25005	*Vane Grate Inlet (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			3,250.00000	0.000		0.00
0260	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	550.000	0.000		
			LF	247.000	4,199.00	
			17.00000	247.000		4,199.00
0265	606-00720	Guardrail Type 7 (Style CC)	1,812.000	43.000		
			LF	0.000	0.00	
			50.00000	43.000		2,150.00
0270	606-01340	*End Anchorage Type 3D	1.000	0.000		
			EACH	1.000	730.00	
			730.00000	1.000		730.00
0275	606-01370	*Transition Type 3G	2.000	0.000		
			EACH	1.000	1,100.00	
			1,100.00000	1.000		1,100.00

CONTID: C18770
 PCN: 18770-BID
 PROJECT: FBR0581-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 7
 ESTIMATE RUN 01/13/2014
 15:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0280	606-01380	*Transition Type 3H	1.000	0.000		
			EACH	1.000	725.00	
			725.00000	1.000		725.00
0285	606-02003	*End Anchorage (Nonflared)	2.000	0.000		
			EACH	0.000	0.00	
			1,925.00000	0.000		0.00
0290	607-11580	*Fence (Temporary)	660.000	660.000		
			LF	0.000	0.00	
			17.00000	660.000		11,220.00
0295	608-00006	*Concrete Sidewalk (6 Inch)	165.000	6.240		
			SY	0.000	0.00	
			10.00000	6.240		62.40
0300	609-60011	*Curb Type 6 (Section M)	225.000	0.000		
			LF	0.000	0.00	
			12.50000	0.000		0.00
0305	612-00001	Delineator (Type I)	20.000	0.000		
			EACH	0.000	0.00	
			23.00000	0.000		0.00
0310	612-00002	Delineator (Type II)	10.000	0.000		
			EACH	0.000	0.00	
			24.00000	0.000		0.00
0315	612-00003	Delineator (Type III)	2.000	0.000		
			EACH	0.000	0.00	
			25.00000	0.000		0.00
0320	614-00012	Sign Panel (Class II)	48.000	0.000		
			SF	0.000	0.00	
			25.50000	0.000		0.00
0325	614-01583	Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	4.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0330	614-85005	*Impact Attenuator (Sand Barrel Array)	4.000	4.000		
			EACH	0.000	0.00	
			2,500.00000	4.000		10,000.00

CONTID: C18770
 PCN: 18770-BID
 PROJECT: FBR0581-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 8
 ESTIMATE RUN 01/13/2014
 15:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0335	624-24019	*18 Inch Drainage Pipe (Class 4) (Complete In Place)	102.000	57.000		
		LF		0.000	0.00	
			50.00000	57.000		2,850.00
0340	624-29019	*18 Inch Drainage Pipe (Class 9) (Complete In Place)	190.000	0.000		
		LF		0.000	0.00	
			50.00000	0.000		0.00
0345	625-00000	*Construction Surveying	1.000	0.600		
		L S		0.100	3,000.00	
			30,000.00000	0.700		21,000.00
0350	626-00000	*Mobilization	1.000	0.540		
		L S		0.000	0.00	
			410,000.00000	0.540		221,400.00
0355	626-01000	*Public Information Services	1.000	0.500		
		L S		0.000	0.00	
			10,500.00000	0.500		5,250.00
0360	627-00005	*Epoxy Pavement Marking	17.000	0.000		
		GAL		0.000	0.00	
			150.00000	0.000		0.00
0365	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	149.000	51.000		
		GAL		0.000	0.00	
			45.00000	51.000		2,295.00
0370	627-01001	*Preformed Plastic Pavement Marking (Type I)	700.000	0.000		
		SF		0.000	0.00	
			25.00000	0.000		0.00
0375	629-01110	*Locate Monuments	8.000	0.000		
		HOURL		0.000	0.00	
			100.00000	0.000		0.00
0380	630-00000	*Flagging	4,000.000	1,647.450		
		HOURL		11.000	242.00	
			22.00000	1,658.450		36,485.90
0385	630-00003	*Uniformed Traffic Control	200.000	51.750		
		HOURL		0.000	0.00	
			60.00000	51.750		3,105.00

CONTID: C18770
 PCN: 18770-BID
 PROJECT: FBR0581-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 9
 ESTIMATE RUN 01/13/2014
 15:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0390	630-00007	*Traffic Control Inspection	200.000	102.000		
			DAY	25.000	3,750.00	
			150.00000	127.000		19,050.00
0395	630-00012	*Traffic Control Management	200.000	68.000		
			DAY	3.000	1,500.00	
			500.00000	71.000		35,500.00
0400	630-00025	*Traffic Control Vehicle	200.000	25.875		
			HOUR	0.000	0.00	
			15.00000	25.875		388.13
0405	630-80001	*Flashing Beacon (Portable)	4.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0410	630-80335	*Barricade (Type 3 M-A) (Temporary)	30.000	14.000		
			EACH	0.000	0.00	
			40.00000	14.000		560.00
0415	630-80341	*Construction Traffic Sign (Panel Size A)	69.000	26.000		
			EACH	0.000	0.00	
			40.00000	26.000		1,040.00
0420	630-80342	*Construction Traffic Sign (Panel Size B)	56.000	27.000		
			EACH	0.000	0.00	
			40.00000	27.000		1,080.00
0425	630-80343	*Construction Traffic Sign (Panel Size C)	34.000	17.000		
			EACH	0.000	0.00	
			40.00000	17.000		680.00
0430	630-80355	*Portable Message Sign Panel	6.000	2.500		
			EACH	0.000	0.00	
			5,000.00000	2.500		12,500.00
0435	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	3.000	1.500		
			EACH	0.000	0.00	
			500.00000	1.500		750.00
0440	630-80360	*Drum Channelizing Device	300.000	125.000		
			EACH	0.000	0.00	
			20.00000	125.000		2,500.00

CONTID: C18770
 PCN: 18770-BID
 PROJECT: FBR0581-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 10
 ESTIMATE RUN 01/13/2014
 15:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0445	630-80370	Concrete Barrier (Temporary)	2,000.000	170.000		
			LF	0.000	0.00	
			5.50000	170.000		935.00
0450	630-80380	*Traffic Cone	400.000	165.500		
			EACH	0.000	0.00	
			5.00000	165.500		827.50
0455	630-80384	*Tubular Marker	100.000	31.500		
			EACH	0.000	0.00	
			10.00000	31.500		315.00
0460	700-70010	F/A Minor Contract Revisions	260,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0465	700-70011	F/A Partnering	12,500.000	156.590		
			F A	0.000	0.00	
			1.00000	156.590		156.59
0470	700-70012	F/A Asphalt Pavement Incentive	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0475	700-70016	F/A Fuel Cost Adjustment	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0480	700-70018	F/A Roadway Smoothness Incentive	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0485	700-70019	F/A Asphalt Cement Cost Adjustment	60,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0490	700-70021	F/A On-The-Job Trainee	960.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00
0495	700-70031	F/A INTERIM SURFACE REPAIR	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18770
 PCN: 18770-BID
 PROJECT: FBR0581-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 11
 ESTIMATE RUN 01/13/2014
 15:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY (BRIDGE ENTERPRISE)						
0500	700-70034	F/A LANDSCAPE RESTORATION	2,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0505	700-70082	F/A Furnish & Install Electrical Service	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0510	700-70380	F/A Erosion Control	10,000.000	632.500		
			F A	0.000	0.00	
			1.00000	632.500		632.50
0515	700-70589	F/A Environmental Health & Safety Management	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0250	CURRENT AMT	\$ 2,024,621.10 \$	124,099.13 \$ 631,805.40
CAT NO0350 STR. #E-16-HG (BRIDGE ENTERPRISE)						
0520	202-00400	*Removal of Bridge	1.000	0.450		
			EACH	0.000	0.00	
			119,300.00000	0.450		53,685.00
0525	206-00000	*Structure Excavation	1,410.000	705.000		
			CY	0.000	0.00	
			10.00000	705.000		7,050.00
0530	206-00100	*Structure Backfill (Class 1)	1,239.000	620.000		
			CY	0.000	0.00	
			21.00000	620.000		13,020.00
0535	206-00200	*Structure Backfill (Class 2)	110.000	55.000		
			CY	0.000	0.00	
			11.00000	55.000		605.00
0540	206-00360	*Mechanical Reinforcement of Soil	1,221.000	611.000		
			CY	0.000	0.00	
			20.50000	611.000		12,525.50
0545	206-01781	*Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			11,500.00000	1.000		11,500.00

CONTID: C18770
 PCN: 18770-BID
 PROJECT: FBR0581-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 12
 ESTIMATE RUN 01/13/2014
 15:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STR. #E-16-HG (BRIDGE ENTERPRISE)						
0550	206-01782	*Shoring (Area 2)	1.000	1.000		
			L S	0.000	0.00	
			9,750.00000	1.000		9,750.00
0555	502-00100	*Drilling Hole to Facilitate Pile Driving	1,730.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0560	502-00460	Pile Tip	26.000	14.000		
			EACH	0.000	0.00	
			100.00000	14.000		1,400.00
0565	502-11274	Steel Piling (HP 12x74)	1,868.000	1,030.800		
			LF	0.000	0.00	
			50.00000	1,030.800		51,540.00
0565		MATERIAL ALLOWANCE STEEL PILING (hp 12X 74)		0.000		
			LF	0.000	0.00	
			29.65000	0.000		0.00
0565		MATERIAL ALLOWANCE STEEL PILING (hp 12X 74)		715.200		
			LF	0.000	0.00	
			29.65000	715.200		21,205.68
0570	503-00060	*Drilled Caisson (60 Inch)	632.000	311.000		
			LF	0.000	0.00	
			375.00000	311.000		116,625.00
0575	507-00100	*Concrete Slope and Ditch Paving (Reinforced)	144.000	0.000		
			CY	0.000	0.00	
			600.00000	0.000		0.00
0580	515-00410	*Concrete Sealer (Calcium Nitrite)	2,590.000	0.000		
			SY	1,295.000	25,900.00	
			20.00000	1,295.000		25,900.00
0585	518-01004	Bridge Expansion Device (0-4 Inch)	190.000	95.000		
			LF	0.000	0.00	
			200.00000	95.000		19,000.00
0590	601-03040	Concrete Class D (Bridge)	582.000	287.360		
			CY	0.000	0.00	
			325.00000	287.360		93,392.00

CONTID: C18770
 PCN: 18770-BID
 PROJECT: FBR0581-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 13
 ESTIMATE RUN 01/13/2014
 15:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STR. #E-16-HG (BRIDGE ENTERPRISE)						
0595	601-05001	*Concrete Class H (Bridge)	976.000	488.000		
			CY	0.000	0.00	
			335.00000	488.000		163,480.00
0595		MATERIAL ALLOWANCE PRECAST DECK PANELS		0.000		
			CY	0.000	0.00	
			335.00000	0.000		0.00
0600	601-40300	*Structural Concrete Coating	1,744.000	0.000		
			SY	0.000	0.00	
			1.00000	0.000		0.00
0605	602-00000	*Reinforcing Steel	126,000.000	62,995.000		
			LB	0.000	0.00	
			0.80000	62,995.000		50,396.00
0610	602-00020	*Reinforcing Steel (Epoxy Coated)	58,500.000	29,250.000		
			LB	0.000	0.00	
			0.85000	29,250.000		24,862.50
0615	602-00025	*Reinforcing Steel (Stainless)	118,700.000	59,350.000		
			LB	0.000	0.00	
			3.00000	59,350.000		178,050.00
0620	604-25000	Vane Grate Inlet Special	2.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0625	606-00720	Guardrail Type 7 (Style CC)	265.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
0630	606-10700	*Bridge Rail Type 7	555.000	265.000		
			LF	0.000	0.00	
			95.00000	265.000		25,175.00
0635	613-00200	*2 Inch Electrical Conduit	1,346.000	688.100		
			LF	0.000	0.00	
			6.00000	688.100		4,128.60
0640	613-70250	*Luminaire High Pressure Sodium (250 Watt)	6.000	0.000		
			EACH	0.000	0.00	
			950.00000	0.000		0.00

CONTID: C18770
 PCN: 18770-BID
 PROJECT: FBR0581-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 14
 ESTIMATE RUN 01/13/2014
 15:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STR. #E-16-HG (BRIDGE ENTERPRISE)						
0645	618-00172	Prestressed Concrete I (BT72)	1,757.000	879.000		
			LF	0.000	0.00	
			170.00000	879.000		149,430.00
0645		MATERIAL ALLOWANCE girders		173.000		
			LF	0.000	0.00	
			120.46000	173.000		20,839.58
0645		MATERIAL ALLOWANCE girders		707.000		
			LF	0.000	0.00	
			120.46000	707.000		85,165.22
			CAT 0350	CURRENT AMT	\$ 2,166,279.50	\$ 25,900.00
					\$ 1,138,725.08	
CAT NO0351 RETAINING WALLS (BRIDGE ENTERPRISE)						
0650	206-00000	*Structure Excavation	2,657.000	1,194.000		
			CY	0.000	0.00	
			10.00000	1,194.000		11,940.00
0655	206-00100	*Structure Backfill (Class 1)	2,867.000	1,289.000		
			CY	0.000	0.00	
			21.00000	1,289.000		27,069.00
0660	206-00200	*Structure Backfill (Class 2)	1,522.000	640.000		
			CY	0.000	0.00	
			11.00000	640.000		7,040.00
0665	206-00360	Mechanical Reinforcement of Soil	1,550.000	843.000		
			CY	0.000	0.00	
			20.50000	843.000		17,281.50
0670	420-00000	Geomembrane	1,202.000	725.000		
			SY	0.000	0.00	
			6.50000	725.000		4,712.50
0675	504-03311	*Retaining Wall (1)(Alternative Systems)	1.000	0.750		
			L S	0.000	0.00	
			45,000.00000	0.750		33,750.00
0680	504-04410	Block Facing	5,206.000	3,026.000		
			SF	0.000	0.00	
			10.50000	3,026.000		31,773.00

CONTID: C18770
 PCN: 18770-BID
 PROJECT: FBR0581-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 15
 ESTIMATE RUN 01/13/2014
 15:13:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0351 RETAINING WALLS (BRIDGE ENTERPRISE)							
0685	601-03000	Concrete Class D	93.000	82.600			
			CY	0.000	0.00		
			560.00000	82.600		46,256.00	
0690	601-40300	*Structural Concrete Coating	406.000	0.000			
			SY	0.000	0.00		
			1.00000	0.000		0.00	
0695	602-00020	*Reinforcing Steel (Epoxy Coated)	11,033.000	10,976.000			
			LB	0.000	0.00		
			0.85000	10,976.000		9,329.60	
0700	606-10700	*Bridge Rail Type 7	230.000	229.000			
			LF	0.000	0.00		
			95.00000	229.000		21,755.00	
0705	607-53148	*Fence Chain Link (48 Inch)	133.000	0.000			
			LF	0.000	0.00		
			25.00000	0.000		0.00	
0710	607-60004	*4 Foot Gate Walk	2.000	0.000			
			EACH	0.000	0.00		
			290.00000	0.000		0.00	
			CAT 0351	CURRENT AMT \$	330,389.05 \$	0.00 \$	210,906.60
CAT NO0450 CONSTRUCTION ENGINEERING BID ITEMS (BE)							
0715	620-00002	Field Office (Class 2)	1.000	0.600			
			EACH	0.100	1,200.00		
			12,000.00000	0.700		8,400.00	
0720	620-00012	Field Laboratory (Class 2)	1.000	0.600			
			EACH	0.100	2,100.00		
			21,000.00000	0.700		14,700.00	
0725	620-00020	Sanitary Facility	1.000	0.600			
			EACH	0.100	160.00		
			1,600.00000	0.700		1,120.00	
			CAT 0450	CURRENT AMT \$	34,600.00 \$	3,460.00 \$	24,220.00
			PROJECT TOTAL	CURRENT AMT \$	4,555,889.65 \$	153,459.13 \$	2,005,657.08