

ESTIMATE SUMMARY

14:45:10

 CONTID: C18771 ESTIMATE NO: 0010 PROG SPEC YR: 2005
 PCN: 18771-BID COFRS REPORTING CATEGORY: 3 FACS REF NO:

CONTRACT DESCRIPTION: I-70 EXIT 26 DIVERGING DIAMOND
 TIME CHARGED: 124.5 DAYS TIME ALLOW: 130 WORK DAYS
 PERCENT TIME: 95.77 ORIG TIME ALLOW: 130 WORK DAYS

PROJECT NO: NH0701-214
 I-70 EXIT 26 DIVERGING DIAMOND
 NAME OF ROAD: 006A
 PROJECT COUNTIES: MESA

CONTRACTOR: LAWSON CONSTRUCTION CO.
 20 SO. SUNSET STREET
 P.O. BOX 1318
 LONGMONT CO 80501-584

PAY PERIOD ENDING	04/16/2014	DATE TIME STARTED	06/28/2013
DATE LET	05/09/2013	DATE WORK BEGAN	06/28/2013
DATE AWARDED	05/16/2013	DATE TIME STOPPED	04/11/2014
DATE CONTRACT EXECUTED	06/03/2013	DATE ACCEPTED	04/11/2014
DATE NOTICE TO PROCEED	06/28/2013		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 4,886,626.55 PARTICIPATING	\$ 4,753,670.34	\$ 67,105.32
AWARD PROJECT AMT:	\$ 4,485,395.40 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	97.28% TOTAL EARNINGS	4,753,670.34	67,105.32
FUNDS AVAILABLE:	\$ 132,956.21 STOCKPILED MATERIALS	392.04	0.00
	GROSS EARNINGS	4,754,062.38	67,105.32
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-67,280.93	0.00
	SECURITIES ENCUMBERED	67,280.93	0.00
	NET EARNINGS	4,754,062.38	67,105.32
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	4,754,062.38	67,105.32
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 67,105.32

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18771
 PCN: 18771-BID
 PROJECT: NH0701-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 2
 ESTIMATE RUN 04/16/2014
 14:45:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			30,000.00000	1.000		30,000.00
0010	202-00019	*Removal of Inlet	3.000	3.000		
			EACH	0.000	0.00	
			700.00000	3.000		2,100.00
0015	202-00026	Removal of Slope and Ditch Paving	640.000	640.000		
			SY	0.000	0.00	
			22.50000	640.000		14,400.00
0020	202-00035	*Removal of Pipe	401.000	401.000		
			LF	0.000	0.00	
			22.00000	401.000		8,822.00
0025	202-00090	*Removal of Delineator	10.000	10.000		
			EACH	0.000	0.00	
			5.20000	10.000		52.00
0030	202-00190	Removal of Concrete Median Cover Material	622.000	622.000		
			SY	0.000	0.00	
			12.50000	622.000		7,775.00
0035	202-00203	Removal of Curb and Gutter	1,812.000	1,812.000		
			LF	0.000	0.00	
			6.40000	1,812.000		11,596.80
0040	202-00240	*Removal of Asphalt Mat (Planing)	32,307.000	32,307.000		
			SY	0.000	0.00	
			2.65000	32,307.000		85,613.55
0045	202-00250	*Removal of Pavement Marking	5,339.000	5,339.000		
			SF	0.000	0.00	
			2.80000	5,339.000		14,949.20
0050	202-00700	*Removal of Light Standard	17.000	17.000		
			EACH	0.000	0.00	
			315.00000	17.000		5,355.00
0055	202-00705	*Removal of Light Standard Foundation	1.000	1.000		
			EACH	0.000	0.00	
			315.00000	1.000		315.00

CONTID: C18771
 PCN: 18771-BID
 PROJECT: NH0701-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 3
 ESTIMATE RUN 04/16/2014
 14:45:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00810	*Removal of Ground Sign	52.000	32.000		
			EACH	20.000	1,460.00	
			73.00000	52.000		3,796.00
0065	202-00827	*Removal of Pull Box	6.000	6.000		
			EACH	0.000	0.00	
			52.00000	6.000		312.00
0070	202-00840	*Removal of Traffic Signal Pole	3.000	3.000		
			EACH	0.000	0.00	
			1,250.00000	3.000		3,750.00
0075	202-00848	*Removal of Traffic Signal Controller and Cabinet	1.000	1.000		
			EACH	0.000	0.00	
			625.00000	1.000		625.00
0080	202-00900	*Removal of Concrete Footing	0.000	0.000		
			EACH	0.000	0.00	
			260.00000	0.000		0.00
0085	202-01130	Removal of Guardrail Type 3	834.000	834.000		
			LF	0.000	0.00	
			2,700.000	834.000		2,251.80
0090	203-00010	*Unclassified Excavation (Complete In Place)	20,150.000	20,150.000		
			CY	0.000	0.00	
			15,750.000	20,150.000		317,362.50
0095	203-01500	Blading	34.000	33.500		
			hour	0.500	90.00	
			180.00000	34.000		6,120.00
0100	203-01597	Potholing	0.000	0.000		
			hour	0.000	0.00	
			350.00000	0.000		0.00
0105	203-01622	*Sweeping (With Pickup Broom)	82.000	78.750		
			hour	3.250	650.00	
			200.00000	82.000		16,400.00
0110	206-00100	Structure Backfill (Class 1)	95.000	95.000		
			CY	0.000	0.00	
			75.00000	95.000		7,125.00

CONTID: C18771
 PCN: 18771-BID
 PROJECT: NH0701-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 4
 ESTIMATE RUN 04/16/2014
 14:45:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	207-00210	Stockpile Topsoil	0.000	0.000		
			CY	0.000	0.00	
			9.00000	0.000		0.00
0120	208-00002	*Erosion Log (12 Inch)	435.000	435.000		
			LF	0.000	0.00	
			5.50000	435.000		2,392.50
0125	208-00020	*Silt Fence	0.000	0.000		
			LF	0.000	0.00	
			1.15000	0.000		0.00
0130	208-00045	Concrete Washout Structure	1.000	1.000		
			EACH	0.000	0.00	
			700.00000	1.000		700.00
0135	208-00052	Storm Drain Inlet Protection (Type 2)	181.000	181.000		
			LF	0.000	0.00	
			8.75000	181.000		1,583.75
0140	208-00070	Vehicle Tracking Pad	1.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00
0145	208-00103	*Removal and Disposal of Sediment (Labor)	10.000	10.000		
			HOUR	0.000	0.00	
			60.00000	10.000		600.00
0150	208-00105	*Removal and Disposal of Sediment (Equipment)	6.000	6.000		
			HOUR	0.000	0.00	
			75.00000	6.000		450.00
0155	208-00206	*Erosion Control Supervisor	133.000	133.000		
			DAY	0.000	0.00	
			750.00000	133.000		99,750.00
0160	209-00600	Dust Palliative (Magnesium Chloride)	0.000	0.000		
			GAL	0.000	0.00	
			7.00000	0.000		0.00
0165	210-00816	*Reset Sign Panel (Special)	2.000	2.000		
			EACH	0.000	0.00	
			675.00000	2.000		1,350.00

CONTID: C18771
 PCN: 18771-BID
 PROJECT: NH0701-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 5
 ESTIMATE RUN 04/16/2014
 14:45:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	212-00006	*Seeding (Native)	7.500	0.000		
			ACRE	7.500	3,300.00	
			440.00000	7.500		3,300.00
0175	212-00032	*Soil Conditioning	7.500	0.000		
			ACRE	7.500	26,062.50	
			3,475.00000	7.500		26,062.50
0180	213-00004	*Mulching (Weed Free Straw)	7.500	0.000		
			ACRE	7.500	7,012.50	
			935.00000	7.500		7,012.50
0185	213-00065	*Inorganic Mulch	1,675.000	1,675.000		
			CY	0.000	0.00	
			73.00000	1,675.000		122,275.00
0190	213-00070	*Landscape Weed Barrier Fabric	16,604.000	16,604.000		
			SY	0.000	0.00	
			1.25000	16,604.000		20,755.00
0195	213-00300	Concrete Landscape Border	3,404.000	3,404.000		
			LF	0.000	0.00	
			9.00000	3,404.000		30,636.00
0200	213-00470	*Metal Landscape Border (1/4x5 Inch)	2,046.000	2,046.000		
			LF	0.000	0.00	
			7.80000	2,046.000		15,958.80
0205	304-03000	*Aggregate Base Course (Class 3)	7,259.030	7,259.030		
			TON	0.000	0.00	
			15.00000	7,259.030		108,885.45
0210	304-06000	*Aggregate Base Course (Class 6)	10,568.250	10,568.250		
			TON	0.000	0.00	
			15.00000	10,568.250		158,523.75
0215	304-07009	*Aggregate Base Course (Class 7) (Special)	0.000	0.000		
			TON	0.000	0.00	
			18.00000	0.000		0.00
0220	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	56.510	56.510		
			TON	0.000	0.00	
			140.00000	56.510		7,911.40

CONTID: C18771
 PCN: 18771-BID
 PROJECT: NH0701-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 6
 ESTIMATE RUN 04/16/2014
 14:45:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	403-34841	*Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	609.220	609.220		
			TON	0.000	0.00	
			96.70000	609.220		58,911.57
0230	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	324.900	324.900		
			TON	0.000	0.00	
			133.00000	324.900		43,211.70
0235	411-10255	*Emulsified Asphalt (Slow-Setting)	110.000	110.000		
			GAL	0.000	0.00	
			3.10000	110.000		341.00
0240	412-00900	*Concrete Pavement (9 Inch)	25,052.000	25,052.000		
			SY	0.000	0.00	
			48.00000	25,052.000		1,202,496.00
0245	412-00920	*Concrete Pavement (9 Inch) (Fast Track)	0.000	0.000		
			SY	0.000	0.00	
			50.00000	0.000		0.00
0250	420-00133	Geotextile (Separator) (Class 2)	461.000	461.000		
			SY	0.000	0.00	
			3.80000	461.000		1,751.80
0255	503-00042	*Drilled Caisson (42 Inch)	76.000	76.000		
			LF	0.000	0.00	
			375.00000	76.000		28,500.00
0260	503-00048	*Drilled Caisson (48 Inch)	20.000	20.000		
			LF	0.000	0.00	
			415.00000	20.000		8,300.00
0265	506-01020	Geogrid Reinforcement	2,973.000	2,973.000		
			SY	0.000	0.00	
			3.75000	2,973.000		11,148.75
0270	507-00000	*Concrete Slope and Ditch Paving	59.000	59.000		
			CY	0.000	0.00	
			325.00000	59.000		19,175.00
0275	601-03050	*Concrete Class D (Wall)	51.000	51.000		
			CY	0.000	0.00	
			470.00000	51.000		23,970.00

CONTID: C18771
 PCN: 18771-BID
 PROJECT: NH0701-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 7
 ESTIMATE RUN 04/16/2014
 14:45:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	601-40301	*Structural Concrete Coating	735.000	735.000		
			SF	0.000	0.00	
			1.75000	735.000		1,286.25
0285	602-00020	*Reinforcing Steel (Epoxy Coated)	2,140.000	2,140.000		
			LB	0.000	0.00	
			0.95000	2,140.000		2,033.00
0290	603-01125	*12 Inch Reinforced Concrete Pipe (Complete In Place)	34.000	34.000		
			LF	0.000	0.00	
			95.00000	34.000		3,230.00
0295	603-01155	*15 Inch Reinforced Concrete Pipe (Complete In Place)	41.000	41.000		
			LF	0.000	0.00	
			98.00000	41.000		4,018.00
0300	603-01185	*18 Inch Reinforced Concrete Pipe (Complete In Place)	331.000	331.000		
			LF	0.000	0.00	
			95.00000	331.000		31,445.00
0305	603-01245	*24 Inch Reinforced Concrete Pipe (Complete In Place)	517.000	517.000		
			LF	0.000	0.00	
			100.00000	517.000		51,700.00
0310	603-05012	*12 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			650.00000	1.000		650.00
0315	603-05015	*15 Inch Reinforced Concrete End Section	3.000	3.000		
			EACH	0.000	0.00	
			700.00000	3.000		2,100.00
0320	603-05018	*18 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			750.00000	1.000		750.00
0325	603-05024	*24 Inch Reinforced Concrete End Section	4.000	4.000		
			EACH	0.000	0.00	
			800.00000	4.000		3,200.00
0330	604-19005	*Inlet Special (5 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			4,280.00000	0.000		0.00

CONTID: C18771
 PCN: 18771-BID
 PROJECT: NH0701-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 8
 ESTIMATE RUN 04/16/2014
 14:45:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	604-20003	*Outlet Structure (Special)	1.000	1.000		
			EACH	0.000	0.00	
			5,200.00000	1.000		5,200.00
0340	604-30010	*Manhole Slab Base (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			2,820.00000	2.000		5,640.00
0345	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	620.000	620.000		
			LF	0.000	0.00	
			18.40000	620.000		11,408.00
0350	606-00710	Guardrail Type 7 (Style CA)	1,038.000	1,038.000		
			LF	0.000	0.00	
			68.00000	1,038.000		70,584.00
0355	606-00715	Guardrail Type 7 (Style CA)(Concrete Glare Screen)	322.000	322.000		
			LF	0.000	0.00	
			240.00000	322.000		77,280.00
0360	606-02003	*End Anchorage (Nonflared)	4.000	4.000		
			EACH	0.000	0.00	
			2,100.00000	4.000		8,400.00
0365	608-00000	*Concrete Sidewalk	1,643.000	1,642.700		
			SY	0.300	9.45	
			31.50000	1,643.000		51,754.50
0370	608-00010	*Concrete Curb Ramp	205.000	205.000		
			SY	0.000	0.00	
			95.00000	205.000		19,475.00
0375	609-21020	*Curb and Gutter Type 2 (Section II-B)	5,711.000	5,711.000		
			LF	0.000	0.00	
			15.00000	5,711.000		85,665.00
0380	610-00020	*Median Cover Material (Patterned Concrete)	4,317.000	4,317.000		
			SF	0.000	0.00	
			6.50000	4,317.000		28,060.50
0385	613-00206	*2 Inch Electrical Conduit (Bored)	100.000	100.000		
			LF	0.000	0.00	
			18.75000	100.000		1,875.00

CONTID: C18771
 PCN: 18771-BID
 PROJECT: NH0701-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 9
 ESTIMATE RUN 04/16/2014
 14:45:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	613-00306	*3 Inch Electrical Conduit (Bored)	599.000	599.000		
			LF	0.000	0.00	
			21.00000	599.000		12,579.00
0395	613-01200	*2 Inch Electrical Conduit (Plastic)	15,383.000	15,383.000		
			LF	0.000	0.00	
			9.30000	15,383.000		143,061.90
0395		MATERIAL ALLOWANCE SM 2" Electrical Conduit (Plastic)		0.000		
			LF	0.000	0.00	
			0.91660	0.000		0.00
0400	613-01300	*3 Inch Electrical Conduit (Plastic)	6,561.000	6,561.000		
			LF	0.000	0.00	
			9.35000	6,561.000		61,345.35
0400		MATERIAL ALLOWANCE 3 In Elec Conduit (Plastic)		198.000		
			LF	0.000	0.00	
			1.98000	198.000		392.04
0405	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			18,000.00000	1.000		18,000.00
0410	613-40010	*Light Standard Foundation	39.000	39.000		
			EACH	0.000	0.00	
			830.00000	39.000		32,370.00
0415	614-00011	*Sign Panel (Class I)	580.000	580.000		
			SF	0.000	0.00	
			16.70000	580.000		9,686.00
0420	614-00012	*Sign Panel (Class II)	61.000	61.000		
			SF	0.000	0.00	
			19.75000	61.000		1,204.75
0425	614-00013	*Sign Panel (Class III)	312.000	312.000		
			SF	0.000	0.00	
			23.00000	312.000		7,176.00
0430	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	7.000	7.000		
			EACH	0.000	0.00	
			150.00000	7.000		1,050.00

CONTID: C18771
 PCN: 18771-BID
 PROJECT: NH0701-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 10
 ESTIMATE RUN 04/16/2014
 14:45:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0435	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	62.000	62.000		
			EACH	0.000	0.00	
			360.00000	62.000		22,320.00
0440	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	6.000	6.000		
			EACH	0.000	0.00	
			415.00000	6.000		2,490.00
0445	614-03100	*Concrete Footing (Traffic Signal Pole)	1.000	1.000		
			EACH	0.000	0.00	
			625.00000	1.000		625.00
0450	614-32400	*Monotube Overhead Sign Cantilever (24 Inch Diameter)	1.000	1.000		
			EACH	0.000	0.00	
			43,000.00000	1.000		43,000.00
0455	614-70336	*Traffic Signal Face (12-12-12)	10.000	10.000		
			EACH	0.000	0.00	
			730.00000	10.000		7,300.00
0455		MATERIAL ALLOWANCE Traffic Signal Face (12-12-12)		0.000		
			EACH	0.000	0.00	
			447.30000	0.000		0.00
0460	614-72855	*Traffic Signal Controller Cabinet	2.000	2.000		
			EACH	0.000	0.00	
			18,750.00000	2.000		37,500.00
0460		MATERIAL ALLOWANCE SM Traffic Signal Controller Cabinet		0.000		
			EACH	0.000	0.00	
			13,900.00000	0.000		0.00
0465	614-72864	*Fire Preemption Unit	4.000	4.000		
			EACH	0.000	0.00	
			4,200.00000	4.000		16,800.00
0465		MATERIAL ALLOWANCE Fire Preempt Unit		0.000		
			EACH	0.000	0.00	
			1,171.65000	0.000		0.00
0470	614-72886	*Intersection Detection System (Camera)	4.000	4.000		
			EACH	0.000	0.00	
			6,800.00000	4.000		27,200.00

CONTID: C18771
 PCN: 18771-BID
 PROJECT: NH0701-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 11
 ESTIMATE RUN 04/16/2014
 14:45:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0475	614-81140	*Traffic Signal-Light Pole Steel (1-40 Foot Mast Arm)	0.000	0.000		
			EACH	0.000	0.00	
			16,750.00000	0.000		0.00
0480	614-81150	*Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm)	3.000	3.000		
			EACH	0.000	0.00	
			18,800.00000	3.000		56,400.00
0480		MATERIAL ALLOWANCE Traffic Signal-Light Pole Steel (50' Mast Arm)		0.000		
			EACH	0.000	0.00	
			11,300.00000	0.000		0.00
0485	614-84000	*Traffic Signal Pedestal Pole Steel	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00
0490	614-85130	*Impact Attenuator (Quadguard II)	6.000	6.000		
			EACH	0.000	0.00	
			10,000.00000	6.000		60,000.00
0490		MATERIAL ALLOWANCE Impact Atten (Quadguard II)		0.000		
			EACH	0.000	0.00	
			8,141.66670	0.000		0.00
0495	614-86232	*Traffic Signal Controller (Solid State) (Full-Actuated) (2)	2.000	2.000		
			EACH	0.000	0.00	
			3,200.00000	2.000		6,400.00
0500	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			35,000.00000	1.000		35,000.00
0505	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			365,000.00000	1.000		365,000.00
0510	626-01000	*Public Information Services	1.000	0.750		
			L S	0.250	5,000.00	
			20,000.00000	1.000		20,000.00
0515	627-00001	*Pavement Marking Paint	93.000	93.000		
			GAL	0.000	0.00	
			45.00000	93.000		4,185.00

CONTID: C18771
 PCN: 18771-BID
 PROJECT: NH0701-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 12
 ESTIMATE RUN 04/16/2014
 14:45:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0520	627-00005	*Epoxy Pavement Marking	25.000	23.000		
			GAL	2.000	640.00	
			320.00000	25.000		8,000.00
0525	627-02001	*Preformed Plastic Pavement Marking (Type II)	6,948.000	6,760.000		
			SF	188.000	2,256.00	
			12.00000	6,948.000		83,376.00
0530	627-02010	*Preformed Plastic Pavement Marking (Type II) (Inlaid)	1,579.000	1,579.000		
			SF	0.000	0.00	
			11.40000	1,579.000		18,000.60
0535	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	498.000	498.000		
			SF	0.000	0.00	
			16.30000	498.000		8,117.40
0540	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	557.000	539.000		
			SF	18.000	234.00	
			13.00000	557.000		7,241.00
0545	630-00000	*Flagging	4,193.000	4,162.550		
			HOUR	30.450	700.35	
			23.00000	4,193.000		96,439.00
0550	630-00007	*Traffic Control Inspection	58.000	55.000		
			DAY	3.000	150.00	
			50.00000	58.000		2,900.00
0555	630-00012	*Traffic Control Management	145.000	135.000		
			DAY	10.000	6,250.00	
			625.00000	145.000		90,625.00
0560	630-80336	*Barricade (Type 3 M-B) (Temporary)	7.000	6.300		
			EACH	0.700	108.50	
			155.00000	7.000		1,085.00
0565	630-80341	*Construction Traffic Sign (Panel Size A)	63.000	56.700		
			EACH	6.300	294.53	
			46.75000	63.000		2,945.25
0570	630-80342	*Construction Traffic Sign (Panel Size B)	86.000	77.400		
			EACH	8.600	447.20	
			52.00000	86.000		4,472.00

CONTID: C18771
 PCN: 18771-BID
 PROJECT: NH0701-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 13
 ESTIMATE RUN 04/16/2014
 14:45:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0575	630-80344	*Construction Traffic Sign (Special)	96.000	75.600		
			SF	20.400	318.24	
			15.60000	96.000		1,497.60
0580	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	3.600		
			EACH	0.400	310.00	
			775.00000	4.000		3,100.00
0585	630-80359	*Portable Message Sign Panel	80.000	80.000		
			DAY	0.000	0.00	
			77.25000	80.000		6,180.00
0590	630-80360	*Drum Channelizing Device	700.000	630.000		
			EACH	70.000	420.00	
			6.00000	700.000		4,200.00
0595	630-80363	*Drum Channelizing Device (With Light) (Flashing)	15.000	13.500		
			EACH	1.500	23.40	
			15.60000	15.000		234.00
0600	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	0.000	0.000		
			EACH	0.000	0.00	
			20.75000	0.000		0.00
0605	630-80390	*Channelizing Device (Special)	50.000	45.000		
			EACH	5.000	62.50	
			12.50000	50.000		625.00
0610	630-86800	*Traffic Signal (Temporary)	1.000	1.000		
			L S	0.000	0.00	
			50,000.00000	1.000		50,000.00
0615	700-70010	F/A Minor Contract Revisions	132,281.250	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0620	700-70011	F/A Partnering	2,000.000	1,325.000		
			F A	0.000	0.00	
			1.00000	1,325.000		1,325.00
0625	700-70016	F/A Fuel Cost Adjustment	363.600	363.600		
			F A	0.000	0.00	
			1.00000	363.600		363.60

CONTID: C18771
 PCN: 18771-BID
 PROJECT: NH0701-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 14
 ESTIMATE RUN 04/16/2014
 14:45:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0630	700-70018	F/A Roadway Smoothness Incentive	-2,655.320	-2,655.320		
			F A	0.000	0.00	
			1.00000	-2,655.320		-2,655.32
0635	700-70019	F/A Asphalt Cement Cost Adjustment	1,745.950	1,745.950		
			F A	0.000	0.00	
			1.00000	1,745.950		1,745.95
0640	700-70021	F/A On-The-Job Trainee	627.000	627.000		
			HOOR	0.000	0.00	
			1.00000	627.000		627.00
0645	700-70025	F/A Quality Incentive Payment	60,123.500	60,123.500		
			F A	0.000	0.00	
			1.00000	60,123.500		60,123.50
0650	700-70034	F/A Grand Valley Power	109,925.430	109,925.430		
			F A	0.000	0.00	
			1.00000	109,925.430		109,925.43
0655	700-70082	F/A Furnish & Install Electrical Service	8,299.450	8,299.450		
			F A	0.000	0.00	
			1.00000	8,299.450		8,299.45
0660	700-70320	F/A Sprinklers	870.100	870.100		
			F A	0.000	0.00	
			1.00000	870.100		870.10
0665	700-70380	F/A Erosion Control	609.000	609.000		
			F A	0.000	0.00	
			1.00000	609.000		609.00
0685	604-19005	Inlet Spec (5 Ft) CO # 003 (MCR # 001) - Added item Item Special (5 foot)	18.000	18.000		
			EACH	0.000	0.00	
			4,430.00000	18.000		79,740.00
0690	614-81155	Sig-Light Pole Steel (1-55 Ft) CO 004 (MCR 002) - Added Item, 55 foot Traffic Mast Arm	1.000	1.000		
			EACH	0.000	0.00	
			18,250.00000	1.000		18,250.00
0690		MATERIAL ALLOWANCE Traffic Signal-Light Pole Steel (55' Mast Arm)		0.000		
			EACH	0.000	0.00	
			12,085.00000	0.000		0.00

CONTID: C18771
 PCN: 18771-BID
 PROJECT: NH0701-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 15
 ESTIMATE RUN 04/16/2014
 14:45:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0695	630-85041	Mobile Attenuator	19.000	19.000		
			DAY	0.000	0.00	
			266.00000	19.000		5,054.00
0700	304-09014	ABC (Spec) MEDIAN BARRIER FILL MATERIAL	340.560	340.560		
			TON	0.000	0.00	
			23.25000	340.560		7,918.02
0705	214-00220	Deciduous Tree (2 In C)	6.000	6.000		
			EACH	0.000	0.00	
			335.00000	6.000		2,010.00
0710	900-00014	Added Item (Lump Sum)/	1.000	0.000		
			L S	1.000	3,500.00	
			3,500.00000	1.000		3,500.00
0720	202-00502	Rem Port Present Str	11.000	0.000		
			CY	11.000	11,635.00	
			1,057.72730	11.000		11,635.00
			CAT 0200	CURRENT AMT	\$ 4,834,955.40 \$	70,934.17 \$ 4,702,391.19
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0670	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			28,000.00000	1.000		28,000.00
0675	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			25,000.00000	1.000		25,000.00
0680	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			2,500.00000	1.000		2,500.00
0725	900-00028	Added Item (OJT Damages)	-186.500	0.000		
			HOUR	-186.500	-3,828.85	
			20.53000	-186.500		-3,828.85
			CAT 0400	CURRENT AMT	\$ 51,671.15 \$	-3,828.85 \$ 51,671.15
			PROJECT TOTAL	CURRENT AMT	\$ 4,886,626.55 \$	67,105.32 \$ 4,754,062.34