

ESTIMATE SUMMARY

CONTID: C18822

ESTIMATE NO: 0003 FINL

SPEC YR: 2005

PCN: 18822-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 99.0 DAYS

TIME ALLOW:

100 WORK DAYS

SH 135 & SPENCER AVE SIGNAL UP

PERCENT TIME: 99.00

ORIG TIME ALLOW:

100 WORK DAYS

PROJECT NO: C135A-027

SH 135 & SPENCER AVE SIGNAL UP

NAME OF ROAD: 135A

PROJECT COUNTIES: GUNNISON

CONTRACTOR:

TECHNOLOGY CONSTRUCTORS, INC.

PAY PERIOD ENDING 02/21/2013

DATE TIME STARTED 06/04/2012

5636 KENDALL COURT, UNIT A

DATE LET 04/26/2012

DATE WORK BEGAN 06/04/2012

DATE AWARDED 05/08/2012

DATE TIME STOPPED 10/24/2012

DATE CONTRACT EXECUTED 05/16/2012

DATE ACCEPTED 10/24/2012

ARVADA CO 80002-27: 303-431-2961

DATE NOTICE TO PROCEED 06/04/2012

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 610,244.16	PARTICIPATING	\$ 500.00	\$ 0.00
AWARD PROJECT AMT:	\$ 574,902.18	NON-PARTICIPATING	609,744.16	3,428.97
PERCENT COMPLETE:	100.00%	TOTAL EARNINGS	610,244.16	3,428.97
FUNDS AVAILABLE:	\$ 0.00	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	610,244.16	3,428.97
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	0.00	8,623.53
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	610,244.16	12,052.50
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	610,244.16	12,052.50
		OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE		\$ 12,052.50

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18822
 PCN: 18822-BID
 PROJECT: C135A-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 2
 ESTIMATE RUN 02/21/2013
 14:59:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0200	ROADWAY				
0005	201-00000	*Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			4,000.00000	1.000		4,000.00
0010	202-00010	*Removal of Tree	3.000	3.000		
			EACH	0.000	0.00	
			392.00000	3.000		1,176.00
0015	202-00200	*Removal of Sidewalk	62.000	62.000		
			SY	0.000	0.00	
			20.00000	62.000		1,240.00
0020	202-00203	*Removal of Curb and Gutter	518.000	518.000		
			LF	0.000	0.00	
			4.50000	518.000		2,331.00
0025	202-00210	*Removal of Concrete Pavement	98.000	98.000		
			SY	0.000	0.00	
			20.00000	98.000		1,960.00
0030	202-00220	*Removal of Asphalt Mat	595.000	595.000		
			SY	0.000	0.00	
			7.00000	595.000		4,165.00
0035	202-00250	*Removal of Pavement Marking	1,675.000	1,675.000		
			SF	0.000	0.00	
			2.80000	1,675.000		4,690.00
0040	202-00810	*Removal of Ground Sign	1.000	1.000		
			EACH	0.000	0.00	
			67.00000	1.000		67.00
0045	202-00821	Removal of Sign Panel	3.000	3.000		
			EACH	0.000	0.00	
			57.00000	3.000		171.00
0050	202-00828	*Removal of Traffic Signal Equipment	1.000	1.000		
			L S	0.000	0.00	
			7,840.00000	1.000		7,840.00
0055	203-01597	*Potholing	34.000	34.000		
			HOOR	0.000	0.00	
			190.00000	34.000		6,460.00

CONTID: C18822
 PCN: 18822-BID
 PROJECT: C135A-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 3
 ESTIMATE RUN 02/21/2013
 14:59:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	208-00002	*Erosion Log (12 Inch)	200.000	200.000		
			LF	0.000	0.00	
			6.00000	200.000		1,200.00
0065	208-00045	*Concrete Washout Structure	1.000	1.000		
			EACH	0.000	0.00	
			700.00000	1.000		700.00
0070	208-00051	*Storm Drain Inlet Protection (Type 1)	50.000	50.000		
			LF	0.000	0.00	
			8.50000	50.000		425.00
0075	208-00206	Erosion Control Supervisor	27.000	27.000		
			DAY	0.000	0.00	
			117.00000	27.000		3,159.00
0080	210-00815	Reset Sign Panel	3.000	3.000		
			EACH	0.000	0.00	
			84.00000	3.000		252.00
0085	210-02510	*Relay Sprinkler System	0.000	0.000		
			L S	0.000	0.00	
			3,800.00000	0.000		0.00
0090	212-00006	*Seeding (Native)	0.100	0.100		
			ACRE	0.000	0.00	
			6,500.00000	0.100		650.00
0095	212-00050	*Sod	2,493.000	2,493.000		
			SF	0.000	0.00	
			1.50000	2,493.000		3,739.50
0100	213-00002	*Mulching (Weed Free Hay)	0.100	0.100		
			ACRE	0.000	0.00	
			3,600.00000	0.100		360.00
0105	213-00061	*Mulch Tackifier	20.000	20.000		
			LB	0.000	0.00	
			9.00000	20.000		180.00
0110	304-06000	*Aggregate Base Course (Class 6)	455.430	455.430		
			TON	0.000	0.00	
			31.00000	455.430		14,118.33

CONTID: C18822
 PCN: 18822-BID
 PROJECT: C135A-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 4
 ESTIMATE RUN 02/21/2013
 14:59:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	37.080	37.080		
			TON	0.000	0.00	
			246.00000	37.080		9,121.68
0120	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	169.740	169.740		
			TON	0.000	0.00	
			168.00000	169.740		28,516.32
0125	503-00018	*Drilled Caisson (18 Inch)	12.000	12.000		
			LF	0.000	0.00	
			291.00000	12.000		3,492.00
0130	503-00036	*Drilled Caisson (36 Inch)	57.000	57.000		
			LF	0.000	0.00	
			392.00000	57.000		22,344.00
0135	503-00048	*Drilled Caisson (48 Inch)	21.000	21.000		
			LF	0.000	0.00	
			565.00000	21.000		11,865.00
0140	607-11525	*Fence (Plastic)	100.000	100.000		
			LF	0.000	0.00	
			4.00000	100.000		400.00
0145	608-00006	Concrete Sidewalk (6 Inch)	65.000	65.000		
			SY	0.000	0.00	
			69.00000	65.000		4,485.00
0150	608-00010	Concrete Curb Ramp	65.000	65.000		
			SY	0.000	0.00	
			171.00000	65.000		11,115.00
0155	608-01000	*Bituminous Sidewalk	13.630	13.630		
			TON	0.000	0.00	
			224.00000	13.630		3,053.12
0160	608-10000	Sidewalk Drain	17.000	17.000		
			LF	0.000	0.00	
			155.00000	17.000		2,635.00
0165	609-21010	Curb and Gutter Type 2 (Section I-B)	403.000	403.000		
			LF	0.000	0.00	
			19.00000	403.000		7,657.00

CONTID: C18822
 PCN: 18822-BID
 PROJECT: C135A-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 5
 ESTIMATE RUN 02/21/2013
 14:59:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	609-21020	Curb and Gutter Type 2 (Section II-B)	487.000	487.000		
			LF	0.000	0.00	
			52.00000	487.000		25,324.00
0175	609-24004	Gutter Type 2 (4 Foot)	50.000	50.000		
			LF	0.000	0.00	
			44.00000	50.000		2,200.00
0180	610-00024	Median Cover Material (4 Inch Patterned Concrete)	871.000	871.000		
			SF	0.000	0.00	
			8.00000	871.000		6,968.00
0185	612-00002	*Delineator (Type II)	4.000	4.000		
			EACH	0.000	0.00	
			28.00000	4.000		112.00
0190	613-00200	*2 Inch Electrical Conduit	385.000	385.000		
			LF	0.000	0.00	
			31.00000	385.000		11,935.00
0195	613-00206	*2 Inch Electrical Conduit (Bored)	335.000	335.000		
			LF	0.000	0.00	
			13.50000	335.000		4,522.50
0200	613-00300	*3 Inch Electrical Conduit	192.000	192.000		
			LF	0.000	0.00	
			48.00000	192.000		9,216.00
0205	613-00306	*3 Inch Electrical Conduit (Bored)	1,880.000	1,880.000		
			LF	0.000	0.00	
			19.00000	1,880.000		35,720.00
0210	613-07000	*Pull Box (Special)	7.000	7.000		
			EACH	0.000	0.00	
			392.00000	7.000		2,744.00
0215	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			7,168.00000	1.000		7,168.00
0220	613-70250	*Luminaire High Pressure Sodium (250 Watt)	4.000	4.000		
			EACH	0.000	0.00	
			504.00000	4.000		2,016.00

CONTID: C18822
 PCN: 18822-BID
 PROJECT: C135A-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 6
 ESTIMATE RUN 02/21/2013
 14:59:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	614-00011	*Sign Panel (Class I)	32.500	25.000		
			SF	7.500	247.50	
			33.00000	32.500		1,072.50
0230	614-00035	*Sign Panel (Special)	16.000	16.000		
			SF	0.000	0.00	
			33.00000	16.000		528.00
0235	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	2.000	2.000		
			EACH	0.000	0.00	
			336.00000	2.000		672.00
0240	614-70150	*Pedestrian Signal Face (16) (Countdown)	8.000	8.000		
			EACH	0.000	0.00	
			515.00000	8.000		4,120.00
0245	614-70336	*Traffic Signal Face (12-12-12)	18.000	18.000		
			EACH	0.000	0.00	
			667.00000	18.000		12,006.00
0250	614-72862	*Pedestrian Push Button (Special)	8.000	8.000		
			EACH	0.000	0.00	
			1,333.00000	8.000		10,664.00
0255	614-72866	*Fire Preemption Unit and Timer	1.000	1.000		
			EACH	0.000	0.00	
			8,736.00000	1.000		8,736.00
0260	614-72875	*Loop Detector Wire	1,075.000	1,075.000		
			LF	0.000	0.00	
			6.75000	1,075.000		7,256.25
0265	614-81135	*Traffic Signal-Light Pole Steel (1-35 Foot Mast Arm)	0.000	0.000		
			EACH	0.000	0.00	
			11,915.00000	0.000		0.00
0270	614-81145	*Traffic Signal-Light Pole Steel (1-45 Foot Mast Arm)	2.000	2.000		
			EACH	0.000	0.00	
			13,125.00000	2.000		26,250.00
0275	614-81160	*Traffic Signal Light Pole Steel (1-60 Foot Mast Arm)	0.000	0.000		
			EACH	0.000	0.00	
			18,990.00000	0.000		0.00

CONTID: C18822
 PCN: 18822-BID
 PROJECT: C135A-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 7
 ESTIMATE RUN 02/21/2013
 14:59:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	614-84000	*Traffic Signal Pedestal Pole Steel	4.000	4.000		
			EACH	0.000	0.00	
			1,232.00000	4.000		4,928.00
0285	614-86246	*Controller (Type 170E-HC11)	1.000	1.000		
			EACH	0.000	0.00	
			15,828.00000	1.000		15,828.00
0290	614-86800	*Uninterrupted Power Supply	1.000	1.000		
			EACH	0.000	0.00	
			6,467.00000	1.000		6,467.00
0295	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			5,600.00000	1.000		5,600.00
0300	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			103,000.00000	1.000		103,000.00
0305	626-01000	Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			4,250.00000	1.000		4,250.00
0310	627-00005	*Epoxy Pavement Marking	10.000	10.000		
			GAL	0.000	0.00	
			134.00000	10.000		1,340.00
0315	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	167.000	167.000		
			SF	0.000	0.00	
			15.50000	167.000		2,588.50
0320	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	1,178.000	1,178.000		
			SF	0.000	0.00	
			12.00000	1,178.000		14,136.00
0325	630-00000	*Flagging	437.750	427.750		
			HOOR	10.000	275.00	
			27.50000	437.750		12,038.13
0330	630-00007	*Traffic Control Inspection	18.000	18.000		
			DAY	0.000	0.00	
			275.00000	18.000		4,950.00

CONTID: C18822
 PCN: 18822-BID
 PROJECT: C135A-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 8
 ESTIMATE RUN 02/21/2013
 14:59:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	630-00012	*Traffic Control Management	42.000	41.000		
			DAY	1.000	677.00	
			677.00000	42.000		28,434.00
0340	630-80341	*Construction Traffic Sign (Panel Size A)	13.000	13.000		
			EACH	0.000	0.00	
			6.00000	13.000		78.00
0345	630-80342	*Construction Traffic Sign (Panel Size B)	34.000	34.000		
			EACH	0.000	0.00	
			6.00000	34.000		204.00
0350	630-80360	*Drum Channelizing Device	100.000	100.000		
			EACH	0.000	0.00	
			17.00000	100.000		1,700.00
0355	630-80380	*Traffic Cone	130.000	130.000		
			EACH	0.000	0.00	
			1.50000	130.000		195.00
0360	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0365	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0370	700-70016	F/A Fuel Cost Adjustment	21.270	21.270		
			F A	0.000	0.00	
			1.00000	21.270		21.27
0375	700-70019	F/A Asphalt Cement Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0380	700-70082	F/A Furnish & Install Electrical Service	2,229.470	0.000		
			F A	2,229.470	2,229.47	
			1.00000	2,229.470		2,229.47
0395	203-00010	Uncl Excav (CIP) Unclassified Excavation (CIP) along Spencer Avenue	248.000	248.000		
			CY	0.000	0.00	
			36.45000	248.000		9,039.60

CONTID: C18822
 PCN: 18822-BID
 PROJECT: C135A-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 9
 ESTIMATE RUN 02/21/2013
 14:59:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0400	210-02510	Relay Sprinkler System Relay median, install new mainline, repaire Wells Fargo	1.000	1.000			
			L S	0.000	0.00		
			8,443.00000	1.000		8,443.00	
0405	614-81140	Sig-Light Pole Steel (1-40 Ft) Mast arm increase from plan length 35' to 40' in NW corner	1.000	1.000			
			EACH	0.000	0.00		
			13,917.65000	1.000		13,917.65	
0410	614-81165	Sig-Light Pole Steel (1-65 Ft) Mast arm increased from plan length 60' to 65' in NE corner	1.000	1.000			
			EACH	0.000	0.00		
			19,954.20000	1.000		19,954.20	
0415	207-00405	Topsoil (Spec)	40.000	40.000			
			CY	0.000	0.00		
			72.00000	40.000		2,880.00	
0420	504-03500	Retaining Wall(Design Build) Block Wall and rock near irregation box	62.000	62.000			
			SF	0.000	0.00		
			52.97000	62.000		3,284.14	
0425	203-00510	Rock Fill (Spec) Block wall and rock near irregation box	6.000	6.000			
			CY	0.000	0.00		
			240.00000	6.000		1,440.00	
			CAT 0200	CURRENT AMT \$	609,744.16 \$	3,428.97 \$	609,744.16
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0390	620-00020	Sanitary Facility	1.000	1.000			
			EACH	0.000	0.00		
			500.00000	1.000		500.00	
			CAT 0400	CURRENT AMT \$	500.00 \$	0.00 \$	500.00
PROJECT TOTAL			CURRENT AMT \$	610,244.16 \$	3,428.97 \$	610,244.16	