

ESTIMATE SUMMARY

CONTID: C18823

ESTIMATE NO: 0004 FINL

SPEC YR: 2005

PCN: 18823-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 38.5 DAYS

TIME ALLOW:

50 CALENDAR DAYS

I-70 GLENWOOD CANYON CONCRETE PHASE 3

PERCENT TIME: 77.00

ORIG TIME ALLOW:

50 CALENDAR DAYS

PROJECT NO: IM 0702-321

I-70 GLENWOOD CANYON CONCRETE PHASE 3

NAME OF ROAD: 070A

PROJECT COUNTIES: GARFIELD

CONTRACTOR:

INTERSTATE HIGHWAY CONSTRUCTION

PAY PERIOD ENDING 08/09/2012

DATE TIME STARTED 03/26/2012

P. O. BOX 4356

DATE LET 02/02/2012

DATE WORK BEGAN 03/26/2012

DATE AWARDED 02/08/2012

DATE TIME STOPPED 05/05/2012

DATE CONTRACT EXECUTED 02/24/2012

DATE ACCEPTED 05/05/2012

ENGLEWOOD CO 80155-431303 790-9100

DATE NOTICE TO PROCEED 03/26/2012

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 2,773,274.67	PARTICIPATING	\$ 2,770,218.69	\$ 85.37
AWARD PROJECT AMT:	\$ 2,731,289.78	NON-PARTICIPATING	3,055.98	0.00
PERCENT COMPLETE:	100.00%	TOTAL EARNINGS	2,773,274.67	85.37
FUNDS AVAILABLE:	\$ 0.00	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	2,773,274.67	85.37
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	0.00	40,969.35
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	2,773,274.67	41,054.72
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	2,773,274.67	41,054.72
		OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE		\$ 41,054.72

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18823
 PCN: 18823-BID
 PROJECT: IM 0702-321

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

ESTIMATE RUN 08/09/2012

07:08:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00240	*Removal of Asphalt Mat (Planing)	30,642.000	30,642.000		
			SY	0.000	0.00	
			5.13000	30,642.000		157,193.46
0010	202-00250	*Removal of Pavement Marking	22,854.000	22,854.000		
			SF	0.000	0.00	
			1.29000	22,854.000		29,481.66
0015	202-00895	Removal of Impact Attenuator	0.000	0.000		
			EACH	0.000	0.00	
			769.45000	0.000		0.00
0020	202-01170	Removal of Guardrail Type 7	610.000	610.000		
			LF	0.000	0.00	
			4.98000	610.000		3,037.80
0025	203-00000	Unclassified Excavation	3,439.000	3,439.000		
			CY	0.000	0.00	
			21.18000	3,439.000		72,838.02
0030	203-00100	Muck Excavation	0.000	0.000		
			CY	0.000	0.00	
			25.47000	0.000		0.00
0035	203-01140	Rolling	0.000	0.000		
			HOURL	0.000	0.00	
			85.71000	0.000		0.00
0040	203-01500	Blading	0.000	0.000		
			HOURL	0.000	0.00	
			124.67000	0.000		0.00
0045	203-01582	Truck (Dump)	2.000	2.000		
			HOURL	0.000	0.00	
			162.99000	2.000		325.98
0050	203-01594	Combination Loader	1.000	1.000		
			HOURL	0.000	0.00	
			121.87000	1.000		121.87
0055	203-01622	Sweeping (With Pickup Broom)	56.000	56.000		
			HOURL	0.000	0.00	
			152.80000	56.000		8,556.80

CONTID: C18823
 PCN: 18823-BID
 PROJECT: IM 0702-321

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 3
 ESTIMATE RUN 08/09/2012
 07:08:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-02330	Laborer	12.000	12.000		
			53.52000	12.000		642.24
				0.000	0.00	
				0.000	0.00	
0065	208-00007	Erosion Log (8 Inch)	172.000	172.000		
			5.73000	172.000		985.56
				0.000	0.00	
				0.000	0.00	
0070	208-00045	Concrete Washout Structure	2.000	2.000		
			1,018.66000	2.000		2,037.32
				0.000	0.00	
				0.000	0.00	
0075	208-00103	Removal and Disposal of Sediment (Labor)	0.000	0.000		
			65.54000	0.000		0.00
				0.000	0.00	
				0.000	0.00	
0080	208-00105	Removal and Disposal of Sediment (Equipment)	0.000	0.000		
			63.39000	0.000		0.00
				0.000	0.00	
				0.000	0.00	
0085	208-00206	Erosion Control Supervisor	40.000	40.000		
			101.87000	40.000		4,074.80
				0.000	0.00	
				0.000	0.00	
0090	210-01170	Reset Guardrail Type 7	610.000	610.000		
			5.82000	610.000		3,550.20
				0.000	0.00	
				0.000	0.00	
0095	210-01300	Reset Impact Attenuator	0.000	0.000		
			1,538.91000	0.000		0.00
				0.000	0.00	
				0.000	0.00	
0100	210-04020	Modify Inlet	12.000	12.000		
			2,204.33000	12.000		26,451.96
				0.000	0.00	
				0.000	0.00	
0105	304-03005	Aggregate Base Course (Class 3)	0.000	0.000		
			10.69000	0.000		0.00
				0.000	0.00	
				0.000	0.00	
0110	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	224.920	224.920		
			235.63000	224.920		52,997.90
				0.000	0.00	
				0.000	0.00	

CONTID: C18823
 PCN: 18823-BID
 PROJECT: IM 0702-321

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 4
 ESTIMATE RUN 08/09/2012
 07:08:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	412-01100	*Concrete Pavement (11 Inch)	26,858.000	26,858.000		
			SY	0.000	0.00	
			54.99000	26,858.000		1,476,921.42
0120	601-03540	Concrete Class DT (Deck Topping)	0.000	0.000		
			CY	0.000	0.00	
			250.00000	0.000		0.00
0125	614-00012	*Sign Panel (Class II)	20.000	20.000		
			SF	0.000	0.00	
			21.54000	20.000		430.80
0130	614-01582	*Steel Sign Support (2-1/2 Inch Round)(Post and Slipbase)	12.000	12.000		
			LF	0.000	0.00	
			41.04000	12.000		492.48
0135	619-10100	10 Inch Welded Steel Pipe	45.000	45.000		
			LF	0.000	0.00	
			101.87000	45.000		4,584.15
0140	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			20,373.22000	1.000		20,373.22
0145	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			256,000.00000	1.000		256,000.00
0150	626-01000	Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			10,186.61000	1.000		10,186.61
0155	627-00005	*Epoxy Pavement Marking	788.000	788.000		
			GAL	0.000	0.00	
			70.48000	788.000		55,538.24
0160	627-00011	*Pavement Marking Paint (Waterborne)	233.000	233.000		
			GAL	0.000	0.00	
			33.44000	233.000		7,791.52
0165	627-02010	*Preformed Plastic Pavement Marking (Type II) (Inlaid)	1,178.000	1,178.000		
			SF	0.000	0.00	
			11.32000	1,178.000		13,334.96

CONTID: C18823
 PCN: 18823-BID
 PROJECT: IM 0702-321

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 5
 ESTIMATE RUN 08/09/2012
 07:08:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	630-00000	*Flagging	1,665.250	1,665.250		
			1.000000	0.000	0.00	
			20.00000	1,665.250		33,305.00
0175	630-00007	*Traffic Control Inspection	1.000	1.000		
			1.000000	0.000	0.00	
			49.00000	1.000		49.00
0180	630-00009	*Traffic Control Vehicle (Truck)	1.000	1.000		
			1.000000	0.000	0.00	
			2,088.26000	1.000		2,088.26
0185	630-00012	*Traffic Control Management	41.000	41.000		
			1.000000	0.000	0.00	
			656.00000	41.000		26,896.00
0190	630-80002	*Flashing Beacon (Solar)	36.000	36.000		
			1.000000	0.000	0.00	
			313.24000	36.000		11,276.64
0195	630-80338	*Barricade (Type 3 M-D) (Temporary)	8.000	8.000		
			1.000000	0.000	0.00	
			104.41000	8.000		835.28
0200	630-80341	*Construction Traffic Sign (Panel Size A)	19.000	19.000		
			1.000000	0.000	0.00	
			10.44000	19.000		198.36
0205	630-80342	*Construction Traffic Sign (Panel Size B)	154.000	154.000		
			1.000000	0.000	0.00	
			10.44000	154.000		1,607.76
0210	630-80343	*Construction Traffic Sign (Panel Size C)	61.000	61.000		
			1.000000	0.000	0.00	
			10.44000	61.000		636.84
0215	630-80344	*Construction Traffic Sign (Special)	170.000	170.000		
			1.000000	0.000	0.00	
			16.71000	170.000		2,840.70
0220	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	4.000		
			1.000000	0.000	0.00	
			1,044.13000	4.000		4,176.52

CONTID: C18823
 PCN: 18823-BID
 PROJECT: IM 0702-321

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 6
 ESTIMATE RUN 08/09/2012
 07:08:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	630-80359	*Portable Message Sign Panel	96.000	96.000		
			DAY	0.000	0.00	
			20.88000	96.000		2,004.48
0230	630-80360	*Drum Channelizing Device	139.000	139.000		
			EACH	0.000	0.00	
			10.44000	139.000		1,451.16
0235	630-80363	*Drum Channelizing Device (With Light) (Flashing)	6.000	6.000		
			EACH	0.000	0.00	
			15.66000	6.000		93.96
0240	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	0.000	0.000		
			EACH	0.000	0.00	
			15.66000	0.000		0.00
0245	630-80380	*Traffic Cone	285.000	285.000		
			EACH	0.000	0.00	
			2.09000	285.000		595.65
0250	630-80390	*Channelizing Device (Special)	185.000	185.000		
			EACH	0.000	0.00	
			15.66000	185.000		2,897.10
0255	630-85006	*Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	4.000	4.000		
			EACH	0.000	0.00	
			1,566.19000	4.000		6,264.76
0260	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	2.000	2.000		
			EACH	0.000	0.00	
			8,979.50000	2.000		17,959.00
0265	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0270	700-70011	F/A Partnering	1,300.000	1,300.000		
			F A	0.000	0.00	
			1.00000	1,300.000		1,300.00
0275	700-70016	F/A Fuel Cost Adjustment	1,480.880	1,480.880		
			F A	0.000	0.00	
			1.00000	1,480.880		1,480.88

CONTID: C18823
 PCN: 18823-BID
 PROJECT: IM 0702-321

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 7
 ESTIMATE RUN 08/09/2012
 07:08:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0280	700-70018	F/A Roadway Smoothness Incentive	-1,762.300	-1,762.300			
			F A	0.000	0.00		
			1.00000	-1,762.300		-1,762.30	
0285	700-70023	F/A On-The-Job Trainee	1,805.000	1,805.000			
			F A	0.000	0.00		
			1.00000	1,805.000		1,805.00	
0290	700-70025	F/A Quality Incentive Payment	65,157.100	65,157.100			
			F A	0.000	0.00		
			1.00000	65,157.100		65,157.10	
0295	700-70034	F/A Field Lab Facility	987.690	902.320			
			F A	85.370	85.37		
			1.00000	987.690		987.69	
0300	700-70034	F/A Incentive (Early Completion)	69,000.000	69,000.000			
			F A	0.000	0.00		
			1.00000	69,000.000		69,000.00	
0305	700-70380	F/A Erosion Control	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0380	601-05016	Conc CL P / CO-002	171.000	171.000			
			CY	0.000	0.00		
			250.00000	171.000		42,750.00	
0385	900-00004	Added Item (Cubic Yard)/ CO-003 MCR LI-01 Polyester Concrete	10.000	10.000			
			CY	0.000	0.00		
			1,957.97000	10.000		19,579.70	
			CAT 0200	CURRENT AMT	\$ 2,523,423.51	\$ 85.37	\$ 2,523,423.51
CAT NO0300 F-07-AO							
0315	202-00240	*Removal of Asphalt Mat (Planing)	860.000	860.000			
			SY	0.000	0.00		
			5.13000	860.000		4,411.80	
0320	202-00450	Removal of Portions of Present Structure (Class 1)	0.000	0.000			
			SY	0.000	0.00		
			141.98000	0.000		0.00	

CONTID: C18823
 PCN: 18823-BID
 PROJECT: IM 0702-321

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 8
 ESTIMATE RUN 08/09/2012
 07:08:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 F-07-AO							
0325	202-00453	Removal of Portions of Present Structure (Class 2)	0.000	0.000			
			SY	0.000	0.00		
			192.39000	0.000		0.00	
0330	202-00460	Removal of Portions of Present Structure (Class 3)	8.000	8.000			
			SY	0.000	0.00		
			540.15000	8.000		4,321.20	
0335	202-00504	Removal of Expansion Device	142.000	142.000			
			LF	0.000	0.00		
			85.39000	142.000		12,125.38	
0340	210-00500	Rebuild Portions of Present Structure	1.000	1.000			
			EACH	0.000	0.00		
			2,520.68000	1.000		2,520.68	
0345	518-01001	Bridge Expansion Joint (Asphaltic Plug)	72.000	72.000			
			LF	0.000	0.00		
			135.81000	72.000		9,778.32	
0350	518-01004	Bridge Expansion Device (0-4 Inch)	36.000	36.000			
			LF	0.000	0.00		
			275.73000	36.000		9,926.28	
0355	518-02030	Polyester Concrete End Dam	36.000	36.000			
			CF	0.000	0.00		
			203.71000	36.000		7,333.56	
0360	518-03100	Rapid Cure Silicone Joint Seal	36.000	36.000			
			LF	0.000	0.00		
			22.63000	36.000		814.68	
0365	519-03040	Thin Bonded Overlay (Polyester Concrete)	66.000	66.000			
			CY	0.000	0.00		
			2,963.08000	66.000		195,563.28	
0370	601-03540	Concrete Class DT (Deck Topping)	0.000	0.000			
			CY	0.000	0.00		
			250.00000	0.000		0.00	
			CAT 0300	CURRENT AMT \$	246,795.18 \$	0.00 \$	246,795.18

CONTID: C18823
 PCN: 18823-BID
 PROJECT: IM 0702-321

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 08/09/2012

ESTIMATE NO: 0004

07:08:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0375	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			1,527.99000	2.000		3,055.98
			CAT 0400	CURRENT AMT	\$ 3,055.98	\$ 0.00
			PROJECT TOTAL	CURRENT AMT	\$ 2,773,274.67	\$ 85.37
						\$ 2,773,274.67