

ESTIMATE SUMMARY

-----  
 CONTID: C18840 ESTIMATE NO: 0009 FINL SPEC YR: 2005  
 PCN: 18840-BID COFRS REPORTING CATEGORY: 3 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: SH 50 & SAN JUAN AVE INTERSECT  
 TIME CHARGED: 58.5 DAYS TIME ALLOW: 60 WORK DAYS  
 PERCENT TIME: 97.50 ORIG TIME ALLOW: 60 WORK DAYS

PROJECT NO: C0501-061  
 SH 50 & SAN JUAN AVE INTERSECT  
 NAME OF ROAD:  
 PROJECT COUNTIES: MONTROSE, REGION 3

CONTRACTOR: MOUNTAIN VALLEY CONTRACTING, Inc  
 2481 COMMERCE BLVD  
 GRAND JUNCTION CO 81505 (970)245-1990

PAY PERIOD ENDING	01/31/2017	DATE TIME STARTED	09/28/2015
DATE LET	07/09/2015	DATE WORK BEGAN	09/28/2015
DATE AWARDED	07/28/2015	DATE TIME STOPPED	06/29/2016
DATE CONTRACT EXECUTED	08/20/2015	DATE ACCEPTED	06/29/2016
DATE NOTICE TO PROCEED	09/28/2015		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 1,058,541.95 PARTICIPATING	\$ 62,815.00	\$ 0.00
AWARD PROJECT AMT:	\$ 915,600.70 NON-PARTICIPATING	995,726.97	1,833.35
PERCENT COMPLETE:	100.00% TOTAL EARNINGS	1,058,541.97	1,833.35
FUNDS AVAILABLE:	\$ -0.02 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	1,058,541.97	1,833.35
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	0.00	13,734.01
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	1,058,541.97	15,567.36
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	1,058,541.97	15,567.36
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 15,567.36

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18840  
PCN: 18840-BID  
PROJECT: C0501-061

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 2  
ESTIMATE RUN 01/31/2017  
12:20:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			1,500.00000	1.000		1,500.00
0010	202-00000	Removal of Structures and Obstructions	1.000	1.000		
			L S	0.000	0.00	
			2,500.00000	1.000		2,500.00
0015	202-00019	Removal of Inlet	5.000	5.000		
			EACH	0.000	0.00	
			350.00000	5.000		1,750.00
0020	202-00021	Removal of Manhole	0.000	0.000		
			EACH	0.000	0.00	
			650.00000	0.000		0.00
0025	202-00035	Removal of Pipe	487.000	487.000		
			LF	0.000	0.00	
			5.00000	487.000		2,435.00
0030	202-00200	Removal of Sidewalk	108.000	108.000		
			SY	0.000	0.00	
			4.45000	108.000		480.60
0035	202-00203	Removal of Curb and Gutter	794.000	794.000		
			LF	0.000	0.00	
			5.00000	794.000		3,970.00
0040	202-00205	Removal of Wheel Stop	7.000	7.000		
			EACH	0.000	0.00	
			30.00000	7.000		210.00
0045	202-00206	Removal of Concrete Curb Ramp	9.000	9.000		
			SY	0.000	0.00	
			6.00000	9.000		54.00
0050	202-00220	Removal of Asphalt Mat	2,474.000	2,474.000		
			SY	0.000	0.00	
			3.80000	2,474.000		9,401.20
0055	202-00250	Removal of Pavement Marking	218.000	218.000		
			SF	0.000	0.00	
			6.00000	218.000		1,308.00

CONTID: C18840  
PCN: 18840-BID  
PROJECT: C0501-061

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 3  
ESTIMATE RUN 01/31/2017  
12:20:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00705	*Removal of Light Standard Foundation	1.000	1.000		
			EACH	0.000	0.00	
			610.00000	1.000		610.00
0065	202-00810	Removal of Ground Sign	2.000	2.000		
			EACH	0.000	0.00	
			50.00000	2.000		100.00
0070	202-00827	*Removal of Pull Box	5.000	5.000		
			EACH	0.000	0.00	
			60.00000	5.000		300.00
0075	202-00828	*Removal of Traffic Signal Equipment	1.000	1.000		
			L S	0.000	0.00	
			3,450.00000	1.000		3,450.00
0080	202-00888	*Removal of Video Detection System	0.000	0.000		
			EACH	0.000	0.00	
			115.00000	0.000		0.00
0085	202-01000	Removal of Fence	21.000	21.000		
			LF	0.000	0.00	
			5.00000	21.000		105.00
0090	203-00010	Unclassified Excavation (Complete In Place)	534.000	534.000		
			CY	0.000	0.00	
			16.00000	534.000		8,544.00
0095	203-01500	Blading	0.000	0.000		
			HOURL	0.000	0.00	
			140.00000	0.000		0.00
0100	203-01597	*Potholing	83.000	83.000		
			HOURL	0.000	0.00	
			205.00000	83.000		17,015.00
0105	206-00065	Structure Backfill (Flow-Fill)	490.000	490.000		
			CY	0.000	0.00	
			92.00000	490.000		45,080.00
0110	207-00205	Topsoil	0.000	0.000		
			CY	0.000	0.00	
			42.00000	0.000		0.00

CONTID: C18840  
 PCN: 18840-BID  
 PROJECT: C0501-061

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 4  
 ESTIMATE RUN 01/31/2017  
 12:20:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	208-00002	Erosion Log (12 Inch)	0.000	0.000		
			LF	0.000	0.00	
			3.50000	0.000		0.00
0120	208-00035	Aggregate Bag	69.000	69.000		
			LF	0.000	0.00	
			4.00000	69.000		276.00
0125	208-00045	Concrete Washout Structure	0.000	0.000		
			EACH	0.000	0.00	
			850.00000	0.000		0.00
0130	208-00051	Storm Drain Inlet Protection (Type 1)	0.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0135	208-00052	Storm Drain Inlet Protection (Type 2)	0.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0140	208-00070	Vehicle Tracking Pad	0.000	0.000		
			EACH	0.000	0.00	
			1,800.00000	0.000		0.00
0145	208-00103	Removal and Disposal of Sediment (Labor)	6.000	6.000		
			HOUR	0.000	0.00	
			35.00000	6.000		210.00
0150	208-00105	Removal and Disposal of Sediment (Equipment)	3.000	3.000		
			HOUR	0.000	0.00	
			140.00000	3.000		420.00
0155	208-00106	Sweeping (Sediment Removal)	22.000	22.000		
			HOUR	0.000	0.00	
			85.00000	22.000		1,870.00
0160	208-00107	Removal of Trash	0.000	0.000		
			HOUR	0.000	0.00	
			35.00000	0.000		0.00
0165	208-00205	Erosion Control Supervisor	0.000	0.000		
			HOUR	0.000	0.00	
			180.00000	0.000		0.00

CONTID: C18840  
PCN: 18840-BID  
PROJECT: C0501-061

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 5  
ESTIMATE RUN 01/31/2017  
12:20:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	210-00011	Reset Mailbox Structure (Type 1)	2.000	2.000		
			EACH	0.000	0.00	
			250.00000	2.000		500.00
0175	210-00750	Reset Light Standard	0.000	0.000		
			EACH	0.000	0.00	
			2,070.00000	0.000		0.00
0180	210-00815	*Reset Sign Panel	7.000	7.000		
			EACH	0.000	0.00	
			175.00000	7.000		1,225.00
0185	210-00855	*Reset Traffic Signal Controller Cabinet	1.000	1.000		
			EACH	0.000	0.00	
			3,700.00000	1.000		3,700.00
0190	210-00890	*Reset Intersection Detection System (Camera)	0.000	0.000		
			EACH	0.000	0.00	
			920.00000	0.000		0.00
0195	210-04010	Adjust Manhole	5.000	5.000		
			EACH	0.000	0.00	
			550.00000	5.000		2,750.00
0200	212-00006	Seeding (Native)	0.000	0.000		
			ACRE	0.000	0.00	
			3,000.00000	0.000		0.00
0205	213-00002	Mulching (Weed Free Hay)	0.000	0.000		
			ACRE	0.000	0.00	
			3,000.00000	0.000		0.00
0210	213-00061	Mulch Tackifier	0.000	0.000		
			LB	0.000	0.00	
			8.00000	0.000		0.00
0215	304-06000	Aggregate Base Course (Class 6)	1,170.680	1,170.680		
			TON	0.000	0.00	
			32.00000	1,170.680		37,461.76
0220	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	85.310	85.310		
			TON	0.000	0.00	
			185.00000	85.310		15,782.35

CONTID: C18840  
 PCN: 18840-BID  
 PROJECT: C0501-061

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 6  
 ESTIMATE RUN 01/31/2017  
 12:20:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	403-34841	*Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	0.000	0.000		
			TON	0.000	0.00	
			135.00000	0.000		0.00
0230	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	170.380	170.380		
			TON	0.000	0.00	
			170.00000	170.380		28,964.60
0235	412-00600	*Concrete Pavement (6 Inch)	80.000	80.000		
			SY	0.000	0.00	
			101.00000	80.000		8,080.00
0240	503-00054	*Drilled Caisson (54 Inch)	21.000	21.000		
			LF	0.000	0.00	
			690.00000	21.000		14,490.00
0245	604-00505	Inlet Type D (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			2,660.00000	1.000		2,660.00
0250	604-16005	Inlet Type 16 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			2,555.00000	1.000		2,555.00
0255	604-16010	Inlet Type 16 (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			2,975.00000	1.000		2,975.00
0260	604-16050	Inlet Type 16 (Single) (Special)	2.000	2.000		
			EACH	0.000	0.00	
			4,405.00000	2.000		8,810.00
0265	604-30010	Manhole Slab Base (10 Foot)	4.000	4.000		
			EACH	0.000	0.00	
			3,275.00000	4.000		13,100.00
0270	608-00006	*Concrete Sidewalk (6 Inch)	151.000	151.000		
			SY	0.000	0.00	
			85.00000	151.000		12,835.00
0275	608-00010	*Concrete Curb Ramp	26.000	26.000		
			SY	0.000	0.00	
			189.00000	26.000		4,914.00

CONTID: C18840  
 PCN: 18840-BID  
 PROJECT: C0501-061

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 7  
 ESTIMATE RUN 01/31/2017  
 12:20:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	609-21020	*Curb and Gutter Type 2 (Section II-B)	843.000	843.000		
			LF	0.000	0.00	
			30.75000	843.000		25,922.25
0285	613-00206	*2 Inch Electrical Conduit (Bored)	1,894.000	1,894.000		
			LF	0.000	0.00	
			35.50000	1,894.000		67,237.00
0290	613-00306	*3 Inch Electrical Conduit (Bored)	2,460.000	2,460.000		
			LF	0.000	0.00	
			28.40000	2,460.000		69,864.00
0295	613-01200	*2 Inch Electrical Conduit (Plastic)	334.000	334.000		
			LF	0.000	0.00	
			23.65000	334.000		7,899.10
0300	613-01300	*3 Inch Electrical Conduit (Plastic)	184.000	184.000		
			LF	0.000	0.00	
			60.00000	184.000		11,040.00
0305	613-07000	*Pull Box (Special)	10.000	10.000		
			EACH	0.000	0.00	
			475.00000	10.000		4,750.00
0310	613-07002	*Type Two Pull Box	7.000	7.000		
			EACH	0.000	0.00	
			830.00000	7.000		5,810.00
0315	613-07004	*Type Four Pull Box	3.000	3.000		
			EACH	0.000	0.00	
			1,300.00000	3.000		3,900.00
0320	613-07005	*Type Five Pull Box	1.000	1.000		
			EACH	0.000	0.00	
			1,775.00000	1.000		1,775.00
0325	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			18,950.00000	1.000		18,950.00
0330	613-13000	*Luminaire (LED)	0.000	0.000		
			EACH	0.000	0.00	
			1,655.00000	0.000		0.00

CONTID: C18840  
 PCN: 18840-BID  
 PROJECT: C0501-061

COLORADO DEPARTMENT OF TRANSPORTATION

Page 8  
 ESTIMATE RUN 01/31/2017  
 12:20:37

ESTIMATE NO: 0009

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	614-00012	*Sign Panel (Class II)	18.000	18.000		
			SF	0.000	0.00	
			29.60000	18.000		532.80
0340	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	2.000	2.000		
			EACH	0.000	0.00	
			385.00000	2.000		770.00
0345	614-70150	*Pedestrian Signal Face (16) (Countdown)	1.000	1.000		
			EACH	0.000	0.00	
			830.00000	1.000		830.00
0350	614-70336	*Traffic Signal Face (12-12-12)	5.000	5.000		
			EACH	0.000	0.00	
			1,065.00000	5.000		5,325.00
0355	614-70560	*Traffic Signal Face (12-12-12-12-12)	1.000	1.000		
			EACH	0.000	0.00	
			1,420.00000	1.000		1,420.00
0360	614-72860	*Pedestrian Push Button	1.000	1.000		
			EACH	0.000	0.00	
			475.00000	1.000		475.00
0365	614-72875	*Loop Detector Wire	1,487.000	1,487.000		
			LF	0.000	0.00	
			12.00000	1,487.000		17,844.00
0370	614-72876	*Traffic Signal Vehicle Detector Amplifier (Loop Type) (2 Ch	8.000	8.000		
			EACH	0.000	0.00	
			1,185.00000	8.000		9,480.00
0375	614-81170	*Traffic Signal-Light Pole Steel (1-70 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			26,000.00000	1.000		26,000.00
0375		MATERIAL ALLOWANCE Signal Pole Material		0.000		
			EACH	0.000	0.00	
			19,402.00000	0.000		0.00
0380	623-09900	Sprinkler System	0.000	0.000		
			L S	0.000	0.00	
			225.00000	0.000		0.00

CONTID: C18840  
 PCN: 18840-BID  
 PROJECT: C0501-061

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 9  
 ESTIMATE RUN 01/31/2017  
 12:20:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0385	624-30019	18 Inch Drainage Pipe (Class 10) (Complete In Place)	19.000	19.000		
			LF	0.000	0.00	
			48.00000	19.000		912.00
0390	624-30025	24 Inch Drainage Pipe (Class 10) (Complete In Place)	7.000	7.000		
			LF	0.000	0.00	
			72.10000	7.000		504.70
0395	624-30031	30 Inch Drainage Pipe (Class 10) (Complete In Place)	313.000	313.000		
			LF	0.000	0.00	
			67.35000	313.000		21,080.55
0400	624-30037	36 Inch Drainage Pipe (Class 10) (Complete In Place)	140.000	140.000		
			LF	0.000	0.00	
			86.35000	140.000		12,089.00
0405	625-00001	*Construction Surveying (Hourly)	60.000	60.000		
			HOUR	0.000	0.00	
			180.00000	60.000		10,800.00
0410	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			35,445.00000	1.000		35,445.00
0415	626-01000	*Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			7,730.00000	1.000		7,730.00
0420	627-00005	Epoxy Pavement Marking	5.000	5.000		
			GAL	0.000	0.00	
			148.00000	5.000		740.00
0425	627-30405	Preformed Thermoplastic Pavement Marking (Word-Symbol)	54.000	54.000		
			SF	0.000	0.00	
			19.50000	54.000		1,053.00
0430	627-30410	Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	354.000	354.000		
			SF	0.000	0.00	
			14.80000	354.000		5,239.20
0435	630-00000	*Flagging	1,143.000	1,143.000		
			HOUR	0.000	0.00	
			29.60000	1,143.000		33,832.80

CONTID: C18840  
 PCN: 18840-BID  
 PROJECT: C0501-061

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 10  
 ESTIMATE RUN 01/31/2017  
 12:20:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0440	630-00007	*Traffic Control Inspection	28.000	28.000		
			DAY	0.000	0.00	
			295.00000	28.000		8,260.00
0445	630-00012	*Traffic Control Management	71.000	71.000		
			DAY	0.000	0.00	
			890.00000	71.000		63,190.00
0450	630-00015	*Uniformed Traffic Control Coordination	0.000	0.000		
			HOUR	0.000	0.00	
			115.00000	0.000		0.00
0455	630-80335	*Barricade (Type 3 M-A) (Temporary)	3.000	3.000		
			EACH	0.000	0.00	
			295.00000	3.000		885.00
0460	630-80341	*Construction Traffic Sign (Panel Size A)	39.000	39.000		
			EACH	0.000	0.00	
			70.00000	39.000		2,730.00
0465	630-80342	*Construction Traffic Sign (Panel Size B)	22.000	22.000		
			EACH	0.000	0.00	
			83.00000	22.000		1,826.00
0470	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	3.000	3.000		
			EACH	0.000	0.00	
			1,775.00000	3.000		5,325.00
0475	630-80359	*Portable Message Sign Panel	116.000	116.000		
			DAY	0.000	0.00	
			115.00000	116.000		13,340.00
0480	630-80360	*Drum Channelizing Device	125.000	125.000		
			EACH	0.000	0.00	
			17.50000	125.000		2,187.50
0485	630-80363	*Drum Channelizing Device (With Light) (Flashing)	47.000	47.000		
			EACH	0.000	0.00	
			17.50000	47.000		822.50
0490	630-80380	*Traffic Cone	187.000	187.000		
			EACH	0.000	0.00	
			15.00000	187.000		2,805.00

CONTID: C18840  
 PCN: 18840-BID  
 PROJECT: C0501-061

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 11  
 ESTIMATE RUN 01/31/2017  
 12:20:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0495	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0500	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0505	700-70012	F/A Asphalt Pavement Incentive	-2,728.330	-4,561.680		
			F A	1,833.350	1,833.35	
			1.00000	-2,728.330		-2,728.33
0510	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0515	700-70019	F/A Asphalt Cement Cost Adjustment	-1,877.940	-1,877.940		
			F A	0.000	0.00	
			1.00000	-1,877.940		-1,877.94
0520	700-70021	F/A On-The-Job Trainee	0.000	0.000		
			hour	0.000	0.00	
			1.00000	0.000		0.00
0525	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0526	700-70034	*F/A Protect Sewer Line	0.649	0.649		
			F A	0.000	0.00	
			20,000.00000	0.649		12,980.00
0545	403-34721	HMA (Gr SX) (75) (PG 58-28)	501.690	501.690		
			TON	0.000	0.00	
			135.00000	501.690		67,728.15
0550	630-80370	Conc Barrier (Temp)	200.000	200.000		
			LF	0.000	0.00	
			101.25000	200.000		20,250.00
0560	624-50031	30 In Equiv Drain Pipe E (CL 10) (CIP)	294.000	294.000		
			LF	0.000	0.00	
			155.74000	294.000		45,787.56

CONTID: C18840  
 PCN: 18840-BID  
 PROJECT: C0501-061

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 12  
 ESTIMATE RUN 01/31/2017  
 12:20:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0565	202-05026	Sawing Asphalt Mat (6 In)	454.000	454.000		
			LF	0.000	0.00	
			6.49000	454.000		2,946.46
0570	627-00012	Pvmt Mkg Paint (Low VOC Solvent Base)	3.000	3.000		
			GAL	0.000	0.00	
			95.00000	3.000		285.00
0575	900-00006	Added Item (Dollar)/	-40.000	-40.000		
			DOL	0.000	0.00	
			1.00000	-40.000		-40.00
0580	630-80344	Const Traf Sign (Spec)	27.000	27.000		
			SF	0.000	0.00	
			20.00000	27.000		540.00
0585	630-80305	Flagging Station Light	6.000	6.000		
			EACH	0.000	0.00	
			125.00000	6.000		750.00
0590	900-00006	Added Item (Dollar)/ Business sign relocation	3,659.630	3,659.630		
			DOL	0.000	0.00	
			1.00000	3,659.630		3,659.63
0595	900-00006	Added Item (Dollar)/ Additional cost to handp lf c/g at \$4.60/lf	3,875.500	3,875.500		
			DOL	0.000	0.00	
			1.00000	3,875.500		3,875.50
0600	304-03000	ABC (CL 3)	102.710	102.710		
			TON	0.000	0.00	
			29.00000	102.710		2,978.59
0605	206-00530	Filter Matl (CL C)	29.000	29.000		
			CY	0.000	0.00	
			53.00000	29.000		1,537.00
0610	210-00760	Res Luminaire	1.000	1.000		
			EACH	0.000	0.00	
			500.00000	1.000		500.00

CONTID: C18840  
 PCN: 18840-BID  
 PROJECT: C0501-061

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 01/31/2017

ESTIMATE NO: 0009

12:20:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0615	900-00014	Added Item (Lump Sum)/ Compensible Delay for Storm Sewer Conflict	1.000	1.000		
			L S	0.000	0.00	
			63,542.42000	1.000		63,542.42
			CAT 0200	CURRENT AMT \$	995,726.95 \$	1,833.35 \$ 995,726.95
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0530	620-00002	Field Office (Class 2)	0.000	0.000		
			EACH	0.000	0.00	
			33,000.00000	0.000		0.00
0531	620-00002	Field Office (CL 2)	1.000	1.000		
			EACH	0.000	0.00	
			31,400.00000	1.000		31,400.00
0535	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			30,500.00000	1.000		30,500.00
0540	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			915.00000	1.000		915.00
			CAT 0400	CURRENT AMT \$	62,815.00 \$	0.00 \$ 62,815.00
			PROJECT TOTAL	CURRENT AMT \$	1,058,541.95 \$	1,833.35 \$ 1,058,541.95