

ESTIMATE SUMMARY

18:11:12

 CONTID: C18892R ESTIMATE NO: 0001 PROG SPEC YR: 2005
 PCN: 18892R-BID COFRS REPORTING CATEGORY: 0 FACS REF NO:

CONTRACT DESCRIPTION: ITS TTI EQUIPMENT UPGRADE
 TIME CHARGED: 32.0 DAYS TIME ALLOW: 1/31/2014 FIXED COMPLETION DATE
 PERCENT TIME: 25.81 ORIG TIME ALLOW: 1/31/2014 FIXED COMPLETION DATE

PROJECT NO: ITS SW01-237
 ITS TTI EQUIPMENT UPGRADE PHASE 1

NAME OF ROAD: 070A

PROJECT COUNTIES: CLEAR CREEK SUMMIT
 EL PASO OTHERS

CONTRACTOR: W.L. CONTRACTORS, INC.
 5920 LAMAR STREET
 ARVADA CO 80003 303-422-7985

PAY PERIOD ENDING	10/31/2013	DATE TIME STARTED	09/30/2013
DATE LET	07/11/2013	DATE WORK BEGAN	
DATE AWARDED	07/24/2013	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	08/12/2013	DATE ACCEPTED	
DATE NOTICE TO PROCEED	09/30/2013		

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 2,361,191.00 PARTICIPATING	\$ 1,200.00	\$ 1,200.00
AWARD PROJECT AMT: \$ 2,205,091.00 NON-PARTICIPATING	21,761.50	21,761.50
PERCENT COMPLETE: 0.97% TOTAL EARNINGS	22,961.50	22,961.50
FUNDS AVAILABLE: \$ 2,338,229.50 STOCKPILED MATERIALS	31,728.00	31,728.00
	GROSS EARNINGS	54,689.50
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-688.85	-688.85
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	54,000.65
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	54,000.65
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 54,000.65

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18892R
 PCN: 18892R-BID
 PROJECT: ITS SW01-237

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 11/25/2013
 18:11:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0010	202-00827	Removal of Pull Box	5.000	0.000		
			EACH	0.000	0.00	
			275.00000	0.000		0.00
0015	202-00840	Removal of Traffic Signal Pole	7.000	0.000		
			EACH	0.000	0.00	
			560.00000	0.000		0.00
0020	203-01500	Blading	20.000	0.000		
			hour	0.000	0.00	
			265.00000	0.000		0.00
0025	203-01597	*Potholing	100.000	0.000		
			hour	2.500	375.00	
			150.00000	2.500		375.00
0030	208-00002	*Erosion Log (12 Inch)	500.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0035	208-00035	*Aggregate Bag	1,000.000	0.000		
			LF	28.000	175.00	
			6.25000	28.000		175.00
0040	208-00045	Concrete Washout Structure	15.000	0.000		
			EACH	0.000	0.00	
			555.00000	0.000		0.00
0045	208-00103	*Removal and Disposal of Sediment (Labor)	50.000	0.000		
			hour	0.000	0.00	
			60.00000	0.000		0.00
0050	208-00105	*Removal and Disposal of Sediment (Equipment)	10.000	0.000		
			hour	0.000	0.00	
			135.00000	0.000		0.00
0055	208-00106	Sweeping (Sediment Removal)	50.000	0.000		
			hour	0.000	0.00	
			85.00000	0.000		0.00
0060	208-00107	Removal of Trash	10.000	0.000		
			hour	0.000	0.00	
			45.00000	0.000		0.00

CONTID: C18892R
 PCN: 18892R-BID
 PROJECT: ITS SW01-237

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 11/25/2013
 18:11:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0065	208-00205	Erosion Control Supervisor	40.000	0.000		
			HOOR	0.000	0.00	
			98.00000	0.000		0.00
0070	212-00006	*Seeding (Native)	0.900	0.000		
			ACRE	0.000	0.00	
			1,705.00000	0.000		0.00
0075	212-00032	*Soil Conditioning	0.900	0.000		
			ACRE	0.000	0.00	
			2,755.00000	0.000		0.00
0080	213-00002	*Mulching (Weed Free Hay)	0.900	0.000		
			ACRE	0.000	0.00	
			1,705.00000	0.000		0.00
0085	213-00012	*Spray-on Mulch Blanket	0.500	0.000		
			ACRE	0.000	0.00	
			3,930.00000	0.000		0.00
0090	213-00061	*Mulch Tackifier	180.000	0.000		
			LB	0.000	0.00	
			7.00000	0.000		0.00
0095	216-00201	*Soil Retention Blanket (Straw-Coconut)	1,000.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
0100	503-00036	Drilled Caisson (36 Inch)	30.000	0.000		
			LF	0.000	0.00	
			365.00000	0.000		0.00
0105	503-00042	Drilled Caisson (42 Inch)	36.000	0.000		
			LF	0.000	0.00	
			395.00000	0.000		0.00
0110	607-11580	Fence (Temporary)	2,000.000	0.000		
			LF	0.000	0.00	
			2.50000	0.000		0.00
0115	612-00260	Location Marker (Fiber Optic)(Dome)	14.000	0.000		
			EACH	0.000	0.00	
			175.00000	0.000		0.00

CONTID: C18892R
 PCN: 18892R-BID
 PROJECT: ITS SW01-237

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 11/25/2013
 18:11:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0120	612-00270	Location Marker (Utility)(Flat Slat)	23.000	0.000		
			EACH	0.000	0.00	
			72.00000	0.000		0.00
0125	613-00206	*2 Inch Electrical Conduit (Bored)	2,050.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
0130	613-01200	2 Inch Electrical Conduit (Plastic)	4,395.000	0.000		
			LF	714.000	11,424.00	
			16.00000	714.000		11,424.00
0135	613-04200	2 Inch Electrical Conduit (Liquidtight Flexible Metal)	255.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0140	613-07000	Pull Box (Special)	5.000	0.000		
			EACH	0.000	0.00	
			2,300.00000	0.000		0.00
0145	613-07023	Pull Box (24"x36"x24")	37.000	0.000		
			EACH	0.000	0.00	
			1,120.00000	0.000		0.00
0150	613-30300	Light Standard Aluminum (30 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			4,225.00000	0.000		0.00
0155	613-32300	Light Standard Steel (30 Foot)	5.000	0.000		
			EACH	0.000	0.00	
			4,800.00000	0.000		0.00
0170	613-50105	Lighting Control Center (Pedestal Only)	9.000	0.000		
			EACH	0.000	0.00	
			2,800.00000	0.000		0.00
0175	614-72831	Communications Cabinet (Type 1)	42.000	0.000		
			EACH	0.000	0.00	
			8,706.00000	0.000		0.00
0180	614-72832	Communications Cabinet (Type 2)	24.000	0.000		
			EACH	0.000	0.00	
			10,275.00000	0.000		0.00

CONTID: C18892R
 PCN: 18892R-BID
 PROJECT: ITS SW01-237

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 11/25/2013
 18:11:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0185	614-72888	Microwave Vehicle Radar Detector (Install Only)	23.000	0.000		
			EACH	0.000	0.00	
			545.00000	0.000		0.00
0190	614-80010	Travel Time Indicator	88.000	0.000		
			EACH	0.000	0.00	
			7,620.00000	0.000		0.00
0195	614-80020	Travel Time Indicator (Install Only)	19.000	0.000		
			EACH	0.000	0.00	
			780.00000	0.000		0.00
0205	614-86741	Weather Monitoring System	1.000	0.000		
			EACH	0.000	0.00	
			31,920.00000	0.000		0.00
0210	614-86752	Fold-Over Tower (ITS)	1.000	0.000		
			EACH	0.000	0.00	
			17,535.00000	0.000		0.00
0220	614-87010	Fiber Optic Cable (Single Mode) (12 Fiber)	9,715.000	0.000		
			LF	0.000	0.00	
			2.50000	0.000		0.00
0225	614-87020	Optical Transceiver	23.000	0.000		
			EACH	0.000	0.00	
			6,040.00000	0.000		0.00
0230	614-87021	Optical Transceiver (Install Only)	33.000	0.000		
			EACH	0.000	0.00	
			480.00000	0.000		0.00
0240	614-87320	Closed Circuit Television	10.000	0.000		
			EACH	0.000	0.00	
			4,595.00000	0.000		0.00
0240		MATERIAL ALLOWANCE IP CCTV Cameras and Mounting Brackets		0.000		
			EACH	10.000	26,333.00	
			2,633.30000	10.000		26,333.00
0240		MATERIAL ALLOWANCE Fiberglass CCTV Poles		0.000		
			EACH	4.000	5,395.00	
			1,348.75000	4.000		5,395.00

CONTID: C18892R
 PCN: 18892R-BID
 PROJECT: ITS SW01-237

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 11/25/2013
 18:11:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0245	614-87321	Closed Circuit Television (Install Only)	5.000	0.000		
			EACH	0.000	0.00	
			358.00000	0.000		0.00
0250	614-87325	Closed Circuit Television Pole	4.000	0.000		
			EACH	0.000	0.00	
			3,365.00000	0.000		0.00
0260	614-87364	Closed Circuit Television Pole with Lowering Device	2.000	0.000		
			EACH	0.000	0.00	
			17,950.00000	0.000		0.00
0265	614-87366	Closed Circuit Television Pole with Lowering Device	2.000	0.000		
			EACH	0.000	0.00	
			24,285.00000	0.000		0.00
0270	614-87412	Fiber Optic Cable (Single Mode) (12 Strands) (Install Only)	925.000	0.000		
			LF	0.000	0.00	
			1.00000	0.000		0.00
0290	626-00000	*Mobilization	1.000	0.000		
			L S	0.000	0.00	
			54,000.00000	0.000		0.00
0295	630-00000	Flagging	60.000	0.000		
			HOUR	0.000	0.00	
			32.00000	0.000		0.00
0300	630-00007	Traffic Control Inspection	10.000	0.000		
			DAY	0.000	0.00	
			327.00000	0.000		0.00
0305	630-00012	Traffic Control Management	100.000	0.000		
			DAY	12.000	7,860.00	
			655.00000	12.000		7,860.00
0310	630-80342	Construction Traffic Sign (Panel Size B)	40.000	0.000		
			EACH	3.000	600.00	
			200.00000	3.000		600.00
0315	630-80343	Construction Traffic Sign (Panel Size C)	10.000	0.000		
			EACH	3.500	927.50	
			265.00000	3.500		927.50

CONTID: C18892R
 PCN: 18892R-BID
 PROJECT: ITS SW01-237

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 11/25/2013

ESTIMATE NO: 0001

18:11:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0320	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000 EACH 2,623.00000	0.000 0.000 0.000	0.00 0.00	0.00
0325	630-80359	Portable Message Sign Panel	50.000 DAY 265.00000	0.000 0.000 0.000	0.00 0.00	0.00
0330	630-80360	Drum Channelizing Device	20.000 EACH 98.00000	0.000 0.000 0.000	0.00 0.00	0.00
0335	630-80380	Traffic Cone	300.000 EACH 20.00000	0.000 20.000 20.000	400.00 400.00	400.00
0340	630-85041	Mobile Attenuator	50.000 DAY 635.00000	0.000 0.000 0.000	0.00 0.00	0.00
0355	700-70010	F/A Minor Contract Revisions	75,000.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0365	700-70016	F/A Fuel Cost Adjustment	100.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0370	700-70082	F/A Furnish & Install Electrical Service	60,000.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0380	700-70230	F/A Communication Lines	20,000.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0385	700-70380	F/A Erosion Control	1,000.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
			CAT 0200	CURRENT AMT	\$ 2,359,991.00 \$	53,489.50 \$ 53,489.50

CONTID: C18892R
 PCN: 18892R-BID
 PROJECT: ITS SW01-237

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 11/25/2013

ESTIMATE NO: 0001

18:11:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0390	620-00020	Sanitary Facility	1.000	0.000		
			EACH	1.000	1,200.00	
			1,200.00000	1.000		1,200.00
			CAT 0400	CURRENT AMT	\$ 1,200.00	\$ 1,200.00
			PROJECT TOTAL	CURRENT AMT	\$ 2,361,191.00	\$ 54,689.50
					\$ 54,689.50	\$ 54,689.50