

ESTIMATE SUMMARY

08:19:25

-----  
 CONTID: C18899-ALT ESTIMATE NO: 0001 PROG SPEC YR: 2005  
 PCN: 18899-ALTBID1 COFRS REPORTING CATEGORY: 1 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: TIME CHARGED: 8.0 DAYS TIME ALLOW: 190 WORK DAYS  
 US-85 COOK TO LOUVIERS BRIDGE PERCENT TIME: 4.21 ORIG TIME ALLOW: 190 WORK DAYS

PROJECT NO: FBR0852-107-Steel Alt.  
 US-85 COOK TO LOUVIERS BRIDGE (Steel Alternate)  
 NAME OF ROAD: US-85  
 PROJECT COUNTIES: DOUGLAS, REGION 1

CONTRACTOR: DONDLINGER & SONS CONSTRUCTION  
 P.O. BOX 398  
 WICHITA KS 67201 316-945-0555

PAY PERIOD ENDING	10/25/2012	DATE TIME STARTED	09/19/2012
DATE LET	08/02/2012	DATE WORK BEGAN	10/01/2012
DATE AWARDED	08/28/2012	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	09/19/2012	DATE ACCEPTED	
DATE NOTICE TO PROCEED	09/19/2012		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 8,586,008.10 PARTICIPATING	\$ 77,621.21	\$ 77,621.21
AWARD PROJECT AMT:	\$ 7,929,608.10 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	0.90% TOTAL EARNINGS	77,621.21	77,621.21
FUNDS AVAILABLE:	\$ 8,508,386.89 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	77,621.21	77,621.21
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-2,328.64	-2,328.64
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	75,292.57	75,292.57
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	75,292.57	75,292.57
	OTHER ADJUSTMENTS	0.00	0.00
		-----	-----
		PAYMENT DUE	\$ 75,292.57

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18899-ALT  
 PCN: 18899-ALTBID1  
 PROJECT: FBR0852-107-Steel Alt.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 10/30/2012

08:19:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	0.800	0.000		
			L S	0.180	4,500.00	
			25,000.00000	0.180		4,500.00
0010	202-00010	Removal of Tree	20.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0015	202-00019	Removal of Inlet	1.000	0.000		
			EACH	0.000	0.00	
			580.00000	0.000		0.00
0020	202-00020	Removal of Concrete Box Culvert	8.000	0.000		
			EACH	0.000	0.00	
			875.00000	0.000		0.00
0025	202-00027	Removal of Riprap	120.000	0.000		
			SY	0.000	0.00	
			5.50000	0.000		0.00
0030	202-00035	Removal of Pipe	685.000	0.000		
			LF	0.000	0.00	
			5.15000	0.000		0.00
0035	202-00037	Removal of End Section	21.000	0.000		
			EACH	0.000	0.00	
			40.00000	0.000		0.00
0040	202-00090	*Removal of Delineator	100.000	0.000		
			EACH	0.000	0.00	
			8.00000	0.000		0.00
0045	202-00203	Removal of Curb and Gutter	86.000	0.000		
			LF	0.000	0.00	
			1.75000	0.000		0.00
0050	202-00210	Removal of Concrete Pavement	13,541.000	0.000		
			SY	0.000	0.00	
			2.85000	0.000		0.00
0055	202-00220	*Removal of Asphalt Mat	31,212.000	0.000		
			SY	0.000	0.00	
			3.75000	0.000		0.00

CONTID: C18899-ALT  
 PCN: 18899-ALTBID1  
 PROJECT: FBR0852-107-Steel Alt.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3  
 ESTIMATE RUN 10/30/2012  
 08:19:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00250	*Removal of Pavement Marking	20,000.000	0.000		
			SF	0.000	0.00	
			1.35000	0.000		0.00
0065	202-00810	*Removal of Ground Sign	23.000	0.000		
			EACH	0.000	0.00	
			45.00000	0.000		0.00
0070	202-01000	Removal of Fence	6,765.000	0.000		
			LF	741.000	333.45	
			0.45000	741.000		333.45
0075	202-01010	Removal Of Silt Fence	655.000	0.000		
			LF	0.000	0.00	
			1.25000	0.000		0.00
0080	202-01130	*Removal of Guardrail Type 3	325.000	0.000		
			LF	0.000	0.00	
			3.60000	0.000		0.00
0085	202-01300	*Removal of End Anchorage	2.000	0.000		
			EACH	0.000	0.00	
			135.00000	0.000		0.00
0090	202-04002	Clean Culvert	5.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0095	202-04100	Abandon Well	2.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0100	202-05150	*Sandblasting	17,000.000	0.000		
			SF	0.000	0.00	
			0.50000	0.000		0.00
0105	203-00010	*Unclassified Excavation (Complete In Place)	133,254.000	0.000		
			CY	10,206.000	41,844.60	
			4.10000	10,206.000		41,844.60
0110	203-00100	Muck Excavation	800.000	0.000		
			CY	0.000	0.00	
			2.50000	0.000		0.00

CONTID: C18899-ALT  
 PCN: 18899-ALTBID1  
 PROJECT: FBR0852-107-Steel Alt.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4  
 ESTIMATE RUN 10/30/2012  
 08:19:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	203-01100	Proof Rolling	20.000	0.000		
			HOURLY	0.000	0.00	
			95.00000	0.000		0.00
0120	203-01500	Blading	60.000	0.000		
			HOURLY	3.000	405.00	
			135.00000	3.000		405.00
0125	203-01550	Dozing	60.000	0.000		
			HOURLY	0.000	0.00	
			130.00000	0.000		0.00
0130	203-01597	Potholing	50.000	0.000		
			HOURLY	10.000	900.00	
			90.00000	10.000		900.00
0135	206-00000	Structure Excavation	825.000	0.000		
			CY	0.000	0.00	
			18.00000	0.000		0.00
0140	208-00002	*Erosion Log (12 Inch)	6,540.000	0.000		
			LF	347.000	1,388.00	
			4.00000	347.000		1,388.00
0145	208-00004	*Silt Berm	800.000	0.000		
			LF	0.000	0.00	
			10.65000	0.000		0.00
0150	208-00020	*Silt Fence	7,050.000	0.000		
			LF	2,601.000	2,991.15	
			1.15000	2,601.000		2,991.15
0155	208-00034	*Gravel Bag	600.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
0160	208-00045	*Concrete Washout Structure	3.000	0.000		
			EACH	0.000	0.00	
			575.00000	0.000		0.00
0165	208-00051	*Storm Drain Inlet Protection (Type 1)	380.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00

CONTID: C18899-ALT  
 PCN: 18899-ALTBID1  
 PROJECT: FBR0852-107-Steel Alt.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5  
 ESTIMATE RUN 10/30/2012  
 08:19:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	208-00070	*Vehicle Tracking Pad	8.000	0.000		
			EACH	2.000	4,100.00	
			2,050.00000	2.000		4,100.00
0175	208-00103	*Removal and Disposal of Sediment (Labor)	450.000	0.000		
			HOOR	0.000	0.00	
			40.00000	0.000		0.00
0180	208-00105	*Removal and Disposal of Sediment (Equipment)	150.000	0.000		
			HOOR	0.000	0.00	
			80.00000	0.000		0.00
0185	208-00106	Sweeping (Sediment Removal)	170.000	0.000		
			HOOR	0.000	0.00	
			120.00000	0.000		0.00
0190	208-00107	Removal of Trash	80.000	0.000		
			HOOR	0.000	0.00	
			65.00000	0.000		0.00
0195	208-00206	*Erosion Control Supervisor	132.000	0.000		
			DAY	7.000	595.00	
			85.00000	7.000		595.00
0200	210-00010	*Reset Mailbox Structure	3.000	0.000		
			EACH	0.000	0.00	
			275.00000	0.000		0.00
0205	210-00810	*Reset Ground Sign	1.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0210	210-04020	Modify Inlet	1.000	0.000		
			EACH	0.000	0.00	
			5,500.00000	0.000		0.00
0215	212-00006	*Seeding (Native)	28.700	0.000		
			ACRE	0.000	0.00	
			375.00000	0.000		0.00
0220	212-00032	*Soil Conditioning	28.700	0.000		
			ACRE	0.000	0.00	
			2,200.00000	0.000		0.00

CONTID: C18899-ALT  
 PCN: 18899-ALTBID1  
 PROJECT: FBR0852-107-Steel Alt.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6  
 ESTIMATE RUN 10/30/2012  
 08:19:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	213-00002	*Mulching (Weed Free Hay)	28.700	0.000		
			ACRE	0.000	0.00	
			525.00000	0.000		0.00
0230	213-00012	*Spray-on Mulch Blanket	14.200	0.000		
			ACRE	0.000	0.00	
			2,600.00000	0.000		0.00
0235	213-00061	*Mulch Tackifier	4,480.000	0.000		
			LB	0.000	0.00	
			2.20000	0.000		0.00
0240	216-00201	*Soil Retention Blanket (Straw-Coconut)	38,160.000	0.000		
			SY	0.000	0.00	
			1.75000	0.000		0.00
0245	217-00020	*Herbicide Treatment	10.000	0.000		
			HOURL	0.000	0.00	
			160.00000	0.000		0.00
0250	304-06000	Aggregate Base Course (Class 6)	170.680	0.000		
			TON	0.000	0.00	
			17.75000	0.000		0.00
0255	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	30.350	0.000		
			TON	0.000	0.00	
			133.16000	0.000		0.00
0260	403-00800	*Emergency Pothole Repair	20.000	0.000		
			TON	0.000	0.00	
			267.74000	0.000		0.00
0265	403-34741	*Hot Mix Asphalt (Grading SX) (75) (PG 64-22)	1,862.140	0.000		
			TON	0.000	0.00	
			80.00000	0.000		0.00
0270	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	158.770	0.000		
			TON	0.000	0.00	
			123.02000	0.000		0.00
0275	411-10255	*Emulsified Asphalt (Slow-Setting)	1,922.000	0.000		
			GAL	0.000	0.00	
			2.75000	0.000		0.00

CONTID: C18899-ALT  
 PCN: 18899-ALTBID1  
 PROJECT: FBR0852-107-Steel Alt.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7  
 ESTIMATE RUN 10/30/2012  
 08:19:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	412-01075	*Concrete Pavement (10-3/4 Inch)	61,355.000	0.000		
			SY	0.000	0.00	
			38.80000	0.000		0.00
0285	420-00102	Geotextile (Erosion Control) (Class 1)	3,307.000	0.000		
			SY	0.000	0.00	
			2.50000	0.000		0.00
0290	501-00000	Steel Sheet Piling (Type I)	3,140.000	0.000		
			SF	0.000	0.00	
			10.00000	0.000		0.00
0295	506-00209	Riprap (9 Inch)	200.000	0.000		
			CY	0.000	0.00	
			75.00000	0.000		0.00
0300	506-00212	Riprap (12 Inch)	2,606.000	0.000		
			CY	0.000	0.00	
			38.00000	0.000		0.00
0305	507-00350	Grouted Riprap Slope and Ditch Paving	438.000	0.000		
			CY	0.000	0.00	
			120.00000	0.000		0.00
0310	507-00400	*Bituminous Slope and Ditch Paving (Asphalt)	19.000	0.000		
			TON	0.000	0.00	
			133.16000	0.000		0.00
0315	603-01180	18 Inch Reinforced Concrete Pipe	1,623.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0320	603-01360	36 Inch Reinforced Concrete Pipe	156.000	0.000		
			LF	0.000	0.00	
			67.00000	0.000		0.00
0325	603-05018	18 Inch Reinforced Concrete End Section	22.000	0.000		
			EACH	0.000	0.00	
			450.00000	0.000		0.00
0330	603-05036	36 Inch Reinforced Concrete End Section	1.000	0.000		
			EACH	0.000	0.00	
			755.00000	0.000		0.00

CONTID: C18899-ALT  
 PCN: 18899-ALTBID1  
 PROJECT: FBR0852-107-Steel Alt.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8  
 ESTIMATE RUN 10/30/2012  
 08:19:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	604-00350	Inlet Type C (Special)	6.000	0.000		
			EACH	0.000	0.00	
			2,450.00000	0.000		0.00
0340	604-00505	Inlet Type D (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0345	604-13005	Inlet Type 13 (5 Foot)	5.000	0.000		
			EACH	0.000	0.00	
			1,810.00000	0.000		0.00
0350	604-19205	Inlet Type R L 10 (5 Foot)	5.000	0.000		
			EACH	0.000	0.00	
			3,650.00000	0.000		0.00
0355	604-19210	Inlet Type R L 10 (10 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			4,700.00000	0.000		0.00
0360	604-19310	Inlet Type R L 15 (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			5,735.00000	0.000		0.00
0365	604-19405	Inlet Type R Special (5 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0370	604-19410	Inlet Type R Special (10 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0375	607-00005	*End Post	22.000	0.000		
			EACH	0.000	0.00	
			128.90000	0.000		0.00
0380	607-00010	*Corner and Line Brace Post	8.000	0.000		
			EACH	0.000	0.00	
			180.70000	0.000		0.00
0385	607-01000	*Fence Barbed Wire with Metal Posts	8,004.000	0.000		
			LF	0.000	0.00	
			1.30000	0.000		0.00



CONTID: C18899-ALT  
 PCN: 18899-ALTBID1  
 PROJECT: FBR0852-107-Steel Alt.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9  
 ESTIMATE RUN 10/30/2012  
 08:19:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	607-11525	*Fence (Plastic)	1,000.000	0.000		
			LF	0.000	0.00	
			2.20000	0.000		0.00
0395	609-21011	*Curb and Gutter Type 2 (Section I-M)	11,694.000	0.000		
			LF	0.000	0.00	
			9.60000	0.000		0.00
0400	609-24006	*Gutter Type 2 (6 Foot)	1,890.000	0.000		
			LF	0.000	0.00	
			33.40000	0.000		0.00
0405	609-40011	*Curb Type 4 (Section M)	161.000	0.000		
			LF	0.000	0.00	
			12.80000	0.000		0.00
0410	609-60011	*Curb Type 6 (Section M)	158.000	0.000		
			LF	0.000	0.00	
			55.64000	0.000		0.00
0415	610-00024	*Median Cover Material (4 Inch Patterned Concrete)	34,035.000	0.000		
			SF	0.000	0.00	
			5.06000	0.000		0.00
0420	612-00001	*Delineator (Type I)	93.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0425	612-00002	*Delineator (Type II)	125.000	0.000		
			EACH	0.000	0.00	
			22.00000	0.000		0.00
0430	612-00003	*Delineator (Type III)	61.000	0.000		
			EACH	0.000	0.00	
			24.00000	0.000		0.00
0435	613-03491	*Electrical Conduit (Plastic)(Multiduct)	7,660.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0440	613-03492	*Electrical Conduit (Plastic)(Multiduct)(Bored)	4,350.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00

CONTID: C18899-ALT  
 PCN: 18899-ALTBID1  
 PROJECT: FBR0852-107-Steel Alt.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10  
 ESTIMATE RUN 10/30/2012  
 08:19:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	613-07023	*Pull Box (24"x36"x24")	22.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0450	614-00011	*Sign Panel (Class I)	131.000	0.000		
			SF	0.000	0.00	
			20.00000	0.000		0.00
0455	614-00012	*Sign Panel (Class II)	145.000	0.000		
			SF	0.000	0.00	
			22.00000	0.000		0.00
0460	614-00013	*Sign Panel (Class III)	48.000	0.000		
			SF	0.000	0.00	
			30.00000	0.000		0.00
0465	614-01512	*Steel Sign Support (2-Inch Round)(Post)	207.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0470	614-01522	*Steel Sign Support (2-Inch Round)(Socket)	20.000	0.000		
			EACH	0.000	0.00	
			75.00000	0.000		0.00
0475	614-01585	*Steel Sign Support (2-1/2 Inch Round Sch 80) (Post)	188.000	0.000		
			LF	0.000	0.00	
			21.00000	0.000		0.00
0480	614-01588	*Steel Sign Support (2-1/2 Inch Round Sch 80)(Slipbase)	16.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0485	614-87498	*Fiber Optic Cable (Single Mode) (144 Strands)	13,210.000	0.000		
			LF	0.000	0.00	
			2.00000	0.000		0.00
0490	615-00050	Embankment Protector Type 5	4.000	0.000		
			EACH	0.000	0.00	
			220.00000	0.000		0.00
0495	621-00450	*Detour Pavement	3,627.000	0.000		
			SY	0.000	0.00	
			32.00000	0.000		0.00

CONTID: C18899-ALT  
 PCN: 18899-ALTBID1  
 PROJECT: FBR0852-107-Steel Alt.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11  
 ESTIMATE RUN 10/30/2012  
 08:19:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	624-20018	18 Inch Drainage Pipe (Class 0)	123.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0505	624-20024	24 Inch Drainage Pipe (Class 0)	390.000	0.000		
			LF	0.000	0.00	
			43.50000	0.000		0.00
0510	624-20036	36 Inch Drainage Pipe (Class 0)	379.000	0.000		
			LF	0.000	0.00	
			60.00000	0.000		0.00
0515	624-20042	42 Inch Drainage Pipe (Class 0)	349.000	0.000		
			LF	0.000	0.00	
			68.00000	0.000		0.00
0520	624-20048	48 Inch Drainage Pipe (Class 0)	672.000	0.000		
			LF	0.000	0.00	
			71.00000	0.000		0.00
0525	625-00000	*Construction Surveying	0.800	0.000		
			L S	0.062	3,694.58	
			59,590.00000	0.062		3,694.58
0530	625-00001	*Construction Surveying (Hourly)	60.000	0.000		
			HOURLY	0.000	0.00	
			125.00000	0.000		0.00
0535	626-00000	*Mobilization	0.500	0.000		
			L S	0.000	0.00	
			500,000.00000	0.000		0.00
0540	626-01000	*Public Information Services	1.000	0.000		
			L S	0.250	3,487.50	
			13,950.00000	0.250		3,487.50
0545	627-00005	*Epoxy Pavement Marking	142.000	0.000		
			GAL	0.000	0.00	
			68.00000	0.000		0.00
0550	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	203.000	0.000		
			GAL	0.000	0.00	
			46.00000	0.000		0.00

CONTID: C18899-ALT  
 PCN: 18899-ALTBID1  
 PROJECT: FBR0852-107-Steel Alt.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12  
 ESTIMATE RUN 10/30/2012  
 08:19:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	627-02010	*Preformed Plastic Pavement Marking (Type II) (Inlaid)	1,969.000	0.000		
			SF	0.000	0.00	
			14.75000	0.000		0.00
0560	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	748.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
0565	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	192.000	0.000		
			SF	0.000	0.00	
			13.25000	0.000		0.00
0570	630-00000	*Flagging	1,920.000	0.000		
			HOUR	2.000	44.00	
			22.00000	2.000		44.00
0575	630-00007	*Traffic Control Inspection	76.000	0.000		
			DAY	17.000	1,360.00	
			80.00000	17.000		1,360.00
0580	630-00012	*Traffic Control Management	115.000	0.000		
			DAY	1.000	540.00	
			540.00000	1.000		540.00
0585	630-80001	*Flashing Beacon (Portable)	6.000	0.000		
			EACH	2.000	1,000.00	
			500.00000	2.000		1,000.00
0590	630-80336	*Barricade (Type 3 M-B) (Temporary)	5.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0595	630-80341	*Construction Traffic Sign (Panel Size A)	38.000	0.000		
			EACH	4.000	100.00	
			25.00000	4.000		100.00
0600	630-80342	*Construction Traffic Sign (Panel Size B)	75.000	0.000		
			EACH	7.000	175.00	
			25.00000	7.000		175.00
0605	630-80343	*Construction Traffic Sign (Panel Size C)	5.000	0.000		
			EACH	2.000	50.00	
			25.00000	2.000		50.00

CONTID: C18899-ALT  
 PCN: 18899-ALTBID1  
 PROJECT: FBR0852-107-Steel Alt.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13  
 ESTIMATE RUN 10/30/2012  
 08:19:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0610	630-80355	*Portable Message Sign Panel	1.000	0.000		
			EACH	0.500	2,500.00	
			5,000.00000	0.500		2,500.00
0615	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	1.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0620	630-80360	*Drum Channelizing Device	300.000	0.000		
			EACH	8.500	170.00	
			20.00000	8.500		170.00
0625	630-80363	*Drum Channelizing Device (With Light) (Flashing)	12.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0630	630-80370	Concrete Barrier (Temporary)	855.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0635	630-80380	*Traffic Cone	100.000	0.000		
			EACH	25.000	125.00	
			5.00000	25.000		125.00
0640	700-70010	F/A Minor Contract Revisions	270,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0645	700-70011	F/A Partnering	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0650	700-70016	F/A Fuel Cost Adjustment	90,600.000	0.000		
			F A	1,217.930	1,217.93	
			1.00000	1,217.930		1,217.93
0655	700-70018	F/A Roadway Smoothness Incentive	84,480.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0660	700-70019	F/A Asphalt Cement Cost Adjustment	14,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18899-ALT  
 PCN: 18899-ALTBID1  
 PROJECT: FBR0852-107-Steel Alt.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14  
 ESTIMATE RUN 10/30/2012  
 08:19:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0665	700-70023	F/A On-The-Job Trainee	4,800.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0670	700-70025	F/A Quality Incentive Payment	104,160.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0675	700-70200	F/A Power Lines	40,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0680	700-70380	F/A Erosion Control	4,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 6,109,485.68 \$	71,521.21 \$ 71,521.21
CAT NO0250 BE ROADWAY						
0685	201-00000	Clearing and Grubbing	0.200	0.000		
			L S	0.000	0.00	
			25,000.00000	0.000		0.00
0690	202-01130	*Removal of Guardrail Type 3	363.000	0.000		
			LF	0.000	0.00	
			3.60000	0.000		0.00
0695	202-01300	*Removal of End Anchorage	8.000	0.000		
			EACH	0.000	0.00	
			135.00000	0.000		0.00
0700	203-00010	*Unclassified Excavation (Complete In Place)	7,000.000	0.000		
			CY	0.000	0.00	
			4.10000	0.000		0.00
0705	203-00100	Muck Excavation	200.000	0.000		
			CY	0.000	0.00	
			2.50000	0.000		0.00
0710	208-00020	*Silt Fence	250.000	0.000		
			LF	0.000	0.00	
			1.15000	0.000		0.00

CONTID: C18899-ALT  
 PCN: 18899-ALTBID1  
 PROJECT: FBR0852-107-Steel Alt.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15  
 ESTIMATE RUN 10/30/2012  
 08:19:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0715	208-00045	*Concrete Washout Structure	2.000	0.000		
			EACH	0.000	0.00	
			575.00000	0.000		0.00
0720	208-00070	*Vehicle Tracking Pad	2.000	0.000		
			EACH	0.000	0.00	
			2,050.00000	0.000		0.00
0725	208-00206	*Erosion Control Supervisor	38.000	0.000		
			DAY	0.000	0.00	
			85.00000	0.000		0.00
0730	212-00006	*Seeding (Native)	0.800	0.000		
			ACRE	0.000	0.00	
			375.00000	0.000		0.00
0735	212-00032	*Soil Conditioning	0.800	0.000		
			ACRE	0.000	0.00	
			2,200.00000	0.000		0.00
0740	213-00002	*Mulching (Weed Free Hay)	0.800	0.000		
			ACRE	0.000	0.00	
			525.00000	0.000		0.00
0745	213-00012	*Spray-on Mulch Blanket	0.800	0.000		
			ACRE	0.000	0.00	
			2,600.00000	0.000		0.00
0750	213-00061	*Mulch Tackifier	120.000	0.000		
			LB	0.000	0.00	
			2.20000	0.000		0.00
0755	216-00201	*Soil Retention Blanket (Straw-Coconut)	2,440.000	0.000		
			SY	0.000	0.00	
			1.75000	0.000		0.00
0760	420-00102	Geotextile (Erosion Control) (Class 1)	1,365.000	0.000		
			SY	0.000	0.00	
			2.50000	0.000		0.00
0765	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	968.000	0.000		
			LF	0.000	0.00	
			15.40000	0.000		0.00

CONTID: C18899-ALT  
 PCN: 18899-ALTBID1  
 PROJECT: FBR0852-107-Steel Alt.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 16  
 ESTIMATE RUN 10/30/2012  
 08:19:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0770	606-01340	*End Anchorage Type 3D	4.000	0.000		
			EACH	0.000	0.00	
			640.00000	0.000		0.00
0775	606-01370	*Transition Type 3G	4.000	0.000		
			EACH	0.000	0.00	
			1,085.00000	0.000		0.00
0780	606-01380	*Transition Type 3H	4.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0785	606-01385	*Transition Type 3J	1.000	0.000		
			EACH	0.000	0.00	
			855.00000	0.000		0.00
0790	606-01390	*End Anchorage Type 3K	1.000	0.000		
			EACH	0.000	0.00	
			840.00000	0.000		0.00
0795	606-02005	*End Anchorage (Flared)	3.000	0.000		
			EACH	0.000	0.00	
			1,380.00000	0.000		0.00
0800	609-40011	*Curb Type 4 (Section M)	546.000	0.000		
			LF	0.000	0.00	
			12.80000	0.000		0.00
0805	610-00024	*Median Cover Material (4 Inch Patterned Concrete)	1,610.000	0.000		
			SF	0.000	0.00	
			5.06000	0.000		0.00
0810	625-00000	*Construction Surveying	0.200	0.000		
			L S	0.000	0.00	
			59,590.00000	0.000		0.00
0815	626-00000	*Mobilization	0.500	0.000		
			L S	0.000	0.00	
			500,000.00000	0.000		0.00
0820	630-00000	*Flagging	80.000	0.000		
			HOUR	0.000	0.00	
			22.00000	0.000		0.00



CONTID: C18899-ALT  
 PCN: 18899-ALTBID1  
 PROJECT: FBR0852-107-Steel Alt.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 17  
 ESTIMATE RUN 10/30/2012  
 08:19:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0250 BE ROADWAY							
0825	630-00007	*Traffic Control Inspection	74.000	0.000			
			DAY	0.000	0.00		
			80.00000	0.000		0.00	
0830	630-00012	*Traffic Control Management	10.000	0.000			
			DAY	0.000	0.00		
			540.00000	0.000		0.00	
0835	630-80336	*Barricade (Type 3 M-B) (Temporary)	2.000	0.000			
			EACH	0.000	0.00		
			100.00000	0.000		0.00	
0840	630-80355	*Portable Message Sign Panel	1.000	0.000			
			EACH	0.000	0.00		
			5,000.00000	0.000		0.00	
0845	630-80360	*Drum Channelizing Device	50.000	0.000			
			EACH	0.000	0.00		
			20.00000	0.000		0.00	
0850	630-80370	Concrete Barrier (Temporary)	145.000	0.000			
			LF	0.000	0.00		
			40.00000	0.000		0.00	
0855	700-70010	F/A Minor Contract Revisions	30,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0860	700-70018	F/A Roadway Smoothness Incentive	3,520.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0865	700-70025	F/A Quality Incentive Payment	4,340.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0870	700-70380	F/A Erosion Control	500.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0250	CURRENT AMT \$	428,396.40 \$	0.00 \$	0.00

CONTID: C18899-ALT  
 PCN: 18899-ALTBID1  
 PROJECT: FBR0852-107-Steel Alt.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 18  
 ESTIMATE RUN 10/30/2012  
 08:19:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 BE STRUCTURE G-16-E						
0875	202-00400	Removal of Bridge	1.000	0.000		
			EACH	0.000	0.00	
			40,000.00000	0.000		0.00
0880	206-00000	Structure Excavation	920.000	0.000		
			CY	0.000	0.00	
			18.00000	0.000		0.00
0885	206-00100	Structure Backfill (Class 1)	602.000	0.000		
			CY	0.000	0.00	
			45.00000	0.000		0.00
0890	206-00200	Structure Backfill (Class 2)	83.000	0.000		
			CY	0.000	0.00	
			18.50000	0.000		0.00
0895	206-00360	Mechanical Reinforcement of Soil	602.000	0.000		
			CY	0.000	0.00	
			18.40000	0.000		0.00
0900	206-01750	Shoring	1.000	0.000		
			L S	0.000	0.00	
			17,750.00000	0.000		0.00
0905	503-00036	*Drilled Caisson (36 Inch)	920.000	0.000		
			LF	0.000	0.00	
			185.00000	0.000		0.00
0910	515-00400	*Concrete Sealer	1,209.000	0.000		
			SY	0.000	0.00	
			7.38000	0.000		0.00
0915	518-01004	Bridge Expansion Device (0-4 Inch)	180.000	0.000		
			LF	0.000	0.00	
			150.00000	0.000		0.00
0920	601-03040	Concrete Class D (Bridge)	98.000	0.000		
			CY	0.000	0.00	
			425.00000	0.000		0.00
0925	601-05000	Concrete Class H	318.000	0.000		
			CY	0.000	0.00	
			425.00000	0.000		0.00

CONTID: C18899-ALT  
 PCN: 18899-ALTBID1  
 PROJECT: FBR0852-107-Steel Alt.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 19  
 ESTIMATE RUN 10/30/2012  
 08:19:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 BE STRUCTURE G-16-E						
0930	601-40250	Bridge Deck Finish (Sawed Grooves)	1,143.000	0.000		
			SY	0.000	0.00	
			3.07000	0.000		0.00
0935	601-40300	*Structural Concrete Coating	199.000	0.000		
			SY	0.000	0.00	
			14.29000	0.000		0.00
0940	602-00020	*Reinforcing Steel (Epoxy Coated)	72,403.000	0.000		
			LB	0.000	0.00	
			1.10000	0.000		0.00
0945	606-11030	*Bridge Rail Type 10M	240.000	0.000		
			LF	0.000	0.00	
			125.00000	0.000		0.00
0950	613-01300	*3 Inch Electrical Conduit (Plastic)	320.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0955	618-01992	Prestressed Concrete Box (Depth Less Than 32 Inches)	6,489.000	0.000		
			SF	0.000	0.00	
			43.00000	0.000		0.00
			CAT 0350	CURRENT AMT \$	895,157.74 \$	0.00 \$
CAT NO0351 BE STRUCTURE G-16-F						
0960	202-00400	Removal of Bridge	1.000	0.000		
			EACH	0.000	0.00	
			40,000.00000	0.000		0.00
0965	206-00000	Structure Excavation	1,160.000	0.000		
			CY	0.000	0.00	
			18.00000	0.000		0.00
0970	206-00100	Structure Backfill (Class 1)	1,000.000	0.000		
			CY	0.000	0.00	
			45.00000	0.000		0.00
0975	206-00200	Structure Backfill (Class 2)	125.000	0.000		
			CY	0.000	0.00	
			18.50000	0.000		0.00

CONTID: C18899-ALT  
 PCN: 18899-ALTBID1  
 PROJECT: FBR0852-107-Steel Alt.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 20  
 ESTIMATE RUN 10/30/2012  
 08:19:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0351 BE STRUCTURE G-16-F						
0980	206-00360	Mechanical Reinforcement of Soil	1,000.000	0.000		
			CY	0.000	0.00	
			18.40000	0.000		0.00
0985	250-00010	*Environmental Health and Safety Management	1.000	0.000		
			L S	0.000	0.00	
			2,497.00000	0.000		0.00
0990	250-00050	*Monitoring Technician	24.000	0.000		
			HOURL	0.000	0.00	
			74.10000	0.000		0.00
0995	250-00110	*Health and Safety Officer	16.000	0.000		
			HOURL	0.000	0.00	
			84.06000	0.000		0.00
1000	250-00120	*Material Sampling and Delivery	2.000	0.000		
			EACH	0.000	0.00	
			108.00000	0.000		0.00
1005	250-00200	Material Handling (Stockpile)	10.000	0.000		
			CY	0.000	0.00	
			40.00000	0.000		0.00
1010	250-00210	*Solid Waste Disposal	10.000	0.000		
			CY	0.000	0.00	
			42.75000	0.000		0.00
1015	250-00220	*Hazardous Waste Disposal	40.000	0.000		
			CY	0.000	0.00	
			40.70000	0.000		0.00
1020	503-00036	*Drilled Caisson (36 Inch)	629.000	0.000		
			LF	0.000	0.00	
			185.00000	0.000		0.00
1025	509-00000	Structural Steel	276,529.000	0.000		
			LB	0.000	0.00	
			1.50000	0.000		0.00
1030	515-00400	*Concrete Sealer	1,448.000	0.000		
			SY	0.000	0.00	
			7.38000	0.000		0.00

CONTID: C18899-ALT  
 PCN: 18899-ALTBID1  
 PROJECT: FBR0852-107-Steel Alt.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 21  
 ESTIMATE RUN 10/30/2012  
 08:19:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0351 BE STRUCTURE G-16-F							
1035	518-01004	Bridge Expansion Device (0-4 Inch)	192.000	0.000			
			LF	0.000	0.00		
			150.00000	0.000		0.00	
1040	601-03040	Concrete Class D (Bridge)	111.000	0.000			
			CY	0.000	0.00		
			425.00000	0.000		0.00	
1045	601-05012	Concrete Class KS	476.000	0.000			
			CY	0.000	0.00		
			425.00000	0.000		0.00	
1050	601-40250	Bridge Deck Finish (Sawed Grooves)	1,390.000	0.000			
			SY	0.000	0.00		
			3.07000	0.000		0.00	
1055	601-40300	*Structural Concrete Coating	242.000	0.000			
			SY	0.000	0.00		
			14.29000	0.000		0.00	
1060	602-00020	*Reinforcing Steel (Epoxy Coated)	111,967.000	0.000			
			LB	0.000	0.00		
			1.10000	0.000		0.00	
1065	606-11030	*Bridge Rail Type 10M	265.000	0.000			
			LF	0.000	0.00		
			125.00000	0.000		0.00	
1070	613-01300	*3 Inch Electrical Conduit (Plastic)	345.000	0.000			
			LF	0.000	0.00		
			10.00000	0.000		0.00	
			CAT 0351	CURRENT AMT	\$ 1,122,468.28	\$ 0.00	0.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
1075	620-00002	Field Office (Class 2)	0.500	0.000			
			EACH	0.200	2,200.00		
			11,000.00000	0.200		2,200.00	
1080	620-00012	Field Laboratory (Class 2)	0.500	0.000			
			EACH	0.200	3,400.00		
			17,000.00000	0.200		3,400.00	

CONTID: C18899-ALT  
 PCN: 18899-ALTBID1  
 PROJECT: FBR0852-107-Steel Alt.

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 22  
 ESTIMATE RUN 10/30/2012  
 08:19:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1085	620-00020	Sanitary Facility	0.500	0.000		
			EACH	0.200	500.00	
			2,500.00000	0.200		500.00
			CAT 0400	CURRENT AMT \$	15,250.00 \$	6,100.00 \$ 6,100.00
CAT NO0450 BE CONSTRUCTION ENGINEERING BID ITEMS						
1090	620-00002	Field Office (Class 2)	0.500	0.000		
			EACH	0.000	0.00	
			11,000.00000	0.000		0.00
1095	620-00012	Field Laboratory (Class 2)	0.500	0.000		
			EACH	0.000	0.00	
			17,000.00000	0.000		0.00
1100	620-00020	Sanitary Facility	0.500	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
			CAT 0450	CURRENT AMT \$	15,250.00 \$	0.00 \$ 0.00
PROJECT TOTAL			CURRENT AMT \$	8,586,008.10 \$	77,621.21 \$	77,621.21