

ESTIMATE SUMMARY

13:32:46

 CONTID: C18899-ALT ESTIMATE NO: 0019 PROG SPEC YR: 2005
 PCN: 18899-ALTBID1 COFRS REPORTING CATEGORY: 1 FACS REF NO:

CONTRACT DESCRIPTION: US-85 COOK TO LOUVIERS BRIDGE
 TIME CHARGED: 149.0 DAYS TIME ALLOW: 190 WORK DAYS
 PERCENT TIME: 78.42 ORIG TIME ALLOW: 190 WORK DAYS

PROJECT NO: FBR0852-107-Steel Alt.
 US-85 COOK TO LOUVIERS BRIDGE (Steel Alternate)
 NAME OF ROAD: US-85
 PROJECT COUNTIES: DOUGLAS, REGION 1

CONTRACTOR: DONDLINGER & SONS CONSTRUCTION
 P.O. BOX 398 WICHITA KS 67201 316-945-0555
 PAY PERIOD ENDING 07/25/2013 DATE TIME STARTED 09/19/2012
 DATE LET 08/02/2012 DATE WORK BEGAN 10/01/2012
 DATE AWARDED 08/28/2012 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 09/19/2012 DATE ACCEPTED
 DATE NOTICE TO PROCEED 09/19/2012

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 8,613,712.42 PARTICIPATING	\$ 2,752,894.45	\$ 984,359.35
AWARD PROJECT AMT: \$ 7,929,608.10 NON-PARTICIPATING	1,620,688.12	100,000.00
PERCENT COMPLETE: 50.77% TOTAL EARNINGS	4,373,582.57	1,084,359.35
FUNDS AVAILABLE: \$ 4,240,129.85 STOCKPILED MATERIALS	31,701.54	-43,792.92
	GROSS EARNINGS 4,405,284.11	1,040,566.43
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-116,207.48	-26,530.78
	SECURITIES ENCUMBERED 0.00	0.00
	NET EARNINGS 4,289,076.63	1,014,035.65
	LIQUIDATED DAMAGES 0.00	0.00
	AUTOPAY ADJUSTMENT 0.00	0.00
	AMOUNT DUE 4,289,076.63	1,014,035.65
	OTHER ADJUSTMENTS 0.00	0.00
	PAYMENT DUE	\$ 1,014,035.65

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18899-ALT
 PCN: 18899-ALTBID1
 PROJECT: FBR0852-107-SteelAlt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 2
 ESTIMATE RUN 07/29/2013
 13:32:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	0.800	0.700		
			L S	0.000	0.00	
			25,000.00000	0.700		17,500.00
0010	202-00010	Removal of Tree	20.000	17.000		
			EACH	0.000	0.00	
			400.00000	17.000		6,800.00
0015	202-00019	Removal of Inlet	1.000	0.000		
			EACH	0.000	0.00	
			580.00000	0.000		0.00
0020	202-00020	Removal of Concrete Box Culvert	8.000	2.000		
			EACH	0.000	0.00	
			875.00000	2.000		1,750.00
0025	202-00027	Removal of Riprap	120.000	120.000		
			SY	0.000	0.00	
			5.50000	120.000		660.00
0030	202-00035	Removal of Pipe	685.000	436.000		
			LF	46.000	236.90	
			5.15000	482.000		2,482.30
0035	202-00037	Removal of End Section	21.000	10.000		
			EACH	0.000	0.00	
			40.00000	10.000		400.00
0040	202-00090	*Removal of Delineator	117.000	117.000		
			EACH	0.000	0.00	
			8.00000	117.000		936.00
0045	202-00203	Removal of Curb and Gutter	86.000	0.000		
			LF	82.000	143.50	
			1.75000	82.000		143.50
0050	202-00210	Removal of Concrete Pavement	13,541.000	364.000		
			SY	0.000	0.00	
			2.85000	364.000		1,037.40
0055	202-00220	*Removal of Asphalt Mat	31,212.000	9,896.000		
			SY	722.000	2,707.50	
			3.75000	10,618.000		39,817.50

CONTID: C18899-ALT
 PCN: 18899-ALTBID1
 PROJECT: FBR0852-107-SteelAlt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 3
 ESTIMATE RUN 07/29/2013
 13:32:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00250	*Removal of Pavement Marking	20,000.000	4,635.000		
			SF	1,358.000	1,833.30	
			1.35000	5,993.000		8,090.55
0065	202-00810	*Removal of Ground Sign	23.000	9.000		
			EACH	0.000	0.00	
			45.00000	9.000		405.00
0070	202-01000	Removal of Fence	6,765.000	6,559.000		
			LF	0.000	0.00	
			0.45000	6,559.000		2,951.55
0075	202-01010	Removal Of Silt Fence	655.000	0.000		
			LF	0.000	0.00	
			1.25000	0.000		0.00
0080	202-01130	*Removal of Guardrail Type 3	325.000	325.000		
			LF	0.000	0.00	
			3.60000	325.000		1,170.00
0085	202-01300	*Removal of End Anchorage	2.000	2.000		
			EACH	0.000	0.00	
			135.00000	2.000		270.00
0090	202-04002	Clean Culvert	5.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0095	202-04100	Abandon Well	0.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0100	202-05150	*Sandblasting	17,000.000	0.000		
			SF	0.000	0.00	
			0.50000	0.000		0.00
0105	203-00010	*Unclassified Excavation (Complete In Place)	143,000.000	114,960.000		
			CY	6,933.000	28,425.30	
			4.10000	121,893.000		499,761.30
0110	203-00100	Muck Excavation	800.000	0.000		
			CY	0.000	0.00	
			2.50000	0.000		0.00

CONTID: C18899-ALT
 PCN: 18899-ALTBID1
 PROJECT: FBR0852-107-SteelAlt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 4
 ESTIMATE RUN 07/29/2013
 13:32:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	203-01100	Proof Rolling	20.000	5.000		
			HOUR	0.000	0.00	
			95.00000	5.000		475.00
0120	203-01500	Blading	100.000	42.000		
			HOUR	8.000	1,080.00	
			135.00000	50.000		6,750.00
0125	203-01550	Dozing	20.000	0.000		
			HOUR	0.000	0.00	
			130.00000	0.000		0.00
0130	203-01597	*Potholing	51.500	45.500		
			HOUR	6.000	540.00	
			90.00000	51.500		4,635.00
0135	206-00000	Structure Excavation	825.000	780.000		
			CY	6.000	108.00	
			18.00000	786.000		14,148.00
0140	208-00002	*Erosion Log (12 Inch)	6,540.000	2,228.000		
			LF	610.000	2,440.00	
			4.00000	2,838.000		11,352.00
0145	208-00004	*Silt Berm	800.000	60.000		
			LF	0.000	0.00	
			10.65000	60.000		639.00
0150	208-00020	*Silt Fence	7,050.000	2,601.000		
			LF	37.000	42.55	
			1.15000	2,638.000		3,033.70
0155	208-00034	*Gravel Bag	600.000	78.000		
			LF	36.000	252.00	
			7.00000	114.000		798.00
0160	208-00045	*Concrete Washout Structure	3.000	1.000		
			EACH	0.000	0.00	
			575.00000	1.000		575.00
0165	208-00051	*Storm Drain Inlet Protection (Type 1)	380.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00

CONTID: C18899-ALT
 PCN: 18899-ALTBID1
 PROJECT: FBR0852-107-SteelAlt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 5
 ESTIMATE RUN 07/29/2013
 13:32:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	208-00070	*Vehicle Tracking Pad	8.000 EACH 2,050.00000	5.000 0.000 5.000	0.00	10,250.00
0175	208-00103	*Removal and Disposal of Sediment (Labor)	450.000 HOUR 40.00000	28.000 1.000 29.000	40.00	1,160.00
0180	208-00105	*Removal and Disposal of Sediment (Equipment)	150.000 HOUR 80.00000	6.000 0.000 6.000	0.00	480.00
0185	208-00106	*Sweeping (Sediment Removal)	170.000 HOUR 120.00000	9.300 0.000 9.300	0.00	1,116.00
0190	208-00107	Removal of Trash	80.000 HOUR 65.00000	16.000 0.000 16.000	0.00	1,040.00
0195	208-00206	*Erosion Control Supervisor	200.000 DAY 85.00000	95.000 16.000 111.000	1,360.00	9,435.00
0200	210-00010	*Reset Mailbox Structure	3.000 EACH 275.00000	0.000 0.000 0.000	0.00	0.00
0205	210-00810	*Reset Ground Sign	1.000 EACH 300.00000	0.000 0.000 0.000	0.00	0.00
0210	210-04020	Modify Inlet	1.000 EACH 5,500.00000	0.000 0.000 0.000	0.00	0.00
0215	212-00006	*Seeding (Native)	28.700 ACRE 375.00000	4.440 0.000 4.440	0.00	1,665.00
0220	212-00032	*Soil Conditioning	17.000 ACRE 2,200.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C18899-ALT
 PCN: 18899-ALTBID1
 PROJECT: FBR0852-107-SteelAlt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 6
 ESTIMATE RUN 07/29/2013
 13:32:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	213-00002	*Mulching (Weed Free Hay)	28.700	4.200		
			ACRE	0.000	0.00	
			525.00000	4.200		2,205.00
0230	213-00012	*Spray-on Mulch Blanket	14.200	1.790		
			ACRE	0.000	0.00	
			2,600.00000	1.790		4,654.00
0235	213-00061	*Mulch Tackifier	4,480.000	691.000		
			LB	0.000	0.00	
			2.20000	691.000		1,520.20
0240	216-00201	*Soil Retention Blanket (Straw-Coconut)	38,160.000	0.000		
			SY	0.000	0.00	
			1.75000	0.000		0.00
0245	217-00020	*Herbicide Treatment	10.000	0.000		
			HOUR	0.000	0.00	
			160.00000	0.000		0.00
0250	304-06000	Aggregate Base Course (Class 6)	170.680	0.000		
			TON	0.000	0.00	
			17.75000	0.000		0.00
0255	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	30.350	0.000		
			TON	0.000	0.00	
			133.16000	0.000		0.00
0260	403-00800	*Emergency Pothole Repair	20.000	6.150		
			TON	0.000	0.00	
			267.74000	6.150		1,646.60
0265	403-34741	*Hot Mix Asphalt (Grading SX) (75) (PG 64-22)	1,862.140	0.000		
			TON	363.180	29,054.40	
			80.00000	363.180		29,054.40
0270	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	158.770	0.000		
			TON	0.000	0.00	
			123.02000	0.000		0.00
0275	411-10255	*Emulsified Asphalt (Slow-Setting)	1,922.000	0.000		
			GAL	80.000	220.00	
			2.75000	80.000		220.00

CONTID: C18899-ALT
 PCN: 18899-ALTBID1
 PROJECT: FBR0852-107-SteelAlt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 7
 ESTIMATE RUN 07/29/2013
 13:32:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	412-01075	*Concrete Pavement (10-3/4 Inch)	61,355.000	13,880.000		
			SY	15,677.000	608,267.60	
			38.80000	29,557.000		1,146,811.60
0280		MATERIAL ALLOWANCE Rebar & Dowels for PCCP		25,749.000		
			SY	-15,677.000	-40,760.20	
			2.60000	10,072.000		26,187.20
0285	420-00102	Geotextile (Erosion Control) (Class 1)	3,307.000	1,120.000		
			SY	13.000	32.50	
			2.50000	1,133.000		2,832.50
0290	501-00000	Steel Sheet Piling (Type I)	3,140.000	0.000		
			SF	2,115.000	21,150.00	
			10.00000	2,115.000		21,150.00
0295	506-00209	Riprap (9 Inch)	200.000	115.100		
			CY	3.500	262.50	
			75.00000	118.600		8,895.00
0300	506-00212	Riprap (12 Inch)	2,606.000	654.000		
			CY	0.000	0.00	
			38.00000	654.000		24,852.00
0305	507-00350	Grouted Riprap Slope and Ditch Paving	438.000	0.000		
			CY	0.000	0.00	
			120.00000	0.000		0.00
0310	507-00400	*Bituminous Slope and Ditch Paving (Asphalt)	19.000	0.000		
			TON	0.000	0.00	
			133.16000	0.000		0.00
0315	603-01180	18 Inch Reinforced Concrete Pipe	1,623.000	87.000		
			LF	0.000	0.00	
			30.00000	87.000		2,610.00
0320	603-01360	36 Inch Reinforced Concrete Pipe	232.000	232.000		
			LF	0.000	0.00	
			67.00000	232.000		15,544.00
0325	603-05018	18 Inch Reinforced Concrete End Section	22.000	1.000		
			EACH	0.000	0.00	
			450.00000	1.000		450.00

CONTID: C18899-ALT
 PCN: 18899-ALTBID1
 PROJECT: FBR0852-107-SteelAlt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 8
 ESTIMATE RUN 07/29/2013
 13:32:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0330	603-05036	36 Inch Reinforced Concrete End Section	1.000	0.000		
			EACH	0.000	0.00	
			755.00000	0.000		0.00
0335	604-00350	Inlet Type C (Special)	6.000	1.000		
			EACH	0.000	0.00	
			2,450.00000	1.000		2,450.00
0340	604-00505	Inlet Type D (5 Foot)	2.000	1.000		
			EACH	0.000	0.00	
			2,100.00000	1.000		2,100.00
0345	604-13005	Inlet Type 13 (5 Foot)	5.000	1.000		
			EACH	0.000	0.00	
			1,810.00000	1.000		1,810.00
0350	604-19205	Inlet Type R L 10 (5 Foot)	5.000	0.000		
			EACH	0.000	0.00	
			3,650.00000	0.000		0.00
0355	604-19210	Inlet Type R L 10 (10 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			4,700.00000	0.000		0.00
0360	604-19310	Inlet Type R L 15 (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			5,735.00000	1.000		5,735.00
0365	604-19405	Inlet Type R Special (5 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0370	604-19410	Inlet Type R Special (10 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0375	607-00005	*End Post	22.000	5.000		
			EACH	0.000	0.00	
			128.90000	5.000		644.50
0380	607-00010	*Corner and Line Brace Post	8.000	7.000		
			EACH	0.000	0.00	
			180.70000	7.000		1,264.90

CONTID: C18899-ALT
 PCN: 18899-ALTBID1
 PROJECT: FBR0852-107-SteelAlt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 9
 ESTIMATE RUN 07/29/2013
 13:32:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0385	607-01000	*Fence Barbed Wire with Metal Posts	8,004.000	1,980.000		
			LF	0.000	0.00	
			1.30000	1,980.000		2,574.00
0390	607-11525	*Fence (Plastic)	1,000.000	815.000		
			LF	0.000	0.00	
			2.20000	815.000		1,793.00
0395	609-21011	*Curb and Gutter Type 2 (Section I-M)	11,694.000	0.000		
			LF	3,051.000	29,289.60	
			9.60000	3,051.000		29,289.60
0400	609-24006	*Gutter Type 2 (6 Foot)	1,890.000	0.000		
			LF	804.000	26,853.60	
			33.40000	804.000		26,853.60
0405	609-40011	*Curb Type 4 (Section M)	161.000	0.000		
			LF	0.000	0.00	
			12.80000	0.000		0.00
0410	609-60011	*Curb Type 6 (Section M)	158.000	0.000		
			LF	0.000	0.00	
			55.64000	0.000		0.00
0415	610-00024	*Median Cover Material (4 Inch Patterned Concrete)	34,035.000	0.000		
			SF	0.000	0.00	
			5.06000	0.000		0.00
0420	612-00001	*Delineator (Type I)	93.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0425	612-00002	*Delineator (Type II)	125.000	0.000		
			EACH	0.000	0.00	
			22.00000	0.000		0.00
0430	612-00003	*Delineator (Type III)	61.000	0.000		
			EACH	0.000	0.00	
			24.00000	0.000		0.00
0435	613-03491	*Electrical Conduit (Plastic)(Multiduct)	7,660.000	4,023.000		
			LF	1,816.000	18,160.00	
			10.00000	5,839.000		58,390.00

CONTID: C18899-ALT
 PCN: 18899-ALTBID1
 PROJECT: FBR0852-107-SteelAlt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0019

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0435		MATERIAL ALLOWANCE Plastic Multiduct		0.000		
			LF	0.000	0.00	
			1.53000	0.000		0.00
0435		MATERIAL ALLOWANCE Multiduct Conduit		3,637.000		
			LF	-1,816.000	-3,032.72	
			1.67000	1,821.000		3,041.07
0440	613-03492	*Electrical Conduit (Plastic)(Multiduct)(Bored)	4,350.000	2,869.000		
			LF	0.000	0.00	
			18.00000	2,869.000		51,642.00
0440		MATERIAL ALLOWANCE Multiduct conduit		1,481.000		
			LF	0.000	0.00	
			1.67000	1,481.000		2,473.27
0445	613-07023	*Pull Box (24"x36"x24")	22.000	6.000		
			EACH	0.000	0.00	
			800.00000	6.000		4,800.00
0450	614-00011	*Sign Panel (Class I)	131.000	0.000		
			SF	0.000	0.00	
			20.00000	0.000		0.00
0455	614-00012	*Sign Panel (Class II)	145.000	0.000		
			SF	0.000	0.00	
			22.00000	0.000		0.00
0460	614-00013	*Sign Panel (Class III)	48.000	0.000		
			SF	0.000	0.00	
			30.00000	0.000		0.00
0465	614-01512	*Steel Sign Support (2-Inch Round)(Post)	207.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0470	614-01522	*Steel Sign Support (2-Inch Round)(Socket)	20.000	0.000		
			EACH	0.000	0.00	
			75.00000	0.000		0.00
0475	614-01585	*Steel Sign Support (2-1/2 Inch Round Sch 80) (Post)	188.000	0.000		
			LF	0.000	0.00	
			21.00000	0.000		0.00

CONTID: C18899-ALT
 PCN: 18899-ALTBID1
 PROJECT: FBR0852-107-SteelAlt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 11
 ESTIMATE RUN 07/29/2013
 13:32:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0480	614-01588	*Steel Sign Support (2-1/2 Inch Round Sch 80)(Slipbase)	16.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0485	614-87498	*Fiber Optic Cable (Single Mode) (144 Strands)	13,210.000	0.000		
			LF	0.000	0.00	
			2.00000	0.000		0.00
0490	615-00050	Embankment Protector Type 5	4.000	0.000		
			EACH	0.000	0.00	
			220.00000	0.000		0.00
0495	621-00450	*Detour Pavement	4,317.000	1,891.000		
			SY	2,426.000	77,632.00	
			32.00000	4,317.000		138,144.00
0500	624-20018	18 Inch Drainage Pipe (Class 0)	123.000	54.000		
			LF	0.000	0.00	
			40.00000	54.000		2,160.00
0505	624-20024	24 Inch Drainage Pipe (Class 0)	390.000	250.000		
			LF	120.000	5,220.00	
			43.50000	370.000		16,095.00
0510	624-20036	36 Inch Drainage Pipe (Class 0)	379.000	211.000		
			LF	0.000	0.00	
			60.00000	211.000		12,660.00
0515	624-20042	42 Inch Drainage Pipe (Class 0)	349.000	240.000		
			LF	0.000	0.00	
			68.00000	240.000		16,320.00
0520	624-20048	48 Inch Drainage Pipe (Class 0)	672.000	415.000		
			LF	0.000	0.00	
			71.00000	415.000		29,465.00
0525	625-00000	*Construction Surveying	0.800	0.272		
			L S	0.099	5,899.41	
			59,590.00000	0.371		22,107.89
0530	625-00001	*Construction Surveying (Hourly)	60.000	18.000		
			HOUR	0.000	0.00	
			125.00000	18.000		2,250.00

CONTID: C18899-ALT
 PCN: 18899-ALTBID1
 PROJECT: FBR0852-107-SteelAlt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 12
 ESTIMATE RUN 07/29/2013
 13:32:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0535	626-00000	*Mobilization	0.500	0.300		
			L S	0.200	100,000.00	
			500,000.00000	0.500		250,000.00
0540	626-01000	*Public Information Services	1.000	0.500		
			L S	0.000	0.00	
			13,950.00000	0.500		6,975.00
0545	627-00005	*Epoxy Pavement Marking	142.000	0.000		
			GAL	0.000	0.00	
			68.00000	0.000		0.00
0550	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	203.000	70.000		
			GAL	46.000	2,116.00	
			46.00000	116.000		5,336.00
0555	627-02010	*Preformed Plastic Pavement Marking (Type II) (Inlaid)	1,969.000	0.000		
			SF	0.000	0.00	
			14.75000	0.000		0.00
0560	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	748.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
0565	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	192.000	0.000		
			SF	0.000	0.00	
			13.25000	0.000		0.00
0570	630-00000	*Flagging	1,920.000	864.000		
			HOUR	405.500	8,921.00	
			22.00000	1,269.500		27,929.00
0575	630-00007	*Traffic Control Inspection	100.000	93.000		
			DAY	7.000	560.00	
			80.00000	100.000		8,000.00
0580	630-00012	*Traffic Control Management	100.000	70.000		
			DAY	17.000	9,180.00	
			540.00000	87.000		46,980.00
0585	630-80001	*Flashing Beacon (Portable)	6.000	3.000		
			EACH	0.000	0.00	
			500.00000	3.000		1,500.00

CONTID: C18899-ALT
 PCN: 18899-ALTBID1
 PROJECT: FBR0852-107-SteelAlt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 13
 ESTIMATE RUN 07/29/2013
 13:32:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0590	630-80336	*Barricade (Type 3 M-B) (Temporary)	10.000	1.000		
			EACH	4.000	400.00	
			100.00000	5.000		500.00
0595	630-80341	*Construction Traffic Sign (Panel Size A)	41.000	13.000		
			EACH	7.500	187.50	
			25.00000	20.500		512.50
0600	630-80342	*Construction Traffic Sign (Panel Size B)	75.000	25.500		
			EACH	2.500	62.50	
			25.00000	28.000		700.00
0605	630-80343	*Construction Traffic Sign (Panel Size C)	5.000	2.000		
			EACH	0.000	0.00	
			25.00000	2.000		50.00
0610	630-80355	*Portable Message Sign Panel	1.000	0.500		
			EACH	0.000	0.00	
			5,000.00000	0.500		2,500.00
0615	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	1.000	0.500		
			EACH	0.000	0.00	
			1,000.00000	0.500		500.00
0620	630-80360	*Drum Channelizing Device	300.000	95.000		
			EACH	3.500	70.00	
			20.00000	98.500		1,970.00
0625	630-80363	*Drum Channelizing Device (With Light) (Flashing)	12.000	3.500		
			EACH	0.000	0.00	
			20.00000	3.500		70.00
0630	630-80370	Concrete Barrier (Temporary)	855.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0635	630-80380	*Traffic Cone	100.000	50.000		
			EACH	0.000	0.00	
			5.00000	50.000		250.00
0640	700-70010	F/A Minor Contract Revisions	258,517.570	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C18899-ALT
 PCN: 18899-ALTBID1
 PROJECT: FBR0852-107-SteelAlt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 14
 ESTIMATE RUN 07/29/2013
 13:32:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0645	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0650	700-70016	F/A Fuel Cost Adjustment	90,600.000	3,639.280		
			F A	0.000	0.00	
			1.00000	3,639.280		3,639.28
0655	700-70018	F/A Roadway Smoothness Incentive	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0660	700-70019	F/A Asphalt Cement Cost Adjustment	14,500.000	0.000		
			F A	823.690	823.69	
			1.00000	823.690		823.69
0665	700-70023	F/A On-The-Job Trainee	4,800.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0670	700-70025	F/A Quality Incentive Payment	119,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0675	700-70200	F/A Power Lines	39,300.390	39,300.390		
			F A	0.000	0.00	
			1.00000	39,300.390		39,300.39
0680	700-70380	F/A Erosion Control	4,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1120	612-00039	Delin (Flex) (Surf Mount)	0.000	0.000		
			EACH	0.000	0.00	
			46.20000	0.000		0.00
1135	700-70021	F/A On-The-Job Trainee	2,700.000	1,350.000		
			HOUR	394.000	788.00	
			2.00000	1,744.000		3,488.00

CAT 0200 CURRENT AMT \$ 6,117,100.24 \$ 940,566.43 \$ 2,775,445.99

CONTID: C18899-ALT
 PCN: 18899-ALTBID1
 PROJECT: FBR0852-107-SteelAlt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 15
 ESTIMATE RUN 07/29/2013
 13:32:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0685	201-00000	Clearing and Grubbing	0.200	0.200		
			L S	0.000	0.00	
			25,000.00000	0.200		5,000.00
0690	202-01130	*Removal of Guardrail Type 3	363.000	13.000		
			LF	0.000	0.00	
			3.60000	13.000		46.80
0695	202-01300	*Removal of End Anchorage	8.000	2.000		
			EACH	0.000	0.00	
			135.00000	2.000		270.00
0700	203-00010	*Unclassified Excavation (Complete In Place)	7,000.000	7,000.000		
			CY	0.000	0.00	
			4.10000	7,000.000		28,700.00
0705	203-00100	Muck Excavation	0.000	0.000		
			CY	0.000	0.00	
			2.50000	0.000		0.00
0710	208-00020	*Silt Fence	250.000	0.000		
			LF	0.000	0.00	
			1.15000	0.000		0.00
0715	208-00045	*Concrete Washout Structure	2.000	1.000		
			EACH	0.000	0.00	
			575.00000	1.000		575.00
0720	208-00070	*Vehicle Tracking Pad	2.000	2.000		
			EACH	0.000	0.00	
			2,050.00000	2.000		4,100.00
0725	208-00206	*Erosion Control Supervisor	38.000	30.000		
			DAY	0.000	0.00	
			85.00000	30.000		2,550.00
0730	212-00006	*Seeding (Native)	0.800	0.000		
			ACRE	0.000	0.00	
			375.00000	0.000		0.00
0735	212-00032	*Soil Conditioning	0.800	0.000		
			ACRE	0.000	0.00	
			2,200.00000	0.000		0.00

CONTID: C18899-ALT
 PCN: 18899-ALTBID1
 PROJECT: FBR0852-107-SteelAlt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 16
 ESTIMATE RUN 07/29/2013
 13:32:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0740	213-00002	*Mulching (Weed Free Hay)	0.800	0.000		
			ACRE	0.000	0.00	
			525.00000	0.000		0.00
0745	213-00012	*Spray-on Mulch Blanket	0.800	0.000		
			ACRE	0.000	0.00	
			2,600.00000	0.000		0.00
0750	213-00061	*Mulch Tackifier	120.000	0.000		
			LB	0.000	0.00	
			2.20000	0.000		0.00
0755	216-00201	*Soil Retention Blanket (Straw-Coconut)	2,440.000	0.000		
			SY	0.000	0.00	
			1.75000	0.000		0.00
0760	420-00102	Geotextile (Erosion Control) (Class 1)	1,365.000	0.000		
			SY	0.000	0.00	
			2.50000	0.000		0.00
0765	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	968.000	0.000		
			LF	0.000	0.00	
			15.40000	0.000		0.00
0770	606-01340	*End Anchorage Type 3D	4.000	0.000		
			EACH	0.000	0.00	
			640.00000	0.000		0.00
0775	606-01370	*Transition Type 3G	4.000	0.000		
			EACH	0.000	0.00	
			1,085.00000	0.000		0.00
0780	606-01380	*Transition Type 3H	4.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0785	606-01385	*Transition Type 3J	1.000	0.000		
			EACH	0.000	0.00	
			855.00000	0.000		0.00
0790	606-01390	*End Anchorage Type 3K	1.000	0.000		
			EACH	0.000	0.00	
			840.00000	0.000		0.00

CONTID: C18899-ALT
 PCN: 18899-ALTBID1
 PROJECT: FBR0852-107-SteelAlt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 17
 ESTIMATE RUN 07/29/2013
 13:32:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 BE ROADWAY						
0795	606-02005	*End Anchorage (Flared)	3.000	0.000		
			EACH	0.000	0.00	
			1,380.00000	0.000		0.00
0800	609-40011	*Curb Type 4 (Section M)	546.000	0.000		
			LF	0.000	0.00	
			12.80000	0.000		0.00
0805	610-00024	*Median Cover Material (4 Inch Patterned Concrete)	1,610.000	0.000		
			SF	0.000	0.00	
			5.06000	0.000		0.00
0810	625-00000	*Construction Surveying	0.200	0.083		
			L S	0.000	0.00	
			59,590.00000	0.083		4,945.97
0815	626-00000	*Mobilization	0.500	0.300		
			L S	0.200	100,000.00	
			500,000.00000	0.500		250,000.00
0820	630-00000	*Flagging	80.000	69.000		
			HOUR	0.000	0.00	
			22.00000	69.000		1,518.00
0825	630-00007	*Traffic Control Inspection	100.000	94.000		
			DAY	0.000	0.00	
			80.00000	94.000		7,520.00
0830	630-00012	*Traffic Control Management	10.000	7.000		
			DAY	0.000	0.00	
			540.00000	7.000		3,780.00
0835	630-80336	*Barricade (Type 3 M-B) (Temporary)	2.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0840	630-80355	*Portable Message Sign Panel	1.000	0.500		
			EACH	0.000	0.00	
			5,000.00000	0.500		2,500.00
0845	630-80360	*Drum Channelizing Device	50.000	15.000		
			EACH	0.000	0.00	
			20.00000	15.000		300.00

CONTID: C18899-ALT
 PCN: 18899-ALTBID1
 PROJECT: FBR0852-107-SteelAlt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 18
 ESTIMATE RUN 07/29/2013
 13:32:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0250 BE ROADWAY							
0850	630-80370	Concrete Barrier (Temporary)	145.000	20.000			
			LF	0.000	0.00		
			40.00000	20.000		800.00	
0855	700-70010	F/A Minor Contract Revisions	21,827.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0860	700-70018	F/A Roadway Smoothness Incentive	3,520.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0865	700-70025	F/A Quality Incentive Payment	4,340.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0870	700-70380	F/A Erosion Control	500.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1105	630-85010	Impact Atten (Temp)	1.000	0.500			
			EACH	0.000	0.00		
			2,860.00000	0.500		1,430.00	
1110	630-80344	Const Traf Sign (Spec)	50.000	25.000			
			SF	0.000	0.00		
			31.45000	25.000		786.25	
1115	210-01300	Res Impact Attenuator	0.000	0.000			
			EACH	0.000	0.00		
			880.00000	0.000		0.00	
			CAT 0250	CURRENT AMT \$	426,235.90 \$	100,000.00 \$	314,822.02
CAT NO0350 BE STRUCTURE G-16-E							
0875	202-00400	Removal of Bridge	1.000	0.000			
			EACH	0.000	0.00		
			40,000.00000	0.000		0.00	
0880	206-00000	Structure Excavation	920.000	0.000			
			CY	0.000	0.00		
			18.00000	0.000		0.00	

CONTID: C18899-ALT
 PCN: 18899-ALTBID1
 PROJECT: FBR0852-107-SteelAlt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 19
 ESTIMATE RUN 07/29/2013
 13:32:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 BE STRUCTURE G-16-E						
0885	206-00100	Structure Backfill (Class 1)	602.000	156.000		
			CY	0.000	0.00	
			45.00000	156.000		7,020.00
0890	206-00200	Structure Backfill (Class 2)	83.000	0.000		
			CY	0.000	0.00	
			18.50000	0.000		0.00
0895	206-00360	Mechanical Reinforcement of Soil	602.000	156.000		
			CY	0.000	0.00	
			18.40000	156.000		2,870.40
0900	206-01750	*Shoring	1.000	0.000		
			L S	0.000	0.00	
			17,750.00000	0.000		0.00
0905	503-00036	*Drilled Caisson (36 Inch)	920.000	372.900		
			LF	0.000	0.00	
			185.00000	372.900		68,986.50
0910	515-00400	*Concrete Sealer	1,280.000	0.000		
			SY	0.000	0.00	
			7.38000	0.000		0.00
0915	518-01004	Bridge Expansion Device (0-4 Inch)	180.000	66.000		
			LF	0.000	0.00	
			150.00000	66.000		9,900.00
0920	601-03040	*Concrete Class D (Bridge)	98.000	28.780		
			CY	0.000	0.00	
			425.00000	28.780		12,231.50
0925	601-05000	*Concrete Class H	318.000	242.800		
			CY	0.000	0.00	
			425.00000	242.800		103,190.00
0930	601-40250	*Bridge Deck Finish (Sawed Grooves)	1,143.000	0.000		
			SY	0.000	0.00	
			3.07000	0.000		0.00
0935	601-40300	*Structural Concrete Coating	168.000	0.000		
			SY	0.000	0.00	
			14.29000	0.000		0.00

CONTID: C18899-ALT
 PCN: 18899-ALTBID1
 PROJECT: FBR0852-107-SteelAlt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 20
 ESTIMATE RUN 07/29/2013
 13:32:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0350 BE STRUCTURE G-16-E							
0940	602-00020	*Reinforcing Steel (Epoxy Coated)	72,403.000	27,561.000			
			LB	0.000	0.00		
			1.10000	27,561.000		30,317.10	
0945	606-11030	*Bridge Rail Type 10M	240.000	0.000			
			LF	0.000	0.00		
			125.00000	0.000		0.00	
0950	613-01300	*3 Inch Electrical Conduit (Plastic)	320.000	123.000			
			LF	0.000	0.00		
			10.00000	123.000		1,230.00	
0955	618-01992	*Prestressed Concrete Box (Depth Less Than 32 Inches)	6,489.000	2,317.500			
			SF	0.000	0.00		
			43.00000	2,317.500		99,652.50	
0955		MATERIAL ALLOWANCE Concrete Box Girders		0.000			
			SF	0.000	0.00		
			30.66000	0.000		0.00	
1140	900-00006	Added Item (Dollar)/ Price Adjustment for Out of Spec Concrete	-552.500	-552.500			
			DOL	0.000	0.00		
			1.00000	-552.500		-552.50	
			CAT 0350	CURRENT AMT \$	894,686.23 \$	0.00 \$	334,845.50
CAT NO0351 BE STRUCTURE G-16-F							
0960	202-00400	Removal of Bridge	1.000	0.000			
			EACH	0.000	0.00		
			40,000.00000	0.000		0.00	
0965	206-00000	Structure Excavation	1,160.000	0.000			
			CY	0.000	0.00		
			18.00000	0.000		0.00	
0970	206-00100	Structure Backfill (Class 1)	879.000	879.000			
			CY	0.000	0.00		
			45.00000	879.000		39,555.00	
0975	206-00200	Structure Backfill (Class 2)	125.000	0.000			
			CY	0.000	0.00		
			18.50000	0.000		0.00	

CONTID: C18899-ALT
 PCN: 18899-ALTBID1
 PROJECT: FBR0852-107-SteelAlt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 21
 ESTIMATE RUN 07/29/2013
 13:32:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0351 BE STRUCTURE G-16-F						
0980	206-00360	Mechanical Reinforcement of Soil	879.000	879.000		
			CY	0.000	0.00	
			18.40000	879.000		16,173.60
0985	250-00010	*Environmental Health and Safety Management	1.000	0.000		
			L S	0.000	0.00	
			2,497.00000	0.000		0.00
0990	250-00050	*Monitoring Technician	24.000	0.000		
			HOUR	0.000	0.00	
			74.10000	0.000		0.00
0995	250-00110	*Health and Safety Officer	16.000	0.000		
			HOUR	0.000	0.00	
			84.06000	0.000		0.00
1000	250-00120	*Material Sampling and Delivery	2.000	0.000		
			EACH	0.000	0.00	
			108.00000	0.000		0.00
1005	250-00200	Material Handling (Stockpile)	10.000	0.000		
			CY	0.000	0.00	
			40.00000	0.000		0.00
1010	250-00210	*Solid Waste Disposal	10.000	0.000		
			CY	0.000	0.00	
			42.75000	0.000		0.00
1015	250-00220	*Hazardous Waste Disposal	40.000	0.000		
			CY	0.000	0.00	
			40.70000	0.000		0.00
1020	503-00036	*Drilled Caisson (36 Inch)	624.500	624.500		
			LF	0.000	0.00	
			185.00000	624.500		115,532.50
1025	509-00000	*Structural Steel	276,529.000	276,529.000		
			LB	0.000	0.00	
			1.50000	276,529.000		414,793.50
1025		MATERIAL ALLOWANCE Steel Girders & diaphragms		0.000		
			LB	0.000	0.00	
			0.88800	0.000		0.00

CONTID: C18899-ALT
 PCN: 18899-ALTBID1
 PROJECT: FBR0852-107-SteelAlt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 22
 ESTIMATE RUN 07/29/2013
 13:32:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0351 BE STRUCTURE G-16-F						
1030	515-00400	*Concrete Sealer	1,482.000	0.000		
			SY	0.000	0.00	
			7.38000	0.000		0.00
1035	518-01004	Bridge Expansion Device (0-4 Inch)	192.000	192.000		
			LF	0.000	0.00	
			150.00000	192.000		28,800.00
1040	601-03040	*Concrete Class D (Bridge)	111.000	89.800		
			CY	0.000	0.00	
			425.00000	89.800		38,165.00
1045	601-05012	*Concrete Class KS	476.000	354.200		
			CY	0.000	0.00	
			425.00000	354.200		150,535.00
1050	601-40250	*Bridge Deck Finish (Sawed Grooves)	1,390.000	0.000		
			SY	0.000	0.00	
			3.07000	0.000		0.00
1055	601-40300	*Structural Concrete Coating	147.000	0.000		
			SY	0.000	0.00	
			14.29000	0.000		0.00
1060	602-00020	*Reinforcing Steel (Epoxy Coated)	141,360.000	141,360.000		
			LB	0.000	0.00	
			1.10000	141,360.000		155,496.00
1065	606-11030	*Bridge Rail Type 10M	265.000	0.000		
			LF	0.000	0.00	
			125.00000	0.000		0.00
1070	613-01300	*3 Inch Electrical Conduit (Plastic)	345.000	282.000		
			LF	0.000	0.00	
			10.00000	282.000		2,820.00
			CAT 0351	CURRENT AMT \$ 1,145,190.05 \$	0.00 \$	961,870.60
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1075	620-00002	Field Office (Class 2)	0.500	0.300		
			EACH	0.000	0.00	
			11,000.00000	0.300		3,300.00

CONTID: C18899-ALT
 PCN: 18899-ALTBID1
 PROJECT: FBR0852-107-SteelAlt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 23
 ESTIMATE RUN 07/29/2013
 13:32:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1080	620-00012	Field Laboratory (Class 2)	0.500	0.300		
			EACH	0.000	0.00	
			17,000.00000	0.300		5,100.00
1085	620-00020	Sanitary Facility	0.500	0.300		
			EACH	0.000	0.00	
			2,500.00000	0.300		750.00
			CAT 0400	CURRENT AMT \$	15,250.00 \$	0.00 \$ 9,150.00
CAT NO0450 BE CONSTRUCTION ENGINEERING BID ITEMS						
1090	620-00002	Field Office (Class 2)	0.500	0.300		
			EACH	0.000	0.00	
			11,000.00000	0.300		3,300.00
1095	620-00012	Field Laboratory (Class 2)	0.500	0.300		
			EACH	0.000	0.00	
			17,000.00000	0.300		5,100.00
1100	620-00020	Sanitary Facility	0.500	0.300		
			EACH	0.000	0.00	
			2,500.00000	0.300		750.00
			CAT 0450	CURRENT AMT \$	15,250.00 \$	0.00 \$ 9,150.00
PROJECT TOTAL			CURRENT AMT \$	8,613,712.42 \$	1,040,566.43 \$	4,405,284.11