

ESTIMATE SUMMARY

CONTID: C18908-COMBO

ESTIMATE NO: 0012 PROG

SPEC YR: 2005

PCN: 18908-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 232.0 DAYS

TIME ALLOW:

400 WORK DAYS

FBR- US287 OVER BNSF/RTD AT 69th

PERCENT TIME: 58.00

ORIG TIME ALLOW:

400 WORK DAYS

PROJECT NO:

FBR600-417

FBR- US287 OVER BNSF/RTD AT 69

NAME OF ROAD:

287C

PROJECT COUNTIES:

ADAMS, REGION 1

CONTRACTOR:

HAMON INFRASTRUCTURE, INC.

PAY PERIOD ENDING

02/28/2016

DATE TIME STARTED 03/18/2015

5670 FRANKLIN STREET

DATE LET

12/18/2014

DATE WORK BEGAN 03/18/2015

DATE AWARDED

01/12/2015

DATE TIME STOPPED

DATE CONTRACT EXECUTED

01/29/2015

DATE ACCEPTED

DENVER

CO 80216

(303)297-0340

DATE NOTICE TO PROCEED

03/18/2015

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 12,480,557.76 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 11,669,000.00 NON-PARTICIPATING	2,345,119.11	145,274.54
PERCENT COMPLETE: 18.79% TOTAL EARNINGS	2,345,119.11	145,274.54
FUNDS AVAILABLE: \$ 10,135,438.65 STOCKPILED MATERIALS	1,187,457.60	-6,590.75
	GROSS EARNINGS	3,532,576.71
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-55,291.32	-4,358.23
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	3,477,285.39
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	3,477,285.39
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE

\$

134,325.56

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18908-COMBO  
 PCN: 18908-BID  
 PROJECT: FBRR600-417

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 2  
 ESTIMATE RUN 03/11/2016  
 15:54:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00001	*Clearing and Grubbing	3.400	1.700		
			ACRE	0.000	0.00	
			30,000.00000	1.700		51,000.00
0010	202-00001	Removal of Structure	5.000	3.000		
			EACH	0.000	0.00	
			1,200.00000	3.000		3,600.00
0015	202-00010	*Removal of Tree	64.000	50.000		
			EACH	0.000	0.00	
			600.00000	50.000		30,000.00
0020	202-00019	Removal of Inlet	3.000	3.000		
			EACH	0.000	0.00	
			1,100.00000	3.000		3,300.00
0025	202-00026	Removal of Slope and Ditch Paving	201.000	44.000		
			SY	0.000	0.00	
			11.00000	44.000		484.00
0030	202-00035	Removal of Pipe	205.000	205.000		
			LF	0.000	0.00	
			50.00000	205.000		10,250.00
0035	202-00090	*Removal of Delineator	7.000	0.000		
			EACH	0.000	0.00	
			10.00000	0.000		0.00
0040	202-00155	Removal of Wall	185.000	47.000		
			LF	0.000	0.00	
			65.00000	47.000		3,055.00
0045	202-00190	Removal of Concrete Median Cover Material	466.000	413.000		
			SY	0.000	0.00	
			9.00000	413.000		3,717.00
0050	202-00200	Removal of Sidewalk	803.000	299.000		
			SY	0.000	0.00	
			10.00000	299.000		2,990.00
0055	202-00203	Removal of Curb and Gutter	1,660.000	1,124.000		
			LF	0.000	0.00	
			4.00000	1,124.000		4,496.00

CONTID: C18908-COMBO  
 PCN: 18908-BID  
 PROJECT: FBRR600-417

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 3  
 ESTIMATE RUN 03/11/2016  
 15:54:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00206	Removal of Concrete Curb Ramp	68.000	0.000		
			SY	0.000	0.00	
			50.00000	0.000		0.00
0065	202-00210	Removal of Concrete Pavement	6,718.000	1,182.630		
			SY	0.000	0.00	
			12.00000	1,182.630		14,191.56
0070	202-00220	Removal of Asphalt Mat	11,859.000	3,056.000		
			SY	0.000	0.00	
			5.00000	3,056.000		15,280.00
0075	202-00240	Removal of Asphalt Mat (Planing)	8,475.000	0.000		
			SY	0.000	0.00	
			2.00000	0.000		0.00
0080	202-00750	*Removal of Luminaire	2.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0085	202-00810	*Removal of Ground Sign	8.000	3.000		
			EACH	0.000	0.00	
			85.00000	3.000		255.00
0090	202-00895	Removal of Impact Attenuator	3.000	3.000		
			EACH	0.000	0.00	
			450.00000	3.000		1,350.00
0095	202-01000	*Removal of Fence	1,701.000	519.000		
			LF	0.000	0.00	
			2.70000	519.000		1,401.30
0100	202-01130	*Removal of Guardrail Type 3	1,719.000	892.000		
			LF	0.000	0.00	
			2.90000	892.000		2,586.80
0105	202-01170	Removal of Guardrail Type 7	2,139.000	2,066.000		
			LF	0.000	0.00	
			8.00000	2,066.000		16,528.00
0110	202-04001	Plug Culvert	1.000	1.000		
			EACH	0.000	0.00	
			1,700.00000	1.000		1,700.00

CONTID: C18908-COMBO  
 PCN: 18908-BID  
 PROJECT: FBRR600-417

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 4  
 ESTIMATE RUN 03/11/2016  
 15:54:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	202-04004	Plug Culvert (Special)	1.000	0.000		
			EACH	0.000	0.00	
			4,200.00000	0.000		0.00
0120	202-04005	Clean Valve Box	3.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0125	203-00010	Unclassified Excavation (Complete In Place)	21,049.000	2,219.000		
			CY	0.000	0.00	
			16.00000	2,219.000		35,504.00
0130	203-00065	*Embankment Material (Complete In Place) (R20)	15,828.000	1,658.000		
			CY	0.000	0.00	
			18.00000	1,658.000		29,844.00
0135	203-01500	Blading	120.000	0.000		
			hour	0.000	0.00	
			120.00000	0.000		0.00
0140	203-01510	Backhoe	120.000	32.750		
			hour	0.000	0.00	
			125.00000	32.750		4,093.75
0145	203-01550	Dozing	120.000	1.000		
			hour	0.000	0.00	
			160.00000	1.000		160.00
0150	203-01594	Combination Loader	120.000	11.500		
			hour	12.000	1,200.00	
			100.00000	23.500		2,350.00
0155	203-01597	*Potholing	120.000	71.750		
			hour	1.000	150.00	
			150.00000	72.750		10,912.50
0160	206-00000	Structure Excavation	12.000	0.000		
			CY	0.000	0.00	
			12.00000	0.000		0.00
0165	206-00100	Structure Backfill (Class 1)	43.000	0.000		
			CY	0.000	0.00	
			23.00000	0.000		0.00

CONTID: C18908-COMBO  
 PCN: 18908-BID  
 PROJECT: FBRR600-417

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 5  
 ESTIMATE RUN 03/11/2016  
 15:54:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	207-00205	Topsoil	927.000	0.000		
			CY	0.000	0.00	
			15.00000	0.000		0.00
0170		MATERIAL ALLOWANCE Luminaire, Road		4.000		
			EACH	0.000	0.00	
			837.25000	4.000		3,349.00
0175	208-00003	Erosion Log (18 Inch)	5,731.000	2,490.000		
			LF	310.000	1,085.00	
			3.50000	2,800.000		9,800.00
0175		MATERIAL ALLOWANCE Luminaire, Road		2.000		
			EACH	0.000	0.00	
			1,618.00000	2.000		3,236.00
0180	208-00035	Aggregate Bag	457.000	457.000		
			LF	0.000	0.00	
			3.00000	457.000		1,371.00
0185	208-00045	Concrete Washout Structure	2.000	1.000		
			EACH	0.000	0.00	
			900.00000	1.000		900.00
0190	208-00051	Storm Drain Inlet Protection (Type 1)	638.000	75.000		
			LF	0.000	0.00	
			2.50000	75.000		187.50
0190		MATERIAL ALLOWANCE Traf Sign Steel		3.000		
			EACH	0.000	0.00	
			2,490.00000	3.000		7,470.00
0195	208-00070	Vehicle Tracking Pad	7.000	3.000		
			EACH	0.000	0.00	
			1,700.00000	3.000		5,100.00
0195		MATERIAL ALLOWANCE Traffic Equipment		8.000		
			EACH	0.000	0.00	
			250.00000	8.000		2,000.00
0200	208-00103	Removal and Disposal of Sediment (Labor)	137.000	135.000		
			HOUR	2.000	60.00	
			30.00000	137.000		4,110.00

CONTID: C18908-COMBO  
 PCN: 19885-BID  
 PROJECT: CC 2873-171

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0012

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0200		MATERIAL ALLOWANCE Traffic Equipment		5.000		
			EACH	0.000	0.00	
			930.00000	5.000		4,650.00
0205	208-00105	Removal and Disposal of Sediment (Equipment)	120.000	34.250		
			HOOR	0.000	0.00	
			100.00000	34.250		3,425.00
0205		MATERIAL ALLOWANCE Traffic Equipment		14.000		
			EACH	0.000	0.00	
			365.00000	14.000		5,110.00
0210	208-00106	*Sweeping (Sediment Removal)	120.000	42.000		
			HOOR	12.000	1,800.00	
			150.00000	54.000		8,100.00
0210		MATERIAL ALLOWANCE Traffic Equipment		4.000		
			EACH	0.000	0.00	
			440.00000	4.000		1,760.00
0215	208-00107	Removal of Trash	120.000	12.750		
			HOOR	0.000	0.00	
			90.00000	12.750		1,147.50
0215		MATERIAL ALLOWANCE Pedestal Pole		3.000		
			EACH	0.000	0.00	
			1,270.00000	3.000		3,810.00
0220	208-00206	Erosion Control Supervisor	395.000	180.000		
			DAY	0.000	0.00	
			1.00000	180.000		180.00
0225	210-00001	Reset Structure	1.000	0.000		
			EACH	0.000	0.00	
			850.00000	0.000		0.00
0230	210-00815	*Reset Sign Panel	5.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0235	210-01050	*Reset Chain Link Fence	131.000	131.000		
			LF	0.000	0.00	
			16.35000	131.000		2,141.85

CONTID: C18908-COMBO  
 PCN: 19885-BID  
 PROJECT: CC 2873-171

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0012

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0235		MATERIAL ALLOWANCE Signal Pole		1.000		
			EACH	0.000	0.00	
			10,286.00000	1.000		10,286.00
0240	210-04010	Adjust Manhole	4.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00
0240		MATERIAL ALLOWANCE Signal Pole		1.000		
			EACH	0.000	0.00	
			10,785.00000	1.000		10,785.00
0245	210-04015	Modify Manhole	2.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0245		MATERIAL ALLOWANCE Signal Pole		1.000		
			EACH	0.000	0.00	
			18,058.00000	1.000		18,058.00
0250	210-04050	Adjust Valve Box	6.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0250		MATERIAL ALLOWANCE Signal Pole		1.000		
			EACH	0.000	0.00	
			21,882.00000	1.000		21,882.00
0255	212-00006	*Seeding (Native)	4.100	0.000		
			ACRE	0.000	0.00	
			735.00000	0.000		0.00
0255		MATERIAL ALLOWANCE Pedestal Pole		5.000		
			EACH	0.000	0.00	
			750.00000	5.000		3,750.00
0260	212-00009	*Seeding (Temporary)	2.000	0.000		
			ACRE	0.000	0.00	
			550.00000	0.000		0.00
0260		MATERIAL ALLOWANCE Traf Signal Control		1.000		
			EACH	0.000	0.00	
			12,580.00000	1.000		12,580.00

CONTID: C18908-COMBO  
 PCN: 18908-BID  
 PROJECT: FBRR600-417

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 8  
 ESTIMATE RUN 03/11/2016  
 15:54:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0265	212-00032	*Soil Conditioning	4.000	0.000		
			ACRE	0.000	0.00	
			2,600.00000	0.000		0.00
0265		MATERIAL ALLOWANCE Traffic Equipment		1.000		
			EACH	0.000	0.00	
			5,375.00000	1.000		5,375.00
0270	213-00002	*Mulching (Weed Free Hay)	3.000	0.000		
			ACRE	0.000	0.00	
			550.00000	0.000		0.00
0275	213-00061	*Mulch Tackifier	24.000	0.000		
			LB	0.000	0.00	
			6.00000	0.000		0.00
0280	214-00227	*Deciduous Tree (2.5 Inch Caliper) (Furnish Only)	48.000	0.000		
			EACH	0.000	0.00	
			345.00000	0.000		0.00
0285	214-00282	*Deciduous Tree (8 Foot) (Furnish Only)	16.000	0.000		
			EACH	0.000	0.00	
			295.00000	0.000		0.00
0290	216-00041	*Soil Retention Blanket (Straw/Coconut)	4,614.000	0.000		
			SY	0.000	0.00	
			1.60000	0.000		0.00
0295	240-00000	*Wildlife Biologist	54.500	54.500		
			HOUR	0.000	0.00	
			60.00000	54.500		3,270.00
0300	240-00010	*Removal of Nests	40.000	0.000		
			HOUR	0.000	0.00	
			50.00000	0.000		0.00
0305	250-00010	*Environmental Health and Safety Management	1.000	0.500		
			L S	0.000	0.00	
			3,960.00000	0.500		1,980.00
0310	250-00050	*Monitoring Technician	80.000	8.000		
			HOUR	0.000	0.00	
			64.50000	8.000		516.00



CONTID: C18908-COMBO  
 PCN: 18908-BID  
 PROJECT: FBRR600-417

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 9  
 ESTIMATE RUN 03/11/2016  
 15:54:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0315	250-00110	*Health and Safety Officer	80.000	24.000		
			76.25000	0.000	0.00	1,830.00
0320	304-06000	Aggregate Base Course (Class 6)	6,010.000	114.800		
			22.00000	0.000	0.00	2,525.60
0325	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	353.350	353.350		
			155.00000	0.000	0.00	54,769.25
0330	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	4,244.000	0.000		
			68.50000	0.000	0.00	0.00
0335	403-34851	*Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	2,196.000	0.000		
			91.25000	0.000	0.00	0.00
0340	412-00600	*Concrete Pavement (6 Inch)	48.000	0.000		
			115.00000	0.000	0.00	0.00
0345	412-01100	*Concrete Pavement (11 Inch)	60.000	0.000		
			135.00000	0.000	0.00	0.00
0350	420-00113	Geotextile (Drainage) (Class 2)	220.000	220.000		
			12.00000	0.000	0.00	2,640.00
0355	506-00209	Riprap (9 Inch)	14.000	14.000		
			150.00000	0.000	0.00	2,100.00
0360	507-00550	Concrete Lined Ditch	368.000	0.000		
			25.00000	0.000	0.00	0.00
0365	601-01000	Concrete Class B	1.000	0.000		
			525.00000	0.000	0.00	0.00

CONTID: C18908-COMBO  
 PCN: 18908-BID  
 PROJECT: FBRR600-417

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 10  
 ESTIMATE RUN 03/11/2016  
 15:54:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0370	601-03050	*Concrete Class D (Wall)	471.000	31.000		
			CY	0.000	0.00	
			400.00000	31.000		12,400.00
0375	601-40300	*Structural Concrete Coating	66.000	0.000		
			SY	0.000	0.00	
			8.10000	0.000		0.00
0380	602-00000	*Reinforcing Steel	40.000	0.000		
			LB	0.000	0.00	
			0.79000	0.000		0.00
0385	602-00020	*Reinforcing Steel (Epoxy Coated)	30,769.000	0.000		
			LB	0.000	0.00	
			0.86000	0.000		0.00
0390	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	1,392.000	76.000		
			LF	0.000	0.00	
			50.00000	76.000		3,800.00
0395	603-01305	30 Inch Reinforced Concrete Pipe (Complete In Place)	612.000	61.000		
			LF	0.000	0.00	
			75.00000	61.000		4,575.00
0400	603-05030	30 Inch Reinforced Concrete End Section	1.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0405	603-50015	15 Inch Plastic Pipe	207.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
0410	604-19105	Inlet Type R L 5 (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			3,500.00000	2.000		7,000.00
0415	604-19110	Inlet Type R L 5 (10 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			4,500.00000	0.000		0.00
0420	604-19210	Inlet Type R L 10 (10 Foot)	7.000	0.000		
			EACH	1.000	5,600.00	
			5,600.00000	1.000		5,600.00

CONTID: C18908-COMBO  
 PCN: 18908-BID  
 PROJECT: FBRR600-417

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 11  
 ESTIMATE RUN 03/11/2016  
 15:54:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0425	604-19310	Inlet Type R L 15 (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			6,900.00000	1.000		6,900.00
0430	604-30010	Manhole Slab Base (10 Foot)	7.000	0.000		
			EACH	0.000	0.00	
			3,200.00000	0.000		0.00
0435	604-30015	Manhole Slab Base (15 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			4,100.00000	0.000		0.00
0440	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	1,750.000	0.000		
			LF	0.000	0.00	
			17.75000	0.000		0.00
0440		MATERIAL ALLOWANCE TRINITY		1,750.000		
			LF	0.000	0.00	
			10.97000	1,750.000		19,197.50
0445	606-00740	*Guardrail Type 7 (Style CE)	120.000	0.000		
			LF	0.000	0.00	
			150.00000	0.000		0.00
0450	606-01340	*End Anchorage Type 3D	2.000	0.000		
			EACH	0.000	0.00	
			620.00000	0.000		0.00
0450		MATERIAL ALLOWANCE TRINITY		2.000		
			EACH	0.000	0.00	
			454.25000	2.000		908.50
0455	606-01370	*Transition Type 3G	2.000	0.000		
			EACH	0.000	0.00	
			1,295.00000	0.000		0.00
0455		MATERIAL ALLOWANCE TRINITY		2.000		
			EACH	0.000	0.00	
			863.50000	2.000		1,727.00
0460	606-01380	*Transition Type 3H	2.000	0.000		
			EACH	0.000	0.00	
			725.00000	0.000		0.00

CONTID: C18908-COMBO  
 PCN: 18908-BID  
 PROJECT: FBRR600-417

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0012

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0460		MATERIAL ALLOWANCE TRINITY		2.000		
			EACH	0.000	0.00	
			284.50000	2.000		569.00
0465	607-11525	Fence (Plastic)	2,575.000	1,618.000		
			LF	310.000	930.00	
			3.00000	1,928.000		5,784.00
0470	607-52900	*Line Post (Chain Link)	120.000	13.000		
			EACH	0.000	0.00	
			57.85000	13.000		752.05
0470		MATERIAL ALLOWANCE IDEAL - HALCO		120.000		
			EACH	0.000	0.00	
			22.20000	120.000		2,664.00
0475	607-52905	*End Post (Chain Link)	10.000	0.000		
			EACH	0.000	0.00	
			149.40000	0.000		0.00
0475		MATERIAL ALLOWANCE IDEAL - HALCO		10.000		
			EACH	0.000	0.00	
			40.51000	10.000		405.10
0480	607-52910	*Corner and Line Brace Post (Chain Link)	2.000	0.000		
			EACH	0.000	0.00	
			267.35000	0.000		0.00
0485	607-53196	*Fence Chain Link (96 Inch)	1,161.000	0.000		
			LF	0.000	0.00	
			17.35000	0.000		0.00
0485		MATERIAL ALLOWANCE IDEAL HALCO		1,161.000		
			LF	0.000	0.00	
			4.36000	1,161.000		5,061.96
0490	607-60274	*24 Foot Gate Double (Chain Link)	2.000	0.000		
			EACH	0.000	0.00	
			1,177.25000	0.000		0.00
0495	608-00006	*Concrete Sidewalk (6 Inch)	1,222.000	0.000		
			SY	0.000	0.00	
			35.00000	0.000		0.00

CONTID: C18908-COMBO  
 PCN: 18908-BID  
 PROJECT: FBRR600-417

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 13  
 ESTIMATE RUN 03/11/2016  
 15:54:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	608-00010	*Concrete Curb Ramp	152.000	0.000		
			SY	0.000	0.00	
			86.00000	0.000		0.00
0505	609-21010	*Curb and Gutter Type 2 (Section I-B)	2,636.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
0510	609-21020	*Curb and Gutter Type 2 (Section II-B)	2,928.000	141.000		
			LF	0.000	0.00	
			20.00000	141.000		2,820.00
0515	609-21900	*Curb and Gutter Type 2 (Special)	231.000	0.000		
			LF	0.000	0.00	
			19.00000	0.000		0.00
0520	610-00020	*Median Cover Material (Patterned Concrete)	1,312.000	0.000		
			SF	0.000	0.00	
			7.00000	0.000		0.00
0525	612-00001	*Delineator (Type I)	68.000	0.000		
			EACH	0.000	0.00	
			23.00000	0.000		0.00
0530	612-00002	*Delineator (Type II)	7.000	0.000		
			EACH	0.000	0.00	
			24.00000	0.000		0.00
0535	612-00003	*Delineator (Type III)	17.000	0.000		
			EACH	0.000	0.00	
			25.00000	0.000		0.00
0540	612-00041	*Delineator (Flexible) (Type I)	10.000	0.000		
			EACH	0.000	0.00	
			48.00000	0.000		0.00
0545	612-00042	*Delineator (Flexible) (Type II)	20.000	0.000		
			EACH	0.000	0.00	
			49.00000	0.000		0.00
0550	612-00260	*Location Marker (Fiber Optic)(Dome)	2.000	0.000		
			EACH	0.000	0.00	
			105.00000	0.000		0.00

CONTID: C18908-COMBO  
 PCN: 18908-BID  
 PROJECT: FBRR600-417

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 14  
 ESTIMATE RUN 03/11/2016  
 15:54:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	613-01200	*2 Inch Electrical Conduit (Plastic)	3,360.000	1,127.000		
			LF	0.000	0.00	
			8.00000	1,127.000		9,016.00
0560	613-01300	*3 Inch Electrical Conduit (Plastic)	270.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0565	613-04120	*1 Inch Electrical Conduit (Liquidtight Flexible Metal)	20.000	0.000		
			LF	0.000	0.00	
			26.00000	0.000		0.00
0570	613-07005	*Type Five Pull Box	2.000	0.000		
			EACH	0.000	0.00	
			1,685.00000	0.000		0.00
0575	613-10000	*Wiring	0.400	0.000		
			L S	0.000	0.00	
			25,700.00000	0.000		0.00
0580	613-13000	*Luminaire (LED)	8.000	0.000		
			EACH	0.000	0.00	
			985.00000	0.000		0.00
0580		MATERIAL ALLOWANCE Luminaire, Road		8.000		
			EACH	0.000	0.00	
			837.25000	8.000		6,698.00
0585	613-15000	*Floodlight	4.000	0.000		
			EACH	0.000	0.00	
			3,125.00000	0.000		0.00
0585		MATERIAL ALLOWANCE Lamp		4.000		
			EACH	0.000	0.00	
			1,209.00000	4.000		4,836.00
0590	613-16000	*Luminaire (Special)	4.000	0.000		
			EACH	0.000	0.00	
			1,650.00000	0.000		0.00
0590		MATERIAL ALLOWANCE Luminaire, Road		4.000		
			EACH	0.000	0.00	
			780.00000	4.000		3,120.00

CONTID: C18908-COMBO  
 PCN: 18908-BID  
 PROJECT: FBRR600-417

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 15  
 ESTIMATE RUN 03/11/2016  
 15:54:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0595	613-34350	*Light Standard Metal (35 Foot)	8.000	0.000		
			EACH	0.000	0.00	
			2,330.00000	0.000		0.00
0595		MATERIAL ALLOWANCE Light Standard		8.000		
			EACH	0.000	0.00	
			1,618.00000	8.000		12,944.00
0600	613-40000	*Concrete Foundation Pad	1.000	0.000		
			EACH	0.000	0.00	
			1,040.00000	0.000		0.00
0605	613-40010	*Light Standard Foundation	4.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0610	613-50100	*Lighting Control Center	1.000	0.000		
			EACH	0.000	0.00	
			10,800.00000	0.000		0.00
0610		MATERIAL ALLOWANCE Light Control Device		1.000		
			EACH	0.000	0.00	
			5,056.00000	1.000		5,056.00
0615	614-00011	*Sign Panel (Class I)	36.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
0620	614-00012	*Sign Panel (Class II)	60.000	0.000		
			SF	0.000	0.00	
			22.00000	0.000		0.00
0625	614-01585	*Steel Sign Support (2-1/2 Inch Round Sch 80) (Post)	127.000	0.000		
			LF	0.000	0.00	
			19.00000	0.000		0.00
0630	614-01588	*Steel Sign Support (2-1/2 Inch Round Sch 80)(Slipbase)	13.000	0.000		
			EACH	0.000	0.00	
			185.00000	0.000		0.00
0635	614-85001	Impact Attenuator	2.000	0.000		
			EACH	0.000	0.00	
			20,000.00000	0.000		0.00

CONTID: C18908-COMBO  
 PCN: 18908-BID  
 PROJECT: FBRR600-417

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 16  
 ESTIMATE RUN 03/11/2016  
 15:54:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0640	621-00450	*Detour Pavement	2,251.000	0.000		
			SY	0.000	0.00	
			39.00000	0.000		0.00
0645	625-00000	Construction Surveying	1.000	0.200		
			L S	0.000	0.00	
			94,185.72000	0.200		18,837.14
0650	625-00001	Construction Surveying (Hourly)	40.000	5.000		
			HOOR	8.000	960.00	
			120.00000	13.000		1,560.00
0655	626-00000	*Mobilization	0.950	0.475		
			L S	0.000	0.00	
			1,057,000.00000	0.475		502,075.00
0660	626-01000	Public Information Services	1.000	0.400		
			L S	0.000	0.00	
			10,000.00000	0.400		4,000.00
0665	627-00001	*Pavement Marking Paint	43.000	0.000		
			GAL	0.000	0.00	
			42.00000	0.000		0.00
0670	627-00005	*Epoxy Pavement Marking	166.000	43.000		
			GAL	0.000	0.00	
			72.00000	43.000		3,096.00
0675	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	3.000	1.000		
			GAL	0.000	0.00	
			150.00000	1.000		150.00
0680	627-01001	*Preformed Plastic Pavement Marking (Type I)	670.000	0.000		
			SF	0.000	0.00	
			10.75000	0.000		0.00
0685	627-30332	*Preformed Plastic Pavement Marking (Xwalk-Stop Line) (Type	2,732.000	0.000		
			SF	0.000	0.00	
			10.00000	0.000		0.00
0690	629-01001	Survey Monument (Type 1)	30.000	0.000		
			EACH	0.000	0.00	
			130.00000	0.000		0.00



CONTID: C18908-COMBO  
 PCN: 18908-BID  
 PROJECT: FBRR600-417

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 17  
 ESTIMATE RUN 03/11/2016  
 15:54:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0695	629-01006	Survey Monument (Type 6)	9.000	0.000		
			EACH	0.000	0.00	
			80.00000	0.000		0.00
0700	629-01031	Survey Monument (Type 3A)	2.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0705	630-00000	*Flagging	5,000.000	637.000		
			HOUR	95.500	2,005.50	
			21.00000	732.500		15,382.50
0710	630-00003	*Uniformed Traffic Control	240.000	45.000		
			HOUR	0.000	0.00	
			65.00000	45.000		2,925.00
0715	630-00004	*Traffic Control Vehicle	2.000	1.000		
			EACH	0.000	0.00	
			4,800.00000	1.000		4,800.00
0720	630-00007	*Traffic Control Inspection	172.000	162.000		
			DAY	10.000	1,250.00	
			125.00000	172.000		21,500.00
0725	630-00012	*Traffic Control Management	400.000	152.000		
			DAY	25.000	9,975.00	
			399.00000	177.000		70,623.00
0730	630-80002	*Flashing Beacon (Solar)	5.000	1.000		
			EACH	0.000	0.00	
			100.00000	1.000		100.00
0735	630-80335	*Barricade (Type 3 M-A) (Temporary)	10.000	5.000		
			EACH	0.000	0.00	
			100.00000	5.000		500.00
0740	630-80341	*Construction Traffic Sign (Panel Size A)	41.000	20.500		
			EACH	0.000	0.00	
			10.00000	20.500		205.00
0745	630-80342	*Construction Traffic Sign (Panel Size B)	16.000	8.000		
			EACH	0.000	0.00	
			10.00000	8.000		80.00

CONTID: C18908-COMBO  
 PCN: 18908-BID  
 PROJECT: FBRR600-417

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 18  
 ESTIMATE RUN 03/11/2016  
 15:54:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0750	630-80344	*Construction Traffic Sign (Special)	54.000	15.000		
			SF	0.000	0.00	
			10.00000	15.000		150.00
0755	630-80350	*Vertical Panel	50.000	15.000		
			EACH	0.000	0.00	
			10.00000	15.000		150.00
0760	630-80355	*Portable Message Sign Panel	4.000	2.000		
			EACH	0.000	0.00	
			5,000.00000	2.000		10,000.00
0765	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	2.000		
			EACH	0.000	0.00	
			1,000.00000	2.000		2,000.00
0770	630-80360	*Drum Channelizing Device	160.000	25.000		
			EACH	0.000	0.00	
			15.00000	25.000		375.00
0775	630-80370	Concrete Barrier (Temporary)	4,367.000	1,318.000		
			LF	0.000	0.00	
			35.00000	1,318.000		46,130.00
0780	630-80378	Glare Screen (Temporary)	1,675.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0785	630-80380	*Traffic Cone	300.000	37.500		
			EACH	0.000	0.00	
			5.00000	37.500		187.50
0790	630-85011	Impact Attenuator (Temporary)	1,900.000	360.500		
			DAY	52.500	1,417.50	
			27.00000	413.000		11,151.00
0795	630-85041	*Mobile Attenuator	30.000	0.000		
			DAY	0.000	0.00	
			200.00000	0.000		0.00
0800	632-00000	Night Work Lighting	1.000	0.100		
			L S	0.000	0.00	
			15,000.00000	0.100		1,500.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0805	700-70010	F/A Minor Contract Revisions	850,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0810	700-70011	F/A Partnering	20,000.000	125.030		
			F A	0.000	0.00	
			1.00000	125.030		125.03
0815	700-70012	F/A Asphalt Pavement Incentive	29,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0820	700-70016	F/A Fuel Cost Adjustment	150,000.000	-3,295.140		
			F A	-289.460	-289.46	
			1.00000	-3,584.600		-3,584.60
0825	700-70019	F/A Asphalt Cement Cost Adjustment	37,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0830	700-70021	F/A On-The-Job Trainee	5,760.000	0.000		
			HOURL	0.000	0.00	
			1.00000	0.000		0.00
0835	700-70040	F/A Railroad Temporary Railroad Crossings and approach work	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0840	700-70082	F/A Furnish & Install Electrical Service 18908	15,000.000	12,757.570		
			F A	0.000	0.00	
			1.00000	12,757.570		12,757.57
0845	700-70155	F/A Pavement Surface Course Maintenance	10,000.000	270.400		
			F A	0.000	0.00	
			1.00000	270.400		270.40
0850	700-70310	F/A Landscaping	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0855	700-70380	F/A Erosion Control	10,000.000	734.600		
			F A	0.000	0.00	
			1.00000	734.600		734.60

CONTID: C18908-COMBO  
 PCN: 18908-BID  
 PROJECT: FBRR600-417

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 20  
 ESTIMATE RUN 03/11/2016  
 15:54:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0860	700-70589	*F/A Environmental Health & Safety Management	30,000.000	56.090		
			F A	0.000	0.00	
			1.00000	56.090		56.09
0865	700-70594	F/A DRB Standing Committee	20,000.000	3,962.500		
			F A	0.000	0.00	
			1.00000	3,962.500		3,962.50
1475	202-00250	Rem Pavement Marking Removal of Pavement Marking	2,242.000	2,242.000		
			SF	0.000	0.00	
			2.11000	2,242.000		4,730.62
1480	900-00007	Added Item (Each)/ Mobilization (Patching)	1.000	1.000		
			EACH	0.000	0.00	
			1,450.00000	1.000		1,450.00
1490	700-70021	F/A On-The-Job Trainee (Revised per Project Specifications to \$2.00/hr)	2,227.500	1,818.500		
			HOUR	409.000	818.00	
			2.00000	2,227.500		4,455.00
1500	700-70035	F/A CBC Removal	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1505	700-70034	F/A Inlet Type R Replacement	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 5,920,249.73	\$ 26,961.54
						\$ 1,333,512.07
CAT NO0300 STRUCTURES						
0870	202-00400	Removal of Bridge	1.000	0.250		
			EACH	0.000	0.00	
			150,000.00000	0.250		37,500.00
0875	206-00000	Structure Excavation	1,507.000	474.000		
			CY	0.000	0.00	
			12.00000	474.000		5,688.00
0880	206-00100	Structure Backfill (Class 1)	1,515.000	0.000		
			CY	0.000	0.00	
			23.00000	0.000		0.00

CONTID: C18908-COMBO  
 PCN: 18908-BID  
 PROJECT: FBRR600-417

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 21  
 ESTIMATE RUN 03/11/2016  
 15:54:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
0885	206-00200	Structure Backfill (Class 2)	101.000	0.000		
			CY	0.000	0.00	
			27.00000	0.000		0.00
0890	206-00360	Mechanical Reinforcement of Soil	1,515.000	0.000		
			CY	0.000	0.00	
			12.00000	0.000		0.00
0895	206-01781	*Shoring (Area 1)	1.000	0.850		
			L S	0.000	0.00	
			10,000.00000	0.850		8,500.00
0900	206-01782	*Shoring (Area 2)	1.000	0.000		
			L S	0.000	0.00	
			10,000.00000	0.000		0.00
0905	206-01783	*Shoring (Area 3)	1.000	0.850		
			L S	0.000	0.00	
			55,000.00000	0.850		46,750.00
0910	206-01784	*Shoring (Area 4)	1.000	0.000		
			L S	0.000	0.00	
			55,000.00000	0.000		0.00
0915	403-34851	*Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	302.000	0.000		
			TON	0.000	0.00	
			91.25000	0.000		0.00
0920	502-00460	*Pile Tip	30.000	0.000		
			EACH	10.000	1,200.00	
			120.00000	10.000		1,200.00
0925	502-11489	*Steel Piling (HP 14x89)	1,752.000	0.000		
			LF	631.000	44,170.00	
			70.00000	631.000		44,170.00
0925		MATERIAL ALLOWANCE SKYLINE STEEL A NUCOR CO		1,752.000		
			LF	-631.000	-26,344.25	
			41.75000	1,121.000		46,801.75
0930	503-00048	*Drilled Caisson (48 Inch)	347.000	123.000		
			LF	0.000	0.00	
			370.00000	123.000		45,510.00

CONTID: C18908-COMBO  
 PCN: 18908-BID  
 PROJECT: FBRR600-417

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0012

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
0930		MATERIAL ALLOWANCE HARRIS REBAR RMR		0.000		
			LF	0.000	0.00	
				95.00000	0.000	0.00
0935	507-00100	*Concrete Slope and Ditch Paving (Reinforced)	70.000	0.000		
			CY	0.000	0.00	
				400.00000	0.000	0.00
0940	509-08120	Temporary Bridge Deck	45.000	0.000		
			SF	0.000	0.00	
				110.00000	0.000	0.00
0945	514-00201	*Pedestrian Railing (Steel)(Special)	420.000	0.000		
			LF	0.000	0.00	
				500.00000	0.000	0.00
0950	515-00120	*Waterproofing (Membrane)	1,831.000	0.000		
			SY	0.000	0.00	
				13.95000	0.000	0.00
0955	518-01004	Bridge Expansion Device (0-4 Inch)	284.000	0.000		
			LF	0.000	0.00	
				160.00000	0.000	0.00
0955		MATERIAL ALLOWANCE Expansion Device		145.000		
			LF	0.000	0.00	
				126.00000	145.000	18,270.00
0960	601-03040	*Concrete Class D (Bridge)	1,457.000	59.000		
			CY	0.000	0.00	
				450.00000	59.000	26,550.00
0960		MATERIAL ALLOWANCE CONCRETE D PRECAST DECK PANELS		1,398.000		
			CY	0.000	0.00	
				33.21000	1,398.000	46,427.58
0965	601-40300	*Structural Concrete Coating	1,371.000	0.000		
			SY	0.000	0.00	
				8.10000	0.000	0.00
0970	602-00020	*Reinforcing Steel (Epoxy Coated)	299,502.000	19,821.000		
			LB	0.000	0.00	
				0.86000	19,821.000	17,046.06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
0970		MATERIAL ALLOWANCE EPOXY REBAR		17,181.000		
			LB	0.000	0.00	
			0.64000	17,181.000		10,995.84
0975	604-25005	Vane Grate Inlet (5 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0975		MATERIAL ALLOWANCE Grate, Metal		4.000		
			EACH	0.000	0.00	
			875.00000	4.000		3,500.00
0980	606-11030	*Bridge Rail Type 10M	210.000	0.000		
			LF	0.000	0.00	
			150.00000	0.000		0.00
0980		MATERIAL ALLOWANCE Bridge Rail		0.000		
			LF	197.000	13,691.50	
			69.50000	197.000		13,691.50
0985	606-11032	*Bridge Rail Type 10M (Special)	210.000	0.000		
			LF	0.000	0.00	
			155.00000	0.000		0.00
0985		MATERIAL ALLOWANCE Bridge Rail		0.000		
			LF	210.000	14,595.00	
			69.50000	210.000		14,595.00
0990	610-00010	*Median Cover Material (Decorative)	2,567.000	0.000		
			SF	0.000	0.00	
			6.00000	0.000		0.00
0995	613-00200	*2 Inch Electrical Conduit	1,260.000	0.000		
			LF	0.000	0.00	
			7.50000	0.000		0.00
1000	618-00142	*Prestressed Concrete I (BT42)	3,656.000	0.000		
			LF	0.000	0.00	
			215.00000	0.000		0.00
1000		MATERIAL ALLOWANCE PRESTRESSED BT42		1,135.000		
			LF	0.000	0.00	
			144.48000	1,135.000		163,984.80

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
1000		MATERIAL ALLOWANCE PRESTRESSED BT42		2,521.000		
			LF	0.000	0.00	
			144.48000	2,521.000		364,234.08
1005	621-00530	*Overhead Contact System (OCS) Temporary Protective Structur	180.000	135.000		
			LF	0.000	0.00	
			1,350.00000	135.000		182,250.00
1485	900-00014	Added Item (Lump Sum)/ Pedestrian Rail (Steel) (Special) Increased Wire Diameter	0.000	0.000		
			L S	0.000	0.00	
			8,442.00000	0.000		0.00
			CAT 0300	CURRENT AMT	\$ 3,000,624.77 \$	47,312.25 \$ 1,097,664.61
CAT NO0301 Wall E-16-FF						
1010	203-00840	Expanded Polystyrene Fill	1,331.000	1,167.000		
			CY	0.000	0.00	
			85.00000	1,167.000		99,195.00
1015	206-00000	Structure Excavation	899.000	818.000		
			CY	0.000	0.00	
			12.00000	818.000		9,816.00
1020	206-00100	Structure Backfill (Class 1)	977.000	977.000		
			CY	0.000	0.00	
			23.00000	977.000		22,471.00
1025	206-00200	Structure Backfill (Class 2)	56.000	0.000		
			CY	0.000	0.00	
			27.00000	0.000		0.00
1030	206-00510	Filter Material (Class A)	481.000	481.000		
			CY	0.000	0.00	
			70.00000	481.000		33,670.00
1035	304-01005	Aggregate Base Course (Class 1)	44.000	44.000		
			CY	0.000	0.00	
			45.00000	44.000		1,980.00
1040	420-00000	Geomembrane	2,513.000	1,645.100		
			SY	0.000	0.00	
			9.00000	1,645.100		14,805.90



CONTID: C18908-COMBO  
 PCN: 18908-BID  
 PROJECT: FBRR600-417

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 25  
 ESTIMATE RUN 03/11/2016  
 15:54:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 Wall E-16-FF						
1045	504-04420	Precast Panel Facing	6,539.000	3,141.100		
			SF	0.000	0.00	
			34.00000	3,141.100		106,797.40
1045		MATERIAL ALLOWANCE MSE Panel Face Wall		3,397.900		
			SF	0.000	0.00	
			5.30000	3,397.900		18,008.87
1045		MATERIAL ALLOWANCE MSE Panel Face Wall		6,539.000		
			SF	0.000	0.00	
			9.03000	6,539.000		59,047.17
1050	506-01020	Geogrid Reinforcement	800.000	350.000		
			SY	0.000	0.00	
			4.00000	350.000		1,400.00
1055	514-00000	Pipe Railing	397.000	0.000		
			LF	0.000	0.00	
			130.00000	0.000		0.00
1055		MATERIAL ALLOWANCE Pipe Bike Railing		397.000		
			LF	0.000	0.00	
			89.15000	397.000		35,392.55
1060	514-00201	*Pedestrian Railing (Steel)(Special)	160.000	0.000		
			LF	0.000	0.00	
			500.00000	0.000		0.00
1065	601-03050	*Concrete Class D (Wall)	379.000	291.200		
			CY	0.000	0.00	
			400.00000	291.200		116,480.00
1070	601-40300	*Structural Concrete Coating	587.000	0.000		
			SY	0.000	0.00	
			8.10000	0.000		0.00
1075	602-00020	*Reinforcing Steel (Epoxy Coated)	58,837.000	45,077.720		
			LB	0.000	0.00	
			0.86000	45,077.720		38,766.84
1080	605-83001	Geocomposite Drain without Pipe	175.000	175.000		
			SY	0.000	0.00	
			21.00000	175.000		3,675.00

CONTID: C18908-COMBO  
 PCN: 18908-BID  
 PROJECT: FBRR600-417

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 03/11/2016

ESTIMATE NO: 0012

15:54:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 Wall E-16-FF						
1085	613-00200	*2 Inch Electrical Conduit	580.000	413.000		
			LF	0.000	0.00	
			7.50000	413.000		3,097.50
1495	900-00014	Added Item (Lump Sum)/ Precast Panel Connection VECP	1.000	1.000		
			L S	0.000	0.00	
			1,270.00000	1.000		1,270.00
			CAT 0301	CURRENT AMT \$	779,558.52 \$	0.00 \$
CAT NO0302 Wall E-16-FG						
1090	203-00840	Expanded Polystyrene Fill	1,438.000	0.000		
			CY	0.000	0.00	
			85.00000	0.000		0.00
1095	206-00000	Structure Excavation	700.000	0.000		
			CY	0.000	0.00	
			12.00000	0.000		0.00
1100	206-00100	Structure Backfill (Class 1)	577.000	0.000		
			CY	0.000	0.00	
			23.00000	0.000		0.00
1105	206-00200	Structure Backfill (Class 2)	39.000	0.000		
			CY	0.000	0.00	
			27.00000	0.000		0.00
1110	206-00510	Filter Material (Class A)	518.000	0.000		
			CY	0.000	0.00	
			70.00000	0.000		0.00
1115	304-01005	Aggregate Base Course (Class 1)	28.000	0.000		
			CY	0.000	0.00	
			45.00000	0.000		0.00
1120	420-00000	Geomembrane	2,715.000	0.000		
			SY	0.000	0.00	
			9.00000	0.000		0.00
1120		MATERIAL ALLOWANCE GSE 30 MIL		2,715.000		
			SY	0.000	0.00	
			2.43000	2,715.000		6,597.45

CONTID: C18908-COMBO  
 PCN: 18908-BID  
 PROJECT: FBRR600-417

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 27  
 ESTIMATE RUN 03/11/2016  
 15:54:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 Wall E-16-FG						
1125	504-04420	Precast Panel Facing	6,512.000	0.000		
			SF	0.000	0.00	
			34.00000	0.000		0.00
1125		MATERIAL ALLOWANCE MSE Panel Face Wall		6,512.000		
			SF	0.000	0.00	
			5.30000	6,512.000		34,513.60
1125		MATERIAL ALLOWANCE MSE Panel Face Wall		6,512.000		
			SF	0.000	0.00	
			9.03000	6,512.000		58,803.36
1130	506-01020	Geogrid Reinforcement	862.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
1135	514-00000	Pipe Railing	401.000	0.000		
			LF	0.000	0.00	
			130.00000	0.000		0.00
1135		MATERIAL ALLOWANCE Pipe Bike Railing		401.000		
			LF	0.000	0.00	
			89.15000	401.000		35,749.15
1140	514-00201	*Pedestrian Railing (Steel)(Special)	107.000	0.000		
			LF	0.000	0.00	
			500.00000	0.000		0.00
1145	601-03050	*Concrete Class D (Wall)	337.000	0.000		
			CY	0.000	0.00	
			400.00000	0.000		0.00
1150	601-40300	*Structural Concrete Coating	578.000	0.000		
			SY	0.000	0.00	
			8.10000	0.000		0.00
1155	602-00020	*Reinforcing Steel (Epoxy Coated)	50,201.000	0.000		
			LB	0.000	0.00	
			0.86000	0.000		0.00
1160	605-83001	Geocomposite Drain without Pipe	116.000	0.000		
			SY	0.000	0.00	
			21.00000	0.000		0.00

CONTID: C18908-COMBO  
 PCN: 18908-BID  
 PROJECT: FBRR600-417

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 28  
 ESTIMATE RUN 03/11/2016  
 15:54:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 Wall E-16-FG						
1165	613-00200	*2 Inch Electrical Conduit	531.000	0.000		
			LF	0.000	0.00	
			7.50000	0.000		0.00
			CAT 0302	CURRENT AMT \$	726,468.16 \$	0.00 \$ 135,663.56
CAT NO0303 Wall E-16-FH						
1170	206-00000	Structure Excavation	654.000	0.000		
			CY	0.000	0.00	
			12.00000	0.000		0.00
1175	206-00100	Structure Backfill (Class 1)	586.000	0.000		
			CY	0.000	0.00	
			23.00000	0.000		0.00
1180	206-00200	Structure Backfill (Class 2)	22.000	0.000		
			CY	0.000	0.00	
			27.00000	0.000		0.00
1185	304-01005	Aggregate Base Course (Class 1)	23.000	0.000		
			CY	0.000	0.00	
			45.00000	0.000		0.00
1190	601-03050	*Concrete Class D (Wall)	153.000	0.000		
			CY	0.000	0.00	
			400.00000	0.000		0.00
1195	601-40300	*Structural Concrete Coating	52.000	0.000		
			SY	0.000	0.00	
			8.10000	0.000		0.00
1200	602-00020	*Reinforcing Steel (Epoxy Coated)	21,991.000	0.000		
			LB	0.000	0.00	
			0.86000	0.000		0.00
1205	605-83001	Geocomposite Drain without Pipe	110.000	0.000		
			SY	0.000	0.00	
			21.00000	0.000		0.00
1210	607-53161	*Fence Chain Link (Special) (60 Inch)	85.000	0.000		
			LF	0.000	0.00	
			33.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 Wall E-16-FH						
1210		MATERIAL ALLOWANCE IDEAL - DALCO		691.000		
			LF	0.000	0.00	
			7.30000	691.000		5,044.30
CAT 0303 CURRENT AMT \$ 108,603.46 \$ 0.00 \$ 5,044.30						
CAT NO0304 Wall E-16-FI						
1215	206-00000	Structure Excavation	650.000	223.000		
			CY	0.000	0.00	
			12.00000	223.000		2,676.00
1220	206-00100	Structure Backfill (Class 1)	374.000	127.160		
			CY	0.000	0.00	
			23.00000	127.160		2,924.68
1225	206-00200	Structure Backfill (Class 2)	30.000	0.000		
			CY	0.000	0.00	
			27.00000	0.000		0.00
1230	304-01005	Aggregate Base Course (Class 1)	26.000	8.000		
			CY	0.000	0.00	
			45.00000	8.000		360.00
1235	601-03050	*Concrete Class D (Wall)	106.000	35.000		
			CY	0.000	0.00	
			400.00000	35.000		14,000.00
1240	601-40300	*Structural Concrete Coating	98.000	0.000		
			SY	0.000	0.00	
			8.10000	0.000		0.00
1245	602-00020	*Reinforcing Steel (Epoxy Coated)	10,885.000	3,732.000		
			LB	0.000	0.00	
			0.86000	3,732.000		3,209.52
1250	605-83001	Geocomposite Drain without Pipe	78.000	0.000		
			SY	0.000	0.00	
			21.00000	0.000		0.00
1255	607-53197	*Fence Chain Link (Special) (96 Inch)	175.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 Wall E-16-FI						
1255		MATERIAL ALLOWANCE IDEAL - HALCO		175.000		
			LF	0.000	0.00	
			6.90000	175.000		1,207.50
CAT 0304 CURRENT AMT \$ 79,574.90 \$ 0.00 \$ 24,377.70						
CAT NO0305 Wall E-16-FJ						
1260	206-00000	Structure Excavation	2,486.000	423.000		
			CY	0.000	0.00	
			12.00000	423.000		5,076.00
1265	206-00100	Structure Backfill (Class 1)	2,068.000	0.000		
			CY	352.000	8,096.00	
			23.00000	352.000		8,096.00
1270	206-00200	Structure Backfill (Class 2)	107.000	0.000		
			CY	18.000	486.00	
			27.00000	18.000		486.00
1275	304-01005	Aggregate Base Course (Class 1)	88.000	16.000		
			CY	0.000	0.00	
			45.00000	16.000		720.00
1280	601-03050	*Concrete Class D (Wall)	495.000	95.000		
			CY	0.000	0.00	
			400.00000	95.000		38,000.00
1285	601-40300	*Structural Concrete Coating	443.000	0.000		
			SY	0.000	0.00	
			8.10000	0.000		0.00
1290	602-00020	*Reinforcing Steel (Epoxy Coated)	69,452.000	11,870.000		
			LB	0.000	0.00	
			0.86000	11,870.000		10,208.20
1295	605-83001	Geocomposite Drain without Pipe	393.000	0.000		
			SY	67.000	1,407.00	
			21.00000	67.000		1,407.00
1300	607-53161	*Fence Chain Link (Special) (60 Inch)	293.000	0.000		
			LF	0.000	0.00	
			33.00000	0.000		0.00
CAT 0305 CURRENT AMT \$ 363,484.02 \$ 9,989.00 \$ 63,993.20						

CONTID: C18908-COMBO  
 PCN: 18908-BID  
 PROJECT: FBRR600-417

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 31  
 ESTIMATE RUN 03/11/2016  
 15:54:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0306 Wall E-16-FK						
1305	206-00000	Structure Excavation	6,164.000	2,235.000		
			CY	0.000	0.00	
			12.00000	2,235.000		26,820.00
1310	206-00065	Structure Backfill (Flow-Fill)	30.000	0.000		
			CY	0.000	0.00	
			170.00000	0.000		0.00
1315	206-00100	Structure Backfill (Class 1)	6,847.000	103.000		
			CY	202.000	4,646.00	
			23.00000	305.000		7,015.00
1320	206-00200	Structure Backfill (Class 2)	76.000	0.000		
			CY	0.000	0.00	
			27.00000	0.000		0.00
1325	206-00360	Mechanical Reinforcement of Soil	3,318.000	0.000		
			CY	164.000	1,968.00	
			12.00000	164.000		1,968.00
1330	304-01005	Aggregate Base Course (Class 1)	58.000	0.000		
			CY	0.000	0.00	
			45.00000	0.000		0.00
1335	420-00000	Geomembrane	800.000	0.000		
			SY	0.000	0.00	
			9.00000	0.000		0.00
1335		MATERIAL ALLOWANCE GSE 30 MIL FROM DALCO		5,185.000		
			SY	0.000	0.00	
			2.43000	5,185.000		12,599.55
1340	504-04420	Precast Panel Facing	5,185.000	0.000		
			SF	1,610.000	54,740.00	
			34.00000	1,610.000		54,740.00
1340		MATERIAL ALLOWANCE MSE Panel Face Wall		5,185.000		
			SF	-1,610.000	-8,533.00	
			5.30000	3,575.000		18,947.50
1340		MATERIAL ALLOWANCE MSE Panel Face Wall		5,185.000		
			SF	0.000	0.00	
			9.03000	5,185.000		46,820.55

CONTID: C18908-COMBO  
 PCN: 18908-BID  
 PROJECT: FBRR600-417

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 32  
 ESTIMATE RUN 03/11/2016  
 15:54:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0306 Wall E-16-FK							
1345	514-00201	*Pedestrian Railing (Steel)(Special)	38.000	0.000			
			LF	0.000	0.00		
			500.00000	0.000		0.00	
1350	601-03050	*Concrete Class D (Wall)	364.000	0.000			
			CY	4.000	1,600.00		
			400.00000	4.000		1,600.00	
1355	601-40300	*Structural Concrete Coating	779.000	0.000			
			SY	0.000	0.00		
			8.10000	0.000		0.00	
1360	602-00020	*Reinforcing Steel (Epoxy Coated)	46,560.000	0.000			
			LB	0.000	0.00		
			0.86000	0.000		0.00	
1365	605-83001	Geocomposite Drain without Pipe	273.000	0.000			
			SY	0.000	0.00		
			21.00000	0.000		0.00	
1370	607-53161	*Fence Chain Link (Special) (60 Inch)	313.000	0.000			
			LF	0.000	0.00		
			33.00000	0.000		0.00	
1375	613-00200	*2 Inch Electrical Conduit	40.000	0.000			
			LF	0.000	0.00		
			7.50000	0.000		0.00	
			CAT 0306	CURRENT AMT \$	691,830.50 \$	54,421.00 \$	170,510.60
CAT NO0307 Wall E-17-FL							
1380	203-00840	Expanded Polystyrene Fill	1,754.000	0.000			
			CY	0.000	0.00		
			85.00000	0.000		0.00	
1385	206-00000	Structure Excavation	360.000	0.000			
			CY	0.000	0.00		
			12.00000	0.000		0.00	
1390	206-00100	Structure Backfill (Class 1)	401.000	0.000			
			CY	0.000	0.00		
			23.00000	0.000		0.00	



CONTID: C18908-COMBO  
 PCN: 18908-BID  
 PROJECT: FBRR600-417

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 33  
 ESTIMATE RUN 03/11/2016  
 15:54:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0307 Wall E-17-FL						
1395	206-00200	Structure Backfill (Class 2)	38.000	0.000		
			CY	0.000	0.00	
			27.00000	0.000		0.00
1400	206-00510	Filter Material (Class A)	490.000	0.000		
			CY	0.000	0.00	
			70.00000	0.000		0.00
1405	304-01005	Aggregate Base Course (Class 1)	26.000	0.000		
			CY	0.000	0.00	
			45.00000	0.000		0.00
1410	420-00000	Geomembrane	2,608.000	0.000		
			SY	0.000	0.00	
			9.00000	0.000		0.00
1410		MATERIAL ALLOWANCE 30 MIL GSE DALCO		800.000		
			SY	0.000	0.00	
			2.43000	800.000		1,944.00
1415	504-04420	Precast Panel Facing	5,408.000	0.000		
			SF	0.000	0.00	
			34.00000	0.000		0.00
1415		MATERIAL ALLOWANCE MSE Panel Face Wall		5,408.000		
			SF	0.000	0.00	
			5.30000	5,408.000		28,662.40
1415		MATERIAL ALLOWANCE MSE Panel Face Wall		5,408.000		
			SF	0.000	0.00	
			9.03000	5,408.000		48,834.24
1420	506-01020	Geogrid Reinforcement	726.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
1425	514-00000	Pipe Railing	332.000	0.000		
			LF	0.000	0.00	
			130.00000	0.000		0.00
1425		MATERIAL ALLOWANCE Pipe Bike Railing		332.000		
			LF	0.000	0.00	
			89.15000	332.000		29,597.80

CONTID: C18908-COMBO  
 PCN: 18908-BID  
 PROJECT: FBRR600-417

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 34  
 ESTIMATE RUN 03/11/2016  
 15:54:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0307 Wall E-17-FL						
1430	514-00201	*Pedestrian Railing (Steel)(Special)	107.000	0.000		
			LF	0.000	0.00	
			500.00000	0.000		0.00
1435	601-03050	*Concrete Class D (Wall)	292.000	0.000		
			CY	0.000	0.00	
			400.00000	0.000		0.00
1440	601-40300	*Structural Concrete Coating	464.000	0.000		
			SY	0.000	0.00	
			8.10000	0.000		0.00
1445	602-00020	*Reinforcing Steel (Epoxy Coated)	42,830.000	0.000		
			LB	0.000	0.00	
			0.86000	0.000		0.00
1450	605-83001	Geocomposite Drain without Pipe	107.000	0.000		
			SY	0.000	0.00	
			21.00000	0.000		0.00
1455	613-00200	*2 Inch Electrical Conduit	465.000	0.000		
			LF	0.000	0.00	
			7.50000	0.000		0.00
			CAT 0307	CURRENT AMT \$	669,163.70 \$	0.00 \$ 109,038.44
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1460	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			100,000.00000	1.000		100,000.00
1465	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			32,000.00000	1.000		32,000.00
1470	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			4,500.00000	2.000		9,000.00
			CAT 0400	CURRENT AMT \$	141,000.00 \$	0.00 \$ 141,000.00
PROJECT TOTAL			CURRENT AMT	\$ 12,480,557.76 \$	138,683.79 \$	3,646,677.71

ESTIMATE SUMMARY

CONTID: C18908-COMBO

ESTIMATE NO: 0012 PROG

SPEC YR: 2005

PCN: 19885-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 232.0 DAYS

TIME ALLOW:

400 WORK DAYS

FBR- US287 OVER BNSF/RTD AT 69th

PERCENT TIME: 58.00

ORIG TIME ALLOW:

400 WORK DAYS

PROJECT NO:

CC 2873-171

US 287 & 69TH AVE LA BRIDGE EN

NAME OF ROAD:

287C

PROJECT COUNTIES:

ADAMS, REGION 1

CONTRACTOR:

HAMON INFRASTRUCTURE, INC.

PAY PERIOD ENDING

02/28/2016

DATE TIME STARTED

03/18/2015

5670 FRANKLIN STREET

DATE LET

12/18/2014

DATE WORK BEGAN

03/18/2015

DATE AWARDED

01/12/2015

DATE TIME STOPPED

DATE CONTRACT EXECUTED

01/29/2015

DATE ACCEPTED

DENVER

CO 80216

(303)297-0340

DATE NOTICE TO PROCEED

03/18/2015

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 541,905.11 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 11,669,000.00 NON-PARTICIPATING	27,625.00	0.00
PERCENT COMPLETE: 5.10% TOTAL EARNINGS	27,625.00	0.00
FUNDS AVAILABLE: \$ 514,280.11 STOCKPILED MATERIALS	114,101.00	0.00
	GROSS EARNINGS	141,726.00
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-36.00	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	141,690.00
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	141,690.00
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE

\$

0.00

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C18908-COMBO  
 PCN: 19885-BID  
 PROJECT: CC 2873-171

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 2  
 ESTIMATE RUN 03/11/2016  
 15:54:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	202-00001	Removal of Structure	3.000	1.000		
			EACH	0.000	0.00	
			1,200.00000	1.000		1,200.00
0010	202-00025	Removal of Ditch Lining	473.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0015	202-00827	*Removal of Pull Box	1.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0020	206-00200	Structure Backfill (Class 2)	104.000	0.000		
			CY	0.000	0.00	
			27.00000	0.000		0.00
0025	304-06000	Aggregate Base Course (Class 6)	34.000	0.000		
			TON	0.000	0.00	
			22.00000	0.000		0.00
0030	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	38.000	0.000		
			TON	0.000	0.00	
			68.50000	0.000		0.00
0035	403-34851	*Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	12.000	0.000		
			TON	0.000	0.00	
			91.25000	0.000		0.00
0040	503-00018	*Drilled Caisson (18 Inch)	104.000	0.000		
			LF	0.000	0.00	
			75.00000	0.000		0.00
0045	503-00036	*Drilled Caisson (36 Inch)	38.000	0.000		
			LF	0.000	0.00	
			350.00000	0.000		0.00
0050	503-00048	*Drilled Caisson (48 Inch)	21.000	0.000		
			LF	0.000	0.00	
			370.00000	0.000		0.00
0055	503-00054	*Drilled Caisson (54 Inch)	21.000	0.000		
			LF	0.000	0.00	
			495.00000	0.000		0.00

CONTID: C18908-COMBO  
 PCN: 19885-BID  
 PROJECT: CC 2873-171

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 3  
 ESTIMATE RUN 03/11/2016  
 15:54:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	601-01000	Concrete Class B	5.000	0.000		
			CY	0.000	0.00	
			525.00000	0.000		0.00
0065	601-03050	*Concrete Class D (Wall)	52.000	0.000		
			CY	0.000	0.00	
			400.00000	0.000		0.00
0070	601-03052	Concrete Class D (Wall) (Colored)	18.000	0.000		
			CY	0.000	0.00	
			600.00000	0.000		0.00
0075	602-00000	*Reinforcing Steel	325.000	0.000		
			LB	0.000	0.00	
			0.79000	0.000		0.00
0080	602-00020	Reinforcing Steel (Epoxy Coated)	5,176.000	0.000		
			LB	0.000	0.00	
			0.86000	0.000		0.00
0085	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	462.000	0.000		
			LF	0.000	0.00	
			55.00000	0.000		0.00
0090	604-00305	Inlet Type C (5 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			3,100.00000	0.000		0.00
0095	604-00310	Inlet Type C (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			4,200.00000	0.000		0.00
0100	604-30005	Manhole Slab Base (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			2,300.00000	0.000		0.00
0105	608-00010	*Concrete Curb Ramp	91.000	0.000		
			SY	0.000	0.00	
			86.00000	0.000		0.00
0110	609-21020	*Curb and Gutter Type 2 (Section II-B)	29.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00

CONTID: C18908-COMBO  
 PCN: 19885-BID  
 PROJECT: CC 2873-171

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 4  
 ESTIMATE RUN 03/11/2016  
 15:54:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	610-00010	*Median Cover Material (Decorative)	5,644.000	0.000		
			SF	0.000	0.00	
			6.00000	0.000		0.00
0120	613-00206	*2 Inch Electrical Conduit (Bored)	360.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
0125	613-01100	*1 Inch Electrical Conduit (Plastic)	110.000	0.000		
			LF	0.000	0.00	
			12.50000	0.000		0.00
0130	613-01200	*2 Inch Electrical Conduit (Plastic)	1,660.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0135	613-01300	*3 Inch Electrical Conduit (Plastic)	1,205.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0140	613-07000	*Pull Box (Special)	4.000	0.000		
			EACH	0.000	0.00	
			390.00000	0.000		0.00
0145	613-07002	*Type Two Pull Box	3.000	0.000		
			EACH	0.000	0.00	
			850.00000	0.000		0.00
0150	613-07004	*Type Four Pull Box	4.000	0.000		
			EACH	0.000	0.00	
			1,190.00000	0.000		0.00
0155	613-07005	*Type Five Pull Box	1.000	0.000		
			EACH	0.000	0.00	
			1,685.00000	0.000		0.00
0160	613-07034	*Pull Box (24"x36"x18")	4.000	0.000		
			EACH	0.000	0.00	
			1,175.00000	0.000		0.00
0165	613-10000	*Wiring	0.600	0.000		
			L S	0.000	0.00	
			25,700.00000	0.000		0.00

CONTID: C18908-COMBO  
 PCN: 19885-BID  
 PROJECT: CC 2873-171

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 5  
 ESTIMATE RUN 03/11/2016  
 15:54:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	613-13000	*Luminaire (LED)	4.000	0.000		
			EACH	0.000	0.00	
			985.00000	0.000		0.00
0170		MATERIAL ALLOWANCE Luminaire, Road		4.000		
			EACH	0.000	0.00	
			837.25000	4.000		3,349.00
0175	613-16000	*Luminaire (Special)	2.000	0.000		
			EACH	0.000	0.00	
			1,650.00000	0.000		0.00
0175		MATERIAL ALLOWANCE Luminaire, Road		2.000		
			EACH	0.000	0.00	
			1,618.00000	2.000		3,236.00
0180	613-34350	*Light Standard Metal (35 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			2,330.00000	0.000		0.00
0185	614-00035	*Sign Panel (Special)	15.000	0.000		
			SF	0.000	0.00	
			28.00000	0.000		0.00
0190	614-00037	*Sign Panel (Special)	3.000	0.000		
			EACH	0.000	0.00	
			3,270.00000	0.000		0.00
0190		MATERIAL ALLOWANCE Traf Sign Steel		3.000		
			EACH	0.000	0.00	
			2,490.00000	3.000		7,470.00
0195	614-70150	*Pedestrian Signal Face (16) (Countdown)	8.000	0.000		
			EACH	0.000	0.00	
			620.00000	0.000		0.00
0195		MATERIAL ALLOWANCE Traffic Equipment		8.000		
			EACH	0.000	0.00	
			250.00000	8.000		2,000.00
0200	614-70200	*Accessible Pedestrian Signal	5.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00

CONTID: C18908-COMBO  
 PCN: 19885-BID  
 PROJECT: CC 2873-171

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0012

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0200		MATERIAL ALLOWANCE Traffic Equipment		5.000		
			EACH	0.000	0.00	
			930.00000	5.000		4,650.00
0205	614-70336	*Traffic Signal Face (12-12-12)	14.000	0.000		
			EACH	0.000	0.00	
			935.00000	0.000		0.00
0205		MATERIAL ALLOWANCE Traffic Equipment		14.000		
			EACH	0.000	0.00	
			365.00000	14.000		5,110.00
0210	614-70448	*Traffic Signal Face (12-12-12-12)	4.000	0.000		
			EACH	0.000	0.00	
			1,180.00000	0.000		0.00
0210		MATERIAL ALLOWANCE Traffic Equipment		4.000		
			EACH	0.000	0.00	
			440.00000	4.000		1,760.00
0215	614-72863	*Pedestrian Push Button Post Assembly	3.000	0.000		
			EACH	0.000	0.00	
			2,600.00000	0.000		0.00
0215		MATERIAL ALLOWANCE Pedestal Pole		3.000		
			EACH	0.000	0.00	
			1,270.00000	3.000		3,810.00
0220	614-72866	*Fire Preemption Unit and Timer	1.000	0.000		
			EACH	0.000	0.00	
			5,680.00000	0.000		0.00
0225	614-72875	*Loop Detector Wire	1,740.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0230	614-72889	*Traffic Signal Vehicle Detector (Micro Type) (Non-Invasive)	6.000	0.000		
			EACH	0.000	0.00	
			535.00000	0.000		0.00
0235	614-81135	*Traffic Signal-Light Pole Steel (1-35 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			13,000.00000	0.000		0.00



CONTID: C18908-COMBO  
 PCN: 19885-BID  
 PROJECT: CC 2873-171

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0012

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0235		MATERIAL ALLOWANCE Signal Pole		1.000		
			EACH	0.000	0.00	
			10,286.00000	1.000		10,286.00
0240	614-81155	*Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			14,000.00000	0.000		0.00
0240		MATERIAL ALLOWANCE Signal Pole		1.000		
			EACH	0.000	0.00	
			10,785.00000	1.000		10,785.00
0245	614-81165	*Traffic Signal-Light Pole Steel (1-65 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			22,000.00000	0.000		0.00
0245		MATERIAL ALLOWANCE Signal Pole		1.000		
			EACH	0.000	0.00	
			18,058.00000	1.000		18,058.00
0250	614-81170	*Traffic Signal-Light Pole Steel (1-70 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			27,000.00000	0.000		0.00
0250		MATERIAL ALLOWANCE Signal Pole		1.000		
			EACH	0.000	0.00	
			21,882.00000	1.000		21,882.00
0255	614-84100	*Traffic Signal Pedestal Pole Aluminum	5.000	0.000		
			EACH	0.000	0.00	
			1,290.00000	0.000		0.00
0255		MATERIAL ALLOWANCE Pedestal Pole		5.000		
			EACH	0.000	0.00	
			750.00000	5.000		3,750.00
0260	614-86246	*Controller (Type 170E-HC11)	1.000	0.000		
			EACH	0.000	0.00	
			16,440.00000	0.000		0.00
0260		MATERIAL ALLOWANCE Traf Signal Control		1.000		
			EACH	0.000	0.00	
			12,580.00000	1.000		12,580.00

CONTID: C18908-COMBO  
 PCN: 19885-BID  
 PROJECT: CC 2873-171

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 8  
 ESTIMATE RUN 03/11/2016  
 15:54:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0265	614-86800	*Uninterrupted Power Supply	1.000	0.000		
			EACH	0.000	0.00	
			6,590.00000	0.000		0.00
0265		MATERIAL ALLOWANCE Traffic Equipment		1.000		
				0.000	0.00	
			5,375.00000	1.000		5,375.00
0270	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	194.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0275	614-87320	*Closed Circuit Television	1.000	0.000		
			EACH	0.000	0.00	
			4,680.00000	0.000		0.00
0280	614-87350	*Test Fiber Optic Cable	1.000	0.000		
			L S	0.000	0.00	
			2,900.00000	0.000		0.00
0285	614-87690	*Ethernet Switch	1.000	0.000		
			EACH	0.000	0.00	
			4,400.00000	0.000		0.00
0290	626-00000	*Mobilization	0.050	0.025		
			L S	0.000	0.00	
			1,057,000.00000	0.025		26,425.00
0295	700-70010	F/A Minor Contract Revisions	42,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0300	700-70082	F/A Furnish & Install Electrical Service 19885	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0305	900-00007	Added Item (Each)/ Pedestrian Grate	0.000	0.000		
			EACH	0.000	0.00	
			287.50000	0.000		0.00
0440		MATERIAL ALLOWANCE TRINITY		1,750.000		
			LF	0.000	0.00	
			10.97000	1,750.000		19,197.50

CONTID: C18908-COMBO  
 PCN: 18908-BID  
 PROJECT: FBRR600-417

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0012

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0450		MATERIAL ALLOWANCE TRINITY		2.000		
			EACH	0.000	0.00	
			454.25000	2.000		908.50
0455		MATERIAL ALLOWANCE TRINITY		2.000		
			EACH	0.000	0.00	
			863.50000	2.000		1,727.00
0460		MATERIAL ALLOWANCE TRINITY		2.000		
			EACH	0.000	0.00	
			284.50000	2.000		569.00
0470		MATERIAL ALLOWANCE IDEAL - HALCO		120.000		
			EACH	0.000	0.00	
			22.20000	120.000		2,664.00
0475		MATERIAL ALLOWANCE IDEAL - HALCO		10.000		
			EACH	0.000	0.00	
			40.51000	10.000		405.10
0485		MATERIAL ALLOWANCE IDEAL HALCO		1,161.000		
			LF	0.000	0.00	
			4.36000	1,161.000		5,061.96
0580		MATERIAL ALLOWANCE Luminaire, Road		8.000		
			EACH	0.000	0.00	
			837.25000	8.000		6,698.00
0585		MATERIAL ALLOWANCE Lamp		4.000		
			EACH	0.000	0.00	
			1,209.00000	4.000		4,836.00
0590		MATERIAL ALLOWANCE Luminaire, Road		4.000		
			EACH	0.000	0.00	
			780.00000	4.000		3,120.00
0595		MATERIAL ALLOWANCE Light Standard		8.000		
			EACH	0.000	0.00	
			1,618.00000	8.000		12,944.00

CONTID: C18908-COMBO  
 PCN: 18908-BID  
 PROJECT: FBRR600-417

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0012

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0610		MATERIAL ALLOWANCE Light Control Device		1.000		
			EACH	0.000	0.00	
			5,056.00000	1.000		5,056.00
CAT 0200 CURRENT AMT \$ 541,905.11 \$ 0.00 \$ 204,913.06						
CAT NO0300 STRUCTURES						
0925		MATERIAL ALLOWANCE SKYLINE STEEL A NUCOR CO		1,752.000		
			LF	-631.000	-26,344.25	
			41.75000	1,121.000		46,801.75
0930		MATERIAL ALLOWANCE HARRIS REBAR RMR		0.000		
			LF	0.000	0.00	
			95.00000	0.000		0.00
0955		MATERIAL ALLOWANCE Expansion Device		145.000		
			LF	0.000	0.00	
			126.00000	145.000		18,270.00
0960		MATERIAL ALLOWANCE cONCRETE D PRECAST DECK PANELS		1,398.000		
			CY	0.000	0.00	
			33.21000	1,398.000		46,427.58
0970		MATERIAL ALLOWANCE EPOXY REBAR		17,181.000		
			LB	0.000	0.00	
			0.64000	17,181.000		10,995.84
0975		MATERIAL ALLOWANCE Grate, Metal		4.000		
			EACH	0.000	0.00	
			875.00000	4.000		3,500.00
0980		MATERIAL ALLOWANCE Bridge Rail		0.000		
			LF	197.000	13,691.50	
			69.50000	197.000		13,691.50
0985		MATERIAL ALLOWANCE Bridge Rail		0.000		
			LF	210.000	14,595.00	
			69.50000	210.000		14,595.00
1000		MATERIAL ALLOWANCE PRESTRESSED BT42		1,135.000		
			LF	0.000	0.00	
			144.48000	1,135.000		163,984.80

CONTID: C18908-COMBO  
 PCN: 18908-BID  
 PROJECT: FBRR600-417

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0012

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
1000		MATERIAL ALLOWANCE PRESTRESSED BT42		2,521.000		
			LF	0.000	0.00	
			144.48000	2,521.000		364,234.08
			CAT 0300	CURRENT AMT \$	0.00 \$	1,942.25 \$ 682,500.55
CAT NO0301 Wall E-16-FF						
1045		MATERIAL ALLOWANCE MSE Panel Face Wall		3,397.900		
			SF	0.000	0.00	
			5.30000	3,397.900		18,008.87
1045		MATERIAL ALLOWANCE MSE Panel Face Wall		6,539.000		
			SF	0.000	0.00	
			9.03000	6,539.000		59,047.17
1055		MATERIAL ALLOWANCE Pipe Bike Railing		397.000		
			LF	0.000	0.00	
			89.15000	397.000		35,392.55
			CAT 0301	CURRENT AMT \$	0.00 \$	0.00 \$ 112,448.59
CAT NO0302 Wall E-16-FG						
1120		MATERIAL ALLOWANCE GSE 30 MIL		2,715.000		
			SY	0.000	0.00	
			2.43000	2,715.000		6,597.45
1125		MATERIAL ALLOWANCE MSE Panel Face Wall		6,512.000		
			SF	0.000	0.00	
			5.30000	6,512.000		34,513.60
1125		MATERIAL ALLOWANCE MSE Panel Face Wall		6,512.000		
			SF	0.000	0.00	
			9.03000	6,512.000		58,803.36
1135		MATERIAL ALLOWANCE Pipe Bike Railing		401.000		
			LF	0.000	0.00	
			89.15000	401.000		35,749.15
			CAT 0302	CURRENT AMT \$	0.00 \$	0.00 \$ 135,663.56
CAT NO0303 Wall E-16-FH						
1210		MATERIAL ALLOWANCE IDEAL - DALCO		691.000		
			LF	0.000	0.00	
			7.30000	691.000		5,044.30
			CAT 0303	CURRENT AMT \$	0.00 \$	0.00 \$ 5,044.30

CONTID: C18908-COMBO  
 PCN: 18908-BID  
 PROJECT: FBRR600-417

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0012

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 Wall E-16-FI						
1255		MATERIAL ALLOWANCE IDEAL - HALCO		175.000		
			LF	0.000	0.00	
			6.90000	175.000		1,207.50
				CAT 0304	CURRENT AMT \$	0.00 \$
					0.00 \$	1,207.50
CAT NO0306 Wall E-16-FK						
1335		MATERIAL ALLOWANCE GSE 30 MIL FROM DALCO		5,185.000		
			SY	0.000	0.00	
			2.43000	5,185.000		12,599.55
1340		MATERIAL ALLOWANCE MSE Panel Face Wall		5,185.000		
			SF	-1,610.000	-8,533.00	
			5.30000	3,575.000		18,947.50
1340		MATERIAL ALLOWANCE MSE Panel Face Wall		5,185.000		
			SF	0.000	0.00	
			9.03000	5,185.000		46,820.55
				CAT 0306	CURRENT AMT \$	0.00 \$
					-8,533.00 \$	78,367.60
CAT NO0307 Wall E-17-FL						
1410		MATERIAL ALLOWANCE 30 MIL GSE DALCO		800.000		
			SY	0.000	0.00	
			2.43000	800.000		1,944.00
1415		MATERIAL ALLOWANCE MSE Panel Face Wall		5,408.000		
			SF	0.000	0.00	
			5.30000	5,408.000		28,662.40
1415		MATERIAL ALLOWANCE MSE Panel Face Wall		5,408.000		
			SF	0.000	0.00	
			9.03000	5,408.000		48,834.24
1425		MATERIAL ALLOWANCE Pipe Bike Railing		332.000		
			LF	0.000	0.00	
			89.15000	332.000		29,597.80
				CAT 0307	CURRENT AMT \$	0.00 \$
					0.00 \$	109,038.44
PROJECT TOTAL				CURRENT AMT \$	541,905.11 \$	-6,590.75 \$ 1,329,183.60