

ESTIMATE SUMMARY

14:22:56

 CONTID: C19008 ESTIMATE NO: 0006 PROG SPEC YR: 2005
 PCN: 19008-BID COFRS REPORTING CATEGORY: 2 FACS REF NO:

CONTRACT DESCRIPTION: VARIOUS LOCATIONS, CDOT REGION
 TIME CHARGED: 7.0 DAYS TIME ALLOW: 769 CALENDAR DAYS
 PERCENT TIME: 0.91 ORIG TIME ALLOW: 769 CALENDAR DAYS

PROJECT NO: STMR200-183
 VARIOUS LOCATIONS, CDOT REGION
 NAME OF ROAD: 025A
 PROJECT COUNTIES: VARIOUS, REGION 2

CONTRACTOR: T-P ENTERPRISES INC.
 5055 E. 39th Ave.
 Denver CO 80207
 PAY PERIOD ENDING 03/04/2014 DATE TIME STARTED 02/01/2013
 DATE LET 11/08/2012 DATE WORK BEGAN 02/01/2013
 DATE AWARDED 11/16/2012 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 12/06/2012 DATE ACCEPTED
 DATE NOTICE TO PROCEED 02/01/2013

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 433,086.25 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 396,005.25 NON-PARTICIPATING	28,409.50	1,100.00
PERCENT COMPLETE: 6.56% TOTAL EARNINGS	28,409.50	1,100.00
FUNDS AVAILABLE: \$ 404,676.75 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	28,409.50
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-852.29	-33.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	27,557.21
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	27,557.21
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 1,067.00

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19008
 PCN: 19008-BID
 PROJECT: STMR200-183

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 2
 ESTIMATE RUN 03/04/2014
 14:22:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00013	Removal of Erosion Mat	111.000	111.000		
			SY	0.000	0.00	
			1.00000	111.000		111.00
0010	202-00027	Removal of Riprap	100.000	0.000		
			SY	0.000	0.00	
			58.00000	0.000		0.00
0015	202-01010	Removal Of Silt Fence	100.000	0.000		
			LF	0.000	0.00	
			0.40000	0.000		0.00
0020	203-00010	Unclassified Excavation (Complete In Place)	1,000.000	0.000		
			CY	0.000	0.00	
			10.25000	0.000		0.00
0025	203-00060	Embankment Material (Complete In Place)	1,000.000	0.000		
			CY	0.000	0.00	
			13.75000	0.000		0.00
0030	203-01500	Blading	45.000	0.000		
			HOURL	0.000	0.00	
			180.00000	0.000		0.00
0035	203-01510	Backhoe	45.000	0.000		
			HOURL	0.000	0.00	
			160.00000	0.000		0.00
0040	203-01550	Dozing	45.000	0.000		
			HOURL	0.000	0.00	
			130.00000	0.000		0.00
0045	203-01582	Truck (Dump)	45.000	14.000		
			HOURL	0.000	0.00	
			80.00000	14.000		1,120.00
0050	203-01590	Front End Loader (Rubber Tire)	70.000	16.000		
			HOURL	0.000	0.00	
			140.00000	16.000		2,240.00
0055	203-01594	Combination Loader	40.000	24.000		
			HOURL	0.000	0.00	
			86.00000	24.000		2,064.00

CONTID: C19008
 PCN: 19008-BID
 PROJECT: STMR200-183

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 3
 ESTIMATE RUN 03/04/2014
 14:22:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-01622	Sweeping (With Pickup Broom)	15.000	0.000		
			HOOR	0.000	0.00	
			145.00000	0.000		0.00
0065	207-00205	Topsoil	1,340.000	16.000		
			CY	0.000	0.00	
			13.50000	16.000		216.00
0070	208-00001	Silt Dike	500.000	0.000		
			LF	0.000	0.00	
			8.40000	0.000		0.00
0075	208-00002	Erosion Log (12 Inch)	290.000	290.000		
			LF	0.000	0.00	
			3.20000	290.000		928.00
0080	208-00004	Silt Berm	500.000	0.000		
			LF	0.000	0.00	
			7.80000	0.000		0.00
0085	208-00007	Erosion Log (8 Inch)	175.000	0.000		
			LF	0.000	0.00	
			2.95000	0.000		0.00
0090	208-00009	Erosion Log (20 Inch)	175.000	0.000		
			LF	0.000	0.00	
			5.80000	0.000		0.00
0095	208-00011	Erosion Bales (Weed Free)	10.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0100	208-00015	Sand Bag	40.000	0.000		
			EACH	0.000	0.00	
			6.00000	0.000		0.00
0105	208-00020	Silt Fence	1,000.000	0.000		
			LF	0.000	0.00	
			1.10000	0.000		0.00
0110	208-00034	Gravel Bag	20.000	0.000		
			LF	0.000	0.00	
			5.80000	0.000		0.00

CONTID: C19008
 PCN: 19008-BID
 PROJECT: STMR200-183

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 4
 ESTIMATE RUN 03/04/2014
 14:22:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	208-00040	Check Dam	2.000	0.000		
			EACH	0.000	0.00	
			385.00000	0.000		0.00
0120	208-00045	Concrete Washout Structure	1.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0125	208-00050	Storm Drain Inlet Protection	5.000	0.000		
			EACH	0.000	0.00	
			75.00000	0.000		0.00
0130	208-00055	Rigid Inlet Protection Device	3.000	0.000		
			EACH	0.000	0.00	
			185.00000	0.000		0.00
0135	208-00060	Temporary Slope Drain	200.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0140	208-00070	Vehicle Tracking Pad	2.000	0.000		
			EACH	0.000	0.00	
			1,320.00000	0.000		0.00
0145	208-00105	Removal and Disposal of Sediment (Equipment)	135.000	0.000		
			HOURL	0.000	0.00	
			78.00000	0.000		0.00
0150	208-00107	*Removal of Trash	75.000	0.000		
			HOURL	0.000	0.00	
			42.00000	0.000		0.00
0151	208-00205	Erosion Control Supervisor I-25 Ilex ECS	90.000	68.000		
			HOURL	22.000	1,100.00	
			50.00000	90.000		4,500.00
0155	208-00300	Temporary Berms	200.000	0.000		
			LF	0.000	0.00	
			2.80000	0.000		0.00
0160	212-00006	Seeding (Native)	115.000	1.313		
			ACRE	0.000	0.00	
			466.00000	1.313		611.86

CONTID: C19008
 PCN: 19008-BID
 PROJECT: STMR200-183

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 5
 ESTIMATE RUN 03/04/2014
 14:22:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0165	212-00032	Soil Conditioning	40.000	1.020		
			ACRE	0.000	0.00	
			2,436.00000	1.020		2,484.72
0170	213-00004	Mulching (Weed Free Straw)	40.000	0.780		
			ACRE	0.000	0.00	
			380.00000	0.780		296.40
0175	213-00007	Mulching (Wood Strand)	0.500	0.000		
			ACRE	0.000	0.00	
			8,520.00000	0.000		0.00
0180	213-00012	Spray-on Mulch Blanket	5.000	0.000		
			ACRE	0.000	0.00	
			3,250.00000	0.000		0.00
0185	213-00061	Mulch Tackifier	8,000.000	0.000		
			LB	0.000	0.00	
			1.62000	0.000		0.00
0190	213-00100	Soil Binder	2.500	0.000		
			ACRE	0.000	0.00	
			620.00000	0.000		0.00
0195	216-00201	Soil Retention Blanket (Straw-Coconut)	7,500.000	2,557.000		
			SY	0.000	0.00	
			1.76000	2,557.000		4,500.32
0200	216-00301	Turf Reinforcement Mat (Class 1)	2,000.000	45.000		
			SY	0.000	0.00	
			4.96000	45.000		223.20
0205	217-00000	Herbicide Treatment	19,500.000	0.000		
			SY	0.000	0.00	
			0.02400	0.000		0.00
0210	420-00102	Geotextile (Erosion Control) (Class 1)	500.000	0.000		
			SY	0.000	0.00	
			1.78000	0.000		0.00
0215	420-00112	Geotextile (Drainage) (Class 1)	4,500.000	0.000		
			SY	0.000	0.00	
			1.78000	0.000		0.00

CONTID: C19008
 PCN: 19008-BID
 PROJECT: STMR200-183

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 6
 ESTIMATE RUN 03/04/2014
 14:22:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0220	506-00206	Riprap (6 Inch)	115.000	0.000		
			CY	0.000	0.00	
			75.00000	0.000		0.00
0225	506-00212	Riprap (12 Inch)	250.000	20.000		
			CY	0.000	0.00	
			60.00000	20.000		1,200.00
0230	625-00001	Construction Surveying (Hourly)	20.000	0.000		
			HOUR	0.000	0.00	
			150.00000	0.000		0.00
0235	630-00000	*Flagging	100.000	20.000		
			HOUR	0.000	0.00	
			26.00000	20.000		520.00
0240	630-00012	*Traffic Control Management	5.000	3.000		
			DAY	0.000	0.00	
			520.00000	3.000		1,560.00
0245	630-80341	*Construction Traffic Sign (Panel Size A)	10.000	4.000		
			EACH	0.000	0.00	
			52.00000	4.000		208.00
0250	630-80342	*Construction Traffic Sign (Panel Size B)	41.000	20.500		
			EACH	0.000	0.00	
			65.00000	20.500		1,332.50
0255	630-80360	*Drum Channelizing Device	100.000	0.000		
			EACH	0.000	0.00	
			58.00000	0.000		0.00
0260	630-80380	*Traffic Cone	117.000	58.500		
			EACH	0.000	0.00	
			11.00000	58.500		643.50
0265	700-70010	F/A Minor Contract Revisions	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0270	700-70011	F/A Partnering	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C19008
 PCN: 19008-BID
 PROJECT: STMR200-183

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 7
 ESTIMATE RUN 03/04/2014
 14:22:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0275	700-70015	F/A Mobilization	10,000.000	3,650.000		
			F A	0.000	0.00	
			1.00000	3,650.000		3,650.00
0280	700-70016	F/A Fuel Cost Adjustment	3,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	433,086.25 \$	1,100.00 \$
			PROJECT TOTAL	CURRENT AMT \$	433,086.25 \$	1,100.00 \$
						28,409.50