

ESTIMATE SUMMARY

10:03:07

CONTID: C19036

ESTIMATE NO: 0005 PROG

SPEC YR: 2005

PCN: 19036-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 75.0 DAYS

TIME ALLOW: 4/1/2014 FIXED COMPLETION DAT

TWIN TUNNELS WIDENING CONST-PK2

PERCENT TIME: 19.43

ORIG TIME ALLOW: 4/1/2014 FIXED COMPLETION DAT

PROJECT NO: IM0703-391

TWIN TUNNELS WIDENING CONST-PK2

NAME OF ROAD: 070A

PROJECT COUNTIES: CLEAR CREEK

CONTRACTOR:

KRAEMER/OBAYASHI JV

PAY PERIOD ENDING 05/25/2013

DATE TIME STARTED 03/12/2013

ONE PLAINVIEW ROAD

DATE LET 02/26/2013

DATE WORK BEGAN 03/12/2013

DATE AWARDED 02/11/2013

DATE TIME STOPPED

DATE CONTRACT EXECUTED 03/11/2013

DATE ACCEPTED

PLAIN WI 53577 303-688-7500

DATE NOTICE TO PROCEED 03/12/2013

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 48,569,798.55 PARTICIPATING	\$ 8,311,736.41	\$ 2,444,743.75
AWARD PROJECT AMT:	\$ 44,584,716.93 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	17.11% TOTAL EARNINGS	8,311,736.41	2,444,743.75
FUNDS AVAILABLE:	\$ 40,258,062.14 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	8,311,736.41	2,444,743.75
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-219,366.25	-69,058.62
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	8,092,370.16	2,375,685.13
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	8,092,370.16	2,375,685.13
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 2,375,685.13

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

ESTIMATE RUN 06/05/2013

10:03:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	*Clearing and Grubbing	1.000	0.200		
			L S	0.800	17,775.62	
			22,219.52000	1.000		22,219.52
0010	202-00010	*Removal of Tree	11.000	11.000		
			EACH	0.000	0.00	
			499.94000	11.000		5,499.34
0015	202-00019	*Removal of Inlet	10.000	1.000		
			EACH	2.000	1,222.08	
			611.04000	3.000		1,833.12
0020	202-00021	Removal of Manhole	1.000	0.000		
			EACH	0.000	0.00	
			1,124.02000	0.000		0.00
0025	202-00024	*Removal of Embankment Protector Type 5	2.000	0.000		
			EACH	0.000	0.00	
			444.39000	0.000		0.00
0030	202-00026	*Removal of Slope and Ditch Paving	350.000	339.000		
			SY	0.000	0.00	
			9.44000	339.000		3,200.16
0035	202-00035	*Removal of Pipe	1,020.000	223.000		
			LF	256.000	4,157.44	
			16.24000	479.000		7,778.96
0040	202-00037	*Removal of End Section	7.000	1.000		
			EACH	1.000	222.20	
			222.20000	2.000		444.40
0045	202-00090	*Removal of Delineator	223.000	55.000		
			EACH	106.000	594.66	
			5.61000	161.000		903.21
0050	202-00220	*Removal of Asphalt Mat	24,567.000	11,803.100		
			SY	3,407.700	28,386.14	
			8.33000	15,210.800		126,705.96
0055	202-00240	*Removal of Asphalt Mat (Planing)	6,349.000	0.000		
			SY	0.000	0.00	
			6.58000	0.000		0.00

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 3
 ESTIMATE RUN 06/05/2013
 10:03:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00250	*Removal of Pavement Marking	15,775.000	6,267.000		
			SF	0.000	0.00	
			1.97000	6,267.000		12,345.99
0065	202-00700	*Removal of Light Standard	35.000	12.000		
			EACH	0.000	0.00	
			788.11000	12.000		9,457.32
0070	202-00805	Removal of Overhead Sign Structure	2.000	0.000		
			EACH	0.000	0.00	
			5,094.54000	0.000		0.00
0075	202-00810	*Removal of Ground Sign	42.000	2.000		
			EACH	0.000	0.00	
			544.35000	2.000		1,088.70
0080	202-00821	*Removal of Sign Panel	4.000	0.000		
			EACH	0.000	0.00	
			39.28000	0.000		0.00
0085	202-00827	*Removal of Pull Box	1.000	0.000		
			EACH	0.000	0.00	
			225.18000	0.000		0.00
0090	202-00855	*Removal of Traffic Signal Controller Cabinet	1.000	1.000		
			EACH	0.000	0.00	
			844.40000	1.000		844.40
0095	202-00895	Removal of Impact Attenuator	1.000	0.000		
			EACH	0.000	0.00	
			1,708.75000	0.000		0.00
0100	202-01000	*Removal of Fence	2,093.000	0.000		
			LF	0.000	0.00	
			0.89000	0.000		0.00
0105	202-01130	*Removal of Guardrail Type 3	14,631.000	11,327.000		
			LF	0.000	0.00	
			2.56000	11,327.000		28,997.12
0110	202-01170	*Removal of Guardrail Type 7	239.000	0.000		
			LF	0.000	0.00	
			22.22000	0.000		0.00

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 4
 ESTIMATE RUN 06/05/2013
 10:03:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	202-01300	*Removal of End Anchorage	11.000	7.000		
			EACH	0.000	0.00	
			150.43000	7.000		1,053.01
0120	203-00010	*Unclassified Excavation (Complete In Place)	16,525.000	7,000.000		
			CY	0.000	0.00	
			17.22000	7,000.000		120,540.00
0125	203-01500	*Blading	30.000	0.000		
			HOURL	0.000	0.00	
			138.87000	0.000		0.00
0130	203-01510	*Backhoe	100.000	0.000		
			HOURL	0.000	0.00	
			138.87000	0.000		0.00
0135	203-01520	*Backhoe (Special)	348.000	0.000		
			EACH	29.000	4,832.85	
			166.65000	29.000		4,832.85
0140	203-01550	*Dozing	100.000	0.000		
			HOURL	0.000	0.00	
			166.65000	0.000		0.00
0145	203-01582	*Truck (Dump)	244.000	0.000		
			HOURL	26.000	2,888.60	
			111.10000	26.000		2,888.60
0150	203-01594	*Combination Loader	60.000	0.000		
			HOURL	0.000	0.00	
			122.21000	0.000		0.00
0155	203-01597	*Potholing	80.000	0.000		
			HOURL	0.000	0.00	
			222.20000	0.000		0.00
0160	203-02330	*Laborer	408.000	0.000		
			HOURL	7.000	326.27	
			46.61000	7.000		326.27
0165	206-00000	*Structure Excavation	1,419.000	0.000		
			CY	0.000	0.00	
			19.76000	0.000		0.00

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 5
 ESTIMATE RUN 06/05/2013
 10:03:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	206-00200	*Structure Backfill (Class 2)	767.000	0.000		
			CY	0.000	0.00	
			13.33000	0.000		0.00
0175	208-00002	*Erosion Log (12 Inch)	2,700.000	230.000		
			LF	240.000	1,557.60	
			6.49000	470.000		3,050.30
0180	208-00015	*Sand Bag	200.000	0.000		
			EACH	0.000	0.00	
			4.51000	0.000		0.00
0185	208-00034	*Gravel Bag	6,600.000	0.000		
			LF	1,495.000	6,742.45	
			4.51000	1,495.000		6,742.45
0190	208-00040	*Check Dam	2.000	0.000		
			EACH	0.000	0.00	
			1,015.34000	0.000		0.00
0195	208-00045	Concrete Washout Structure	8.000	1.000		
			EACH	0.000	0.00	
			1,000.23000	1.000		1,000.23
0200	208-00070	*Vehicle Tracking Pad	12.000	0.000		
			EACH	0.000	0.00	
			1,666.46000	0.000		0.00
0205	208-00103	Removal and Disposal of Sediment (Labor)	120.000	0.000		
			HOOR	45.000	2,155.95	
			47.91000	45.000		2,155.95
0210	208-00105	Removal and Disposal of Sediment (Equipment)	80.000	0.000		
			HOOR	0.000	0.00	
			88.71000	0.000		0.00
0215	208-00106	Sweeping (Sediment Removal)	260.000	0.000		
			HOOR	31.000	5,554.89	
			179.19000	31.000		5,554.89
0220	208-00107	*Removal of Trash	80.000	0.000		
			HOOR	0.000	0.00	
			44.44000	0.000		0.00

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 6
 ESTIMATE RUN 06/05/2013
 10:03:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	208-00206	Erosion Control Supervisor	235.000	0.000		
			DAY	29.000	5,960.66	
			205.54000	29.000		5,960.66
0230	208-00400	Water Control	1.000	0.000		
			L S	0.000	0.00	
			68,962.96000	0.000		0.00
0235	210-00473	*Reset TV Cameras	1.000	0.000		
			EACH	0.000	0.00	
			855.66000	0.000		0.00
0240	210-00476	*Reset Microwave Vehicle Radar Detector (MVRD)	2.000	0.000		
			EACH	0.000	0.00	
			1,688.82000	0.000		0.00
0245	210-00750	*Reset Light Standard	10.000	0.000		
			EACH	0.000	0.00	
			3,748.01000	0.000		0.00
0250	210-00765	*Reset Lighting Control	1.000	0.750		
			LS	0.000	0.00	
			45,569.85000	0.750		34,177.39
0255	210-00805	*Reset Overhead Sign Structure	1.000	0.000		
			EACH	0.000	0.00	
			16,009.94000	0.000		0.00
0260	210-00810	*Reset Ground Sign	2.000	0.000		
			EACH	0.000	0.00	
			645.37000	0.000		0.00
0265	210-00820	*Reset Variable Message Sign	1.000	0.000		
			EACH	0.000	0.00	
			11,338.00000	0.000		0.00
0270	210-00847	*Reset Travel Time Indicator	1.000	0.000		
			EACH	0.000	0.00	
			844.40000	0.000		0.00
0275	210-02900	*Relay Riprap	1,315.000	0.000		
			CY	0.000	0.00	
			38.88000	0.000		0.00

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 7
 ESTIMATE RUN 06/05/2013
 10:03:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	210-04020	*Modify Inlet	1.000	0.000		
			EACH	0.000	0.00	
			1,888.66000	0.000		0.00
0285	212-00005	*Seeding (Native)	6.500	0.000		
			LB	0.000	0.00	
			789.71000	0.000		0.00
0290	212-00032	*Soil Conditioning	6.500	0.000		
			ACRE	0.000	0.00	
			2,820.39000	0.000		0.00
0295	213-00004	*Mulching (Weed Free Straw)	3.500	0.000		
			ACRE	0.000	0.00	
			761.51000	0.000		0.00
0300	213-00012	*Spray-on Mulch Blanket	6.500	0.000		
			ACRE	0.200	857.40	
			4,286.99000	0.200		857.40
0305	213-00061	*Mulch Tackifier	910.000	0.000		
			LB	0.000	0.00	
			2.59000	0.000		0.00
0310	213-00100	*Soil Binder	3.000	0.000		
			ACRE	0.000	0.00	
			1,128.15000	0.000		0.00
0315	216-00201	*Soil Retention Blanket (Straw-Coconut)	6,000.000	0.000		
			SY	200.000	338.00	
			1.69000	200.000		338.00
0320	217-00020	Herbicide Treatment	40.000	0.000		
			HOUR	0.000	0.00	
			93.02000	0.000		0.00
0325	304-06000	*Aggregate Base Course (Class 6)	10,557.000	0.000		
			TON	0.000	0.00	
			15.83000	0.000		0.00
0330	304-06008	*Aggregate Base Course (Class 6) (Special)	320.000	0.000		
			CY	0.000	0.00	
			61.10000	0.000		0.00

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 8
 ESTIMATE RUN 06/05/2013
 10:03:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	666.000	87.060		
			TON	101.220	13,359.02	
			131.98000	188.280		24,849.19
0340	403-33821	*Hot Mix Asphalt (Grading S) (100) (PG 58-28)	7,464.000	0.000		
			TON	0.000	0.00	
			68.08000	0.000		0.00
0345	403-34851	*Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	8,201.000	0.000		
			TON	0.000	0.00	
			81.28000	0.000		0.00
0350	411-10255	*Emulsified Asphalt (Slow-Setting)	5,525.000	0.000		
			GAL	0.000	0.00	
			4.40000	0.000		0.00
0355	412-01250	*Concrete Pavement (12-1/2 Inch)	143.000	0.000		
			SY	0.000	0.00	
			84.26000	0.000		0.00
0360	420-00103	*Geotextile (Erosion Control) (Class 2)	522.000	0.000		
			SY	0.000	0.00	
			5.55000	0.000		0.00
0365	506-00206	*Riprap (6 Inch)	30.000	0.000		
			CY	0.000	0.00	
			77.77000	0.000		0.00
0370	506-00212	*Riprap (12 Inch)	181.000	0.000		
			CY	0.000	0.00	
			77.77000	0.000		0.00
0375	507-00100	*Concrete Slope and Ditch Paving (Reinforced)	36.000	0.000		
			CY	0.000	0.00	
			964.82000	0.000		0.00
0380	601-40300	*Structural Concrete Coating	3,903.000	0.000		
			SY	0.000	0.00	
			10.49000	0.000		0.00
0385	602-00020	*Reinforcing Steel (Epoxy Coated)	22,428.000	0.000		
			LB	0.000	0.00	
			1.24000	0.000		0.00

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 9
 ESTIMATE RUN 06/05/2013
 10:03:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	603-01245	*24 Inch Reinforced Concrete Pipe (Complete In Place)	726.000	0.000		
			LF	77.000	6,073.76	
			78.88000	77.000		6,073.76
0395	603-01365	*36 Inch Reinforced Concrete Pipe (Complete In Place)	1,298.000	264.000		
			LF	283.000	33,011.95	
			116.65000	547.000		63,807.55
0400	603-05036	*36 Inch Reinforced Concrete End Section	1.000	0.000		
			EACH	1.000	1,360.94	
			1,360.94000	1.000		1,360.94
0405	603-50008	*8 Inch Plastic Pipe	256.000	0.000		
			LF	0.000	0.00	
			37.77000	0.000		0.00
0410	604-00505	*Inlet Type D (5 Foot)	9.000	0.000		
			EACH	2.000	7,776.84	
			3,888.42000	2.000		7,776.84
0415	604-00510	*Inlet Type D (10 Foot)	6.000	0.000		
			EACH	2.000	8,887.80	
			4,443.90000	2.000		8,887.80
0420	604-00511	*Inlet Type D (Special) (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			4,666.10000	0.000		0.00
0425	604-19010	*Inlet Special (10 Foot)	10.000	0.000		
			EACH	0.000	0.00	
			15,553.67000	0.000		0.00
0430	604-30010	*Manhole Slab Base (10 Foot)	5.000	0.000		
			EACH	0.000	0.00	
			3,666.22000	0.000		0.00
0435	604-30015	*Manhole Slab Base (15 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			4,832.74000	0.000		0.00
0440	604-39000	*Manhole Special	4.000	0.000		
			EACH	0.000	0.00	
			2,805.22000	0.000		0.00

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 10
 ESTIMATE RUN 06/05/2013
 10:03:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	604-39010	*Manhole Special (10 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			7,999.03000	0.000		0.00
0450	605-00060	*6 Inch Perforated Pipe Underdrain	335.000	0.000		
			LF	0.000	0.00	
			22.22000	0.000		0.00
0455	605-83001	*Geocomposite Drain without Pipe	1,409.000	0.000		
			SY	44.500	593.19	
			13.33000	44.500		593.18
0460	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	9,564.000	0.000		
			LF	0.000	0.00	
			21.89000	0.000		0.00
0465	606-00365	*Guardrail Type 3 (Special) (Furnish Only)	125.000	0.000		
			LF	0.000	0.00	
			18.61000	0.000		0.00
0470	606-00710	*Guardrail Type 7 (Style CA)	2,525.000	0.000		
			LF	0.000	0.00	
			61.33000	0.000		0.00
0475	606-00716	*Guardrail Type 7 (Style CA) (Special)	1,696.000	0.000		
			LF	0.000	0.00	
			89.72000	0.000		0.00
0480	606-00730	*Guardrail Type 7 (Style CD)	334.000	0.000		
			LF	0.000	0.00	
			65.02000	0.000		0.00
0485	606-00741	*Guardrail Type 7 (Style CE) (Special)	1,381.000	0.000		
			LF	0.000	0.00	
			117.78000	0.000		0.00
0490	606-01340	*End Anchorage Type 3D	3.000	0.000		
			EACH	0.000	0.00	
			763.41000	0.000		0.00
0495	606-01370	*Transition Type 3G	7.000	0.000		
			EACH	0.000	0.00	
			2,780.80000	0.000		0.00

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 11
 ESTIMATE RUN 06/05/2013
 10:03:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	606-01380	*Transition Type 3H	4.000	0.000		
			EACH	0.000	0.00	
			2,247.86000	0.000		0.00
0505	606-02005	*End Anchorage (Flared)	5.000	0.000		
			EACH	0.000	0.00	
			1,985.32000	0.000		0.00
0510	607-00005	*End Post	2.000	0.000		
			EACH	0.000	0.00	
			147.71000	0.000		0.00
0515	607-00010	*Corner and Line Brace Post	9.000	0.000		
			EACH	0.000	0.00	
			212.53000	0.000		0.00
0520	607-01110	*Fence Barbed Wire With Treated Wooden Posts (Special)	2,132.000	0.000		
			LF	0.000	0.00	
			3.11000	0.000		0.00
0525	607-11580	*Fence (Temporary)	1,935.000	0.000		
			LF	0.000	0.00	
			3.67000	0.000		0.00
0530	607-11581	*Fence (Temporary) (Special)	542.000	542.000		
			LF	0.000	0.00	
			66.48000	542.000		36,032.16
0535	607-60116	16 Foot Gate	1.000	1.000		
			EACH	0.000	0.00	
			377.07000	1.000		377.07
0540	607-60212	*12 Foot Gate Single (Chain Link)	1.000	0.000		
			EACH	0.000	0.00	
			1,047.09000	0.000		0.00
0545	609-21021	*Curb and Gutter Type 2 (Section II-M)	1,272.000	0.000		
			LF	0.000	0.00	
			18.97000	0.000		0.00
0550	609-23000	*Gutter (Special)	400.000	0.000		
			LF	0.000	0.00	
			141.01000	0.000		0.00

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 12
 ESTIMATE RUN 06/05/2013
 10:03:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	609-60011	*Curb Type 6 (Section M)	4,444.000	0.000		
			LF	0.000	0.00	
			6.73000	0.000		0.00
0560	612-00001	*Delineator (Type I)	192.000	0.000		
			EACH	0.000	0.00	
			22.45000	0.000		0.00
0565	612-00003	*Delineator (Type III)	10.000	0.000		
			EACH	0.000	0.00	
			22.45000	0.000		0.00
0570	612-00010	*Delineator (Special)	5.000	0.000		
			EACH	0.000	0.00	
			84.18000	0.000		0.00
0575	612-00260	*Location Marker (Fiber Optic)(Dome)	5.000	0.000		
			EACH	0.000	0.00	
			168.88000	0.000		0.00
0580	612-00270	*Location Marker (Utility)(Flat Slat)	14.000	0.000		
			EACH	0.000	0.00	
			112.59000	0.000		0.00
0585	613-00100	*1 Inch Electrical Conduit	1,300.000	0.000		
			LF	0.000	0.00	
			11.82000	0.000		0.00
0590	613-00200	*2 Inch Electrical Conduit	2,836.000	0.000		
			LF	0.000	0.00	
			10.13000	0.000		0.00
0595	613-00206	*2 Inch Electrical Conduit (Bored)	1,245.000	0.000		
			LF	0.000	0.00	
			132.85000	0.000		0.00
0600	613-00300	*3 Inch Electrical Conduit	808.000	0.000		
			LF	0.000	0.00	
			14.64000	0.000		0.00
0605	613-00400	*4 Inch Electrical Conduit	550.000	0.000		
			LF	0.000	0.00	
			22.52000	0.000		0.00

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 13
 ESTIMATE RUN 06/05/2013
 10:03:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0610	613-01200	*2 Inch Electrical Conduit (Plastic)	5,455.000	0.000		
			LF	0.000	0.00	
			16.33000	0.000		0.00
0615	613-04200	*2 Inch Electrical Conduit (Liquidtight Flexible Metal)	90.000	0.000		
			LF	0.000	0.00	
			9.01000	0.000		0.00
0620	613-07017	*Pull Box (16"x14"x6")	79.000	0.000		
			EACH	0.000	0.00	
			827.52000	0.000		0.00
0625	613-07023	*Pull Box (24"x36"x24")	5.000	0.000		
			EACH	0.000	0.00	
			1,023.42000	0.000		0.00
0630	613-07025	*Pull Box (24"x24"x14")	10.000	0.000		
			EACH	0.000	0.00	
			1,052.70000	0.000		0.00
0635	613-07036	*Pull Box (36"x24"x8")	2.000	0.000		
			EACH	0.000	0.00	
			2,197.71000	0.000		0.00
0640	613-07060	*Pull Box (18"x30"x18") Deep	14.000	0.000		
			EACH	0.000	0.00	
			1,035.81000	0.000		0.00
0645	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			270,210.37000	0.000		0.00
0650	613-32400	*Light Standard Steel (40 Foot)	11.000	0.000		
			EACH	0.000	0.00	
			6,349.94000	0.000		0.00
0655	613-32405	*Light Standard Steel (40 Foot)(2 Arm) (2 ARM)	10.000	0.000		
			EACH	0.000	0.00	
			7,094.15000	0.000		0.00
0660	613-34300	*Light Standard Metal (30 Foot)	5.000	0.000		
			EACH	0.000	0.00	
			6,265.50000	0.000		0.00

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 14
 ESTIMATE RUN 06/05/2013
 10:03:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0665	613-40010	*Light Standard Foundation	34.000	0.000		
			EACH	0.000	0.00	
			2,814.69000	0.000		0.00
0670	613-50100	*Lighting Control Center	3.000	1.000		
			EACH	0.000	0.00	
			14,958.40000	1.000		14,958.40
0675	613-50150	*Secondary Service Pedestal	1.000	0.000		
			EACH	0.000	0.00	
			1,930.88000	0.000		0.00
0680	613-75150	*Luminaire Metal Halide (150 Watt)	5.000	0.000		
			EACH	0.000	0.00	
			546.05000	0.000		0.00
0685	614-00011	*Sign Panel (Class I)	253.000	0.000		
			SF	0.000	0.00	
			17.96000	0.000		0.00
0690	614-00012	*Sign Panel (Class II)	413.000	0.000		
			SF	0.000	0.00	
			21.33000	0.000		0.00
0695	614-00013	*Sign Panel (Class III)	1,400.000	0.000		
			SF	0.000	0.00	
			24.69000	0.000		0.00
0700	614-00041	*Sign Post (Special)	8.000	0.000		
			EACH	0.000	0.00	
			1,346.84000	0.000		0.00
0705	614-00612	*Steel Sign Post (W 6x12)	26.000	0.000		
			LF	0.000	0.00	
			50.51000	0.000		0.00
0710	614-00615	*Steel Sign Post (W 6x15)	32.000	0.000		
			LF	0.000	0.00	
			56.12000	0.000		0.00
0715	614-01022	*Steel Sign Post (W 10x22)	89.000	0.000		
			LF	0.000	0.00	
			72.95000	0.000		0.00

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 15
 ESTIMATE RUN 06/05/2013
 10:03:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0720	614-01026	*Steel Sign Post (W 10x26)	41.000	0.000		
			LF	0.000	0.00	
			89.79000	0.000		0.00
0725	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	13.000	0.000		
			EACH	0.000	0.00	
			448.95000	0.000		0.00
0730	614-01585	*Steel Sign Support (2-1/2 Inch Round Sch 80) (Post)	90.000	0.000		
			LF	0.000	0.00	
			37.04000	0.000		0.00
0735	614-03001	*Concrete Footing (Type 1)	2.000	0.000		
			EACH	0.000	0.00	
			2,469.22000	0.000		0.00
0740	614-03002	*Concrete Footing (Type 2)	2.000	0.000		
			EACH	0.000	0.00	
			2,581.46000	0.000		0.00
0745	614-03005	*Concrete Footing (Type 5)	4.000	0.000		
			EACH	0.000	0.00	
			4,713.96000	0.000		0.00
0750	614-03006	*Concrete Footing (Type 6)	2.000	0.000		
			EACH	0.000	0.00	
			5,275.15000	0.000		0.00
0755	614-32000	*Monotube Overhead Sign Cantilever (20 Inch Diameter)	1.000	0.000		
			EACH	0.000	0.00	
			53,253.24000	0.000		0.00
0760	614-41800	*Monotube Overhead Sign Bridge (18 Inch Diameter)	1.000	0.000		
			EACH	0.000	0.00	
			74,901.09000	0.000		0.00
0765	614-72830	*Communications Cabinet	4.000	0.000		
			EACH	0.000	0.00	
			21,228.40000	0.000		0.00
0770	614-72887	*Microwave Vehicle Radar Detector	1.000	0.000		
			EACH	0.000	0.00	
			12,330.60000	0.000		0.00

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 16
 ESTIMATE RUN 06/05/2013
 10:03:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0775	614-80391	*Rumble Strip (Grinding)(Asphalt)	13,151.000	0.000		
			LF	0.000	0.00	
			0.55000	0.000		0.00
0780	614-80392	*Rumble Strip (Grinding)(Concrete)	3,317.000	0.000		
			LF	0.000	0.00	
			0.82000	0.000		0.00
0785	614-85005	Impact Attenuator (Sand Barrel Array)	2.000	0.000		
			EACH	0.000	0.00	
			5,471.56000	0.000		0.00
0790	614-86007	*Serial to IP Converter	1.000	0.000		
			EACH	0.000	0.00	
			3,197.49000	0.000		0.00
0795	614-87006	*Fiber Optic Termination Panel - 6 Fiber	2.000	0.000		
			EACH	0.000	0.00	
			846.66000	0.000		0.00
0800	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	5,135.000	0.000		
			LF	0.000	0.00	
			3.10000	0.000		0.00
0805	614-87015	*Buffer Tube Fan Out Kit	4.000	0.000		
			EACH	0.000	0.00	
			236.44000	0.000		0.00
0810	614-87100	*Automatic Traffic Recording Station	1.000	0.000		
			EACH	0.000	0.00	
			14,585.73000	0.000		0.00
0815	614-87320	*Closed Circuit Television	2.000	0.000		
			EACH	0.000	0.00	
			6,197.95000	0.000		0.00
0820	614-87350	*Test Fiber Optic Cable	1.000	0.000		
			L S	0.000	0.00	
			4,503.51000	0.000		0.00
0825	614-87661	*Video Encoder	1.000	0.000		
			EACH	0.000	0.00	
			3,745.80000	0.000		0.00

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 17
 ESTIMATE RUN 06/05/2013
 10:03:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0830	614-87690	*Ethernet Switch	4.000	0.000		
			EACH	0.000	0.00	
			9,367.29000	0.000		0.00
0835	615-00050	*Embankment Protector Type 5	9.000	0.000		
			EACH	0.000	0.00	
			1,055.43000	0.000		0.00
0840	621-00450	*Detour Pavement	569.000	0.000		
			SY	0.000	0.00	
			48.62000	0.000		0.00
0845	622-00270	Bollard	8.000	0.000		
			EACH	0.000	0.00	
			762.36000	0.000		0.00
0850	623-05048	*6 Inch Gate Valve	1.000	0.000		
			EACH	0.000	0.00	
			4,832.74000	0.000		0.00
0855	623-06901	*Valve Box (Special)	2.000	0.000		
			EACH	0.000	0.00	
			488.83000	0.000		0.00
0860	625-00000	*Construction Surveying	1.000	0.100		
			L S	0.050	7,495.21	
			149,904.26000	0.150		22,485.64
0865	625-00001	*Construction Surveying (Hourly)	100.000	0.000		
			HOUR	0.000	0.00	
			136.79000	0.000		0.00
0870	626-00100	*Mobilization (without Autopay)	1.000	0.300		
			L S	0.050	142,789.71	
			2,855,794.25000	0.350		999,527.99
0875	626-01000	Public Information Services	1.000	0.250		
			L S	0.050	5,745.14	
			114,902.70000	0.300		34,470.81
0880	627-00001	Pavement Marking Paint	444.000	188.700		
			GAL	0.000	0.00	
			27.36000	188.700		5,162.83

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 18
 ESTIMATE RUN 06/05/2013
 10:03:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0885	627-00005	*Epoxy Pavement Marking	124.000	78.800		
			GAL	0.000	0.00	
			107.24000	78.800		8,450.51
0890	627-00070	*Preformed Thermoplastic Pavement Marking	736.000	0.000		
			SF	0.000	0.00	
			21.89000	0.000		0.00
0895	627-02010	*Preformed Plastic Pavement Marking (Type II) (Inlaid)	4,880.000	0.000		
			SF	0.000	0.00	
			12.04000	0.000		0.00
0900	630-00000	*Flagging	7,000.000	279.000		
			HOUR	292.500	6,566.63	
			22.45000	571.500		12,830.18
0905	630-00003	*Uniformed Traffic Control	7,500.000	366.500		
			HOUR	511.750	40,208.20	
			78.57000	878.250		69,004.10
0910	630-00007	*Traffic Control Inspection	35.000	7.000		
			DAY	4.000	785.64	
			196.41000	11.000		2,160.51
0915	630-00012	*Traffic Control Management	354.000	20.000		
			DAY	25.000	20,062.50	
			802.50000	45.000		36,112.50
0920	630-80001	*Flashing Beacon (Portable)	17.000	0.000		
			EACH	3.500	1,571.33	
			448.95000	3.500		1,571.33
0925	630-80336	*Barricade (Type 3 M-B) (Temporary)	4.000	0.000		
			EACH	0.000	0.00	
			168.36000	0.000		0.00
0930	630-80341	*Construction Traffic Sign (Panel Size A)	126.000	0.000		
			EACH	32.500	1,094.28	
			33.67000	32.500		1,094.28
0935	630-80342	*Construction Traffic Sign (Panel Size B)	121.000	0.000		
			EACH	36.500	1,228.96	
			33.67000	36.500		1,228.96

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 19
 ESTIMATE RUN 06/05/2013
 10:03:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0940	630-80343	*Construction Traffic Sign (Panel Size C)	61.000	0.000		
			EACH	15.500	521.89	
			33.67000	15.500		521.89
0945	630-80344	*Construction Traffic Sign (Special)	1,752.000	0.000		
			SF	685.500	11,543.82	
			16.84000	685.500		11,543.82
0950	630-80355	*Portable Message Sign Panel	18.000	0.000		
			EACH	2.500	11,223.70	
			4,489.48000	2.500		11,223.70
0955	630-80360	*Drum Channelizing Device	200.000	0.000		
			EACH	100.000	3,367.00	
			33.67000	100.000		3,367.00
0960	630-80363	*Drum Channelizing Device (With Light) (Flashing)	25.000	0.000		
			EACH	0.000	0.00	
			33.67000	0.000		0.00
0965	630-80367	*Portable Traffic Speed Monitor	2.000	0.000		
			EACH	0.000	0.00	
			6,173.04000	0.000		0.00
0970	630-80369	*Portable Variable Speed Limit Sign	7.000	0.000		
			EACH	0.000	0.00	
			6,173.04000	0.000		0.00
0975	630-80370	Concrete Barrier (Temporary)	30,272.000	11,875.000		
			LF	1,254.000	29,719.80	
			23.70000	13,129.000		311,157.30
0980	630-80380	*Traffic Cone	200.000	0.000		
			EACH	50.000	280.50	
			5.61000	50.000		280.50
0985	630-80384	*Tubular Marker	170.000	0.000		
			EACH	80.000	2,693.60	
			33.67000	80.000		2,693.60
0990	630-80415	*Advanced Warning Flashing or Sequencing Panel (C Type)	2.000	0.000		
			DAY	0.000	0.00	
			1,683.56000	0.000		0.00

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 20
 ESTIMATE RUN 06/05/2013
 10:03:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0995	630-85010	*Impact Attenuator (Temporary)	11.000	3.000		
			EACH	0.000	0.00	
			6,056.76000	3.000		18,170.28
1000	630-85041	*Mobile Attenuator	300.000	39.000		
			DAY	34.000	18,507.90	
			544.35000	73.000		39,737.55
1005	700-70010	F/A Minor Contract Revisions	1,600,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1010	700-70011	F/A Partnering	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1015	700-70012	F/A Asphalt Pavement Incentive	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1020	700-70013	F/A Concrete Pavement Incentive	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1025	700-70014	F/A Incentive	300,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1030	700-70016	F/A Fuel Cost Adjustment	90,000.000	88.160		
			F A	0.000	0.00	
			1.00000	88.160		88.16
1035	700-70018	F/A Roadway Smoothness Incentive	45,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1040	700-70019	F/A Asphalt Cement Cost Adjustment	150,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1045	700-70023	F/A On-The-Job Trainee	15,360.000	0.000		
			F A	1,106.000	1,106.00	
			1.00000	1,106.000		1,106.00

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 21
 ESTIMATE RUN 06/05/2013
 10:03:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1050	700-70031	F/A INTERIM SURFACE REPAIR	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1055	700-70034	F/A OCIP	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1060	700-70035	F/A OCIP	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1065	700-70072	F/A Obtain Power from Xcel Energy	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1070	700-70100	F/A Relocate Utilities	475,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1075	700-70589	F/A Environmental Health & Safety Management	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1080	700-71001	CMGC Shared Rist Contig. Pool	1,100,000.000	0.000		
			F A	1,236.640	1,236.64	
			1.00000	1,236.640		1,236.64
1085	700-70081	F/A Provide Vouchers	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1210	613-13000	*Luminaire (LED)	51.000	0.000		
			EACH	0.000	0.00	
			1,778.88000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 15,473,412.81 \$	462,384.76 \$ 2,170,739.18
CAT NO0300 Retaining Walls and Structures						
1090	202-00400	Removal of Bridge	1.000	0.200		
			EACH	0.000	0.00	
			257,662.83000	0.200		51,532.57

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 22
 ESTIMATE RUN 06/05/2013
 10:03:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 Retaining Walls and Structurs						
1095	203-00400	Rock Excavation	244.000	0.000		
			CY	0.000	0.00	
			222.20000	0.000		0.00
1100	206-00065	*Structure Backfill (Flow-Fill)	18.000	0.000		
			CY	0.000	0.00	
			144.43000	0.000		0.00
1105	206-00100	*Structure Backfill (Class 1)	24,625.000	0.000		
			CY	1,100.000	22,000.00	
			20.00000	1,100.000		22,000.00
1110	206-00200	*Structure Backfill (Class 2)	279.000	0.000		
			CY	0.000	0.00	
			13.33000	0.000		0.00
1115	206-01781	Shoring (Area 1)	1.000	0.000		
			L S	0.000	0.00	
			40,645.82000	0.000		0.00
1120	206-01782	Shoring (Area 2)	1.000	0.000		
			L S	0.000	0.00	
			162,339.46000	0.000		0.00
1125	503-00042	*Drilled Caisson (42 Inch)	18.000	0.000		
			LF	0.000	0.00	
			1,237.28000	0.000		0.00
1130	503-00048	*Drilled Caisson (48 Inch)	21.000	0.000		
			LF	0.000	0.00	
			1,245.36000	0.000		0.00
1135	503-00054	*Drilled Caisson (54 Inch)	46.000	0.000		
			LF	0.000	0.00	
			1,396.29000	0.000		0.00
1140	504-06310	*Ground Nail (10 Foot)	38.000	0.000		
			EACH	38.000	24,534.32	
			645.64000	38.000		24,534.32
1145	504-06315	*Ground Nail (15 Foot)	77.000	0.000		
			EACH	28.000	16,239.72	
			579.99000	28.000		16,239.72

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 23
 ESTIMATE RUN 06/05/2013
 10:03:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 Retaining Walls and Structurs						
1150	507-00000	*Concrete Slope and Ditch Paving	16.000	0.000		
			CY	0.000	0.00	
			444.39000	0.000		0.00
1155	514-00200	*Pedestrian Railing (Steel)	452.000	0.000		
			LF	0.000	0.00	
			122.21000	0.000		0.00
1160	515-00400	*Concrete Sealer	1,460.000	0.000		
			SY	0.000	0.00	
			13.64000	0.000		0.00
1165	601-01000	*Concrete Class B	212.000	0.000		
			CY	0.000	0.00	
			472.16000	0.000		0.00
1170	601-03050	*Concrete Class D (Wall)	3,074.000	327.070		
			CY	624.530	360,822.21	
			577.75000	951.600		549,786.90
1175	601-06150	Concrete (Patching)	45.000	0.000		
			SF	0.000	0.00	
			190.03000	0.000		0.00
1180	601-25750	Modifications to Existing Bridge	1.000	0.000		
			LS	0.000	0.00	
			9,405.56000	0.000		0.00
1185	601-40300	*Structural Concrete Coating	4,264.000	0.000		
			SY	0.000	0.00	
			10.49000	0.000		0.00
1190	602-00000	*Reinforcing Steel	505,358.000	48,295.000		
			LB	80,555.000	80,555.00	
			1.00000	128,850.000		128,850.00
1195	602-00020	*Reinforcing Steel (Epoxy Coated)	22,587.000	564.000		
			LB	3,386.000	4,198.64	
			1.24000	3,950.000		4,898.00
1200	605-83002	Geocomposite Drain with Pipe	1,130.000	0.000		
			SY	0.000	0.00	
			14.44000	0.000		0.00

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 24
 ESTIMATE RUN 06/05/2013
 10:03:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 Retaining Walls and Structurs						
1205	606-11030	*Bridge Rail Type 10M	2,513.000	0.000		
			LF	0.000	0.00	
			142.61000	0.000		0.00
1215	641-10000	*Shotcrete	220.000	0.000		
			SY	0.000	0.00	
			246.22000	0.000		0.00
			CAT 0300	CURRENT AMT	\$ 4,178,811.87 \$	508,349.89 \$ 797,841.51
CAT NO0301 Portals						
1220	202-00500	Removal of Portions of Present Structure	2.000	2.000		
			EACH	0.000	0.00	
			111,170.88000	2.000		222,341.76
1225	206-00000	*Structure Excavation	28,278.000	4,500.000		
			CY	5,750.000	113,620.00	
			19.76000	10,250.000		202,540.00
1230	206-00200	*Structure Backfill (Class 2)	283.000	0.000		
			CY	0.000	0.00	
			13.33000	0.000		0.00
1235	210-04028	*Modifications to Existing Portals	2.000	2.000		
			EACH	0.000	0.00	
			11,646.42000	2.000		23,292.84
1240	211-00987	Pillar #9 x 16 Foot, Grade 75 Dowell Cement or Resin Grouted	14.000	14.000		
			EACH	0.000	0.00	
			799.43000	14.000		11,192.02
1245	304-09014	*Aggregate Base Course (Special)	606.000	0.000		
			TON	0.000	0.00	
			32.22000	0.000		0.00
1250	309-10600	*Lean Concrete Base (6 Inch)	895.000	0.000		
			SY	0.000	0.00	
			45.29000	0.000		0.00
1255	412-01250	*Concrete Pavement (12-1/2 Inch)	983.000	0.000		
			SY	0.000	0.00	
			84.26000	0.000		0.00

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 25
 ESTIMATE RUN 06/05/2013
 10:03:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 Portals						
1260	601-03050	*Concrete Class D (Wall)	110.000	0.000		
			CY	0.000	0.00	
			577.75000	0.000		0.00
1265	601-40300	*Structural Concrete Coating	240.000	0.000		
			SY	0.000	0.00	
			10.49000	0.000		0.00
1270	602-00020	*Reinforcing Steel (Epoxy Coated)	242,420.000	0.000		
			LB	0.000	0.00	
			1.24000	0.000		0.00
1275	606-00731	*Guardrail Type 7 (Style CD) (Special)	380.000	0.000		
			LF	0.000	0.00	
			82.70000	0.000		0.00
1280	613-01200	*2 Inch Electrical Conduit (Plastic)	380.000	0.000		
			LF	0.000	0.00	
			16.33000	0.000		0.00
1285	613-01300	*3 Inch Electrical Conduit (Plastic)	380.000	0.000		
			LF	0.000	0.00	
			9.18000	0.000		0.00
			CAT 0301	CURRENT AMT	\$ 1,370,050.44 \$	113,620.00 \$ 459,366.62
CAT NO0302 Tunnel						
1290	202-00035	*Removal of Pipe	750.000	0.000		
			LF	0.000	0.00	
			16.24000	0.000		0.00
1295	202-00440	*Removal of Existing Tunnel Liner Tunnel Liner	635.000	73.800		
			LF	23.800	42,701.01	
			1,794.16000	97.600		175,110.02
1300	202-00725	*Removal of Existing Lighting System	1.000	1.000		
			L S	0.000	0.00	
			28,146.92000	1.000		28,146.92
1305	206-00000	*Structure Excavation	3,100.000	3,100.000		
			CY	0.000	0.00	
			19.76000	3,100.000		61,256.00

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 26
 ESTIMATE RUN 06/05/2013
 10:03:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 Tunnel						
1310	209-00300	Water Treat Processing (Tunnel)	2,000.000	0.000		
			MGAL	0.000	0.00	
			37.32000	0.000		0.00
1315	211-00007	Mine Strap	110.000	11.000		
			EACH	0.000	0.00	
			267.87000	11.000		2,946.57
1320	211-00010	*Rock Excavation (Class A)	903.000	632.000		
			CY	258.100	79,391.56	
			307.60000	890.100		273,794.76
1325	211-00011	*Rock Excavation (Class B)	9,741.000	0.000		
			CY	0.000	0.00	
			185.27000	0.000		0.00
1330	211-00012	*Rock Excavation (Class C)	1,948.000	0.000		
			CY	365.300	76,176.01	
			208.53000	365.300		76,176.01
1335	211-00013	*Rock Excavation (Class D)	1,585.000	0.000		
			CY	0.000	0.00	
			241.39000	0.000		0.00
1340	211-00014	*Rock Excavation (Class E)	1,585.000	0.000		
			CY	0.000	0.00	
			368.65000	0.000		0.00
1345	211-00015	*Rock Excavation (Class F)	3,936.000	0.000		
			CY	0.000	0.00	
			125.22000	0.000		0.00
1350	211-00980	Spile #9 x 14 Foot, Grade 60 Grouted	270.000	0.000		
			EACH	0.000	0.00	
			473.13000	0.000		0.00
1355	211-00981	Spile #11 x 20 Foot, Grade 60 Grouted	60.000	60.000		
			EACH	0.000	0.00	
			755.45000	60.000		45,327.00
1360	211-00982	Arch #9 x 16 Foot, Grade 75 Dowel, Resin Grouted	2,125.000	0.000		
			EACH	15.000	6,388.50	
			425.90000	15.000		6,388.50

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 27
 ESTIMATE RUN 06/05/2013
 10:03:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 Tunnel						
1365	211-00983	Sidewall #9 x 12 Foot, Grade 75 Dowel, Resin Grouted	222.000	0.000		
			EACH	2.000	673.88	
			336.94000	2.000		673.88
1370	211-00984	Sidewall #9 x 16 Foot, Grade 75 Dowel, Resin Grouted	48.000	0.000		
			EACH	0.000	0.00	
			448.72000	0.000		0.00
1375	211-00985	Supplemental Rock Reinforcement (Dowels)	700.000	464.000		
			LF	16.000	446.88	
			27.93000	480.000		13,406.40
1380	211-00986	Supplemental Support #9 x 14 Foot, Grade 75 Spile Grouted	1,400.000	0.000		
			LF	0.000	0.00	
			32.52000	0.000		0.00
1385	211-00987	Pillar #9 x 16 Foot, Grade 75 Dowell Cement or Resin Grouted	107.000	107.000		
			EACH	0.000	0.00	
			799.43000	107.000		85,539.01
1390	211-00988	Portal Protection Canopy (Furnish and Install)	2.000	0.000		
			EACH	2.000	499,052.80	
			249,526.40000	2.000		499,052.80
1395	211-01190	Optical Survey Targets	64.000	0.000		
			EACH	0.000	0.00	
			521.79000	0.000		0.00
1400	211-03005	Dewatering	1.000	0.000		
			L S	0.000	0.00	
			35,208.29000	0.000		0.00
1405	304-09014	*Aggregate Base Course (Special)	2,310.000	0.000		
			TON	0.000	0.00	
			32.22000	0.000		0.00
1410	309-10600	*Lean Concrete Base (6 Inch)	3,457.000	0.000		
			SY	0.000	0.00	
			45.29000	0.000		0.00
1415	412-00600	*Concrete Pavement (6 Inch)	46.000	0.000		
			SY	0.000	0.00	
			55.55000	0.000		0.00

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 28
 ESTIMATE RUN 06/05/2013
 10:03:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 Tunnel						
1420	412-01250	*Concrete Pavement (12-1/2 Inch)	3,740.000	0.000		
			SY	0.000	0.00	
			84.26000	0.000		0.00
1425	420-00000	Geomembrane	193.000	0.000		
			SY	0.000	0.00	
			12.77000	0.000		0.00
1430	509-20000	MC 12 x 50 Steel Sets (Install Only)	2,173.000	0.000		
			LF	0.000	0.00	
			105.78000	0.000		0.00
1435	509-20001	Steel Sets (Install Only)	11.000	0.000		
			EACH	9.000	88,017.48	
			9,779.72000	9.000		88,017.48
1440	601-13000	Final Lining Concrete (Portals)	1,074.000	0.000		
			CY	0.000	0.00	
			1,221.56000	0.000		0.00
1445	601-13001	*Structural Concrete Stain (Special)	1,155.000	0.000		
			SY	0.000	0.00	
			25.19000	0.000		0.00
1450	601-13002	Final Lining Concrete Footing	460.000	0.000		
			CY	0.000	0.00	
			522.02000	0.000		0.00
1455	601-13003	Final Lining Concrete Walls and Arch	5,212.000	0.000		
			CY	0.000	0.00	
			627.37000	0.000		0.00
1460	601-40300	*Structural Concrete Coating	1,552.000	0.000		
			SY	0.000	0.00	
			10.49000	0.000		0.00
1465	602-00026	*Reinforcing Steel (Final Lining)(Footing)(Epoxy Coated)	68,098.000	0.000		
			LB	0.000	0.00	
			1.41000	0.000		0.00
1470	602-00027	*Reinforcing Steel (Final Lining)(Walls and Arch)	387,711.000	0.000		
			LB	0.000	0.00	
			1.70000	0.000		0.00

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 29
 ESTIMATE RUN 06/05/2013
 10:03:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 Tunnel						
1475	602-00028	*Reinforcing Steel (Final Lining)(Walls)(Epoxy Coated)	368,993.000	0.000		
			LB	0.000	0.00	
			1.83000	0.000		0.00
1480	602-00210	Welded Wire Fabric	4,651.000	28.000		
			SY	0.000	0.00	
			86.01000	28.000		2,408.28
1485	603-61108	*8 Inch Flexible Pipe	150.000	0.000		
			LF	0.000	0.00	
			44.44000	0.000		0.00
1490	605-00061	*6 Inch Perforated Pipe Underdrain (Special)	775.000	0.000		
			LF	0.000	0.00	
			48.07000	0.000		0.00
1495	605-83501	Geocompostie Drain (Tunnel)	2,406.000	0.000		
			SY	0.000	0.00	
			54.75000	0.000		0.00
1500	605-83505	Formation Drain	1,270.000	0.000		
			LF	0.000	0.00	
			15.72000	0.000		0.00
1505	606-00731	*Guardrail Type 7 (Style CD) (Special)	1,270.000	0.000		
			LF	0.000	0.00	
			82.70000	0.000		0.00
1510	613-01200	*2 Inch Electrical Conduit (Plastic)	1,270.000	0.000		
			LF	0.000	0.00	
			16.33000	0.000		0.00
1515	613-01300	*3 Inch Electrical Conduit (Plastic)	1,270.000	0.000		
			LF	0.000	0.00	
			9.18000	0.000		0.00
1520	613-13100	*Luminare Mounting Support System	1.000	0.000		
			LS	0.000	0.00	
			313,976.56000	0.000		0.00
1525	613-13101	*Luminare (LED) (Tunnel)(133 W)	34.000	0.000		
			EACH	0.000	0.00	
			4,728.68000	0.000		0.00

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 30
 ESTIMATE RUN 06/05/2013
 10:03:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 Tunnel						
1530	613-13102	*Luminare (LED) (Tunnel)(133 W)(Furnish Only)	2.000	0.000		
			EACH	0.000	0.00	
			3,754.80000	0.000		0.00
1535	613-13103	*Luminare (LED) (Tunnel)(265 W)	354.000	0.000		
			EACH	0.000	0.00	
			4,717.42000	0.000		0.00
1540	613-13104	*Luminare (LED) (Tunnel)(265 W)(Furnish Only)	2.000	0.000		
			EACH	0.000	0.00	
			3,754.80000	0.000		0.00
1545	613-50325	*Tunnel Lighting Control System	1.000	0.000		
			L S	0.000	0.00	
			16,888.15000	0.000		0.00
1550	625-00002	Construction Survey (Tunnel)	1.000	0.120		
			LS	0.050	16,306.89	
			326,137.77000	0.170		55,443.42
1555	625-00200	Vibration Monitoring (Tunnel)	1.000	1.000		
			LS	0.000	0.00	
			49,961.88000	1.000		49,961.88
1560	626-00200	*Mobilization (Tunnel)(Without Autopay)	1.000	0.300		
			L S	0.050	455,095.46	
			3,101,909.26000	0.350		3,185,668.24
1565	641-11000	Shotcrete (Class A)	144.800	22.500		
			CY	122.300	78,011.50	
			637.87000	144.800		92,363.58
1570	641-11001	Shotcrete (Class B)	170.000	0.000		
			CY	22.500	17,483.40	
			777.04000	22.500		17,483.40
1575	641-11002	Shotcrete (Class C)	170.000	0.000		
			CY	0.000	0.00	
			792.55000	0.000		0.00
1580	641-11003	Shotcrete (Class D)	216.000	0.000		
			CY	0.000	0.00	
			931.38000	0.000		0.00

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 31
 ESTIMATE RUN 06/05/2013
 10:03:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 Tunnel						
1585	641-11004	Shotcrete (Portal Brow) (8 Inch)	46.600	45.800		
			CY	0.800	643.73	
			804.66000	46.600		37,497.16
1590	641-11005	Shotcrete (Smoothing) (Geocomposite Drains)	132.000	0.000		
			CY	0.000	0.00	
			621.75000	0.000		0.00
1595	641-11006	Shotcrete (Smoothing)(Supplemental)	35.000	0.000		
			CY	0.000	0.00	
			579.75000	0.000		0.00
			CAT 0302	CURRENT AMT	\$ 27,460,395.68	\$ 1,360,389.10 \$ 4,796,661.31
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1600	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			78,003.13000	1.000		78,003.13
1605	620-00020	Sanitary Facility	6.000	6.000		
			EACH	0.000	0.00	
			1,520.77000	6.000		9,124.62
			CAT 0400	CURRENT AMT	\$ 87,127.75	\$ 0.00 \$ 87,127.75
PROJECT TOTAL			CURRENT AMT	\$ 48,569,798.55	\$ 2,444,743.75	\$ 8,311,736.37