

ESTIMATE SUMMARY

10:00:57

 CONTID: C19036 ESTIMATE NO: 0017 PROG SPEC YR: 2005
 PCN: 19036-BID COFRS REPORTING CATEGORY: 1 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 259.0 DAYS TIME ALLOW: 4/1/2014 FIXED COMPLETION DATE:
 TWIN TUNNELS WIDENING CONST-PK2 PERCENT TIME: 67.10 ORIG TIME ALLOW: 4/1/2014 FIXED COMPLETION DATE:

PROJECT NO: IM0703-391
 TWIN TUNNELS WIDENING CONST-PK2
 NAME OF ROAD: 070A
 PROJECT COUNTIES: CLEAR CREEK

CONTRACTOR: KRAEMER/OBAYASHI JV
 ONE PLAINVIEW ROAD
 PLAIN WI 53577 303-688-7500

PAY PERIOD ENDING	11/25/2013	DATE TIME STARTED	03/12/2013
DATE LET	02/26/2013	DATE WORK BEGAN	03/12/2013
DATE AWARDED	02/11/2013	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	03/11/2013	DATE ACCEPTED	
DATE NOTICE TO PROCEED	03/12/2013		

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 48,601,457.81 PARTICIPATING	\$ 42,915,316.28	\$ 2,450,299.88
AWARD PROJECT AMT: \$ 44,584,716.93 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 88.30% TOTAL EARNINGS	42,915,316.28	2,450,299.88
FUNDS AVAILABLE: \$ 5,686,141.53 STOCKPILED MATERIALS	18,360.00	-178,343.65
	GROSS EARNINGS	42,933,676.28
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-668,770.75	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	42,264,905.53
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	42,264,905.53
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 2,271,956.23

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 2
 ESTIMATE RUN 12/10/2013
 10:00:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	*Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			22,219.52000	1.000		22,219.52
0010	202-00010	*Removal of Tree	11.000	11.000		
			EACH	0.000	0.00	
			499.94000	11.000		5,499.34
0015	202-00019	*Removal of Inlet	10.000	9.000		
			EACH	1.000	611.04	
			611.04000	10.000		6,110.40
0020	202-00021	Removal of Manhole	1.000	0.000		
			EACH	0.000	0.00	
			1,124.02000	0.000		0.00
0025	202-00024	*Removal of Embankment Protector Type 5	2.000	2.000		
			EACH	0.000	0.00	
			444.39000	2.000		888.78
0030	202-00026	*Removal of Slope and Ditch Paving	350.000	339.000		
			SY	0.000	0.00	
			9.44000	339.000		3,200.16
0035	202-00035	*Removal of Pipe	1,020.000	996.000		
			LF	0.000	0.00	
			16.24000	996.000		16,175.04
0040	202-00037	*Removal of End Section	7.000	7.000		
			EACH	0.000	0.00	
			222.20000	7.000		1,555.40
0045	202-00090	*Removal of Delineator	223.000	223.000		
			EACH	0.000	0.00	
			5.61000	223.000		1,251.03
0050	202-00220	*Removal of Asphalt Mat	24,567.000	21,597.000		
			SY	0.000	0.00	
			8.33000	21,597.000		179,903.01
0055	202-00240	*Removal of Asphalt Mat (Planing)	6,349.000	2,893.000		
			SY	0.000	0.00	
			6.58000	2,893.000		19,035.94

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 3
 ESTIMATE RUN 12/10/2013
 10:00:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00250	*Removal of Pavement Marking	22,739.930	21,715.930		
			SF	1,024.000	2,017.28	
			1.97000	22,739.930		44,797.66
0065	202-00700	*Removal of Light Standard	35.000	12.000		
			EACH	0.000	0.00	
			788.11000	12.000		9,457.32
0070	202-00805	Removal of Overhead Sign Structure	2.000	2.000		
			EACH	0.000	0.00	
			5,094.54000	2.000		10,189.08
0075	202-00810	*Removal of Ground Sign	42.000	41.000		
			EACH	0.000	0.00	
			544.35000	41.000		22,318.35
0080	202-00821	*Removal of Sign Panel	4.000	4.000		
			EACH	0.000	0.00	
			39.28000	4.000		157.12
0085	202-00827	*Removal of Pull Box	1.000	0.000		
			EACH	0.000	0.00	
			225.18000	0.000		0.00
0090	202-00855	*Removal of Traffic Signal Controller Cabinet	1.000	1.000		
			EACH	0.000	0.00	
			844.40000	1.000		844.40
0095	202-00895	Removal of Impact Attenuator	1.000	1.000		
			EACH	0.000	0.00	
			1,708.75000	1.000		1,708.75
0100	202-01000	*Removal of Fence	2,093.000	0.000		
			LF	0.000	0.00	
			0.89000	0.000		0.00
0105	202-01130	*Removal of Guardrail Type 3	14,647.000	14,647.000		
			LF	0.000	0.00	
			2.56000	14,647.000		37,496.32
0110	202-01170	*Removal of Guardrail Type 7	239.000	147.000		
			LF	0.000	0.00	
			22.22000	147.000		3,266.34

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 4
 ESTIMATE RUN 12/10/2013
 10:00:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	202-01300	*Removal of End Anchorage	11.000	11.000		
			EACH	0.000	0.00	
			150.43000	11.000		1,654.73
0120	203-00010	*Unclassified Excavation (Complete In Place)	16,613.000	16,425.000		
			CY	188.000	3,237.36	
			17.22000	16,613.000		286,075.86
0125	203-01500	*Blading	30.000	0.000		
			HOUR	0.000	0.00	
			138.87000	0.000		0.00
0130	203-01510	*Backhoe	100.000	59.000		
			HOUR	0.000	0.00	
			138.87000	59.000		8,193.33
0135	203-01520	*Backhoe (Special)	348.000	29.000		
			EACH	0.000	0.00	
			166.65000	29.000		4,832.85
0140	203-01550	*Dozing	100.000	0.000		
			HOUR	0.000	0.00	
			166.65000	0.000		0.00
0145	203-01582	*Truck (Dump)	244.000	26.000		
			HOUR	0.000	0.00	
			111.10000	26.000		2,888.60
0150	203-01594	*Combination Loader	60.000	0.000		
			HOUR	0.000	0.00	
			122.21000	0.000		0.00
0155	203-01597	*Potholing	80.000	10.000		
			HOUR	0.000	0.00	
			222.20000	10.000		2,222.00
0160	203-02330	*Laborer	408.000	113.000		
			HOUR	0.000	0.00	
			46.61000	113.000		5,266.93
0165	206-00000	*Structure Excavation	1,419.000	1,046.000		
			CY	0.000	0.00	
			19.76000	1,046.000		20,668.96

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 5
 ESTIMATE RUN 12/10/2013
 10:00:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	206-00200	*Structure Backfill (Class 2)	767.000	613.000		
			CY	0.000	0.00	
			13.33000	613.000		8,171.29
0175	208-00002	*Erosion Log (12 Inch)	2,700.000	1,040.000		
			LF	0.000	0.00	
			6.49000	1,040.000		6,749.60
0180	208-00015	*Sand Bag	200.000	0.000		
			EACH	0.000	0.00	
			4.51000	0.000		0.00
0185	208-00034	*Gravel Bag	6,600.000	4,130.000		
			LF	0.000	0.00	
			4.51000	4,130.000		18,626.30
0190	208-00040	*Check Dam	2.000	0.000		
			EACH	0.000	0.00	
			1,015.34000	0.000		0.00
0195	208-00045	Concrete Washout Structure	8.000	6.000		
			EACH	0.000	0.00	
			1,000.23000	6.000		6,001.38
0200	208-00070	*Vehicle Tracking Pad	12.000	3.000		
			EACH	0.000	0.00	
			1,666.46000	3.000		4,999.38
0205	208-00103	Removal and Disposal of Sediment (Labor)	120.000	98.000		
			HOURL	0.000	0.00	
			47.91000	98.000		4,695.18
0210	208-00105	Removal and Disposal of Sediment (Equipment)	80.000	0.000		
			HOURL	0.000	0.00	
			88.71000	0.000		0.00
0215	208-00106	Sweeping (Sediment Removal)	260.000	116.250		
			HOURL	5.000	895.95	
			179.19000	121.250		21,726.79
0220	208-00107	*Removal of Trash	80.000	7.000		
			HOURL	0.000	0.00	
			44.44000	7.000		311.08

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 6
 ESTIMATE RUN 12/10/2013
 10:00:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	208-00206	Erosion Control Supervisor	235.000	155.000		
			DAY	25.000	5,138.50	
			205.54000	180.000		36,997.20
0230	208-00400	Water Control	1.000	1.000		
			L S	0.000	0.00	
			68,962.96000	1.000		68,962.96
0235	210-00473	*Reset TV Cameras	1.000	0.000		
			EACH	0.000	0.00	
			855.66000	0.000		0.00
0240	210-00476	*Reset Microwave Vehicle Radar Detector (MVRD)	2.000	0.000		
			EACH	0.000	0.00	
			1,688.82000	0.000		0.00
0245	210-00750	*Reset Light Standard	10.000	9.000		
			EACH	0.000	0.00	
			3,748.01000	9.000		33,732.09
0250	210-00765	*Reset Lighting Control	1.000	0.750		
			LS	0.000	0.00	
			45,569.85000	0.750		34,177.39
0255	210-00805	*Reset Overhead Sign Structure	1.000	1.000		
			EACH	0.000	0.00	
			16,009.94000	1.000		16,009.94
0260	210-00810	*Reset Ground Sign	2.000	2.000		
			EACH	0.000	0.00	
			645.37000	2.000		1,290.74
0265	210-00820	*Reset Variable Message Sign	1.000	0.000		
			EACH	0.000	0.00	
			11,338.00000	0.000		0.00
0270	210-00847	*Reset Travel Time Indicator	1.000	0.000		
			EACH	0.000	0.00	
			844.40000	0.000		0.00
0275	210-02900	*Relay Riprap	1,315.000	1,315.000		
			CY	0.000	0.00	
			38.88000	1,315.000		51,127.20

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 7
 ESTIMATE RUN 12/10/2013
 10:00:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	210-04020	*Modify Inlet	7.000	1.000		
			EACH	3.000	5,665.98	
			1,888.66000	4.000		7,554.64
0285	212-00005	*Seeding (Native)	0.000	0.000		
			LB	0.000	0.00	
			789.71000	0.000		0.00
0286	212-00006	Seeding (Native) Item Replacement Correction (2)	6.500	5.900		
			ACRE	0.000	0.00	
			789.71000	5.900		4,659.29
0290	212-00032	*Soil Conditioning	6.500	4.100		
			ACRE	0.000	0.00	
			2,820.39000	4.100		11,563.60
0295	213-00004	*Mulching (Weed Free Straw)	3.500	0.000		
			ACRE	0.000	0.00	
			761.51000	0.000		0.00
0300	213-00012	*Spray-on Mulch Blanket	6.500	3.880		
			ACRE	0.000	0.00	
			4,286.99000	3.880		16,633.52
0305	213-00061	*Mulch Tackifier	910.000	0.000		
			LB	0.000	0.00	
			2.59000	0.000		0.00
0310	213-00100	*Soil Binder	3.000	0.000		
			ACRE	0.000	0.00	
			1,128.15000	0.000		0.00
0315	216-00201	*Soil Retention Blanket (Straw-Coconut)	6,000.000	3,345.000		
			SY	0.000	0.00	
			1.69000	3,345.000		5,653.05
0320	217-00020	*Herbicide Treatment	75.000	75.000		
			HOUR	0.000	0.00	
			93.02000	75.000		6,976.50
0325	304-06000	*Aggregate Base Course (Class 6)	11,141.170	10,876.120		
			TON	265.050	4,195.74	
			15.83000	11,141.170		176,364.72

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 8
 ESTIMATE RUN 12/10/2013
 10:00:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0326	900-00006	Added Item (Dollar)/ Price Reduction Overweight Vehicles	0.000	-538.000		
			DOL	-40.000	-40.00	
			1.00000	-578.000		-578.00
0330	304-06008	*Aggregate Base Course (Class 6) (Special)	320.000	94.000		
			CY	143.000	8,737.30	
			61.10000	237.000		14,480.70
0335	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	977.620	964.220		
			TON	13.400	1,768.53	
			131.98000	977.620		129,026.29
0340	403-33821	*Hot Mix Asphalt (Grading S) (100) (PG 58-28)	4,313.500	0.000		
			TON	0.000	0.00	
			68.08000	0.000		0.00
0341	403-34721	HMA (Gr SX) (75) (PG 58-28) Added Item	8,727.610	8,727.610		
			TON	0.000	0.00	
			68.08000	8,727.610		594,175.69
0345	403-34851	*Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	8,201.000	6,669.810		
			TON	294.310	23,921.52	
			81.28000	6,964.120		566,043.67
0350	411-10255	*Emulsified Asphalt (Slow-Setting)	5,525.000	3,164.000		
			GAL	125.000	550.00	
			4.40000	3,289.000		14,471.60
0355	412-01250	*Concrete Pavement (12-1/2 Inch)	143.000	0.000		
			SY	69.000	5,813.94	
			84.26000	69.000		5,813.94
0356	412-00190	Conc Pvmt (Patching) Concrete Pavement (Patching)	395.000	395.000		
			SY	0.000	0.00	
			209.28000	395.000		82,665.60
0360	420-00103	*Geotextile (Erosion Control) (Class 2)	522.000	92.000		
			SY	0.000	0.00	
			5.55000	92.000		510.60
0365	506-00206	*Riprap (6 Inch)	30.000	20.000		
			CY	0.000	0.00	
			77.77000	20.000		1,555.40

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 9
 ESTIMATE RUN 12/10/2013
 10:00:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0370	506-00212	*Riprap (12 Inch)	181.000	109.000		
			CY	0.000	0.00	
			77.77000	109.000		8,476.93
0375	507-00100	*Concrete Slope and Ditch Paving (Reinforced)	39.300	39.300		
			CY	0.000	0.00	
			964.82000	39.300		37,917.43
0380	601-40300	*Structural Concrete Coating	4,016.000	4,016.000		
			SY	0.000	0.00	
			10.49000	4,016.000		42,127.84
0385	602-00020	*Reinforcing Steel (Epoxy Coated)	22,428.000	13,963.000		
			LB	0.000	0.00	
			1.24000	13,963.000		17,314.12
0390	603-01245	*24 Inch Reinforced Concrete Pipe (Complete In Place)	726.000	349.000		
			LF	363.000	28,633.44	
			78.88000	712.000		56,162.56
0395	603-01365	*36 Inch Reinforced Concrete Pipe (Complete In Place)	1,298.000	1,198.000		
			LF	0.000	0.00	
			116.65000	1,198.000		139,746.70
0400	603-05036	*36 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			1,360.94000	1.000		1,360.94
0405	603-50008	*8 Inch Plastic Pipe	256.000	172.000		
			LF	0.000	0.00	
			37.77000	172.000		6,496.44
0410	604-00505	*Inlet Type D (5 Foot)	9.000	7.000		
			EACH	2.000	7,776.84	
			3,888.42000	9.000		34,995.78
0415	604-00510	*Inlet Type D (10 Foot)	6.000	6.000		
			EACH	0.000	0.00	
			4,443.90000	6.000		26,663.40
0420	604-00511	*Inlet Type D (Special) (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			4,666.10000	0.000		0.00

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 10
 ESTIMATE RUN 12/10/2013
 10:00:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0425	604-19010	*Inlet Special (10 Foot)	10.000	9.000		
			EACH	1.000	15,553.67	
			15,553.67000	10.000		155,536.70
0430	604-30010	*Manhole Slab Base (10 Foot)	6.000	5.000		
			EACH	1.000	3,666.22	
			3,666.22000	6.000		21,997.32
0435	604-30015	*Manhole Slab Base (15 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			4,832.74000	1.000		4,832.74
0440	604-39000	*Manhole Special	4.000	3.000		
			EACH	0.000	0.00	
			2,805.22000	3.000		8,415.66
0445	604-39010	*Manhole Special (10 Foot)	3.000	2.000		
			EACH	1.000	7,999.03	
			7,999.03000	3.000		23,997.09
0450	605-00060	*6 Inch Perforated Pipe Underdrain	335.000	335.000		
			LF	0.000	0.00	
			22.22000	335.000		7,443.70
0455	605-83001	*Geocomposite Drain without Pipe	1,409.000	1,368.500		
			SY	0.000	0.00	
			13.33000	1,368.500		18,242.11
0460	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	9,564.000	8,297.000		
			LF	201.000	4,399.89	
			21.89000	8,498.000		186,021.22
0465	606-00365	*Guardrail Type 3 (Special) (Furnish Only)	125.000	0.000		
			LF	0.000	0.00	
			18.61000	0.000		0.00
0470	606-00710	*Guardrail Type 7 (Style CA)	2,525.000	616.000		
			LF	40.000	2,453.20	
			61.33000	656.000		40,232.48
0475	606-00716	*Guardrail Type 7 (Style CA) (Special)	1,696.000	1,696.000		
			LF	0.000	0.00	
			89.72000	1,696.000		152,165.12

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 11
 ESTIMATE RUN 12/10/2013
 10:00:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0480	606-00730	*Guardrail Type 7 (Style CD)	334.000	334.000		
			LF	0.000	0.00	
			65.02000	334.000		21,716.68
0485	606-00741	*Guardrail Type 7 (Style CE) (Special)	1,396.000	1,396.000		
			LF	0.000	0.00	
			117.78000	1,396.000		164,420.88
0490	606-01340	*End Anchorage Type 3D	3.000	3.000		
			EACH	0.000	0.00	
			763.41000	3.000		2,290.23
0495	606-01370	*Transition Type 3G	7.000	3.000		
			EACH	2.000	5,561.60	
			2,780.80000	5.000		13,904.00
0500	606-01380	*Transition Type 3H	4.000	2.000		
			EACH	0.000	0.00	
			2,247.86000	2.000		4,495.72
0505	606-02005	*End Anchorage (Flared)	5.000	4.000		
			EACH	1.000	1,985.32	
			1,985.32000	5.000		9,926.60
0510	607-00005	*End Post	2.000	0.000		
			EACH	0.000	0.00	
			147.71000	0.000		0.00
0515	607-00010	*Corner and Line Brace Post	9.000	0.000		
			EACH	0.000	0.00	
			212.53000	0.000		0.00
0520	607-01110	*Fence Barbed Wire With Treated Wooden Posts (Special)	2,132.000	0.000		
			LF	0.000	0.00	
			3.11000	0.000		0.00
0525	607-11580	*Fence (Temporary)	1,935.000	0.000		
			LF	0.000	0.00	
			3.67000	0.000		0.00
0530	607-11581	*Fence (Temporary) (Special)	542.000	542.000		
			LF	0.000	0.00	
			66.48000	542.000		36,032.16

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 12
 ESTIMATE RUN 12/10/2013
 10:00:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0535	607-60116	16 Foot Gate	1.000	1.000		
			EACH	0.000	0.00	
			377.07000	1.000		377.07
0540	607-60212	*12 Foot Gate Single (Chain Link)	1.000	0.000		
			EACH	0.000	0.00	
			1,047.09000	0.000		0.00
0545	609-21021	*Curb and Gutter Type 2 (Section II-M)	1,272.000	1,245.000		
			LF	0.000	0.00	
			18.97000	1,245.000		23,617.65
0550	609-23000	*Gutter (Special)	400.000	390.000		
			LF	0.000	0.00	
			141.01000	390.000		54,993.90
0555	609-60011	*Curb Type 6 (Section M)	4,444.000	4,184.000		
			LF	0.000	0.00	
			6.73000	4,184.000		28,158.32
0560	612-00001	*Delineator (Type I)	192.000	100.000		
			EACH	20.000	449.00	
			22.45000	120.000		2,694.00
0565	612-00003	*Delineator (Type III)	10.000	0.000		
			EACH	2.000	44.90	
			22.45000	2.000		44.90
0566	612-00070	Reflector Strip (4 In) Reflector Strip (4 Inch)	0.000	0.000		
			EACH	0.000	0.00	
			35.64000	0.000		0.00
0567	612-00075	Reflector Strip (6 In) Reflector Strip (6 Inch)	0.000	0.000		
			EACH	0.000	0.00	
			36.12000	0.000		0.00
0570	612-00010	*Delineator (Special)	5.000	0.000		
			EACH	0.000	0.00	
			84.18000	0.000		0.00
0575	612-00260	*Location Marker (Fiber Optic)(Dome)	5.000	0.000		
			EACH	0.000	0.00	
			168.88000	0.000		0.00

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 13
 ESTIMATE RUN 12/10/2013
 10:00:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0580	612-00270	*Location Marker (Utility)(Flat Slat)	14.000	0.000		
			EACH	0.000	0.00	
			112.59000	0.000		0.00
0585	613-00100	*1 Inch Electrical Conduit	2,018.000	2,018.000		
			LF	0.000	0.00	
			11.82000	2,018.000		23,852.76
0590	613-00200	*2 Inch Electrical Conduit	2,836.000	0.000		
			LF	0.000	0.00	
			10.13000	0.000		0.00
0595	613-00206	*2 Inch Electrical Conduit (Bored)	1,690.000	750.000		
			LF	940.000	124,879.00	
			132.85000	1,690.000		224,516.50
0600	613-00300	*3 Inch Electrical Conduit	808.000	808.000		
			LF	0.000	0.00	
			14.64000	808.000		11,829.12
0605	613-00400	*4 Inch Electrical Conduit	550.000	0.000		
			LF	0.000	0.00	
			22.52000	0.000		0.00
0610	613-01200	*2 Inch Electrical Conduit (Plastic)	5,455.000	2,962.000		
			LF	560.000	9,144.80	
			16.33000	3,522.000		57,514.26
0615	613-04200	*2 Inch Electrical Conduit (Liquidtight Flexible Metal)	90.000	0.000		
			LF	0.000	0.00	
			9.01000	0.000		0.00
0620	613-07017	*Pull Box (16"x14"x6")	79.000	56.000		
			EACH	23.000	19,032.96	
			827.52000	79.000		65,374.08
0625	613-07023	*Pull Box (24"x36"x24")	5.000	1.000		
			EACH	1.000	1,023.42	
			1,023.42000	2.000		2,046.84
0630	613-07025	*Pull Box (24"x24"x14")	10.000	0.000		
			EACH	0.000	0.00	
			1,052.70000	0.000		0.00

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 14
 ESTIMATE RUN 12/10/2013
 10:00:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0635	613-07036	*Pull Box (36"x24"x8")	2.000	0.000		
			EACH	0.000	0.00	
			2,197.71000	0.000		0.00
0640	613-07060	*Pull Box (18"x30"x18") Deep	14.000	4.000		
			EACH	0.000	0.00	
			1,035.81000	4.000		4,143.24
0645	613-10000	*Wiring	1.000	0.600		
			L S	0.000	0.00	
			270,210.37000	0.600		162,126.22
0650	613-32400	*Light Standard Steel (40 Foot)	11.000	1.000		
			EACH	4.000	25,399.76	
			6,349.94000	5.000		31,749.70
0655	613-32405	*Light Standard Steel (40 Foot)(2 Arm) (2 ARM)	14.000	4.000		
			EACH	2.000	14,188.30	
			7,094.15000	6.000		42,564.90
0660	613-34300	*Light Standard Metal (30 Foot)	5.000	5.000		
			EACH	0.000	0.00	
			6,265.50000	5.000		31,327.50
0665	613-40010	*Light Standard Foundation	34.000	20.000		
			EACH	8.000	22,517.52	
			2,814.69000	28.000		78,811.32
0670	613-50100	*Lighting Control Center	3.000	1.000		
			EACH	1.000	14,958.40	
			14,958.40000	2.000		29,916.80
0675	613-50150	*Secondary Service Pedestal	1.000	0.000		
			EACH	0.000	0.00	
			1,930.88000	0.000		0.00
0680	613-75150	*Luminaire Metal Halide (150 Watt)	5.000	0.000		
			EACH	0.000	0.00	
			546.05000	0.000		0.00
0685	614-00011	*Sign Panel (Class I)	253.000	146.000		
			SF	1.500	26.94	
			17.96000	147.500		2,649.10

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 15
 ESTIMATE RUN 12/10/2013
 10:00:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0690	614-00012	*Sign Panel (Class II)	413.000	335.100		
			SF	20.000	426.60	
			21.33000	355.100		7,574.28
0695	614-00013	*Sign Panel (Class III)	1,400.000	1,055.500		
			SF	149.800	3,698.56	
			24.69000	1,205.300		29,758.86
0700	614-00041	*Sign Post (Special)	8.000	5.000		
			EACH	1.000	1,346.84	
			1,346.84000	6.000		8,081.04
0705	614-00612	*Steel Sign Post (W 6x12)	26.000	24.800		
			LF	0.000	0.00	
			50.51000	24.800		1,252.65
0710	614-00615	*Steel Sign Post (W 6x15)	32.000	30.600		
			LF	0.000	0.00	
			56.12000	30.600		1,717.27
0715	614-01022	*Steel Sign Post (W 10x22)	89.000	39.000		
			LF	0.000	0.00	
			72.95000	39.000		2,845.05
0720	614-01026	*Steel Sign Post (W 10x26)	41.000	36.300		
			LF	0.000	0.00	
			89.79000	36.300		3,259.38
0725	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	13.000	12.000		
			EACH	0.000	0.00	
			448.95000	12.000		5,387.40
0730	614-01585	*Steel Sign Support (2-1/2 Inch Round Sch 80) (Post)	90.000	60.000		
			LF	0.000	0.00	
			37.04000	60.000		2,222.40
0735	614-03001	*Concrete Footing (Type 1)	2.000	2.000		
			EACH	0.000	0.00	
			2,469.22000	2.000		4,938.44
0740	614-03002	*Concrete Footing (Type 2)	2.000	2.000		
			EACH	0.000	0.00	
			2,581.46000	2.000		5,162.92

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 16
 ESTIMATE RUN 12/10/2013
 10:00:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0745	614-03005	*Concrete Footing (Type 5)	4.000	2.000		
			EACH	2.000	9,427.92	
			4,713.96000	4.000		18,855.84
0750	614-03006	*Concrete Footing (Type 6)	2.000	2.000		
			EACH	0.000	0.00	
			5,275.15000	2.000		10,550.30
0755	614-32000	*Monotube Overhead Sign Cantilever (20 Inch Diameter)	1.000	1.000		
			EACH	0.000	0.00	
			53,253.24000	1.000		53,253.24
0755		MATERIAL ALLOWANCE Anchor Bolts		0.000		
			EACH	0.000	0.00	
			53,253.24000	0.000		0.00
0760	614-41800	*Monotube Overhead Sign Bridge (18 Inch Diameter)	1.000	1.000		
			EACH	0.000	0.00	
			74,901.09000	1.000		74,901.09
0760		MATERIAL ALLOWANCE Anchor Bolts		0.000		
			EACH	0.000	0.00	
			74,901.09000	0.000		0.00
0765	614-72830	*Communications Cabinet	4.000	1.000		
			EACH	0.000	0.00	
			21,228.40000	1.000		21,228.40
0770	614-72887	*Microwave Vehicle Radar Detector	1.000	0.000		
			EACH	0.000	0.00	
			12,330.60000	0.000		0.00
0775	614-80391	*Rumble Strip (Grinding)(Asphalt)	13,151.000	0.000		
			LF	0.000	0.00	
			0.55000	0.000		0.00
0780	614-80392	*Rumble Strip (Grinding)(Concrete)	3,317.000	0.000		
			LF	0.000	0.00	
			0.82000	0.000		0.00
0785	614-85005	Impact Attenuator (Sand Barrel Array)	2.000	2.000		
			EACH	0.000	0.00	
			5,471.56000	2.000		10,943.12

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 17
 ESTIMATE RUN 12/10/2013
 10:00:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0790	614-86007	*Serial to IP Converter	1.000	0.000		
			EACH	0.000	0.00	
			3,197.49000	0.000		0.00
0795	614-87006	*Fiber Optic Termination Panel (6 Fiber)	2.000	0.000		
			EACH	0.000	0.00	
			846.66000	0.000		0.00
0800	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	5,135.000	1,470.000		
			LF	0.000	0.00	
			3.10000	1,470.000		4,557.00
0805	614-87015	*Buffer Tube Fan Out Kit	4.000	1.000		
			EACH	0.000	0.00	
			236.44000	1.000		236.44
0810	614-87100	*Automatic Traffic Recording Station	1.000	1.000		
			EACH	0.000	0.00	
			14,585.73000	1.000		14,585.73
0815	614-87320	*Closed Circuit Television	2.000	0.000		
			EACH	1.000	6,197.95	
			6,197.95000	1.000		6,197.95
0820	614-87350	*Test Fiber Optic Cable	1.000	0.000		
			L S	0.000	0.00	
			4,503.51000	0.000		0.00
0825	614-87661	*Video Encoder	1.000	0.000		
			EACH	0.000	0.00	
			3,745.80000	0.000		0.00
0830	614-87690	*Ethernet Switch	4.000	0.000		
			EACH	2.000	18,734.58	
			9,367.29000	2.000		18,734.58
0835	615-00050	*Embankment Protector Type 5	9.000	4.000		
			EACH	0.000	0.00	
			1,055.43000	4.000		4,221.72
0840	621-00450	*Detour Pavement	569.000	0.000		
			SY	0.000	0.00	
			48.62000	0.000		0.00

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 18
 ESTIMATE RUN 12/10/2013
 10:00:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0845	622-00270	Bollard	8.000	0.000		
			EACH	0.000	0.00	
			762.36000	0.000		0.00
0850	623-05048	*6 Inch Gate Valve	1.000	0.000		
			EACH	0.000	0.00	
			4,832.74000	0.000		0.00
0855	623-06901	*Valve Box (Special)	2.000	0.000		
			EACH	2.000	977.66	
			488.83000	2.000		977.66
0860	625-00000	*Construction Surveying	1.000	0.700		
			L S	0.200	29,980.85	
			149,904.26000	0.900		134,913.83
0865	625-00001	*Construction Surveying (Hourly)	50.000	6.500		
			HOUR	10.250	1,402.10	
			136.79000	16.750		2,291.23
0870	626-00100	*Mobilization (without Autopay)	1.000	0.900		
			L S	0.050	142,789.71	
			2,855,794.25000	0.950		2,713,004.54
0871	900-00007	Added Item (Each)/ Mobilization for Concrete Pavement (Patching) CO #11	1.000	1.000		
			EACH	0.000	0.00	
			3,815.00000	1.000		3,815.00
0872	900-00006	Added Item (Dollar)/ Concrete Plant Opening Fees	3,270.000	3,270.000		
			DOL	0.000	0.00	
			1.00000	3,270.000		3,270.00
0875	626-01000	Public Information Services	1.000	0.850		
			L S	0.050	5,745.14	
			114,902.70000	0.900		103,412.43
0880	627-00001	Pavement Marking Paint	444.000	407.900		
			GAL	0.000	0.00	
			27.36000	407.900		11,160.14
0885	627-00005	*Epoxy Pavement Marking	140.500	78.800		
			GAL	61.700	6,616.71	
			107.24000	140.500		15,067.22

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 19
 ESTIMATE RUN 12/10/2013
 10:00:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0890	627-00070	*Preformed Thermoplastic Pavement Marking	736.700	0.000		
			SF	736.700	16,126.36	
			21.89000	736.700		16,126.36
0895	627-02010	*Preformed Plastic Pavement Marking (Type II) (Inlaid)	4,880.000	0.000		
			SF	2,266.000	27,282.64	
			12.04000	2,266.000		27,282.64
0900	630-00000	*Flagging	7,000.000	1,085.750		
			HOUR	0.000	0.00	
			22.45000	1,085.750		24,375.09
0905	630-00003	*Uniformed Traffic Control	5,000.000	3,264.000		
			HOUR	73.000	5,735.61	
			78.57000	3,337.000		262,188.09
0910	630-00007	*Traffic Control Inspection	52.000	46.000		
			DAY	6.000	1,178.46	
			196.41000	52.000		10,213.32
0915	630-00012	*Traffic Control Management	300.000	230.000		
			DAY	8.000	6,420.00	
			802.50000	238.000		190,995.00
0920	630-80001	*Flashing Beacon (Portable)	17.000	6.300		
			EACH	0.000	0.00	
			448.95000	6.300		2,828.39
0925	630-80336	*Barricade (Type 3 M-B) (Temporary)	4.000	0.000		
			EACH	0.000	0.00	
			168.36000	0.000		0.00
0930	630-80341	*Construction Traffic Sign (Panel Size A)	126.000	60.300		
			EACH	0.000	0.00	
			33.67000	60.300		2,030.30
0935	630-80342	*Construction Traffic Sign (Panel Size B)	121.000	65.700		
			EACH	0.000	0.00	
			33.67000	65.700		2,212.12
0940	630-80343	*Construction Traffic Sign (Panel Size C)	61.000	27.900		
			EACH	0.000	0.00	
			33.67000	27.900		939.39

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 20
 ESTIMATE RUN 12/10/2013
 10:00:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0945	630-80344	*Construction Traffic Sign (Special)	1,752.000	1,552.500		
			SF	0.000	0.00	
			16.84000	1,552.500		26,144.10
0950	630-80355	*Portable Message Sign Panel	18.000	4.500		
			EACH	0.000	0.00	
			4,489.48000	4.500		20,202.66
0955	630-80360	*Drum Channelizing Device	201.000	180.900		
			EACH	0.000	0.00	
			33.67000	180.900		6,090.90
0960	630-80363	*Drum Channelizing Device (With Light) (Flashing)	25.000	0.000		
			EACH	0.000	0.00	
			33.67000	0.000		0.00
0965	630-80367	*Portable Traffic Speed Monitor	2.000	1.800		
			EACH	0.000	0.00	
			6,173.04000	1.800		11,111.47
0970	630-80369	*Portable Variable Speed Limit Sign	7.000	6.300		
			EACH	0.000	0.00	
			6,173.04000	6.300		38,890.15
0975	630-80370	Concrete Barrier (Temporary)	30,272.000	24,262.200		
			LF	0.000	0.00	
			23.70000	24,262.200		575,014.14
0980	630-80380	*Traffic Cone	200.000	90.000		
			EACH	0.000	0.00	
			5.61000	90.000		504.90
0985	630-80384	*Tubular Marker	170.000	144.000		
			EACH	0.000	0.00	
			33.67000	144.000		4,848.48
0990	630-80415	*Advanced Warning Flashing or Sequencing Panel (C Type)	2.000	0.000		
			DAY	0.000	0.00	
			1,683.56000	0.000		0.00
0991	630-80358	Flash Arrow Panel (C Ty) Added Item Advanced Warning Flashing or Sequencing Panel (C	2.000	1.800		
			EACH	0.000	0.00	
			1,683.56000	1.800		3,030.41

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 21
 ESTIMATE RUN 12/10/2013
 10:00:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0995	630-85010	*Impact Attenuator (Temporary)	11.000	9.900		
			EACH	0.000	0.00	
			6,056.76000	9.900		59,961.92
1000	630-85041	*Mobile Attenuator	361.000	347.000		
			DAY	14.000	7,620.90	
			544.35000	361.000		196,510.35
1005	700-70010	F/A Minor Contract Revisions	470,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1010	700-70011	F/A Partnering	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1015	700-70012	F/A Asphalt Pavement Incentive	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1020	700-70013	F/A Concrete Pavement Incentive	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1025	700-70014	F/A Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1030	700-70016	F/A Fuel Cost Adjustment	50,000.000	943.860		
			F A	0.000	0.00	
			1.00000	943.860		943.86
1035	700-70018	F/A Roadway Smoothness Incentive	45,000.000	0.000		
			F A	-5,936.130	-5,936.13	
			1.00000	-5,936.130		-5,936.13
1040	700-70019	F/A Asphalt Cement Cost Adjustment	75,000.000	60,258.100		
			F A	0.000	0.00	
			1.00000	60,258.100		60,258.10
1045	700-70023	F/A On-The-Job Trainee	15,360.000	3,447.000		
			F A	0.000	0.00	
			1.00000	3,447.000		3,447.00

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 22
 ESTIMATE RUN 12/10/2013
 10:00:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1050	700-70031	F/A INTERIM SURFACE REPAIR	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1055	700-70034	F/A OCIP	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1060	700-70035	F/A OCIP	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1065	700-70072	F/A Obtain Power from Xcel Energy	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1070	700-70100	F/A Relocate Utilities	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1075	700-70589	F/A Environmental Health & Safety Management	50,000.000	21,240.620		
			F A	0.000	0.00	
			1.00000	21,240.620		21,240.62
1080	700-71001	CMGC Shared Rist Contig. Pool	1,219,267.690	1,219,267.690		
			F A	-412,793.750	-412,793.75	
			1.00000	806,473.940		806,473.94
1085	700-70081	F/A Provide Vouchers	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1210	613-13000	*Luminaire (LED)	51.000	20.000		
			EACH	8.000	14,231.04	
			1,778.88000	28.000		49,808.64
1210		MATERIAL ALLOWANCE Luminaire (LED)		26.000		
			EACH	-8.000	-8,160.00	
			1,020.00000	18.000		18,360.00
			CAT 0200	CURRENT AMT	\$ 14,069,274.86 \$	251,257.10 \$10,524,740.64

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 23
 ESTIMATE RUN 12/10/2013
 10:00:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00300 Retaining Walls and Structurs						
1090	202-00400	Removal of Bridge	1.000	1.000		
			EACH	0.000	0.00	
			257,662.83000	1.000		257,662.83
1095	203-00400	Rock Excavation	244.000	0.000		
			CY	0.000	0.00	
			222.20000	0.000		0.00
1100	206-00065	*Structure Backfill (Flow-Fill)	18.000	0.000		
			CY	0.000	0.00	
			144.43000	0.000		0.00
1105	206-00100	*Structure Backfill (Class 1)	24,625.000	23,655.000		
			CY	970.000	19,400.00	
			20.00000	24,625.000		492,500.00
1110	206-00200	*Structure Backfill (Class 2)	279.000	279.000		
			CY	0.000	0.00	
			13.33000	279.000		3,719.07
1115	206-01781	Shoring (Area 1)	1.000	0.000		
			L S	0.000	0.00	
			40,645.82000	0.000		0.00
1120	206-01782	Shoring (Area 2)	1.000	0.000		
			L S	0.000	0.00	
			162,339.46000	0.000		0.00
1125	503-00042	*Drilled Caisson (42 Inch)	18.000	15.000		
			LF	0.000	0.00	
			1,237.28000	15.000		18,559.20
1130	503-00048	*Drilled Caisson (48 Inch)	21.000	21.000		
			LF	0.000	0.00	
			1,245.36000	21.000		26,152.56
1135	503-00054	*Drilled Caisson (54 Inch)	46.000	41.000		
			LF	0.000	0.00	
			1,396.29000	41.000		57,247.89
1140	504-06310	*Ground Nail (10 Foot)	38.000	38.000		
			EACH	0.000	0.00	
			645.64000	38.000		24,534.32

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 24
 ESTIMATE RUN 12/10/2013
 10:00:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00300 Retaining Walls and Structurs						
1145	504-06315	*Ground Nail (15 Foot)	77.000	77.000		
			EACH	0.000	0.00	
			579.99000	77.000		44,659.23
1150	507-00000	*Concrete Slope and Ditch Paving	28.500	28.500		
			CY	0.000	0.00	
			444.39000	28.500		12,665.12
1155	514-00200	*Pedestrian Railing (Steel)	452.000	306.000		
			LF	0.000	0.00	
			122.21000	306.000		37,396.26
1160	515-00400	*Concrete Sealer	1,460.000	0.000		
			SY	431.000	5,878.84	
			13.64000	431.000		5,878.84
1165	601-01000	*Concrete Class B	212.000	138.000		
			CY	0.000	0.00	
			472.16000	138.000		65,158.08
1170	601-03050	*Concrete Class D (Wall)	3,074.000	2,999.700		
			CY	65.300	37,727.08	
			577.75000	3,065.000		1,770,803.75
1175	601-06150	Concrete (Patching)	45.000	0.000		
			SF	0.000	0.00	
			190.03000	0.000		0.00
1180	601-25750	Modifications to Existing Bridge	1.000	0.000		
			LS	1.000	9,405.56	
			9,405.56000	1.000		9,405.56
1185	601-40300	*Structural Concrete Coating	4,264.000	3,379.000		
			SY	288.000	3,021.12	
			10.49000	3,667.000		38,466.83
1190	602-00000	*Reinforcing Steel	505,358.000	503,003.000		
			LB	0.000	0.00	
			1.00000	503,003.000		503,003.00
1195	602-00020	*Reinforcing Steel (Epoxy Coated)	22,587.000	16,145.000		
			LB	0.000	0.00	
			1.24000	16,145.000		20,019.80

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 25
 ESTIMATE RUN 12/10/2013
 10:00:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 Retaining Walls and Structurs						
1200	605-83002	Geocomposite Drain with Pipe	1,130.000	10.000		
			SY	116.600	1,683.70	
			14.44000	126.600		1,828.10
1205	606-11030	*Bridge Rail Type 10M	2,513.000	2,513.000		
			LF	0.000	0.00	
			142.61000	2,513.000		358,378.93
1215	641-10000	*Shotcrete	245.000	245.000		
			SY	0.000	0.00	
			246.22000	245.000		60,323.90
1216	900-00006	Added Item (Dollar)/ Price Adjustment Shotcrete	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0300	CURRENT AMT	\$ 4,190,522.25 \$	77,116.30 \$ 3,808,363.27
CAT NO0301 Portals						
0327	900-00006	Added Item (Dollar)/ Price Reduction Aggregate Base Course Specification	0.000	-606.350		
			DOL	0.000	0.00	
			1.00000	-606.350		-606.35
1220	202-00500	Removal of Portions of Present Structure	2.000	2.000		
			EACH	0.000	0.00	
			111,170.88000	2.000		222,341.76
1225	206-00000	*Structure Excavation	28,278.000	28,278.000		
			CY	0.000	0.00	
			19.76000	28,278.000		558,773.28
1230	206-00200	*Structure Backfill (Class 2)	283.000	0.000		
			CY	0.000	0.00	
			13.33000	0.000		0.00
1235	210-04028	*Modifications to Existing Portals	2.000	0.000		
			EACH	0.000	0.00	
			11,646.42000	0.000		0.00
1240	211-00987	Pillar #9 x 16 Foot, Grade 75 Dowell Cement or Resin Grouted	14.000	14.000		
			EACH	0.000	0.00	
			799.43000	14.000		11,192.02

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 26
 ESTIMATE RUN 12/10/2013
 10:00:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 Portals						
1245	304-09014	*Aggregate Base Course (Special)	688.690	0.000		
			TON	688.690	22,189.59	
			32.22000	688.690		22,189.59
1250	309-10600	*Lean Concrete Base (6 Inch)	895.000	213.000		
			SY	0.000	0.00	
			45.29000	213.000		9,646.77
1255	412-01250	*Concrete Pavement (12-1/2 Inch)	1,004.300	0.000		
			SY	1,004.300	84,622.32	
			84.26000	1,004.300		84,622.32
1260	601-03050	*Concrete Class D (Wall)	110.000	0.000		
			CY	0.000	0.00	
			577.75000	0.000		0.00
1265	601-40300	*Structural Concrete Coating	240.000	0.000		
			SY	199.500	2,092.76	
			10.49000	199.500		2,092.76
1270	602-00020	*Reinforcing Steel (Epoxy Coated)	242,420.000	221,941.300		
			LB	5,843.000	7,245.32	
			1.24000	227,784.300		282,452.53
1275	606-00731	*Guardrail Type 7 (Style CD) (Special)	380.000	0.000		
			LF	266.000	21,998.20	
			82.70000	266.000		21,998.20
1280	613-01200	*2 Inch Electrical Conduit (Plastic)	380.000	0.000		
			LF	273.000	4,458.09	
			16.33000	273.000		4,458.09
1285	613-01300	*3 Inch Electrical Conduit (Plastic)	380.000	0.000		
			LF	273.000	2,506.14	
			9.18000	273.000		2,506.14
			CAT 0301	CURRENT AMT	\$ 1,374,509.45	\$ 145,112.42
						\$ 1,221,667.11
CAT NO0302 Tunnel						
1290	202-00035	*Removal of Pipe	750.000	740.000		
			LF	0.000	0.00	
			16.24000	740.000		12,017.60

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 27
 ESTIMATE RUN 12/10/2013
 10:00:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 Tunnel						
1295	202-00440	*Removal of Existing Tunnel Liner Tunnel Liner	635.000	635.000		
			LF	0.000	0.00	
			1,794.16000	635.000		1,139,291.60
1300	202-00725	*Removal of Existing Lighting System	1.000	1.000		
			L S	0.000	0.00	
			28,146.92000	1.000		28,146.92
1305	206-00000	*Structure Excavation	3,100.000	3,100.000		
			CY	0.000	0.00	
			19.76000	3,100.000		61,256.00
1310	209-00300	Water Treat Processing (Tunnel)	2,000.000	377.000		
			MGAL	0.000	0.00	
			37.32000	377.000		14,069.64
1315	211-00007	Mine Strap	213.000	213.000		
			EACH	0.000	0.00	
			267.87000	213.000		57,056.31
1320	211-00010	*Rock Excavation (Class A)	903.000	890.100		
			CY	0.000	0.00	
			307.60000	890.100		273,794.76
1325	211-00011	*Rock Excavation (Class B)	10,591.800	10,591.800		
			CY	0.000	0.00	
			185.27000	10,591.800		1,962,342.79
1330	211-00012	*Rock Excavation (Class C)	1,948.000	1,826.300		
			CY	0.000	0.00	
			208.53000	1,826.300		380,838.34
1335	211-00013	*Rock Excavation (Class D)	1,848.700	1,848.700		
			CY	0.000	0.00	
			241.39000	1,848.700		446,257.69
1340	211-00014	*Rock Excavation (Class E)	1,585.000	528.200		
			CY	0.000	0.00	
			368.65000	528.200		194,720.93
1345	211-00015	*Rock Excavation (Class F)	3,936.000	3,936.000		
			CY	0.000	0.00	
			125.22000	3,936.000		492,865.92

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 28
 ESTIMATE RUN 12/10/2013
 10:00:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 Tunnel						
1350	211-00980	Spile #9 x 14 Foot, Grade 60 Grouted	270.000	134.000		
			EACH	0.000	0.00	
			473.13000	134.000		63,399.42
1355	211-00981	Spile #11 x 20 Foot, Grade 60 Grouted	60.000	60.000		
			EACH	0.000	0.00	
			755.45000	60.000		45,327.00
1360	211-00982	Arch #9 x 16 Foot, Grade 75 Dowel, Resin Grouted	2,125.000	1,953.000		
			EACH	0.000	0.00	
			425.90000	1,953.000		831,782.70
1365	211-00983	Sidewall #9 x 12 Foot, Grade 75 Dowel, Resin Grouted	226.000	226.000		
			EACH	0.000	0.00	
			336.94000	226.000		76,148.44
1370	211-00984	Sidewall #9 x 16 Foot, Grade 75 Dowel, Resin Grouted	48.000	33.000		
			EACH	0.000	0.00	
			448.72000	33.000		14,807.76
1375	211-00985	Supplemental Rock Reinforcement (Dowels)	2,572.000	2,572.000		
			LF	0.000	0.00	
			27.93000	2,572.000		71,835.96
1380	211-00986	Supplemental Support #9 x 14 Foot, Grade 75 Spile Grouted	1,400.000	372.000		
			LF	0.000	0.00	
			32.52000	372.000		12,097.44
1385	211-00987	Pillar #9 x 16 Foot, Grade 75 Dowell Cement or Resin Grouted	107.000	107.000		
			EACH	0.000	0.00	
			799.43000	107.000		85,539.01
1390	211-00988	Portal Protection Canopy (Furnish and Install)	2.000	2.000		
			EACH	0.000	0.00	
			249,526.40000	2.000		499,052.80
1391	900-00014	Added Item (Lump Sum)/ East Portal Protection Canopy Modifications	1.000	1.000		
			L S	0.000	0.00	
			45,220.33000	1.000		45,220.33
1395	211-01190	Optical Survey Targets	64.000	26.000		
			EACH	0.000	0.00	
			521.79000	26.000		13,566.54

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 29
 ESTIMATE RUN 12/10/2013
 10:00:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 Tunnel						
1400	211-03005	Dewatering	1.000	0.000		
			L S	0.000	0.00	
			35,208.29000	0.000		0.00
1405	304-09014	*Aggregate Base Course (Special)	2,310.000	0.000		
			TON	2,128.520	68,580.91	
			32.22000	2,128.520		68,580.91
1410	309-10600	*Lean Concrete Base (6 Inch)	3,457.000	3,351.000		
			SY	0.000	0.00	
			45.29000	3,351.000		151,766.79
1415	412-00600	*Concrete Pavement (6 Inch)	46.000	26.000		
			SY	0.000	0.00	
			55.55000	26.000		1,444.30
1420	412-01250	*Concrete Pavement (12-1/2 Inch)	3,740.000	0.000		
			SY	3,681.000	310,161.06	
			84.26000	3,681.000		310,161.06
1425	420-00000	Geomembrane	193.000	193.000		
			SY	0.000	0.00	
			12.77000	193.000		2,464.61
1430	509-20000	MC 12 x 50 Steel Sets (Install Only)	2,173.000	1,526.000		
			LF	0.000	0.00	
			105.78000	1,526.000		161,420.28
1435	509-20001	Steel Sets (Install Only)	11.000	9.000		
			EACH	0.000	0.00	
			9,779.72000	9.000		88,017.48
1440	601-13000	Final Lining Concrete (Portals)	1,074.000	1,004.600		
			CY	0.000	0.00	
			1,221.56000	1,004.600		1,227,179.18
1445	601-13001	*Structural Concrete Stain (Special)	1,155.000	0.000		
			SY	1,113.300	28,044.03	
			25.19000	1,113.300		28,044.03
1450	601-13002	Final Lining Concrete Footing	460.000	455.000		
			CY	0.000	0.00	
			522.02000	455.000		237,519.10

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 30
 ESTIMATE RUN 12/10/2013
 10:00:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 Tunnel						
1455	601-13003	Final Lining Concrete Walls and Arch	5,212.000	5,142.000		
			CY	0.000	0.00	
			627.37000	5,142.000		3,225,936.54
1456	900-00004	Added Item (Cubic Yard)/ Line 10. Overbreak over Existing Tunnel Liner	1,074.900	0.000		
			CY	1,074.900	75,243.00	
			70.00000	1,074.900		75,243.00
1457	900-00004	Added Item (Cubic Yard)/ Line 10. Voids Over Existing Tunnel Liner	1,045.230	0.000		
			CY	1,045.230	219,498.30	
			210.00000	1,045.230		219,498.30
1458	900-00006	Added Item (Dollar)/ Line 11. Remaining Support Material	9,327.450	0.000		
			DOL	9,327.450	9,327.45	
			1.00000	9,327.450		9,327.45
1459	900-00006	Added Item (Dollar)/ Line 14. Rock Excavation Dump Fee	337,360.450	0.000		
			DOL	337,360.450	337,360.45	
			1.00000	337,360.450		337,360.45
1460	601-40300	*Structural Concrete Coating	1,552.000	0.000		
			SY	1,241.300	13,021.24	
			10.49000	1,241.300		13,021.24
1465	602-00026	*Reinforcing Steel (Final Lining)(Footing)(Epoxy Coated)	68,098.000	67,037.000		
			LB	0.000	0.00	
			1.41000	67,037.000		94,522.17
1470	602-00027	*Reinforcing Steel (Final Lining)(Walls and Arch)	387,711.000	382,144.000		
			LB	0.000	0.00	
			1.70000	382,144.000		649,644.80
1475	602-00028	*Reinforcing Steel (Final Lining)(Walls)(Epoxy Coated)	368,993.000	363,675.000		
			LB	0.000	0.00	
			1.83000	363,675.000		665,525.25
1480	602-00210	Welded Wire Fabric	4,651.000	4,370.700		
			SY	0.000	0.00	
			86.01000	4,370.700		375,923.91
1485	603-61108	*8 Inch Flexible Pipe	150.000	0.000		
			LF	0.000	0.00	
			44.44000	0.000		0.00

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 31
 ESTIMATE RUN 12/10/2013
 10:00:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 Tunnel						
1490	605-00061	*6 Inch Perforated Pipe Underdrain (Special)	800.000	800.000		
			LF	0.000	0.00	
			48.07000	800.000		38,456.00
1495	605-83501	Geocompostie Drain (Tunnel)	3,503.200	3,503.200		
			SY	-116.600	-6,383.85	
			54.75000	3,386.600		185,416.35
1500	605-83505	Formation Drain	1,270.000	1,270.000		
			LF	-20.000	-314.40	
			15.72000	1,250.000		19,650.00
1505	606-00731	*Guardrail Type 7 (Style CD) (Special)	1,270.000	0.000		
			LF	1,250.000	103,375.00	
			82.70000	1,250.000		103,375.00
1510	613-01200	*2 Inch Electrical Conduit (Plastic)	1,270.000	0.000		
			LF	1,250.000	20,412.50	
			16.33000	1,250.000		20,412.50
1515	613-01300	*3 Inch Electrical Conduit (Plastic)	1,270.000	0.000		
			LF	1,250.000	11,475.00	
			9.18000	1,250.000		11,475.00
1520	613-13100	*Luminare Mounting Support System	1.000	0.820		
			LS	0.180	56,515.78	
			313,976.56000	1.000		313,976.56
1525	613-13101	*Luminare (LED) (Tunnel)(133 W)	34.000	30.000		
			EACH	4.000	18,914.72	
			4,728.68000	34.000		160,775.12
1525		MATERIAL ALLOWANCE Liminaire (LED)(Tunnel)(133W)		4.000		
			EACH	-4.000	-9,507.27	
			2,376.82000	0.000		0.00
1530	613-13102	*Luminare (LED) (Tunnel)(133 W)(Furnish Only)	3.000	1.000		
			EACH	2.000	7,509.60	
			3,754.80000	3.000		11,264.40
1535	613-13103	*Luminare (LED) (Tunnel)(265 W)	354.000	308.000		
			EACH	46.000	217,001.32	
			4,717.42000	354.000		1,669,966.68

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0017

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 Tunnel						
1535		MATERIAL ALLOWANCE Liminaire(LED)(Tunnel)(265W)		0.000		
			EACH	0.000	0.00	
			2,376.82000	0.000		0.00
1535		MATERIAL ALLOWANCE Luminaire (LED)		0.000		
			EACH	0.000	0.00	
			2,870.93000	0.000		0.00
1535		MATERIAL ALLOWANCE Luminaire (LED)		0.000		
			EACH	0.000	0.00	
			2,870.93000	0.000		0.00
1535		MATERIAL ALLOWANCE Luminaire (LED)		55.967		
			EACH	-55.967	-160,676.38	
			2,870.93000	0.000		0.00
1540	613-13104	*Luminare (LED) (Tunnel)(265 W)(Furnish Only)	3.000	1.000		
			EACH	2.000	7,509.60	
			3,754.80000	3.000		11,264.40
1545	613-50325	*Tunnel Lighting Control System	1.000	0.000		
			L S	0.000	0.00	
			16,888.15000	0.000		0.00
1550	625-00002	Construction Survey (Tunnel)	1.000	0.900		
			LS	0.050	16,306.89	
			326,137.77000	0.950		309,830.88
1555	625-00200	Vibration Monitoring (Tunnel)	1.000	1.000		
			LS	0.000	0.00	
			49,961.88000	1.000		49,961.88
1560	626-00200	*Mobilization (Tunnel)(Without Autopay)	1.000	0.900		
			L S	0.050	455,095.46	
			9,101,909.26000	0.950		8,646,813.80
1565	641-11000	Shotcrete (Class A)	144.800	144.800		
			CY	0.000	0.00	
			637.87000	144.800		92,363.58
1566	900-00006	Added Item (Dollar)/ Price Reduction Shotcrete (Class A)	0.000	-510.300		
			DOL	0.000	0.00	
			1.00000	-510.300		-510.30

CONTID: C19036
 PCN: 19036-BID
 PROJECT: IM0703-391

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 33
 ESTIMATE RUN 12/10/2013
 10:00:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0302 Tunnel							
1570	641-11001	Shotcrete (Class B)	236.050	236.050			
			CY	0.000	0.00		
			777.04000	236.050		183,420.29	
1575	641-11002	Shotcrete (Class C)	394.500	285.600			
			CY	0.000	0.00		
			792.55000	285.600		226,352.28	
1580	641-11003	Shotcrete (Class D)	0.000	0.000			
			CY	0.000	0.00		
			931.38000	0.000		0.00	
1585	641-11004	Shotcrete (Portal Brow) (8 Inch)	46.600	46.600			
			CY	0.000	0.00		
			804.66000	46.600		37,497.16	
1590	641-11005	Shotcrete (Smoothing) (Geocomposite Drains)	398.400	398.400			
			CY	0.000	0.00		
			621.75000	398.400		247,705.20	
1595	641-11006	Shotcrete (Smoothing)(Supplemental)	324.750	324.750			
			CY	0.000	0.00		
			579.75000	324.750		188,273.81	
			CAT 0302	CURRENT AMT	\$ 28,880,023.50	\$ 1,798,470.41	\$ 27,291,777.34
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
1600	620-00002	Field Office (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			78,003.13000	1.000		78,003.13	
1605	620-00020	Sanitary Facility	6.000	6.000			
			EACH	0.000	0.00		
			1,520.77000	6.000		9,124.62	
			CAT 0400	CURRENT AMT	\$ 87,127.75	\$ 0.00	\$ 87,127.75
			PROJECT TOTAL	CURRENT AMT	\$ 48,601,457.81	\$ 2,271,956.23	\$ 42,933,676.11