

ESTIMATE SUMMARY

08:52:38

-----  
 CONTID: C19054 ESTIMATE NO: 0002 PROG SPEC YR: 2005  
 PCN: 19054-BID COFRS REPORTING CATEGORY: 2 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: BRIDGE SH25C SULL CREEK (N-17-C)  
 TIME CHARGED: 28.0 DAYS TIME ALLOW: 155 WORK DAYS  
 PERCENT TIME: 18.06 ORIG TIME ALLOW: 155 WORK DAYS

PROJECT NO: FBR025A-017  
 BRIDGE SH25C SULL CREEK (N-17-C)  
 NAME OF ROAD: 025C  
 PROJECT COUNTIES: HUERFANO

CONTRACTOR: TRICON 2, LLC  
 P. O. Box 1330  
 CASTLE ROCK CO 80104  
 PAY PERIOD ENDING 03/28/2014 DATE TIME STARTED 02/17/2014  
 DATE LET 11/14/2013 DATE WORK BEGAN  
 DATE AWARDED 12/06/2013 DATE TIME STOPPED  
 DATE CONTRACT EXECUTED 01/16/2014 DATE ACCEPTED  
 DATE NOTICE TO PROCEED 02/17/2014

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 1,661,410.28 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 1,892,000.01 NON-PARTICIPATING	217,741.24	193,032.89
PERCENT COMPLETE: 13.11% TOTAL EARNINGS	217,741.24	193,032.89
FUNDS AVAILABLE: \$ 1,443,669.04 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	217,741.24
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-5,281.48	-4,540.23
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	212,459.76
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	212,459.76
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 188,492.66

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19054  
 PCN: 19054-BID  
 PROJECT: FBR025A-017

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 2  
 ESTIMATE RUN 03/28/2014  
 08:52:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY - BRIDGE ENTERPRISE						
0005	201-00001	Clearing and Grubbing	2.400	0.000		
			ACRE	1.000	1,000.00	
			1,000.00000	1.000		1,000.00
0010	202-00090	Removal of Delineator	2.000	0.000		
			EACH	0.000	0.00	
			18.75000	0.000		0.00
0015	202-00220	*Removal of Asphalt Mat	1,228.000	0.000		
			SY	0.000	0.00	
			2.90000	0.000		0.00
0020	202-00240	*Removal of Asphalt Mat (Planing)	857.000	0.000		
			SY	0.000	0.00	
			2.50000	0.000		0.00
0025	202-00250	*Removal of Pavement Marking	125.000	0.000		
			SF	0.000	0.00	
			6.22000	0.000		0.00
0030	202-00700	Removal of Light Standard	2.000	0.000		
			EACH	0.000	0.00	
			444.44000	0.000		0.00
0035	202-00705	Removal of Light Standard Foundation	2.000	0.000		
			EACH	0.000	0.00	
			222.22000	0.000		0.00
0040	202-00810	Removal of Ground Sign	1.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0045	202-01000	Removal of Fence	415.000	0.000		
			LF	415.000	518.75	
			1.25000	415.000		518.75
0050	202-01130	*Removal of Guardrail Type 3	366.000	0.000		
			LF	0.000	0.00	
			4.33000	0.000		0.00
0055	202-05026	Sawing Asphalt Material (6 Inch)	427.000	0.000		
			LF	0.000	0.00	
			1.50000	0.000		0.00

CONTID: C19054  
 PCN: 19054-BID  
 PROJECT: FBR025A-017

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 3  
 ESTIMATE RUN 03/28/2014  
 08:52:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - BRIDGE ENTERPRISE						
0060	203-00010	Unclassified Excavation (Complete In Place)	2,765.000	0.000		
			CY	0.000	0.00	
			6.00000	0.000		0.00
0065	203-00062	Embankment Material (Complete In Place) (Special)	1,814.000	0.000		
			CY	0.000	0.00	
			15.77000	0.000		0.00
0070	203-01500	Blading	13.000	0.000		
			HOURL	0.000	0.00	
			100.00000	0.000		0.00
0075	203-01510	Backhoe	13.000	0.000		
			HOURL	0.000	0.00	
			112.50000	0.000		0.00
0080	203-01550	Dozing	13.000	0.000		
			HOURL	0.000	0.00	
			112.50000	0.000		0.00
0085	203-01594	Combination Loader	13.000	0.000		
			HOURL	0.000	0.00	
			100.00000	0.000		0.00
0090	203-01597	Potholing	8.000	0.000		
			HOURL	8.000	1,422.24	
			177.78000	8.000		1,422.24
0095	207-00205	Topsoil	878.000	0.000		
			CY	0.000	0.00	
			5.25000	0.000		0.00
0100	207-00310	Stockpile Wetland Topsoil	3.000	0.000		
			CY	0.000	0.00	
			25.00000	0.000		0.00
0105	208-00002	Erosion Log (12 Inch)	2,541.000	0.000		
			LF	1,392.000	5,220.00	
			3.75000	1,392.000		5,220.00
0110	208-00020	Silt Fence	73.000	0.000		
			LF	0.000	0.00	
			1.56000	0.000		0.00

CONTID: C19054  
 PCN: 19054-BID  
 PROJECT: FBR025A-017

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 4  
 ESTIMATE RUN 03/28/2014  
 08:52:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - BRIDGE ENTERPRISE						
0115	208-00035	Aggregate Bag	50.000	0.000		
			LF	0.000	0.00	
			3.75000	0.000		0.00
0120	208-00041	Rock Check Dam	2.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0125	208-00045	Concrete Washout Structure	3.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0130	208-00070	Vehicle Tracking Pad	3.000	0.000		
			EACH	1.000	1,500.00	
			1,500.00000	1.000		1,500.00
0135	208-00103	Removal and Disposal of Sediment (Labor)	20.000	0.000		
			HOUR	0.000	0.00	
			37.50000	0.000		0.00
0140	208-00105	Removal and Disposal of Sediment (Equipment)	20.000	0.000		
			HOUR	0.000	0.00	
			93.75000	0.000		0.00
0145	208-00106	Sweeping (Sediment Removal)	40.000	0.000		
			HOUR	0.000	0.00	
			87.50000	0.000		0.00
0150	208-00107	Removal of Trash	65.000	0.000		
			HOUR	3.000	112.50	
			37.50000	3.000		112.50
0155	208-00205	Erosion Control Supervisor	130.000	0.000		
			HOUR	12.000	450.00	
			37.50000	12.000		450.00
0160	208-00300	Temporary Berms	250.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0165	212-00006	Seeding (Native)	1.900	0.000		
			ACRE	0.000	0.00	
			625.00000	0.000		0.00

CONTID: C19054  
 PCN: 19054-BID  
 PROJECT: FBR025A-017

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 5  
 ESTIMATE RUN 03/28/2014  
 08:52:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - BRIDGE ENTERPRISE						
0170	212-00032	Soil Conditioning	1.900	0.000		
			ACRE	0.000	0.00	
			2,250.00000	0.000		0.00
0175	213-00002	Mulching (Weed Free Hay)	1.800	0.000		
			ACRE	0.000	0.00	
			625.00000	0.000		0.00
0180	213-00061	Mulch Tackifier	277.000	0.000		
			LB	0.000	0.00	
			5.00000	0.000		0.00
0185	213-00150	Bonded Fiber Matrix	1.000	0.000		
			ACRE	0.000	0.00	
			3,750.00000	0.000		0.00
0190	216-00042	Soil Retention Blanket (Biodegradable Straw/Coconut)	424.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
0195	304-06000	Aggregate Base Course (Class 6)	1,284.000	0.000		
			TON	0.000	0.00	
			15.07000	0.000		0.00
0200	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	12.000	0.000		
			TON	0.000	0.00	
			183.33000	0.000		0.00
0205	403-34851	*Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	824.000	0.000		
			TON	0.000	0.00	
			117.78000	0.000		0.00
0210	411-10255	*Emulsified Asphalt (Slow-Setting)	174.000	0.000		
			GAL	0.000	0.00	
			7.78000	0.000		0.00
0215	420-00132	Geotextile (Separator) (Class 1)	47.000	0.000		
			SY	0.000	0.00	
			2.11000	0.000		0.00
0220	506-00209	Riprap (9 Inch)	2.000	0.000		
			CY	0.000	0.00	
			64.98000	0.000		0.00

CONTID: C19054  
 PCN: 19054-BID  
 PROJECT: FBR025A-017

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 6  
 ESTIMATE RUN 03/28/2014  
 08:52:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - BRIDGE ENTERPRISE						
0225	506-00212	Riprap (12 Inch)	19.000	0.000		
			CY	0.000	0.00	
			64.98000	0.000		0.00
0230	506-01020	Geogrid Reinforcement	2,721.000	0.000		
			SY	0.000	0.00	
			4.42000	0.000		0.00
0235	507-00400	*Bituminous Slope and Ditch Paving (Asphalt)	2.000	0.000		
			TON	0.000	0.00	
			222.22000	0.000		0.00
0240	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	219.000	0.000		
			LF	0.000	0.00	
			21.67000	0.000		0.00
0245	606-01340	*End Anchorage Type 3D	1.000	0.000		
			EACH	0.000	0.00	
			772.22000	0.000		0.00
0250	606-01370	*Transition Type 3G	2.000	0.000		
			EACH	0.000	0.00	
			1,344.44000	0.000		0.00
0255	606-02005	*End Anchorage (Flared)	1.000	0.000		
			EACH	0.000	0.00	
			1,650.00000	0.000		0.00
0260	607-00005	End Post	6.000	0.000		
			EACH	0.000	0.00	
			225.00000	0.000		0.00
0265	607-00010	Corner and Line Brace Post	2.000	0.000		
			EACH	0.000	0.00	
			225.00000	0.000		0.00
0270	607-01000	Fence Barbed Wire with Metal Posts	420.000	0.000		
			LF	0.000	0.00	
			2.50000	0.000		0.00
0275	607-11525	Fence (Plastic)	150.000	0.000		
			LF	0.000	0.00	
			1.88000	0.000		0.00

CONTID: C19054  
 PCN: 19054-BID  
 PROJECT: FBR025A-017

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 7  
 ESTIMATE RUN 03/28/2014  
 08:52:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - BRIDGE ENTERPRISE						
0280	607-11580	Fence (Temporary)	147.000	0.000		
			LF	0.000	0.00	
			1.88000	0.000		0.00
0285	609-60011	*Curb Type 6 (Section M)	36.000	0.000		
			LF	0.000	0.00	
			33.33000	0.000		0.00
0290	612-00001	*Delineator (Type I)	12.000	0.000		
			EACH	0.000	0.00	
			17.78000	0.000		0.00
0295	612-00003	*Delineator (Type III)	3.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0300	613-01200	2 Inch Electrical Conduit (Plastic)	440.000	0.000		
			LF	0.000	0.00	
			7.78000	0.000		0.00
0305	613-01300	3 Inch Electrical Conduit (Plastic)	350.000	0.000		
			LF	0.000	0.00	
			8.89000	0.000		0.00
0310	613-07023	Pull Box (24"x36"x24")	4.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0315	613-10000	Wiring	0.500	0.000		
			L S	0.000	0.00	
			2,222.22000	0.000		0.00
0320	613-34400	Light Standard Metal (40 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0325	613-40010	Light Standard Foundation	2.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0330	613-50010	Photoelectric Cell	2.000	0.000		
			EACH	0.000	0.00	
			22.22000	0.000		0.00

CONTID: C19054  
 PCN: 19054-BID  
 PROJECT: FBR025A-017

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 8  
 ESTIMATE RUN 03/28/2014  
 08:52:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - BRIDGE ENTERPRISE						
0335	613-70250	Luminaire High Pressure Sodium (250 Watt)	2.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0340	614-00011	*Sign Panel (Class I)	1.000	0.000		
			SF	0.000	0.00	
			17.78000	0.000		0.00
0345	614-00012	*Sign Panel (Class II)	12.000	0.000		
			SF	0.000	0.00	
			18.89000	0.000		0.00
0350	614-00200	*Steel Sign Post (U-2)	9.000	0.000		
			LF	0.000	0.00	
			7.22000	0.000		0.00
0355	614-01572	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	12.000	0.000		
			LF	0.000	0.00	
			38.89000	0.000		0.00
0360	615-00050	Embankment Protector Type 5	1.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
0365	621-00425	*Detour	1.000	0.000		
			L S	0.500	132,034.00	
			264,068.00000	0.500		132,034.00
0370	625-00000	*Construction Surveying	0.500	0.000		
			L S	0.000	0.00	
			28,333.33000	0.000		0.00
0375	626-00000	*Mobilization	0.600	0.000		
			L S	0.300	41,691.72	
			138,972.39000	0.300		41,691.72
0380	626-01000	Public Information Services	0.500	0.000		
			L S	0.000	0.00	
			5,000.00000	0.000		0.00
0385	627-00001	*Pavement Marking Paint	15.000	0.000		
			GAL	0.000	0.00	
			113.33000	0.000		0.00



CONTID: C19054  
 PCN: 19054-BID  
 PROJECT: FBR025A-017

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 9  
 ESTIMATE RUN 03/28/2014  
 08:52:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - BRIDGE ENTERPRISE						
0390	627-00005	*Epoxy Pavement Marking	15.000	0.000		
			GAL	0.000	0.00	
			331.11000	0.000		0.00
0395	630-00000	*Flagging	1,900.000	0.000		
			HOURL	0.000	0.00	
			22.22000	0.000		0.00
0400	630-00007	*Traffic Control Inspection	157.000	3.000		
			DAY	21.000	2,916.69	
			138.89000	24.000		3,333.36
0405	630-00012	*Traffic Control Management	119.000	2.000		
			DAY	4.000	1,777.76	
			444.44000	6.000		2,666.64
0410	630-80002	*Flashing Beacon (Solar)	2.000	0.000		
			EACH	1.000	277.78	
			277.78000	1.000		277.78
0415	630-80336	*Barricade (Type 3 M-B) (Temporary)	4.000	0.000		
			EACH	0.000	0.00	
			111.11000	0.000		0.00
0420	630-80341	*Construction Traffic Sign (Panel Size A)	15.000	0.000		
			EACH	0.000	0.00	
			33.33000	0.000		0.00
0425	630-80342	*Construction Traffic Sign (Panel Size B)	40.000	5.000		
			EACH	0.500	27.78	
			55.56000	5.500		305.58
0430	630-80343	*Construction Traffic Sign (Panel Size C)	4.000	0.000		
			EACH	0.000	0.00	
			55.56000	0.000		0.00
0435	630-80344	*Construction Traffic Sign (Special)	54.000	0.000		
			SF	27.000	450.09	
			16.67000	27.000		450.09
0440	630-80355	*Portable Message Sign Panel	2.000	0.000		
			EACH	1.000	2,777.78	
			2,777.78000	1.000		2,777.78

CONTID: C19054  
 PCN: 19054-BID  
 PROJECT: FBR025A-017

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 10  
 ESTIMATE RUN 03/28/2014  
 08:52:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - BRIDGE ENTERPRISE						
0445	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	0.000		
		EACH		0.000	0.00	
			111.11000	0.000		0.00
0450	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	16.000	0.000		
		EACH		5.000	277.80	
			55.56000	5.000		277.80
0455	630-80370	Concrete Barrier (Temporary)	1,924.000	0.000		
		LF		0.000	0.00	
			25.00000	0.000		0.00
0460	630-80380	*Traffic Cone	40.000	0.000		
		EACH		0.000	0.00	
			6.67000	0.000		0.00
0465	630-85011	*Impact Attenuator (Temporary)	440.000	0.000		
		DAY		0.000	0.00	
			55.56000	0.000		0.00
0470	700-70010	F/A Minor Contract Revisions	90,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0475	700-70011	F/A Partnering	4,800.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0480	700-70012	F/A Asphalt Pavement Incentive	2,580.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0485	700-70016	F/A Fuel Cost Adjustment	5,220.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0490	700-70018	F/A Roadway Smoothness Incentive	2,250.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0495	700-70019	F/A Asphalt Cement Cost Adjustment	2,460.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00

CONTID: C19054  
 PCN: 19054-BID  
 PROJECT: FBR025A-017

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 11  
 ESTIMATE RUN 03/28/2014  
 08:52:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - BRIDGE ENTERPRISE						
0500	700-70021	F/A On-The-Job Trainee	578.000	0.000		
			hour	578.000	578.00	
			1.00000	578.000		578.00
0505	700-70100	F/A Relocate	12,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0510	700-70270	F/A Water Lines	4,800.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0515	700-70380	F/A Erosion Control	12,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	993,488.29 \$	193,032.89 \$
						194,616.24
CAT NO0300 STRUCTURES						
0520	202-00400	Removal of Bridge	1.000	0.000		
			EACH	0.000	0.00	
			48,533.33000	0.000		0.00
0525	206-00100	Structure Backfill (Class 1)	416.000	0.000		
			CY	0.000	0.00	
			18.93000	0.000		0.00
0530	206-00360	Mechanical Reinforcement of Soil	360.000	0.000		
			CY	0.000	0.00	
			10.00000	0.000		0.00
0535	206-00520	Filter Material (Class B)	46.000	0.000		
			CY	0.000	0.00	
			50.50000	0.000		0.00
0540	420-00132	Geotextile (Separator) (Class 1)	955.000	0.000		
			SY	0.000	0.00	
			2.11000	0.000		0.00
0545	502-00460	Pile Tip	20.000	0.000		
			EACH	0.000	0.00	
			137.78000	0.000		0.00

CONTID: C19054  
 PCN: 19054-BID  
 PROJECT: FBR025A-017

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 12  
 ESTIMATE RUN 03/28/2014  
 08:52:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 STRUCTURES							
0550	502-11274	Steel Piling (HP 12x74)	498.000	0.000			
			LF	0.000	0.00		
			75.56000	0.000		0.00	
0555	506-00212	Riprap (12 Inch)	585.000	0.000			
			CY	0.000	0.00		
			64.98000	0.000		0.00	
0560	515-00120	Waterproofing (Membrane)	672.000	0.000			
			SY	0.000	0.00		
			19.44000	0.000		0.00	
0565	518-01004	Bridge Expansion Device (0-4 Inch)	122.000	0.000			
			LF	0.000	0.00		
			196.11000	0.000		0.00	
0570	601-03040	Concrete Class D (Bridge)	243.000	0.000			
			CY	0.000	0.00		
			508.89000	0.000		0.00	
0575	602-00000	Reinforcing Steel	6,750.000	0.000			
			LB	0.000	0.00		
			1.11000	0.000		0.00	
0580	602-00020	Reinforcing Steel (Epoxy Coated)	28,480.000	0.000			
			LB	0.000	0.00		
			1.22000	0.000		0.00	
0585	606-11030	Bridge Rail Type 10M	218.000	0.000			
			LF	0.000	0.00		
			87.78000	0.000		0.00	
0590	613-00300	3 Inch Electrical Conduit	218.000	0.000			
			LF	0.000	0.00		
			11.11000	0.000		0.00	
0595	618-01992	Prestressed Concrete Box (Depth Less Than 32 Inches)	4,714.000	0.000			
			SF	0.000	0.00		
			58.89000	0.000		0.00	
			CAT 0300	CURRENT AMT \$	644,796.99 \$	0.00 \$	0.00

CONTID: C19054  
 PCN: 19054-BID  
 PROJECT: FBR025A-017

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 13  
 ESTIMATE RUN 03/28/2014  
 08:52:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0600	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			11,250.00000	1.000		11,250.00
0605	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			9,375.00000	1.000		9,375.00
0610	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			2,500.00000	1.000		2,500.00
			CAT 0400	CURRENT AMT	\$ 23,125.00	\$ 0.00
			PROJECT TOTAL	CURRENT AMT	\$ 1,661,410.28	\$ 193,032.89
						\$ 217,741.24

ESTIMATE SUMMARY

CONTID: C19054

ESTIMATE NO: 0002 PROG

SPEC YR: 2005

PCN: 19610-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION: BRIDGE SH25C SULL CREEK (N-17-C)  
 TIME CHARGED: 28.0 DAYS TIME ALLOW: 155 WORK DAYS  
 PERCENT TIME: 18.06 ORIG TIME ALLOW: 155 WORK DAYS

PROJECT NO: BR0251-342  
 NON BE I25C WALSENBURG (N-17-C)  
 NAME OF ROAD: 025C  
 PROJECT COUNTIES:

CONTRACTOR: TRICON 2, LLC  
 P. O. Box 1330  
 CASTLE ROCK CO 80104

PAY PERIOD ENDING	03/28/2014	DATE TIME STARTED	02/17/2014
DATE LET	11/14/2013	DATE WORK BEGAN	
DATE AWARDED	12/06/2013	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	01/16/2014	DATE ACCEPTED	
DATE NOTICE TO PROCEED	02/17/2014		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 458,496.48 PARTICIPATING	\$ 2,500.00	\$ 0.00
AWARD PROJECT AMT:	\$ 1,892,000.01 NON-PARTICIPATING	28,864.48	28,864.48
PERCENT COMPLETE:	6.84% TOTAL EARNINGS	31,364.48	28,864.48
FUNDS AVAILABLE:	\$ 427,132.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	31,364.48	28,864.48
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-107.11	-32.11
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	31,257.37	28,832.37
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	31,257.37	28,832.37
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 28,832.37

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19054  
 PCN: 19610-BID  
 PROJECT: BR0251-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 2  
 ESTIMATE RUN 03/28/2014  
 08:52:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY - CDOT						
0005	201-00001	Clearing and Grubbing	2.400	0.000		
			ACRE	0.800	800.00	
			1,000.00000	0.800		800.00
0010	202-00090	Removal of Delineator	2.000	0.000		
			EACH	0.000	0.00	
			18.75000	0.000		0.00
0015	202-00220	*Removal of Asphalt Mat	1,229.000	0.000		
			SY	0.000	0.00	
			2.90000	0.000		0.00
0020	202-00240	*Removal of Asphalt Mat (Planing)	858.000	0.000		
			SY	0.000	0.00	
			2.50000	0.000		0.00
0025	202-00250	*Removal of Pavement Marking	125.000	0.000		
			SF	0.000	0.00	
			6.22000	0.000		0.00
0030	202-00700	Removal of Light Standard	1.000	0.000		
			EACH	0.000	0.00	
			444.44000	0.000		0.00
0035	202-00705	Removal of Light Standard Foundation	1.000	0.000		
			EACH	0.000	0.00	
			222.22000	0.000		0.00
0040	202-00810	Removal of Ground Sign	1.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0045	202-01000	Removal of Fence	289.000	0.000		
			LF	0.000	0.00	
			1.25000	0.000		0.00
0050	202-01130	*Removal of Guardrail Type 3	366.000	0.000		
			LF	0.000	0.00	
			4.33000	0.000		0.00
0055	202-05026	Sawing Asphalt Material (6 Inch)	428.000	0.000		
			LF	0.000	0.00	
			1.50000	0.000		0.00

CONTID: C19054  
 PCN: 19610-BID  
 PROJECT: BR0251-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 3  
 ESTIMATE RUN 03/28/2014  
 08:52:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - CDOT						
0060	203-00010	Unclassified Excavation (Complete In Place)	2,765.000	0.000		
			CY	0.000	0.00	
			6.00000	0.000		0.00
0065	203-00062	Embankment Material (Complete In Place) (Special)	1,815.000	0.000		
			CY	0.000	0.00	
			15.77000	0.000		0.00
0070	203-01500	Blading	12.000	0.000		
			HOURL	0.000	0.00	
			100.00000	0.000		0.00
0075	203-01510	Backhoe	12.000	0.000		
			HOURL	0.000	0.00	
			112.50000	0.000		0.00
0080	203-01550	Dozing	12.000	0.000		
			HOURL	0.000	0.00	
			112.50000	0.000		0.00
0085	203-01594	Combination Loader	12.000	0.000		
			HOURL	0.000	0.00	
			100.00000	0.000		0.00
0090	203-01597	Potholing	8.000	0.000		
			HOURL	0.000	0.00	
			177.78000	0.000		0.00
0095	207-00205	Topsoil	879.000	0.000		
			CY	0.000	0.00	
			5.25000	0.000		0.00
0100	207-00310	Stockpile Wetland Topsoil	2.000	0.000		
			CY	0.000	0.00	
			25.00000	0.000		0.00
0105	208-00002	Erosion Log (12 Inch)	2,542.000	0.000		
			LF	72.000	270.00	
			3.75000	72.000		270.00
0110	208-00020	Silt Fence	73.000	0.000		
			LF	0.000	0.00	
			1.56000	0.000		0.00



CONTID: C19054  
 PCN: 19610-BID  
 PROJECT: BR0251-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 4  
 ESTIMATE RUN 03/28/2014  
 08:52:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - CDOT						
0115	208-00035	Aggregate Bag	50.000	0.000		
			LF	0.000	0.00	
			3.75000	0.000		0.00
0120	208-00041	Rock Check Dam	3.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0125	208-00045	Concrete Washout Structure	3.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0130	208-00070	Vehicle Tracking Pad	3.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0135	208-00103	Removal and Disposal of Sediment (Labor)	20.000	0.000		
			HOUR	0.000	0.00	
			37.50000	0.000		0.00
0140	208-00105	Removal and Disposal of Sediment (Equipment)	20.000	0.000		
			HOUR	0.000	0.00	
			93.75000	0.000		0.00
0145	208-00106	Sweeping (Sediment Removal)	40.000	0.000		
			HOUR	0.000	0.00	
			87.50000	0.000		0.00
0150	208-00107	Removal of Trash	65.000	0.000		
			HOUR	0.000	0.00	
			37.50000	0.000		0.00
0155	208-00205	Erosion Control Supervisor	130.000	0.000		
			HOUR	0.000	0.00	
			37.50000	0.000		0.00
0160	208-00300	Temporary Berms	250.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0165	210-00810	*Reset Ground Sign	1.000	0.000		
			EACH	0.000	0.00	
			388.89000	0.000		0.00

CONTID: C19054  
 PCN: 19610-BID  
 PROJECT: BR0251-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 5  
 ESTIMATE RUN 03/28/2014  
 08:52:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - CDOT						
0170	210-04050	Adjust Valve Box	1.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0175	212-00006	Seeding (Native)	1.900	0.000		
			ACRE	0.000	0.00	
			625.00000	0.000		0.00
0180	212-00032	Soil Conditioning	1.900	0.000		
			ACRE	0.000	0.00	
			2,250.00000	0.000		0.00
0185	213-00002	Mulching (Weed Free Hay)	1.900	0.000		
			ACRE	0.000	0.00	
			625.00000	0.000		0.00
0190	213-00061	Mulch Tackifier	277.000	0.000		
			LB	0.000	0.00	
			5.00000	0.000		0.00
0195	213-00150	Bonded Fiber Matrix	1.000	0.000		
			ACRE	0.000	0.00	
			3,750.00000	0.000		0.00
0200	216-00042	Soil Retention Blanket (Biodegradable Straw/Coconut)	425.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
0205	304-06000	Aggregate Base Course (Class 6)	1,284.000	0.000		
			TON	0.000	0.00	
			15.07000	0.000		0.00
0210	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	13.000	0.000		
			TON	0.000	0.00	
			183.33000	0.000		0.00
0215	403-34851	*Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	824.000	0.000		
			TON	0.000	0.00	
			117.78000	0.000		0.00
0220	411-10255	*Emulsified Asphalt (Slow-Setting)	174.000	0.000		
			GAL	0.000	0.00	
			7.78000	0.000		0.00

CONTID: C19054  
 PCN: 19610-BID  
 PROJECT: BR0251-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 6  
 ESTIMATE RUN 03/28/2014  
 08:52:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - CDOT						
0225	420-00132	Geotextile (Separator) (Class 1)	47.000	0.000		
			SY	0.000	0.00	
			2.11000	0.000		0.00
0230	506-00209	Riprap (9 Inch)	2.000	0.000		
			CY	0.000	0.00	
			64.98000	0.000		0.00
0235	506-00212	Riprap (12 Inch)	20.000	0.000		
			CY	0.000	0.00	
			64.98000	0.000		0.00
0240	506-01020	Geogrid Reinforcement	2,722.000	0.000		
			SY	0.000	0.00	
			4.42000	0.000		0.00
0245	507-00400	*Bituminous Slope and Ditch Paving (Asphalt)	3.000	0.000		
			TON	0.000	0.00	
			222.22000	0.000		0.00
0250	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	219.000	0.000		
			LF	0.000	0.00	
			21.67000	0.000		0.00
0255	606-01340	*End Anchorage Type 3D	1.000	0.000		
			EACH	0.000	0.00	
			772.22000	0.000		0.00
0260	606-01370	*Transition Type 3G	2.000	0.000		
			EACH	0.000	0.00	
			1,344.44000	0.000		0.00
0265	606-02003	*End Anchorage (Nonflared)	1.000	0.000		
			EACH	0.000	0.00	
			2,055.56000	0.000		0.00
0270	607-00005	End Post	6.000	0.000		
			EACH	0.000	0.00	
			225.00000	0.000		0.00
0275	607-00010	Corner and Line Brace Post	2.000	0.000		
			EACH	0.000	0.00	
			225.00000	0.000		0.00

CONTID: C19054  
 PCN: 19610-BID  
 PROJECT: BR0251-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 7  
 ESTIMATE RUN 03/28/2014  
 08:52:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - CDOT						
0280	607-01000	Fence Barbed Wire with Metal Posts	421.000	0.000		
			LF	0.000	0.00	
			2.50000	0.000		0.00
0285	607-11525	Fence (Plastic)	150.000	0.000		
			LF	0.000	0.00	
			1.88000	0.000		0.00
0290	607-11580	Fence (Temporary)	148.000	0.000		
			LF	0.000	0.00	
			1.88000	0.000		0.00
0295	609-60011	*Curb Type 6 (Section M)	36.000	0.000		
			LF	0.000	0.00	
			33.33000	0.000		0.00
0300	612-00001	*Delineator (Type I)	12.000	0.000		
			EACH	0.000	0.00	
			17.78000	0.000		0.00
0305	612-00002	*Delineator (Type II)	1.000	0.000		
			EACH	0.000	0.00	
			18.89000	0.000		0.00
0310	612-00003	*Delineator (Type III)	3.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0315	613-01200	2 Inch Electrical Conduit (Plastic)	440.000	0.000		
			LF	0.000	0.00	
			7.78000	0.000		0.00
0320	613-01300	3 Inch Electrical Conduit (Plastic)	350.000	0.000		
			LF	0.000	0.00	
			8.89000	0.000		0.00
0325	613-07023	Pull Box (24"x36"x24")	4.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0330	613-10000	Wiring	0.500	0.000		
			L S	0.000	0.00	
			2,222.22000	0.000		0.00

CONTID: C19054  
 PCN: 19610-BID  
 PROJECT: BR0251-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 8  
 ESTIMATE RUN 03/28/2014  
 08:52:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - CDOT						
0335	613-34400	Light Standard Metal (40 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0340	613-40010	Light Standard Foundation	2.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0345	613-50010	Photoelectric Cell	2.000	0.000		
			EACH	0.000	0.00	
			22.22000	0.000		0.00
0350	613-70250	Luminaire High Pressure Sodium (250 Watt)	2.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0355	614-00011	*Sign Panel (Class I)	2.000	0.000		
			SF	0.000	0.00	
			17.78000	0.000		0.00
0360	614-00012	*Sign Panel (Class II)	12.000	0.000		
			SF	0.000	0.00	
			18.89000	0.000		0.00
0365	614-00200	*Steel Sign Post (U-2)	9.000	0.000		
			LF	0.000	0.00	
			7.22000	0.000		0.00
0370	614-01572	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	12.000	0.000		
			LF	0.000	0.00	
			38.89000	0.000		0.00
0375	615-00050	Embankment Protector Type 5	1.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
0380	625-00000	*Construction Surveying	0.500	0.000		
			L S	0.000	0.00	
			28,333.33000	0.000		0.00
0385	626-00000	*Mobilization	0.400	0.000		
			L S	0.200	27,794.48	
			138,972.39000	0.200		27,794.48

CONTID: C19054  
 PCN: 19610-BID  
 PROJECT: BR0251-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 9  
 ESTIMATE RUN 03/28/2014  
 08:52:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - CDOT						
0390	626-01000	Public Information Services	0.500	0.000		
			L S	0.000	0.00	
			5,000.00000	0.000		0.00
0395	627-00001	*Pavement Marking Paint	15.000	0.000		
			GAL	0.000	0.00	
			113.33000	0.000		0.00
0400	627-00005	*Epoxy Pavement Marking	15.000	0.000		
			GAL	0.000	0.00	
			331.11000	0.000		0.00
0405	700-70010	F/A Minor Contract Revisions	60,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0410	700-70011	F/A Partnering	3,200.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0415	700-70012	F/A Asphalt Pavement Incentive	1,720.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0420	700-70016	F/A Fuel Cost Adjustment	3,480.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0425	700-70018	F/A Roadway Smoothness Incentive	1,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0430	700-70019	F/A Asphalt Cement Cost Adjustment	1,640.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0435	700-70021	F/A On-The-Job Trainee	320.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00
0440	700-70100	F/A Relocate	8,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C19054  
 PCN: 19610-BID  
 PROJECT: BR0251-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 10  
 ESTIMATE RUN 03/28/2014  
 08:52:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - CDOT						
0445	700-70270	F/A Water Lines	3,200.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0450	700-70380	F/A Erosion Control	8,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	455,996.48 \$	28,864.48 \$ 28,864.48
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0455	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			2,500.00000	1.000		2,500.00
			CAT 0400	CURRENT AMT \$	2,500.00 \$	0.00 \$ 2,500.00
PROJECT TOTAL			CURRENT AMT \$	458,496.48 \$	28,864.48 \$	31,364.48