

ESTIMATE SUMMARY

14:38:45

 CONTID: C19054 ESTIMATE NO: 0011 FINL SPEC YR: 2005
 PCN: 19054-BID COFRS REPORTING CATEGORY: 2 FACS REF NO:

CONTRACT DESCRIPTION: BRIDGE SH25C SULL CREEK (N-17-C)
 TIME CHARGED: 161.0 DAYS TIME ALLOW: 161 WORK DAYS
 PERCENT TIME: 100.00 ORIG TIME ALLOW: 155 WORK DAYS

PROJECT NO: FBR025A-017
 BRIDGE SH25C SULL CREEK (N-17-C)
 NAME OF ROAD: 025C
 PROJECT COUNTIES: HUERFANO

CONTRACTOR: TRICON 2, LLC
 P. O. Box 1330
 CASTLE ROCK CO 80104 303 688 9568
 PAY PERIOD ENDING 01/08/2015 DATE TIME STARTED 02/17/2014
 DATE LET 11/14/2013 DATE WORK BEGAN
 DATE AWARDED 12/06/2013 DATE TIME STOPPED 10/15/2014
 DATE CONTRACT EXECUTED 01/16/2014 DATE ACCEPTED 10/15/2014
 DATE NOTICE TO PROCEED 02/17/2014

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 1,516,511.49 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 1,892,000.01 NON-PARTICIPATING	1,497,344.31	0.00
PERCENT COMPLETE: 98.74% TOTAL EARNINGS	1,497,344.31	0.00
FUNDS AVAILABLE: \$ 19,167.18 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS 1,497,344.31	0.00
TOTAL CLAIMS: \$ 0.00 RETAINAGE	0.00	23,359.76
	SECURITIES ENCUMBERED 0.00	0.00
	NET EARNINGS 1,497,344.31	23,359.76
	LIQUIDATED DAMAGES 0.00	0.00
	AUTOPAY ADJUSTMENT 0.00	0.00
	AMOUNT DUE 1,497,344.31	23,359.76
	OTHER ADJUSTMENTS 0.00	0.00
	PAYMENT DUE	\$ 23,359.76

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19054
 PCN: 19054-BID
 PROJECT: FBR025A-017

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 2
 ESTIMATE RUN 01/08/2015
 14:38:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY - BRIDGE ENTERPRISE						
0005	201-00001	Clearing and Grubbing	1.000	1.000		
			ACRE	0.000	0.00	
			1,000.00000	1.000		1,000.00
0010	202-00090	Removal of Delineator	2.000	2.000		
			EACH	0.000	0.00	
			18.75000	2.000		37.50
0015	202-00220	*Removal of Asphalt Mat	1,228.000	1,228.000		
			SY	0.000	0.00	
			2.90000	1,228.000		3,561.20
0020	202-00240	*Removal of Asphalt Mat (Planing)	924.000	924.000		
			SY	0.000	0.00	
			2.50000	924.000		2,310.00
0025	202-00250	*Removal of Pavement Marking	696.000	696.000		
			SF	0.000	0.00	
			6.22000	696.000		4,329.12
0030	202-00700	Removal of Light Standard	2.000	2.000		
			EACH	0.000	0.00	
			444.44000	2.000		888.88
0035	202-00705	Removal of Light Standard Foundation	2.000	2.000		
			EACH	0.000	0.00	
			222.22000	2.000		444.44
0040	202-00810	Removal of Ground Sign	1.000	1.000		
			EACH	0.000	0.00	
			250.00000	1.000		250.00
0045	202-01000	Removal of Fence	415.000	415.000		
			LF	0.000	0.00	
			1.25000	415.000		518.75
0050	202-01130	*Removal of Guardrail Type 3	411.000	411.000		
			LF	0.000	0.00	
			4.33000	411.000		1,779.63
0055	202-05026	Sawing Asphalt Material (6 Inch)	427.000	427.000		
			LF	0.000	0.00	
			1.50000	427.000		640.50

CONTID: C19054
 PCN: 19054-BID
 PROJECT: FBR025A-017

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 3
 ESTIMATE RUN 01/08/2015
 14:38:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - BRIDGE ENTERPRISE						
0060	203-00010	Unclassified Excavation (Complete In Place)	2,765.000	2,765.000		
			CY	0.000	0.00	
			6.00000	2,765.000		16,590.00
0065	203-00062	Embankment Material (Complete In Place) (Special)	1,814.000	1,814.000		
			CY	0.000	0.00	
			15.77000	1,814.000		28,606.78
0070	203-01500	Blading	0.000	0.000		
			HOURL	0.000	0.00	
			100.00000	0.000		0.00
0075	203-01510	Backhoe	4.000	4.000		
			HOURL	0.000	0.00	
			112.50000	4.000		450.00
0080	203-01550	Dozing	0.000	0.000		
			HOURL	0.000	0.00	
			112.50000	0.000		0.00
0085	203-01594	Combination Loader	0.000	0.000		
			HOURL	0.000	0.00	
			100.00000	0.000		0.00
0090	203-01597	Potholing	8.000	8.000		
			HOURL	0.000	0.00	
			177.78000	8.000		1,422.24
0095	207-00205	Topsoil	878.000	878.000		
			CY	0.000	0.00	
			5.25000	878.000		4,609.50
0100	207-00310	Stockpile Wetland Topsoil	3.000	3.000		
			CY	0.000	0.00	
			25.00000	3.000		75.00
0105	208-00002	Erosion Log (12 Inch)	2,541.000	1,442.000		
			LF	0.000	0.00	
			3.75000	1,442.000		5,407.50
0110	208-00020	Silt Fence	0.000	0.000		
			LF	0.000	0.00	
			1.56000	0.000		0.00

CONTID: C19054
 PCN: 19054-BID
 PROJECT: FBR025A-017

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 4
 ESTIMATE RUN 01/08/2015
 14:38:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - BRIDGE ENTERPRISE						
0115	208-00035	Aggregate Bag	0.000	0.000		
			LF	0.000	0.00	
			3.75000	0.000		0.00
0120	208-00041	Rock Check Dam	0.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0125	208-00045	Concrete Washout Structure	1.000	1.000		
			EACH	0.000	0.00	
			750.00000	1.000		750.00
0130	208-00070	Vehicle Tracking Pad	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00
0135	208-00103	Removal and Disposal of Sediment (Labor)	43.000	43.000		
			HOUR	0.000	0.00	
			37.50000	43.000		1,612.50
0140	208-00105	Removal and Disposal of Sediment (Equipment)	12.000	12.000		
			HOUR	0.000	0.00	
			93.75000	12.000		1,125.00
0145	208-00106	Sweeping (Sediment Removal)	13.000	13.000		
			HOUR	0.000	0.00	
			87.50000	13.000		1,137.50
0150	208-00107	Removal of Trash	8.000	8.000		
			HOUR	0.000	0.00	
			37.50000	8.000		300.00
0155	208-00205	Erosion Control Supervisor	130.000	130.000		
			HOUR	0.000	0.00	
			37.50000	130.000		4,875.00
0160	208-00300	Temporary Berms	0.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0165	212-00006	*Seeding (Native)	1.100	1.100		
			ACRE	0.000	0.00	
			625.00000	1.100		687.50

CONTID: C19054
 PCN: 19054-BID
 PROJECT: FBR025A-017

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 5
 ESTIMATE RUN 01/08/2015
 14:38:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - BRIDGE ENTERPRISE						
0170	212-00032	*Soil Conditioning	1.100	1.100		
			ACRE	0.000	0.00	
			2,250.00000	1.100		2,475.00
0175	213-00002	*Mulching (Weed Free Hay)	0.900	0.900		
			ACRE	0.000	0.00	
			625.00000	0.900		562.50
0180	213-00061	*Mulch Tackifier	170.000	170.000		
			LB	0.000	0.00	
			5.00000	170.000		850.00
0185	213-00150	*Bonded Fiber Matrix	1.000	1.000		
			ACRE	0.000	0.00	
			3,750.00000	1.000		3,750.00
0190	216-00042	*Soil Retention Blanket (Biodegradable Straw/Coconut)	1,311.000	1,311.000		
			SY	0.000	0.00	
			5.00000	1,311.000		6,555.00
0195	304-06000	Aggregate Base Course (Class 6)	1,331.090	1,331.090		
			TON	0.000	0.00	
			15.07000	1,331.090		20,059.53
0200	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	32.000	32.000		
			TON	0.000	0.00	
			183.33000	32.000		5,866.56
0205	403-34851	*Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	794.950	794.950		
			TON	0.000	0.00	
			117.78000	794.950		93,629.21
0210	411-10255	*Emulsified Asphalt (Slow-Setting)	165.000	165.000		
			GAL	0.000	0.00	
			7.78000	165.000		1,283.70
0215	420-00132	Geotextile (Separator) (Class 1)	83.000	83.000		
			SY	0.000	0.00	
			2.11000	83.000		175.13
0220	506-00209	Riprap (9 Inch)	2.000	2.000		
			CY	0.000	0.00	
			64.98000	2.000		129.96

CONTID: C19054
 PCN: 19054-BID
 PROJECT: FBR025A-017

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 6
 ESTIMATE RUN 01/08/2015
 14:38:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - BRIDGE ENTERPRISE						
0225	506-00212	Riprap (12 Inch)	0.000	0.000		
			CY	0.000	0.00	
			64.98000	0.000		0.00
0230	506-01020	Geogrid Reinforcement	2,995.000	2,995.000		
			SY	0.000	0.00	
			4.42000	2,995.000		13,237.90
0235	507-00400	*Bituminous Slope and Ditch Paving (Asphalt)	2.000	2.000		
			TON	0.000	0.00	
			222.22000	2.000		444.44
0240	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	219.000	219.000		
			LF	0.000	0.00	
			21.67000	219.000		4,745.73
0245	606-01340	*End Anchorage Type 3D	1.000	1.000		
			EACH	0.000	0.00	
			772.22000	1.000		772.22
0250	606-01370	*Transition Type 3G	2.000	2.000		
			EACH	0.000	0.00	
			1,344.44000	2.000		2,688.88
0255	606-02005	*End Anchorage (Flared)	1.000	1.000		
			EACH	0.000	0.00	
			1,650.00000	1.000		1,650.00
0260	607-00005	End Post	4.000	4.000		
			EACH	0.000	0.00	
			225.00000	4.000		900.00
0265	607-00010	Corner and Line Brace Post	1.000	1.000		
			EACH	0.000	0.00	
			225.00000	1.000		225.00
0270	607-01000	Fence Barbed Wire with Metal Posts	420.000	420.000		
			LF	0.000	0.00	
			2.50000	420.000		1,050.00
0275	607-11525	Fence (Plastic)	50.000	50.000		
			LF	0.000	0.00	
			1.88000	50.000		94.00

CONTID: C19054
 PCN: 19054-BID
 PROJECT: FBR025A-017

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 7
 ESTIMATE RUN 01/08/2015
 14:38:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - BRIDGE ENTERPRISE						
0280	607-11580	Fence (Temporary)	147.000	147.000		
			LF	0.000	0.00	
			1.88000	147.000		276.36
0285	609-60011	*Curb Type 6 (Section M)	36.000	36.000		
			LF	0.000	0.00	
			33.33000	36.000		1,199.88
0290	612-00001	*Delineator (Type I)	12.000	12.000		
			EACH	0.000	0.00	
			17.78000	12.000		213.36
0295	612-00003	*Delineator (Type III)	4.000	4.000		
			EACH	0.000	0.00	
			20.00000	4.000		80.00
0300	613-01200	2 Inch Electrical Conduit (Plastic)	333.000	333.000		
			LF	0.000	0.00	
			7.78000	333.000		2,590.74
0305	613-01300	3 Inch Electrical Conduit (Plastic)	350.000	350.000		
			LF	0.000	0.00	
			8.89000	350.000		3,111.50
0310	613-07023	Pull Box (24"x36"x24")	4.000	4.000		
			EACH	0.000	0.00	
			1,000.00000	4.000		4,000.00
0315	613-10000	Wiring	0.500	0.500		
			L S	0.000	0.00	
			2,222.22000	0.500		1,111.11
0320	613-34400	Light Standard Metal (40 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			2,000.00000	2.000		4,000.00
0325	613-40010	Light Standard Foundation	2.000	2.000		
			EACH	0.000	0.00	
			1,000.00000	2.000		2,000.00
0330	613-50010	Photoelectric Cell	2.000	2.000		
			EACH	0.000	0.00	
			22.22000	2.000		44.44

CONTID: C19054
 PCN: 19054-BID
 PROJECT: FBR025A-017

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 8
 ESTIMATE RUN 01/08/2015
 14:38:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - BRIDGE ENTERPRISE						
0335	613-70250	Luminaire High Pressure Sodium (250 Watt)	2.000	2.000		
			EACH	0.000	0.00	
			500.00000	2.000		1,000.00
0340	614-00011	*Sign Panel (Class I)	1.000	1.000		
			SF	0.000	0.00	
			17.78000	1.000		17.78
0345	614-00012	*Sign Panel (Class II)	12.000	12.000		
			SF	0.000	0.00	
			18.89000	12.000		226.68
0350	614-00200	*Steel Sign Post (U-2)	9.000	9.000		
			LF	0.000	0.00	
			7.22000	9.000		64.98
0355	614-01572	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	12.000	12.000		
			LF	0.000	0.00	
			38.89000	12.000		466.68
0360	615-00050	Embankment Protector Type 5	1.000	1.000		
			EACH	0.000	0.00	
			1,300.00000	1.000		1,300.00
0365	621-00425	*Detour	1.000	1.000		
			L S	0.000	0.00	
			264,068.00000	1.000		264,068.00
0370	625-00000	*Construction Surveying	0.500	0.500		
			L S	0.000	0.00	
			28,333.33000	0.500		14,166.67
0375	626-00000	*Mobilization	0.600	0.600		
			L S	0.000	0.00	
			138,972.39000	0.600		83,383.43
0380	626-01000	Public Information Services	0.500	0.500		
			L S	0.000	0.00	
			5,000.00000	0.500		2,500.00
0385	627-00001	*Pavement Marking Paint	23.000	23.000		
			GAL	0.000	0.00	
			113.33000	23.000		2,606.59

CONTID: C19054
 PCN: 19054-BID
 PROJECT: FBR025A-017

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 9
 ESTIMATE RUN 01/08/2015
 14:38:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - BRIDGE ENTERPRISE						
0390	627-00005	*Epoxy Pavement Marking	20.000	20.000		
			GAL	0.000	0.00	
			331.11000	20.000		6,622.20
0395	630-00000	*Flagging	798.000	798.000		
			HOUR	0.000	0.00	
			22.22000	798.000		17,731.56
0400	630-00007	*Traffic Control Inspection	159.000	159.000		
			DAY	0.000	0.00	
			138.89000	159.000		22,083.51
0405	630-00012	*Traffic Control Management	67.000	67.000		
			DAY	0.000	0.00	
			444.44000	67.000		29,777.48
0410	630-80002	*Flashing Beacon (Solar)	2.000	2.000		
			EACH	0.000	0.00	
			277.78000	2.000		555.56
0415	630-80336	*Barricade (Type 3 M-B) (Temporary)	4.000	2.000		
			EACH	0.000	0.00	
			111.11000	2.000		222.22
0420	630-80341	*Construction Traffic Sign (Panel Size A)	12.000	12.000		
			EACH	0.000	0.00	
			33.33000	12.000		399.96
0425	630-80342	*Construction Traffic Sign (Panel Size B)	40.000	23.000		
			EACH	0.000	0.00	
			55.56000	23.000		1,277.88
0430	630-80343	*Construction Traffic Sign (Panel Size C)	3.000	3.000		
			EACH	0.000	0.00	
			55.56000	3.000		166.68
0435	630-80344	*Construction Traffic Sign (Special)	54.000	54.000		
			SF	0.000	0.00	
			16.67000	54.000		900.18
0440	630-80355	*Portable Message Sign Panel	2.000	2.000		
			EACH	0.000	0.00	
			2,777.78000	2.000		5,555.56

CONTID: C19054
 PCN: 19054-BID
 PROJECT: FBR025A-017

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 10
 ESTIMATE RUN 01/08/2015
 14:38:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - BRIDGE ENTERPRISE						
0445	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	0.000	0.000		
		EACH		0.000	0.00	
			111.11000	0.000		0.00
0450	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	10.000	10.000		
		EACH		0.000	0.00	
			55.56000	10.000		555.60
0455	630-80370	Concrete Barrier (Temporary)	2,018.000	2,018.000		
		LF		0.000	0.00	
			25.00000	2,018.000		50,450.00
0460	630-80380	*Traffic Cone	25.000	25.000		
		EACH		0.000	0.00	
			6.67000	25.000		166.75
0465	630-85011	*Impact Attenuator (Temporary)	595.000	595.000		
		DAY		0.000	0.00	
			55.56000	595.000		33,058.20
0466	900-00006	Added Item (Dollar)/ Lien (Rocky Mountain Materials and Asphalt Inc.)	0.000	0.000		
		DOL		0.000	0.00	
			76,412.12000	0.000		0.00
0470	700-70010	F/A Minor Contract Revisions	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0475	700-70011	F/A Partnering	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0480	700-70012	F/A Asphalt Pavement Incentive	2,580.000	-3,001.020		
		F A		0.000	0.00	
			1.00000	-3,001.020		-3,001.02
0485	700-70016	F/A Fuel Cost Adjustment	5,220.000	-18.430		
		F A		0.000	0.00	
			1.00000	-18.430		-18.43
0490	700-70018	F/A Roadway Smoothness Incentive	2,250.000	-809.770		
		F A		0.000	0.00	
			1.00000	-809.770		-809.77

CONTID: C19054
 PCN: 19054-BID
 PROJECT: FBR025A-017

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 11
 ESTIMATE RUN 01/08/2015
 14:38:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY - BRIDGE ENTERPRISE							
0495	700-70019	F/A Asphalt Cement Cost Adjustment	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0500	700-70021	F/A On-The-Job Trainee	640.000	640.000			
			HOUR	0.000	0.00		
			1.00000	640.000		640.00	
0505	700-70100	F/A Relocate	12,087.100	12,087.100			
			F A	0.000	0.00		
			1.00000	12,087.100		12,087.10	
0510	700-70270	F/A Water Lines	3,449.960	3,449.960			
			F A	0.000	0.00		
			1.00000	3,449.960		3,449.96	
0515	700-70380	F/A Erosion Control	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT \$	835,519.89 \$	0.00 \$	816,352.68
CAT NO0300 STRUCTURES							
0520	202-00400	Removal of Bridge	1.000	1.000			
			EACH	0.000	0.00		
			48,533.33000	1.000		48,533.33	
0525	206-00100	Structure Backfill (Class 1)	416.000	416.000			
			CY	0.000	0.00		
			18.93000	416.000		7,874.88	
0530	206-00360	Mechanical Reinforcement of Soil	360.000	360.000			
			CY	0.000	0.00		
			10.00000	360.000		3,600.00	
0535	206-00520	Filter Material (Class B)	62.000	62.000			
			CY	0.000	0.00		
			50.50000	62.000		3,131.00	
0540	420-00132	Geotextile (Separator) (Class 1)	1,095.000	1,095.000			
			SY	0.000	0.00		
			2.11000	1,095.000		2,310.45	

CONTID: C19054
 PCN: 19054-BID
 PROJECT: FBR025A-017

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 12
 ESTIMATE RUN 01/08/2015
 14:38:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
0545	502-00460	Pile Tip	20.000	20.000		
			EACH	0.000	0.00	
			137.78000	20.000		2,755.60
0550	502-11274	Steel Piling (HP 12x74)	538.000	538.000		
			LF	0.000	0.00	
			75.56000	538.000		40,651.28
0555	506-00212	Riprap (12 Inch)	678.000	678.000		
			CY	0.000	0.00	
			64.98000	678.000		44,056.44
0560	515-00120	Waterproofing (Membrane)	672.000	672.000		
			SY	0.000	0.00	
			19.44000	672.000		13,063.68
0565	518-01004	Bridge Expansion Device (0-4 Inch)	122.000	122.000		
			LF	0.000	0.00	
			196.11000	122.000		23,925.42
0570	601-03040	Concrete Class D (Bridge)	248.700	248.700		
			CY	0.000	0.00	
			508.89000	248.700		126,560.94
0575	602-00000	Reinforcing Steel	6,750.000	6,750.000		
			LB	0.000	0.00	
			1.11000	6,750.000		7,492.50
0580	602-00020	Reinforcing Steel (Epoxy Coated)	28,480.000	28,480.000		
			LB	0.000	0.00	
			1.22000	28,480.000		34,745.60
0585	606-11030	Bridge Rail Type 10M	218.000	218.000		
			LF	0.000	0.00	
			87.78000	218.000		19,136.04
0590	613-00300	3 Inch Electrical Conduit	218.000	218.000		
			LF	0.000	0.00	
			11.11000	218.000		2,421.98

CONTID: C19054
 PCN: 19054-BID
 PROJECT: FBR025A-017

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 13
 ESTIMATE RUN 01/08/2015
 14:38:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
0595	618-01992	Prestressed Concrete Box (Depth Less Than 32 Inches)	4,714.000	4,714.000		
			SF	0.000	0.00	
			58.89000	4,714.000		277,607.46
			CAT 0300	CURRENT AMT \$ 657,866.60 \$	0.00 \$	657,866.60
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0600	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			11,250.00000	1.000		11,250.00
0605	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			9,375.00000	1.000		9,375.00
0610	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			2,500.00000	1.000		2,500.00
			CAT 0400	CURRENT AMT \$ 23,125.00 \$	0.00 \$	23,125.00
			PROJECT TOTAL	CURRENT AMT \$ 1,516,511.49 \$	0.00 \$	1,497,344.28

ESTIMATE SUMMARY

CONTID: C19054

ESTIMATE NO: 0011 FINL

SPEC YR: 2005

PCN: 19610-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 161.0 DAYS

TIME ALLOW:

161 WORK DAYS

BRIDGE SH25C SULL CREEK (N-17-C)

PERCENT TIME: 100.00

ORIG TIME ALLOW:

155 WORK DAYS

PROJECT NO:

BR0251-342

NON BE I25C WALSENBURG (N-17-C)

NAME OF ROAD:

025C

PROJECT COUNTIES:

CONTRACTOR:

TRICON 2, LLC

PAY PERIOD ENDING

01/08/2015

DATE TIME STARTED

02/17/2014

P. O. Box 1330

DATE LET

11/14/2013

DATE WORK BEGAN

DATE AWARDED

12/06/2013

DATE TIME STOPPED

10/15/2014

DATE CONTRACT EXECUTED

01/16/2014

DATE ACCEPTED

10/15/2014

CASTLE ROCK

CO 80104

303 688 9568

DATE NOTICE TO PROCEED

02/17/2014

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 373,413.89	PARTICIPATING	\$ 2,500.00	\$ 0.00
AWARD PROJECT AMT:	\$ 1,892,000.01	NON-PARTICIPATING	356,963.15	0.00
PERCENT COMPLETE:	96.26%	TOTAL EARNINGS	359,463.15	0.00
FUNDS AVAILABLE:	\$ 13,950.74	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	359,463.15	0.00
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	0.00	5,020.24
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	359,463.15	5,020.24
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	359,463.15	5,020.24
		OTHER ADJUSTMENTS	0.00	0.00
			PAYMENT DUE	\$ 5,020.24

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19054
 PCN: 19610-BID
 PROJECT: BR0251-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 2
 ESTIMATE RUN 01/08/2015
 14:38:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY - CDOT						
0005	201-00001	Clearing and Grubbing	1.100	1.100		
			ACRE	0.000	0.00	
			1,000.00000	1.100		1,100.00
0010	202-00090	Removal of Delineator	2.000	2.000		
			EACH	0.000	0.00	
			18.75000	2.000		37.50
0015	202-00220	*Removal of Asphalt Mat	1,229.000	1,229.000		
			SY	0.000	0.00	
			2.90000	1,229.000		3,564.10
0020	202-00240	*Removal of Asphalt Mat (Planing)	924.000	924.000		
			SY	0.000	0.00	
			2.50000	924.000		2,310.00
0025	202-00250	*Removal of Pavement Marking	383.000	383.000		
			SF	0.000	0.00	
			6.22000	383.000		2,382.26
0030	202-00700	Removal of Light Standard	1.000	1.000		
			EACH	0.000	0.00	
			444.44000	1.000		444.44
0035	202-00705	Removal of Light Standard Foundation	1.000	1.000		
			EACH	0.000	0.00	
			222.22000	1.000		222.22
0040	202-00810	Removal of Ground Sign	1.000	1.000		
			EACH	0.000	0.00	
			250.00000	1.000		250.00
0045	202-01000	Removal of Fence	37.000	37.000		
			LF	0.000	0.00	
			1.25000	37.000		46.25
0050	202-01130	*Removal of Guardrail Type 3	411.000	411.000		
			LF	0.000	0.00	
			4.33000	411.000		1,779.63
0055	202-05026	Sawing Asphalt Material (6 Inch)	428.000	428.000		
			LF	0.000	0.00	
			1.50000	428.000		642.00

CONTID: C19054
 PCN: 19610-BID
 PROJECT: BR0251-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 3
 ESTIMATE RUN 01/08/2015
 14:38:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - CDOT						
0060	203-00010	Unclassified Excavation (Complete In Place)	2,765.000	2,765.000		
			CY	0.000	0.00	
			6.00000	2,765.000		16,590.00
0065	203-00062	Embankment Material (Complete In Place) (Special)	1,815.000	1,815.000		
			CY	0.000	0.00	
			15.77000	1,815.000		28,622.55
0070	203-01500	Blading	0.000	0.000		
			HOURL	0.000	0.00	
			100.00000	0.000		0.00
0075	203-01510	Backhoe	0.000	0.000		
			HOURL	0.000	0.00	
			112.50000	0.000		0.00
0080	203-01550	Dozing	0.000	0.000		
			HOURL	0.000	0.00	
			112.50000	0.000		0.00
0085	203-01594	Combination Loader	0.000	0.000		
			HOURL	0.000	0.00	
			100.00000	0.000		0.00
0090	203-01597	Potholing	4.000	4.000		
			HOURL	0.000	0.00	
			177.78000	4.000		711.12
0095	207-00205	Topsoil	879.000	879.000		
			CY	0.000	0.00	
			5.25000	879.000		4,614.75
0100	207-00310	Stockpile Wetland Topsoil	2.000	2.000		
			CY	0.000	0.00	
			25.00000	2.000		50.00
0105	208-00002	Erosion Log (12 Inch)	622.000	622.000		
			LF	0.000	0.00	
			3.75000	622.000		2,332.50
0110	208-00020	Silt Fence	0.000	0.000		
			LF	0.000	0.00	
			1.56000	0.000		0.00

CONTID: C19054
 PCN: 19610-BID
 PROJECT: BR0251-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 4
 ESTIMATE RUN 01/08/2015
 14:38:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - CDOT						
0115	208-00035	Aggregate Bag	0.000	0.000		
			LF	0.000	0.00	
			3.75000	0.000		0.00
0120	208-00041	Rock Check Dam	0.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0125	208-00045	Concrete Washout Structure	0.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0130	208-00070	Vehicle Tracking Pad	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00
0135	208-00103	Removal and Disposal of Sediment (Labor)	43.000	43.000		
			HOUR	0.000	0.00	
			37.50000	43.000		1,612.50
0140	208-00105	Removal and Disposal of Sediment (Equipment)	9.000	9.000		
			HOUR	0.000	0.00	
			93.75000	9.000		843.75
0145	208-00106	Sweeping (Sediment Removal)	13.000	13.000		
			HOUR	0.000	0.00	
			87.50000	13.000		1,137.50
0150	208-00107	Removal of Trash	5.000	5.000		
			HOUR	0.000	0.00	
			37.50000	5.000		187.50
0155	208-00205	Erosion Control Supervisor	126.000	126.000		
			HOUR	0.000	0.00	
			37.50000	126.000		4,725.00
0160	208-00300	Temporary Berms	0.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0165	210-00810	*Reset Ground Sign	1.000	1.000		
			EACH	0.000	0.00	
			388.89000	1.000		388.89

CONTID: C19054
 PCN: 19610-BID
 PROJECT: BR0251-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 5
 ESTIMATE RUN 01/08/2015
 14:38:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - CDOT						
0170	210-04050	Adjust Valve Box	1.000	1.000		
			EACH	0.000	0.00	
			750.00000	1.000		750.00
0175	212-00006	*Seeding (Native)	1.100	1.100		
			ACRE	0.000	0.00	
			625.00000	1.100		687.50
0180	212-00032	*Soil Conditioning	1.100	1.100		
			ACRE	0.000	0.00	
			2,250.00000	1.100		2,475.00
0185	213-00002	*Mulching (Weed Free Hay)	0.900	0.900		
			ACRE	0.000	0.00	
			625.00000	0.900		562.50
0190	213-00061	*Mulch Tackifier	170.000	170.000		
			LB	0.000	0.00	
			5.00000	170.000		850.00
0195	213-00150	*Bonded Fiber Matrix	1.000	1.000		
			ACRE	0.000	0.00	
			3,750.00000	1.000		3,750.00
0200	216-00042	*Soil Retention Blanket (Biodegradable Straw/Coconut)	1,312.000	1,312.000		
			SY	0.000	0.00	
			5.00000	1,312.000		6,560.00
0205	304-06000	Aggregate Base Course (Class 6)	1,331.090	1,331.090		
			TON	0.000	0.00	
			15.07000	1,331.090		20,059.53
0210	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	31.990	31.990		
			TON	0.000	0.00	
			183.33000	31.990		5,864.73
0215	403-34851	*Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	824.000	794.950		
			TON	0.000	0.00	
			117.78000	794.950		93,629.21
0220	411-10255	*Emulsified Asphalt (Slow-Setting)	165.000	165.000		
			GAL	0.000	0.00	
			7.78000	165.000		1,283.70

CONTID: C19054
 PCN: 19610-BID
 PROJECT: BR0251-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 6
 ESTIMATE RUN 01/08/2015
 14:38:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - CDOT						
0225	420-00132	Geotextile (Separator) (Class 1)	83.000	83.000		
			SY	0.000	0.00	
			2.11000	83.000		175.13
0230	506-00209	Riprap (9 Inch)	2.000	2.000		
			CY	0.000	0.00	
			64.98000	2.000		129.96
0235	506-00212	Riprap (12 Inch)	0.000	0.000		
			CY	0.000	0.00	
			64.98000	0.000		0.00
0240	506-01020	Geogrid Reinforcement	2,996.000	2,996.000		
			SY	0.000	0.00	
			4.42000	2,996.000		13,242.32
0245	507-00400	*Bituminous Slope and Ditch Paving (Asphalt)	2.110	2.110		
			TON	0.000	0.00	
			222.22000	2.110		468.88
0246	603-10180	18 In CSP 18 Inch Corrugated Steel Pipe	48.000	48.000		
			LF	0.000	0.00	
			63.53000	48.000		3,049.44
0247	603-30018	18 In SES 18 Inch Steel End Section	2.000	2.000		
			EACH	0.000	0.00	
			353.02000	2.000		706.04
0250	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	219.000	219.000		
			LF	0.000	0.00	
			21.67000	219.000		4,745.73
0255	606-01340	*End Anchorage Type 3D	1.000	1.000		
			EACH	0.000	0.00	
			772.22000	1.000		772.22
0260	606-01370	*Transition Type 3G	2.000	2.000		
			EACH	0.000	0.00	
			1,344.44000	2.000		2,688.88
0265	606-02003	*End Anchorage (Nonflared)	3.000	3.000		
			EACH	0.000	0.00	
			2,055.56000	3.000		6,166.68

CONTID: C19054
 PCN: 19610-BID
 PROJECT: BR0251-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 7
 ESTIMATE RUN 01/08/2015
 14:38:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - CDOT						
0270	607-00005	End Post	2.000	2.000		
			EACH	0.000	0.00	
			225.00000	2.000		450.00
0275	607-00010	Corner and Line Brace Post	3.000	3.000		
			EACH	0.000	0.00	
			225.00000	3.000		675.00
0280	607-01000	Fence Barbed Wire with Metal Posts	421.000	421.000		
			LF	0.000	0.00	
			2.50000	421.000		1,052.50
0285	607-11525	Fence (Plastic)	50.000	50.000		
			LF	0.000	0.00	
			1.88000	50.000		94.00
0290	607-11580	Fence (Temporary)	148.000	148.000		
			LF	0.000	0.00	
			1.88000	148.000		278.24
0295	609-60011	*Curb Type 6 (Section M)	36.000	36.000		
			LF	0.000	0.00	
			33.33000	36.000		1,199.88
0300	612-00001	*Delineator (Type I)	12.000	12.000		
			EACH	0.000	0.00	
			17.78000	12.000		213.36
0305	612-00002	*Delineator (Type II)	1.000	1.000		
			EACH	0.000	0.00	
			18.89000	1.000		18.89
0310	612-00003	*Delineator (Type III)	5.000	5.000		
			EACH	0.000	0.00	
			20.00000	5.000		100.00
0315	613-01200	2 Inch Electrical Conduit (Plastic)	333.000	333.000		
			LF	0.000	0.00	
			7.78000	333.000		2,590.74
0320	613-01300	3 Inch Electrical Conduit (Plastic)	350.000	350.000		
			LF	0.000	0.00	
			8.89000	350.000		3,111.50

CONTID: C19054
 PCN: 19610-BID
 PROJECT: BR0251-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 8
 ESTIMATE RUN 01/08/2015
 14:38:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - CDOT						
0325	613-07023	Pull Box (24"x36"x24")	4.000	4.000		
			EACH	0.000	0.00	
			1,000.00000	4.000		4,000.00
0330	613-10000	Wiring	0.500	0.500		
			L S	0.000	0.00	
			2,222.22000	0.500		1,111.11
0335	613-34400	Light Standard Metal (40 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			2,000.00000	2.000		4,000.00
0340	613-40010	Light Standard Foundation	2.000	2.000		
			EACH	0.000	0.00	
			1,000.00000	2.000		2,000.00
0345	613-50010	Photoelectric Cell	2.000	2.000		
			EACH	0.000	0.00	
			22.22000	2.000		44.44
0350	613-70250	Luminaire High Pressure Sodium (250 Watt)	2.000	2.000		
			EACH	0.000	0.00	
			500.00000	2.000		1,000.00
0355	614-00011	*Sign Panel (Class I)	2.000	2.000		
			SF	0.000	0.00	
			17.78000	2.000		35.56
0360	614-00012	*Sign Panel (Class II)	12.000	12.000		
			SF	0.000	0.00	
			18.89000	12.000		226.68
0365	614-00200	*Steel Sign Post (U-2)	9.000	9.000		
			LF	0.000	0.00	
			7.22000	9.000		64.98
0370	614-01572	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	12.000	12.000		
			LF	0.000	0.00	
			38.89000	12.000		466.68
0375	615-00050	Embankment Protector Type 5	1.000	1.000		
			EACH	0.000	0.00	
			1,300.00000	1.000		1,300.00

CONTID: C19054
 PCN: 19610-BID
 PROJECT: BR0251-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 9
 ESTIMATE RUN 01/08/2015
 14:38:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - CDOT						
0380	625-00000	*Construction Surveying	0.500	0.500		
			L S	0.000	0.00	
			28,333.33000	0.500		14,166.67
0385	626-00000	*Mobilization	0.400	0.400		
			L S	0.000	0.00	
			138,972.39000	0.400		55,588.96
0390	626-01000	Public Information Services	0.500	0.500		
			L S	0.000	0.00	
			5,000.00000	0.500		2,500.00
0395	627-00001	*Pavement Marking Paint	17.000	17.000		
			GAL	0.000	0.00	
			113.33000	17.000		1,926.61
0400	627-00005	*Epoxy Pavement Marking	20.000	20.000		
			GAL	0.000	0.00	
			331.11000	20.000		6,622.20
0405	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0410	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0415	700-70012	F/A Asphalt Pavement Incentive	1,720.000	-3,001.020		
			F A	0.000	0.00	
			1.00000	-3,001.020		-3,001.02
0420	700-70016	F/A Fuel Cost Adjustment	3,480.000	-18.440		
			F A	0.000	0.00	
			1.00000	-18.440		-18.44
0425	700-70018	F/A Roadway Smoothness Incentive	1,500.000	-809.770		
			F A	0.000	0.00	
			1.00000	-809.770		-809.77
0430	700-70019	F/A Asphalt Cement Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C19054
 PCN: 19610-BID
 PROJECT: BR0251-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 10
 ESTIMATE RUN 01/08/2015
 14:38:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - CDOT						
0435	700-70021	F/A On-The-Job Trainee	0.000	0.000		
			HOURLY	0.000	0.00	
			1.00000	0.000		0.00
0440	700-70100	F/A Relocate	8,058.080	8,058.080		
			F A	0.000	0.00	
			1.00000	8,058.080		8,058.08
0445	700-70270	F/A Water Lines	3,184.390	3,184.390		
			F A	0.000	0.00	
			1.00000	3,184.390		3,184.39
0450	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0467	900-00006	Added Item (Dollar)/ Item HMA Price Reduction Over Weight Loads	0.000	0.000		
			DOL	0.000	0.00	
			180.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	370,913.89 \$	0.00 \$ 356,963.15
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0455	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			2,500.00000	1.000		2,500.00
			CAT 0400	CURRENT AMT \$	2,500.00 \$	0.00 \$ 2,500.00
			PROJECT TOTAL	CURRENT AMT \$	373,413.89 \$	0.00 \$ 359,463.15