

ESTIMATE SUMMARY

 CONTID: C19064 ESTIMATE NO: 0007 PROG SPEC YR: 2005
 PCN: 19064-BID COFRS REPORTING CATEGORY: 1 FACS REF NO:

CONTRACT DESCRIPTION: US 6 and I-70 EB ACCEL. LANE and C
 TIME CHARGED: 225.0 DAYS TIME ALLOW: 11/7/2016 FIXED COMPLETION DAT
 PERCENT TIME: 100.00 ORIG TIME ALLOW: 10/15/201 FIXED COMPLETION DAT

PROJECT NO: SHE0703-394
 US 6 and I-70 EB ACCEL. LANE and C
 NAME OF ROAD:
 PROJECT COUNTIES: CLEAR CREEK

CONTRACTOR: COLUMBINE HILLS CONCRETE, INC.
 PO BOX 2369
 SILVERTHORNE CO 80498 (970)468-7813
 PAY PERIOD ENDING 04/18/2018 DATE TIME STARTED 03/28/2016
 DATE LET 02/18/2016 DATE WORK BEGAN
 DATE AWARDED 03/03/2016 DATE TIME STOPPED 11/07/2016
 DATE CONTRACT EXECUTED 03/28/2016 DATE ACCEPTED 11/07/2016
 DATE NOTICE TO PROCEED 03/28/2016

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 2,878,392.72 PARTICIPATING	\$ 2,877,592.72	\$ 4,800.00
AWARD PROJECT AMT: \$ 2,910,217.40 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 99.97% TOTAL EARNINGS	2,877,592.72	4,800.00
FUNDS AVAILABLE: \$ 800.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	4,800.00
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-5,000.00	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	2,872,592.72
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	2,872,592.72
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 4,800.00

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19064
 PCN: 19064-BID
 PROJECT: SHE0703-394

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 2
 ESTIMATE RUN 04/18/2018
 14:38:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			45,000.00000	1.000		45,000.00
0010	202-00019	Removal of Inlet	1.000	1.000		
			EACH	0.000	0.00	
			1,085.00000	1.000		1,085.00
0015	202-00023	Removal of Embankment Protector Type 3	2.000	2.000		
			EACH	0.000	0.00	
			520.00000	2.000		1,040.00
0016	202-00026	Rem S and D Pave	35.000	35.000		
			SY	0.000	0.00	
			150.00000	35.000		5,250.00
0020	202-00027	Removal of Riprap	149.000	149.000		
			SY	0.000	0.00	
			13.00000	149.000		1,937.00
0025	202-00033	Removal of Pipe	1.000	1.000		
			EACH	0.000	0.00	
			1,300.00000	1.000		1,300.00
0030	202-00035	Removal of Pipe	0.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
0035	202-00037	Removal of End Section	0.000	0.000		
			EACH	0.000	0.00	
			375.00000	0.000		0.00
0036	304-09000	ABC (Spec)	15.000	15.000		
			CY	0.000	0.00	
			65.00000	15.000		975.00
0040	202-00047	* Removal of Electrical Equipment	1.000	1.000		
			L S	0.000	0.00	
			3,500.00000	1.000		3,500.00
0045	202-00090	*Removal of Delineator	0.000	0.000		
			EACH	0.000	0.00	
			11.50000	0.000		0.00

CONTID: C19064
 PCN: 19064-BID
 PROJECT: SHE0703-394

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3
 ESTIMATE RUN 04/18/2018
 14:38:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0050	202-00220	*Removal of Asphalt Mat	3,075.000	3,075.000		
			SY	0.000	0.00	
			13.00000	3,075.000		39,975.00
0055	202-00240	*Removal of Asphalt Mat (Planing)	6,940.000	6,940.000		
			SY	0.000	0.00	
			4.00000	6,940.000		27,760.00
0060	202-00250	*Removal of Pavement Marking	4,821.000	4,821.000		
			SF	0.000	0.00	
			1.50000	4,821.000		7,231.50
0065	202-00700	*Removal of Light Standard	3.000	3.000		
			EACH	0.000	0.00	
			180.00000	3.000		540.00
0070	202-00705	*Removal of Light Standard Foundation	3.000	3.000		
			EACH	0.000	0.00	
			650.00000	3.000		1,950.00
0075	202-00750	*Removal of Luminaire	3.000	3.000		
			EACH	0.000	0.00	
			92.00000	3.000		276.00
0080	202-00810	*Removal of Ground Sign	6.000	6.000		
			EACH	0.000	0.00	
			172.00000	6.000		1,032.00
0085	202-00821	*Removal of Sign Panel	1.000	1.000		
			EACH	0.000	0.00	
			287.00000	1.000		287.00
0090	202-01130	*Removal of Guardrail Type 3	2,540.000	2,540.000		
			LF	0.000	0.00	
			4.00000	2,540.000		10,160.00
0095	202-01300	*Removal of End Anchorage	1.000	1.000		
			EACH	0.000	0.00	
			380.00000	1.000		380.00
0100	202-04002	*Clean Culvert	1.000	1.000		
			EACH	0.000	0.00	
			9,900.00000	1.000		9,900.00

CONTID: C19064
 PCN: 19064-BID
 PROJECT: SHE0703-394

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4
 ESTIMATE RUN 04/18/2018
 14:38:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0105	202-05030	Sawing Asphalt Material (10 Inch)	4,063.000	4,063.000		
			LF	0.000	0.00	
			2.25000	4,063.000		9,141.75
0110	203-00060	Embankment Material (Complete In Place)	13,101.000	13,101.000		
			CY	0.000	0.00	
			20.00000	13,101.000		262,020.00
0115	203-00100	Muck Excavation	423.000	423.000		
			CY	0.000	0.00	
			34.00000	423.000		14,382.00
0120	203-01100	Proof Rolling	0.000	0.000		
			HOUR	0.000	0.00	
			108.00000	0.000		0.00
0125	203-01510	Backhoe	0.000	0.000		
			HOUR	0.000	0.00	
			102.00000	0.000		0.00
0130	203-01565	Hydraulic Excavator	8.000	8.000		
			HOUR	0.000	0.00	
			131.00000	8.000		1,048.00
0135	203-01582	Truck (Dump)	0.000	0.000		
			HOUR	0.000	0.00	
			97.00000	0.000		0.00
0140	203-01590	Front End Loader (Rubber Tire)	0.000	0.000		
			HOUR	0.000	0.00	
			125.00000	0.000		0.00
0145	203-01594	Combination Loader	0.000	0.000		
			HOUR	0.000	0.00	
			125.00000	0.000		0.00
0150	203-01597	*Potholing	13.000	13.000		
			HOUR	0.000	0.00	
			143.00000	13.000		1,859.00
0155	203-01598	*Potholing (Special)	1.000	1.000		
			EACH	0.000	0.00	
			36,000.00000	1.000		36,000.00

CONTID: C19064
 PCN: 19064-BID
 PROJECT: SHE0703-394

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5
 ESTIMATE RUN 04/18/2018
 14:38:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0160	203-02330	Laborer	12.000	12.000		
			56.00000	12.000		672.00
				0.000	0.00	
			104.000	104.000		
			28.00000	104.000		2,912.00
				0.000	0.00	
0165	206-00000	Structure Excavation				
			16.000	16.000		
			500.00000	16.000		8,000.00
				0.000	0.00	
0166	206-00065	Str Bkfl (Flow-Fill)				
			40.000	40.000		
			120.00000	40.000		4,800.00
				0.000	0.00	
0170	206-00100	Structure Backfill (Class 1)				
			460.000	460.000		
			49.00000	460.000		22,540.00
				0.000	0.00	
0175	207-00305	Wetland Topsoil				
			460.000	460.000		
			11.00000	460.000		5,060.00
				0.000	0.00	
0180	207-00310	Stockpile Wetland Topsoil				
			80.000	80.000		
			3.50000	80.000		280.00
				0.000	0.00	
0185	208-00002	*Erosion Log Type 1 (12 Inch)				
			5,323.000	5,323.000		
			1.20000	5,323.000		6,387.60
				0.000	0.00	
0190	208-00020	*Silt Fence				
			271.000	271.000		
			4.50000	271.000		1,219.50
				0.000	0.00	
0195	208-00035	*Aggregate Bag				
			1.000	1.000		
			800.00000	1.000		800.00
				0.000	0.00	
0200	208-00045	Concrete Washout Structure				
			0.000	0.000		
			900.00000	0.000		0.00
				0.000	0.00	
0205	208-00070	Vehicle Tracking Pad				

CONTID: C19064
 PCN: 19064-BID
 PROJECT: SHE0703-394

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 6
 ESTIMATE RUN 04/18/2018
 14:38:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0210	208-00103	Removal and Disposal of Sediment (Labor)	12.000	12.000		
			33.00000	12.000	0.00	396.00
0215	208-00105	Removal and Disposal of Sediment (Equipment)	0.000	0.000		
			70.00000	0.000	0.00	0.00
0220	208-00106	*Sweeping (Sediment Removal)	0.000	0.000		
			97.00000	0.000	0.00	0.00
0225	208-00107	Removal of Trash	7.000	7.000		
			44.00000	7.000	0.00	308.00
0230	208-00206	Erosion Control Supervisor	110.000	110.000		
			115.00000	110.000	0.00	12,650.00
0235	210-00094	*Reset LED Lane Markings	329.000	329.000		
			56.00000	329.000	0.00	18,424.00
0240	210-00810	*Reset Ground Sign	1.000	1.000		
			1,700.00000	1.000	0.00	1,700.00
0245	210-00815	*Reset Sign Panel	5.000	5.000		
			230.00000	5.000	0.00	1,150.00
0246	210-04020	Modify Inlet	1.000	1.000		
			3,200.00000	1.000	0.00	3,200.00
0250	212-00006	*Seeding (Native)	3.700	3.700		
			325.00000	3.700	0.00	1,202.50
0255	212-00032	*Soil Conditioning	3.700	3.700		
			5,500.00000	3.700	0.00	20,350.00

CONTID: C19064
 PCN: 19064-BID
 PROJECT: SHE0703-394

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 7
 ESTIMATE RUN 04/18/2018
 14:38:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0260	213-00012	*Spray-on Mulch Blanket	3.700	3.700		
			ACRE	0.000	0.00	
			4,100.00000	3.700		15,170.00
0265	213-00150	*Bonded Fiber Matrix	0.000	0.000		
			ACRE	0.000	0.00	
			3,500.00000	0.000		0.00
0270	214-00000	*Landscape Maintenance	1.000	0.300		
			L S	0.600	4,800.00	
			8,000.00000	0.900		7,200.00
0275	217-00020	*Herbicide Treatment	28.000	28.000		
			HOUR	0.000	0.00	
			185.00000	28.000		5,180.00
0280	240-00000	*Wildlife Biologist	35.000	35.000		
			HOUR	0.000	0.00	
			120.00000	35.000		4,200.00
0285	304-06000	Aggregate Base Course (Class 6)	3,242.250	3,242.250		
			TON	0.000	0.00	
			26.00000	3,242.250		84,298.50
0290	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	36.190	36.190		
			TON	0.000	0.00	
			290.00000	36.190		10,495.10
0295	403-34721	Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	4,961.420	4,961.420		
			TON	0.000	0.00	
			86.00000	4,961.420		426,682.12
0300	403-40000	HMA Safety Edge	562.000	562.000		
			LF	0.000	0.00	
			7.00000	562.000		3,934.00
0305	411-10255	Emulsified Asphalt (Slow-Setting)	1,038.000	1,038.000		
			GAL	0.000	0.00	
			5.50000	1,038.000		5,709.00
0310	420-00000	Geomembrane	1,404.000	1,404.000		
			SY	0.000	0.00	
			22.00000	1,404.000		30,888.00

CONTID: C19064
 PCN: 19064-BID
 PROJECT: SHE0703-394

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 8
 ESTIMATE RUN 04/18/2018
 14:38:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0315	420-00102	Geotextile (Erosion Control) (Class 1)	13.000	13.000		
			SY	0.000	0.00	
			50.00000	13.000		650.00
0320	506-00212	Riprap (12 Inch)	8.000	8.000		
			CY	0.000	0.00	
			140.00000	8.000		1,120.00
0325	507-00100	Concrete Slope and Ditch Paving (Reinforced)	277.000	277.000		
			CY	0.000	0.00	
			250.00000	277.000		69,250.00
0330	514-00000	Pipe Railing	126.000	126.000		
			LF	0.000	0.00	
			260.00000	126.000		32,760.00
0335	601-01050	Concrete Class B (Wall)	54.000	54.000		
			CY	0.000	0.00	
			520.00000	54.000		28,080.00
0340	602-00020	Reinforcing Steel (Epoxy Coated)	6,164.000	6,164.000		
			LB	0.000	0.00	
			1.35000	6,164.000		8,321.40
0345	603-00026	*Culvert Lining (24 Inch)	0.000	0.000		
			LF	0.000	0.00	
			430.00000	0.000		0.00
0349	603-01240	24 In RCP	28.000	28.000		
			LF	0.000	0.00	
			375.00000	28.000		10,500.00
0350	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	1,048.000	1,048.000		
			LF	0.000	0.00	
			80.00000	1,048.000		83,840.00
0350		MATERIAL ALLOWANCE Pipe, RCP		0.000		
			LF	0.000	0.00	
			34.55000	0.000		0.00
0350		MATERIAL ALLOWANCE Pipe, RCP		0.000		
			LF	0.000	0.00	
			34.55000	0.000		0.00

CONTID: C19064
 PCN: 19064-BID
 PROJECT: SHE0703-394

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 9
 ESTIMATE RUN 04/18/2018
 14:38:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0355	603-05024	24 Inch Reinforced Concrete End Section	3.000	3.000		
			EACH	0.000	0.00	
			1,100.00000	3.000		3,300.00
0360	603-10180	18 Inch Corrugated Steel Pipe	96.000	96.000		
			LF	0.000	0.00	
			75.00000	96.000		7,200.00
0365	603-50006	6 Inch Plastic Pipe	409.000	409.000		
			LF	0.000	0.00	
			32.00000	409.000		13,088.00
0370	604-00305	Inlet Type C (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			2,600.00000	1.000		2,600.00
0371	604-00350	Inlet Ty C (Spec)	1.000	1.000		
			EACH	0.000	0.00	
			5,800.00000	1.000		5,800.00
0375	604-00506	Inlet Type D (Special) (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			6,800.00000	2.000		13,600.00
0380	604-19704	Inlet Special (Trench Drain) (4 Inch Width)	40.000	40.000		
			LF	0.000	0.00	
			89.00000	40.000		3,560.00
0385	604-26005	Vane Grate Inlet (Double) (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			7,400.00000	1.000		7,400.00
0390	604-26010	Vane Grate Inlet (Double) (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			7,400.00000	1.000		7,400.00
0395	604-26015	Vane Grate Inlet (Double) (15 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			10,000.00000	1.000		10,000.00
0400	604-30010	Manhole Slab Base (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			4,200.00000	1.000		4,200.00

CONTID: C19064
 PCN: 19064-BID
 PROJECT: SHE0703-394

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 10
 ESTIMATE RUN 04/18/2018
 14:38:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0405	604-30025	Manhole Slab Base (25 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			9,800.00000	1.000		9,800.00
0410	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	3,500.000	3,500.000		
			LF	0.000	0.00	
			49.00000	3,500.000		171,500.00
0415	606-01340	*End Anchorage Type 3D	1.000	1.000		
			EACH	0.000	0.00	
			3,500.00000	1.000		3,500.00
0420	606-02003	*End Anchorage (Nonflared)	2.000	2.000		
			EACH	0.000	0.00	
			5,000.00000	2.000		10,000.00
0425	607-11525	Fence (Plastic)	838.000	838.000		
			LF	0.000	0.00	
			2.50000	838.000		2,095.00
0430	609-60011	*Curb Type 6 (Section M)	2,741.000	2,741.000		
			LF	0.000	0.00	
			10.00000	2,741.000		27,410.00
0435	612-00001	*Delineator (Type I)	23.000	23.000		
			EACH	0.000	0.00	
			46.00000	23.000		1,058.00
0440	612-00002	*Delineator (Type II)	37.000	37.000		
			EACH	0.000	0.00	
			48.00000	37.000		1,776.00
0445	612-00003	*Delineator (Type III)	5.000	5.000		
			EACH	0.000	0.00	
			57.00000	5.000		285.00
0450	612-00260	*Location Marker (Fiber Optic)(Dome)	3.000	3.000		
			EACH	0.000	0.00	
			126.00000	3.000		378.00
0455	613-00100	*1 Inch Electrical Conduit	2,106.000	2,106.000		
			LF	0.000	0.00	
			10.00000	2,106.000		21,060.00

CONTID: C19064
 PCN: 19064-BID
 PROJECT: SHE0703-394

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 11
 ESTIMATE RUN 04/18/2018
 14:38:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0460	613-00200	*2 Inch Electrical Conduit	1,436.000	1,436.000		
			LF	0.000	0.00	
			12.00000	1,436.000		17,232.00
0465	613-01200	*2 Inch Electrical Conduit (Plastic)	1,336.000	1,336.000		
			LF	0.000	0.00	
			12.00000	1,336.000		16,032.00
0470	613-07023	*Pull Box (24"x36"x24")	3.000	3.000		
			EACH	0.000	0.00	
			1,850.00000	3.000		5,550.00
0475	613-07025	*Pull Box (24"x24"x14")	17.000	17.000		
			EACH	0.000	0.00	
			1,700.00000	17.000		28,900.00
0480	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			49,000.00000	1.000		49,000.00
0485	613-13030	*Luminaire (LED)(12000 Lumens)	13.000	13.000		
			EACH	0.000	0.00	
			1,295.00000	13.000		16,835.00
0490	613-13034	*Luminaire (LED)(15000 Lumens)	6.000	6.000		
			EACH	0.000	0.00	
			1,680.00000	6.000		10,080.00
0495	613-32300	*Light Standard Steel (30 Foot)	7.000	7.000		
			EACH	0.000	0.00	
			4,200.00000	7.000		29,400.00
0500	613-34303	*Light Standard Metal (30 Foot) (2 Arm) (Spec)	6.000	6.000		
			EACH	0.000	0.00	
			6,100.00000	6.000		36,600.00
0505	613-40010	*Light Standard Foundation	13.000	13.000		
			EACH	0.000	0.00	
			3,050.00000	13.000		39,650.00
0510	613-50100	*Lighting Control Center	1.000	1.000		
			EACH	0.000	0.00	
			10,000.00000	1.000		10,000.00

CONTID: C19064
 PCN: 19064-BID
 PROJECT: SHE0703-394

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 12
 ESTIMATE RUN 04/18/2018
 14:38:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0515	613-50150	*Secondary Service Pedestal	1.000	1.000		
			EACH	0.000	0.00	
			9,300.00000	1.000		9,300.00
0520	613-50210	*Temporary Lighting	1.000	1.000		
			L S	0.000	0.00	
			18,300.00000	1.000		18,300.00
0525	613-74000	*Light Mast Arm	7.000	7.000		
			EACH	0.000	0.00	
			178.00000	7.000		1,246.00
0530	614-00011	*Sign Panel (Class I)	25.000	25.000		
			SF	0.000	0.00	
			18.00000	25.000		450.00
0535	614-00012	*Sign Panel (Class II)	207.000	207.000		
			SF	0.000	0.00	
			20.00000	207.000		4,140.00
0540	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	16.000	16.000		
			EACH	0.000	0.00	
			488.00000	16.000		7,808.00
0545	614-80385	*Rumble Strip	3,646.000	3,646.000		
			LF	0.000	0.00	
			1.50000	3,646.000		5,469.00
0550	614-87006	*Fiber Optic Termination Panel (6 Fiber)	1.000	1.000		
			EACH	0.000	0.00	
			840.00000	1.000		840.00
0555	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	3,239.000	3,239.000		
			LF	0.000	0.00	
			4.60000	3,239.000		14,899.40
0560	614-87015	*Buffer Tube Fan Out Kit	1.000	1.000		
			EACH	0.000	0.00	
			700.00000	1.000		700.00
0565	615-00030	Embankment Protector Type 3	2.000	2.000		
			EACH	0.000	0.00	
			1,900.00000	2.000		3,800.00

CONTID: C19064
 PCN: 19064-BID
 PROJECT: SHE0703-394

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 13
 ESTIMATE RUN 04/18/2018
 14:38:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0570	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			64,000.00000	1.000		64,000.00
0575	625-00001	*Construction Surveying (Hourly)	0.000	0.000		
			HOOR	0.000	0.00	
			150.00000	0.000		0.00
0580	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			280,000.00000	1.000		280,000.00
0585	626-01103	Public Information Services (Tier III)	1.000	1.000		
			L S	0.000	0.00	
			22,000.00000	1.000		22,000.00
0590	627-00008	*Modified Epoxy Pavement Marking	31.000	31.000		
			GAL	0.000	0.00	
			170.00000	31.000		5,270.00
0595	627-00011	*Pavement Marking Paint (Waterborne)	66.000	66.000		
			GAL	0.000	0.00	
			80.00000	66.000		5,280.00
0600	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	3,149.000	3,149.000		
			SF	0.000	0.00	
			17.00000	3,149.000		53,533.00
0605	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	116.000	116.000		
			SF	0.000	0.00	
			25.00000	116.000		2,900.00
0610	630-00000	*Flagging	114.000	114.000		
			HOOR	0.000	0.00	
			21.00000	114.000		2,394.00
0615	630-00007	*Traffic Control Inspection	42.000	42.000		
			DAY	0.000	0.00	
			212.00000	42.000		8,904.00
0620	630-00012	*Traffic Control Management	96.000	96.000		
			DAY	0.000	0.00	
			740.00000	96.000		71,040.00

CONTID: C19064
 PCN: 19064-BID
 PROJECT: SHE0703-394

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 14
 ESTIMATE RUN 04/18/2018
 14:38:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0625	630-80001	*Flashing Beacon (Portable)	3.000	3.000		
			EACH	0.000	0.00	
			575.00000	3.000		1,725.00
0630	630-80341	*Construction Traffic Sign (Panel Size A)	4.000	4.000		
			EACH	0.000	0.00	
			28.00000	4.000		112.00
0635	630-80342	*Construction Traffic Sign (Panel Size B)	20.000	20.000		
			EACH	0.000	0.00	
			40.00000	20.000		800.00
0640	630-80343	*Construction Traffic Sign (Panel Size C)	13.000	13.000		
			EACH	0.000	0.00	
			51.00000	13.000		663.00
0645	630-80355	*Portable Message Sign Panel	2.000	2.000		
			EACH	0.000	0.00	
			5,000.00000	2.000		10,000.00
0650	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	2.000		
			EACH	0.000	0.00	
			1,700.00000	2.000		3,400.00
0655	630-80360	*Drum Channelizing Device	100.000	100.000		
			EACH	0.000	0.00	
			25.00000	100.000		2,500.00
0660	630-80370	*Concrete Barrier (Temporary)	3,750.000	3,750.000		
			LF	0.000	0.00	
			29.50000	3,750.000		110,625.00
0665	630-80380	*Traffic Cone	150.000	150.000		
			EACH	0.000	0.00	
			5.75000	150.000		862.50
0670	630-80510	Mobile Pavement Marking Zone	1.000	1.000		
			L S	0.000	0.00	
			10,000.00000	1.000		10,000.00
0675	630-85011	*Impact Attenuator (Temporary)	87.000	87.000		
			DAY	0.000	0.00	
			300.00000	87.000		26,100.00

CONTID: C19064
 PCN: 19064-BID
 PROJECT: SHE0703-394

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 15
 ESTIMATE RUN 04/18/2018
 14:38:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0680	630-85041	*Mobile Attenuator	61.000	61.000		
			DAY	0.000	0.00	
			690.00000	61.000		42,090.00
0685	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0690	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0695	700-70016	F/A Fuel Cost Adjustment	8,206.660	8,206.660		
			F A	0.000	0.00	
			1.00000	8,206.660		8,206.66
0700	700-70019	F/A Asphalt Cement Cost Adjustment	21,413.960	21,413.960		
			F A	0.000	0.00	
			1.00000	21,413.960		21,413.96
0705	700-70021	F/A On-The-Job Trainee	-8,620.800	-8,620.800		
			HOUR	0.000	0.00	
			1.00000	-8,620.800		-8,620.80
0710	700-70025	F/A Quality Incentive Payment	13,421.230	13,421.230		
			F A	0.000	0.00	
			1.00000	13,421.230		13,421.23
0715	700-70082	F/A Furnish & Install Electrical Service	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0720	700-70380	F/A Erosion Control	1,372.800	1,372.800		
			F A	0.000	0.00	
			1.00000	1,372.800		1,372.80
0725	700-70589	F/A Environmental Health & Safety Management	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0200	CURRENT AMT \$ 2,838,392.72 \$	4,800.00 \$	2,837,592.72

CONTID: C19064
 PCN: 19064-BID
 PROJECT: SHE0703-394

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 16
 ESTIMATE RUN 04/18/2018
 14:38:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0730	620-00001	Field Office (Class 1)	1.000	1.000		
			EACH	0.000	0.00	
			18,000.00000	1.000		18,000.00
0735	620-00011	Field Laboratory (Class 1)	1.000	1.000		
			EACH	0.000	0.00	
			18,000.00000	1.000		18,000.00
0740	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			4,000.00000	1.000		4,000.00

		CAT 0400	CURRENT AMT \$	40,000.00 \$	0.00 \$	40,000.00

		PROJECT TOTAL	CURRENT AMT \$	2,878,392.72 \$	4,800.00 \$	2,877,592.72