

ESTIMATE SUMMARY

CONTID: C19085

ESTIMATE NO: 0009 PROG

SPEC YR: 2005

PCN: 19085-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 149.5 DAYS

TIME ALLOW:

198 WORK DAYS

I-76 AT US-85: EB AND WB

PERCENT TIME: 75.51

ORIG TIME ALLOW:

190 WORK DAYS

PROJECT NO:

FSA 0761-216

I-76 at US85: EB and WB

NAME OF ROAD:

PROJECT COUNTIES:

ADAMS

CONTRACTOR:

VILLALOBOS CONCRETE INC

6800 N. Broadway Blvd., Ste 109

PAY PERIOD ENDING

06/25/2017

DATE TIME STARTED

10/09/2016

DATE LET

08/04/2016

DATE WORK BEGAN

10/09/2016

DATE AWARDED

08/24/2016

DATE TIME STOPPED

DATE CONTRACT EXECUTED

09/19/2016

DATE ACCEPTED

DENVER

CO 80221

(720)872-2753

DATE NOTICE TO PROCEED

10/09/2016

CURRENT TOTAL

THIS ESTIMATE

CURRENT PROJECT AMT: \$ 10,963,789.76 PARTICIPATING
 AWARD PROJECT AMT: \$ 9,681,395.37 NON-PARTICIPATING
 PERCENT COMPLETE: 59.55% TOTAL EARNINGS
 FUNDS AVAILABLE: \$ 4,434,538.62 STOCKPILED MATERIALS
 TOTAL CLAIMS: \$ 0.00 RETAINAGE
 SECURITIES ENCUMBERED
 NET EARNINGS
 LIQUIDATED DAMAGES
 AUTOPAY ADJUSTMENT
 AMOUNT DUE
 OTHER ADJUSTMENTS

\$ 6,529,251.14
 0.00
 6,529,251.14
 190,225.63
 6,719,476.77
 -145,220.93
 0.00
 6,574,255.84
 0.00
 0.00
 6,574,255.84
 0.00

\$ 644,723.05
 0.00
 644,723.05
 -14,567.57
 630,155.48
 0.00
 0.00
 630,155.48
 0.00
 0.00
 630,155.48
 0.00

PAYMENT DUE

\$

630,155.48

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19085
 PCN: 19085-BID
 PROJECT: FSA 0761-216

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 2
 ESTIMATE RUN 07/06/2017
 15:02:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00001	Clearing and Grubbing	6.900	6.000		
			ACRE	0.000	0.00	
			1,450.00000	6.000		8,700.00
0010	202-00010	Removal of Tree	23.000	20.000		
			EACH	0.000	0.00	
			287.63000	20.000		5,752.60
0015	202-00019	Removal of Inlet	4.000	3.000		
			EACH	0.000	0.00	
			1,100.00000	3.000		3,300.00
0020	202-00021	Removal of Manhole	2.000	2.000		
			EACH	0.000	0.00	
			1,083.00000	2.000		2,166.00
0025	202-00033	Removal of Pipe	6.000	3.000		
			EACH	0.000	0.00	
			4,800.00000	3.000		14,400.00
0030	202-00035	Removal of Pipe	150.000	81.000		
			LF	0.000	0.00	
			80.00000	81.000		6,480.00
0035	202-00037	Removal of End Section	3.000	2.000		
			EACH	0.000	0.00	
			380.00000	2.000		760.00
0040	202-00040	*Removal of Electrical Conduit	769.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0045	202-00090	Removal of Delineator	20.000	20.000		
			EACH	0.000	0.00	
			98.00000	20.000		1,960.00
0050	202-00212	Removal of Concrete Pavement (Special)	41,200.000	35,320.000		
			SY	4.000	40.00	
			10.00000	35,324.000		353,240.00
0055	202-00220	*Removal of Asphalt Mat	21,656.560	21,560.560		
			SY	96.000	692.16	
			7.21000	21,656.560		156,143.80

CONTID: C19085
 PCN: 19085-BID
 PROJECT: FSA 0761-216

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 3
 ESTIMATE RUN 07/06/2017
 15:02:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00240	*Removal of Asphalt Mat (Planing)	904.000	0.000		
			SY	0.000	0.00	
			6.50000	0.000		0.00
0065	202-00250	*Removal of Pavement Marking	20,402.500	20,402.500		
			SF	0.000	0.00	
			1.71000	20,402.500		34,888.28
0070	202-00705	*Removal of Light Standard Foundation	2.000	2.000		
			EACH	0.000	0.00	
			437.00000	2.000		874.00
0075	202-00750	*Removal of Luminaire	3.000	2.000		
			EACH	0.000	0.00	
			69.03000	2.000		138.06
0080	202-00805	*Removal of Overhead Sign Structure	2.000	2.000		
			EACH	0.000	0.00	
			5,030.00000	2.000		10,060.00
0085	202-00810	*Removal of Ground Sign	9.000	4.000		
			EACH	0.000	0.00	
			97.80000	4.000		391.20
0090	202-00821	*Removal of Sign Panel	14.000	5.000		
			EACH	0.000	0.00	
			100.10000	5.000		500.50
0095	202-00825	*Removal of Flashing Beacon	2.000	0.000		
			EACH	0.000	0.00	
			63.28000	0.000		0.00
0100	202-00827	*Removal of Pull Box	3.000	2.000		
			EACH	0.000	0.00	
			265.77000	2.000		531.54
0105	202-00895	Removal of Impact Attenuator	1.000	1.000		
			EACH	0.000	0.00	
			1,350.00000	1.000		1,350.00
0110	202-01000	Removal of Fence	1,251.000	1,211.000		
			LF	0.000	0.00	
			1.25000	1,211.000		1,513.75

CONTID: C19085
 PCN: 19085-BID
 PROJECT: FSA 0761-216

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 4
 ESTIMATE RUN 07/06/2017
 15:02:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	202-01130	*Removal of Guardrail Type 3	2,930.000	2,126.000		
			LF	358.000	1,432.00	
			4.00000	2,484.000		9,936.00
0120	202-01140	Removal of Guardrail Type 4	2,450.000	2,409.000		
			LF	0.000	0.00	
			7.00000	2,409.000		16,863.00
0125	202-01200	*Removal of Tensioned Cable Barrier	1,448.000	1,448.000		
			LF	0.000	0.00	
			3.85000	1,448.000		5,574.80
0130	202-01300	*Removal of End Anchorage	12.000	10.000		
			EACH	2.000	572.00	
			286.00000	12.000		3,432.00
0135	202-04002	*Clean Culvert	12.000	6.000		
			EACH	0.000	0.00	
			2,500.00000	6.000		15,000.00
0140	202-04010	Clean Inlet	8.000	4.000		
			EACH	0.000	0.00	
			1,222.00000	4.000		4,888.00
0145	203-00010	Unclassified Excavation (Complete In Place)	60,773.000	24,074.000		
			CY	8,760.000	87,600.00	
			10.00000	32,834.000		328,340.00
0150	203-00065	Embankment Material (Complete In Place) (R20)	43,480.000	18,281.000		
			CY	4,500.000	65,250.00	
			14.50000	22,781.000		330,324.50
0155	203-00100	Muck Excavation	300.000	0.000		
			CY	0.000	0.00	
			30.00000	0.000		0.00
0160	203-01100	Proof Rolling	24.000	14.000		
			HOUR	3.000	345.00	
			115.00000	17.000		1,955.00
0165	203-01500	Blading	40.000	0.000		
			HOUR	2.000	253.12	
			126.56000	2.000		253.12

CONTID: C19085
 PCN: 19085-BID
 PROJECT: FSA 0761-216

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 5
 ESTIMATE RUN 07/06/2017
 15:02:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	203-01597	*Potholing	100.000	78.000		
			189.84000	78.000	0.00	14,807.52
0175	206-00065	Structure Backfill (Flow-Fill)	83.000	0.000		
			168.00000	0.000	0.00	0.00
0180	207-00205	Topsoil	5,593.000	1,913.000		
			12.00000	1,913.000	0.00	22,956.00
0185	207-00210	Stockpile Topsoil	5,593.000	1,427.000		
			9.20000	1,427.000	0.00	13,128.40
0190	208-00002	*Erosion Log Type 1 (12 Inch)	3,600.000	2,793.000		
			3.61000	2,993.000	722.00	10,804.73
0195	208-00009	*Erosion Log Type 2 (18 Inch)	0.000	0.000		
			7.05000	0.000	0.00	0.00
0200	208-00020	*Silt Fence	20,000.000	14,003.000		
			1.09000	14,218.000	234.35	15,497.62
0205	208-00035	*Aggregate Bag	500.000	341.000		
			5.90000	341.000	0.00	2,011.90
0210	208-00041	*Rock Check Dam	14.000	0.000		
			490.47000	0.000	0.00	0.00
0215	208-00045	Concrete Washout Structure	4.000	2.000		
			2,500.00000	2.000	0.00	5,000.00
0220	208-00070	*Vehicle Tracking Pad	15.000	10.000		
			1,800.00000	11.000	1,800.00	19,800.00

CONTID: C19085
 PCN: 19085-BID
 PROJECT: FSA 0761-216

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 6
 ESTIMATE RUN 07/06/2017
 15:02:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	208-00103	Removal and Disposal of Sediment (Labor)	200.000	153.500		
			45.00000	157.500	180.00	7,087.50
				4.000		
				4.000		
0230	208-00105	Removal and Disposal of Sediment (Equipment)	200.000	137.500		
			90.00000	141.500	360.00	12,735.00
				4.000		
				4.000		
0235	208-00106	Sweeping (Sediment Removal)	240.000	147.000		
			200.00000	159.000	2,400.00	31,800.00
				12.000		
				12.000		
0240	208-00207	Erosion Control Management	209.000	145.000		
			124.03000	162.000	2,108.51	20,092.86
				17.000		
				17.000		
0245	210-00750	*Reset Light Standard	5.000	2.000		
			500.00000	2.000	0.00	1,000.00
				0.000		
				0.000		
0250	210-00805	*Reset Overhead Sign Structure	2.000	1.000		
			11,722.92000	1.000	0.00	11,722.92
				0.000		
				0.000		
0255	210-00810	*Reset Ground Sign	9.000	4.000		
			115.05000	4.000	0.00	460.20
				0.000		
				0.000		
0260	210-00815	*Reset Sign Panel	10.000	5.000		
			246.22000	5.000	0.00	1,231.10
				0.000		
				0.000		
0265	210-01130	*Reset Guardrail Type 3	562.000	518.000		
			17.76000	562.000	781.44	9,981.12
				44.000		
				44.000		
0270	210-01200	*Reset End Anchorage	4.000	3.500		
			907.00000	4.000	453.50	3,628.00
				0.500		
				0.500		
0275	210-04020	*Modify Inlet	4.000	1.000		
			3,451.61000	2.000	3,451.61	6,903.22
				1.000		
				1.000		

CONTID: C19085
 PCN: 19085-BID
 PROJECT: FSA 0761-216

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 7
 ESTIMATE RUN 07/06/2017
 15:02:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	212-00006	*Seeding (Native)	12.000	2.100		
			ACRE	0.000	0.00	
			844.00000	2.100		1,772.40
0285	212-00009	*Seeding (Temporary)	0.000	0.000		
			ACRE	0.000	0.00	
			632.50000	0.000		0.00
0290	213-00003	*Mulching (Weed Free)	8.340	1.100		
			ACRE	-1.100	-550.00	
			500.00000	0.000		0.00
0295	214-00000	*Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			6,900.00000	0.000		0.00
0300	214-00222	*Deciduous Tree (2 Inch Caliper) (Furnish Only)	14.000	0.000		
			EACH	0.000	0.00	
			366.45000	0.000		0.00
0305	214-00509	*Evergreen Tree (8 Foot) (Ball and Burlap) (Furnish Only)	9.000	0.000		
			EACH	0.000	0.00	
			620.14000	0.000		0.00
0310	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	14,248.000	5,186.000		
			SY	0.000	0.00	
			1.87000	5,186.000		9,697.82
0315	217-00000	*Herbicide Treatment	9,664.000	0.000		
			SY	0.000	0.00	
			0.23000	0.000		0.00
0320	240-00000	*Wildlife Biologist	30.000	30.000		
			HOUR	0.000	0.00	
			120.00000	30.000		3,600.00
0325	240-00010	*Removal of Nests	0.000	0.000		
			HOUR	0.000	0.00	
			70.00000	0.000		0.00
0330	240-00100	*Prairie Dog Management	1.000	0.750		
			L S	0.000	0.00	
			18,000.00000	0.750		13,500.00

CONTID: C19085
 PCN: 19085-BID
 PROJECT: FSA 0761-216

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 8
 ESTIMATE RUN 07/06/2017
 15:02:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	250-00010	*Environmental Health and Safety Management	1.000	0.800		
			L S	0.000	0.00	
			2,300.00000	0.800		1,840.00
0340	250-00050	*Monitoring Technician	0.000	0.000		
			HOURL	0.000	0.00	
			112.75000	0.000		0.00
0345	250-00110	*Health and Safety Officer	6.000	6.000		
			HOURL	0.000	0.00	
			100.00000	6.000		600.00
0350	304-06000	Aggregate Base Course (Class 6)	30,000.000	15,100.930		
			TON	2,688.100	43,009.60	
			16.00000	17,789.030		284,624.48
0355	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	189.290	91.040		
			TON	98.250	29,475.00	
			300.00000	189.290		56,787.00
0360	403-00800	Emergency Pothole Repair	20.000	15.040		
			TON	0.000	0.00	
			600.00000	15.040		9,024.00
0365	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	871.000	0.000		
			TON	0.000	0.00	
			150.00000	0.000		0.00
0370	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	3,774.000	2,920.940		
			TON	0.000	0.00	
			90.00000	2,920.940		262,884.60
0375	403-40000	*HMA Safety Edge	4,077.000	1,075.000		
			LF	0.000	0.00	
			5.00000	1,075.000		5,375.00
0380	411-10255	*Emulsified Asphalt (Slow-Setting)	2,062.000	423.630		
			GAL	0.000	0.00	
			8.00000	423.630		3,389.04
0385	412-01250	Concrete Pavement (12-1/2 Inch)	56,042.000	28,454.000		
			SY	5,539.000	326,801.00	
			59.00000	33,993.000		2,005,587.00

CONTID: C19085
 PCN: 19085-BID
 PROJECT: FSA 0761-216

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0385		MATERIAL ALLOWANCE PCCP Pavement		27,588.000		
			SY	-5,539.000	-14,567.57	
			2.63000	22,049.000		57,988.87
0390	412-02000	Concrete Safety Edge	10,804.000	3,225.000		
			LF	0.000	0.00	
			4.00000	3,225.000		12,900.00
0395	420-00102	*Geotextile (Erosion Control) (Class 1)	60.000	0.000		
			SY	0.000	0.00	
			23.01000	0.000		0.00
0400	503-00042	*Drilled Caisson (42 Inch)	59.000	39.000		
			LF	0.000	0.00	
			432.30000	39.000		16,859.70
0405	503-00048	*Drilled Caisson (48 Inch)	23.000	23.000		
			LF	0.000	0.00	
			479.36000	23.000		11,025.28
0410	503-00054	*Drilled Caisson (54 Inch)	93.000	23.170		
			LF	24.000	12,912.00	
			538.00000	47.170		25,377.46
0415	506-00212	*Riprap (12 Inch)	15.300	0.000		
			CY	0.000	0.00	
			287.63000	0.000		0.00
0420	603-01180	*18 Inch Reinforced Concrete Pipe	506.000	298.000		
			LF	75.000	5,250.00	
			70.00000	373.000		26,110.00
0425	603-05019	*18 Inch Reinforced Concrete End Section (Special)	3.000	2.000		
			EACH	0.000	0.00	
			2,416.12000	2.000		4,832.24
0430	603-10180	*18 Inch Corrugated Steel Pipe	249.000	79.000		
			LF	0.000	0.00	
			70.00000	79.000		5,530.00
0435	603-30018	*18 Inch Steel End Section	3.000	0.000		
			EACH	0.000	0.00	
			1,610.75000	0.000		0.00

CONTID: C19085
 PCN: 19085-BID
 PROJECT: FSA 0761-216

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 10
 ESTIMATE RUN 07/06/2017
 15:02:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0440	604-00305	*Inlet Type C (5 Foot)	3.000	1.000		
			EACH	1.000	3,900.00	
			3,900.00000	2.000		7,800.00
0445	604-25005	*Vane Grate Inlet (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			7,680.00000	0.000		0.00
0450	604-26010	*Vane Grate Inlet (Double) (10 Foot)	1.000	0.000		
			EACH	0.500	7,425.00	
			14,850.00000	0.500		7,425.00
0455	604-30005	*Manhole Slab Base (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			4,000.00000	1.000		4,000.00
0460	604-30015	*Manhole Slab Base (15 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			6,850.00000	2.000		13,700.00
0465	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	1,700.000	1,518.000		
			LF	0.000	0.00	
			25.00000	1,518.000		37,950.00
0470	606-00350	*Guardrail Type 3 (Double) (6-3 Post Spacing)	388.000	376.000		
			LF	0.000	0.00	
			25.00000	376.000		9,400.00
0475	606-00710	Guardrail Type 7 (Style CA)	5,080.000	2,260.000		
			LF	0.000	0.00	
			45.00000	2,260.000		101,700.00
0480	606-00740	Guardrail Type 7 (Style CE)	1,367.000	1,187.000		
			LF	0.000	0.00	
			80.00000	1,187.000		94,960.00
0485	606-01340	*End Anchorage Type 3D	5.000	5.000		
			EACH	0.000	0.00	
			2,020.00000	5.000		10,100.00
0490	606-01370	*Transition Type 3G	4.000	3.000		
			EACH	0.000	0.00	
			2,235.00000	3.000		6,705.00

CONTID: C19085
 PCN: 19085-BID
 PROJECT: FSA 0761-216

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 11
 ESTIMATE RUN 07/06/2017
 15:02:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0495	606-02003	*End Anchorage (Nonflared)	2.000	2.000		
			EACH	0.000	0.00	
			3,000.00000	2.000		6,000.00
0500	606-02005	*End Anchorage (Flared)	5.000	3.000		
			EACH	0.000	0.00	
			2,410.00000	3.000		7,230.00
0505	607-11525	Fence (Plastic)	7,500.000	5,530.000		
			LF	0.000	0.00	
			1.75000	5,530.000		9,677.50
0510	607-52900	*Line Post (Chain Link)	41.000	0.000		
			EACH	0.000	0.00	
			80.00000	0.000		0.00
0515	607-52905	*End Post (Chain Link)	4.000	0.000		
			EACH	0.000	0.00	
			207.00000	0.000		0.00
0520	607-52910	*Corner and Line Brace Post (Chain Link)	1.000	0.000		
			EACH	0.000	0.00	
			338.00000	0.000		0.00
0525	607-53172	*Fence Chain Link (72 Inch)	429.000	0.000		
			LF	0.000	0.00	
			8.56000	0.000		0.00
0530	607-60112	*12 Foot Gate	1.000	0.000		
			EACH	0.000	0.00	
			1,052.00000	0.000		0.00
0535	612-00001	*Delineator (Type I)	79.000	0.000		
			EACH	0.000	0.00	
			63.28000	0.000		0.00
0540	612-00002	*Delineator (Type II)	2.000	0.000		
			EACH	0.000	0.00	
			64.44000	0.000		0.00
0545	612-00003	*Delineator (Type III)	14.000	0.000		
			EACH	0.000	0.00	
			66.73000	0.000		0.00

CONTID: C19085
 PCN: 19085-BID
 PROJECT: FSA 0761-216

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 12
 ESTIMATE RUN 07/06/2017
 15:02:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0550	612-00260	*Location Marker (Fiber Optic)(Dome)	5.000	5.000		
			EACH	0.000	0.00	
			120.80000	5.000		604.00
0555	612-15000	*Install Marker	6.000	0.000		
			EACH	0.000	0.00	
			103.55000	0.000		0.00
0560	613-00200	*2 Inch Electrical Conduit	3,664.000	3,096.000		
			LF	0.000	0.00	
			9.20000	3,096.000		28,483.20
0565	613-00206	*2 Inch Electrical Conduit (Bored)	3,935.000	3,935.000		
			LF	0.000	0.00	
			13.81000	3,935.000		54,342.35
0570	613-00208	*2 Inch Electrical Conduit (Bored) (Install Only)	2,440.000	2,440.000		
			LF	0.000	0.00	
			12.66000	2,440.000		30,890.40
0575	613-00300	*3 Inch Electrical Conduit	118.000	0.000		
			LF	0.000	0.00	
			12.66000	0.000		0.00
0580	613-01200	*2 Inch Electrical Conduit (Plastic)	3,491.000	3,491.000		
			LF	0.000	0.00	
			9.20000	3,491.000		32,117.20
0585	613-01202	*2 Inch Electrical Conduit (Plastic) (Install Only)	3,491.000	3,491.000		
			LF	0.000	0.00	
			7.77000	3,491.000		27,125.07
0590	613-04100	*Electrical System Modifications	1.000	1.000		
			L S	0.000	0.00	
			3,370.40000	1.000		3,370.40
0595	613-07011	*Pull Box (11"x18"x12")	20.000	17.000		
			EACH	0.000	0.00	
			566.00000	17.000		9,622.00
0600	613-07023	*Pull Box (24"x36"x24")	7.000	5.000		
			EACH	0.000	0.00	
			1,162.04000	5.000		5,810.20

CONTID: C19085
 PCN: 19085-BID
 PROJECT: FSA 0761-216

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 13
 ESTIMATE RUN 07/06/2017
 15:02:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0605	613-07029	*Pull Box (24"x24"x12")	5.000	5.000		
			EACH	0.000	0.00	
			1,019.38000	5.000		5,096.90
0610	613-10000	*Wiring	1.000	0.900		
			L S	0.000	0.00	
			16,914.00000	0.900		15,222.60
0615	613-20200	*Luminaire (Install Only)	15.000	11.000		
			EACH	0.000	0.00	
			178.33000	11.000		1,961.63
0620	613-32350	*Light Standard Steel (35 Foot)	12.000	9.000		
			EACH	0.000	0.00	
			3,027.00000	9.000		27,243.00
0620		MATERIAL ALLOWANCE Light Standard		1.711		
			EACH	0.000	0.00	
			3,027.00000	1.711		5,179.20
0625	613-40010	*Light Standard Foundation	14.000	11.000		
			EACH	0.000	0.00	
			940.00000	11.000		10,340.00
0625		MATERIAL ALLOWANCE Concrete foundation		3.790		
			EACH	0.000	0.00	
			940.00000	3.790		3,562.60
0630	613-50150	*Secondary Service Pedestal	2.000	2.000		
			EACH	0.000	0.00	
			546.00000	2.000		1,092.00
0635	613-50210	*Temporary Lighting	1.000	0.900		
			L S	0.000	0.00	
			86,000.00000	0.900		77,400.00
0640	614-00011	*Sign Panel (Class I)	15.000	0.000		
			SF	0.000	0.00	
			28.76000	0.000		0.00
0645	614-00012	*Sign Panel (Class II)	18.000	0.000		
			SF	0.000	0.00	
			29.91000	0.000		0.00

CONTID: C19085
 PCN: 19085-BID
 PROJECT: FSA 0761-216

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 14
 ESTIMATE RUN 07/06/2017
 15:02:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0650	614-00013	*Sign Panel (Class III)	1,596.000	149.500		
			SF	0.000	0.00	
			25.31000	149.500		3,783.85
0650		MATERIAL ALLOWANCE Traf Sign Aluminum		728.451		
			SF	0.000	0.00	
			25.31000	728.451		18,437.09
0655	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	20.000	0.000		
			EACH	0.000	0.00	
			36.82000	0.000		0.00
0660	614-31800	*Monotube Overhead Sign Cantilever (18 Inch Diameter)	1.000	0.000		
			EACH	0.000	0.00	
			37,870.00000	0.000		0.00
0660		MATERIAL ALLOWANCE Overhead Sign Str		0.631		
			EACH	0.000	0.00	
			37,870.00000	0.631		23,895.97
0665	614-32400	*Monotube Overhead Sign Cantilever (24 Inch Diameter)	1.000	1.000		
			EACH	0.000	0.00	
			46,202.00000	1.000		46,202.00
0665		MATERIAL ALLOWANCE Overhead Sign Str		0.233		
			EACH	0.000	0.00	
			46,202.00000	0.233		10,765.07
0670	614-41800	*Monotube Overhead Sign Bridge (18 Inch Diameter)	2.000	0.000		
			EACH	0.000	0.00	
			56,000.00000	0.000		0.00
0670		MATERIAL ALLOWANCE Overhead Sign Str		1.257		
			EACH	0.000	0.00	
			56,000.00000	1.257		70,392.00
0675	614-80385	Rumble Strip	5,793.000	2,809.000		
			LF	0.000	0.00	
			1.00000	2,809.000		2,809.00
0680	614-85001	*Impact Attenuator	1.000	0.000		
			EACH	0.000	0.00	
			17,000.00000	0.000		0.00

CONTID: C19085
 PCN: 19085-BID
 PROJECT: FSA 0761-216

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 15
 ESTIMATE RUN 07/06/2017
 15:02:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0685	614-85003	*Impact Attenuator (Low Maintenance)	1.000	0.000		
			EACH	0.000	0.00	
			28,000.00000	0.000		0.00
0690	614-87496	*Fiber Optic Cable (Single Mode) (96 Strands)	8,922.000	8,922.000		
			LF	0.000	0.00	
			5.06000	8,922.000		45,145.32
0695	621-00450	Detour Pavement	19,000.000	15,998.000		
			SY	0.000	0.00	
			26.00000	15,998.000		415,948.00
0700	625-00000	*Construction Surveying	1.000	0.800		
			L S	0.050	8,100.00	
			162,000.00000	0.850		137,700.00
0705	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			400,000.00000	1.000		400,000.00
0710	626-01103	*Public Information Services (Tier III)	1.000	0.600		
			L S	0.050	900.00	
			18,000.00000	0.650		11,700.00
0715	627-00008	*Modified Epoxy Pavement Marking	117.580	0.000		
			GAL	0.000	0.00	
			137.00000	0.000		0.00
0720	627-00013	*Pavement Marking Paint (High Build)	750.000	638.100		
			GAL	19.390	1,107.56	
			57.12000	657.490		37,555.83
0725	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	291.060	0.000		
			SF	0.000	0.00	
			18.00000	0.000		0.00
0730	627-02010	*Preformed Plastic Pavement Marking (Type II) (Inlaid)	5,154.000	0.000		
			SF	0.000	0.00	
			18.86000	0.000		0.00
0735	630-00000	*Flagging	800.000	612.400		
			HOOR	43.500	1,250.63	
			28.75000	655.900		18,857.13

CONTID: C19085
 PCN: 19085-BID
 PROJECT: FSA 0761-216

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 16
 ESTIMATE RUN 07/06/2017
 15:02:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0740	630-00007	*Traffic Control Inspection	200.000	119.000		
			DAY	16.000	1,840.00	
			115.00000	135.000		15,525.00
0745	630-00012	*Traffic Control Management	209.000	118.000		
			DAY	9.000	7,425.00	
			825.00000	127.000		104,775.00
0750	630-00015	*Uniformed Traffic Control Coordination	20.000	7.000		
			HOUR	5.000	75.00	
			15.00000	12.000		180.00
0755	630-00035	Emergency Pull-off Area (Temporary)	5.000	2.500		
			EACH	0.000	0.00	
			5,000.00000	2.500		12,500.00
0760	630-00040	*Traffic Incident Management Plan Development	1.000	0.500		
			L S	0.000	0.00	
			4,200.00000	0.500		2,100.00
0765	630-00041	*Traffic Incident Management Plan Implementation	14.000	0.500		
			MON	0.000	0.00	
			1,650.00000	0.500		825.00
0770	630-80001	*Flashing Beacon (Portable)	9.000	4.500		
			EACH	0.000	0.00	
			1,076.00000	4.500		4,842.00
0775	630-80341	*Construction Traffic Sign (Panel Size A)	72.000	30.000		
			EACH	0.000	0.00	
			47.00000	30.000		1,410.00
0780	630-80342	*Construction Traffic Sign (Panel Size B)	97.000	40.500		
			EACH	0.000	0.00	
			47.00000	40.500		1,903.50
0785	630-80343	*Construction Traffic Sign (Panel Size C)	43.000	21.500		
			EACH	0.000	0.00	
			47.00000	21.500		1,010.50
0790	630-80344	*Construction Traffic Sign (Special)	400.000	180.500		
			SF	0.000	0.00	
			25.00000	180.500		4,512.50

CONTID: C19085
 PCN: 19085-BID
 PROJECT: FSA 0761-216

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 17
 ESTIMATE RUN 07/06/2017
 15:02:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0795	630-80355	*Portable Message Sign Panel	5.000	1.500		
			EACH	0.000	0.00	
			5,750.00000	1.500		8,625.00
0800	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	2.000		
			EACH	0.000	0.00	
			1,150.00000	2.000		2,300.00
0805	630-80360	*Drum Channelizing Device	806.000	342.000		
			EACH	61.000	3,095.14	
			50.74000	403.000		20,448.22
0810	630-80363	*Drum Channelizing Device (With Light) (Flashing)	90.000	25.000		
			EACH	0.000	0.00	
			46.00000	25.000		1,150.00
0815	630-80370	Concrete Barrier (Temporary)	19,010.000	9,505.000		
			LF	0.000	0.00	
			10.00000	9,505.000		95,050.00
0820	630-80380	*Traffic Cone	340.000	84.750		
			EACH	0.000	0.00	
			11.00000	84.750		932.25
0825	630-80393	*Stackable Vertical Panels	40.000	20.000		
			EACH	0.000	0.00	
			25.00000	20.000		500.00
0830	630-85010	*Impact Attenuator (Temporary)	5.000	2.500		
			EACH	0.000	0.00	
			2,875.00000	2.500		7,187.50
0835	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	1.000	0.500		
			EACH	0.000	0.00	
			45,000.00000	0.500		22,500.00
0840	700-70010	F/A Minor Contract Revisions	326,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0845	700-70011	F/A Partnering	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C19085
 PCN: 19085-BID
 PROJECT: FSA 0761-216

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 18
 ESTIMATE RUN 07/06/2017
 15:02:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0850	700-70012	F/A Asphalt Pavement Incentive	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0855	700-70013	F/A Concrete Pavement Incentive	125,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0860	700-70016	F/A Fuel Cost Adjustment	50,000.000	5,478.540		
			F A	658.800	658.80	
			1.00000	6,137.340		6,137.34
0865	700-70018	F/A Roadway Smoothness Incentive	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0870	700-70019	F/A Asphalt Cement Cost Adjustment	35,000.000	2,132.750		
			F A	0.000	0.00	
			1.00000	2,132.750		2,132.75
0875	700-70021	F/A On-The-Job Trainee	4,800.000	1,115.650		
			HOUR	0.000	0.00	
			1.00000	1,115.650		1,115.65
0880	700-70082	F/A Furnish & Install Electrical Service	5,000.000	1,210.400		
			F A	0.000	0.00	
			1.00000	1,210.400		1,210.40
0885	700-70380	F/A Erosion Control	3,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0890	700-70496	F/A Lead Abatement Work	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0895	700-70589	F/A Environmental Health & Safety Management	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0900	700-70595	F/A DRB On-Demand Committee	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C19085
 PCN: 19085-BID
 PROJECT: FSA 0761-216

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 19
 ESTIMATE RUN 07/06/2017
 15:02:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1000	625-00001	Const Surveying (Hour) CMO # 002	75.000	38.500		
			HOURLY	8.000	1,150.00	
				143.75000		6,684.38
1005	630-00003	Uniformed Traf Ctrl CMO # 003	250.000	142.500		
			HOURLY	13.500	1,147.50	
				85.00000		13,260.00
1010	630-80335	Barricade (3 M-A) (Temp)	10.000	3.000		
			EACH	0.000	0.00	
				230.00000		690.00
1015	630-85041	Mobile Attenuator CMO # 6	10.000	3.000		
			DAY	0.000	0.00	
				460.00000		1,380.00
1020	630-85040	Impact Atten (T-M-A) (Temp)	0.000	0.000		
			EACH	0.000	0.00	
				45,000.00000		0.00
1025	700-70034	F/A CMO 007 Fiber Installation in Old Conduit	2,605.200	2,605.200		
			F A	0.000	0.00	
				1.00000		2,605.20
1030	213-00061	Mulch Tackifier	200.000	200.000		
			LB	0.000	0.00	
				4.02000		804.00
1035	202-00023	Rem Emb Prot Ty 3	1.000	1.000		
			EACH	0.000	0.00	
				1,433.34000		1,433.34
1040	202-01175	Rem of Guardrail (Spec)	218.000	29.000		
			LF	189.000	19,406.52	
				102.68000		22,384.24
1045	606-00716	Gdrail Ty 7 (Sty CA) (Spec)	29.000	29.000		
			LF	0.000	0.00	
				284.25000		8,243.25
1050	202-00201	Rem Curb	124.000	124.000		
			LF	0.000	0.00	
				31.52000		3,908.48

CONTID: C19085
 PCN: 19085-BID
 PROJECT: FSA 0761-216

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 20
 ESTIMATE RUN 07/06/2017
 15:02:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1055	210-02900	Relay Riprap	0.000	0.000		
			CY	0.000	0.00	
			58.49000	0.000		0.00
1060	507-00000	Conc S and D Pave	8.400	8.400		
			CY	0.000	0.00	
			804.81000	8.400		6,760.40
1065	609-21020	C and G Ty 2 II-B	0.000	0.000		
			LF	0.000	0.00	
			33.86000	0.000		0.00
1070	609-40010	Curb Ty 4 B	73.000	73.000		
			LF	0.000	0.00	
			58.60000	73.000		4,277.80
1075	615-00050	Emb Prot Ty 5	1.000	1.000		
			EACH	0.000	0.00	
			2,502.48000	1.000		2,502.48
1080	202-00026	Rem S and D Pave	107.000	107.000		
			SY	0.000	0.00	
			35.59000	107.000		3,808.13
1085	206-00065	Str Bkfl (Flow-Fill) Field Rev 10, Drainage Improvements	25.000	20.000		
			CY	5.000	615.25	
			123.05000	25.000		3,076.25
1090	603-01240	24 In RCP Drainage Imprvements, Field Rev 10	16.000	16.000		
			LF	0.000	0.00	
			88.00000	16.000		1,408.00
1095	603-02240	30x19 In RCP Drainage Improvements, Field Rev 10	72.000	72.000		
			LF	0.000	0.00	
			135.38000	72.000		9,747.36
1100	700-70034	F/A F/A 24in to 19x30 Connection	1,053.360	0.000		
			F A	1,053.360	1,053.36	
			1.00000	1,053.360		1,053.36

CONTID: C19085
 PCN: 19085-BID
 PROJECT: FSA 0761-216

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 21
 ESTIMATE RUN 07/06/2017
 15:02:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1105	613-50410	Light Std (Temp) Field rev 14, additonal exit light	1.000	1.000		
			EACH	0.000	0.00	
			4,502.00000	1.000		4,502.00
			CAT 0200	CURRENT AMT	\$ 10,903,189.76 \$	630,155.48 \$ 6,666,371.92
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0910	620-00005	Field Office (Special)	1.000	0.750		
			EACH	0.000	0.00	
			30,000.00000	0.750		22,500.00
0915	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			25,000.00000	1.000		25,000.00
0920	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			2,800.00000	2.000		5,600.00
			CAT 0400	CURRENT AMT	\$ 60,600.00 \$	0.00 \$ 53,100.00
PROJECT TOTAL			CURRENT AMT	\$ 10,963,789.76 \$	630,155.48 \$	6,719,471.92