

ESTIMATE SUMMARY

CONTID: C19094

ESTIMATE NO: 0014 PROG

SPEC YR: 2005

PCN: 19094-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:
I-70 VAIL UNDERPASS

TIME CHARGED: 367.0 DAYS TIME ALLOW: 10/27/201 FIXED COMPLETION DAT
PERCENT TIME: 62.63 ORIG TIME ALLOW: 10/27/201 FIXED COMPLETION DAT

PROJECT NO: STA 0702-327
 I-70 VAIL UNDERPASS

NAME OF ROAD:

PROJECT COUNTIES: EAGLE

CONTRACTOR:

KRAEMER NORTH AMERICA, LLC
P.O. BOX 220

PAY PERIOD ENDING	03/22/2017	DATE TIME STARTED	03/21/2016
DATE LET	12/11/2015	DATE WORK BEGAN	03/21/2016
DATE AWARDED	01/13/2016	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	02/23/2016	DATE ACCEPTED	
DATE NOTICE TO PROCEED	03/21/2016		

PLAIN WI 53577 (608)546-2311

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 17,625,814.48 PARTICIPATING	\$ 13,515,182.16	\$ 20,216.03
AWARD PROJECT AMT:	\$ 17,001,880.95 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	76.68% TOTAL EARNINGS	13,515,182.16	20,216.03
FUNDS AVAILABLE:	\$ 4,110,632.32 STOCKPILED MATERIALS	431,913.13	0.00
	GROSS EARNINGS	13,947,095.29	20,216.03
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-255,028.21	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	13,692,067.08	20,216.03
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	13,692,067.08	20,216.03
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 20,216.03

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19094
 PCN: 19094-BID
 PROJECT: STA 0702-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 2
 ESTIMATE RUN 03/24/2017
 12:39:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00001	*Clearing and Grubbing	1.000	1.000		
			ACRE	0.000	0.00	
			26,939.14000	1.000		26,939.14
0010	202-00010	*Removal of Tree	59.000	59.000		
			EACH	0.000	0.00	
			394.50000	59.000		23,275.50
0015	202-00015	*Removal of Headwall	1.000	1.000		
			EACH	0.000	0.00	
			351.26000	1.000		351.26
0020	202-00019	*Removal of Inlet	6.000	5.000		
			EACH	0.000	0.00	
			810.61000	5.000		4,053.05
0025	202-00027	*Removal of Riprap	103.000	103.000		
			SY	0.000	0.00	
			38.91000	103.000		4,007.73
0030	202-00035	*Removal of Pipe	1,586.000	954.000		
			LF	0.000	0.00	
			12.97000	954.000		12,373.38
0035	202-00037	*Removal of End Section	7.000	7.000		
			EACH	0.000	0.00	
			608.50000	7.000		4,259.50
0040	202-00040	*Removal of Electrical Conduit	1,690.000	1,690.000		
			LF	0.000	0.00	
			9.79000	1,690.000		16,545.10
0045	202-00090	*Removal of Delineator	19.000	19.000		
			EACH	0.000	0.00	
			10.91000	19.000		207.29
0050	202-00200	*Removal of Sidewalk	1,139.000	631.000		
			SY	0.000	0.00	
			9.73000	631.000		6,139.63
0055	202-00203	*Removal of Curb and Gutter	561.000	561.000		
			LF	0.000	0.00	
			3.24000	561.000		1,817.64

CONTID: C19094
 PCN: 19094-BID
 PROJECT: STA 0702-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 3
 ESTIMATE RUN 03/24/2017
 12:39:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00220	*Removal of Asphalt Mat	21,579.000	17,552.000		
			SY	0.000	0.00	
			6.48000	17,552.000		113,736.96
0065	202-00240	*Removal of Asphalt Mat (Planing)	4,000.000	729.000		
			SY	0.000	0.00	
			5.40000	729.000		3,936.60
0070	202-00250	*Removal of Pavement Marking	17,000.000	15,409.000		
			SF	0.000	0.00	
			3.18000	15,409.000		49,000.62
0075	202-00700	*Removal of Light Standard	7.000	7.000		
			EACH	0.000	0.00	
			761.12000	7.000		5,327.84
0080	202-00810	*Removal of Ground Sign	2.000	2.000		
			EACH	0.000	0.00	
			272.96000	2.000		545.92
0085	202-00827	*Removal of Pull Box	0.000	0.000		
			EACH	0.000	0.00	
			271.82000	0.000		0.00
0090	202-01000	*Removal of Fence	220.000	220.000		
			LF	0.000	0.00	
			7.28000	220.000		1,601.60
0095	202-01130	*Removal of Guardrail Type 3	550.000	550.000		
			LF	0.000	0.00	
			5.70000	550.000		3,135.00
0100	202-01300	*Removal of End Anchorage	2.000	2.000		
			EACH	0.000	0.00	
			211.83000	2.000		423.66
0105	202-04001	*Plug Culvert	3.000	1.000		
			EACH	0.000	0.00	
			1,367.22000	1.000		1,367.22
0110	203-00010	*Unclassified Excavation (Complete In Place)	70,257.000	69,679.000		
			CY	0.000	0.00	
			22.69000	69,679.000		1,581,016.51

CONTID: C19094
 PCN: 19094-BID
 PROJECT: STA 0702-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 4
 ESTIMATE RUN 03/24/2017
 12:39:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	203-00100	*Muck Excavation	900.000	789.000		
			CY	0.000	0.00	
			38.91000	789.000		30,699.99
0120	203-01140	*Rolling	10.000	0.000		
			HOURL	0.000	0.00	
			108.08000	0.000		0.00
0125	203-01500	*Blading	10.000	3.000		
			HOURL	0.000	0.00	
			281.01000	3.000		843.03
0130	203-01510	*Backhoe	20.000	0.000		
			HOURL	0.000	0.00	
			118.89000	0.000		0.00
0135	203-01550	*Dozing	10.000	2.000		
			HOURL	0.000	0.00	
			252.91000	2.000		505.82
0140	203-01582	*Truck (Dump)	10.000	0.000		
			HOURL	0.000	0.00	
			115.65000	0.000		0.00
0145	203-01597	*Potholing	175.000	128.500		
			HOURL	0.000	0.00	
			253.99000	128.500		32,637.72
0150	203-01622	*Sweeping (With Pickup Broom)	300.000	235.000		
			HOURL	0.000	0.00	
			286.42000	235.000		67,308.70
0155	203-02330	*Laborer	30.000	9.500		
			HOURL	0.000	0.00	
			63.77000	9.500		605.82
0160	206-00510	*Filter Material (Class A)	12.000	12.000		
			CY	0.000	0.00	
			127.53000	12.000		1,530.36
0165	206-01781	*Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			30,479.84000	1.000		30,479.84

CONTID: C19094
 PCN: 19094-BID
 PROJECT: STA 0702-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 5
 ESTIMATE RUN 03/24/2017
 12:39:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	206-01782	*Shoring (Area 2)	1.000	1.000		
			L S	0.000	0.00	
			52,581.30000	1.000		52,581.30
0175	207-00405	*Topsoil (Special)	5,000.000	2,247.000		
			CY	0.000	0.00	
			45.39000	2,247.000		101,991.33
0180	208-00002	*Erosion Log Type 1 (12 Inch)	8,000.000	5,995.000		
			LF	0.000	0.00	
			4.55000	5,995.000		27,277.25
0185	208-00011	*Erosion Bales (Weed Free)	0.000	0.000		
			EACH	0.000	0.00	
			22.19000	0.000		0.00
0190	208-00035	*Aggregate Bag	683.000	683.000		
			LF	0.000	0.00	
			3.63000	683.000		2,479.29
0195	208-00045	*Concrete Washout Structure	11.000	8.000		
			EACH	0.000	0.00	
			2,229.09000	8.000		17,832.72
0200	208-00051	*Storm Drain Inlet Protection (Type I)	50.000	0.000		
			LF	0.000	0.00	
			3.63000	0.000		0.00
0205	208-00070	*Vehicle Tracking Pad	9.000	5.000		
			EACH	0.000	0.00	
			1,432.07000	5.000		7,160.35
0210	208-00103	*Removal and Disposal of Sediment (Labor)	125.000	106.000		
			HOUR	0.000	0.00	
			63.77000	106.000		6,759.62
0215	208-00105	*Removal and Disposal of Sediment (Equipment)	60.000	36.000		
			HOUR	0.000	0.00	
			161.05000	36.000		5,797.80
0220	208-00206	Erosion Control Supervisor	412.000	197.000		
			DAY	2.000	437.44	
			218.72000	199.000		43,525.28

CONTID: C19094
 PCN: 19094-BID
 PROJECT: STA 0702-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 6
 ESTIMATE RUN 03/24/2017
 12:39:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	210-00010	*Reset Mailbox Structure	1.000	0.000		
			EACH	0.000	0.00	
			436.73000	0.000		0.00
0230	210-00810	*Reset Ground Sign	3.000	0.000		
			EACH	0.000	0.00	
			409.44000	0.000		0.00
0235	210-01170	Reset Guardrail Type 7	9,885.000	9,885.000		
			LF	0.000	0.00	
			49.22000	9,885.000		486,539.70
0240	210-04020	*Modify Inlet	6.000	6.000		
			EACH	0.000	0.00	
			675.51000	6.000		4,053.06
0245	212-00006	*Seeding (Native)	6.000	3.870		
			ACRE	0.000	0.00	
			494.73000	3.870		1,914.61
0250	212-00009	*Seeding (Temporary)	0.000	0.000		
			ACRE	0.000	0.00	
			188.36000	0.000		0.00
0255	212-00032	*Soil Conditioning	6.000	3.870		
			ACRE	0.000	0.00	
			5,169.21000	3.870		20,004.84
0260	212-00048	*Soil Preparation (Special)	540.000	0.000		
			CY	0.000	0.00	
			68.75000	0.000		0.00
0265	212-00050	*Sod	5,750.000	0.000		
			SF	0.000	0.00	
			0.86000	0.000		0.00
0270	212-00100	Tree Retention and Protection	1.000	0.500		
			L S	0.000	0.00	
			7,490.00000	0.500		3,745.00
0275	213-00003	*Mulching (Weed Free)	6.000	3.700		
			ACRE	0.000	0.00	
			1,742.92000	3.700		6,448.80

CONTID: C19094
 PCN: 19094-BID
 PROJECT: STA 0702-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 7
 ESTIMATE RUN 03/24/2017
 12:39:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	213-00005	*Mulching (Decorative)	1,125.000	0.000		
			CF	0.000	0.00	
			6.93000	0.000		0.00
0285	213-00008	*Mulching (Wood Chip)	7,250.000	0.000		
			CF	0.000	0.00	
			4.11000	0.000		0.00
0290	213-00061	*Mulch Tackifier	1,200.000	740.000		
			LB	0.000	0.00	
			2.81000	740.000		2,079.40
0295	213-00462	*Metal Landscape Border (3/16 X 5-1/2 Inch)	970.000	0.000		
			LF	0.000	0.00	
			8.71000	0.000		0.00
0300	214-00005	*Landscape Maintenance (24 Month)	1.000	0.000		
			L S	0.000	0.00	
			17,212.66000	0.000		0.00
0305	214-00225	*Deciduous Tree (2.5 Inch Caliper)	69.000	0.000		
			EACH	0.000	0.00	
			480.65000	0.000		0.00
0310	214-00280	*Deciduous Tree (8 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			428.70000	0.000		0.00
0315	214-00350	*Deciduous Shrub (5 Gallon Container)	357.000	0.000		
			EACH	0.000	0.00	
			31.94000	0.000		0.00
0320	214-00370	*Deciduous Shrub (7 Gallon Container)	13.000	0.000		
			EACH	0.000	0.00	
			115.84000	0.000		0.00
0325	214-00470	*Evergreen Tree (7 Gallon Container)	9.000	0.000		
			EACH	0.000	0.00	
			89.85000	0.000		0.00
0330	214-00508	*Evergreen Tree (8 Foot) (Ball and Burlap)	25.000	0.000		
			EACH	0.000	0.00	
			619.22000	0.000		0.00

CONTID: C19094
 PCN: 19094-BID
 PROJECT: STA 0702-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 8
 ESTIMATE RUN 03/24/2017
 12:39:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	214-00510	*Evergreen Tree (10 Foot) (Ball and Burlap)	31.000	0.000		
			EACH	0.000	0.00	
			864.97000	0.000		0.00
0340	214-00514	*Evergreen Tree (14 Foot) (Ball and Burlap)	28.000	0.000		
			EACH	0.000	0.00	
			1,428.97000	0.000		0.00
0345	214-00650	*Evergreen Shrub (5 Gallon Container)	104.000	0.000		
			EACH	0.000	0.00	
			37.89000	0.000		0.00
0350	214-00910	*Perennials (1 Gallon Container)	395.000	0.000		
			EACH	0.000	0.00	
			12.99000	0.000		0.00
0355	215-00100	*Transplant Tree (Over 6 Inch)	0.000	0.000		
			EACH	0.000	0.00	
			1,185.83000	0.000		0.00
0360	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	4,500.000	823.000		
			SY	0.000	0.00	
			2.87000	823.000		2,362.01
0365	240-00000	*Wildlife Biologist	45.000	22.000		
			HOURL	0.000	0.00	
			90.13000	22.000		1,982.86
0370	240-00010	*Removal of Nests	10.000	3.000		
			HOURL	0.000	0.00	
			84.83000	3.000		254.49
0375	240-00020	*Netting	0.000	0.000		
			SY	0.000	0.00	
			15.40000	0.000		0.00
0380	304-06007	*Aggregate Base Course (Class 6)	4,500.000	3,362.000		
			CY	0.000	0.00	
			82.14000	3,362.000		276,154.68
0385	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	350.000	315.850		
			TON	0.000	0.00	
			178.34000	315.850		56,328.69

CONTID: C19094
 PCN: 19094-BID
 PROJECT: STA 0702-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 9
 ESTIMATE RUN 03/24/2017
 12:39:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	403-34801	*Hot Mix Asphalt (Grading SX) (100)	4,589.000	2,934.440		
			TON	0.000	0.00	
			95.11000	2,934.440		279,094.59
0395	411-03342	*Asphalt Cement Performance Grade (PG 64-28)	100.000	23.310		
			TON	0.000	0.00	
			721.98000	23.310		16,829.35
0400	411-03352	*Asphalt Cement Performance Grade (PG 58-28)	192.000	128.430		
			TON	0.000	0.00	
			555.53000	128.430		71,346.72
0405	411-10255	*Emulsified Asphalt (Slow-Setting)	1,243.000	463.000		
			GAL	0.000	0.00	
			5.40000	463.000		2,500.20
0410	420-00132	*Geotextile (Separator) (Class 1)	13,283.000	8,815.000		
			SY	0.000	0.00	
			1.40000	8,815.000		12,341.00
0415	420-00133	*Geotextile (Separator) (Class 2)	2,534.000	2,534.000		
			SY	0.000	0.00	
			2.05000	2,534.000		5,194.70
0420	504-03411	*Retaining Wall (Boulder)	947.000	947.000		
			SF	0.000	0.00	
			32.42000	947.000		30,701.74
0425	506-00030	*Grouted Riprap	18.000	18.000		
			CY	0.000	0.00	
			432.32000	18.000		7,781.76
0430	506-00206	*Riprap (6 Inch)	228.000	120.000		
			CY	0.000	0.00	
			259.39000	120.000		31,126.80
0435	506-00409	*Soil Riprap (9 Inch)	14.000	14.000		
			CY	0.000	0.00	
			232.37000	14.000		3,253.18
0440	507-00400	*Bituminous Slope and Ditch Paving (Asphalt)	7.000	0.000		
			TON	0.000	0.00	
			304.79000	0.000		0.00

CONTID: C19094
 PCN: 19094-BID
 PROJECT: STA 0702-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 10
 ESTIMATE RUN 03/24/2017
 12:39:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	514-00201	Pedestrian Railing (Steel)(Special)	425.000	0.000		
			LF	0.000	0.00	
			153.23000	0.000		0.00
0445		MATERIAL ALLOWANCE Pedestrian Rail		272.274		
			LF	0.000	0.00	
			153.23000	272.274		41,720.55
0450	601-03000	*Concrete Class D	2.000	0.000		
			CY	0.000	0.00	
			2,675.00000	0.000		0.00
0455	603-00200	*Pipe Protection	1.000	1.000		
			L S	0.000	0.00	
			3,296.47000	1.000		3,296.47
0460	603-01180	*18 Inch Reinforced Concrete Pipe	1,797.000	1,797.000		
			LF	0.000	0.00	
			92.95000	1,797.000		167,031.15
0465	603-01240	*24 Inch Reinforced Concrete Pipe	800.000	800.000		
			LF	0.000	0.00	
			139.42000	800.000		111,536.00
0470	603-01420	*42 Inch Reinforced Concrete Pipe	186.000	186.000		
			LF	0.000	0.00	
			221.56000	186.000		41,210.16
0475	603-02180	*23x14 Inch Reinforced Concrete Pipe Elliptical	60.000	60.000		
			LF	0.000	0.00	
			148.07000	60.000		8,884.20
0480	603-02240	*30x19 Inch Reinforced Concrete Pipe Elliptical	61.000	0.000		
			LF	0.000	0.00	
			122.13000	0.000		0.00
0485	603-05018	*18 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			1,302.37000	1.000		1,302.37
0490	603-05042	*42 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			3,620.71000	1.000		3,620.71

CONTID: C19094
 PCN: 19094-BID
 PROJECT: STA 0702-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 11
 ESTIMATE RUN 03/24/2017
 12:39:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0495	603-05124	*30x19 Inch Reinforced Concrete End Section Elliptical	2.000	0.000		
		EACH		0.000	0.00	
			1,621.21000	0.000		0.00
0500	603-50008	*8 Inch Plastic Pipe	32.000	32.000		
		LF		0.000	0.00	
			67.01000	32.000		2,144.32
0505	604-00305	*Inlet Type C (5 Foot)	4.000	4.000		
		EACH		0.000	0.00	
			3,480.21000	4.000		13,920.84
0510	604-00310	*Inlet Type C (10 Foot)	1.000	1.000		
		EACH		0.000	0.00	
			5,079.79000	1.000		5,079.79
0515	604-00315	*Inlet Type C (15 Foot)	2.000	2.000		
		EACH		0.000	0.00	
			6,522.68000	2.000		13,045.36
0520	604-00505	*Inlet Type D (5 Foot)	1.000	1.000		
		EACH		0.000	0.00	
			4,690.71000	1.000		4,690.71
0525	604-00510	*Inlet Type D (10 Foot)	1.000	1.000		
		EACH		0.000	0.00	
			5,674.24000	1.000		5,674.24
0530	604-16605	*Inlet Type 16 (Triple) (5 Foot)	1.000	1.000		
		EACH		0.000	0.00	
			7,457.58000	1.000		7,457.58
0535	604-19105	*Inlet Type R L 5 (5 Foot)	11.000	11.000		
		EACH		0.000	0.00	
			4,723.13000	11.000		51,954.43
0540	604-19110	*Inlet Type R L 5 (10 Foot)	4.000	4.000		
		EACH		0.000	0.00	
			5,944.45000	4.000		23,777.80
0545	604-19115	*Inlet Type R L 5 (15 Foot)	1.000	1.000		
		EACH		0.000	0.00	
			6,841.52000	1.000		6,841.52

CONTID: C19094
 PCN: 19094-BID
 PROJECT: STA 0702-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 12
 ESTIMATE RUN 03/24/2017
 12:39:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0550	604-30005	*Manhole Slab Base (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			3,458.58000	1.000		3,458.58
0555	604-30010	*Manhole Slab Base (10 Foot)	15.000	15.000		
			EACH	0.000	0.00	
			4,539.39000	15.000		68,090.85
0560	604-31010	*Manhole Box Base (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			10,467.63000	1.000		10,467.63
0565	604-39020	*Manhole Special (20 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			54,013.39000	1.000		54,013.39
0570	604-83110	*10 Inch Plastic Pipe Sewer (Polyvinyl Chloride)	217.000	217.000		
			LF	0.000	0.00	
			87.55000	217.000		18,998.35
0575	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	0.000	0.000		
			LF	0.000	0.00	
			36.07000	0.000		0.00
0580	606-01320	*End Anchorage Type 3B	1.000	1.000		
			EACH	0.000	0.00	
			1,314.12000	1.000		1,314.12
0585	606-01340	*End Anchorage Type 3D	3.000	1.000		
			EACH	0.000	0.00	
			972.23000	1.000		972.23
0590	606-01370	*Transition Type 3G	0.000	0.000		
			EACH	0.000	0.00	
			1,873.86000	0.000		0.00
0595	606-01380	*Transition Type 3H	0.000	0.000		
			EACH	0.000	0.00	
			1,118.89000	0.000		0.00
0600	606-02003	*End Anchorage (Nonflared)	2.000	1.000		
			EACH	0.000	0.00	
			4,524.42000	1.000		4,524.42

CONTID: C19094
 PCN: 19094-BID
 PROJECT: STA 0702-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 13
 ESTIMATE RUN 03/24/2017
 12:39:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0605	607-11525	*Fence (Plastic)	3,500.000	2,695.000		
			LF	0.000	0.00	
			5.38000	2,695.000		14,499.10
0610	608-00005	*Concrete Sidewalk (Special)	550.000	0.000		
			SY	0.000	0.00	
			57.41000	0.000		0.00
0615	608-00006	*Concrete Sidewalk (6 Inch)	2,634.000	821.000		
			SY	0.000	0.00	
			55.90000	821.000		45,893.90
0620	608-00010	*Concrete Curb Ramp	136.000	18.000		
			SY	0.000	0.00	
			158.33000	18.000		2,849.94
0625	608-00012	*Curb Ramp (Special)	39.000	0.000		
			SY	0.000	0.00	
			181.29000	0.000		0.00
0630	608-00015	*Detectable Warnings	16.000	0.000		
			SF	0.000	0.00	
			70.10000	0.000		0.00
0635	608-00050	*Brick Pavers	4,270.000	0.000		
			SF	0.000	0.00	
			22.57000	0.000		0.00
0640	608-00110	*Reinforced Grass/Plastic Porous Pavement	188.000	0.000		
			SY	0.000	0.00	
			28.69000	0.000		0.00
0645	608-01000	*Bituminous Sidewalk	61.000	0.000		
			TON	0.000	0.00	
			175.09000	0.000		0.00
0650	609-20010	*Curb Type 2 (Section B)	112.000	0.000		
			LF	0.000	0.00	
			19.94000	0.000		0.00
0655	609-21010	*Curb and Gutter Type 2 (Section I-B)	1,352.000	856.000		
			LF	0.000	0.00	
			23.26000	856.000		19,910.56

CONTID: C19094
 PCN: 19094-BID
 PROJECT: STA 0702-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 14
 ESTIMATE RUN 03/24/2017
 12:39:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0660	609-21020	*Curb and Gutter Type 2 (Section II-B)	4,820.000	1,974.000		
			LF	0.000	0.00	
			25.38000	1,974.000		50,100.12
0665	609-21900	*Curb and Gutter Type 2 (Special)	502.000	0.000		
			LF	0.000	0.00	
			30.52000	0.000		0.00
0670	609-60011	*Curb Type 6 (Section M)	537.000	0.000		
			LF	0.000	0.00	
			17.29000	0.000		0.00
0675	609-71000	*Curb (Special)	497.000	0.000		
			LF	0.000	0.00	
			32.64000	0.000		0.00
0680	612-00001	*Delineator (Type I)	105.000	94.000		
			EACH	0.000	0.00	
			27.30000	94.000		2,566.20
0685	612-00002	*Delineator (Type II)	10.000	0.000		
			EACH	0.000	0.00	
			32.75000	0.000		0.00
0690	612-00003	*Delineator (Type III)	20.000	0.000		
			EACH	0.000	0.00	
			32.75000	0.000		0.00
0695	612-00260	*Location Marker (Fiber Optic)(Dome)	0.000	0.000		
			EACH	0.000	0.00	
			93.51000	0.000		0.00
0700	613-00100	*1 Inch Electrical Conduit	250.000	104.000		
			LF	0.000	0.00	
			14.13000	104.000		1,469.52
0705	613-01100	*1 Inch Electrical Conduit (Plastic)	1,400.000	636.000		
			LF	0.000	0.00	
			5.44000	636.000		3,459.84
0710	613-01200	*2 Inch Electrical Conduit (Plastic)	5,022.000	5,022.000		
			LF	0.000	0.00	
			11.96000	5,022.000		60,063.12

CONTID: C19094
 PCN: 19094-BID
 PROJECT: STA 0702-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 15
 ESTIMATE RUN 03/24/2017
 12:39:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0715	613-01300	*3 Inch Electrical Conduit (Plastic)	500.000	396.000		
			LF	0.000	0.00	
			18.49000	396.000		7,322.04
0720	613-04120	*1 Inch Electrical Conduit (Liquidtight Flexible Metal)	135.000	0.000		
			LF	0.000	0.00	
			10.87000	0.000		0.00
0725	613-07023	*Pull Box (24"x36"x24")	5.000	2.000		
			EACH	0.000	0.00	
			1,457.00000	2.000		2,914.00
0730	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			23,433.74000	0.000		0.00
0735	613-13060	*Luminaire (LED) (1300 Lumens)	12.000	11.000		
			EACH	0.000	0.00	
			1,555.94000	11.000		17,115.34
0740	613-13065	*Luminaire (LED) (5400 Lumens)	12.000	0.000		
			EACH	0.000	0.00	
			4,303.58000	0.000		0.00
0745	613-34200	*Light Standard Metal (20 Foot)	12.000	0.000		
			EACH	0.000	0.00	
			3,594.65000	0.000		0.00
0750	613-40000	*Concrete Foundation Pad	1.000	0.000		
			EACH	0.000	0.00	
			559.96000	0.000		0.00
0755	613-40010	*Light Standard Foundation	10.000	0.000		
			EACH	0.000	0.00	
			1,337.39000	0.000		0.00
0760	613-40012	*Light Standard Foundation Special	12.000	10.000		
			EACH	0.000	0.00	
			952.48000	10.000		9,524.80
0765	613-50100	*Lighting Control Center	1.000	0.000		
			EACH	0.000	0.00	
			17,258.90000	0.000		0.00

CONTID: C19094
 PCN: 19094-BID
 PROJECT: STA 0702-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 16
 ESTIMATE RUN 03/24/2017
 12:39:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0770	613-50130	*4-Plex Receptacle (With Back Box and Cover)	17.000	0.000		
			EACH	0.000	0.00	
			1,652.71000	0.000		0.00
0775	613-50150	*Secondary Service Pedestal	1.000	0.000		
			EACH	0.000	0.00	
			1,579.87000	0.000		0.00
0780	614-00011	*Sign Panel (Class I)	185.000	0.000		
			SF	0.000	0.00	
			22.93000	0.000		0.00
0785	614-00012	*Sign Panel (Class II)	204.000	0.000		
			SF	0.000	0.00	
			26.20000	0.000		0.00
0790	614-00040	*Sign Post (Special)	742.000	0.000		
			LF	0.000	0.00	
			21.84000	0.000		0.00
0795	614-87350	*Test Fiber Optic Cable	1.000	1.000		
			L S	0.000	0.00	
			1,543.98000	1.000		1,543.98
0800	614-87498	*Fiber Optic Cable (Single Mode) (144 Strands)	1,970.000	1,970.000		
			LF	0.000	0.00	
			5.44000	1,970.000		10,716.80
0805	615-00050	*Embankment Protector Type 5	2.000	0.000		
			EACH	0.000	0.00	
			1,605.00000	0.000		0.00
0810	619-00007	*Connect To Existing Waterline	2.000	2.000		
			EACH	0.000	0.00	
			3,782.82000	2.000		7,565.64
0815	619-06080	*8 Inch Ductile Iron Pipe	201.000	201.000		
			LF	0.000	0.00	
			81.06000	201.000		16,293.06
0820	619-40120	*1-1/2 Inch Copper Pipe	35.000	0.000		
			LF	0.000	0.00	
			24.35000	0.000		0.00

CONTID: C19094
 PCN: 19094-BID
 PROJECT: STA 0702-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 17
 ESTIMATE RUN 03/24/2017
 12:39:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0825	619-50060	*3/4 Inch Plastic Pipe	3,050.000	0.000		
			LF	0.000	0.00	
			3.08000	0.000		0.00
0830	619-50080	*1 Inch Plastic Pipe	6,570.000	0.000		
			LF	0.000	0.00	
			4.11000	0.000		0.00
0835	619-50120	*1-1/2 Inch Plastic Pipe	1,075.000	0.000		
			LF	0.000	0.00	
			4.44000	0.000		0.00
0840	619-50160	*2 Inch Plastic Pipe	2,835.000	210.000		
			LF	0.000	0.00	
			7.62000	210.000		1,600.20
0845	619-50320	*4 Inch Plastic Pipe	780.000	130.000		
			LF	0.000	0.00	
			13.79000	130.000		1,792.70
0850	619-75064	*8 Inch Gate Valve	2.000	2.000		
			EACH	0.000	0.00	
			1,664.45000	2.000		3,328.90
0855	621-00430	*Detour	1,500.000	1,455.000		
			SY	0.000	0.00	
			32.34000	1,455.000		47,054.70
0860	621-00450	*Detour Pavement	4,750.000	4,497.000		
			SY	0.000	0.00	
			67.04000	4,497.000		301,478.88
0865	623-00164	*Drip Emitter	242.000	0.000		
			EACH	0.000	0.00	
			9.58000	0.000		0.00
0870	623-00165	*Emitter Valve Assembly	11.000	0.000		
			EACH	0.000	0.00	
			290.13000	0.000		0.00
0875	623-00205	*4 Inch Pop-Up Spray Sprinkler	161.000	0.000		
			EACH	0.000	0.00	
			20.57000	0.000		0.00

CONTID: C19094
 PCN: 19094-BID
 PROJECT: STA 0702-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 18
 ESTIMATE RUN 03/24/2017
 12:39:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0880	623-00212	*12 Inch Pop-Up Spray Sprinkler	29.000	0.000		
			EACH	0.000	0.00	
			31.39000	0.000		0.00
0885	623-00304	*1/2 Inch Pop-Up Rotary Sprinkler	3.000	0.000		
			EACH	0.000	0.00	
			25.98000	0.000		0.00
0890	623-00404	*1/2 Inch Above Ground Rotary Sprinkler	221.000	0.000		
			EACH	0.000	0.00	
			34.10000	0.000		0.00
0895	623-01506	*3/4 Inch Check Valve	2.000	0.000		
			EACH	0.000	0.00	
			92.57000	0.000		0.00
0900	623-01712	*1-1/2 Inch Backflow Preventer	1.000	0.000		
			EACH	0.000	0.00	
			5,867.46000	0.000		0.00
0905	623-02006	*3/4 Inch Drain Valve	5.000	0.000		
			EACH	0.000	0.00	
			195.94000	0.000		0.00
0910	623-03108	*1 Inch Automatic Control Valve	16.000	0.000		
			EACH	0.000	0.00	
			208.85000	0.000		0.00
0915	623-03112	*1-1/2 Inch Automatic Control Valve	7.000	0.000		
			EACH	0.000	0.00	
			246.83000	0.000		0.00
0920	623-04000	*Control Wire 24 Volt	21,980.000	0.000		
			LF	0.000	0.00	
			0.17000	0.000		0.00
0925	623-04008	*1 Inch Quick-Coupler Valve	8.000	0.000		
			EACH	0.000	0.00	
			195.94000	0.000		0.00
0930	623-05016	*2 Inch Gate Valve	7.000	0.000		
			EACH	0.000	0.00	
			355.08000	0.000		0.00

CONTID: C19094
 PCN: 19094-BID
 PROJECT: STA 0702-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 19
 ESTIMATE RUN 03/24/2017
 12:39:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0935	623-07012	*1-1/2 Inch Water Meter	1.000	0.000		
			EACH	0.000	0.00	
			12,016.39000	0.000		0.00
0940	623-07510	*Weather Station	1.000	0.000		
			EACH	0.000	0.00	
			232.75000	0.000		0.00
0945	623-07600	*1-1/2 Inch Flow Sensor	1.000	0.000		
			EACH	0.000	0.00	
			678.77000	0.000		0.00
0950	623-08148	*48 Station Automatic Controller	1.000	0.000		
			EACH	0.000	0.00	
			5,715.91000	0.000		0.00
0955	623-08200	*Master Controller	1.000	0.000		
			EACH	0.000	0.00	
			325.85000	0.000		0.00
0960	624-20300	*Detour Drainage Pipe (Class 0)	702.000	702.000		
			LF	0.000	0.00	
			87.55000	702.000		61,460.10
0965	625-00000	*Construction Surveying	1.000	0.850		
			L S	0.000	0.00	
			223,168.94000	0.850		189,693.60
0970	625-00001	*Construction Surveying (Hourly)	50.000	44.500		
			HOOR	0.000	0.00	
			174.41000	44.500		7,761.25
0975	626-00100	*Mobilization (without Autopay)	1.000	1.000		
			L S	0.000	0.00	
			2,685,043.73000	1.000		2,685,043.73
0980	626-01000	*Public Information Services	1.000	0.650		
			L S	0.050	6,197.71	
			123,954.15000	0.700		86,767.91
0985	627-00005	*Epoxy Pavement Marking	150.000	77.000		
			GAL	0.000	0.00	
			297.22000	77.000		22,885.94

CONTID: C19094
 PCN: 19094-BID
 PROJECT: STA 0702-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 20
 ESTIMATE RUN 03/24/2017
 12:39:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0990	627-00011	*Pavement Marking Paint (Waterborne)	310.000	265.000		
			GAL	0.000	0.00	
			81.06000	265.000		21,480.90
0995	627-01003	*Preformed Plastic Pavement Marking (Type A) (Inlaid)	265.000	0.000		
			SF	0.000	0.00	
			19.45000	0.000		0.00
1000	627-30407	*Preformed Thermoplastic Pavement Marking (Word-Symbol) (Spe	77.500	0.000		
			SF	0.000	0.00	
			23.78000	0.000		0.00
1005	627-30411	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	478.000	0.000		
			SF	0.000	0.00	
			15.13000	0.000		0.00
1010	630-00000	*Flagging	5,000.000	4,035.250		
			HOUR	0.000	0.00	
			30.07000	4,035.250		121,339.97
1015	630-00007	*Traffic Control Inspection	250.000	162.000		
			DAY	26.000	9,701.38	
			373.13000	188.000		70,148.44
1020	630-00012	*Traffic Control Management	412.000	192.000		
			DAY	2.000	2,148.68	
			1,074.34000	194.000		208,421.96
1025	630-80001	*Flashing Beacon (Portable)	24.000	9.500		
			EACH	0.000	0.00	
			164.62000	9.500		1,563.89
1030	630-80335	*Barricade (Type 3 M-A) (Temporary)	8.000	4.000		
			EACH	0.000	0.00	
			109.74000	4.000		438.96
1035	630-80337	*Barricade (Type 3 M-C) (Temporary)	2.000	1.000		
			EACH	0.000	0.00	
			329.23000	1.000		329.23
1040	630-80341	*Construction Traffic Sign (Panel Size A)	100.000	48.500		
			EACH	0.000	0.00	
			65.85000	48.500		3,193.73

CONTID: C19094
 PCN: 19094-BID
 PROJECT: STA 0702-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 21
 ESTIMATE RUN 03/24/2017
 12:39:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1045	630-80342	*Construction Traffic Sign (Panel Size B)	131.000	65.500		
			EACH	0.000	0.00	
			65.85000	65.500		4,313.18
1050	630-80343	*Construction Traffic Sign (Panel Size C)	25.000	12.000		
			EACH	0.000	0.00	
			65.85000	12.000		790.20
1055	630-80344	*Construction Traffic Sign (Special)	525.000	261.250		
			SF	0.000	0.00	
			21.95000	261.250		5,734.44
1060	630-80353	*Vertical Panel (With Light) (Flashing)	81.000	40.500		
			EACH	0.000	0.00	
			65.85000	40.500		2,666.93
1065	630-80355	*Portable Message Sign Panel	4.000	2.000		
			EACH	0.000	0.00	
			5,487.18000	2.000		10,974.36
1070	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	1.000		
			EACH	0.000	0.00	
			2,743.60000	1.000		2,743.60
1075	630-80360	*Drum Channelizing Device	277.000	138.500		
			EACH	0.000	0.00	
			65.85000	138.500		9,120.23
1080	630-80363	*Drum Channelizing Device (With Light) (Flashing)	0.000	0.000		
			EACH	0.000	0.00	
			65.85000	0.000		0.00
1085	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	0.000	0.000		
			EACH	0.000	0.00	
			65.85000	0.000		0.00
1090	630-80367	*Portable Traffic Speed Monitor	2.000	1.000		
			EACH	0.000	0.00	
			2,743.59000	1.000		2,743.59
1095	630-80370	Concrete Barrier (Temporary)	3,828.000	1,914.000		
			LF	0.000	0.00	
			12.29000	1,914.000		23,523.06

CONTID: C19094
 PCN: 19094-BID
 PROJECT: STA 0702-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 22
 ESTIMATE RUN 03/24/2017
 12:39:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1100	630-80378	*Glare Screen (Temporary)	2,484.000	1,242.000		
			LF	0.000	0.00	
			18.65000	1,242.000		23,163.30
1105	630-80380	*Traffic Cone	200.000	100.000		
			EACH	0.000	0.00	
			16.46000	100.000		1,646.00
1110	630-85011	Impact Attenuator (Temporary)	2,500.000	683.000		
			DAY	56.000	1,053.36	
			18.81000	739.000		13,900.59
1115	630-85041	*Mobile Attenuator	75.000	58.000		
			DAY	2.000	658.46	
			329.23000	60.000		19,753.80
1120	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1125	700-70011	F/A Partnering	1,400.000	1,400.000		
			F A	0.000	0.00	
			1.00000	1,400.000		1,400.00
1130	700-70012	F/A Asphalt Pavement Incentive	10,000.000	-9,416.160		
			F A	0.000	0.00	
			1.00000	-9,416.160		-9,416.16
1135	700-70014	F/A Incentive	7,500.000	7,500.000		
			F A	0.000	0.00	
			1.00000	7,500.000		7,500.00
1140	700-70016	F/A Fuel Cost Adjustment	7,500.000	-817.280		
			F A	0.000	0.00	
			1.00000	-817.280		-817.28
1145	700-70019	F/A Asphalt Cement Cost Adjustment	10,000.000	5,103.810		
			F A	0.000	0.00	
			1.00000	5,103.810		5,103.81
1150	700-70021	F/A On-The-Job Trainee	0.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C19094
 PCN: 19094-BID
 PROJECT: STA 0702-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 23
 ESTIMATE RUN 03/24/2017
 12:39:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1155	700-70082	F/A Furnish & Install Electrical Service	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1160	700-70110	F/A Install Utilities	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1165	700-70130	F/A Repair Irrigation	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1565	206-01783	Shoring (A 3)	1.000	1.000		
			L S	0.000	0.00	
			26,643.00000	1.000		26,643.00
1570	206-01784	Shoring (A 4)	1.000	1.000		
			L S	0.000	0.00	
			31,351.00000	1.000		31,351.00
1575	206-00065	Str Bkfl (Flow-Fill)	199.000	199.000		
			CY	0.000	0.00	
			176.87000	199.000		35,197.13
1580	606-00301	Gdrail Ty 3 (6-3) 31" Height	2,500.000	875.000		
			LF	0.000	0.00	
			37.77000	875.000		33,048.75
1580		MATERIAL ALLOWANCE Guardrail		0.000		
			LF	0.000	0.00	
			37.77000	0.000		0.00
1585	606-01370	Transition Ty 3G 31" Height	4.000	2.000		
			EACH	0.000	0.00	
			2,113.09000	2.000		4,226.18
1590	606-01380	Transition Ty 3H 31" Height	3.000	1.000		
			EACH	0.000	0.00	
			1,264.74000	1.000		1,264.74
1605	700-70021	F/A On-The-Job Trainee Changing Unit Price for OJT	2,560.000	2,053.000		
			HOOR	9.500	19.00	
			2.00000	2,062.500		4,125.00

CONTID: C19094
 PCN: 19094-BID
 PROJECT: STA 0702-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 24
 ESTIMATE RUN 03/24/2017
 12:39:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1615	900-00010	Added Item (Hour)/ Removal of Boulders (Special)	69.000	69.000		
			HOOR	0.000	0.00	
			267.50000	69.000		18,457.50
1635	202-00031	Rem of Fire Hydrant	1.000	1.000		
			EACH	0.000	0.00	
			3,210.00000	1.000		3,210.00
1640	900-00014	Added Item (Lump Sum)/ Sanitary Sewer Lateral Relocation	1.000	1.000		
			L S	0.000	0.00	
			14,766.00000	1.000		14,766.00
			CAT 0200	CURRENT AMT	\$ 11,163,201.46 \$	20,216.03 \$ 8,693,869.22
CAT NO0300 F-11-BU						
1175	206-00000	*Structure Excavation	1,588.000	1,588.000		
			CY	0.000	0.00	
			32.42000	1,588.000		51,482.96
1180	206-00100	*Structure Backfill (Class 1)	997.000	997.000		
			CY	0.000	0.00	
			45.39000	997.000		45,253.83
1185	206-00200	*Structure Backfill (Class 2)	58.000	58.000		
			CY	0.000	0.00	
			22.69000	58.000		1,316.02
1190	206-00360	*Mechanical Reinforcement of Soil	992.000	992.000		
			CY	0.000	0.00	
			31.34000	992.000		31,089.28
1195	403-34801	*Hot Mix Asphalt (Grading SX) (100)	117.000	117.000		
			TON	0.000	0.00	
			95.11000	117.000		11,127.87
1200	411-03342	*Asphalt Cement Performance Grade (PG 64-28)	6.130	6.130		
			TON	0.000	0.00	
			721.98000	6.130		4,425.74
1205	502-11275	*Steel Piling (HP 12X74) (Install Only)	375.000	375.000		
			LF	0.000	0.00	
			37.26000	375.000		13,972.50

CONTID: C19094
 PCN: 19094-BID
 PROJECT: STA 0702-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 25
 ESTIMATE RUN 03/24/2017
 12:39:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 F-11-BU							
1210	515-00120	*Waterproofing (Membrane)	741.000	741.000			
			SY	0.000	0.00		
			24.20000	741.000		17,932.20	
1215	601-03040	*Concrete Class D (Bridge)	375.000	375.000			
			CY	0.000	0.00		
			806.63000	375.000		302,486.25	
1220	601-30000	*Stone Fascia	1,453.000	1,453.000			
			SF	0.000	0.00		
			47.19000	1,453.000		68,567.07	
1225	601-40400	*Structural Concrete Stain	825.000	50.000			
			SY	0.000	0.00		
			12.04000	50.000		602.00	
1230	602-00020	*Reinforcing Steel (Epoxy Coated)	51,765.000	51,765.000			
			LB	0.000	0.00		
			1.08000	51,765.000		55,906.20	
1235	606-11000	*Bridge Rail Type 10	328.000	328.000			
			LF	0.000	0.00		
			173.21000	328.000		56,812.88	
1240	607-53149	*Fence Chain Link (Special) (48 Inch)	314.000	0.000			
			LF	0.000	0.00		
			39.56000	0.000		0.00	
1245	613-00200	*2 Inch Electrical Conduit	507.000	0.000			
			LF	0.000	0.00		
			15.23000	0.000		0.00	
1250	613-13003	*Luminaire (Special)(LED)(50 Watt)	2.000	0.000			
			EACH	0.000	0.00		
			1,862.57000	0.000		0.00	
1255	618-01995	*Prestressed Concrete Box (Depth 32 Inch Through 48 Inch) (Install Only)	4,608.000	4,608.000			
			EACH	0.000	0.00		
			25.08000	4,608.000		115,568.64	
			CAT 0300	CURRENT AMT \$	809,743.03 \$	0.00 \$	776,543.44

CONTID: C19094
 PCN: 19094-BID
 PROJECT: STA 0702-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 26
 ESTIMATE RUN 03/24/2017
 12:39:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 F-11-BV						
1260	206-00000	*Structure Excavation	1,707.000	1,707.000		
			CY	0.000	0.00	
			32.42000	1,707.000		55,340.94
1265	206-00100	*Structure Backfill (Class 1)	1,030.000	1,030.000		
			CY	0.000	0.00	
			45.39000	1,030.000		46,751.70
1270	206-00200	*Structure Backfill (Class 2)	118.000	118.000		
			CY	0.000	0.00	
			22.69000	118.000		2,677.42
1275	206-00360	*Mechanical Reinforcement of Soil	1,001.000	1,001.000		
			CY	0.000	0.00	
			31.34000	1,001.000		31,371.34
1280	403-34801	*Hot Mix Asphalt (Grading SX) (100)	81.370	81.370		
			TON	0.000	0.00	
			95.11000	81.370		7,739.10
1285	411-03342	*Asphalt Cement Performance Grade (PG 64-28)	4.210	4.210		
			TON	0.000	0.00	
			721.98000	4.210		3,039.54
1290	502-11275	*Steel Piling (HP 12X74) (Install Only)	453.000	453.000		
			LF	0.000	0.00	
			37.26000	453.000		16,878.78
1295	515-00120	*Waterproofing (Membrane)	797.000	797.000		
			SY	0.000	0.00	
			24.20000	797.000		19,287.40
1300	601-03040	*Concrete Class D (Bridge)	389.000	389.000		
			CY	0.000	0.00	
			806.63000	389.000		313,779.07
1305	601-30000	*Stone Fascia	1,433.000	1,096.000		
			SF	0.000	0.00	
			47.19000	1,096.000		51,720.24
1310	601-40400	*Structural Concrete Stain	901.000	0.000		
			SY	0.000	0.00	
			12.04000	0.000		0.00

CONTID: C19094
 PCN: 19094-BID
 PROJECT: STA 0702-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 27
 ESTIMATE RUN 03/24/2017
 12:39:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0301 F-11-BV							
1315	602-00020	*Reinforcing Steel (Epoxy Coated)	52,840.000	52,840.000			
			LB	0.000	0.00		
			1.08000	52,840.000		57,067.20	
1320	606-11000	*Bridge Rail Type 10	351.000	351.000			
			LF	0.000	0.00		
			173.21000	351.000		60,796.71	
1325	607-53149	*Fence Chain Link (Special) (48 Inch)	337.000	0.000			
			LF	0.000	0.00		
			39.56000	0.000		0.00	
1325		MATERIAL ALLOWANCE Fence Post Embeds		314.000			
			LF	0.000	0.00		
			26.21697	314.000		8,232.13	
1330	613-13003	*Luminaire (Special)(LED)(50 Watt)	2.000	0.000			
			EACH	0.000	0.00		
			1,862.57000	0.000		0.00	
1335	618-01995	*Prestressed Concrete Box (Depth 32 Inch Through 48 Inch) (Install Only)	5,077.000	5,077.000			
			EACH	0.000	0.00		
			25.08000	5,077.000		127,331.16	
1610	900-00012	Added Item (Foot)/ Steel Piling (HP 12x74) Cut-Offs	10.000	10.000			
			LF	0.000	0.00		
			29.81000	10.000		298.10	
			CAT 0301	CURRENT AMT \$	837,886.63 \$	0.00 \$	802,310.83
CAT NO0302 Walls							
1340	206-00000	*Structure Excavation	3,404.000	3,404.000			
			CY	0.000	0.00		
			32.42000	3,404.000		110,357.68	
1345	206-00100	*Structure Backfill (Class 1)	1,775.000	1,623.000			
			CY	0.000	0.00		
			45.39000	1,623.000		73,667.97	
1350	206-00200	*Structure Backfill (Class 2)	376.000	0.000			
			CY	0.000	0.00		
			22.69000	0.000		0.00	

CONTID: C19094
 PCN: 19094-BID
 PROJECT: STA 0702-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 28
 ESTIMATE RUN 03/24/2017
 12:39:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 Walls						
1355	206-01786	*Shoring (Area 6)	1.000	1.000		
			L S	0.000	0.00	
			48,150.00000	1.000		48,150.00
1360	420-00000	*Geomembrane	385.000	0.000		
			SY	0.000	0.00	
			7.56000	0.000		0.00
1365	504-06100	*Ground Nailed Wall	15,621.000	15,621.000		
			SF	0.000	0.00	
			50.86000	15,621.000		794,484.06
1365		MATERIAL ALLOWANCE Bearing Plates		0.000		
			SF	0.000	0.00	
			50.86000	0.000		0.00
1365		MATERIAL ALLOWANCE Soil Nails		0.000		
			SF	0.000	0.00	
			50.86000	0.000		0.00
1365		MATERIAL ALLOWANCE Rebar		0.000		
			SF	0.000	0.00	
			50.86000	0.000		0.00
1370	514-00201	Pedestrian Railing (Steel)(Special)	875.000	0.000		
			LF	0.000	0.00	
			153.23000	0.000		0.00
1370		MATERIAL ALLOWANCE Pedestrian Rail		552.799		
			LF	0.000	0.00	
			153.23000	552.799		84,705.39
1375	601-03050	*Concrete Class D (Wall)	915.000	873.800		
			CY	0.000	0.00	
			1,148.53000	873.800		1,003,585.51
1380	601-30000	*Stone Fascia	25,000.000	591.000		
			SF	0.000	0.00	
			47.19000	591.000		27,889.29
1380		MATERIAL ALLOWANCE Stone Fascia		2,611.782		
			SF	0.000	0.00	
			47.19000	2,611.782		123,249.99

CONTID: C19094
 PCN: 19094-BID
 PROJECT: STA 0702-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0014

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 Walls						
1380		MATERIAL ALLOWANCE Stone Fascia		468.320		
			SF	0.000	0.00	
			47.19000	468.320		22,100.02
1380		MATERIAL ALLOWANCE Stone Veneer		3,219.008		
			SF	0.000	0.00	
			47.19000	3,219.008		151,904.99
1385	601-40000	*Masonry Veneer	4,263.000	141.000		
			SF	0.000	0.00	
			13.18000	141.000		1,858.38
1390	602-00000	*Reinforcing Steel	76,119.000	71,230.000		
			LB	0.000	0.00	
			0.97000	71,230.000		69,093.10
1395	602-00020	*Reinforcing Steel (Epoxy Coated)	36,586.000	35,369.000		
			LB	0.000	0.00	
			1.08000	35,369.000		38,198.52
1400	604-19000	*Inlet Special	1.000	1.000		
			EACH	0.000	0.00	
			10,896.71000	1.000		10,896.71
1405	605-00040	*4 Inch Perforated Pipe Underdrain	2,309.000	0.000		
			LF	0.000	0.00	
			17.29000	0.000		0.00
1410	605-83002	*Geocomposite Drain with Pipe	635.000	635.000		
			SY	0.000	0.00	
			46.47000	635.000		29,508.45
1415	605-84000	*Subsurface Drain Outlet	300.000	18.000		
			LF	0.000	0.00	
			32.42000	18.000		583.56
1420	607-53149	*Fence Chain Link (Special) (48 Inch)	1,200.000	90.000		
			LF	0.000	0.00	
			39.56000	90.000		3,560.40

CONTID: C19094
 PCN: 19094-BID
 PROJECT: STA 0702-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 30
 ESTIMATE RUN 03/24/2017
 12:39:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 Walls						
1425	609-24000	*Gutter Type 2 (Special)	90.000	0.000		
			LF	0.000	0.00	
			36.47000	0.000		0.00
			CAT 0302	CURRENT AMT \$	3,720,074.95 \$	0.00 \$ 2,593,794.02
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1430	620-00005	Field Office (Special)	1.000	1.000		
			EACH	0.000	0.00	
			246,044.99000	1.000		246,044.99
1435	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			38,260.12000	1.000		38,260.12
1440	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			2,921.10000	1.000		2,921.10
			CAT 0400	CURRENT AMT \$	287,226.21 \$	0.00 \$ 287,226.21
CAT NO0500 ERWSD New Water Line						
1445	202-00035	*Removal of Pipe	185.000	185.000		
			LF	0.000	0.00	
			12.97000	185.000		2,399.45
1450	613-08000	*Vault (Install Only)	1.000	1.000		
			EACH	0.000	0.00	
			3,805.59000	1.000		3,805.59
1455	619-00007	*Connect To Existing Waterline	2.000	2.000		
			EACH	0.000	0.00	
			3,782.82000	2.000		7,565.64
1460	619-06060	*6 Inch Ductile Iron Pipe	143.000	143.000		
			LF	0.000	0.00	
			56.21000	143.000		8,038.03
1465	619-06120	*12 Inch Ductile Iron Pipe	558.000	558.000		
			LF	0.000	0.00	
			145.91000	558.000		81,417.78
1470	619-06160	*16 Inch Ductile Iron Pipe	1,359.000	1,359.000		
			LF	0.000	0.00	
			153.47000	1,359.000		208,565.73

CONTID: C19094
 PCN: 19094-BID
 PROJECT: STA 0702-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 31
 ESTIMATE RUN 03/24/2017
 12:39:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0500 ERWSD New Water Line							
1475	619-72000	*Guard Valve with Megalugs	5.000	5.000			
			EACH	0.000	0.00		
			1,188.89000	5.000		5,944.45	
1480	619-73000	*PRV Vault	1.000	1.000			
			EACH	0.000	0.00		
			153,474.74000	1.000		153,474.74	
1485	619-73051	*6 Inch Air Valve Access Manhole Assembly	1.000	1.000			
			EACH	0.000	0.00		
			5,976.87000	1.000		5,976.87	
1490	619-75048	*6 Inch Gate Valve	5.000	5.000			
			EACH	0.000	0.00		
			1,188.89000	5.000		5,944.45	
1495	619-75064	*8 Inch Gate Valve	3.000	3.000			
			EACH	0.000	0.00		
			1,664.45000	3.000		4,993.35	
1500	619-75080	*10 Inch Gate Valve	0.000	0.000			
			EACH	0.000	0.00		
			2,188.63000	0.000		0.00	
1505	619-75096	*12 Inch Gate Valve	2.000	2.000			
			EACH	0.000	0.00		
			2,864.14000	2.000		5,728.28	
1510	619-75116	*16 Inch Gate Valve	2.000	2.000			
			EACH	0.000	0.00		
			3,058.69000	2.000		6,117.38	
1515	619-78042	*5-1/4 Inch Fire Hydrant	5.000	5.000			
			EACH	0.000	0.00		
			5,328.39000	5.000		26,641.95	
1595	900-00014	Added Item (Lump Sum)/ PRV Vault Changes	1.000	1.000			
			L S	0.000	0.00		
			3,200.01000	1.000		3,200.01	
			CAT 0500	CURRENT AMT \$	529,813.70 \$	0.00 \$	529,813.70

CONTID: C19094
 PCN: 19094-BID
 PROJECT: STA 0702-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 32
 ESTIMATE RUN 03/24/2017
 12:39:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0501 Vail Resorts Raw Water						
1520	202-00035	*Removal of Pipe	554.000	554.000		
			LF	0.000	0.00	
			12.97000	554.000		7,185.38
1525	619-00007	*Connect To Existing Waterline	4.000	4.000		
			EACH	0.000	0.00	
			3,782.82000	4.000		15,131.28
1530	619-06120	*12 Inch Ductile Iron Pipe	810.000	810.000		
			LF	0.000	0.00	
			145.91000	810.000		118,187.10
1535	619-73051	*6 Inch Air Valve Access Manhole Assembly	2.000	2.000		
			EACH	0.000	0.00	
			5,976.87000	2.000		11,953.74
1620	613-01200	2 In Elec Cond (P) Vail Resorts	1,130.000	1,130.000		
			LF	0.000	0.00	
			11.96000	1,130.000		13,514.80
1625	613-07023	Pull Box (24"x36"x24") Vail Resorts	2.000	0.000		
			EACH	0.000	0.00	
			1,457.00000	0.000		0.00
1630	619-75096	12 In Gate Valve	2.000	2.000		
			EACH	0.000	0.00	
			2,864.14000	2.000		5,728.28
			CAT 0501	CURRENT AMT \$	174,614.58 \$	0.00 \$ 171,700.58
CAT NO0502 Comcast						
1540	613-01402	*4 Inch Electrical Conduit (Plastic)(Install Only)	1,100.000	1,100.000		
			LF	0.000	0.00	
			8.70000	1,100.000		9,570.00
1545	613-08000	*Vault (Install Only)	4.000	1.000		
			EACH	0.000	0.00	
			3,805.59000	1.000		3,805.59
			CAT 0502	CURRENT AMT \$	24,792.36 \$	0.00 \$ 13,375.59
CAT NO0503 Holy Cross Electric						
1550	613-01402	*4 Inch Electrical Conduit (Plastic)(Install Only)	1,880.000	1,880.000		
			LF	0.000	0.00	
			8.70000	1,880.000		16,356.00

CONTID: C19094
 PCN: 19094-BID
 PROJECT: STA 0702-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 33
 ESTIMATE RUN 03/24/2017
 12:39:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0503 Holy Cross Electric						
1555	613-01602	*6 Inch Electrical Conduit (Plastic)(Install Only)	3,920.000	3,920.000		
			LF	0.000	0.00	
			11.96000	3,920.000		46,883.20
1560	613-08000	*Vault (Install Only)	4.000	4.000		
			EACH	0.000	0.00	
			3,805.59000	4.000		15,222.36
			CAT 0503	CURRENT AMT	\$ 78,461.56	\$ 0.00
			PROJECT TOTAL	CURRENT AMT	\$ 17,625,814.48	\$ 20,216.03
					\$ 13,947,095.15	