

ESTIMATE SUMMARY

CONTID: C19122

ESTIMATE NO: 0007 FINL

SPEC YR: 2005

PCN: 19122-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 110.0 DAYS

TIME ALLOW:

110 WORK DAYS

SH96 SIGNAL IMPROVEMENTS

PERCENT TIME: 100.00

ORIG TIME ALLOW:

100 WORK DAYS

PROJECT NO: FSA096A-041

SH96 SIGNAL IMPROVEMENTS

NAME OF ROAD: 096A

PROJECT COUNTIES: PUEBLO

CONTRACTOR:

EVEN CONSTRUCTION, INC. dba EVEN-PREISSER, INC.

PAY PERIOD ENDING 05/03/2016

DATE TIME STARTED 02/24/2014

520 EAST COSTILLA STREET

DATE LET 06/20/2013

DATE WORK BEGAN

DATE AWARDED 07/09/2013

DATE TIME STOPPED 06/06/2015

DATE CONTRACT EXECUTED 02/24/2014

DATE ACCEPTED 06/06/2015

COLORADO SPRINGS CO 80903 (719)442-2614

DATE NOTICE TO PROCEED 02/24/2014

CURRENT TOTAL

THIS ESTIMATE

CURRENT PROJECT AMT:	\$ 1,733,399.57	PARTICIPATING	\$ 1,549,246.58	\$ -9,512.00
AWARD PROJECT AMT:	\$ 1,384,479.75	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	89.38%	TOTAL EARNINGS	1,549,246.58	-9,512.00
FUNDS AVAILABLE:	\$ 184,152.99	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	1,549,246.58	-9,512.00
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	0.00	20,767.20
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	1,549,246.58	11,255.20
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	1,549,246.58	11,255.20
		OTHER ADJUSTMENTS	0.00	0.00

PAYMENT DUE \$ 11,255.20

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19122  
 PCN: 19122-BID  
 PROJECT: FSA096A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 2  
 ESTIMATE RUN 05/03/2016  
 13:44:01

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	202-00003	Removal of Structure (Special)	1.000	1.000		
			L S	0.000	0.00	
			8,000.00000	1.000		8,000.00
0010	202-00019	Removal of Inlet	5.000	5.000		
			EACH	0.000	0.00	
			895.00000	5.000		4,475.00
0015	202-00021	Removal of Manhole	1.000	1.000		
			EACH	0.000	0.00	
			1,300.00000	1.000		1,300.00
0020	202-00035	Removal of Pipe	27.000	27.000		
			LF	0.000	0.00	
			18.00000	27.000		486.00
0025	202-00090	Removal of Delineator	4.000	4.000		
			EACH	0.000	0.00	
			10.00000	4.000		40.00
0030	202-00190	Removal of Concrete Median Cover Material	1,017.000	1,017.000		
			SY	0.000	0.00	
			18.00000	1,017.000		18,306.00
0035	202-00200	Removal of Sidewalk	755.890	755.890		
			SY	0.000	0.00	
			18.00000	755.890		13,606.02
0040	202-00202	Removal of Gutter	167.000	166.000		
			LF	0.000	0.00	
			18.00000	166.000		2,988.00
0045	202-00203	Removal of Curb and Gutter	1,323.000	1,323.000		
			LF	0.000	0.00	
			8.00000	1,323.000		10,584.00
0050	202-00206	Removal of Concrete Curb Ramp	47.000	47.000		
			SY	0.000	0.00	
			18.00000	47.000		846.00
0055	202-00220	*Removal of Asphalt Mat	1,445.000	1,286.890		
			SY	0.000	0.00	
			13.50000	1,286.890		17,373.02

CONTID: C19122  
 PCN: 19122-BID  
 PROJECT: FSA096A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3  
 ESTIMATE RUN 05/03/2016  
 13:44:01

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00250	Removal of Pavement Marking	2,965.000	2,965.000		
			SF	0.000	0.00	
			3.60000	2,965.000		10,674.00
0065	202-00700	*Removal of Light Standard	1.000	1.000		
			EACH	0.000	0.00	
			275.00000	1.000		275.00
0070	202-00705	Removal of Light Standard Foundation	1.000	1.000		
			EACH	0.000	0.00	
			425.00000	1.000		425.00
0075	202-00810	Removal of Ground Sign	10.000	10.000		
			EACH	0.000	0.00	
			78.65000	10.000		786.50
0080	202-00828	*Removal of Traffic Signal Equipment	1.000	1.000		
			L S	0.000	0.00	
			9,350.00000	1.000		9,350.00
0085	203-00010	Unclassified Excavation (Complete In Place)	633.000	633.000		
			CY	0.000	0.00	
			12.40000	633.000		7,849.20
0090	203-01597	Potholing	52.000	52.000		
			HOURL	0.000	0.00	
			302.50000	52.000		15,730.00
0095	206-00065	Structure Backfill (Flow-Fill)	164.000	150.000		
			CY	0.000	0.00	
			148.00000	150.000		22,200.00
0100	206-00510	Filter Material (Class A)	16.000	16.000		
			CY	0.000	0.00	
			58.00000	16.000		928.00
0105	206-01750	Shoring	1.000	1.000		
			L S	0.000	0.00	
			9,500.00000	1.000		9,500.00
0110	208-00035	Aggregate Bag	165.000	165.000		
			LF	0.000	0.00	
			8.00000	165.000		1,320.00

CONTID: C19122  
 PCN: 19122-BID  
 PROJECT: FSA096A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4  
 ESTIMATE RUN 05/03/2016  
 13:44:01

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	208-00045	Concrete Washout Structure	4.000	3.000		
			EACH	0.000	0.00	
			1,150.00000	3.000		3,450.00
0120	208-00051	Storm Drain Inlet Protection (Type 1)	161.000	143.000		
			LF	0.000	0.00	
			10.00000	143.000		1,430.00
0125	208-00106	Sweeping (Sediment Removal)	10.000	10.000		
			HOUR	0.000	0.00	
			150.00000	10.000		1,500.00
0130	210-00100	Reset Trash Guard	5.000	4.000		
			EACH	0.000	0.00	
			25.00000	4.000		100.00
0135	210-00810	Reset Ground Sign	10.000	10.000		
			EACH	0.000	0.00	
			460.00000	10.000		4,600.00
0140	210-00815	Reset Sign Panel	36.000	36.000		
			EACH	0.000	0.00	
			275.00000	36.000		9,900.00
0145	210-04010	Adjust Manhole	3.000	2.000		
			EACH	0.000	0.00	
			650.00000	2.000		1,300.00
0150	210-04050	Adjust Valve Box	3.000	3.000		
			EACH	0.000	0.00	
			350.00000	3.000		1,050.00
0155	304-06000	Aggregate Base Course (Class 6)	435.000	412.480		
			TON	0.000	0.00	
			22.50000	412.480		9,280.80
0160	403-34841	Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	387.360	387.360		
			TON	0.000	0.00	
			187.00000	387.360		72,436.32
0165	412-00601	Concrete Pavement (6 Inch) (Special)	51.000	51.000		
			SY	0.000	0.00	
			68.40000	51.000		3,488.40

CONTID: C19122  
 PCN: 19122-BID  
 PROJECT: FSA096A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5  
 ESTIMATE RUN 05/03/2016  
 13:44:01

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	412-00801	Concrete Pavement (8 Inch) (Special)	142.000	142.000		
			SY	0.000	0.00	
			86.40000	142.000		12,268.80
0175	420-00112	Geotextile (Drainage) (Class 1)	55.000	23.000		
			SY	0.000	0.00	
			3.50000	23.000		80.50
0180	503-00018	*Drilled Caisson (18 Inch)	48.000	46.000		
			LF	0.000	0.00	
			86.25000	46.000		3,967.50
0185	503-00036	*Drilled Caisson (36 Inch)	231.000	231.000		
			LF	0.000	0.00	
			339.00000	231.000		78,309.00
0190	503-00054	*Drilled Caisson (54 Inch)	21.000	21.000		
			LF	0.000	0.00	
			569.00000	21.000		11,949.00
0195	601-03052	Concrete Class D (Wall) (Colored)	57.000	57.000		
			CY	0.000	0.00	
			895.00000	57.000		51,015.00
0200	601-40010	Masonry Wall	440.000	440.000		
			SF	0.000	0.00	
			38.00000	440.000		16,720.00
0205	603-01150	15 Inch Reinforced Concrete Pipe	125.000	125.000		
			LF	0.000	0.00	
			58.00000	125.000		7,250.00
0210	603-01180	18 Inch Reinforced Concrete Pipe	28.000	28.000		
			LF	0.000	0.00	
			54.00000	28.000		1,512.00
0215	604-00305	Inlet Type C (5 Foot)	4.000	4.000		
			EACH	0.000	0.00	
			3,200.00000	4.000		12,800.00
0220	604-19000	Inlet Special	1.000	1.000		
			EACH	0.000	0.00	
			6,250.00000	1.000		6,250.00

CONTID: C19122  
 PCN: 19122-BID  
 PROJECT: FSA096A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 6  
 ESTIMATE RUN 05/03/2016  
 13:44:01

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	604-19005	Inlet Special (5 Foot)	1.500	1.500		
			EACH	0.000	0.00	
			4,850.00000	1.500		7,275.00
0230	604-30005	Manhole Slab Base (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			3,600.00000	1.000		3,600.00
0235	604-30010	Manhole Slab Base (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			4,800.00000	1.000		4,800.00
0240	608-00000	Concrete Sidewalk	434.000	434.000		
			SY	0.000	0.00	
			27.00000	434.000		11,718.00
0245	608-00012	Curb Ramp (Special)	98.000	97.000		
			SY	0.000	0.00	
			114.00000	97.000		11,058.00
0250	608-00015	Detectable Warnings	321.000	321.000		
			SF	0.000	0.00	
			66.00000	321.000		21,186.00
0255	608-00350	Concrete Sidewalk (Colored)	365.000	319.000		
			SY	0.000	0.00	
			49.50000	319.000		15,790.50
0260	608-10000	Sidewalk Drain	9.000	9.000		
			LF	0.000	0.00	
			210.00000	9.000		1,890.00
0265	609-21020	Curb and Gutter Type 2 (Section II-B)	1,512.000	1,512.000		
			LF	0.000	0.00	
			18.50000	1,512.000		27,972.00
0270	610-00024	Median Cover Material (4 Inch Patterned Concrete)	8,404.000	8,404.000		
			SF	0.000	0.00	
			6.45000	8,404.000		54,205.80
0275	612-00043	Delineator (Flexible) (Type III)	2.000	2.000		
			EACH	0.000	0.00	
			42.00000	2.000		84.00

CONTID: C19122  
 PCN: 19122-BID  
 PROJECT: FSA096A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 7  
 ESTIMATE RUN 05/03/2016  
 13:44:01

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	613-00200	*2 Inch Electrical Conduit	820.000	820.000		
			LF	0.000	0.00	
			9.20000	820.000		7,544.00
0285	613-00206	2 Inch Electrical Conduit (Bored)	1,235.000	1,126.000		
			LF	0.000	0.00	
			12.10000	1,126.000		13,624.60
0290	613-00306	3 Inch Electrical Conduit (Bored)	2,470.000	1,880.000		
			LF	0.000	0.00	
			14.30000	1,880.000		26,884.00
0295	613-07023	*Pull Box (24"x36"x24")	7.000	7.000		
			EACH	0.000	0.00	
			825.00000	7.000		5,775.00
0300	613-07060	*Pull Box (18"x30"x18") Deep	16.000	16.000		
			EACH	0.000	0.00	
			655.00000	16.000		10,480.00
0305	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			44,000.00000	1.000		44,000.00
0310	613-13000	*Luminaire (LED)	14.000	14.000		
			EACH	0.000	0.00	
			2,420.00000	14.000		33,880.00
0315	614-00011	Sign Panel (Class I)	5.000	5.000		
			SF	0.000	0.00	
			18.75000	5.000		93.75
0320	614-00012	Sign Panel (Class II)	36.000	36.000		
			SF	0.000	0.00	
			21.80000	36.000		784.80
0325	614-01512	Steel Sign Support (2-Inch Round)(Post)	13.000	13.000		
			LF	0.000	0.00	
			21.75000	13.000		282.75
0330	614-01575	Steel Sign Support (2-1/2 Inch Round NP-40)(Post)	39.000	39.000		
			LF	0.000	0.00	
			41.25000	39.000		1,608.75

CONTID: C19122  
 PCN: 19122-BID  
 PROJECT: FSA096A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 8  
 ESTIMATE RUN 05/03/2016  
 13:44:01

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	614-03001	Concrete Footing (Type 1)	4.000	4.000		
			EACH	0.000	0.00	
			1,250.00000	4.000		5,000.00
0340	614-70150	*Pedestrian Signal Face (16) (Countdown)	32.000	32.000		
			EACH	0.000	0.00	
			517.00000	32.000		16,544.00
0345	614-70336	*Traffic Signal Face (12-12-12)	45.000	45.000		
			EACH	0.000	0.00	
			715.00000	45.000		32,175.00
0350	614-70560	*Traffic Signal Face (12-12-12-12-12)	16.000	7.000		
			EACH	0.000	0.00	
			1,100.00000	7.000		7,700.00
0355	614-72855	*Traffic Signal Controller Cabinet	4.000	4.000		
			EACH	0.000	0.00	
			22,220.00000	4.000		88,880.00
0360	614-72860	*Pedestrian Push Button	8.000	8.000		
			EACH	0.000	0.00	
			180.00000	8.000		1,440.00
0365	614-72862	*Pedestrian Push Button (Special)	32.000	32.000		
			EACH	0.000	0.00	
			1,045.00000	32.000		33,440.00
0370	614-81020	*Traffic Signal-Light Pole Steel (2 Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			40,700.00000	1.000		40,700.00
0375	614-81125	*Traffic Signal-Light Pole Steel (1-25 Foot Mast Arm)	2.000	2.000		
			EACH	0.000	0.00	
			17,050.00000	2.000		34,100.00
0380	614-81135	*Traffic Signal-Light Pole Steel (1-35 Foot Mast Arm)	6.000	6.000		
			EACH	0.000	0.00	
			18,700.00000	6.000		112,200.00
0385	614-81140	*Traffic Signal-Light Pole Steel (1-40 Foot Mast Arm)	2.000	2.000		
			EACH	0.000	0.00	
			19,800.00000	2.000		39,600.00



CONTID: C19122  
 PCN: 19122-BID  
 PROJECT: FSA096A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 9  
 ESTIMATE RUN 05/03/2016  
 13:44:01

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	614-81145	*Traffic Signal-Light Pole Steel (1-45 Foot Mast Arm)	3.000	3.000		
			EACH	0.000	0.00	
			20,570.00000	3.000		61,710.00
0395	614-84100	*Traffic Signal Pedestal Pole Aluminum	12.000	12.000		
			EACH	0.000	0.00	
			1,430.00000	12.000		17,160.00
0400	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			13,750.00000	1.000		13,750.00
0405	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			53,250.00000	1.000		53,250.00
0410	627-00005	Epoxy Pavement Marking	30.000	30.000		
			GAL	0.000	0.00	
			363.00000	30.000		10,890.00
0415	627-30405	Preformed Thermoplastic Pavement Marking (Word-Symbol)	202.000	139.500		
			SF	0.000	0.00	
			24.20000	139.500		3,375.90
0420	627-30410	Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	2,420.000	1,530.000		
			SF	0.000	0.00	
			16.95000	1,530.000		25,933.50
0425	629-01005	*Survey Monument (Type 5)	1.000	1.000		
			EACH	0.000	0.00	
			250.00000	1.000		250.00
0430	630-00000	*Flagging	60.000	36.000		
			HOURL	0.000	0.00	
			25.40000	36.000		914.40
0435	630-00007	*Traffic Control Inspection	66.000	66.000		
			DAY	0.000	0.00	
			66.50000	66.000		4,389.00
0440	630-00012	*Traffic Control Management	100.000	91.000		
			DAY	0.000	0.00	
			545.00000	91.000		49,595.00

CONTID: C19122  
 PCN: 19122-BID  
 PROJECT: FSA096A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 10  
 ESTIMATE RUN 05/03/2016  
 13:44:01

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	630-80341	*Construction Traffic Sign (Panel Size A)	83.600	78.000		
			EACH	0.000	0.00	
			55.00000	78.000		4,290.00
0450	630-80342	*Construction Traffic Sign (Panel Size B)	31.000	1.000		
			EACH	0.000	0.00	
			55.00000	1.000		55.00
0455	630-80343	*Construction Traffic Sign (Panel Size C)	3.000	2.000		
			EACH	0.000	0.00	
			97.00000	2.000		194.00
0460	630-80355	*Portable Message Sign Panel	3.000	3.000		
			EACH	0.000	0.00	
			4,235.00000	3.000		12,705.00
0465	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	6.400	6.000		
			EACH	0.000	0.00	
			1,210.00000	6.000		7,260.00
0470	630-80360	*Drum Channelizing Device	350.000	158.000		
			EACH	0.000	0.00	
			36.30000	158.000		5,735.40
0475	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	70.000	0.000		
			EACH	0.000	0.00	
			48.40000	0.000		0.00
0480	630-80380	*Traffic Cone	132.700	57.000		
			EACH	0.000	0.00	
			7.25000	57.000		413.25
0485	700-70010	F/A Minor Contract Revisions	75,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0490	700-70011	F/A Partnering	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0495	700-70016	F/A Fuel Cost Adjustment	7,800.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C19122  
 PCN: 19122-BID  
 PROJECT: FSA096A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 11  
 ESTIMATE RUN 05/03/2016  
 13:44:01

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	700-70021	F/A On-The-Job Trainee	640.000	0.000		
			HOOR	-9,512.000	-9,512.00	
			1.00000	-9,512.000		-9,512.00
0505	700-70034	F/A Utility Coordination	2,500.000	2,500.000		
			F A	0.000	0.00	
			1.00000	2,500.000		2,500.00
0510	700-70310	F/A Landscaping	100,000.000	75,424.610		
			F A	0.000	0.00	
			1.00000	75,424.610		75,424.61
0515	700-70380	F/A Erosion Control	2,000.000	2,000.000		
			F A	0.000	0.00	
			1.00000	2,000.000		2,000.00
0600	202-00240	Rem Asphalt Mat (Planing) Rem Asphalt Mat (Planing) NW Cor SH96/Greenwood	61.000	61.000		
			SY	0.000	0.00	
			81.59840	61.000		4,977.50
0605	614-72863	Ped Push Button Post Assem	15.000	15.000		
			EACH	0.000	0.00	
			246.00000	15.000		3,690.00
2002	604-25016	Vane Grate Inlet Spec (15 Ft) Triple Type 16 Combo Inlet	1.000	1.000		
			EACH	0.000	0.00	
			9,113.00000	1.000		9,113.00
2010	630-80370	Conc Barrier (Temp) Concrete Barrier (Temp)	30.000	30.000		
			LF	0.000	0.00	
			30.00000	30.000		900.00
2015	630-85041	Mobile Attenuator Mobile Attenuator	1.000	1.000		
			DAY	0.000	0.00	
			515.00000	1.000		515.00
2020	607-21300	Fence Barrier MP Crowd Control Fencing (Temp)(Metal)	60.000	60.000		
			LF	0.000	0.00	
			28.00000	60.000		1,680.00
2025	202-05026	Sawing Asphalt Mat (6 In) Sawcutting Asphalt	154.000	154.000		
			LF	0.000	0.00	
			4.50000	154.000		693.00

CONTID: C19122  
 PCN: 19122-BID  
 PROJECT: FSA096A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 05/03/2016

ESTIMATE NO: 0007

13:44:01

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
2030	630-80335	Barricade (3 M-A) (Temp)	1.000	1.000		
			EACH	0.000	0.00	
			180.00000	1.000		180.00
			<hr/>			
			CAT 0200	CURRENT AMT	\$ 1,732,199.57 \$	-9,512.00 \$ 1,548,046.57
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0520	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			1,200.00000	1.000		1,200.00
			<hr/>			
			CAT 0400	CURRENT AMT	\$ 1,200.00 \$	0.00 \$ 1,200.00
			PROJECT TOTAL	CURRENT AMT	\$ 1,733,399.57 \$	-9,512.00 \$ 1,549,246.57