

ESTIMATE SUMMARY

07:59:09

 CONTID: C19127 ESTIMATE NO: 0006 FINL SPEC YR: 2005
 PCN: 19127-BID COFRS REPORTING CATEGORY: 2 FACS REF NO:

CONTRACT DESCRIPTION: SH 96 OVERLAY - MP 26 TO MP 46
 TIME CHARGED: 83.0 DAYS TIME ALLOW: 84 WORK DAYS
 PERCENT TIME: 98.81 ORIG TIME ALLOW: 72 WORK DAYS

PROJECT NO: STR096A-042
 SH 96 OVERLAY - MP 26 TO MP 46

NAME OF ROAD:

PROJECT COUNTIES: PUEBLO CUSTER

CONTRACTOR:

TONY J. BELTRAMO AND SONS INCORPORATED
 1541 STOCKYARD ROAD
 PUEBLO CO 81001 719-544-4744

PAY PERIOD ENDING	05/15/2015	DATE TIME STARTED	07/07/2014
DATE LET	05/15/2014	DATE WORK BEGAN	
DATE AWARDED	05/28/2014	DATE TIME STOPPED	03/06/2015
DATE CONTRACT EXECUTED	06/12/2014	DATE ACCEPTED	03/06/2015
DATE NOTICE TO PROCEED	07/07/2014		

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 3,724,003.25 PARTICIPATING	\$ 3,712,006.66	\$ -1,121.59
AWARD PROJECT AMT: \$ 3,631,889.35 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 99.68% TOTAL EARNINGS	3,712,006.66	-1,121.59
FUNDS AVAILABLE: \$ 11,996.59 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	3,712,006.66
TOTAL CLAIMS: \$ 0.00 RETAINAGE	0.00	-1,121.59
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	3,712,006.66
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	3,712,006.66
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 1,378.41

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19127
 PCN: 19127-BID
 PROJECT: STR096A-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 2
 ESTIMATE RUN 05/15/2015
 07:59:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 0200 ROADWAY						
0005	202-00240	*Removal of Asphalt Mat (Planing)	45,172.000	45,172.000		
			SY	0.000	0.00	
			2.45000	45,172.000		110,671.40
0010	202-00810	*Removal of Ground Sign	34.000	34.000		
			EACH	0.000	0.00	
			50.00000	34.000		1,700.00
0015	202-01130	*Removal of Guardrail Type 3	100.000	100.000		
			LF	0.000	0.00	
			6.75000	100.000		675.00
0020	202-05026	Sawing Asphalt Material (6 Inch)	0.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0025	208-00002	Erosion Log (12 Inch)	0.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0030	208-00035	Aggregate Bag	0.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0035	208-00045	Concrete Washout Structure	0.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0040	208-00070	Vehicle Tracking Pad	0.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0045	208-00107	Removal of Trash	29.000	29.000		
			HOURL	0.000	0.00	
			45.00000	29.000		1,305.00
0050	208-00205	Erosion Control Supervisor	0.000	0.000		
			HOURL	0.000	0.00	
			45.00000	0.000		0.00
0055	210-04200	*Adjust Guardrail	1,650.000	1,650.000		
			LF	0.000	0.00	
			7.00000	1,650.000		11,550.00

CONTID: C19127
 PCN: 19127-BID
 PROJECT: STR096A-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 3
 ESTIMATE RUN 05/15/2015
 07:59:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0060	240-00010	Removal of Nests	0.000	0.000		
			55.00000	0.000	0.00	0.00
0065	240-00020	Netting	0.000	0.000		
			10.00000	0.000	0.00	0.00
0070	304-06009	Aggregate Base Course (Class 6) (Special)	6,958.570	6,331.540		
			17.00000	627.030	10,659.51	118,295.69
0075	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	60.220	60.220		
			129.50000	0.000	0.00	7,798.49
0080	403-34741	*Hot Mix Asphalt (Grading SX) (75) (PG 64-22)	24,089.780	24,089.780		
			73.15000	-164.000	-11,996.60	1,750,170.81
0085	409-02015	*Cover Coat Material (Type II)	181,336.000	181,336.000		
			2.20000	0.000	0.00	398,939.20
0090	411-10217	*Emulsified Asphalt (CRS-2P)	347.500	347.500		
			180.00000	0.000	0.00	62,550.00
0095	411-10255	Emulsified Asphalt (Slow-Setting)	8,781.000	8,781.000		
			2.50000	0.000	0.00	21,952.50
0100	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	1,106.000	1,106.000		
			18.50000	0.000	0.00	20,461.00
0105	606-01370	*Transition Type 3G	12.000	12.000		
			1,278.00000	0.000	0.00	15,336.00
0110	606-01385	*Transition Type 3J	1.000	1.000		
			1,059.00000	0.000	0.00	1,059.00

CONTID: C19127
 PCN: 19127-BID
 PROJECT: STR096A-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 4
 ESTIMATE RUN 05/15/2015
 07:59:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0115	606-01390	*End Anchorage Type 3K	1.000	1.000		
			EACH	0.000	0.00	
			892.00000	1.000		892.00
0120	606-02005	*End Anchorage (Flared)	11.000	11.000		
			EACH	0.000	0.00	
			1,492.00000	11.000		16,412.00
0125	609-60011	*Curb Type 6 (Section M)	555.000	555.000		
			LF	0.000	0.00	
			30.00000	555.000		16,650.00
0130	614-00011	*Sign Panel (Class I)	262.000	262.000		
			SF	0.000	0.00	
			14.00000	262.000		3,668.00
0135	614-00012	*Sign Panel (Class II)	434.000	434.000		
			SF	0.000	0.00	
			16.00000	434.000		6,944.00
0140	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	37.000	37.000		
			EACH	0.000	0.00	
			160.00000	37.000		5,920.00
0145	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	38.000	38.000		
			EACH	0.000	0.00	
			220.00000	38.000		8,360.00
0150	614-80385	*Rumble Strip	30,100.000	30,100.000		
			LF	0.000	0.00	
			0.30000	30,100.000		9,030.00
0155	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			381,927.00000	1.000		381,927.00
0160	626-01000	Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			4,500.00000	1.000		4,500.00
0165	627-00005	*Epoxy Pavement Marking	1,269.000	1,269.000		
			GAL	0.000	0.00	
			54.00000	1,269.000		68,526.00

CONTID: C19127
 PCN: 19127-BID
 PROJECT: STR096A-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 5
 ESTIMATE RUN 05/15/2015
 07:59:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0170	627-00011	*Pavement Marking Paint (Waterborne)	1,392.000	1,392.000		
			GAL	0.000	0.00	
			25.00000	1,392.000		34,800.00
0175	627-00032	Raised Flexible Pavement Marker (Temporary)	6,500.000	6,500.000		
			EACH	0.000	0.00	
			2.00000	6,500.000		13,000.00
0180	630-00000	*Flagging	3,156.000	3,156.000		
			HOUR	0.000	0.00	
			21.00000	3,156.000		66,276.00
0185	630-00001	*Pilot Car Operation	52.000	52.000		
			HOUR	0.000	0.00	
			36.00000	52.000		1,872.00
0190	630-00007	*Traffic Control Inspection	63.000	63.000		
			DAY	0.000	0.00	
			125.00000	63.000		7,875.00
0195	630-00012	*Traffic Control Management	81.000	81.000		
			DAY	0.000	0.00	
			1,150.00000	81.000		93,150.00
0200	630-80002	*Flashing Beacon (Solar)	4.000	4.000		
			EACH	0.000	0.00	
			200.00000	4.000		800.00
0205	630-80341	*Construction Traffic Sign (Panel Size A)	29.000	29.000		
			EACH	0.000	0.00	
			20.00000	29.000		580.00
0210	630-80342	*Construction Traffic Sign (Panel Size B)	105.000	105.000		
			EACH	0.000	0.00	
			30.00000	105.000		3,150.00
0215	630-80344	*Construction Traffic Sign (Special)	0.000	0.000		
			SF	0.000	0.00	
			20.00000	0.000		0.00
0220	630-80348	*Construction Information Sign	3.000	3.000		
			EACH	0.000	0.00	
			100.00000	3.000		300.00

CONTID: C19127
 PCN: 19127-BID
 PROJECT: STR096A-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 6
 ESTIMATE RUN 05/15/2015
 07:59:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0225	630-80355	*Portable Message Sign Panel	3.000	3.000		
			EACH	0.000	0.00	
			6,000.00000	3.000		18,000.00
0230	630-80363	*Drum Channelizing Device (With Light) (Flashing)	6.000	6.000		
			EACH	0.000	0.00	
			20.00000	6.000		120.00
0235	630-80380	*Traffic Cone	240.000	240.000		
			EACH	0.000	0.00	
			5.00000	240.000		1,200.00
0240	630-80510	*Mobile Pavement Marking Zone	1.000	1.000		
			L S	0.000	0.00	
			1,000.00000	1.000		1,000.00
0245	630-85041	*Mobile Attenuator	3.000	3.000		
			DAY	0.000	0.00	
			30.00000	3.000		90.00
0250	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0255	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0260	700-70012	F/A Asphalt Pavement Incentive	41,333.750	41,333.750		
			F A	0.000	0.00	
			1.00000	41,333.750		41,333.75
0265	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0270	700-70018	F/A Roadway Smoothness Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0275	700-70019	F/A Asphalt Cement Cost Adjustment	-6,136.930	-6,136.930		
			F A	0.000	0.00	
			1.00000	-6,136.930		-6,136.93

CONTID: C19127
 PCN: 19127-BID
 PROJECT: STR096A-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 7
 ESTIMATE RUN 05/15/2015
 07:59:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0280	700-70021	F/A On-The-Job Trainee	431.000	215.500		
			hour	215.500	215.50	
			1.00000	431.000		431.00
0285	700-70031	F/A INTERIM SURFACE REPAIR	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0290	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0385	202-00090	Rem Delineator CMO 003	443.000	443.000		
			EACH	0.000	0.00	
			5.17000	443.000		2,290.31
0390	612-00001	Delin (Ty I) CMO 003	440.000	440.000		
			EACH	0.000	0.00	
			24.15000	440.000		10,626.00
0395	612-00002	Delin (Ty II) CMO 003	12.000	12.000		
			EACH	0.000	0.00	
			25.87000	12.000		310.44
0400	612-00003	Delin (Ty III) CMO 003	128.000	128.000		
			EACH	0.000	0.00	
			25.87000	128.000		3,311.36
0405	900-00006	Added Item (Dollar)/ Price Reduction - 403 Lottmans	-31,680.000	-31,680.000		
			DOL	0.000	0.00	
			1.00000	-31,680.000		-31,680.00
0410	420-00102	Geotextile (Er Cont) (CL 1) CMO 006	27.000	27.000		
			SY	0.000	0.00	
			9.00000	27.000		243.00
0415	506-00209	Riprap (9 In) CMO 006	4.000	4.000		
			CY	0.000	0.00	
			98.50000	4.000		394.00
0420	900-00014	Added Item (Lump Sum)/ Toe Board Forms CMO 006	1.000	1.000		
			L S	0.000	0.00	
			3,956.60000	1.000		3,956.60

CONTID: C19127
 PCN: 19127-BID
 PROJECT: STR096A-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 8
 ESTIMATE RUN 05/15/2015
 07:59:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0425	900-00014	Added Item (Lump Sum)/ Grading CMO 006	1.000	1.000		
			L S	0.000	0.00	
			3,200.00000	1.000		3,200.00
0430	700-70034	F/A Additional Roadway Smoothness Grinding	1,855.000	1,855.000		
			F A	0.000	0.00	
			1.00000	1,855.000		1,855.00
0435	700-70034	F/A Redesign Bridge Rail	1,840.000	1,840.000		
			F A	0.000	0.00	
			1.00000	1,840.000		1,840.00
0440	900-00006	Added Item (Dollar)/ Price Reduction - OJT Hours	-5,270.620	-5,270.620		
			DOL	0.000	0.00	
			1.00000	-5,270.620		-5,270.62
			CAT 0200	CURRENT AMT	\$ 3,326,206.60 \$	-1,121.59 \$ 3,314,210.00
CAT NO0300 0300 STRUCTURES						
0295	202-00240	*Removal of Asphalt Mat (Planing)	440.000	440.000		
			SY	0.000	0.00	
			2.45000	440.000		1,078.00
0300	202-00246	*Removal of Asphalt Mat (Planing) (Special)	1,091.000	1,091.000		
			SY	0.000	0.00	
			8.80000	1,091.000		9,600.80
0305	202-00425	*Removal of Bridge Railing	665.000	665.000		
			LF	0.000	0.00	
			16.35000	665.000		10,872.75
0310	202-00453	*Removal of Portions of Present Structure (Class 2)	322.000	322.000		
			SY	0.000	0.00	
			280.00000	322.000		90,160.00
0315	202-00460	*Removal of Portions of Present Structure (Class 3)	4.000	4.000		
			SY	0.000	0.00	
			375.00000	4.000		1,500.00
0320	206-00065	*Structure Backfill (Flow-Fill)	6.000	6.000		
			CY	0.000	0.00	
			85.00000	6.000		510.00

CONTID: C19127
 PCN: 19127-BID
 PROJECT: STR096A-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 9
 ESTIMATE RUN 05/15/2015
 07:59:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 0300 STRUCTURES							
0325	403-34741	*Hot Mix Asphalt (Grading SX) (75) (PG 64-22)	164.000	164.000			
			TON	0.000	0.00		
			73.15000	164.000		11,996.60	
0330	515-00120	*Waterproofing (Membrane)	1,238.000	1,238.000			
			SY	0.000	0.00		
			20.00000	1,238.000		24,760.00	
0335	518-01001	*Bridge Expansion Joint (Asphaltic Plug)	180.000	180.000			
			LF	0.000	0.00		
			210.00000	180.000		37,800.00	
0340	518-03000	*Sawing and Sealing Bridge Joint	100.000	100.000			
			LF	0.000	0.00		
			25.00000	100.000		2,500.00	
0345	601-03041	*Concrete Class D (Bridge) (Special)	28.000	28.000			
			CY	0.000	0.00		
			1,850.00000	28.000		51,800.00	
0350	601-51005	*Galvanic Anodes	263.000	263.000			
			EACH	0.000	0.00		
			48.00000	263.000		12,624.00	
0355	602-00020	*Reinforcing Steel (Epoxy Coated)	0.000	0.000			
			LB	0.000	0.00		
			3.00000	0.000		0.00	
0360	606-10305	*Bridge Rail Type 3 (Special)	106.000	106.000			
			LF	0.000	0.00		
			82.75000	106.000		8,771.50	
0365	606-11010	*Bridge Rail Type 10R	697.000	697.000			
			LF	0.000	0.00		
			159.00000	697.000		110,823.00	
			CAT 0300	CURRENT AMT \$	374,796.65 \$	0.00 \$	374,796.65
CAT NO0400 0400 CONSTRUCTION ENGINEERING BID ITEMS							
0370	620-00002	Field Office (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			10,000.00000	1.000		10,000.00	

CONTID: C19127
 PCN: 19127-BID
 PROJECT: STR096A-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 10
 ESTIMATE RUN 05/15/2015
 07:59:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 0400 CONSTRUCTION ENGINEERING BID ITEMS						
0375	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			10,000.00000	1.000		10,000.00
0380	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			3,000.00000	1.000		3,000.00
			CAT 0400	CURRENT AMT	\$ 23,000.00	\$ 0.00
			PROJECT TOTAL	CURRENT AMT	\$ 3,724,003.25	\$ -1,121.59
						\$ 3,712,006.65