

ESTIMATE SUMMARY

CONTID: C19134

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 19134-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 82.0 DAYS TIME ALLOW: 11/22/201 FIXED COMPLETION DAT

SH 96A - ARK. RIVER TO US 50B

PERCENT TIME: 17.41 ORIG TIME ALLOW: 11/22/201 FIXED COMPLETION DAT

PROJECT NO:

STM0961-013

SH 96A - ARK. RIVER TO US 50B

NAME OF ROAD:

PROJECT COUNTIES:

PUEBLO

CONTRACTOR:

KIEWIT INFRASTRUCTURE CO.

PAY PERIOD ENDING 10/29/2016

DATE TIME STARTED 08/09/2016

160 INVERNESS DR W STE 110

DATE LET 06/09/2016

DATE WORK BEGAN 08/22/2016

DATE AWARDED 07/25/2016

DATE TIME STOPPED

DATE CONTRACT EXECUTED 08/04/2016

DATE ACCEPTED

ENGLEWOOD

CO 80112 (303)979-9330

DATE NOTICE TO PROCEED 08/09/2016

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 9,065,964.00 PARTICIPATING	\$ 267,176.50	\$ 267,176.50
AWARD PROJECT AMT: \$ 8,362,264.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 2.95% TOTAL EARNINGS	267,176.50	267,176.50
FUNDS AVAILABLE: \$ 8,798,787.50 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	267,176.50
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-8,015.30	-8,015.30
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	259,161.20
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	259,161.20
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE \$ 259,161.20

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19134
 PCN: 19134-BID
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 11/03/2016
 11:38:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.000		
			L S	0.000	0.00	
			5,000.00000	0.000		0.00
0010	202-00010	Removal of Tree	5.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0015	202-00019	Removal of Inlet	13.000	0.000		
			EACH	0.000	0.00	
			900.00000	0.000		0.00
0020	202-00021	Removal of Manhole	2.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0025	202-00035	Removal of Pipe	310.000	0.000		
			LF	0.000	0.00	
			55.00000	0.000		0.00
0030	202-00150	Removal of Wall	7.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0035	202-00155	Removal of Wall	16.000	0.000		
			LF	0.000	0.00	
			150.00000	0.000		0.00
0040	202-00200	Removal of Sidewalk	2,991.000	0.000		
			SY	539.000	5,390.00	
			10.00000	539.000		5,390.00
0045	202-00201	Removal of Curb	29.000	0.000		
			LF	19.000	380.00	
			20.00000	19.000		380.00
0050	202-00202	Removal of Gutter	91.000	0.000		
			LF	56.000	1,120.00	
			20.00000	56.000		1,120.00
0055	202-00203	*Removal of Curb and Gutter	4,194.000	0.000		
			LF	1,056.000	9,504.00	
			9.00000	1,056.000		9,504.00

CONTID: C19134
 PCN: 19134-BID
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 11/03/2016
 11:38:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00205	Removal of Wheel Stop	2.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0065	202-00210	Removal of Concrete Pavement	319.000	0.000		
			SY	150.000	2,250.00	
			15.00000	150.000		2,250.00
0070	202-00220	Removal of Asphalt Mat	3,841.000	0.000		
			SY	421.000	6,315.00	
			15.00000	421.000		6,315.00
0075	202-00240	*Removal of Asphalt Mat (Planing)	139,057.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00
0080	202-00250	*Removal of Pavement Marking	2,933.000	0.000		
			SF	0.000	0.00	
			2.50000	0.000		0.00
0085	202-00700	*Removal of Light Standard	5.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0090	202-00705	*Removal of Light Standard Foundation	5.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0095	202-00810	*Removal of Ground Sign	26.000	0.000		
			EACH	0.000	0.00	
			60.00000	0.000		0.00
0100	202-00821	*Removal of Sign Panel	95.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00
0105	202-00827	*Removal of Pull Box	8.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0110	202-00828	*Removal of Traffic Signal Equipment	1.000	0.000		
			L S	0.000	0.00	
			15,000.00000	0.000		0.00

CONTID: C19134
 PCN: 19134-BID
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 11/03/2016
 11:38:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	202-00831	*Removal of Traffic Signal Head	16.000	0.000		
			EACH	0.000	0.00	
			80.00000	0.000		0.00
0120	202-00855	*Removal of Traffic Signal Controller Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			220.00000	0.000		0.00
0125	202-00860	*Removal of Pedestrian Push Button	16.000	0.000		
			EACH	0.000	0.00	
			330.00000	0.000		0.00
0130	202-04001	Plug Culvert	14.000	0.000		
			EACH	0.000	0.00	
			900.00000	0.000		0.00
0135	203-00000	Unclassified Excavation	420.000	0.000		
			CY	6.000	600.00	
			100.00000	6.000		600.00
0140	203-00060	Embankment Material (Complete In Place)	21.000	0.000		
			CY	0.000	0.00	
			50.00000	0.000		0.00
0145	203-01597	Potholing	120.000	0.000		
			HOURL	16.000	4,800.00	
			300.00000	16.000		4,800.00
0150	206-00000	Structure Excavation	492.000	0.000		
			CY	0.000	0.00	
			40.00000	0.000		0.00
0155	206-00100	Structure Backfill (Class 1)	334.000	0.000		
			CY	0.000	0.00	
			75.00000	0.000		0.00
0160	208-00002	Erosion Log Type 1 (12 Inch)	4,420.000	0.000		
			LF	80.000	720.00	
			9.00000	80.000		720.00
0165	208-00035	Aggregate Bag	900.000	0.000		
			LF	134.000	1,608.00	
			12.00000	134.000		1,608.00

CONTID: C19134
 PCN: 19134-BID
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 11/03/2016
 11:38:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	208-00045	Concrete Washout Structure	8.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0175	208-00051	Storm Drain Inlet Protection (Type I)	345.000	0.000		
			LF	60.000	840.00	
			14.00000	60.000		840.00
0180	208-00052	Storm Drain Inlet Protection (Type II)	142.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
0185	208-00070	Vehicle Tracking Pad	1.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0190	208-00103	Removal and Disposal of Sediment (Labor)	80.000	0.000		
			HOUR	0.000	0.00	
			100.00000	0.000		0.00
0195	208-00105	Removal and Disposal of Sediment (Equipment)	80.000	0.000		
			HOUR	0.000	0.00	
			40.00000	0.000		0.00
0200	208-00106	Sweeping (Sediment Removal)	30.000	0.000		
			HOUR	0.000	0.00	
			150.00000	0.000		0.00
0205	208-00207	Erosion Control Management	260.000	0.000		
			DAY	4.500	90.00	
			20.00000	4.500		90.00
0210	210-00007	Reset Wheel Stop	7.000	0.000		
			EACH	0.000	0.00	
			10.00000	0.000		0.00
0215	210-00760	*Reset Luminaire	6.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0220	210-00810	*Reset Ground Sign	12.000	0.000		
			EACH	5.000	1,750.00	
			350.00000	5.000		1,750.00

CONTID: C19134
 PCN: 19134-BID
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 11/03/2016
 11:38:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	210-00815	*Reset Sign Panel	15.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0230	210-00860	*Reset Pedestrian Push Button	19.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0235	210-01000	Reset Fence	22.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
0240	210-04010	Adjust Manhole	123.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0245	210-04020	Modify Inlet	1.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0250	210-04050	Adjust Valve Box	250.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0255	212-00006	Seeding (Native)	0.100	0.000		
			ACRE	0.000	0.00	
			15,000.00000	0.000		0.00
0260	212-00032	Soil Conditioning	0.100	0.000		
			ACRE	0.000	0.00	
			40,000.00000	0.000		0.00
0265	213-00002	Mulching (Weed Free Hay)	0.100	0.000		
			ACRE	0.000	0.00	
			40,000.00000	0.000		0.00
0270	213-00061	Mulch Tackifier	20.000	0.000		
			LB	0.000	0.00	
			60.00000	0.000		0.00
0275	213-00067	Rock Mulch (Weed Free)	6,633.000	0.000		
			SF	0.000	0.00	
			5.50000	0.000		0.00

CONTID: C19134
 PCN: 19134-BID
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 11/03/2016
 11:38:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	240-00010	Removal of Nests	32.000	0.000		
			HOOR	0.000	0.00	
			50.00000	0.000		0.00
0285	240-00020	Netting	5,000.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00
0290	250-00010	Environmental Health and Safety Management	1.000	0.000		
			L S	0.100	500.00	
			5,000.00000	0.100		500.00
0295	304-06000	Aggregate Base Course (Class 6)	1,088.000	0.000		
			TON	0.000	0.00	
			60.00000	0.000		0.00
0300	304-06008	Aggregate Base Course (Class 6) (Special)	500.000	0.000		
			CY	0.000	0.00	
			40.00000	0.000		0.00
0305	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	857.000	0.000		
			TON	104.700	23,034.00	
			220.00000	104.700		23,034.00
0306	403-00720	HMA (Patching) (Asph)	0.000	0.000		
			TON	0.000	0.00	
			214.32000	0.000		0.00
0310	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	23,177.000	0.000		
			TON	0.000	0.00	
			110.00000	0.000		0.00
0315	411-10255	Emulsified Asphalt (Slow-Setting)	7,345.000	0.000		
			GAL	0.000	0.00	
			2.00000	0.000		0.00
0320	412-00600	*Concrete Pavement (6 Inch)	664.000	0.000		
			SY	163.000	14,670.00	
			90.00000	163.000		14,670.00
0325	412-00700	*Concrete Pavement (7 Inch)	26.000	0.000		
			SY	0.000	0.00	
			120.00000	0.000		0.00

CONTID: C19134
 PCN: 19134-BID
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 11/03/2016
 11:38:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0330	412-00800	*Concrete Pavement (8 Inch)	207.000	0.000		
			SY	0.000	0.00	
			150.00000	0.000		0.00
0335	412-00801	*Concrete Pavement (8 Inch) (Special)	322.000	0.000		
			SY	0.000	0.00	
			160.00000	0.000		0.00
0340	412-00815	*Concrete Pavement (8 Inch) (Reinforced)	264.000	0.000		
			SY	36.000	6,480.00	
			180.00000	36.000		6,480.00
0345	503-00018	*Drilled Caisson (18 Inch)	226.000	0.000		
			LF	0.000	0.00	
			200.00000	0.000		0.00
0350	503-00024	*Drilled Caisson (24 Inch)	7.000	0.000		
			LF	0.000	0.00	
			300.00000	0.000		0.00
0355	503-00036	*Drilled Caisson (36 Inch)	133.000	0.000		
			LF	0.000	0.00	
			600.00000	0.000		0.00
0360	506-01020	Geogrid Reinforcement	500.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
0365	507-00000	*Concrete Slope and Ditch Paving	7.000	0.000		
			CY	0.000	0.00	
			700.00000	0.000		0.00
0370	601-01025	Concrete Class B (Miscellaneous)	10.000	0.000		
			CY	0.000	0.00	
			300.00000	0.000		0.00
0375	601-07000	*Concrete Retaining Wall	14.000	0.000		
			SF	0.000	0.00	
			300.00000	0.000		0.00
0380	603-01180	18 Inch Reinforced Concrete Pipe	768.000	0.000		
			LF	0.000	0.00	
			130.00000	0.000		0.00

CONTID: C19134
 PCN: 19134-BID
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 11/03/2016
 11:38:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0385	603-02180	23x14 Inch Reinforced Concrete Pipe Elliptical	110.000	0.000		
			LF	0.000	0.00	
			170.00000	0.000		0.00
0390	604-16005	Inlet Type 16 (5 Foot)	11.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0395	604-16010	Inlet Type 16 (10 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0400	604-16605	Inlet Type 16 (Triple) (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			7,000.00000	0.000		0.00
0405	604-19305	Inlet Type R L 15 (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			9,000.00000	0.000		0.00
0410	604-30010	Manhole Slab Base (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			11,000.00000	0.000		0.00
0415	604-30015	Manhole Slab Base (15 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			13,000.00000	0.000		0.00
0420	604-31010	Manhole Box Base (10 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			11,000.00000	0.000		0.00
0425	607-11525	Fence (Plastic)	300.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0430	608-00000	*Concrete Sidewalk	1,579.000	0.000		
			SY	240.000	19,200.00	
			80.00000	240.000		19,200.00
0435	608-00010	*Concrete Curb Ramp	696.000	0.000		
			SY	343.000	68,600.00	
			200.00000	343.000		68,600.00

CONTID: C19134
 PCN: 19134-BID
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 11/03/2016
 11:38:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0440	608-00012	*Curb Ramp (Special)	186.000	0.000		
			SY	0.000	0.00	
			250.00000	0.000		0.00
0445	608-00350	*Concrete Sidewalk (Colored)	433.000	0.000		
			SY	0.000	0.00	
			200.00000	0.000		0.00
0450	609-20010	*Curb Type 2 (Section B)	572.000	0.000		
			LF	26.000	910.00	
			35.00000	26.000		910.00
0455	609-21020	*Curb and Gutter Type 2 (Section II-B)	3,966.000	0.000		
			LF	991.000	39,640.00	
			40.00000	991.000		39,640.00
0460	609-21021	Curb and Gutter Type 2 (Section II-M)	201.000	0.000		
			LF	0.000	0.00	
			45.00000	0.000		0.00
0465	609-21900	*Curb and Gutter Type 2 (Special)	411.000	0.000		
			LF	0.000	0.00	
			45.00000	0.000		0.00
0470	609-24004	*Gutter Type 2 (4 Foot)	313.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00
0475	612-00001	*Delineator (Type I)	25.000	0.000		
			EACH	0.000	0.00	
			22.00000	0.000		0.00
0480	612-00002	*Delineator (Type II)	50.000	0.000		
			EACH	0.000	0.00	
			24.00000	0.000		0.00
0485	612-00003	*Delineator (Type III)	4.000	0.000		
			EACH	0.000	0.00	
			26.00000	0.000		0.00
0490	613-00200	*2 Inch Electrical Conduit	2,587.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00

CONTID: C19134
 PCN: 19134-BID
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 11/03/2016
 11:38:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0495	613-00206	*2 Inch Electrical Conduit (Bored)	439.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0500	613-00300	*3 Inch Electrical Conduit	362.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0505	613-00306	*3 Inch Electrical Conduit (Bored)	878.000	0.000		
			LF	0.000	0.00	
			37.00000	0.000		0.00
0510	613-00400	*4 Inch Electrical Conduit	256.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0515	613-07002	*Type Two Pull Box	6.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00
0520	613-07003	*Type Three Pull Box	18.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0525	613-07004	*Type Four Pull Box	3.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0530	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			90,000.00000	0.000		0.00
0535	613-13000	*Luminaire (LED)	4.000	0.000		
			EACH	0.000	0.00	
			3.00000	0.000		0.00
0540	613-16010	*Light Standard and Luminaire (Decorative)	4.000	0.000		
			EACH	0.000	0.00	
			7,000.00000	0.000		0.00
0545	613-30005	*Light Standard and Luminaire (Pedestrian)	12.000	0.000		
			EACH	0.000	0.00	
			4,500.00000	0.000		0.00

CONTID: C19134
 PCN: 19134-BID
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 11/03/2016
 11:38:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0550	613-32300	*Light Standard Steel (30 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			4,300.00000	0.000		0.00
0555	613-40010	*Light Standard Foundation	19.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0560	614-00011	*Sign Panel (Class I)	608.000	0.000		
			SF	0.000	0.00	
			20.00000	0.000		0.00
0565	614-00012	*Sign Panel (Class II)	238.000	0.000		
			SF	0.000	0.00	
			22.00000	0.000		0.00
0570	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	15.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0575	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	17.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0580	614-70150	*Pedestrian Signal Face (16) (Countdown)	32.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0585	614-70336	*Traffic Signal Face (12-12-12)	22.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0590	614-70448	*Traffic Signal Face (12-12-12-12)	5.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0595	614-70560	*Traffic Signal Face (12-12-12-12-12)	1.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0600	614-72855	*Traffic Signal Controller Cabinet	3.000	0.000		
			EACH	0.000	0.00	
			23,000.00000	0.000		0.00

CONTID: C19134
 PCN: 19134-BID
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13
 ESTIMATE RUN 11/03/2016
 11:38:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0605	614-72862	*Pedestrian Push Button (Special)	32.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0610	614-72895	*Vehicle Detection System (Single Camera)	7.000	0.000		
			EACH	0.000	0.00	
			10,000.00000	0.000		0.00
0615	614-75840	*Traffic Signal Controller (Install Only)	3.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0620	614-81011	*Traffic Signal-Light Pole Steel (1 Mast Arm) (Install Only)	7.000	0.000		
			EACH	0.000	0.00	
			8,000.00000	0.000		0.00
0625	614-84100	*Traffic Signal Pedestal Pole Aluminum	39.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0630	622-00251	Bench (Install Only)	1.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0635	625-00000	*Construction Surveying	1.000	0.000		
			L S	0.000	0.00	
			110,000.00000	0.000		0.00
0640	626-00000	*Mobilization	1.000	0.000		
			L S	0.000	0.00	
			862,000.00000	0.000		0.00
0645	626-01103	*Public Information Services (Tier III)	1.000	0.000		
			L S	0.100	4,000.00	
			40,000.00000	0.100		4,000.00
0650	627-00008	*Modified Epoxy Pavement Marking	271.000	0.000		
			GAL	0.000	0.00	
			110.00000	0.000		0.00
0655	627-00011	*Pavement Marking Paint (Waterborne)	667.000	0.000		
			GAL	0.000	0.00	
			50.00000	0.000		0.00

CONTID: C19134
 PCN: 19134-BID
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14
 ESTIMATE RUN 11/03/2016
 11:38:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0660	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	1,483.000	0.000		
		SF		0.000	0.00	
			20.00000	0.000		0.00
0665	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	10,423.000	0.000		
		SF		0.000	0.00	
			11.00000	0.000		0.00
0670	629-01001	*Survey Monument (Type 1)	2.000	0.000		
		EACH		0.000	0.00	
			500.00000	0.000		0.00
0675	629-01006	*Survey Monument (Type 6)	20.000	0.000		
		EACH		0.000	0.00	
			700.00000	0.000		0.00
0680	629-01210	Adjust Monument Box	42.000	0.000		
		EACH		0.000	0.00	
			200.00000	0.000		0.00
0685	630-00000	*Flagging	6,000.000	0.000		
		HOURLY		63.500	1,397.00	
			22.00000	63.500		1,397.00
0690	630-00007	*Traffic Control Inspection	148.000	0.000		
		DAY		12.000	12.00	
			1.00000	12.000		12.00
0695	630-00012	*Traffic Control Management	370.000	0.000		
		DAY		29.000	29.00	
			1.00000	29.000		29.00
0700	630-80001	*Flashing Beacon (Portable)	31.000	0.000		
		EACH		0.000	0.00	
			1,200.00000	0.000		0.00
0705	630-80335	*Barricade (Type 3 M-A) (Temporary)	36.000	0.000		
		EACH		4.000	800.00	
			200.00000	4.000		800.00
0710	630-80341	*Construction Traffic Sign (Panel Size A)	122.000	0.000		
		EACH		25.000	1,500.00	
			60.00000	25.000		1,500.00

CONTID: C19134
 PCN: 19134-BID
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15
 ESTIMATE RUN 11/03/2016
 11:38:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0715	630-80342	*Construction Traffic Sign (Panel Size B)	86.000	0.000		
			EACH	21.500	1,505.00	
			70.00000	21.500		1,505.00
0720	630-80343	*Construction Traffic Sign (Panel Size C)	4.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0725	630-80350	*Vertical Panel	38.000	0.000		
			EACH	0.000	0.00	
			65.00000	0.000		0.00
0730	630-80354	*Vertical Panel (With Light) (Steady Burn)	13.000	0.000		
			EACH	0.000	0.00	
			75.00000	0.000		0.00
0735	630-80355	*Portable Message Sign Panel	6.000	0.000		
			EACH	1.000	15,000.00	
			15,000.00000	1.000		15,000.00
0740	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	8.000	0.000		
			EACH	0.000	0.00	
			6,000.00000	0.000		0.00
0745	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	3.000	0.000		
			EACH	1.500	9,000.00	
			6,000.00000	1.500		9,000.00
0750	630-80360	*Drum Channelizing Device	314.000	0.000		
			EACH	26.000	390.00	
			15.00000	26.000		390.00
0755	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	104.000	0.000		
			EACH	4.000	80.00	
			20.00000	4.000		80.00
0760	630-80370	Concrete Barrier (Temporary)	1,000.000	0.000		
			LF	0.000	0.00	
			60.00000	0.000		0.00
0765	630-80380	*Traffic Cone	300.000	0.000		
			EACH	62.500	1,562.50	
			25.00000	62.500		1,562.50

CONTID: C19134
 PCN: 19134-BID
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 16
 ESTIMATE RUN 11/03/2016
 11:38:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0770	630-80520	*Mobile Pavement Marking Zone	20.000	0.000		
			DAY	0.000	0.00	
			2,000.00000	0.000		0.00
0775	630-85010	Impact Attenuator (Temporary)	4.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
0780	630-85041	*Mobile Attenuator	370.000	0.000		
			DAY	0.000	0.00	
			75.00000	0.000		0.00
0785	630-86800	Traffic Signal (Temporary)	1.000	0.000		
			L S	0.000	0.00	
			110,000.00000	0.000		0.00
0790	632-00000	Night Work Lighting	1.000	0.000		
			L S	0.000	0.00	
			20,000.00000	0.000		0.00
0795	700-70010	F/A Minor Contract Revisions	500,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0800	700-70011	F/A Partnering	2,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0805	700-70012	F/A Asphalt Pavement Incentive	40,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0810	700-70013	F/A Concrete Pavement Incentive	4,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0815	700-70016	F/A Fuel Cost Adjustment	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0820	700-70018	F/A Roadway Smoothness Incentive	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C19134
 PCN: 19134-BID
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 17
 ESTIMATE RUN 11/03/2016
 11:38:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0825	700-70019	F/A Asphalt Cement Cost Adjustment	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0830	700-70021	F/A On-The-Job Trainee	3,200.000	0.000		
			HOURL	0.000	0.00	
			1.00000	0.000		0.00
0835	700-70031	F/A Interim Surface Repair	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0840	700-70034	F/A Utility Relocations and Electric Services	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0845	700-70042	F/A Railroad Flagging	13,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0850	700-70310	F/A Landscaping	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0985	625-00001	Const Surveying (Hour)	0.000	0.000		
			HOURL	0.000	0.00	
			100.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 8,396,370.00	\$ 243,676.50
						\$ 243,676.50
CAT NO0300 K-18-FA						
0855	202-00240	Removal of Asphalt Mat (Planing)	588.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00
0860	403-34871	Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	64.000	0.000		
			TON	0.000	0.00	
			110.00000	0.000		0.00
0865	518-03000	Sawing and Sealing Bridge Joint	87.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
			CAT 0300	CURRENT AMT	\$ 11,414.00	\$ 0.00
						\$ 0.00

CONTID: C19134
 PCN: 19134-BID
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 18
 ESTIMATE RUN 11/03/2016
 11:38:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0301 K-18-J							
0870	202-00503	Removal of Portions of Present Structure	76.000	0.000			
			SY	0.000	0.00		
			500.00000	0.000		0.00	
0875	206-00200	Structure Backfill (Class 2)	8.000	0.000			
			CY	0.000	0.00		
			50.00000	0.000		0.00	
0880	210-00520	Rebuild Portions of Present Structure	76.000	0.000			
			SY	0.000	0.00		
			500.00000	0.000		0.00	
0885	506-00206	Riprap (6 Inch)	7.000	0.000			
			CY	0.000	0.00		
			500.00000	0.000		0.00	
0890	601-06100	Concrete (Patching)	8.000	0.000			
			CY	0.000	0.00		
			2,500.00000	0.000		0.00	
0895	602-00000	Reinforcing Steel	200.000	0.000			
			LB	0.000	0.00		
			2.00000	0.000		0.00	
			CAT 0301	CURRENT AMT \$	100,300.00 \$	0.00 \$	0.00
CAT NO0302 K-18-BT							
0900	202-00246	Removal of Asphalt Mat (Planing) (Special)	2,988.000	0.000			
			SY	0.000	0.00		
			15.00000	0.000		0.00	
0905	202-00453	Removal of Portions of Present Structure (Class 2)	598.000	0.000			
			SY	0.000	0.00		
			130.00000	0.000		0.00	
0910	202-00460	Removal of Portions of Present Structure (Class 3)	149.000	0.000			
			SY	0.000	0.00		
			500.00000	0.000		0.00	
0915	403-34871	Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	655.000	0.000			
			TON	0.000	0.00		
			110.00000	0.000		0.00	

CONTID: C19134
 PCN: 19134-BID
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 19
 ESTIMATE RUN 11/03/2016
 11:38:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 K-18-BT						
0920	515-00120	Waterproofing (Membrane)	2,988.000	0.000		
			SY	0.000	0.00	
			32.00000	0.000		0.00
0925	518-01001	Bridge Expansion Joint (Asphaltic Plug)	176.000	0.000		
			LF	0.000	0.00	
			350.00000	0.000		0.00
0930	518-03000	Sawing and Sealing Bridge Joint	90.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0935	601-03041	Concrete Class D (Bridge) (Special)	80.000	0.000		
			CY	0.000	0.00	
			700.00000	0.000		0.00
0940	602-00020	Reinforcing Steel (Epoxy Coated)	2,010.000	0.000		
			LB	0.000	0.00	
			2.50000	0.000		0.00
			CAT 0302	CURRENT AMT \$	490,051.00 \$	0.00 \$
CAT NO0303 K-18-AD						
0945	202-00240	Removal of Asphalt Mat (Planing)	537.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00
0950	403-34871	Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	29.000	0.000		
			TON	0.000	0.00	
			110.00000	0.000		0.00
			CAT 0303	CURRENT AMT \$	4,801.00 \$	0.00 \$
CAT NO0304 K-18-FD						
0955	202-00240	*Removal of Asphalt Mat (Planing)	956.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00
0960	403-34871	Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	105.000	0.000		
			TON	0.000	0.00	
			110.00000	0.000		0.00
0965	518-03000	Sawing and Sealing Bridge Joint	87.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
			CAT 0304	CURRENT AMT \$	17,028.00 \$	0.00 \$

CONTID: C19134
 PCN: 19134-BID
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 20
 ESTIMATE RUN 11/03/2016
 11:38:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0970	620-00002	Field Office (Class 2)	1.000	0.000		
			EACH	0.500	12,500.00	
			25,000.00000	0.500		12,500.00
0975	620-00012	Field Laboratory (Class 2)	1.000	0.000		
			EACH	0.500	10,000.00	
			20,000.00000	0.500		10,000.00
0980	620-00020	Sanitary Facility	1.000	0.000		
			EACH	1.000	1,000.00	
			1,000.00000	1.000		1,000.00
			CAT 0400	CURRENT AMT	\$ 46,000.00	\$ 23,500.00
			PROJECT TOTAL	CURRENT AMT	\$ 9,065,964.00	\$ 267,176.50