

ESTIMATE SUMMARY

CONTID: C19134

ESTIMATE NO: 0013 PROG

SPEC YR: 2005

PCN: 19134-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 448.0 DAYS

TIME ALLOW: 11/22/201 FIXED COMPLETION DAT

SH 96A - ARK. RIVER TO US 50B

PERCENT TIME: 95.12

ORIG TIME ALLOW: 11/22/201 FIXED COMPLETION DAT

PROJECT NO: STM0961-013

SH 96A - ARK. RIVER TO US 50B

NAME OF ROAD:

PROJECT COUNTIES: PUEBLO

CONTRACTOR:

KIEWIT INFRASTRUCTURE CO.

PAY PERIOD ENDING 10/30/2017

DATE TIME STARTED 08/09/2016

160 INVERNESS DR W STE 110

DATE LET 06/09/2016

DATE WORK BEGAN 08/22/2016

DATE AWARDED 07/25/2016

DATE TIME STOPPED

DATE CONTRACT EXECUTED 08/04/2016

DATE ACCEPTED

ENGLEWOOD CO 80112 (303)979-9330

DATE NOTICE TO PROCEED 08/09/2016

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 9,490,891.88 PARTICIPATING	\$ 7,925,980.61	\$ 1,248,451.80
AWARD PROJECT AMT: \$ 8,362,264.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 83.51% TOTAL EARNINGS	7,925,980.61	1,248,451.80
FUNDS AVAILABLE: \$ 1,564,911.27 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS 7,925,980.61	1,248,451.80
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-125,433.96	0.00
	SECURITIES ENCUMBERED 0.00	0.00
	NET EARNINGS 7,800,546.65	1,248,451.80
	LIQUIDATED DAMAGES 0.00	0.00
	AUTOPAY ADJUSTMENT 0.00	0.00
	AMOUNT DUE 7,800,546.65	1,248,451.80
	OTHER ADJUSTMENTS 0.00	0.00

PAYMENT DUE \$ 1,248,451.80

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19134  
 PCN: 19134-BID  
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 2  
 ESTIMATE RUN 11/09/2017  
 14:22:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			5,000.00000	1.000		5,000.00
0010	202-00010	Removal of Tree	5.000	5.000		
			EACH	0.000	0.00	
			500.00000	5.000		2,500.00
0015	202-00019	Removal of Inlet	16.000	16.000		
			EACH	0.000	0.00	
			900.00000	16.000		14,400.00
0020	202-00021	Removal of Manhole	2.000	2.000		
			EACH	0.000	0.00	
			4,000.00000	2.000		8,000.00
0025	202-00035	Removal of Pipe	268.000	268.000		
			LF	0.000	0.00	
			55.00000	268.000		14,740.00
0030	202-00150	Removal of Wall	8.000	8.000		
			EACH	0.000	0.00	
			300.00000	8.000		2,400.00
0035	202-00155	Removal of Wall	17.000	17.000		
			LF	0.000	0.00	
			150.00000	17.000		2,550.00
0040	202-00200	Removal of Sidewalk	2,950.000	2,950.000		
			SY	0.000	0.00	
			10.00000	2,950.000		29,500.00
0045	202-00201	Removal of Curb	19.000	19.000		
			LF	0.000	0.00	
			20.00000	19.000		380.00
0050	202-00202	Removal of Gutter	882.000	882.000		
			LF	0.000	0.00	
			20.00000	882.000		17,640.00
0055	202-00203	*Removal of Curb and Gutter	4,877.000	4,877.000		
			LF	0.000	0.00	
			9.00000	4,877.000		43,893.00

CONTID: C19134  
 PCN: 19134-BID  
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 3  
 ESTIMATE RUN 11/09/2017  
 14:22:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00205	Removal of Wheel Stop	7.000	7.000		
			EACH	0.000	0.00	
			100.00000	7.000		700.00
0065	202-00210	Removal of Concrete Pavement	1,356.000	1,356.000		
			SY	0.000	0.00	
			15.00000	1,356.000		20,340.00
0070	202-00220	Removal of Asphalt Mat	4,974.000	4,974.000		
			SY	0.000	0.00	
			15.00000	4,974.000		74,610.00
0075	202-00240	*Removal of Asphalt Mat (Planing)	139,057.000	117,031.040		
			SY	21,759.000	65,277.00	
			3.00000	138,790.040		416,370.12
0080	202-00250	*Removal of Pavement Marking	7,863.000	7,863.000		
			SF	0.000	0.00	
			2.50000	7,863.000		19,657.50
0085	202-00700	*Removal of Light Standard	5.000	5.000		
			EACH	0.000	0.00	
			350.00000	5.000		1,750.00
0090	202-00705	*Removal of Light Standard Foundation	5.000	5.000		
			EACH	0.000	0.00	
			350.00000	5.000		1,750.00
0095	202-00810	*Removal of Ground Sign	26.000	0.000		
			EACH	17.000	1,020.00	
			60.00000	17.000		1,020.00
0100	202-00821	*Removal of Sign Panel	95.000	89.000		
			EACH	1.000	55.00	
			55.00000	90.000		4,950.00
0105	202-00827	*Removal of Pull Box	8.000	8.000		
			EACH	0.000	0.00	
			150.00000	8.000		1,200.00
0110	202-00828	*Removal of Traffic Signal Equipment	1.000	1.000		
			L S	0.000	0.00	
			15,000.00000	1.000		15,000.00

CONTID: C19134  
 PCN: 19134-BID  
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 4  
 ESTIMATE RUN 11/09/2017  
 14:22:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	202-00831	*Removal of Traffic Signal Head	16.000	8.000		
			EACH	8.000	640.00	
			80.00000	16.000		1,280.00
0120	202-00855	*Removal of Traffic Signal Controller Cabinet	1.000	0.000		
			EACH	1.000	220.00	
			220.00000	1.000		220.00
0125	202-00860	*Removal of Pedestrian Push Button	16.000	8.000		
			EACH	8.000	2,640.00	
			330.00000	16.000		5,280.00
0130	202-04001	Plug Culvert	12.000	12.000		
			EACH	0.000	0.00	
			900.00000	12.000		10,800.00
0135	203-00000	Unclassified Excavation	458.000	458.000		
			CY	0.000	0.00	
			100.00000	458.000		45,800.00
0140	203-00060	Embankment Material (Complete In Place)	17.000	17.000		
			CY	0.000	0.00	
			50.00000	17.000		850.00
0145	203-01597	*Potholing	267.250	267.250		
			HOURL	0.000	0.00	
			300.00000	267.250		80,175.00
0150	206-00000	Structure Excavation	556.000	556.000		
			CY	0.000	0.00	
			40.00000	556.000		22,240.00
0155	206-00100	Structure Backfill (Class 1)	380.000	380.000		
			CY	0.000	0.00	
			75.00000	380.000		28,500.00
0160	208-00002	Erosion Log Type 1 (12 Inch)	780.000	780.000		
			LF	0.000	0.00	
			9.00000	780.000		7,020.00
0165	208-00035	Aggregate Bag	1,004.000	1,004.000		
			LF	0.000	0.00	
			12.00000	1,004.000		12,048.00

CONTID: C19134  
 PCN: 19134-BID  
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 5  
 ESTIMATE RUN 11/09/2017  
 14:22:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	208-00045	Concrete Washout Structure	2.000	2.000		
			EACH	0.000	0.00	
			1,500.00000	2.000		3,000.00
0175	208-00051	Storm Drain Inlet Protection (Type I)	1,230.000	1,200.000		
			LF	30.000	420.00	
			14.00000	1,230.000		17,220.00
0180	208-00052	Storm Drain Inlet Protection (Type II)	360.000	360.000		
			LF	0.000	0.00	
			50.00000	360.000		18,000.00
0185	208-00070	Vehicle Tracking Pad	1.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0190	208-00103	Removal and Disposal of Sediment (Labor)	88.000	63.000		
			HOUR	25.000	2,500.00	
			100.00000	88.000		8,800.00
0195	208-00105	Removal and Disposal of Sediment (Equipment)	80.000	5.250		
			HOUR	0.000	0.00	
			40.00000	5.250		210.00
0200	208-00106	*Sweeping (Sediment Removal)	74.500	74.500		
			HOUR	0.000	0.00	
			150.00000	74.500		11,175.00
0205	208-00207	Erosion Control Management	80.000	70.000		
			DAY	4.000	80.00	
			20.00000	74.000		1,480.00
0210	210-00007	Reset Wheel Stop	14.500	1.500		
			EACH	13.000	130.00	
			10.00000	14.500		145.00
0215	210-00760	*Reset Luminaire	4.000	4.000		
			EACH	0.000	0.00	
			500.00000	4.000		2,000.00
0220	210-00810	*Reset Ground Sign	12.000	12.000		
			EACH	0.000	0.00	
			350.00000	12.000		4,200.00

CONTID: C19134  
 PCN: 19134-BID  
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 6  
 ESTIMATE RUN 11/09/2017  
 14:22:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	210-00815	*Reset Sign Panel	18.000	14.000		
			EACH	4.000	1,400.00	
			350.00000	18.000		6,300.00
0230	210-00860	*Reset Pedestrian Push Button	20.000	20.000		
			EACH	0.000	0.00	
			350.00000	20.000		7,000.00
0235	210-01000	Reset Fence	22.000	22.000		
			LF	0.000	0.00	
			100.00000	22.000		2,200.00
0240	210-04010	Adjust Manhole	123.000	26.500		
			EACH	8.000	2,400.00	
			300.00000	34.500		10,350.00
0245	210-04020	Modify Inlet	3.000	3.000		
			EACH	0.000	0.00	
			2,000.00000	3.000		6,000.00
0250	210-04050	Adjust Valve Box	250.000	52.500		
			EACH	27.500	5,500.00	
			200.00000	80.000		16,000.00
0255	212-00006	Seeding (Native)	0.000	0.000		
			ACRE	0.000	0.00	
			15,000.00000	0.000		0.00
0260	212-00032	Soil Conditioning	0.000	0.000		
			ACRE	0.000	0.00	
			40,000.00000	0.000		0.00
0265	213-00002	Mulching (Weed Free Hay)	0.000	0.000		
			ACRE	0.000	0.00	
			40,000.00000	0.000		0.00
0270	213-00061	Mulch Tackifier	0.000	0.000		
			LB	0.000	0.00	
			60.00000	0.000		0.00
0275	213-00067	Rock Mulch (Weed Free)	6,939.000	6,939.000		
			SF	0.000	0.00	
			5.50000	6,939.000		38,164.50

CONTID: C19134  
 PCN: 19134-BID  
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 7  
 ESTIMATE RUN 11/09/2017  
 14:22:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	240-00010	Removal of Nests	98.000	98.000		
			HOUR	0.000	0.00	
			50.00000	98.000		4,900.00
0285	240-00020	Netting	0.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00
0290	250-00010	Environmental Health and Safety Management	1.000	0.900		
			L S	0.000	0.00	
			5,000.00000	0.900		4,500.00
0295	304-06000	Aggregate Base Course (Class 6)	1,088.000	959.210		
			TON	0.000	0.00	
			60.00000	959.210		57,552.60
0300	304-06008	Aggregate Base Course (Class 6) (Special)	500.000	135.000		
			CY	0.000	0.00	
			40.00000	135.000		5,400.00
0305	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	0.000	0.000		
			TON	0.000	0.00	
			220.00000	0.000		0.00
0306	403-00720	HMA (Patching) (Asph)	1,782.070	1,782.070		
			TON	0.000	0.00	
			214.32000	1,782.070		381,933.24
0310	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	23,177.000	12,777.120		
			TON	6,520.050	717,205.50	
			110.00000	19,297.170		2,122,688.70
0315	411-10255	Emulsified Asphalt (Slow-Setting)	7,345.000	3,778.000		
			GAL	2,138.000	4,276.00	
			2.00000	5,916.000		11,832.00
0320	412-00600	*Concrete Pavement (6 Inch)	924.000	924.000		
			SY	0.000	0.00	
			90.00000	924.000		83,160.00
0325	412-00700	*Concrete Pavement (7 Inch)	47.000	47.000		
			SY	0.000	0.00	
			120.00000	47.000		5,640.00

CONTID: C19134  
 PCN: 19134-BID  
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 8  
 ESTIMATE RUN 11/09/2017  
 14:22:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0330	412-00800	*Concrete Pavement (8 Inch)	210.000	210.000		
			SY	0.000	0.00	
			150.00000	210.000		31,500.00
0335	412-00801	*Concrete Pavement (8 Inch) (Special)	318.000	318.000		
			SY	0.000	0.00	
			160.00000	318.000		50,880.00
0340	412-00815	*Concrete Pavement (8 Inch) (Reinforced)	463.000	463.000		
			SY	0.000	0.00	
			180.00000	463.000		83,340.00
0345	503-00018	*Drilled Caisson (18 Inch)	124.000	124.000		
			LF	0.000	0.00	
			200.00000	124.000		24,800.00
0350	503-00024	*Drilled Caisson (24 Inch)	7.000	7.000		
			LF	0.000	0.00	
			300.00000	7.000		2,100.00
0355	503-00036	*Drilled Caisson (36 Inch)	114.000	114.000		
			LF	0.000	0.00	
			600.00000	114.000		68,400.00
0360	506-01020	Geogrid Reinforcement	100.000	69.000		
			SY	0.000	0.00	
			5.00000	69.000		345.00
0365	507-00000	*Concrete Slope and Ditch Paving	5.000	5.000		
			CY	0.000	0.00	
			700.00000	5.000		3,500.00
0370	601-01025	Concrete Class B (Miscellaneous)	21.000	21.000		
			CY	0.000	0.00	
			300.00000	21.000		6,300.00
0375	601-07000	*Concrete Retaining Wall	147.000	147.000		
			SF	0.000	0.00	
			300.00000	147.000		44,100.00
0380	603-01180	18 Inch Reinforced Concrete Pipe	711.000	711.000		
			LF	0.000	0.00	
			130.00000	711.000		92,430.00



CONTID: C19134  
 PCN: 19134-BID  
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 9  
 ESTIMATE RUN 11/09/2017  
 14:22:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0385	603-02180	23x14 Inch Reinforced Concrete Pipe Elliptical	98.000	98.000		
			LF	0.000	0.00	
			170.00000	98.000		16,660.00
0390	604-16005	Inlet Type 16 (5 Foot)	12.000	12.000		
			EACH	0.000	0.00	
			3,000.00000	12.000		36,000.00
0395	604-16010	Inlet Type 16 (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			3,000.00000	1.000		3,000.00
0400	604-16605	Inlet Type 16 (Triple) (5 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			7,000.00000	0.000		0.00
0405	604-19305	Inlet Type R L 15 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			9,000.00000	1.000		9,000.00
0410	604-30010	Manhole Slab Base (10 Foot)	3.000	3.000		
			EACH	0.000	0.00	
			11,000.00000	3.000		33,000.00
0415	604-30015	Manhole Slab Base (15 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			13,000.00000	0.000		0.00
0420	604-31010	Manhole Box Base (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			11,000.00000	1.000		11,000.00
0425	607-11525	Fence (Plastic)	254.000	254.000		
			LF	0.000	0.00	
			5.00000	254.000		1,270.00
0430	608-00000	*Concrete Sidewalk	1,836.000	1,836.000		
			SY	0.000	0.00	
			80.00000	1,836.000		146,880.00
0435	608-00010	*Concrete Curb Ramp	748.000	748.000		
			SY	0.000	0.00	
			200.00000	748.000		149,600.00

CONTID: C19134  
 PCN: 19134-BID  
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 10  
 ESTIMATE RUN 11/09/2017  
 14:22:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0440	608-00012	*Curb Ramp (Special)	343.000	343.000		
			SY	0.000	0.00	
			250.00000	343.000		85,750.00
0445	608-00350	*Concrete Sidewalk (Colored)	459.000	459.000		
			SY	0.000	0.00	
			200.00000	459.000		91,800.00
0450	609-20010	*Curb Type 2 (Section B)	455.000	455.000		
			LF	0.000	0.00	
			35.00000	455.000		15,925.00
0455	609-21020	*Curb and Gutter Type 2 (Section II-B)	4,533.000	4,533.000		
			LF	0.000	0.00	
			40.00000	4,533.000		181,320.00
0460	609-21021	Curb and Gutter Type 2 (Section II-M)	0.000	0.000		
			LF	0.000	0.00	
			45.00000	0.000		0.00
0465	609-21900	*Curb and Gutter Type 2 (Special)	563.000	563.000		
			LF	0.000	0.00	
			45.00000	563.000		25,335.00
0470	609-24004	*Gutter Type 2 (4 Foot)	518.000	518.000		
			LF	0.000	0.00	
			80.00000	518.000		41,440.00
0475	612-00001	*Delineator (Type I)	25.000	0.000		
			EACH	0.000	0.00	
			22.00000	0.000		0.00
0480	612-00002	*Delineator (Type II)	50.000	0.000		
			EACH	0.000	0.00	
			24.00000	0.000		0.00
0485	612-00003	*Delineator (Type III)	4.000	0.000		
			EACH	0.000	0.00	
			26.00000	0.000		0.00
0490	613-00200	*2 Inch Electrical Conduit	1,773.000	1,773.000		
			LF	0.000	0.00	
			15.00000	1,773.000		26,595.00

CONTID: C19134  
 PCN: 19134-BID  
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 11  
 ESTIMATE RUN 11/09/2017  
 14:22:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0495	613-00206	*2 Inch Electrical Conduit (Bored)	780.000	780.000		
			LF	0.000	0.00	
			35.00000	780.000		27,300.00
0500	613-00300	*3 Inch Electrical Conduit	884.000	884.000		
			LF	0.000	0.00	
			15.00000	884.000		13,260.00
0505	613-00306	*3 Inch Electrical Conduit (Bored)	1,500.000	1,500.000		
			LF	0.000	0.00	
			37.00000	1,500.000		55,500.00
0510	613-00400	*4 Inch Electrical Conduit	601.000	601.000		
			LF	0.000	0.00	
			40.00000	601.000		24,040.00
0515	613-07002	*Type Two Pull Box	15.000	15.000		
			EACH	0.000	0.00	
			550.00000	15.000		8,250.00
0520	613-07003	*Type Three Pull Box	19.000	19.000		
			EACH	0.000	0.00	
			1,000.00000	19.000		19,000.00
0525	613-07004	*Type Four Pull Box	3.000	3.000		
			EACH	0.000	0.00	
			1,600.00000	3.000		4,800.00
0530	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			90,000.00000	1.000		90,000.00
0535	613-13000	*Luminaire (LED)	4.000	3.000		
			EACH	0.000	0.00	
			3.00000	3.000		9.00
0540	613-16010	*Light Standard and Luminaire (Decorative)	4.000	4.000		
			EACH	0.000	0.00	
			7,000.00000	4.000		28,000.00
0545	613-30005	*Light Standard and Luminaire (Pedestrian)	12.000	12.000		
			EACH	0.000	0.00	
			4,500.00000	12.000		54,000.00

CONTID: C19134  
 PCN: 19134-BID  
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 12  
 ESTIMATE RUN 11/09/2017  
 14:22:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0550	613-32300	*Light Standard Steel (30 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			4,300.00000	2.000		8,600.00
0555	613-40010	*Light Standard Foundation	18.000	18.000		
			EACH	0.000	0.00	
			1,500.00000	18.000		27,000.00
0560	614-00011	*Sign Panel (Class I)	608.000	559.000		
			SF	32.000	640.00	
			20.00000	591.000		11,820.00
0565	614-00012	*Sign Panel (Class II)	238.000	0.000		
			SF	177.000	3,894.00	
			22.00000	177.000		3,894.00
0570	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	15.000	0.000		
			EACH	10.000	2,000.00	
			200.00000	10.000		2,000.00
0575	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	17.000	0.000		
			EACH	15.000	6,000.00	
			400.00000	15.000		6,000.00
0580	614-70150	*Pedestrian Signal Face (16) (Countdown)	32.000	24.000		
			EACH	8.000	8,000.00	
			1,000.00000	32.000		32,000.00
0585	614-70336	*Traffic Signal Face (12-12-12)	22.000	22.000		
			EACH	0.000	0.00	
			1,000.00000	22.000		22,000.00
0590	614-70448	*Traffic Signal Face (12-12-12-12)	2.000	2.000		
			EACH	0.000	0.00	
			1,100.00000	2.000		2,200.00
0595	614-70560	*Traffic Signal Face (12-12-12-12-12)	4.000	4.000		
			EACH	0.000	0.00	
			1,600.00000	4.000		6,400.00
0600	614-72855	*Traffic Signal Controller Cabinet	3.000	2.000		
			EACH	1.000	23,000.00	
			23,000.00000	3.000		69,000.00

CONTID: C19134  
 PCN: 19134-BID  
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 13  
 ESTIMATE RUN 11/09/2017  
 14:22:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0605	614-72862	*Pedestrian Push Button (Special)	32.000	24.000		
			EACH	8.000	12,800.00	
			1,600.00000	32.000		51,200.00
0610	614-72895	*Vehicle Detection System (Single Camera)	7.000	7.000		
			EACH	0.000	0.00	
			10,000.00000	7.000		70,000.00
0615	614-75840	*Traffic Signal Controller (Install Only)	3.000	2.000		
			EACH	1.000	1,400.00	
			1,400.00000	3.000		4,200.00
0620	614-81011	*Traffic Signal-Light Pole Steel (1 Mast Arm) (Install Only)	7.000	7.000		
			EACH	0.000	0.00	
			8,000.00000	7.000		56,000.00
0625	614-84100	*Traffic Signal Pedestal Pole Aluminum	35.000	35.000		
			EACH	0.000	0.00	
			1,600.00000	35.000		56,000.00
0630	622-00251	Bench (Install Only)	1.000	1.000		
			EACH	0.000	0.00	
			300.00000	1.000		300.00
0635	625-00000	*Construction Surveying	1.000	0.850		
			L S	0.000	0.00	
			110,000.00000	0.850		93,500.00
0640	626-00000	*Mobilization	1.000	0.870		
			L S	0.000	0.00	
			862,000.00000	0.870		749,940.00
0645	626-01103	*Public Information Services (Tier III)	1.000	0.900		
			L S	0.000	0.00	
			40,000.00000	0.900		36,000.00
0650	627-00008	*Modified Epoxy Pavement Marking	271.000	0.000		
			GAL	0.000	0.00	
			110.00000	0.000		0.00
0655	627-00011	*Pavement Marking Paint (Waterborne)	667.000	557.000		
			GAL	55.000	2,750.00	
			50.00000	612.000		30,600.00

CONTID: C19134  
 PCN: 19134-BID  
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 14  
 ESTIMATE RUN 11/09/2017  
 14:22:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0660	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	1,483.000	512.000		
		SF		310.000	6,200.00	
			20.00000	822.000		16,440.00
0665	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	10,423.000	1,096.000		
		SF		4,328.000	47,608.00	
			11.00000	5,424.000		59,664.00
0670	629-01001	*Survey Monument (Type 1)	2.000	0.000		
		EACH		0.000	0.00	
			500.00000	0.000		0.00
0675	629-01006	*Survey Monument (Type 6)	20.000	0.000		
		EACH		0.000	0.00	
			700.00000	0.000		0.00
0680	629-01210	Adjust Monument Box	42.000	3.000		
		EACH		1.500	300.00	
			200.00000	4.500		900.00
0685	630-00000	*Flagging	6,000.000	4,046.500		
		HOURLY		489.000	10,758.00	
			22.00000	4,535.500		99,781.00
0690	630-00007	*Traffic Control Inspection	148.000	129.000		
		DAY		8.000	8.00	
			1.00000	137.000		137.00
0695	630-00012	*Traffic Control Management	370.000	248.000		
		DAY		20.000	20.00	
			1.00000	268.000		268.00
0700	630-80001	*Flashing Beacon (Portable)	5.000	2.500		
		EACH		2.000	2,400.00	
			1,200.00000	4.500		5,400.00
0705	630-80335	*Barricade (Type 3 M-A) (Temporary)	41.000	20.500		
		EACH		16.400	3,280.00	
			200.00000	36.900		7,380.00
0710	630-80341	*Construction Traffic Sign (Panel Size A)	241.000	118.500		
		EACH		98.400	5,904.00	
			60.00000	216.900		13,014.00

CONTID: C19134  
 PCN: 19134-BID  
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 15  
 ESTIMATE RUN 11/09/2017  
 14:22:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0715	630-80342	*Construction Traffic Sign (Panel Size B)	200.000	99.000		
			EACH	81.000	5,670.00	
			70.00000	180.000		12,600.00
0720	630-80343	*Construction Traffic Sign (Panel Size C)	23.000	11.500		
			EACH	9.200	920.00	
			100.00000	20.700		2,070.00
0725	630-80350	*Vertical Panel	103.000	51.500		
			EACH	41.200	2,678.00	
			65.00000	92.700		6,025.50
0730	630-80354	*Vertical Panel (With Light) (Steady Burn)	0.000	0.000		
			EACH	0.000	0.00	
			75.00000	0.000		0.00
0735	630-80355	*Portable Message Sign Panel	6.000	3.000		
			EACH	2.400	36,000.00	
			15,000.00000	5.400		81,000.00
0740	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	0.000	0.000		
			EACH	0.000	0.00	
			6,000.00000	0.000		0.00
0745	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	9.000	4.500		
			EACH	3.600	21,600.00	
			6,000.00000	8.100		48,600.00
0750	630-80360	*Drum Channelizing Device	265.000	132.500		
			EACH	106.000	1,590.00	
			15.00000	238.500		3,577.50
0755	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	48.000	24.000		
			EACH	19.200	384.00	
			20.00000	43.200		864.00
0760	630-80370	Concrete Barrier (Temporary)	776.000	288.000		
			LF	230.400	13,824.00	
			60.00000	518.400		31,104.00
0765	630-80380	*Traffic Cone	274.000	137.000		
			EACH	109.600	2,740.00	
			25.00000	246.600		6,165.00

CONTID: C19134  
 PCN: 19134-BID  
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 16  
 ESTIMATE RUN 11/09/2017  
 14:22:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0770	630-80520	*Mobile Pavement Marking Zone	20.000	0.000		
			DAY	0.000	0.00	
			2,000.00000	0.000		0.00
0775	630-85010	Impact Attenuator (Temporary)	4.000	1.000		
			EACH	0.800	2,800.00	
			3,500.00000	1.800		6,300.00
0780	630-85041	*Mobile Attenuator	370.000	89.000		
			DAY	7.000	525.00	
			75.00000	96.000		7,200.00
0785	630-86800	Traffic Signal (Temporary)	0.000	0.000		
			L S	0.000	0.00	
			110,000.00000	0.000		0.00
0790	632-00000	Night Work Lighting	1.000	0.000		
			L S	0.900	18,000.00	
			20,000.00000	0.900		18,000.00
0795	700-70010	F/A Minor Contract Revisions	200,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0800	700-70011	F/A Partnering	1,508.640	1,508.640		
			F A	0.000	0.00	
			1.00000	1,508.640		1,508.64
0805	700-70012	F/A Asphalt Pavement Incentive	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0810	700-70013	F/A Concrete Pavement Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0815	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0820	700-70018	F/A Roadway Smoothness Incentive	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00



CONTID: C19134  
 PCN: 19134-BID  
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 17  
 ESTIMATE RUN 11/09/2017  
 14:22:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0825	700-70019	F/A Asphalt Cement Cost Adjustment	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0830	700-70021	F/A On-The-Job Trainee	3,200.000	2,926.000		
			HOURL	0.000	0.00	
			1.00000	2,926.000		2,926.00
0835	700-70031	F/A Interim Surface Repair	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0840	700-70034	F/A Utility Relocations and Electric Services	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0845	700-70042	F/A Railroad Flagging	15,250.000	7,975.000		
			F A	7,275.000	7,275.00	
			1.00000	15,250.000		15,250.00
0850	700-70310	F/A Landscaping	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0985	625-00001	Const Surveying (Hour)	84.750	6.500		
			HOURL	78.250	7,825.00	
			100.00000	84.750		8,475.00
0990	900-00006	Added Item (Dollar)/ Working Time Violation	-450.000	-450.000		
			DOL	-2,400.000	-2,400.00	
			1.00000	-2,850.000		-2,850.00
0995	900-00006	Added Item (Dollar)/ Lane Rental Fee	-1,710.000	-1,710.000		
			DOL	0.000	0.00	
			1.00000	-1,710.000		-1,710.00
1000	900-00006	Added Item (Dollar)/ Price Adjustment for Class D Concrete	-144.000	-144.000		
			DOL	0.000	0.00	
			1.00000	-144.000		-144.00
1005	203-01565	Hydraulic Excavator Komatsu 308	23.500	23.500		
			HOURL	0.000	0.00	
			180.00000	23.500		4,230.00

CONTID: C19134  
 PCN: 19134-BID  
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 18  
 ESTIMATE RUN 11/09/2017  
 14:22:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1010	203-01590	Front End Loader (Rubber) Cat 950M	20.500	20.500		
			HOOR	0.000	0.00	
			140.00000	20.500		2,870.00
1015	503-00042	Drilled Caisson (42 In)	19.000	19.000		
			LF	0.000	0.00	
			655.00000	19.000		12,445.00
1020	604-31015	MH Box Base (15 Ft)	1.000	1.000		
			EACH	0.000	0.00	
			20,000.00000	1.000		20,000.00
1025	603-02480	60x38 In RCP (Tunneled)	100.000	68.000		
			LF	0.000	0.00	
			1,410.00000	68.000		95,880.00
1030	630-86810	Traffic Signal (Temp) (Temporary Bag Head)	3.000	1.000		
			EACH	1.700	4,250.00	
			2,500.00000	2.700		6,750.00
1035	630-86810	Traffic Signal (Temp) (Adjust Signal Head)	2.000	1.000		
			EACH	0.800	4,904.00	
			6,130.00000	1.800		11,034.00
1040	604-31020	MH Box Base (20 Ft)	1.000	1.000		
			EACH	0.000	0.00	
			27,000.00000	1.000		27,000.00
1045	216-00042	Soil Retent Blanket (BioD S/C)	500.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00
1050	630-00003	Uniformed Traf Ctrl	118.750	23.250		
			HOOR	95.500	9,550.00	
			100.00000	118.750		11,875.00
1055	206-00065	Str Bkfl (Flow-Fill)	50.000	0.000		
			CY	0.000	0.00	
			126.00000	0.000		0.00
1065	613-10000	Wiring Wiring for south Hudson Traffic Signal	1.000	1.000		
			L S	0.000	0.00	
			800.00000	1.000		800.00

CONTID: C19134  
 PCN: 19134-BID  
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 19  
 ESTIMATE RUN 11/09/2017  
 14:22:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1070	900-00007	Added Item (Each)/ Welded Expansion Device Straps	82.000	82.000		
			EACH	0.000	0.00	
			86.00000	82.000		7,052.00
1075	900-00006	Added Item (Dollar)/ Overweight Trucks	-2,439.000	-2,439.000		
			DOL	0.000	0.00	
			1.00000	-2,439.000		-2,439.00
1085	613-10000	Wiring	1.000	0.000		
			L S	1.000	27,500.00	
			27,500.00000	1.000		27,500.00
			CAT 0200	CURRENT AMT	\$ 8,613,857.88 \$	1,106,360.50 \$ 7,362,440.30
CAT NO0300 K-18-FA						
0855	202-00240	Removal of Asphalt Mat (Planing)	588.000	0.000		
			SY	588.000	1,764.00	
			3.00000	588.000		1,764.00
0860	403-34871	Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	64.000	0.000		
			TON	64.000	7,040.00	
			110.00000	64.000		7,040.00
0865	518-03000	*Sawing and Sealing Bridge Joint	87.000	0.000		
			LF	86.000	2,580.00	
			30.00000	86.000		2,580.00
			CAT 0300	CURRENT AMT	\$ 11,414.00 \$	11,384.00 \$ 11,384.00
CAT NO0301 K-18-J						
0870	202-00503	*Removal of Portions of Present Structure	99.000	13.000		
			SY	0.000	0.00	
			500.00000	13.000		6,500.00
0875	206-00200	Structure Backfill (Class 2)	12.000	12.000		
			CY	0.000	0.00	
			50.00000	12.000		600.00
0880	210-00520	*Rebuild Portions of Present Structure	99.000	12.000		
			SY	0.000	0.00	
			500.00000	12.000		6,000.00
0885	506-00206	Riprap (6 Inch)	9.500	9.500		
			CY	0.000	0.00	
			500.00000	9.500		4,750.00

CONTID: C19134  
 PCN: 19134-BID  
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 20  
 ESTIMATE RUN 11/09/2017  
 14:22:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 K-18-J						
0890	601-06100	*Concrete (Patching)	11.000	1.000		
			CY	0.000	0.00	
			2,500.00000	1.000		2,500.00
0895	602-00000	*Reinforcing Steel	210.000	0.000		
			LB	0.000	0.00	
			2.00000	0.000		0.00
1080	900-00026	Added Item (Week)/ Man Lift (K-18-J)	2.000	0.000		
			WK	0.000	0.00	
			2,250.00000	0.000		0.00
			CAT 0301	CURRENT AMT \$	136,770.00 \$	0.00 \$
						20,350.00
CAT NO0302 K-18-BT						
0900	202-00246	Removal of Asphalt Mat (Planing) (Special)	2,988.000	2,988.000		
			SY	0.000	0.00	
			15.00000	2,988.000		44,820.00
0905	202-00453	*Removal of Portions of Present Structure (Class 2)	677.000	677.000		
			SY	0.000	0.00	
			130.00000	677.000		88,010.00
0910	202-00460	*Removal of Portions of Present Structure (Class 3)	149.000	24.000		
			SY	0.000	0.00	
			500.00000	24.000		12,000.00
0911	202-00503	Rem Port Present Str (Str K-18-BT)	64.000	0.000		
			SY	0.000	0.00	
			550.00000	0.000		0.00
0912	601-06100	Conc (Patching) (K-18-BT)	7.000	0.000		
			CY	0.000	0.00	
			2,750.00000	0.000		0.00
0913	602-00000	Reinf Steel (K-18-BT)	180.000	0.000		
			LB	0.000	0.00	
			2.00000	0.000		0.00
0914	210-00520	Reb Port Present Str (K-18-BT)	64.000	0.000		
			SY	0.000	0.00	
			750.00000	0.000		0.00

CONTID: C19134  
 PCN: 19134-BID  
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 21  
 ESTIMATE RUN 11/09/2017  
 14:22:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0302 K-18-BT							
0915	403-34871	Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	655.000	0.000			
			TON	495.530	54,508.30		
				110.00000	495.530	54,508.30	
0920	515-00120	*Waterproofing (Membrane)	2,988.000	2,987.000			
			SY	0.000	0.00		
				32.00000	2,987.000	95,584.00	
0925	518-01001	*Bridge Expansion Joint (Asphaltic Plug)	176.000	0.000			
			LF	176.000	61,600.00		
				350.00000	176.000	61,600.00	
0930	518-03000	*Sawing and Sealing Bridge Joint	308.000	77.000			
			LF	231.000	6,930.00		
				30.00000	308.000	9,240.00	
0935	601-03041	*Concrete Class D (Bridge) (Special)	81.600	81.600			
			CY	0.000	0.00		
				700.00000	81.600	57,120.00	
0940	602-00020	*Reinforcing Steel (Epoxy Coated)	6,562.000	6,562.000			
			LB	0.000	0.00		
				2.50000	6,562.000	16,405.00	
1060	601-51005	Galvanic Anodes	1,295.000	1,295.000			
			EACH	0.000	0.00		
				30.00000	1,295.000	38,850.00	
			CAT 0302	CURRENT AMT \$	661,021.00 \$	123,038.30 \$	478,137.30
CAT NO0303 K-18-AD							
0945	202-00240	Removal of Asphalt Mat (Planing)	537.000	0.000			
			SY	537.000	1,611.00		
				3.00000	537.000	1,611.00	
0950	403-34871	Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	29.000	0.000			
			TON	29.000	3,190.00		
				110.00000	29.000	3,190.00	
			CAT 0303	CURRENT AMT \$	4,801.00 \$	4,801.00 \$	4,801.00
CAT NO0304 K-18-FD							
0955	202-00240	*Removal of Asphalt Mat (Planing)	956.000	0.000			
			SY	956.000	2,868.00		
				3.00000	956.000	2,868.00	

CONTID: C19134  
 PCN: 19134-BID  
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 22  
 ESTIMATE RUN 11/09/2017  
 14:22:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 K-18-FD						
0960	403-34871	Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	105.000	0.000		
			TON	0.000	0.00	
			110.00000	0.000		0.00
0965	518-03000	*Sawing and Sealing Bridge Joint	87.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
			CAT 0304	CURRENT AMT \$	17,028.00 \$	2,868.00 \$
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0970	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			25,000.00000	1.000		25,000.00
0975	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			20,000.00000	1.000		20,000.00
0980	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00
			CAT 0400	CURRENT AMT \$	46,000.00 \$	0.00 \$
			PROJECT TOTAL	CURRENT AMT \$	9,490,891.88 \$	1,248,451.80 \$
						7,925,980.60