

ESTIMATE SUMMARY

 CONTID: C19134 ESTIMATE NO: 0020 PROG SPEC YR: 2005
 PCN: 19134-BID COFRS REPORTING CATEGORY: 2 FACS REF NO:

CONTRACT DESCRIPTION: SH 96A - ARK. RIVER TO US 50B
 TIME CHARGED: 690.0 DAYS TIME ALLOW: 6/22/2018 FIXED COMPLETION DAT
 PERCENT TIME: 101.02 ORIG TIME ALLOW: 11/22/201 FIXED COMPLETION DAT

PROJECT NO: STM0961-013
 SH 96A - ARK. RIVER TO US 50B
 NAME OF ROAD:
 PROJECT COUNTIES: PUEBLO

CONTRACTOR: KIEWIT INFRASTRUCTURE CO.
 160 INVERNESS DR W STE 110
 ENGLEWOOD CO 80112 (303)979-9330

PAY PERIOD ENDING	08/24/2018	DATE TIME STARTED	08/09/2016
DATE LET	06/09/2016	DATE WORK BEGAN	08/22/2016
DATE AWARDED	07/25/2016	DATE TIME STOPPED	06/29/2018
DATE CONTRACT EXECUTED	08/04/2016	DATE ACCEPTED	06/29/2018
DATE NOTICE TO PROCEED	08/09/2016		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 9,767,119.37 PARTICIPATING	\$ 9,762,319.38	\$ 106,107.40
AWARD PROJECT AMT:	\$ 8,362,264.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	99.95% TOTAL EARNINGS	9,762,319.38	106,107.40
FUNDS AVAILABLE:	\$ 4,799.99 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	9,762,319.38	106,107.40
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-10,000.00	115,433.96
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	9,752,319.38	221,541.36
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	9,752,319.38	221,541.36
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 221,541.36

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19134
 PCN: 19134-BID
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 2
 ESTIMATE RUN 08/24/2018
 08:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			5,000.00000	1.000		5,000.00
0010	202-00010	Removal of Tree	5.000	5.000		
			EACH	0.000	0.00	
			500.00000	5.000		2,500.00
0015	202-00019	Removal of Inlet	16.000	16.000		
			EACH	0.000	0.00	
			900.00000	16.000		14,400.00
0020	202-00021	Removal of Manhole	2.000	2.000		
			EACH	0.000	0.00	
			4,000.00000	2.000		8,000.00
0025	202-00035	Removal of Pipe	268.000	268.000		
			LF	0.000	0.00	
			55.00000	268.000		14,740.00
0030	202-00150	Removal of Wall	8.000	8.000		
			EACH	0.000	0.00	
			300.00000	8.000		2,400.00
0035	202-00155	Removal of Wall	17.000	17.000		
			LF	0.000	0.00	
			150.00000	17.000		2,550.00
0040	202-00200	Removal of Sidewalk	2,986.000	2,986.000		
			SY	0.000	0.00	
			10.00000	2,986.000		29,860.00
0045	202-00201	Removal of Curb	19.000	19.000		
			LF	0.000	0.00	
			20.00000	19.000		380.00
0050	202-00202	Removal of Gutter	882.000	882.000		
			LF	0.000	0.00	
			20.00000	882.000		17,640.00
0055	202-00203	*Removal of Curb and Gutter	4,892.000	4,892.000		
			LF	0.000	0.00	
			9.00000	4,892.000		44,028.00

CONTID: C19134
 PCN: 19134-BID
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 3
 ESTIMATE RUN 08/24/2018
 08:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-00205	Removal of Wheel Stop	7.000	7.000		
			EACH	0.000	0.00	
			100.00000	7.000		700.00
0065	202-00210	Removal of Concrete Pavement	1,372.000	1,372.000		
			SY	0.000	0.00	
			15.00000	1,372.000		20,580.00
0070	202-00220	Removal of Asphalt Mat	4,974.000	4,974.000		
			SY	0.000	0.00	
			15.00000	4,974.000		74,610.00
0075	202-00240	*Removal of Asphalt Mat (Planing)	138,790.040	138,790.040		
			SY	0.000	0.00	
			3.00000	138,790.040		416,370.12
0080	202-00250	*Removal of Pavement Marking	13,896.000	13,896.000		
			SF	0.000	0.00	
			2.50000	13,896.000		34,740.00
0085	202-00700	*Removal of Light Standard	6.000	6.000		
			EACH	0.000	0.00	
			350.00000	6.000		2,100.00
0090	202-00705	*Removal of Light Standard Foundation	6.000	6.000		
			EACH	0.000	0.00	
			350.00000	6.000		2,100.00
0095	202-00810	*Removal of Ground Sign	23.000	23.000		
			EACH	0.000	0.00	
			60.00000	23.000		1,380.00
0100	202-00821	*Removal of Sign Panel	92.000	92.000		
			EACH	0.000	0.00	
			55.00000	92.000		5,060.00
0105	202-00827	*Removal of Pull Box	8.000	8.000		
			EACH	0.000	0.00	
			150.00000	8.000		1,200.00
0110	202-00828	*Removal of Traffic Signal Equipment	1.000	1.000		
			L S	0.000	0.00	
			15,000.00000	1.000		15,000.00

CONTID: C19134
 PCN: 19134-BID
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 4
 ESTIMATE RUN 08/24/2018
 08:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	202-00831	*Removal of Traffic Signal Head	16.000	16.000		
			EACH	0.000	0.00	
			80.00000	16.000		1,280.00
0120	202-00855	*Removal of Traffic Signal Controller Cabinet	1.000	1.000		
			EACH	0.000	0.00	
			220.00000	1.000		220.00
0125	202-00860	*Removal of Pedestrian Push Button	16.000	16.000		
			EACH	0.000	0.00	
			330.00000	16.000		5,280.00
0130	202-04001	Plug Culvert	12.000	12.000		
			EACH	0.000	0.00	
			900.00000	12.000		10,800.00
0135	203-00000	Unclassified Excavation	480.000	480.000		
			CY	0.000	0.00	
			100.00000	480.000		48,000.00
0140	203-00060	Embankment Material (Complete In Place)	17.000	17.000		
			CY	0.000	0.00	
			50.00000	17.000		850.00
0145	203-01597	*Potholing	267.250	267.250		
			HOURL	0.000	0.00	
			300.00000	267.250		80,175.00
0150	206-00000	Structure Excavation	556.000	556.000		
			CY	0.000	0.00	
			40.00000	556.000		22,240.00
0155	206-00100	Structure Backfill (Class 1)	380.000	380.000		
			CY	0.000	0.00	
			75.00000	380.000		28,500.00
0160	208-00002	Erosion Log Type 1 (12 Inch)	825.000	825.000		
			LF	0.000	0.00	
			9.00000	825.000		7,425.00
0165	208-00035	Aggregate Bag	1,004.000	1,004.000		
			LF	0.000	0.00	
			12.00000	1,004.000		12,048.00

CONTID: C19134
 PCN: 19134-BID
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 5
 ESTIMATE RUN 08/24/2018
 08:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	208-00045	Concrete Washout Structure	3.000	3.000		
			EACH	0.000	0.00	
			1,500.00000	3.000		4,500.00
0175	208-00051	Storm Drain Inlet Protection (Type I)	1,240.000	1,240.000		
			LF	0.000	0.00	
			14.00000	1,240.000		17,360.00
0180	208-00052	Storm Drain Inlet Protection (Type II)	420.000	420.000		
			LF	0.000	0.00	
			50.00000	420.000		21,000.00
0185	208-00070	Vehicle Tracking Pad	2.000	2.000		
			EACH	0.000	0.00	
			1,000.00000	2.000		2,000.00
0190	208-00103	Removal and Disposal of Sediment (Labor)	138.000	138.000		
			HOURL	0.000	0.00	
			100.00000	138.000		13,800.00
0195	208-00105	Removal and Disposal of Sediment (Equipment)	5.250	5.250		
			HOURL	0.000	0.00	
			40.00000	5.250		210.00
0200	208-00106	*Sweeping (Sediment Removal)	88.500	88.500		
			HOURL	0.000	0.00	
			150.00000	88.500		13,275.00
0205	208-00207	Erosion Control Management	82.000	82.000		
			DAY	0.000	0.00	
			20.00000	82.000		1,640.00
0210	210-00007	Reset Wheel Stop	14.500	14.500		
			EACH	0.000	0.00	
			10.00000	14.500		145.00
0215	210-00760	*Reset Luminaire	6.000	6.000		
			EACH	0.000	0.00	
			500.00000	6.000		3,000.00
0220	210-00810	*Reset Ground Sign	12.000	12.000		
			EACH	0.000	0.00	
			350.00000	12.000		4,200.00

CONTID: C19134
 PCN: 19134-BID
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 6
 ESTIMATE RUN 08/24/2018
 08:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	210-00815	*Reset Sign Panel	18.000	18.000		
			EACH	0.000	0.00	
			350.00000	18.000		6,300.00
0230	210-00860	*Reset Pedestrian Push Button	64.000	64.000		
			EACH	0.000	0.00	
			350.00000	64.000		22,400.00
0235	210-01000	Reset Fence	22.000	22.000		
			LF	0.000	0.00	
			100.00000	22.000		2,200.00
0240	210-04010	Adjust Manhole	112.000	112.000		
			EACH	0.000	0.00	
			300.00000	112.000		33,600.00
0245	210-04020	Modify Inlet	3.000	3.000		
			EACH	0.000	0.00	
			2,000.00000	3.000		6,000.00
0250	210-04050	Adjust Valve Box	218.000	218.000		
			EACH	0.000	0.00	
			200.00000	218.000		43,600.00
0255	212-00006	Seeding (Native)	0.000	0.000		
			ACRE	0.000	0.00	
			15,000.00000	0.000		0.00
0260	212-00032	Soil Conditioning	0.000	0.000		
			ACRE	0.000	0.00	
			40,000.00000	0.000		0.00
0265	213-00002	Mulching (Weed Free Hay)	0.000	0.000		
			ACRE	0.000	0.00	
			40,000.00000	0.000		0.00
0270	213-00061	Mulch Tackifier	0.000	0.000		
			LB	0.000	0.00	
			60.00000	0.000		0.00
0275	213-00067	Rock Mulch (Weed Free)	7,026.000	7,026.000		
			SF	0.000	0.00	
			5.50000	7,026.000		38,643.00

CONTID: C19134
 PCN: 19134-BID
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 7
 ESTIMATE RUN 08/24/2018
 08:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	240-00010	Removal of Nests	103.000	103.000		
			50.00000	103.000		5,150.00
				0.000	0.00	
			50.00000	103.000		5,150.00
0285	240-00020	Netting	0.000	0.000		
			3.00000	0.000		0.00
				0.000	0.00	
			3.00000	0.000		0.00
0290	250-00010	Environmental Health and Safety Management	1.000	1.000		
			5,000.00000	1.000		5,000.00
				0.000	0.00	
			5,000.00000	1.000		5,000.00
0295	304-06000	Aggregate Base Course (Class 6)	851.400	959.210		
			60.00000	851.400		51,084.00
				-107.810	-6,468.60	
			60.00000	851.400		51,084.00
0300	304-06008	Aggregate Base Course (Class 6) (Special)	228.000	228.000		
			40.00000	228.000		9,120.00
				0.000	0.00	
			40.00000	228.000		9,120.00
0305	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	0.000	0.000		
			220.00000	0.000		0.00
				0.000	0.00	
			220.00000	0.000		0.00
0306	403-00720	HMA (Patching) (Asph)	1,837.060	1,837.060		
			214.32000	1,837.060		393,718.70
				0.000	0.00	
			214.32000	1,837.060		393,718.70
0310	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	22,170.850	22,170.850		
			110.00000	22,170.850		2,438,793.50
				0.000	0.00	
			110.00000	22,170.850		2,438,793.50
0315	411-10255	Emulsified Asphalt (Slow-Setting)	7,079.000	7,079.000		
			2.00000	7,079.000		14,158.00
				0.000	0.00	
			2.00000	7,079.000		14,158.00
0320	412-00600	*Concrete Pavement (6 Inch)	940.000	940.000		
			90.00000	940.000		84,600.00
				0.000	0.00	
			90.00000	940.000		84,600.00
0325	412-00700	*Concrete Pavement (7 Inch)	47.000	47.000		
			120.00000	47.000		5,640.00
				0.000	0.00	
			120.00000	47.000		5,640.00

CONTID: C19134
 PCN: 19134-BID
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 8
 ESTIMATE RUN 08/24/2018
 08:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0330	412-00800	*Concrete Pavement (8 Inch)	210.000	210.000		
			SY	0.000	0.00	
			150.00000	210.000		31,500.00
0335	412-00801	*Concrete Pavement (8 Inch) (Special)	318.000	318.000		
			SY	0.000	0.00	
			160.00000	318.000		50,880.00
0340	412-00815	*Concrete Pavement (8 Inch) (Reinforced)	463.000	463.000		
			SY	0.000	0.00	
			180.00000	463.000		83,340.00
0345	503-00018	*Drilled Caisson (18 Inch)	128.000	128.000		
			LF	0.000	0.00	
			200.00000	128.000		25,600.00
0350	503-00024	*Drilled Caisson (24 Inch)	7.000	7.000		
			LF	0.000	0.00	
			300.00000	7.000		2,100.00
0355	503-00036	*Drilled Caisson (36 Inch)	114.000	114.000		
			LF	0.000	0.00	
			600.00000	114.000		68,400.00
0360	506-01020	Geogrid Reinforcement	69.000	69.000		
			SY	0.000	0.00	
			5.00000	69.000		345.00
0365	507-00000	*Concrete Slope and Ditch Paving	5.000	5.000		
			CY	0.000	0.00	
			700.00000	5.000		3,500.00
0370	601-01025	Concrete Class B (Miscellaneous)	21.000	21.000		
			CY	0.000	0.00	
			300.00000	21.000		6,300.00
0375	601-07000	*Concrete Retaining Wall	147.000	147.000		
			SF	0.000	0.00	
			300.00000	147.000		44,100.00
0380	603-01180	18 Inch Reinforced Concrete Pipe	711.000	711.000		
			LF	0.000	0.00	
			130.00000	711.000		92,430.00

CONTID: C19134
 PCN: 19134-BID
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 9
 ESTIMATE RUN 08/24/2018
 08:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0385	603-02180	23x14 Inch Reinforced Concrete Pipe Elliptical	98.000	98.000		
			LF	0.000	0.00	
			170.00000	98.000		16,660.00
0390	604-16005	Inlet Type 16 (5 Foot)	12.000	12.000		
			EACH	0.000	0.00	
			3,000.00000	12.000		36,000.00
0395	604-16010	Inlet Type 16 (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			3,000.00000	1.000		3,000.00
0400	604-16605	Inlet Type 16 (Triple) (5 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			7,000.00000	0.000		0.00
0405	604-19305	Inlet Type R L 15 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			9,000.00000	1.000		9,000.00
0410	604-30010	Manhole Slab Base (10 Foot)	3.000	3.000		
			EACH	0.000	0.00	
			11,000.00000	3.000		33,000.00
0415	604-30015	Manhole Slab Base (15 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			13,000.00000	0.000		0.00
0420	604-31010	Manhole Box Base (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			11,000.00000	1.000		11,000.00
0425	607-11525	Fence (Plastic)	254.000	254.000		
			LF	0.000	0.00	
			5.00000	254.000		1,270.00
0430	608-00000	*Concrete Sidewalk	1,876.000	1,876.000		
			SY	0.000	0.00	
			80.00000	1,876.000		150,080.00
0435	608-00010	*Concrete Curb Ramp	748.000	748.000		
			SY	0.000	0.00	
			200.00000	748.000		149,600.00

CONTID: C19134
 PCN: 19134-BID
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 10
 ESTIMATE RUN 08/24/2018
 08:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0440	608-00012	*Curb Ramp (Special)	343.000	343.000		
			SY	0.000	0.00	
			250.00000	343.000		85,750.00
0445	608-00350	*Concrete Sidewalk (Colored)	459.000	459.000		
			SY	0.000	0.00	
			200.00000	459.000		91,800.00
0450	609-20010	*Curb Type 2 (Section B)	462.000	462.000		
			LF	0.000	0.00	
			35.00000	462.000		16,170.00
0455	609-21020	*Curb and Gutter Type 2 (Section II-B)	4,548.000	4,548.000		
			LF	0.000	0.00	
			40.00000	4,548.000		181,920.00
0460	609-21021	Curb and Gutter Type 2 (Section II-M)	0.000	0.000		
			LF	0.000	0.00	
			45.00000	0.000		0.00
0465	609-21900	*Curb and Gutter Type 2 (Special)	563.000	563.000		
			LF	0.000	0.00	
			45.00000	563.000		25,335.00
0470	609-24004	*Gutter Type 2 (4 Foot)	518.000	518.000		
			LF	0.000	0.00	
			80.00000	518.000		41,440.00
0475	612-00001	*Delineator (Type I)	0.000	0.000		
			EACH	0.000	0.00	
			22.00000	0.000		0.00
0480	612-00002	*Delineator (Type II)	0.000	0.000		
			EACH	0.000	0.00	
			24.00000	0.000		0.00
0485	612-00003	*Delineator (Type III)	0.000	0.000		
			EACH	0.000	0.00	
			26.00000	0.000		0.00
0490	613-00200	*2 Inch Electrical Conduit	1,773.000	1,773.000		
			LF	0.000	0.00	
			15.00000	1,773.000		26,595.00

CONTID: C19134
 PCN: 19134-BID
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 11
 ESTIMATE RUN 08/24/2018
 08:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0495	613-00206	*2 Inch Electrical Conduit (Bored)	855.000	855.000		
			LF	0.000	0.00	
			35.00000	855.000		29,925.00
0500	613-00300	*3 Inch Electrical Conduit	884.000	884.000		
			LF	0.000	0.00	
			15.00000	884.000		13,260.00
0505	613-00306	*3 Inch Electrical Conduit (Bored)	1,500.000	1,500.000		
			LF	0.000	0.00	
			37.00000	1,500.000		55,500.00
0510	613-00400	*4 Inch Electrical Conduit	601.000	601.000		
			LF	0.000	0.00	
			40.00000	601.000		24,040.00
0515	613-07002	*Type Two Pull Box	15.000	15.000		
			EACH	0.000	0.00	
			550.00000	15.000		8,250.00
0520	613-07003	*Type Three Pull Box	20.000	20.000		
			EACH	0.000	0.00	
			1,000.00000	20.000		20,000.00
0525	613-07004	*Type Four Pull Box	3.000	3.000		
			EACH	0.000	0.00	
			1,600.00000	3.000		4,800.00
0530	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			90,000.00000	1.000		90,000.00
0535	613-13000	*Luminaire (LED)	3.000	3.000		
			EACH	0.000	0.00	
			3.00000	3.000		9.00
0540	613-16010	*Light Standard and Luminaire (Decorative)	4.000	4.000		
			EACH	0.000	0.00	
			7,000.00000	4.000		28,000.00
0545	613-30005	*Light Standard and Luminaire (Pedestrian)	12.000	12.000		
			EACH	0.000	0.00	
			4,500.00000	12.000		54,000.00

CONTID: C19134
 PCN: 19134-BID
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 12
 ESTIMATE RUN 08/24/2018
 08:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0550	613-32300	*Light Standard Steel (30 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			4,300.00000	2.000		8,600.00
0555	613-40010	*Light Standard Foundation	19.000	19.000		
			EACH	0.000	0.00	
			1,500.00000	19.000		28,500.00
0560	614-00011	*Sign Panel (Class I)	605.000	605.000		
			SF	0.000	0.00	
			20.00000	605.000		12,100.00
0565	614-00012	*Sign Panel (Class II)	238.000	238.000		
			SF	0.000	0.00	
			22.00000	238.000		5,236.00
0570	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	15.000	15.000		
			EACH	0.000	0.00	
			200.00000	15.000		3,000.00
0575	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	17.000	17.000		
			EACH	0.000	0.00	
			400.00000	17.000		6,800.00
0580	614-70150	*Pedestrian Signal Face (16) (Countdown)	32.000	32.000		
			EACH	0.000	0.00	
			1,000.00000	32.000		32,000.00
0585	614-70336	*Traffic Signal Face (12-12-12)	22.000	22.000		
			EACH	0.000	0.00	
			1,000.00000	22.000		22,000.00
0590	614-70448	*Traffic Signal Face (12-12-12-12)	2.000	2.000		
			EACH	0.000	0.00	
			1,100.00000	2.000		2,200.00
0595	614-70560	*Traffic Signal Face (12-12-12-12-12)	4.000	4.000		
			EACH	0.000	0.00	
			1,600.00000	4.000		6,400.00
0600	614-72855	*Traffic Signal Controller Cabinet	3.000	3.000		
			EACH	0.000	0.00	
			23,000.00000	3.000		69,000.00

CONTID: C19134
 PCN: 19134-BID
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 13
 ESTIMATE RUN 08/24/2018
 08:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0605	614-72862	*Pedestrian Push Button (Special)	32.000	32.000		
			EACH	0.000	0.00	
			1,600.00000	32.000		51,200.00
0610	614-72895	*Vehicle Detection System (Single Camera)	7.000	7.000		
			EACH	0.000	0.00	
			10,000.00000	7.000		70,000.00
0615	614-75840	*Traffic Signal Controller (Install Only)	3.000	3.000		
			EACH	0.000	0.00	
			1,400.00000	3.000		4,200.00
0620	614-81011	*Traffic Signal-Light Pole Steel (1 Mast Arm) (Install Only)	7.000	7.000		
			EACH	0.000	0.00	
			8,000.00000	7.000		56,000.00
0625	614-84100	*Traffic Signal Pedestal Pole Aluminum	36.000	36.000		
			EACH	0.000	0.00	
			1,600.00000	36.000		57,600.00
0630	622-00251	Bench (Install Only)	1.000	1.000		
			EACH	0.000	0.00	
			300.00000	1.000		300.00
0635	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			110,000.00000	1.000		110,000.00
0640	626-00000	*Mobilization	1.000	0.870		
			L S	0.130	112,060.00	
			862,000.00000	1.000		862,000.00
0645	626-01103	*Public Information Services (Tier III)	1.000	1.000		
			L S	0.000	0.00	
			40,000.00000	1.000		40,000.00
0650	627-00008	*Modified Epoxy Pavement Marking	309.000	309.000		
			GAL	0.000	0.00	
			110.00000	309.000		33,990.00
0655	627-00011	*Pavement Marking Paint (Waterborne)	740.000	740.000		
			GAL	0.000	0.00	
			50.00000	740.000		37,000.00

CONTID: C19134
 PCN: 19134-BID
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 14
 ESTIMATE RUN 08/24/2018
 08:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0660	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	1,180.000	1,180.000		
			SF	0.000	0.00	
			20.00000	1,180.000		23,600.00
0665	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	9,342.000	9,342.000		
			SF	0.000	0.00	
			11.00000	9,342.000		102,762.00
0670	629-01001	*Survey Monument (Type 1)	2.000	2.000		
			EACH	0.000	0.00	
			500.00000	2.000		1,000.00
0675	629-01006	*Survey Monument (Type 6)	20.000	20.000		
			EACH	0.000	0.00	
			700.00000	20.000		14,000.00
0680	629-01210	Adjust Monument Box	27.000	27.000		
			EACH	0.000	0.00	
			200.00000	27.000		5,400.00
0685	630-00000	*Flagging	4,974.000	4,974.000		
			HOUR	0.000	0.00	
			22.00000	4,974.000		109,428.00
0690	630-00007	*Traffic Control Inspection	154.000	154.000		
			DAY	0.000	0.00	
			1.00000	154.000		154.00
0695	630-00012	*Traffic Control Management	292.000	292.000		
			DAY	0.000	0.00	
			1.00000	292.000		292.00
0700	630-80001	*Flashing Beacon (Portable)	8.000	8.000		
			EACH	0.000	0.00	
			1,200.00000	8.000		9,600.00
0705	630-80335	*Barricade (Type 3 M-A) (Temporary)	44.000	44.000		
			EACH	0.000	0.00	
			200.00000	44.000		8,800.00
0710	630-80341	*Construction Traffic Sign (Panel Size A)	273.000	273.000		
			EACH	0.000	0.00	
			60.00000	273.000		16,380.00

CONTID: C19134
 PCN: 19134-BID
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 15
 ESTIMATE RUN 08/24/2018
 08:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0715	630-80342	*Construction Traffic Sign (Panel Size B)	245.000	245.000		
			EACH	0.000	0.00	
			70.00000	245.000		17,150.00
0720	630-80343	*Construction Traffic Sign (Panel Size C)	39.000	39.000		
			EACH	0.000	0.00	
			100.00000	39.000		3,900.00
0725	630-80350	*Vertical Panel	103.000	103.000		
			EACH	0.000	0.00	
			65.00000	103.000		6,695.00
0730	630-80354	*Vertical Panel (With Light) (Steady Burn)	0.000	0.000		
			EACH	0.000	0.00	
			75.00000	0.000		0.00
0735	630-80355	*Portable Message Sign Panel	8.000	8.000		
			EACH	0.000	0.00	
			15,000.00000	8.000		120,000.00
0740	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	0.000	0.000		
			EACH	0.000	0.00	
			6,000.00000	0.000		0.00
0745	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	12.000	12.000		
			EACH	0.000	0.00	
			6,000.00000	12.000		72,000.00
0750	630-80360	*Drum Channelizing Device	340.000	340.000		
			EACH	0.000	0.00	
			15.00000	340.000		5,100.00
0755	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	48.000	48.000		
			EACH	0.000	0.00	
			20.00000	48.000		960.00
0760	630-80370	Concrete Barrier (Temporary)	1,008.000	1,008.000		
			LF	0.000	0.00	
			60.00000	1,008.000		60,480.00
0765	630-80380	*Traffic Cone	526.000	526.000		
			EACH	0.000	0.00	
			25.00000	526.000		13,150.00

CONTID: C19134
 PCN: 19134-BID
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 16
 ESTIMATE RUN 08/24/2018
 08:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0770	630-80520	*Mobile Pavement Marking Zone	8.000	8.000		
			DAY	0.000	0.00	
			2,000.00000	8.000		16,000.00
0775	630-85010	Impact Attenuator (Temporary)	4.000	4.000		
			EACH	0.000	0.00	
			3,500.00000	4.000		14,000.00
0780	630-85041	*Mobile Attenuator	159.000	159.000		
			DAY	0.000	0.00	
			75.00000	159.000		11,925.00
0785	630-86800	Traffic Signal (Temporary)	0.000	0.000		
			L S	0.000	0.00	
			110,000.00000	0.000		0.00
0790	632-00000	Night Work Lighting	1.000	1.000		
			L S	0.000	0.00	
			20,000.00000	1.000		20,000.00
0795	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0800	700-70011	F/A Partnering	1,508.640	1,508.640		
			F A	0.000	0.00	
			1.00000	1,508.640		1,508.64
0805	700-70012	F/A Asphalt Pavement Incentive	-91,971.580	-91,971.580		
			F A	0.000	0.00	
			1.00000	-91,971.580		-91,971.58
0810	700-70013	F/A Concrete Pavement Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0815	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0820	700-70018	F/A Roadway Smoothness Incentive	-3,878.480	-3,878.480		
			F A	0.000	0.00	
			1.00000	-3,878.480		-3,878.48

CONTID: C19134
 PCN: 19134-BID
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 17
 ESTIMATE RUN 08/24/2018
 08:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0825	700-70019	F/A Asphalt Cement Cost Adjustment	24,838.550	24,838.550		
			F A	0.000	0.00	
			1.00000	24,838.550		24,838.55
0830	700-70021	F/A On-The-Job Trainee	3,641.000	3,641.000		
			HOOR	0.000	0.00	
			1.00000	3,641.000		3,641.00
0835	700-70031	F/A Interim Surface Repair	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0840	700-70034	F/A Utility Relocations and Electric Services	4,531.440	4,531.440		
			F A	0.000	0.00	
			1.00000	4,531.440		4,531.44
0845	700-70042	F/A Railroad Flagging	15,250.000	15,250.000		
			F A	0.000	0.00	
			1.00000	15,250.000		15,250.00
0850	700-70310	F/A Landscaping	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0985	625-00001	Const Surveying (Hour)	78.250	78.250		
			HOOR	0.000	0.00	
			100.00000	78.250		7,825.00
0990	900-00006	Added Item (Dollar)/ Working Time Violation	-450.000	-5,250.000		
			DOL	0.000	0.00	
			1.00000	-5,250.000		-5,250.00
0995	900-00006	Added Item (Dollar)/ Lane Rental Fee	-1,710.000	-1,710.000		
			DOL	0.000	0.00	
			1.00000	-1,710.000		-1,710.00
1000	900-00006	Added Item (Dollar)/ Price Adjustment for Class D Concrete	-144.000	-144.000		
			DOL	0.000	0.00	
			1.00000	-144.000		-144.00
1005	203-01565	Hydraulic Excavator Komatsu 308	23.500	23.500		
			HOOR	0.000	0.00	
			180.00000	23.500		4,230.00

CONTID: C19134
 PCN: 19134-BID
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 18
 ESTIMATE RUN 08/24/2018
 08:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1010	203-01590	Front End Loader (Rubber) Cat 950M	20.500	20.500		
			20.500	0.000	0.00	
			140.00000	20.500		2,870.00
1015	503-00042	Drilled Caisson (42 In)	19.000	19.000		
			19.000	0.000	0.00	
			655.00000	19.000		12,445.00
1020	604-31015	MH Box Base (15 Ft)	1.000	1.000		
			1.000	0.000	0.00	
			20,000.00000	1.000		20,000.00
1025	603-02480	60x38 In RCP (Tunneled)	100.000	100.000		
			100.000	0.000	0.00	
			1,410.00000	100.000		141,000.00
1030	630-86810	Traffic Signal (Temp) (Temporary Bag Head)	3.000	3.000		
			3.000	0.000	0.00	
			2,500.00000	3.000		7,500.00
1035	630-86810	Traffic Signal (Temp) (Adjust Signal Head)	2.000	2.000		
			2.000	0.000	0.00	
			6,130.00000	2.000		12,260.00
1040	604-31020	MH Box Base (20 Ft)	1.000	1.000		
			1.000	0.000	0.00	
			27,000.00000	1.000		27,000.00
1045	216-00042	Soil Retent Blanket (BioD S/C)	0.000	0.000		
			0.000	0.000	0.00	
			3.00000	0.000		0.00
1050	630-00003	Uniformed Traf Ctrl	434.500	434.500		
			434.500	0.000	0.00	
			100.00000	434.500		43,450.00
1055	206-00065	Str Bkfl (Flow-Fill)	0.000	0.000		
			0.000	0.000	0.00	
			126.00000	0.000		0.00
1065	613-10000	Wiring Wiring for south Hudson Traffic Signal	1.000	1.000		
			1.000	0.000	0.00	
			800.00000	1.000		800.00

CONTID: C19134
 PCN: 19134-BID
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 19
 ESTIMATE RUN 08/24/2018
 08:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1070	900-00007	Added Item (Each)/ Welded Expansion Device Straps	88.000	82.000		
			EACH	6.000	516.00	
			86.00000	88.000		7,568.00
1075	900-00006	Added Item (Dollar)/ Overweight Trucks	-2,439.000	-2,439.000		
			DOL	0.000	0.00	
			1.00000	-2,439.000		-2,439.00
1085	613-10000	Wiring	1.000	1.000		
			L S	0.000	0.00	
			27,500.00000	1.000		27,500.00
2010	900-00010	Added Item (Hour)/ Public Information Services (Tier III)	54.500	54.500		
			HOOR	0.000	0.00	
			150.00000	54.500		8,175.00
2020	900-00006	Added Item (Dollar)/ Extended Overhead	100,000.000	100,000.000		
			DOL	0.000	0.00	
			1.00000	100,000.000		100,000.00
2025	614-85130	Impact Atten (Quadguard II)	1.000	1.000		
			EACH	0.000	0.00	
			26,590.00000	1.000		26,590.00
2030	606-99999	Gdrail Ty 7 (Precast)	600.000	600.000		
			LF	0.000	0.00	
			94.00000	600.000		56,400.00
2035	630-00007	Traf Ctrl Inspection	130.000	130.000		
			DAY	0.000	0.00	
			200.00000	130.000		26,000.00
2040	630-00012	Traf Ctrl Mgmt	67.000	67.000		
			DAY	0.000	0.00	
			900.00000	67.000		60,300.00
2045	612-00010	Delin (Spec) Rem-Install only	107.000	107.000		
			EACH	0.000	0.00	
			25.00000	107.000		2,675.00

CAT 0200			CURRENT AMT	\$ 8,502,858.89	\$ 106,107.40	\$ 8,498,058.89

CONTID: C19134
 PCN: 19134-BID
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 20
 ESTIMATE RUN 08/24/2018
 08:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 K-18-FA						
0855	202-00240	Removal of Asphalt Mat (Planing)	588.000	588.000		
			SY	0.000	0.00	
			3.00000	588.000		1,764.00
0860	403-34871	Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	64.000	64.000		
			TON	0.000	0.00	
			110.00000	64.000		7,040.00
0865	518-03000	*Sawing and Sealing Bridge Joint	86.000	86.000		
			LF	0.000	0.00	
			30.00000	86.000		2,580.00

			CAT 0300	CURRENT AMT \$	11,384.00 \$	0.00 \$
						11,384.00
CAT NO0301 K-18-J						
0870	202-00503	*Removal of Portions of Present Structure	13.000	13.000		
			SY	0.000	0.00	
			500.00000	13.000		6,500.00
0875	206-00200	Structure Backfill (Class 2)	12.000	12.000		
			CY	0.000	0.00	
			50.00000	12.000		600.00
0880	210-00520	*Rebuild Portions of Present Structure	12.000	12.000		
			SY	0.000	0.00	
			500.00000	12.000		6,000.00
0885	506-00206	Riprap (6 Inch)	9.500	9.500		
			CY	0.000	0.00	
			500.00000	9.500		4,750.00
0890	601-06100	*Concrete (Patching)	1.000	1.000		
			CY	0.000	0.00	
			2,500.00000	1.000		2,500.00
0895	602-00000	*Reinforcing Steel	134.340	134.340		
			LB	0.000	0.00	
			2.00000	134.340		268.68
1080	900-00026	Added Item (Week)/ Man Lift (K-18-J)	10.000	10.000		
			WK	0.000	0.00	
			2,250.00000	10.000		22,500.00

CONTID: C19134
 PCN: 19134-BID
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 21
 ESTIMATE RUN 08/24/2018
 08:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 K-18-J						
1095	202-00503	Rem Port Present Str	170.730	170.730		
			SY	0.000	0.00	
			550.00000	170.730		93,901.50
2000	900-00007	Added Item (Each)/ Temporary Falsework (K-18-J)	6.000	6.000		
			EACH	0.000	0.00	
			64,210.00000	6.000		385,260.00
2005	210-00520	Reb Port Present Str	184.760	184.760		
			SY	0.000	0.00	
			750.00000	184.760		138,570.00
2015	601-06100	Conc (Patching)	16.440	16.440		
			CY	0.000	0.00	
			2,750.00000	16.440		45,210.00

			CAT 0301	CURRENT AMT \$	706,060.18 \$	0.00 \$ 706,060.18
CAT NO0302 K-18-BT						
0900	202-00246	Removal of Asphalt Mat (Planing) (Special)	2,988.000	2,988.000		
			SY	0.000	0.00	
			15.00000	2,988.000		44,820.00
0905	202-00453	*Removal of Portions of Present Structure (Class 2)	677.000	677.000		
			SY	0.000	0.00	
			130.00000	677.000		88,010.00
0910	202-00460	*Removal of Portions of Present Structure (Class 3)	25.000	25.000		
			SY	0.000	0.00	
			500.00000	25.000		12,500.00
0911	202-00503	Rem Port Present Str (Str K-18-BT)	0.000	0.000		
			SY	0.000	0.00	
			550.00000	0.000		0.00
0912	601-06100	Conc (Patching) (K-18-BT)	0.000	0.000		
			CY	0.000	0.00	
			2,750.00000	0.000		0.00
0913	602-00000	Reinf Steel (K-18-BT)	0.000	0.000		
			LB	0.000	0.00	
			2.00000	0.000		0.00

CONTID: C19134
 PCN: 19134-BID
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 22
 ESTIMATE RUN 08/24/2018
 08:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0302 K-18-BT						
0914	210-00520	Reb Port Present Str (K-18-BT)	0.000	0.000		
			SY	0.000	0.00	
			750.00000	0.000		0.00
0915	403-34871	Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	495.530	495.530		
			TON	0.000	0.00	
			110.00000	495.530		54,508.30
0920	515-00120	*Waterproofing (Membrane)	2,987.000	2,987.000		
			SY	0.000	0.00	
			32.00000	2,987.000		95,584.00
0925	518-01001	*Bridge Expansion Joint (Asphaltic Plug)	176.000	176.000		
			LF	0.000	0.00	
			350.00000	176.000		61,600.00
0930	518-03000	*Sawing and Sealing Bridge Joint	308.000	308.000		
			LF	0.000	0.00	
			30.00000	308.000		9,240.00
0935	601-03041	*Concrete Class D (Bridge) (Special)	82.100	82.100		
			CY	0.000	0.00	
			700.00000	82.100		57,470.00
0940	602-00020	*Reinforcing Steel (Epoxy Coated)	6,562.000	6,562.000		
			LB	0.000	0.00	
			2.50000	6,562.000		16,405.00
1060	601-51005	Galvanic Anodes	1,295.000	1,295.000		
			EACH	0.000	0.00	
			30.00000	1,295.000		38,850.00

			CAT 0302	CURRENT AMT \$	478,987.30 \$	0.00 \$ 478,987.30

CAT NO0303 K-18-AD						
0945	202-00240	Removal of Asphalt Mat (Planing)	537.000	537.000		
			SY	0.000	0.00	
			3.00000	537.000		1,611.00
0950	403-34871	Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	29.000	29.000		
			TON	0.000	0.00	
			110.00000	29.000		3,190.00

			CAT 0303	CURRENT AMT \$	4,801.00 \$	0.00 \$ 4,801.00

CONTID: C19134
 PCN: 19134-BID
 PROJECT: STM0961-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 23
 ESTIMATE RUN 08/24/2018
 08:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0304 K-18-FD						
0955	202-00240	*Removal of Asphalt Mat (Planing)	956.000	956.000		
			SY	0.000	0.00	
			3.00000	956.000		2,868.00
0960	403-34871	Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	105.000	105.000		
			TON	0.000	0.00	
			110.00000	105.000		11,550.00
0965	518-03000	*Sawing and Sealing Bridge Joint	87.000	87.000		
			LF	0.000	0.00	
			30.00000	87.000		2,610.00
			CAT 0304	CURRENT AMT \$	17,028.00 \$	0.00 \$ 17,028.00

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0970	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			25,000.00000	1.000		25,000.00
0975	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			20,000.00000	1.000		20,000.00
0980	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00
			CAT 0400	CURRENT AMT \$	46,000.00 \$	0.00 \$ 46,000.00
			PROJECT TOTAL	CURRENT AMT \$	9,767,119.37 \$	106,107.40 \$ 9,762,319.37