

ESTIMATE SUMMARY

11:11:51

 CONTID: C19140R ESTIMATE NO: 0001 PROG SPEC YR: 2005
 PCN: 19140R-BID COFRS REPORTING CATEGORY: 2 FACS REF NO:

CONTRACT DESCRIPTION: SH 96 ARLINGTON EAST
 TIME CHARGED: 0.0 DAYS TIME ALLOW: 75 WORK DAYS
 PERCENT TIME: 0.00 ORIG TIME ALLOW: 75 WORK DAYS

PROJECT NO: FSA096A-043
 SH 96 ARLINGTON EAST
 NAME OF ROAD: 096C
 PROJECT COUNTIES: KIOWA

CONTRACTOR: A & S CONSTRUCTION CO.
 P.O. BOX 566
 CANON CITY CO 81215-0567
 PAY PERIOD ENDING 05/30/2015
 DATE LET 03/19/2015
 DATE AWARDED 04/01/2015
 DATE CONTRACT EXECUTED 04/01/2015
 DATE NOTICE TO PROCEED 05/10/2015
 DATE TIME STARTED 05/10/2015
 DATE WORK BEGAN
 DATE TIME STOPPED
 DATE ACCEPTED

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 7,133,270.00 PARTICIPATING	\$ 31,724.92	\$ 31,724.92
AWARD PROJECT AMT: \$ 6,483,000.00 NON-PARTICIPATING	45,543.00	45,543.00
PERCENT COMPLETE: 1.08% TOTAL EARNINGS	77,267.92	77,267.92
FUNDS AVAILABLE: \$ 7,056,002.08 STOCKPILED MATERIALS	0.00	0.00
	77,267.92	77,267.92
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-2,318.04	-2,318.04
	0.00	0.00
	74,949.88	74,949.88
	0.00	0.00
	0.00	0.00
	74,949.88	74,949.88
	0.00	0.00
	PAYMENT DUE	\$ 74,949.88

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19140R
 PCN: 19140R-BID
 PROJECT: FSA096A-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 06/15/2015
 11:11:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 Roadway						
0005	202-00010	Removal of Tree	5.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
0010	202-00024	Removal of Embankment Protector Type 5	1.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0015	202-00035	Removal of Pipe	54.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00
0020	202-00090	*Removal of Delineator	131.000	0.000		
			EACH	0.000	0.00	
			9.00000	0.000		0.00
0025	202-00201	Removal of Curb	10.000	0.000		
			LF	0.000	0.00	
			110.00000	0.000		0.00
0030	202-00220	*Removal of Asphalt Mat	1,654.000	0.000		
			SY	0.000	0.00	
			8.00000	0.000		0.00
0035	202-00810	*Removal of Ground Sign	13.000	0.000		
			EACH	0.000	0.00	
			95.00000	0.000		0.00
0040	202-01000	*Removal of Fence	1,828.000	0.000		
			LF	0.000	0.00	
			0.80000	0.000		0.00
0045	202-01130	*Removal of Guardrail Type 3	1,348.000	0.000		
			LF	0.000	0.00	
			4.30000	0.000		0.00
0050	202-01300	*Removal of End Anchorage	12.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0055	202-04002	Clean Culvert	2.000	0.000		
			EACH	0.000	0.00	
			3,900.00000	0.000		0.00

CONTID: C19140R
 PCN: 19140R-BID
 PROJECT: FSA096A-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 06/15/2015
 11:11:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0060	203-00060	Embankment Material (Complete In Place)	50,388.000	0.000		
			CY	0.000	0.00	
			18.81000	0.000		0.00
0065	203-01100	Proof Rolling	50.000	0.000		
			HOUR	0.000	0.00	
			75.00000	0.000		0.00
0070	203-01500	Blading	100.000	0.000		
			HOUR	0.000	0.00	
			75.00000	0.000		0.00
0075	203-01597	Potholing	20.000	0.000		
			HOUR	0.000	0.00	
			150.00000	0.000		0.00
0080	207-00205	Topsoil	29,593.000	0.000		
			CY	0.000	0.00	
			5.00000	0.000		0.00
0085	208-00002	*Erosion Log (12 Inch)	150.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0090	208-00020	*Silt Fence	1,400.000	0.000		
			LF	0.000	0.00	
			1.00000	0.000		0.00
0095	208-00035	*Aggregate Bag	80.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0100	208-00041	Rock Check Dam	20.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0105	208-00045	*Concrete Washout Structure	4.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0110	208-00070	Vehicle Tracking Pad	4.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00

CONTID: C19140R
 PCN: 19140R-BID
 PROJECT: FSA096A-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 06/15/2015
 11:11:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0115	208-00103	Removal and Disposal of Sediment (Labor)	40.000	0.000		
			HOUR	0.000	0.00	
			55.00000	0.000		0.00
0120	208-00105	Removal and Disposal of Sediment (Equipment)	40.000	0.000		
			HOUR	0.000	0.00	
			55.00000	0.000		0.00
0125	208-00106	Sweeping (Sediment Removal)	150.000	0.000		
			HOUR	0.000	0.00	
			55.00000	0.000		0.00
0130	208-00205	Erosion Control Supervisor	100.000	0.000		
			HOUR	0.000	0.00	
			100.00000	0.000		0.00
0135	208-00300	Temporary Berms	4,000.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0140	210-00810	*Reset Ground Sign	1.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0145	212-00006	*Seeding (Native)	57.000	0.000		
			ACRE	0.000	0.00	
			400.00000	0.000		0.00
0150	212-00032	*Soil Conditioning	57.000	0.000		
			ACRE	0.000	0.00	
			1,500.00000	0.000		0.00
0155	213-00002	*Mulching (Weed Free Hay)	57.000	0.000		
			ACRE	0.000	0.00	
			470.00000	0.000		0.00
0160	213-00061	*Mulch Tackifier	5,700.000	0.000		
			LB	0.000	0.00	
			2.50000	0.000		0.00
0165	240-00010	*Removal of Nests	38.000	0.000		
			HOUR	38.000	2,470.00	
			65.00000	38.000		2,470.00

CONTID: C19140R
 PCN: 19140R-BID
 PROJECT: FSA096A-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 06/15/2015
 11:11:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0170	240-00020	Netting	440.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
0175	304-06007	Aggregate Base Course (Class 6)	17,165.000	0.000		
			CY	0.000	0.00	
			55.00000	0.000		0.00
0180	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	100.000	0.000		
			TON	0.000	0.00	
			150.00000	0.000		0.00
0185	403-34741	Hot Mix Asphalt (Grading SX) (75) (PG 64-22)	28,530.000	0.000		
			TON	0.000	0.00	
			90.00000	0.000		0.00
0190	411-10255	Emulsified Asphalt (Slow-Setting)	14,108.000	0.000		
			GAL	0.000	0.00	
			4.00000	0.000		0.00
0195	420-00113	Geotextile (Drainage) (Class 2)	62.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
0200	506-00212	Riprap (12 Inch)	18.000	0.000		
			CY	0.000	0.00	
			120.00000	0.000		0.00
0205	507-00400	Bituminous Slope and Ditch Paving (Asphalt)	3.000	0.000		
			TON	0.000	0.00	
			300.00000	0.000		0.00
0210	601-03000	Concrete Class D	4.000	0.000		
			CY	0.000	0.00	
			1,100.00000	0.000		0.00
0215	602-00020	Reinforcing Steel (Epoxy Coated)	64.000	0.000		
			LB	0.000	0.00	
			2.00000	0.000		0.00
0220	603-10300	30 Inch Corrugated Steel Pipe	71.000	0.000		
			LF	0.000	0.00	
			160.00000	0.000		0.00

CONTID: C19140R
 PCN: 19140R-BID
 PROJECT: FSA096A-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 06/15/2015
 11:11:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0225	603-10480	48 Inch Corrugated Steel Pipe	42.000	0.000		
			LF	0.000	0.00	
			220.00000	0.000		0.00
0230	603-15048	48 Inch Equivalent Corrugated Steel Pipe Arch	16.000	0.000		
			LF	0.000	0.00	
			370.00000	0.000		0.00
0235	603-30030	30 Inch Steel End Section	6.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0240	603-30048	48 Inch Steel End Section	4.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0245	603-31348	48 Inch Equivalent Arch Steel End Section	2.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0250	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	713.000	0.000		
			LF	0.000	0.00	
			24.00000	0.000		0.00
0255	606-01370	*Transition Type 3G	10.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0260	606-02003	*End Anchorage (Nonflared)	10.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0265	607-00010	*Corner and Line Brace Post	3.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0270	607-01000	*Fence Barbed Wire with Metal Posts	1,830.000	0.000		
			LF	0.000	0.00	
			2.00000	0.000		0.00
0275	607-11525	*Fence (Plastic)	305.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00

CONTID: C19140R
 PCN: 19140R-BID
 PROJECT: FSA096A-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 06/15/2015
 11:11:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0280	609-60011	Curb Type 6 (Section M)	92.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0285	612-00001	*Delineator (Type I)	196.000	0.000		
			EACH	0.000	0.00	
			18.00000	0.000		0.00
0290	612-00003	*Delineator (Type III)	24.000	0.000		
			EACH	0.000	0.00	
			28.00000	0.000		0.00
0295	614-00011	*Sign Panel (Class I)	82.000	0.000		
			SF	0.000	0.00	
			17.00000	0.000		0.00
0300	614-00012	*Sign Panel (Class II)	53.000	0.000		
			SF	0.000	0.00	
			23.00000	0.000		0.00
0305	614-00029	*Sign Panel (Class II) (Install Only)	2.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0310	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	20.000	0.000		
			EACH	0.000	0.00	
			220.00000	0.000		0.00
0315	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	5.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0320	615-00030	Embankment Protector Type 3	4.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
0325	615-00050	Embankment Protector Type 5	2.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0330	624-28012	12 Inch Drainage Pipe (Class 8)	129.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00

CONTID: C19140R
 PCN: 19140R-BID
 PROJECT: FSA096A-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 06/15/2015
 11:11:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0335	625-00000	*Construction Surveying	1.000	0.000		
			L S	0.340	37,400.00	
			110,000.00000	0.340		37,400.00
0340	626-00000	*Mobilization	1.000	0.000		
			L S	0.000	0.00	
			500,000.00000	0.000		0.00
0345	626-01000	*Public Information Services	1.000	0.000		
			L S	0.200	1,200.00	
			6,000.00000	0.200		1,200.00
0350	627-00005	*Epoxy Pavement Marking	315.000	0.000		
			GAL	0.000	0.00	
			86.00000	0.000		0.00
0355	627-00011	*Pavement Marking Paint (Waterborne)	631.000	0.000		
			GAL	0.000	0.00	
			46.00000	0.000		0.00
0360	630-00000	*Flagging	3,000.000	0.000		
			HOUR	0.000	0.00	
			22.00000	0.000		0.00
0365	630-00007	*Traffic Control Inspection	30.000	0.000		
			DAY	17.000	1,207.00	
			71.00000	17.000		1,207.00
0370	630-00012	*Traffic Control Management	75.000	0.000		
			DAY	2.000	2,000.00	
			1,000.00000	2.000		2,000.00
0375	630-80002	*Flashing Beacon (Solar)	4.000	0.000		
			EACH	1.000	1,200.00	
			1,200.00000	1.000		1,200.00
0380	630-80335	*Barricade (Type 3 M-A) (Temporary)	4.000	0.000		
			EACH	0.000	0.00	
			120.00000	0.000		0.00
0385	630-80341	*Construction Traffic Sign (Panel Size A)	41.000	0.000		
			EACH	1.000	11.00	
			11.00000	1.000		11.00

CONTID: C19140R
 PCN: 19140R-BID
 PROJECT: FSA096A-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 06/15/2015
 11:11:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Roadway						
0390	630-80342	*Construction Traffic Sign (Panel Size B)	72.000	0.000		
			EACH	5.000	55.00	
			11.00000	5.000		55.00
0395	630-80344	*Construction Traffic Sign (Special)	248.000	0.000		
			SF	0.000	0.00	
			31.00000	0.000		0.00
0400	630-80355	*Portable Message Sign Panel	2.000	0.000		
			EACH	0.000	0.00	
			10,000.00000	0.000		0.00
0405	630-80360	*Drum Channelizing Device	325.000	0.000		
			EACH	0.000	0.00	
			16.00000	0.000		0.00
0410	630-80370	Concrete Barrier (Temporary)	750.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0415	630-80380	*Traffic Cone	265.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00
0420	630-80520	*Mobile Pavement Marking Zone	10.000	0.000		
			DAY	0.000	0.00	
			250.00000	0.000		0.00
0425	630-85011	Impact Attenuator (Temporary)	3.000	0.000		
			DAY	0.000	0.00	
			2,200.00000	0.000		0.00
0430	630-86810	Traffic Signal (Temporary)	1.000	0.000		
			EACH	0.000	0.00	
			8,000.00000	0.000		0.00
0435	700-70010	F/A Minor Contract Revisions	200,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0440	700-70011	F/A Partnering	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C19140R
 PCN: 19140R-BID
 PROJECT: FSA096A-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 06/15/2015
 11:11:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 Roadway							
0445	700-70016	F/A Fuel Cost Adjustment	100,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0450	700-70018	F/A Roadway Smoothness Incentive	25,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0455	700-70019	F/A Asphalt Cement Cost Adjustment	100,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0460	700-70021	F/A On-The-Job Trainee	3,840.000	0.000			
			HOUR	0.000	0.00		
			1.00000	0.000		0.00	
0465	700-70025	F/A Quality Incentive Payment	200,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0470	700-70031	F/A INTERIM SURFACE REPAIR	5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0475	700-70380	F/A Erosion Control	5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0480	700-70594	F/A DRB Standing Committee	5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT	\$ 6,660,073.08 \$	45,543.00 \$	45,543.00
CAT NO0300 Structure K-23-A, Adobe Creek							
0485	202-00246	*Removal of Asphalt Mat (Planing) (Special)	521.000	0.000			
			SY	0.000	0.00		
			13.00000	0.000		0.00	
0490	202-00425	*Removal of Bridge Railing	313.000	0.000			
			LF	0.000	0.00		
			11.00000	0.000		0.00	

CONTID: C19140R
 PCN: 19140R-BID
 PROJECT: FSA096A-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 06/15/2015
 11:11:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 Structure K-23-A, Adobe Creek						
0495	202-00453	*Removal of Portions of Present Structure (Class 2)	26.000	0.000		
			SY	0.000	0.00	
			320.00000	0.000		0.00
0500	202-00460	*Removal of Portions of Present Structure (Class 3)	26.000	0.000		
			SY	0.000	0.00	
			455.00000	0.000		0.00
0505	202-00520	*Removal of Expansion Joint Material	66.000	0.000		
			LF	0.000	0.00	
			55.00000	0.000		0.00
0510	210-00510	*Rebuild Portions of Present Structure	1.000	0.000		
			L S	0.000	0.00	
			10,000.00000	0.000		0.00
0515	403-34741	Hot Mix Asphalt (Grading SX) (75) (PG 64-22)	85.000	0.000		
			TON	0.000	0.00	
			90.00000	0.000		0.00
0520	509-00000	*Structural Steel	630.000	0.000		
			LB	0.000	0.00	
			34.00000	0.000		0.00
0525	515-00120	*Waterproofing (Membrane)	521.000	0.000		
			SY	0.000	0.00	
			21.00000	0.000		0.00
0530	518-01001	Bridge Expansion Joint (Asphaltic Plug)	66.000	0.000		
			LF	0.000	0.00	
			140.00000	0.000		0.00
0535	518-03000	Sawing and Sealing Bridge Joint	66.000	0.000		
			LF	0.000	0.00	
			17.00000	0.000		0.00
0540	601-03041	Concrete Class D (Bridge) (Special)	5.000	0.000		
			CY	0.000	0.00	
			2,000.00000	0.000		0.00
0545	602-00020	Reinforcing Steel (Epoxy Coated)	136.000	0.000		
			LB	0.000	0.00	
			2.00000	0.000		0.00

CONTID: C19140R
 PCN: 19140R-BID
 PROJECT: FSA096A-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 06/15/2015
 11:11:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 Structure K-23-A, Adobe Creek						
0550	606-11010	*Bridge Rail Type 10R	312.000	0.000		
			LF	0.000	0.00	
			175.00000	0.000		0.00
0555	619-80005	Cathodic Protection (Special)	0.500	0.000		
			L S	0.000	0.00	
			8,000.00000	0.000		0.00
			CAT 0300	CURRENT AMT \$	163,241.00 \$	0.00 \$
CAT NO0301 Structure K-23-E, Colt Ditch						
0560	202-00246	*Removal of Asphalt Mat (Planing) (Special)	542.000	0.000		
			SY	0.000	0.00	
			13.00000	0.000		0.00
0565	202-00425	*Removal of Bridge Railing	185.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
0570	202-00453	*Removal of Portions of Present Structure (Class 2)	15.000	0.000		
			SY	0.000	0.00	
			320.00000	0.000		0.00
0575	202-00460	*Removal of Portions of Present Structure (Class 3)	15.000	0.000		
			SY	0.000	0.00	
			455.00000	0.000		0.00
0580	202-00495	*Removal of Portions of Present Structure	0.340	0.000		
			L S	0.000	0.00	
			39,000.00000	0.000		0.00
0585	206-00100	*Structure Backfill (Class 1)	5.000	0.000		
			CY	0.000	0.00	
			75.00000	0.000		0.00
0590	403-34741	Hot Mix Asphalt (Grading SX) (75) (PG 64-22)	88.000	0.000		
			TON	0.000	0.00	
			90.00000	0.000		0.00
0595	515-00120	*Waterproofing (Membrane)	542.000	0.000		
			SY	0.000	0.00	
			21.00000	0.000		0.00

CONTID: C19140R
 PCN: 19140R-BID
 PROJECT: FSA096A-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13
 ESTIMATE RUN 06/15/2015
 11:11:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 Structure K-23-E, Colt Ditch						
0600	518-03000	Sawing and Sealing Bridge Joint	154.000	0.000		
			LF	0.000	0.00	
			17.00000	0.000		0.00
0605	601-03040	Concrete Class D (Bridge)	8.000	0.000		
			CY	0.000	0.00	
			1,300.00000	0.000		0.00
0610	601-03041	Concrete Class D (Bridge) (Special)	3.000	0.000		
			CY	0.000	0.00	
			2,000.00000	0.000		0.00
0615	602-00020	Reinforcing Steel (Epoxy Coated)	1,381.000	0.000		
			LB	0.000	0.00	
			2.00000	0.000		0.00
0620	606-11010	*Bridge Rail Type 10R	185.000	0.000		
			LF	0.000	0.00	
			175.00000	0.000		0.00
0625	619-80005	Cathodic Protection (Special)	0.500	0.000		
			L S	0.000	0.00	
			8,000.00000	0.000		0.00
			CAT 0301	CURRENT AMT \$	111,798.00 \$	0.00 \$
CAT NO0302 Structure K-24-B						
0630	202-00425	*Removal of Bridge Railing	40.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
0635	202-00495	*Removal of Portions of Present Structure	0.330	0.000		
			L S	0.000	0.00	
			39,000.00000	0.000		0.00
0640	601-03030	Concrete Class D (Box Culvert)	12.000	0.000		
			CY	0.000	0.00	
			1,300.00000	0.000		0.00
0645	602-00020	Reinforcing Steel (Epoxy Coated)	1,474.000	0.000		
			LB	0.000	0.00	
			2.00000	0.000		0.00

CONTID: C19140R
 PCN: 19140R-BID
 PROJECT: FSA096A-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14
 ESTIMATE RUN 06/15/2015
 11:11:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 Structure K-24-B						
0650	606-11020	*Bridge Rail Type 10H	40.000	0.000		
			LF	0.000	0.00	
			60.00000	0.000		0.00
			CAT 0302	CURRENT AMT \$	34,258.00 \$	0.00 \$ 0.00
CAT NO0303 Structure CBC						
0655	202-00495	*Removal of Portions of Present Structure	0.330	0.000		
			L S	0.000	0.00	
			39,000.00000	0.000		0.00
0660	206-00000	*Structure Excavation	25.000	0.000		
			CY	0.000	0.00	
			55.00000	0.000		0.00
0665	206-00100	*Structure Backfill (Class 1)	70.000	0.000		
			CY	0.000	0.00	
			75.00000	0.000		0.00
0670	420-00113	Geotextile (Drainage) (Class 2)	58.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
0675	506-00212	Riprap (12 Inch)	29.000	0.000		
			CY	0.000	0.00	
			120.00000	0.000		0.00
0680	601-03030	Concrete Class D (Box Culvert)	54.000	0.000		
			CY	0.000	0.00	
			1,300.00000	0.000		0.00
0685	602-00020	Reinforcing Steel (Epoxy Coated)	9,980.000	0.000		
			LB	0.000	0.00	
			2.00000	0.000		0.00
			CAT 0303	CURRENT AMT \$	113,425.00 \$	0.00 \$ 0.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0690	620-00002	Field Office (Class 2)	1.000	0.000		
			EACH	1.000	25,000.00	
			25,000.00000	1.000		25,000.00
0695	620-00012	Field Laboratory (Class 2)	1.000	0.000		
			EACH	0.250	6,250.00	
			25,000.00000	0.250		6,250.00

CONTID: C19140R
 PCN: 19140R-BID
 PROJECT: FSA096A-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15
 ESTIMATE RUN 06/15/2015
 11:11:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0700	620-00020	Sanitary Facility	1.000	0.000		
			EACH	1.000	474.92	
			474.92000	1.000		474.92
			CAT 0400	CURRENT AMT \$ 50,474.92 \$	31,724.92 \$	31,724.92
			PROJECT TOTAL	CURRENT AMT \$ 7,133,270.00 \$	77,267.92 \$	77,267.92