

ESTIMATE SUMMARY

CONTID: C19166R

ESTIMATE NO: 0011 PROG

SPEC YR: 2005

PCN: 19166R-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 154.5 DAYS

TIME ALLOW:

162 WORK DAYS

SH133 PAONIA RESERVOIR ROCKFALL

PERCENT TIME: 95.37

ORIG TIME ALLOW:

120 WORK DAYS

PROJECT NO:

STA133A-041

SH133 PAONIA RESERVOIR ROCKFALL

NAME OF ROAD:

PROJECT COUNTIES:

GUNNISON

CONTRACTOR:

Kissner General Contractors, Inc.

PAY PERIOD ENDING

05/27/2016

DATE TIME STARTED

05/04/2015

P.O. BOX 682

DATE LET

07/17/2014

DATE WORK BEGAN

05/04/2015

DATE AWARDED

08/26/2014

DATE TIME STOPPED

05/21/2016

DATE CONTRACT EXECUTED

09/18/2014

DATE ACCEPTED

05/21/2016

CEDAREEDGE

CO 81413

(970)835-7910

DATE NOTICE TO PROCEED

05/04/2015

CURRENT TOTAL

THIS ESTIMATE

CURRENT PROJECT AMT: \$ 3,207,830.90 PARTICIPATING  
 AWARD PROJECT AMT: \$ 2,725,375.97 NON-PARTICIPATING  
 PERCENT COMPLETE: 100.00% TOTAL EARNINGS  
 FUNDS AVAILABLE: \$ 55.20 STOCKPILED MATERIALS  
 TOTAL CLAIMS: \$ 0.00 RETAINAGE  
 SECURITIES ENCUMBERED  
 NET EARNINGS  
 LIQUIDATED DAMAGES  
 AUTOPAY ADJUSTMENT  
 AMOUNT DUE  
 OTHER ADJUSTMENTS

\$ 3,207,775.70  
 0.00  
 3,207,775.70  
 0.00  
 3,207,775.70  
 -40,880.64  
 0.00  
 3,166,895.06  
 0.00  
 0.00  
 3,166,895.06  
 0.00

\$ 317,409.45  
 0.00  
 317,409.45  
 -62,269.68  
 255,139.77  
 0.00  
 0.00  
 255,139.77  
 0.00  
 0.00  
 255,139.77  
 0.00

PAYMENT DUE

\$

255,139.77

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19166R  
 PCN: 19166R-BID  
 PROJECT: STA133A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 2  
 ESTIMATE RUN 07/21/2016  
 17:14:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 0200 ROADWAY						
0005	202-00035	Removal of Pipe	0.000	0.000		
			LF	0.000	0.00	
			310.84000	0.000		0.00
0010	203-00000	*Unclassified Excavation	1,786.000	1,786.000		
			CY	0.000	0.00	
			21.32000	1,786.000		38,077.52
0015	203-00440	*Rock Excavation (Special) (Trim Blasting)	235.000	235.000		
			CY	0.000	0.00	
			44.49000	235.000		10,455.15
0020	203-01510	Backhoe	0.000	0.000		
			HOURL	0.000	0.00	
			101.21000	0.000		0.00
0025	203-01582	*Truck (Dump)	4.000	4.000		
			HOURL	0.000	0.00	
			109.78000	4.000		439.12
0030	203-01594	Combination Loader	7.500	7.500		
			HOURL	0.000	0.00	
			83.95000	7.500		629.63
0035	203-02300	*Rock Scaler	282.750	282.750		
			HOURL	0.000	0.00	
			104.90000	282.750		29,660.48
0040	208-00002	Erosion Log (12 Inch)	259.000	259.000		
			LF	0.000	0.00	
			7.91000	259.000		2,048.69
0045	208-00045	Concrete Washout Structure	0.000	0.000		
			EACH	0.000	0.00	
			7,546.87000	0.000		0.00
0050	208-00103	Removal and Disposal of Sediment (Labor)	0.000	0.000		
			HOURL	0.000	0.00	
			64.53000	0.000		0.00
0055	208-00105	Removal and Disposal of Sediment (Equipment)	0.000	0.000		
			HOURL	0.000	0.00	
			74.37000	0.000		0.00

CONTID: C19166R  
 PCN: 19166R-BID  
 PROJECT: STA133A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 3  
 ESTIMATE RUN 07/21/2016  
 17:14:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0060	211-01111	*Rock Reinforcement (Dowels)	444.000	444.000		
			LF	0.000	0.00	
			55.55000	444.000		24,664.20
0065	211-01115	*Rock Reinforcement (Number 10)	963.000	963.000		
			LF	0.000	0.00	
			62.03000	963.000		59,734.89
0070	240-00000	*Wildlife Biologist	5.000	5.000		
			HOUR	0.000	0.00	
			96.86000	5.000		484.30
0075	504-06100	*Ground Nailed Wall	0.000	0.000		
			SF	0.000	0.00	
			79.67000	0.000		0.00
0080	601-03000	Concrete Class D	0.000	0.000		
			CY	0.000	0.00	
			929.68000	0.000		0.00
0085	601-40400	*Structural Concrete Stain	0.000	0.000		
			SY	0.000	0.00	
			28.13000	0.000		0.00
0090	602-00000	Reinforcing Steel	0.000	0.000		
			LB	0.000	0.00	
			2.65000	0.000		0.00
0095	602-00020	*Reinforcing Steel (Epoxy Coated)	0.000	0.000		
			LB	0.000	0.00	
			1.94000	0.000		0.00
0100	602-00210	*Welded Wire Fabric (Temporary Shotcrete Reinforcement)	0.000	0.000		
			SY	0.000	0.00	
			10.33000	0.000		0.00
0105	603-10240	24 Inch Corrugated Steel Pipe	0.000	0.000		
			LF	0.000	0.00	
			608.67000	0.000		0.00
0110	607-55100	*Wire Mesh (Anchored)	0.000	0.000		
			SF	0.000	0.00	
			5.82000	0.000		0.00

CONTID: C19166R  
 PCN: 19166R-BID  
 PROJECT: STA133A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 4  
 ESTIMATE RUN 07/21/2016  
 17:14:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0115	625-00000	*Construction Surveying	0.250	0.250		
			L S	0.000	0.00	
			12,915.00000	0.250		3,228.75
0120	626-00000	*Mobilization	1.000	0.500		
			L S	0.000	0.00	
			165,532.27000	0.500		82,766.13
0125	626-01000	*Public Information Services	0.400	0.400		
			L S	0.000	0.00	
			5,785.29000	0.400		2,314.12
0130	630-00000	*Flagging	878.250	878.250		
			HOUR	0.000	0.00	
			32.65000	878.250		28,674.86
0135	630-00007	*Traffic Control Inspection	18.000	18.000		
			DAY	0.000	0.00	
			200.18000	18.000		3,603.24
0140	630-00012	*Traffic Control Management	30.000	30.000		
			DAY	0.000	0.00	
			1,000.91000	30.000		30,027.30
0145	630-80341	*Construction Traffic Sign (Panel Size A)	3.000	1.500		
			EACH	1.500	38.75	
			25.83000	3.000		77.49
0150	630-80342	*Construction Traffic Sign (Panel Size B)	20.000	10.000		
			EACH	10.000	258.30	
			25.83000	20.000		516.60
0155	630-80343	*Construction Traffic Sign (Panel Size C)	4.000	2.000		
			EACH	2.000	51.66	
			25.83000	4.000		103.32
0160	630-80359	*Portable Message Sign Panel	104.000	104.000		
			DAY	0.000	0.00	
			27.12000	104.000		2,820.48
0165	630-80360	*Drum Channelizing Device	6.000	3.000		
			EACH	3.000	77.49	
			25.83000	6.000		154.98

CONTID: C19166R  
 PCN: 19166R-BID  
 PROJECT: STA133A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 5  
 ESTIMATE RUN 07/21/2016  
 17:14:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 0200 ROADWAY							
0170	630-80363	*Drum Channelizing Device (With Light) (Flashing)	2.000	1.000			
			EACH	1.000	25.83		
			25.83000	2.000		51.66	
0175	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	0.000	0.000			
			EACH	0.000	0.00		
			25.83000	0.000		0.00	
0180	630-80380	*Traffic Cone	93.000	46.500			
			EACH	46.500	600.78		
			12.92000	93.000		1,201.56	
0185	700-70010	F/A Minor Contract Revisions	57,533.860	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0190	700-70011	F/A Partnering	1,400.000	1,400.000			
			F A	0.000	0.00		
			1.00000	1,400.000		1,400.00	
0195	700-70016	F/A Fuel Cost Adjustment	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0200	700-70021	F/A On-The-Job Trainee	0.000	0.000			
			HOURL	0.000	0.00		
			1.00000	0.000		0.00	
0205	700-70595	F/A DRB On-Demand Committee	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0220	700-70021	F/A On-The-Job Trainee Added per CO # 2	33.000	33.000			
			HOURL	0.000	0.00		
			2.00000	33.000		66.00	
			CAT 0200	CURRENT AMT \$	463,500.47 \$	1,052.81 \$	323,200.48
CAT NO0201 0201 ROADWAY KISSNER							
0225	202-00035	Rem Pipe (Kissner)	15.000	15.000			
			LF	0.000	0.00		
			57.50000	15.000		862.50	

CONTID: C19166R  
 PCN: 19166R-BID  
 PROJECT: STA133A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 6  
 ESTIMATE RUN 07/21/2016  
 17:14:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 0201 ROADWAY KISSNER						
0230	203-00440	Rock Excav (Spec) (Trim Blasting)	4,003.000	4,003.000		
			CY	0.000	0.00	
			90.86000	4,003.000		363,712.58
0235	203-01510	Backhoe (Kissner)	5.000	5.000		
			HOUR	0.000	0.00	
			212.75000	5.000		1,063.75
0240	203-01582	Truck (Dump) (Kissner)	0.000	0.000		
			HOUR	0.000	0.00	
			109.25000	0.000		0.00
0245	203-01594	Combination Loader (Kissner)	8.000	8.000		
			HOUR	0.000	0.00	
			138.00000	8.000		1,104.00
0250	203-02300	Rock Scaler (Kissner)	71.000	71.000		
			HOUR	0.000	0.00	
			78.32000	71.000		5,560.72
0255	208-00002	Erosion Log (12 In) (Kissner)	174.000	174.000		
			LF	0.000	0.00	
			5.80000	174.000		1,009.20
0260	208-00045	Conc Washout Str (Kissner)	1.000	1.000		
			EACH	0.000	0.00	
			1,058.00000	1.000		1,058.00
0265	208-00103	Removal and Disposal of Sediment (Labor) (Kissner)	5.000	5.000		
			HOUR	0.000	0.00	
			36.80000	5.000		184.00
0270	208-00105	Removal and Disposal of Sediment (Equip) (Kissner)	5.000	5.000		
			HOUR	0.000	0.00	
			293.25000	5.000		1,466.25
0275	211-01111	*Rock Reinf (Dowels) (Kissner)	10,479.000	9,584.000		
			LF	895.000	32,586.95	
			36.41000	10,479.000		381,540.39
0275		MATERIAL ALLOWANCE Rock Dowels # 8 Hardware		0.000		
			LF	0.000	0.00	
			5.86000	0.000		0.00

CONTID: C19166R  
 PCN: 19166R-BID  
 PROJECT: STA133A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 7  
 ESTIMATE RUN 07/21/2016  
 17:14:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 0201 ROADWAY KISSNER						
0280	211-01115	Rock Reinf (No.10) (Kissner)	574.000	574.000		
			LF	0.000	0.00	
			72.35000	574.000		41,528.90
0280		MATERIAL ALLOWANCE #10 Rock Reinforcement Hardware		0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0285	240-00000	Wildlife Biologist (Kissner)	19.000	19.000		
			HOUR	0.000	0.00	
			57.50000	19.000		1,092.50
0290	504-06100	*Ground Nailed Wall (Kissner)	16,023.000	16,023.000		
			SF	0.000	0.00	
			69.43000	16,023.000		1,112,476.89
0290		MATERIAL ALLOWANCE Ground Nailed Wall - Hardware		0.000		
			SF	0.000	0.00	
			8.12000	0.000		0.00
0295	601-03000	Conc CL D (Kissner)	2.000	2.000		
			CY	0.000	0.00	
			287.50000	2.000		575.00
0300	601-40400	Struct Conc Stain (Kissner)	0.000	0.000		
			SY	0.000	0.00	
			64.64000	0.000		0.00
0305	602-00000	Reinf Steel (Kissner)	40.000	0.000		
			LB	0.000	0.00	
			1.38000	0.000		0.00
0310	602-00020	Reinf Steel (Epoxy) (Kissner)	2,308.000	2,308.000		
			LB	0.000	0.00	
			1.12000	2,308.000		2,584.96
0315	602-00210	Welded Wire Fabric (Temporary Shotcrete Reinforcement)	3,560.000	3,560.000		
			SY	0.000	0.00	
			22.64000	3,560.000		80,598.40
0320	603-10240	24 In CSP (Kissner)	45.000	45.000		
			LF	0.000	0.00	
			46.00000	45.000		2,070.00

CONTID: C19166R  
 PCN: 19166R-BID  
 PROJECT: STA133A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 8  
 ESTIMATE RUN 07/21/2016  
 17:14:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 0201 ROADWAY KISSNER						
0325	607-55100	*Wire Mesh (Anchored)	79,798.000	33,713.000		
			SF	46,085.000	275,127.45	
			5.97000	79,798.000		476,394.06
0325		MATERIAL ALLOWANCE Wire Mesh (Anchored) - Hardware		23,587.000		
			SF	-23,587.000	-62,269.68	
			2.64000	0.000		0.00
0330	625-00000	Const Surveying (Kissner)	0.500	0.110		
			L S	0.390	7,178.24	
			18,405.75000	0.500		9,202.88
0335	626-00000	*Mobilization (Kissner)	0.000	1.000		
			L S	0.000	0.00	
			140,300.00000	1.000		140,300.00
0340	626-01000	Public Info Services (Kissner)	1.000	1.000		
			L S	0.000	0.00	
			3,795.00000	1.000		3,795.00
0345	630-00000	Flagging (Kissner)	3,647.000	3,647.000		
			HOURL	0.000	0.00	
			28.00000	3,647.000		102,116.00
0350	630-00007	Traf Ctrl Inspection (Kissner)	77.000	77.000		
			DAY	0.000	0.00	
			175.00000	77.000		13,475.00
0355	630-00012	Traf Ctrl Mgmt (Kissner)	126.000	126.000		
			DAY	0.000	0.00	
			650.00000	126.000		81,900.00
0360	630-80341	Const Traf Sign (A) (Kissner)	5.000	2.500		
			EACH	2.500	125.00	
			50.00000	5.000		250.00
0365	630-80342	Const Traf Sign (B) (Kissner)	34.000	17.000		
			EACH	17.000	935.00	
			55.00000	34.000		1,870.00
0370	630-80343	Const Traf Sign (C) (Kissner)	4.000	2.000		
			EACH	2.000	120.00	
			60.00000	4.000		240.00



CONTID: C19166R  
 PCN: 19166R-BID  
 PROJECT: STA133A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 9  
 ESTIMATE RUN 07/21/2016  
 17:14:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0201 0201 ROADWAY KISSNER							
0375	630-80359	Port Mesg Panel (Kissner)	334.000	334.000			
			DAY	0.000	0.00		
			65.00000	334.000		21,710.00	
0380	630-80360	Drum Channel Dev (Kissner)	30.000	15.000			
			EACH	15.000	75.00		
			5.00000	30.000		150.00	
0385	630-80363	Drum Channel Dev (Light) (F) (Kissner)	11.000	5.500			
			EACH	5.500	82.50		
			15.00000	11.000		165.00	
0390	630-80364	Drum Channel Dev (Light) (SB) (Kissner)	9.000	4.500			
			EACH	4.500	67.50		
			15.00000	9.000		135.00	
0395	630-80380	Traffic Cone (Kissner)	118.000	59.000			
			EACH	59.000	59.00		
			1.00000	118.000		118.00	
			CAT 0201	CURRENT AMT	\$ 2,710,064.18	\$ 254,086.96	\$ 2,850,308.98
CAT NO0400 0400 CONSTRUCTION ENGINEERING BID ITEMS							
0210	620-00001	Field Office (Class 1)	1.000	1.000			
			EACH	0.000	0.00		
			16,353.75000	1.000		16,353.75	
0215	620-00020	Sanitary Facility	1.000	1.000			
			EACH	0.000	0.00		
			1,312.50000	1.000		1,312.50	
			CAT 0400	CURRENT AMT	\$ 17,666.25	\$ 0.00	\$ 17,666.25
CAT NO0401 0401 CE BID ITEMS KISSNER							
0400	620-00001	Field Office (CL 1) (Kissner)	1.000	1.000			
			EACH	0.000	0.00		
			12,575.00000	1.000		12,575.00	
0405	620-00020	Sanitary Facility (Kissner)	1.000	1.000			
			EACH	0.000	0.00		
			4,025.00000	1.000		4,025.00	
			CAT 0401	CURRENT AMT	\$ 16,600.00	\$ 0.00	\$ 16,600.00
PROJECT TOTAL			CURRENT AMT	\$ 3,207,830.90	\$ 255,139.77	\$ 3,207,775.71	