

ESTIMATE SUMMARY

15:17:04

-----  
 CONTID: C19177 ESTIMATE NO: 0005 PROG SPEC YR: 2005  
 PCN: 19177-BID COFRS REPORTING CATEGORY: 2 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: TWO INTERSECTION IMPROVEMENTS IN C. S.  
 TIME CHARGED: 188.5 DAYS TIME ALLOW: 43 WORK DAYS  
 PERCENT TIME: 438.37 ORIG TIME ALLOW: 43 WORK DAYS

PROJECT NO: SHE 0252-428  
 TWO INTERSECTION IMPROVEMENTS IN C.S.  
 NAME OF ROAD: I-25 Ramps Terminals - Tejon St & Garden of Gods Rd  
 PROJECT COUNTIES: EL PASO

CONTRACTOR: ATIELAH CONTRUCTION, INC  
 11801 YORK ST., #625  
 THORNTON CO 80233

PAY PERIOD ENDING	08/11/2014	DATE TIME STARTED	06/18/2013
DATE LET	04/25/2013	DATE WORK BEGAN	
DATE AWARDED	05/07/2013	DATE TIME STOPPED	02/21/2014
DATE CONTRACT EXECUTED	06/17/2013	DATE ACCEPTED	02/21/2014
DATE NOTICE TO PROCEED	06/18/2013		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 541,769.21 PARTICIPATING	\$ 392,306.56	\$ 57,766.75
AWARD PROJECT AMT:	\$ 471,163.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	72.41% TOTAL EARNINGS	392,306.56	57,766.75
FUNDS AVAILABLE:	\$ 149,462.65 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	392,306.56	57,766.75
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-7,067.45	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	385,239.11	57,766.75
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	385,239.11	57,766.75
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 57,766.75

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19177  
 PCN: 19177-BID  
 PROJECT: SHE 0252-428

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 2  
 ESTIMATE RUN 08/11/2014  
 15:17:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY OVERHEAD						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			2,300.00000	1.000		2,300.00
0010	208-00103	Removal and Disposal of Sediment (Labor)	0.000	0.000		
			HOURL	0.000	0.00	
			40.00000	0.000		0.00
0015	208-00105	Removal and Disposal of Sediment (Equipment)	0.000	0.000		
			HOURL	0.000	0.00	
			75.00000	0.000		0.00
0020	208-00106	Sweeping (Sediment Removal)	0.000	0.000		
			HOURL	0.000	0.00	
			100.00000	0.000		0.00
0025	208-00205	Erosion Control Supervisor	30.000	30.000		
			HOURL	0.000	0.00	
			65.00000	30.000		1,950.00
0030	613-10000	Wiring	1.000	1.000		
			L S	0.000	0.00	
			4,000.00000	1.000		4,000.00
0035	625-00000	Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			4,000.00000	1.000		4,000.00
0040	626-00000	Mobilization	1.000	1.000		
			L S	0.000	0.00	
			40,000.00000	1.000		40,000.00
0045	626-01000	Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			3,500.00000	1.000		3,500.00
0050	630-00000	Flagging	50.000	31.500		
			HOURL	0.000	0.00	
			25.00000	31.500		787.50
0055	630-00003	Uniformed Traffic Control	0.000	0.000		
			HOURL	0.000	0.00	
			80.00000	0.000		0.00

CONTID: C19177  
 PCN: 19177-BID  
 PROJECT: SHE 0252-428

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 3  
 ESTIMATE RUN 08/11/2014  
 15:17:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY OVERHEAD						
0060	630-00007	Traffic Control Inspection	28.000	28.000		
			DAY	0.000	0.00	
			120.00000	28.000		3,360.00
0065	630-00012	Traffic Control Management	49.500	46.500		
			DAY	3.000	2,100.00	
			700.00000	49.500		34,650.00
0070	630-80335	Barricade (Type 3 M-A) (Temporary)	1.000	0.500		
			EACH	0.500	40.00	
			80.00000	1.000		80.00
0075	630-80341	Construction Traffic Sign (Panel Size A)	22.000	11.000		
			EACH	11.000	495.00	
			45.00000	22.000		990.00
0080	630-80342	Construction Traffic Sign (Panel Size B)	37.000	13.500		
			EACH	13.500	675.00	
			50.00000	27.000		1,350.00
0085	630-80344	Construction Traffic Sign (Special)	144.000	72.000		
			SF	72.000	1,440.00	
			20.00000	144.000		2,880.00
0090	630-80355	Portable Message Sign Panel	2.000	1.000		
			EACH	1.000	5,000.00	
			5,000.00000	2.000		10,000.00
0095	630-80356	Advance Warning Flashing or Sequencing Arrow Panel (A Type)	3.000	1.000		
			EACH	2.000	2,000.00	
			1,000.00000	3.000		3,000.00
0100	630-80360	Drum Channelizing Device	200.000	61.000		
			EACH	61.000	2,135.00	
			35.00000	122.000		4,270.00
0105	630-80380	Traffic Cone	50.000	20.000		
			EACH	20.000	320.00	
			16.00000	40.000		640.00
0110	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C19177  
 PCN: 19177-BID  
 PROJECT: SHE 0252-428

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 4  
 ESTIMATE RUN 08/11/2014  
 15:17:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY OVERHEAD							
0115	700-70011	F/A Partnering	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0120	700-70016	F/A Fuel Cost Adjustment	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0125	700-70019	F/A Asphalt Cement Cost Adjustment	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0130	700-70037	F/A Contaminated Soil	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
2000	620-00045	Liquidated Damages LIQUIDATED DAMAGES	0.000	0.000			
			DAY	-30.000	-39,000.00		
			1,300.00000	-30.000		-39,000.00	
2004	900-00014	Added Item (Lump Sum)/ LEIN-BLUE MESA LANDSCAPING INC.	1.000	0.000			
			L S	0.000	0.00		
			7,125.00000	0.000		0.00	
2006	900-00014	Added Item (Lump Sum)/ LEIN-KOLBE STRIPING, INC.	1.000	0.000			
			L S	0.000	0.00		
			10,615.00000	0.000		0.00	
2008	900-00014	Added Item (Lump Sum)/ LEIN-MOUNTAIN BARRICADE, INC.	1.000	0.000			
			L S	0.000	0.00		
			22,156.64000	0.000		0.00	
2010	900-00014	Added Item (Lump Sum)/ LEIN-SCHMIDT CONSTRUCTION COMPANY	0.000	0.000			
			L S	-1.000	-40,545.25		
			40,545.25000	-1.000		-40,545.25	
2012	900-00014	Added Item (Lump Sum)/ LEIN-TECHNOLOGY CONSTRUCTORS	1.000	0.000			
			L S	0.000	0.00		
			21,591.49000	0.000		0.00	
			CAT 0200	CURRENT AMT \$	183,098.13 \$	-65,340.25 \$	38,212.25

CONTID: C19177  
 PCN: 19177-BID  
 PROJECT: SHE 0252-428

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 5  
 ESTIMATE RUN 08/11/2014  
 15:17:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 GARDEN OF THE GODS RD INTERSECTION						
0135	202-00019	Removal of Inlet	0.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0140	202-00035	Removal of Pipe	0.000	0.000		
			LF	0.000	0.00	
			60.00000	0.000		0.00
0145	202-00090	Removal of Delineator	3.000	3.000		
			EACH	0.000	0.00	
			8.00000	3.000		24.00
0150	202-00190	Removal of Concrete Median Cover Material	132.000	132.000		
			SY	0.000	0.00	
			13.00000	132.000		1,716.00
0155	202-00200	Removal of Sidewalk	68.100	68.100		
			SY	0.000	0.00	
			18.00000	68.100		1,225.80
0160	202-00203	Removal of Curb and Gutter	508.000	508.000		
			LF	0.000	0.00	
			7.50000	508.000		3,810.00
0165	202-00206	Removal of Concrete Curb Ramp	18.000	18.000		
			SY	0.000	0.00	
			19.00000	18.000		342.00
0170	202-00220	Removal of Asphalt Mat	413.000	413.000		
			SY	0.000	0.00	
			19.00000	413.000		7,847.00
0175	202-00240	Removal of Asphalt Mat (Planing)	557.000	557.000		
			SY	0.000	0.00	
			10.00000	557.000		5,570.00
0180	202-00250	Removal of Pavement Marking	0.000	0.000		
			SF	0.000	0.00	
			2.30000	0.000		0.00
0185	202-00810	Removal of Ground Sign	11.000	7.000		
			EACH	0.000	0.00	
			50.00000	7.000		350.00

CONTID: C19177  
 PCN: 19177-BID  
 PROJECT: SHE 0252-428

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 6  
 ESTIMATE RUN 08/11/2014  
 15:17:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 GARDEN OF THE GODS RD INTERSECTION						
0190	202-00827	Removal of Pull Box	2.000	1.000		
			EACH	0.000	0.00	
			233.00000	1.000		233.00
0195	203-00010	Unclassified Excavation (Complete In Place)	272.000	272.000		
			CY	0.000	0.00	
			40.00000	272.000		10,880.00
0200	208-00002	Erosion Log (12 Inch)	300.000	300.000		
			LF	0.000	0.00	
			5.00000	300.000		1,500.00
0205	208-00034	Gravel Bag	300.000	300.000		
			LF	0.000	0.00	
			5.00000	300.000		1,500.00
0210	208-00045	Concrete Washout Structure	0.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0215	208-00051	Storm Drain Inlet Protection (Type 1)	20.000	20.000		
			LF	0.000	0.00	
			10.00000	20.000		200.00
0220	210-00750	Reset Light Standard	1.000	1.000		
			EACH	0.000	0.00	
			750.00000	1.000		750.00
0225	212-00006	Seeding (Native)	0.400	0.400		
			ACRE	0.000	0.00	
			3,000.00000	0.400		1,200.00
0230	212-00032	Soil Conditioning	0.400	0.400		
			ACRE	0.000	0.00	
			3,000.00000	0.400		1,200.00
0235	213-00003	Mulching (Weed Free)	0.400	0.400		
			ACRE	0.000	0.00	
			3,000.00000	0.400		1,200.00
0240	213-00061	Mulch Tackifier	32.000	32.000		
			LB	0.000	0.00	
			4.00000	32.000		128.00

CONTID: C19177  
 PCN: 19177-BID  
 PROJECT: SHE 0252-428

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 7  
 ESTIMATE RUN 08/11/2014  
 15:17:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 GARDEN OF THE GODS RD INTERSECTION						
0245	304-06000	Aggregate Base Course (Class 6)	374.610	374.610		
			TON	0.000	0.00	
			38.00000	374.610		14,235.18
0250	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	66.810	66.810		
			TON	0.000	0.00	
			110.00000	66.810		7,349.10
0255	403-34871	Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	226.000	218.200		
			TON	0.000	0.00	
			63.00000	218.200		13,746.60
0260	604-19105	Inlet Type R L 5 (5 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0265	608-00006	Concrete Sidewalk (6 Inch)	88.000	81.750		
			SY	0.000	0.00	
			60.00000	81.750		4,905.00
0270	608-00010	Concrete Curb Ramp	35.000	35.000		
			SY	0.000	0.00	
			160.00000	35.000		5,600.00
0275	609-21010	Curb and Gutter Type 2 (Section I-B)	61.000	61.000		
			LF	0.000	0.00	
			23.00000	61.000		1,403.00
0280	609-21020	Curb and Gutter Type 2 (Section II-B)	543.000	543.000		
			LF	0.000	0.00	
			27.00000	543.000		14,661.00
0285	610-00020	Median Cover Material (Patterned Concrete)	792.000	792.000		
			SF	0.000	0.00	
			9.00000	792.000		7,128.00
0290	612-00003	Delineator (Type III)	2.000	0.000		
			EACH	0.000	0.00	
			27.00000	0.000		0.00
0295	613-00206	2 Inch Electrical Conduit (Bored)	164.000	164.000		
			LF	0.000	0.00	
			9.00000	164.000		1,476.00

CONTID: C19177  
 PCN: 19177-BID  
 PROJECT: SHE 0252-428

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 8  
 ESTIMATE RUN 08/11/2014  
 15:17:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 GARDEN OF THE GODS RD INTERSECTION						
0300	613-00306	3 Inch Electrical Conduit (Bored)	164.000	164.000		
			LF	0.000	0.00	
			11.00000	164.000		1,804.00
0305	613-01300	3 Inch Electrical Conduit (Plastic)	50.000	50.000		
			LF	0.000	0.00	
			20.00000	50.000		1,000.00
0310	613-07023	Pull Box (24"x36"x24")	3.000	3.000		
			EACH	0.000	0.00	
			900.00000	3.000		2,700.00
0315	614-00011	Sign Panel (Class I)	15.000	0.000		
			SF	15.000	285.00	
			19.00000	15.000		285.00
0320	614-00012	Sign Panel (Class II)	63.000	0.000		
			SF	63.000	1,260.00	
			20.00000	63.000		1,260.00
0325	614-01503	Steel Sign Support (2-Inch Round)(Post and Socket)	3.000	0.000		
			EACH	3.000	225.00	
			75.00000	3.000		225.00
0330	614-01573	Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	6.000	0.000		
			EACH	6.000	2,100.00	
			350.00000	6.000		2,100.00
0335	614-70150	Pedestrian Signal Face (16) (Countdown)	2.000	1.000		
			EACH	1.000	450.00	
			450.00000	2.000		900.00
0340	614-70336	Traffic Signal Face (12-12-12)	3.000	3.000		
			EACH	0.000	0.00	
			750.00000	3.000		2,250.00
0345	614-72860	Pedestrian Push Button	2.000	2.000		
			EACH	0.000	0.00	
			200.00000	2.000		400.00
0350	614-72896	Intersection Detection System (Camera)(Install Only)	1.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00



CONTID: C19177  
 PCN: 19177-BID  
 PROJECT: SHE 0252-428

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 9  
 ESTIMATE RUN 08/11/2014  
 15:17:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0201 GARDEN OF THE GODS RD INTERSECTION							
0355	614-84000	Traffic Signal Pedestal Pole Steel	4.000	4.000			
			EACH	0.000	0.00		
			1,300.00000	4.000		5,200.00	
0360	624-27025	24 Inch Drainage Pipe (Class 7) (Complete In Place)	0.000	0.000			
			LF	0.000	0.00		
			750.00000	0.000		0.00	
0365	627-00005	Epoxy Pavement Marking	8.000	6.000			
			GAL	0.000	0.00		
			220.00000	6.000		1,320.00	
0370	627-00011	Pavement Marking Paint (Waterborne)	0.000	0.000			
			GAL	0.000	0.00		
			100.00000	0.000		0.00	
0375	627-30405	Preformed Thermoplastic Pavement Marking (Word-Symbol)	124.000	124.000			
			SF	0.000	0.00		
			17.00000	124.000		2,108.00	
0380	627-30410	Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	320.000	280.000			
			SF	0.000	0.00		
			15.00000	280.000		4,200.00	
2002	700-70012	F/A Asph Pvmt Incentive Asphalt Pavement Disincentive	1.000	-2,182.370			
			F A	0.000	0.00		
			1.00000	-2,182.370		-2,182.37	
2003	506-00209	Riprap (9 In) Additional work to install 6"-9" Rip Rap CIP	30.000	0.000			
			CY	30.000	3,000.00		
			100.00000	30.000		3,000.00	
			CAT 0201	CURRENT AMT \$	142,326.08 \$	7,320.00 \$	137,749.31
CAT NO0202 S TEJON ST INTERSECTION							
0385	202-00190	Removal of Concrete Median Cover Material	52.000	52.000			
			SY	0.000	0.00		
			13.00000	52.000		676.00	
0390	202-00200	Removal of Sidewalk	59.000	59.000			
			SY	0.000	0.00		
			18.00000	59.000		1,062.00	

CONTID: C19177  
 PCN: 19177-BID  
 PROJECT: SHE 0252-428

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 10  
 ESTIMATE RUN 08/11/2014  
 15:17:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 S TEJON ST INTERSECTION						
0395	202-00203	Removal of Curb and Gutter	363.000	363.000		
			LF	0.000	0.00	
			7.50000	363.000		2,722.50
0400	202-00206	Removal of Concrete Curb Ramp	18.000	18.000		
			SY	0.000	0.00	
			19.00000	18.000		342.00
0405	202-00210	Removal of Concrete Pavement	416.000	416.000		
			SY	0.000	0.00	
			25.00000	416.000		10,400.00
0410	202-00250	Removal of Pavement Marking	0.000	0.000		
			SF	0.000	0.00	
			2.30000	0.000		0.00
0415	202-00810	Removal of Ground Sign	6.000	6.000		
			EACH	0.000	0.00	
			50.00000	6.000		300.00
0420	202-00821	Removal of Sign Panel	2.000	2.000		
			EACH	0.000	0.00	
			50.00000	2.000		100.00
0425	202-00827	Removal of Pull Box	2.000	2.000		
			EACH	0.000	0.00	
			233.00000	2.000		466.00
0430	202-00831	Removal of Traffic Signal Head	2.000	2.000		
			EACH	0.000	0.00	
			70.00000	2.000		140.00
0435	202-00840	Removal of Traffic Signal Pole	1.000	1.000		
			EACH	0.000	0.00	
			900.00000	1.000		900.00
0440	202-00860	Removal of Pedestrian Push Button	3.000	3.000		
			EACH	0.000	0.00	
			25.00000	3.000		75.00
0445	203-00010	Unclassified Excavation (Complete In Place)	100.000	100.000		
			CY	0.000	0.00	
			40.00000	100.000		4,000.00

CONTID: C19177  
 PCN: 19177-BID  
 PROJECT: SHE 0252-428

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 11  
 ESTIMATE RUN 08/11/2014  
 15:17:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 S TEJON ST INTERSECTION						
0450	203-01597	Potholing	22.000	22.000		
			HOUR	0.000	0.00	
			160.00000	22.000		3,520.00
0455	208-00002	Erosion Log (12 Inch)	180.000	180.000		
			LF	0.000	0.00	
			5.00000	180.000		900.00
0460	208-00034	Gravel Bag	5.000	0.000		
			LF	5.000	25.00	
			5.00000	5.000		25.00
0465	208-00045	Concrete Washout Structure	0.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0470	208-00051	Storm Drain Inlet Protection (Type 1)	10.000	0.000		
			LF	10.000	100.00	
			10.00000	10.000		100.00
0475	210-00890	Reset Intersection Detection System (Camera)	1.000	1.000		
			EACH	0.000	0.00	
			500.00000	1.000		500.00
0480	210-04010	Adjust Manhole	1.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00
0485	212-00006	Seeding (Native)	0.070	0.070		
			ACRE	0.000	0.00	
			3,000.00000	0.070		210.00
0490	212-00032	Soil Conditioning	0.070	0.070		
			ACRE	0.000	0.00	
			3,000.00000	0.070		210.00
0495	213-00003	Mulching (Weed Free)	0.070	0.070		
			ACRE	0.000	0.00	
			3,000.00000	0.070		210.00
0500	213-00061	Mulch Tackifier	7.000	7.000		
			LB	0.000	0.00	
			4.00000	7.000		28.00

CONTID: C19177  
 PCN: 19177-BID  
 PROJECT: SHE 0252-428

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 12  
 ESTIMATE RUN 08/11/2014  
 15:17:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 S TEJON ST INTERSECTION						
0505	304-06000	Aggregate Base Course (Class 6)	110.250	110.250		
			TON	0.000	0.00	
			38.00000	110.250		4,189.50
0510	412-00920	Concrete Pavement (9 Inch) (Fast Track)	322.000	322.000		
			SY	0.000	0.00	
			110.00000	322.000		35,420.00
0515	503-00036	Drilled Caisson (36 Inch)	18.000	18.000		
			LF	0.000	0.00	
			300.00000	18.000		5,400.00
0520	503-00054	Drilled Caisson (54 Inch)	47.000	0.000		
			LF	47.000	23,500.00	
			500.00000	47.000		23,500.00
0525	608-00006	Concrete Sidewalk (6 Inch)	46.000	46.000		
			SY	0.000	0.00	
			60.00000	46.000		2,760.00
0530	608-00010	Concrete Curb Ramp	12.000	12.000		
			SY	0.000	0.00	
			160.00000	12.000		1,920.00
0535	609-21020	Curb and Gutter Type 2 (Section II-B)	176.000	176.000		
			LF	0.000	0.00	
			27.00000	176.000		4,752.00
0540	613-00206	2 Inch Electrical Conduit (Bored)	135.000	135.000		
			LF	0.000	0.00	
			9.00000	135.000		1,215.00
0545	613-00306	3 Inch Electrical Conduit (Bored)	270.000	270.000		
			LF	0.000	0.00	
			11.00000	270.000		2,970.00
0550	613-01300	3 Inch Electrical Conduit (Plastic)	6.000	6.000		
			LF	0.000	0.00	
			20.00000	6.000		120.00
0555	613-07023	Pull Box (24"x36"x24")	1.000	1.000		
			EACH	0.000	0.00	
			900.00000	1.000		900.00

CONTID: C19177  
 PCN: 19177-BID  
 PROJECT: SHE 0252-428

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 13  
 ESTIMATE RUN 08/11/2014  
 15:17:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 S TEJON ST INTERSECTION						
0560	613-70250	Luminaire High Pressure Sodium (250 Watt)	1.000	1.000		
			EACH	0.000	0.00	
			500.00000	1.000		500.00
0565	614-00011	Sign Panel (Class I)	53.000	0.000		
			SF	53.000	1,007.00	
			19.00000	53.000		1,007.00
0570	614-00012	Sign Panel (Class II)	74.000	0.000		
			SF	74.000	1,480.00	
			20.00000	74.000		1,480.00
0575	614-00013	Sign Panel (Class III)	223.000	0.000		
			SF	223.000	5,575.00	
			25.00000	223.000		5,575.00
0580	614-01573	Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	6.000	0.000		
			EACH	6.000	2,100.00	
			350.00000	6.000		2,100.00
0585	614-42000	Monotube Overhead Sign Bridge (20 Inch Diameter)	1.000	0.000		
			EACH	1.000	65,000.00	
			65,000.00000	1.000		65,000.00
0590	614-70150	Pedestrian Signal Face (16) (Countdown)	4.000	4.000		
			EACH	0.000	0.00	
			450.00000	4.000		1,800.00
0595	614-70336	Traffic Signal Face (12-12-12)	5.000	5.000		
			EACH	0.000	0.00	
			750.00000	5.000		3,750.00
0600	614-70560	Traffic Signal Face (12-12-12-12-12)	2.000	2.000		
			EACH	0.000	0.00	
			1,000.00000	2.000		2,000.00
0605	614-72860	Pedestrian Push Button	4.000	4.000		
			EACH	0.000	0.00	
			200.00000	4.000		800.00
0610	614-81011	Traffic Signal-Light Pole Steel (1 Mast Arm) (Install Only)	1.000	1.000		
			EACH	0.000	0.00	
			3,000.00000	1.000		3,000.00

CONTID: C19177  
 PCN: 19177-BID  
 PROJECT: SHE 0252-428

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 14  
 ESTIMATE RUN 08/11/2014  
 15:17:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0202 S TEJON ST INTERSECTION							
0615	627-00005	Epoxy Pavement Marking	0.000	0.000			
			GAL	0.000	0.00		
			220.00000	0.000		0.00	
0620	627-30405	Preformed Thermoplastic Pavement Marking (Word-Symbol)	0.000	0.000			
			SF	0.000	0.00		
			17.00000	0.000		0.00	
0625	627-30410	Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	0.000	0.000			
			SF	0.000	0.00		
			15.00000	0.000		0.00	
0635	509-90003	Paint Structural Steel	1.000	0.000			
			L S	1.000	17,000.00		
			17,000.00000	1.000		17,000.00	
			CAT 0202	CURRENT AMT \$	215,045.00 \$	115,787.00 \$	215,045.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0630	620-00020	Sanitary Facility	1.000	1.000			
			EACH	0.000	0.00		
			1,300.00000	1.000		1,300.00	
			CAT 0400	CURRENT AMT \$	1,300.00 \$	0.00 \$	1,300.00
			PROJECT TOTAL	CURRENT AMT \$	541,769.21 \$	57,766.75 \$	392,306.56