

ESTIMATE SUMMARY

 CONTID: C19185 ESTIMATE NO: 0001 PROG SPEC YR: 2005
 PCN: 19185-BID COFRS REPORTING CATEGORY: 4 FACS REF NO:

CONTRACT DESCRIPTION: US 85 & SH 392 INTERSECTION
 TIME CHARGED: 28.5 DAYS TIME ALLOW: 280 WORK DAYS
 PERCENT TIME: 10.18 ORIG TIME ALLOW: 280 WORK DAYS

PROJECT NO: FSA0853-091
 US 85 & SH 392 INTERSECTION
 NAME OF ROAD: 085L
 PROJECT COUNTIES: WELD

CONTRACTOR: SEMA CONSTRUCTION, INC.
 7353 S. EAGLE STREET
 CENTENNIAL CO 80112-4271 (303)627-2600

PAY PERIOD ENDING	10/31/2016	DATE TIME STARTED	09/13/2016
DATE LET	07/21/2016	DATE WORK BEGAN	09/13/2016
DATE AWARDED	07/27/2016	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	08/25/2016	DATE ACCEPTED	
DATE NOTICE TO PROCEED	09/13/2016		

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 16,009,280.84 PARTICIPATING	\$ 445,565.30	\$ 445,565.30
AWARD PROJECT AMT: \$ 14,822,675.84 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 2.78% TOTAL EARNINGS	445,565.30	445,565.30
FUNDS AVAILABLE: \$ 15,563,715.54 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	445,565.30
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-13,366.96	-13,366.96
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	432,198.34
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	432,198.34
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 432,198.34

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19185
 PCN: 19185-BID
 PROJECT: FSA0853-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 11/10/2016
 15:16:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.000		
			L S	0.180	16,200.00	
			90,000.00000	0.180		16,200.00
0010	202-00000	Removal of Structures and Obstructions	1.000	0.000		
			L S	0.000	0.00	
			6,000.00000	0.000		0.00
0015	202-00026	Removal of Slope and Ditch Paving	17.000	0.000		
			SY	0.000	0.00	
			30.00000	0.000		0.00
0020	202-00035	Removal of Pipe	563.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0025	202-00037	Removal of End Section	28.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0030	202-00090	*Removal of Delineator	625.000	0.000		
			EACH	102.000	765.00	
			7.50000	102.000		765.00
0035	202-00190	Removal of Concrete Median Cover Material	85.000	0.000		
			SY	0.000	0.00	
			17.00000	0.000		0.00
0040	202-00203	Removal of Curb and Gutter	275.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0045	202-00210	*Removal of Concrete Pavement	3,344.000	0.000		
			SY	0.000	0.00	
			6.00000	0.000		0.00
0050	202-00215	*Removal of Concrete Pavement (Planing)	539.000	0.000		
			SY	0.000	0.00	
			12.00000	0.000		0.00
0055	202-00220	*Removal of Asphalt Mat	12,802.000	0.000		
			SY	3,884.000	13,205.60	
			3.40000	3,884.000		13,205.60

CONTID: C19185
 PCN: 19185-BID
 PROJECT: FSA0853-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 11/10/2016
 15:16:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00226	*Removal of Asphalt Mat (Special)	82,061.000	0.000		
			SY	19,723.000	55,224.40	
				2.80000	19,723.000	55,224.40
0065	202-00240	*Removal of Asphalt Mat (Planing)	111,638.000	0.000		
			SY	12,697.000	17,775.80	
				1.40000	12,697.000	17,775.80
0070	202-00250	Removal of Pavement Marking	5,690.000	0.000		
			SF	1,575.000	2,835.00	
				1.80000	1,575.000	2,835.00
0075	202-00810	*Removal of Ground Sign	142.000	0.000		
			EACH	49.000	3,626.00	
				74.00000	49.000	3,626.00
0080	202-00825	Removal of Flashing Beacon	4.000	0.000		
			EACH	2.000	84.00	
				42.00000	2.000	84.00
0085	202-00828	Removal of Traffic Signal Equipment	1.000	0.000		
			L S	0.000	0.00	
				4,800.00000	0.000	0.00
0090	202-01000	Removal of Fence	257.000	0.000		
			LF	0.000	0.00	
				6.50000	0.000	0.00
0095	202-04002	Clean Culvert	36.000	0.000		
			EACH	0.000	0.00	
				1,900.00000	0.000	0.00
0100	203-00010	Unclassified Excavation (Complete In Place)	6,874.000	0.000		
			CY	0.000	0.00	
				10.00000	0.000	0.00
0105	203-00060	Embankment Material (Complete In Place)	13,548.000	0.000		
			CY	0.000	0.00	
				25.00000	0.000	0.00
0110	203-00062	Embankment Material (Complete In Place) (Special)	3,165.000	0.000		
			CY	0.000	0.00	
				25.00000	0.000	0.00

CONTID: C19185
 PCN: 19185-BID
 PROJECT: FSA0853-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 11/10/2016
 15:16:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	203-00100	Muck Excavation	50.000 CY	0.000 0.000	0.00	0.00
			50.00000	0.000		0.00
0120	203-01510	Backhoe	100.000 HOUR	0.000 0.000	0.00	0.00
			160.00000	0.000		0.00
0125	203-01594	Combination Loader	100.000 HOUR	0.000 0.000	0.00	0.00
			110.00000	0.000		0.00
0130	203-01597	Potholing	80.000 HOUR	0.000 3.000	570.00	570.00
			190.00000	3.000		570.00
0135	203-02330	Laborer	30.000 HOUR	0.000 0.000	0.00	0.00
			42.00000	0.000		0.00
0140	206-00000	Structure Excavation	605.000 CY	0.000 0.000	0.00	0.00
			25.00000	0.000		0.00
0145	206-00065	Structure Backfill (Flow-Fill)	50.000 CY	0.000 0.000	0.00	0.00
			180.00000	0.000		0.00
0150	207-00205	Topsoil	750.000 CY	0.000 0.000	0.00	0.00
			9.00000	0.000		0.00
0155	208-00002	Erosion Log Type 1 (12 Inch)	3,810.000 LF	0.000 240.000	1,008.00	1,008.00
			4.20000	240.000		1,008.00
0160	208-00035	Aggregate Bag	190.000 LF	0.000 0.000	0.00	0.00
			10.00000	0.000		0.00
0165	208-00045	Concrete Washout Structure	4.000 EACH	0.000 0.000	0.00	0.00
			530.00000	0.000		0.00

CONTID: C19185
 PCN: 19185-BID
 PROJECT: FSA0853-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 11/10/2016
 15:16:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	208-00070	Vehicle Tracking Pad	5.000	0.000		
			EACH	0.000	0.00	
			2,800.00000	0.000		0.00
0175	208-00103	Removal and Disposal of Sediment (Labor)	56.000	0.000		
			HOOR	0.000	0.00	
			38.00000	0.000		0.00
0180	208-00105	Removal and Disposal of Sediment (Equipment)	56.000	0.000		
			HOOR	0.000	0.00	
			110.00000	0.000		0.00
0185	208-00106	Sweeping (Sediment Removal)	56.000	0.000		
			HOOR	0.000	0.00	
			210.00000	0.000		0.00
0190	208-00107	Removal of Trash	20.000	0.000		
			HOOR	0.000	0.00	
			60.00000	0.000		0.00
0195	208-00207	Erosion Control Management	280.000	0.000		
			DAY	0.000	0.00	
			35.00000	0.000		0.00
0200	210-00056	Reset Utility Secondary Service Pedestal	1.000	0.000		
			EACH	0.000	0.00	
			2,200.00000	0.000		0.00
0205	210-00815	*Reset Sign Panel	8.000	0.000		
			EACH	0.000	0.00	
			320.00000	0.000		0.00
0210	210-04010	Adjust Manhole	1.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0215	210-04050	Adjust Valve Box	2.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0220	211-03005	Dewatering	1.000	0.000		
			L S	0.000	0.00	
			75,000.00000	0.000		0.00

CONTID: C19185
 PCN: 19185-BID
 PROJECT: FSA0853-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 11/10/2016
 15:16:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	212-00006	*Seeding (Native)	20.500	0.000		
			ACRE	0.000	0.00	
			340.00000	0.000		0.00
0230	212-00032	*Soil Conditioning	20.500	0.000		
			ACRE	0.000	0.00	
			490.00000	0.000		0.00
0235	213-00002	*Mulching (Weed Free Hay)	20.500	0.000		
			ACRE	0.000	0.00	
			400.00000	0.000		0.00
0240	213-00012	*Spray-on Mulch Blanket	0.120	0.000		
			ACRE	0.000	0.00	
			12,000.00000	0.000		0.00
0245	213-00061	*Mulch Tackifier	4,100.000	0.000		
			LB	0.000	0.00	
			2.10000	0.000		0.00
0250	216-00042	*Soil Retention Blanket (Biodegradable Straw/Coconut)	670.000	0.000		
			SY	0.000	0.00	
			2.10000	0.000		0.00
0255	240-00000	Wildlife Biologist	8.000	0.000		
			HOUR	0.000	0.00	
			120.00000	0.000		0.00
0260	304-06000	Aggregate Base Course (Class 6)	33,102.000	0.000		
			TON	0.000	0.00	
			24.00000	0.000		0.00
0265	304-09014	Aggregate Base Course (Special)	10,704.000	0.000		
			TON	0.000	0.00	
			23.00000	0.000		0.00
0270	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	634.000	0.000		
			TON	2.000	320.00	
			160.00000	2.000		320.00
0275	403-33751	Hot Mix Asphalt (Grading S) (75) (PG 64-28)	44,750.000	0.000		
			TON	0.000	0.00	
			70.00000	0.000		0.00

CONTID: C19185
 PCN: 19185-BID
 PROJECT: FSA0853-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 11/10/2016
 15:16:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	403-34751	Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	23,810.000	0.000		
			TON	0.000	0.00	
			73.00000	0.000		0.00
0285	412-01100	Concrete Pavement (11 Inch)	21,228.000	0.000		
			SY	0.000	0.00	
			71.00000	0.000		0.00
0290	412-01120	Concrete Pavement (11 Inch) (Fast Track)	500.000	0.000		
			SY	0.000	0.00	
			130.00000	0.000		0.00
0295	412-18050	*Rubbilization of Concrete Pavement	112,799.000	0.000		
			SY	0.000	0.00	
			1.50000	0.000		0.00
0300	420-00112	Geotextile (Drainage) (Class 1)	93.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
0305	503-00036	Drilled Caisson (36 Inch)	19.000	0.000		
			LF	0.000	0.00	
			280.00000	0.000		0.00
0310	503-00048	Drilled Caisson (48 Inch)	21.000	0.000		
			LF	0.000	0.00	
			440.00000	0.000		0.00
0315	503-00054	Drilled Caisson (54 Inch)	42.000	0.000		
			LF	0.000	0.00	
			510.00000	0.000		0.00
0320	506-00209	Riprap (9 Inch)	46.000	0.000		
			CY	0.000	0.00	
			320.00000	0.000		0.00
0325	506-00409	Soil Riprap (9 Inch)	16.000	0.000		
			CY	0.000	0.00	
			110.00000	0.000		0.00
0330	506-00412	Soil Riprap (12 Inch)	29.000	0.000		
			CY	0.000	0.00	
			110.00000	0.000		0.00

CONTID: C19185
 PCN: 19185-BID
 PROJECT: FSA0853-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 11/10/2016
 15:16:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	507-00100	Concrete Slope and Ditch Paving (Reinforced)	32.000	0.000		
			CY	0.000	0.00	
			1,100.00000	0.000		0.00
0340	601-03050	Concrete Class D (Wall)	60.000	0.000		
			CY	0.000	0.00	
			1,100.00000	0.000		0.00
0345	602-00000	*Reinforcing Steel	6,708.000	0.000		
			LB	0.000	0.00	
			0.90000	0.000		0.00
0350	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	12.000	0.000		
			LF	0.000	0.00	
			650.00000	0.000		0.00
0355	603-05024	24 Inch Reinforced Concrete End Section	6.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0360	603-05036	36 Inch Reinforced Concrete End Section	2.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0365	603-10180	18 Inch Corrugated Steel Pipe	10.000	0.000		
			LF	0.000	0.00	
			500.00000	0.000		0.00
0370	603-10240	24 Inch Corrugated Steel Pipe	32.000	0.000		
			LF	0.000	0.00	
			500.00000	0.000		0.00
0375	603-10300	30 Inch Corrugated Steel Pipe	6.000	0.000		
			LF	0.000	0.00	
			500.00000	0.000		0.00
0380	603-30018	18 Inch Steel End Section	4.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0385	603-30024	24 Inch Steel End Section	16.000	0.000		
			EACH	0.000	0.00	
			850.00000	0.000		0.00

CONTID: C19185
 PCN: 19185-BID
 PROJECT: FSA0853-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 11/10/2016
 15:16:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	603-30030	30 Inch Steel End Section	2.000	0.000		
			EACH	0.000	0.00	
			950.00000	0.000		0.00
0395	603-71404	14x4 Foot Concrete Box Culvert (Precast)	101.000	0.000		
			LF	0.000	0.00	
			1,350.00000	0.000		0.00
0400	604-00305	Inlet Type C (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0405	604-00505	Inlet Type D (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0410	604-25005	Vane Grate Inlet (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0415	605-82100	Pipe Edge Drain	47,229.000	0.000		
			LF	0.000	0.00	
			15.75000	0.000		0.00
0420	605-84000	Subsurface Drain Outlet	1,600.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0425	606-00301	Guardrail Type 3 (6-3 Post Spacing)	1,994.000	0.000		
			LF	0.000	0.00	
			28.00000	0.000		0.00
0430	606-00740	Guardrail Type 7 (Style CE)	246.000	0.000		
			LF	0.000	0.00	
			125.00000	0.000		0.00
0435	606-01340	End Anchorage Type 3D	3.000	0.000		
			EACH	0.000	0.00	
			820.00000	0.000		0.00
0440	606-01370	Transition Type 3G	4.000	0.000		
			EACH	0.000	0.00	
			1,900.00000	0.000		0.00

CONTID: C19185
 PCN: 19185-BID
 PROJECT: FSA0853-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 11/10/2016
 15:16:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	606-01380	Transition Type 3H	2.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0450	606-02003	End Anchorage (Nonflared)	5.000	0.000		
			EACH	0.000	0.00	
			2,700.00000	0.000		0.00
0455	607-00005	End Post	2.000	0.000		
			EACH	0.000	0.00	
			330.00000	0.000		0.00
0460	607-00010	Corner and Line Brace Post	2.000	0.000		
			EACH	0.000	0.00	
			360.00000	0.000		0.00
0465	607-01000	Fence Barbed Wire with Metal Posts	273.000	0.000		
			LF	0.000	0.00	
			3.40000	0.000		0.00
0470	607-11525	Fence (Plastic)	2,000.000	0.000		
			LF	0.000	0.00	
			4.60000	0.000		0.00
0475	609-21011	Curb and Gutter Type 2 (Section I-M)	65.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
0480	610-00030	Median Cover Material (Concrete)	206.000	0.000		
			SF	0.000	0.00	
			12.00000	0.000		0.00
0485	612-00037	*Delineator (Flexible) (Flat Mounted)	20.000	0.000		
			EACH	0.000	0.00	
			76.00000	0.000		0.00
0490	612-00101	*Delineator (Drivable Concrete Installation) (Type I)	306.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00
0495	612-00102	*Delineator (Drivable Concrete Installation) (Type II)	183.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00

CONTID: C19185
 PCN: 19185-BID
 PROJECT: FSA0853-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 11/10/2016
 15:16:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	612-00103	*Delineator (Drivable Concrete Installation) (Type III)	84.000	0.000		
		EACH		0.000	0.00	
			110.00000	0.000		0.00
0505	613-00206	2 Inch Electrical Conduit (Bored)	790.000	0.000		
		LF		0.000	0.00	
			14.00000	0.000		0.00
0510	613-00306	3 Inch Electrical Conduit (Bored)	780.000	0.000		
		LF		0.000	0.00	
			17.00000	0.000		0.00
0515	613-01200	2 Inch Electrical Conduit (Plastic)	1,300.000	0.000		
		LF		0.000	0.00	
			10.00000	0.000		0.00
0520	613-01300	3 Inch Electrical Conduit (Plastic)	290.000	0.000		
		LF		0.000	0.00	
			12.00000	0.000		0.00
0525	613-07003	Type Three Pull Box	12.000	0.000		
		EACH		0.000	0.00	
			680.00000	0.000		0.00
0530	613-07004	Type Four Pull Box	5.000	0.000		
		EACH		0.000	0.00	
			1,300.00000	0.000		0.00
0535	613-07005	Type Five Pull Box	1.000	0.000		
		EACH		0.000	0.00	
			1,800.00000	0.000		0.00
0540	613-10000	Wiring	1.000	0.000		
		L S		0.000	0.00	
			10,000.00000	0.000		0.00
0545	613-13000	Luminaire (LED)	4.000	0.000		
		EACH		0.000	0.00	
			1,200.00000	0.000		0.00
0550	614-00011	*Sign Panel (Class I)	396.500	0.000		
		SF		0.000	0.00	
			16.00000	0.000		0.00

CONTID: C19185
 PCN: 19185-BID
 PROJECT: FSA0853-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 11/10/2016
 15:16:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	614-00012	*Sign Panel (Class II)	1,383.000	0.000		
			SF	0.000	0.00	
			19.00000	0.000		0.00
0560	614-01512	*Steel Sign Support (2-Inch Round)(Post)	687.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
0565	614-01522	*Steel Sign Support (2-Inch Round)(Socket)	76.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00
0570	614-01585	*Steel Sign Support (2-1/2 Inch Round Sch 80) (Post)	1,215.000	0.000		
			LF	0.000	0.00	
			21.00000	0.000		0.00
0575	614-01588	*Steel Sign Support (2-1/2 Inch Round Sch 80)(Slipbase)	110.000	0.000		
			EACH	0.000	0.00	
			320.00000	0.000		0.00
0580	614-70336	Traffic Signal Face (12-12-12)	10.000	0.000		
			EACH	0.000	0.00	
			670.00000	0.000		0.00
0585	614-70560	Traffic Signal Face (12-12-12-12-12)	8.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0590	614-72740	Blank Out Sign(LED)(Single Faced)	1.000	0.000		
			EACH	0.000	0.00	
			4,200.00000	0.000		0.00
0595	614-72855	Traffic Signal Controller Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			14,300.00000	0.000		0.00
0600	614-72886	Intersection Detection System (Camera)	4.000	0.000		
			EACH	0.000	0.00	
			9,400.00000	0.000		0.00
0605	614-72889	Traffic Signal Vehicle Detector (Micro Type) (Non-Invasive)	4.000	0.000		
			EACH	0.000	0.00	
			490.00000	0.000		0.00

CONTID: C19185
 PCN: 19185-BID
 PROJECT: FSA0853-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13
 ESTIMATE RUN 11/10/2016
 15:16:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0610	614-80000	Flashing Beacon	4.000	0.000		
			EACH	0.000	0.00	
			3,200.00000	0.000		0.00
0615	614-80391	Rumble Strip (Grinding)(Asphalt)	29,202.000	0.000		
			LF	0.000	0.00	
			0.30000	0.000		0.00
0620	614-81135	Traffic Signal-Light Pole Steel (1-35 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			12,700.00000	0.000		0.00
0625	614-81165	Traffic Signal-Light Pole Steel (1-65 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			20,100.00000	0.000		0.00
0630	614-81175	Traffic Signal-Light Pole Steel (1-75 Foot Mast Arm)	2.000	0.000		
			EACH	0.000	0.00	
			24,000.00000	0.000		0.00
0635	614-85001	Impact Attenuator	1.000	0.000		
			EACH	0.000	0.00	
			24,200.00000	0.000		0.00
0640	614-86246	Controller (Type 170E-HC11)	1.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0645	614-86800	Uninterrupted Power Supply	1.000	0.000		
			EACH	0.000	0.00	
			13,000.00000	0.000		0.00
0650	621-00450	*Detour Pavement	8,487.000	0.000		
			SY	1,630.000	79,870.00	
			49.00000	1,630.000		79,870.00
0655	624-27019	18 Inch Drainage Pipe (Class 7) (Complete In Place)	168.000	0.000		
			LF	0.000	0.00	
			90.00000	0.000		0.00
0660	624-27025	24 Inch Drainage Pipe (Class 7) (Complete In Place)	40.000	0.000		
			LF	0.000	0.00	
			150.00000	0.000		0.00

CONTID: C19185
 PCN: 19185-BID
 PROJECT: FSA0853-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14
 ESTIMATE RUN 11/10/2016
 15:16:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0665	624-27037	36 Inch Drainage Pipe (Class 7) (Complete In Place)	293.000	0.000		
		LF		0.000	0.00	
			130.00000	0.000		0.00
0670	624-47031	30 Inch Equivalent Drainage Pipe Elliptical (Class 7) (Compl	337.000	0.000		
		LF		0.000	0.00	
			120.00000	0.000		0.00
0675	625-00000	Construction Surveying	1.000	0.000		
		L S		0.000	0.00	
			65,000.00000	0.000		0.00
0680	626-00000	*Mobilization	1.000	0.000		
		L S		0.000	0.00	
			1,350,000.00000	0.000		0.00
0685	626-01103	Public Information Services (Tier III)	1.000	0.000		
		L S		0.080	1,200.00	
			15,000.00000	0.080		1,200.00
0690	627-00005	Epoxy Pavement Marking	379.000	0.000		
		GAL		0.000	0.00	
			90.00000	0.000		0.00
0695	627-00011	Pavement Marking Paint (Waterborne)	1,733.000	0.000		
		GAL		142.000	6,106.00	
			43.00000	142.000		6,106.00
0700	627-01001	Preformed Plastic Pavement Marking (Type I)	9,851.000	0.000		
		SF		0.000	0.00	
			12.00000	0.000		0.00
0705	627-02001	Preformed Plastic Pavement Marking (Type II)	5,564.000	0.000		
		SF		0.000	0.00	
			14.00000	0.000		0.00
0710	627-30405	Preformed Thermoplastic Pavement Marking (Word-Symbol)	1,002.000	0.000		
		SF		0.000	0.00	
			13.00000	0.000		0.00
0715	627-30410	Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	692.000	0.000		
		SF		0.000	0.00	
			10.00000	0.000		0.00

CONTID: C19185
 PCN: 19185-BID
 PROJECT: FSA0853-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15
 ESTIMATE RUN 11/10/2016
 15:16:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0720	630-00000	*Flagging	1,200.000	0.000		
			HOUR	396.000	9,900.00	
			25.00000	396.000		9,900.00
0725	630-00007	*Traffic Control Inspection	112.000	0.000		
			DAY	5.000	600.00	
			120.00000	5.000		600.00
0730	630-00012	*Traffic Control Management	280.000	0.000		
			DAY	18.000	16,200.00	
			900.00000	18.000		16,200.00
0735	630-00015	*Uniformed Traffic Control Coordination	80.000	0.000		
			HOUR	0.000	0.00	
			21.00000	0.000		0.00
0740	630-80336	*Barricade (Type 3 M-B) (Temporary)	12.000	0.000		
			EACH	5.000	950.00	
			190.00000	5.000		950.00
0745	630-80338	*Barricade (Type 3 M-D) (Temporary)	5.000	0.000		
			EACH	2.000	620.00	
			310.00000	2.000		620.00
0750	630-80341	*Construction Traffic Sign (Panel Size A)	132.000	0.000		
			EACH	29.000	2,262.00	
			78.00000	29.000		2,262.00
0755	630-80342	*Construction Traffic Sign (Panel Size B)	136.000	0.000		
			EACH	56.500	5,650.00	
			100.00000	56.500		5,650.00
0760	630-80343	*Construction Traffic Sign (Panel Size C)	16.000	0.000		
			EACH	0.000	0.00	
			130.00000	0.000		0.00
0765	630-80344	*Construction Traffic Sign (Special)	108.000	0.000		
			SF	0.000	0.00	
			15.00000	0.000		0.00
0770	630-80355	*Portable Message Sign Panel	6.000	0.000		
			EACH	3.000	23,400.00	
			7,800.00000	3.000		23,400.00

CONTID: C19185
 PCN: 19185-BID
 PROJECT: FSA0853-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 16
 ESTIMATE RUN 11/10/2016
 15:16:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0775	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	2.000 EACH 2,100.00000	0.000 1.000 1.000	2,100.00	2,100.00
0780	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000 EACH 2,100.00000	0.000 1.000 1.000	2,100.00	2,100.00
0785	630-80360	*Drum Channelizing Device	250.000 EACH 48.00000	0.000 0.000 0.000	0.00	0.00
0790	630-80363	*Drum Channelizing Device (With Light) (Flashing)	12.000 EACH 210.00000	0.000 6.000 6.000	1,260.00	1,260.00
0795	630-80370	Concrete Barrier (Temporary)	7,280.000 LF 26.00000	0.000 414.000 414.000	10,764.00	10,764.00
0800	630-80380	*Traffic Cone	325.000 EACH 15.00000	0.000 162.500 162.500	2,437.50	2,437.50
0805	630-80384	*Tubular Marker	500.000 EACH 36.00000	0.000 112.000 112.000	4,032.00	4,032.00
0810	630-85010	*Impact Attenuator (Temporary)	14.000 EACH 8,000.00000	0.000 1.000 1.000	8,000.00	8,000.00
0815	630-85020	*Mobile Attenuator	1.000 EACH 100,000.00000	0.000 0.500 0.500	50,000.00	50,000.00
0820	630-86800	Traffic Signal (Temporary)	1.000 L S 63,000.00000	0.000 0.500 0.500	31,500.00	31,500.00
0825	632-00000	Night Work Lighting	1.000 L S 10,000.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C19185
 PCN: 19185-BID
 PROJECT: FSA0853-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 17
 ESTIMATE RUN 11/10/2016
 15:16:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0830	700-70010	F/A Minor Contract Revisions	400,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0835	700-70011	F/A Partnering	3,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0840	700-70012	F/A Asphalt Pavement Incentive	300,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0845	700-70013	F/A Concrete Pavement Incentive	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0850	700-70016	F/A Fuel Cost Adjustment	75,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0855	700-70018	F/A Roadway Smoothness Incentive	150,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0860	700-70019	F/A Asphalt Cement Cost Adjustment	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0865	700-70021	F/A On-The-Job Trainee	2,560.000	0.000		
			HOOR	0.000	0.00	
			1.00000	0.000		0.00
0870	700-70042	F/A Railroad Flagging	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0875	700-70082	F/A Furnish & Install Electrical Service	3,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0880	700-70380	F/A Erosion Control	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C19185
 PCN: 19185-BID
 PROJECT: FSA0853-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 11/10/2016

ESTIMATE NO: 0001

15:16:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0885	700-70594	F/A DRB Standing Committee	30,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 15,281,809.05 \$	370,565.30 \$ 370,565.30
CAT NO0300 C-18-CA						
0890	202-00240	*Removal of Asphalt Mat (Planing)	242.900	0.000		
			SY	0.000	0.00	
			1.40000	0.000		0.00
0895	202-00246	*Removal of Asphalt Mat (Planing) (Special)	147.300	0.000		
			SY	0.000	0.00	
			50.00000	0.000		0.00
0900	202-00425	Removal of Bridge Railing	57.000	0.000		
			LF	0.000	0.00	
			36.00000	0.000		0.00
0905	202-00453	Removal of Portions of Present Structure (Class 2)	16.100	0.000		
			SY	0.000	0.00	
			430.00000	0.000		0.00
0910	202-00460	Removal of Portions of Present Structure (Class 3)	3.200	0.000		
			SY	0.000	0.00	
			870.00000	0.000		0.00
0915	202-00495	Removal of Portions of Present Structure	1.000	0.000		
			L S	0.000	0.00	
			5,000.00000	0.000		0.00
0920	403-34751	Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	65.500	0.000		
			TON	0.000	0.00	
			73.00000	0.000		0.00
0925	515-00120	Waterproofing (Membrane)	391.900	0.000		
			SY	0.000	0.00	
			37.00000	0.000		0.00
0930	518-03000	Sawing and Sealing Bridge Joint	171.400	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00

CONTID: C19185
 PCN: 19185-BID
 PROJECT: FSA0853-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 19
 ESTIMATE RUN 11/10/2016
 15:16:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 C-18-CA						
0935	601-06100	Concrete (Patching)	2.400	0.000		
			CY	0.000	0.00	
			2,700.00000	0.000		0.00
0940	601-51005	Galvanic Anodes	98.000	0.000		
			EACH	0.000	0.00	
			37.00000	0.000		0.00
0945	602-00000	*Reinforcing Steel	109.700	0.000		
			LB	0.000	0.00	
			0.90000	0.000		0.00
0950	606-11010	*Bridge Rail Type 10R	63.000	0.000		
			LF	0.000	0.00	
			260.00000	0.000		0.00
			CAT 0300	CURRENT AMT \$	73,415.79 \$	0.00 \$
CAT NO0301 C-18-L						
0955	202-00400	*Removal of Bridge	1.000	0.000		
			EACH	0.000	0.00	
			50,000.00000	0.000		0.00
0960	206-00000	Structure Excavation	800.000	0.000		
			CY	0.000	0.00	
			25.00000	0.000		0.00
0965	206-00065	Structure Backfill (Flow-Fill)	10.000	0.000		
			CY	0.000	0.00	
			180.00000	0.000		0.00
0970	206-00100	Structure Backfill (Class 1)	820.000	0.000		
			CY	0.000	0.00	
			50.00000	0.000		0.00
0975	206-00200	Structure Backfill (Class 2)	20.000	0.000		
			CY	0.000	0.00	
			100.00000	0.000		0.00
0980	206-00360	Mechanical Reinforcement of Soil	820.000	0.000		
			CY	0.000	0.00	
			23.00000	0.000		0.00

CONTID: C19185
 PCN: 19185-BID
 PROJECT: FSA0853-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 20
 ESTIMATE RUN 11/10/2016
 15:16:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 C-18-L						
0985	206-01781	*Shoring (Area 1)	1.000	0.000		
		L S		0.000	0.00	
			20,000.00000	0.000		0.00
0990	206-01782	*Shoring (Area 2)	1.000	0.000		
		L S		0.000	0.00	
			20,000.00000	0.000		0.00
0995	502-00460	Pile Tip	16.000	0.000		
		EACH		0.000	0.00	
			130.00000	0.000		0.00
1000	502-11253	Steel Piling (HP 12x53)	984.000	0.000		
		LF		0.000	0.00	
			42.00000	0.000		0.00
1005	518-00000	Bridge Compression Joint Sealer	156.000	0.000		
		LF		0.000	0.00	
			66.00000	0.000		0.00
1010	601-03040	Concrete Class D (Bridge)	146.800	0.000		
		CY		0.000	0.00	
			800.00000	0.000		0.00
1015	601-05001	Concrete Class H (Bridge)	78.000	0.000		
		CY		0.000	0.00	
			1,000.00000	0.000		0.00
1020	602-00020	*Reinforcing Steel (Epoxy Coated)	21,300.000	0.000		
		LB		0.000	0.00	
			1.00000	0.000		0.00
1025	606-10700	*Bridge Rail Type 7	109.000	0.000		
		LF		0.000	0.00	
			160.00000	0.000		0.00
1030	618-06036	Prestressed Concrete Slab (Depth Greater Than 13 Inches)	2,522.000	0.000		
		SF		0.000	0.00	
			46.00000	0.000		0.00
			CAT 0301	CURRENT AMT \$	577,556.00 \$	0.00 \$
						0.00

CONTID: C19185
 PCN: 19185-BID
 PROJECT: FSA0853-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 21
 ESTIMATE RUN 11/10/2016
 15:16:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1035	620-00002	Field Office (Class 2)	1.000	0.000		
			EACH	1.000	50,000.00	
			50,000.00000	1.000		50,000.00
1040	620-00012	Field Laboratory (Class 2)	1.000	0.000		
			EACH	1.000	25,000.00	
			25,000.00000	1.000		25,000.00
1045	620-00020	Sanitary Facility	1.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
			CAT 0400	CURRENT AMT	\$ 76,500.00	\$ 75,000.00
			PROJECT TOTAL	CURRENT AMT	\$ 16,009,280.84	\$ 445,565.30