

ESTIMATE SUMMARY

-----  
 CONTID: C19201-COMBO ESTIMATE NO: 0018 PROG SPEC YR: 2005  
 PCN: 18890-BID COFRS REPORTING CATEGORY: 1 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: TIME CHARGED: 346.0 DAYS TIME ALLOW: 410 WORK DAYS  
 US-85 LOUVIERS TO MP 191.75 BR PERCENT TIME: 84.39 ORIG TIME ALLOW: 410 WORK DAYS

PROJECT NO: CC0852-106  
 US-85 LOUVIERS TO MP 191.75  
 NAME OF ROAD: 085B  
 PROJECT COUNTIES: DOUGLAS, REGION 1

CONTRACTOR:  
 CASTLE ROCK CONSTRUCTION COMPANY OF COLORADO, LLC PAY PERIOD ENDING 12/30/2021 DATE TIME STARTED 07/06/2020  
 6374 S. RACINE CIRCLE DATE LET 04/23/2020 DATE WORK BEGAN 07/06/2020  
 DATE AWARDED 05/06/2020 DATE TIME STOPPED  
 DATE CONTRACT EXECUTED 06/04/2020 DATE ACCEPTED  
 CENTENNIAL CO 80111 (303)688-6611 DATE NOTICE TO PROCEED 07/06/2020

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 21,153,940.98 PARTICIPATING	\$ 16,335,825.60	\$ 970,858.48
AWARD PROJECT AMT: \$ 23,753,931.10 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 77.22% TOTAL EARNINGS	16,335,825.60	970,858.48
FUNDS AVAILABLE: \$ 4,818,115.38 STOCKPILED MATERIALS	273,970.17	-87,562.59
	GROSS EARNINGS	16,609,795.77
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-308,690.66	-1,731.05
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	16,301,105.11
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	16,301,105.11
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 881,564.84

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	*Clearing and Grubbing	0.890	0.890		
			L S	0.000	0.00	
			166,399.60000	0.890		148,095.64
0010	202-00002	Removal of Structure (Special)	3.000	3.000		
			EACH	0.000	0.00	
			950.30000	3.000		2,850.90
0015	202-00010	Removal of Tree	422.000	422.000		
			EACH	0.000	0.00	
			445.00000	422.000		187,790.00
0020	202-00015	*Removal of Headwall	26.000	26.000		
			EACH	0.000	0.00	
			401.50000	26.000		10,439.00
0025	202-00019	Removal of Inlet	2.000	2.000		
			EACH	0.000	0.00	
			2,750.00000	2.000		5,500.00
0030	202-00020	*Removal of Concrete Box Culvert	12.000	12.000		
			EACH	0.000	0.00	
			1,782.00000	12.000		21,384.00
0035	202-00030	*Removal of Water Service	1.000	1.000		
			EACH	0.000	0.00	
			3,217.50000	1.000		3,217.50
0040	202-00035	*Removal of Pipe	500.000	405.000		
			LF	0.000	0.00	
			13.20000	405.000		5,346.00
0045	202-00037	*Removal of End Section	5.000	3.000		
			EACH	0.000	0.00	
			198.00000	3.000		594.00
0050	202-00047	* Removal of Electrical Equipment	1.000	1.000		
			L S	0.000	0.00	
			5,500.00000	1.000		5,500.00
0055	202-00070	*Removal of Barricade	2.000	2.000		
			EACH	0.000	0.00	
			605.00000	2.000		1,210.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0060	202-00090	*Removal of Delineator	145.000	145.000		
			EACH	0.000	0.00	
			4.40000	145.000		638.00
0065	202-00190	Removal of Concrete Median Cover Material	34.000	23.000		
			SY	0.000	0.00	
			40.00000	23.000		920.00
0070	202-00203	Removal of Curb and Gutter	145.000	95.000		
			LF	0.000	0.00	
			14.00000	95.000		1,330.00
0075	202-00210	Removal of Concrete Pavement	27,207.000	26,431.000		
			SY	0.000	0.00	
			4.61000	26,431.000		121,846.91
0080	202-00220	*Removal of Asphalt Mat	48,471.000	48,471.000		
			SY	0.000	0.00	
			7.19000	48,471.000		348,506.49
0085	202-00250	*Removal of Pavement Marking	20,000.000	5,078.000		
			SF	0.000	0.00	
			1.10000	5,078.000		5,585.80
0090	202-00254	*Removal of Pavement Marking (12 Inch)	5,000.000	0.000		
			SF	0.000	0.00	
			1.10000	0.000		0.00
0095	202-00256	*Removal of Pavement Marking (15 Inch)	2,500.000	0.000		
			SF	0.000	0.00	
			1.10000	0.000		0.00
0100	202-00700	*Removal of Light Standard	1.000	1.000		
			EACH	0.000	0.00	
			275.00000	1.000		275.00
0105	202-00705	*Removal of Light Standard Foundation	2.000	1.000		
			EACH	0.000	0.00	
			533.50000	1.000		533.50
0110	202-00810	*Removal of Ground Sign	30.000	30.000		
			EACH	0.000	0.00	
			110.00000	30.000		3,300.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0115	202-00828	*Removal of Traffic Signal Equipment	1.000	1.000		
			L S	0.000	0.00	
			6,077.50000	1.000		6,077.50
0116	900-00012	Added Item (Foot)/ Rem CenturyLink Line	925.000	925.000		
			LF	0.000	0.00	
			1.63000	925.000		1,507.75
0120	202-01000	*Removal of Fence	12,460.000	12,460.000		
			LF	0.000	0.00	
			0.77000	12,460.000		9,594.20
0125	202-01130	*Removal of Guardrail Type 3	2,232.000	1,708.000		
			LF	0.000	0.00	
			3.52000	1,708.000		6,012.16
0130	202-01300	*Removal of End Anchorage	13.000	13.000		
			EACH	0.000	0.00	
			242.00000	13.000		3,146.00
0135	202-04010	*Clean Inlet	0.000	0.000		
			EACH	0.000	0.00	
			412.50000	0.000		0.00
0140	202-04100	Abandon Well	1.000	1.000		
			EACH	0.000	0.00	
			2,750.00000	1.000		2,750.00
0145	202-05010	Sawing Concrete (10 Inch)	200.000	0.000		
			LF	0.000	0.00	
			5.21000	0.000		0.00
0150	203-00010	*Unclassified Excavation (Complete In Place)	616,863.000	609,269.000		
			CY	2,287.000	18,410.35	
			8.05000	611,556.000		4,923,025.80
0155	203-00100	Muck Excavation	16.000	16.000		
			CY	0.000	0.00	
			40.00000	16.000		640.00
0160	203-00400	*Rock Excavation	4,656.000	4,656.000		
			CY	0.000	0.00	
			20.00000	4,656.000		93,120.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0165	203-01100	*Proof Rolling	30.000	11.500		
			HOURLY	1.000	110.00	
			110.00000	12.500		1,375.00
0170	203-01500	*Blading	10.000	1.500		
			HOURLY	0.000	0.00	
			130.00000	1.500		195.00
0175	203-01550	*Dozing	10.000	1.500		
			HOURLY	0.000	0.00	
			175.00000	1.500		262.50
0180	203-01597	*Potholing	210.000	198.500		
			HOURLY	8.000	1,628.00	
			203.50000	206.500		42,022.75
0185	203-02330	Laborer	10.000	0.000		
			HOURLY	0.000	0.00	
			55.00000	0.000		0.00
0190	206-00000	*Structure Excavation	8,012.580	8,012.580		
			CY	0.000	0.00	
			8.13000	8,012.580		65,142.28
0195	206-00100	Structure Backfill (Class 1)	2,047.000	1,139.000		
			CY	0.000	0.00	
			45.00000	1,139.000		51,255.00
0200	206-00200	*Structure Backfill (Class 2)	4,758.200	4,758.200		
			CY	0.000	0.00	
			22.25000	4,758.200		105,869.95
0205	206-00360	Mechanical Reinforcement of Soil	3,477.000	3,477.000		
			CY	0.000	0.00	
			18.99000	3,477.000		66,028.23
0206	900-00014	Added Item (Lump Sum)/ Geotextile (Special)	1.000	1.000		
			L S	0.000	0.00	
			42,624.00000	1.000		42,624.00
0210	207-00205	*Topsoil	835.000	835.000		
			CY	0.000	0.00	
			15.00000	835.000		12,525.00

CONTID: C19201-COMBO  
 PCN: 18890-BID  
 PROJECT: CC0852-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 6  
 ESTIMATE RUN 02/02/2022  
 13:46:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0215	207-00210	*Stockpile Topsoil	0.000	0.000		
			CY	0.000	0.00	
			2.55000	0.000		0.00
0220	208-00002	*Erosion Log Type 1 (12 Inch)	15,980.000	8,133.000		
			LF	150.000	558.00	
			3.72000	8,283.000		30,812.76
0225	208-00013	*Erosion Log Type 1 (20 Inch)	1,840.000	427.000		
			LF	0.000	0.00	
			7.92000	427.000		3,381.84
0230	208-00020	*Silt Fence	10,957.000	10,957.000		
			LF	0.000	0.00	
			1.10000	10,957.000		12,052.70
0235	208-00041	*Rock Check Dam	71.000	67.000		
			EACH	0.000	0.00	
			440.00000	67.000		29,480.00
0240	208-00045	*Concrete Washout Structure	4.000	3.000		
			EACH	0.000	0.00	
			550.00000	3.000		1,650.00
0245	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	2.000	2.000		
			EACH	0.000	0.00	
			3,300.00000	2.000		6,600.00
0250	208-00051	*Storm Drain Inlet Protection (Type I)	1,584.000	0.000		
			LF	0.000	0.00	
			11.77000	0.000		0.00
0255	208-00070	*Vehicle Tracking Pad	6.000	3.000		
			EACH	0.000	0.00	
			2,145.00000	3.000		6,435.00
0260	208-00071	*Maintenance Aggregate (Vehicle Tracking Pad)	20.000	13.000		
			CY	0.000	0.00	
			68.26000	13.000		887.38
0265	208-00103	Removal and Disposal of Sediment (Labor)	300.000	245.000		
			HOUR	0.000	0.00	
			110.00000	245.000		26,950.00

CONTID: C19201-COMBO  
 PCN: 18890-BID  
 PROJECT: CC0852-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 7  
 ESTIMATE RUN 02/02/2022  
 13:46:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0270	208-00105	Removal and Disposal of Sediment (Equipment)	150.000	142.500		
			HOOR	0.000	0.00	
			275.00000	142.500		39,187.50
0275	208-00106	*Sweeping (Sediment Removal)	150.000	21.100		
			HOOR	0.000	0.00	
			55.00000	21.100		1,160.50
0280	208-00107	Removal of Trash	80.000	11.000		
			HOOR	0.000	0.00	
			110.00000	11.000		1,210.00
0285	208-00207	*Erosion Control Management	150.000	117.500		
			DAY	8.500	2,337.50	
			275.00000	126.000		34,650.00
0290	210-00010	*Reset Mailbox Structure	7.000	3.000		
			EACH	0.000	0.00	
			423.50000	3.000		1,270.50
0295	210-00200	Reset Flagpole	0.000	0.000		
			EACH	0.000	0.00	
			1,650.00000	0.000		0.00
0300	210-00815	*Reset Sign Panel	23.000	5.000		
			EACH	0.000	0.00	
			93.50000	5.000		467.50
0305	210-01000	*Reset Fence	100.000	80.000		
			LF	0.000	0.00	
			27.50000	80.000		2,200.00
0310	210-01011	*Reset Gate	3.000	1.000		
			EACH	0.000	0.00	
			440.00000	1.000		440.00
0315	212-00006	*Seeding (Native)	15.400	0.000		
			ACRE	0.000	0.00	
			473.00000	0.000		0.00
0320	212-00007	*Seeding (Native) (Hydraulic)	26.800	17.770		
			ACRE	0.000	0.00	
			731.50000	17.770		12,998.76

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0325	212-00032	*Soil Conditioning	42.200	17.770		
			ACRE	0.000	0.00	
			2,849.00000	17.770		50,626.73
0330	213-00002	*Mulching (Weed Free Hay)	14.700	0.000		
			ACRE	0.000	0.00	
			880.00000	0.000		0.00
0335	213-00061	*Mulch Tackifier	7,156.000	3,235.000		
			LB	0.000	0.00	
			2.22000	3,235.000		7,181.70
0340	213-00150	*Bonded Fiber Matrix	27.500	17.770		
			ACRE	0.000	0.00	
			2,409.00000	17.770		42,807.93
0345	214-00005	*Landscape Maintenance (24 Month)	1.000	0.000		
			L S	0.000	0.00	
			29,150.00000	0.000		0.00
0350	216-00041	*Soil Retention Blanket (Straw/Coconut)	2,300.000	1,916.000		
			SY	0.000	0.00	
			2.60000	1,916.000		4,981.60
0355	216-00070	*Geocell Cellular Confinement System	2,990.000	0.000		
			SY	0.000	0.00	
			16.34000	0.000		0.00
0360	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	18,449.000	0.000		
			SY	0.000	0.00	
			2.98000	0.000		0.00
0365	217-00020	*Herbicide Treatment	10.000	0.000		
			HOURL	0.000	0.00	
			203.50000	0.000		0.00
0370	240-00000	*Wildlife Biologist	167.500	167.500		
			HOURL	0.000	0.00	
			82.50000	167.500		13,818.75
0375	240-00010	*Removal of Nests	1.000	1.000		
			HOURL	0.000	0.00	
			82.50000	1.000		82.50



CONTID: C19201-COMBO  
 PCN: 18890-BID  
 PROJECT: CC0852-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 9  
 ESTIMATE RUN 02/02/2022  
 13:46:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0380	240-00020	*Netting	0.000	0.000		
			SY	0.000	0.00	
			31.57000	0.000		0.00
0385	240-00100	*Prairie Dog Management	1.000	1.000		
			L S	0.000	0.00	
			24,838.00000	1.000		24,838.00
0390	304-06000	Aggregate Base Course (Class 6)	920.000	667.630		
			TON	88.000	3,960.00	
			45.00000	755.630		34,003.35
0395	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	155.400	0.000		
			TON	0.000	0.00	
			110.00000	0.000		0.00
0400	403-00800	*Emergency Pothole Repair	30.000	10.550		
			TON	0.000	0.00	
			143.00000	10.550		1,508.65
0405	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	667.140	0.000		
			TON	50.760	4,466.88	
			88.00000	50.760		4,466.88
0410	411-10255	*Emulsified Asphalt (Slow-Setting)	1,105.000	0.000		
			GAL	0.000	0.00	
			3.30000	0.000		0.00
0415	412-00900	*Concrete Pavement (9 Inch)	106,980.000	65,799.000		
			SY	10,811.000	437,413.06	
			40.46000	76,610.000		3,099,640.60
0415		MATERIAL ALLOWANCE PCCP Reinforcing Steel		41,180.814		
			SY	-10,810.952	-12,826.87	
			1.18647	30,369.862		36,032.93
0415		MATERIAL ALLOWANCE PCCP Reinforcing Steel		41,180.986		
			SY	-10,811.006	-5,669.94	
			0.52446	30,369.980		15,927.84
0415		MATERIAL ALLOWANCE PCCP Reinforcing Steel		41,180.529		
			SY	-10,810.850	-2,821.74	
			0.26101	30,369.679		7,926.79

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0415		MATERIAL ALLOWANCE Aggregate for PCCP		0.000		
			SY	0.000	0.00	
			1.22206	0.000		0.00
0415		MATERIAL ALLOWANCE PCCP Aggregates Phase II		37,858.999		
			SY	-10,810.999	-32,653.54	
			3.02040	27,048.000		81,695.78
0416	900-00014	Added Item (Lump Sum)/ PCCP Shoulder Dowel Bars	1.000	1.000		
			L S	0.000	0.00	
			23,318.86000	1.000		23,318.86
0420	412-02000	Concrete Safety Edge	23,634.000	12,782.000		
			LF	2,580.000	7,017.60	
			2.72000	15,362.000		41,784.64
0425	420-00102	*Geotextile (Erosion Control) (Class 1)	3,347.790	3,329.790		
			SY	18.000	102.24	
			5.68000	3,347.790		19,015.45
0430	503-00036	*Drilled Shaft (36 Inch)	57.000	57.000		
			LF	0.000	0.00	
			401.50000	57.000		22,885.50
0435	503-00048	*Drilled Shaft (48 Inch)	42.000	42.000		
			LF	0.000	0.00	
			535.07000	42.000		22,472.94
0440	506-00206	*Riprap (6 Inch)	380.000	176.330		
			CY	0.000	0.00	
			85.00000	176.330		14,988.05
0445	506-00209	*Riprap (9 Inch)	377.000	373.000		
			CY	4.000	320.00	
			80.00000	377.000		30,160.00
0450	506-00212	*Riprap (12 Inch)	1,299.000	846.000		
			CY	0.000	0.00	
			80.00000	846.000		67,680.00
0455	506-00218	*Riprap (18 Inch)	137.940	137.940		
			CY	0.000	0.00	
			83.60000	137.940		11,531.78

CONTID: C19201-COMBO  
 PCN: 18890-BID  
 PROJECT: CC0852-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 11  
 ESTIMATE RUN 02/02/2022  
 13:46:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0460	506-00224	*Riprap (24 Inch)	200.000	82.600		
			CY	20.000	2,420.00	
			121.00000	102.600		12,414.60
0465	507-00000	*Concrete Slope and Ditch Paving	12.000	0.000		
			CY	0.000	0.00	
			77.00000	0.000		0.00
0470	507-00550	*Concrete Lined Ditch	211.000	211.000		
			LF	0.000	0.00	
			176.66000	211.000		37,275.26
0475	601-01000	*Concrete Class B	155.300	155.300		
			CY	0.000	0.00	
			979.00000	155.300		152,038.70
0480	601-03050	*Concrete Class D (Wall)	228.000	228.000		
			CY	0.000	0.00	
			759.00000	228.000		173,052.00
0485	601-40300	*Structural Concrete Coating	366.000	307.000		
			SY	0.000	0.00	
			13.00000	307.000		3,991.00
0490	602-00020	*Reinforcing Steel (Epoxy Coated)	51,816.000	51,360.000		
			LB	0.000	0.00	
			1.43000	51,360.000		73,444.80
0495	603-01180	*18 Inch Reinforced Concrete Pipe	9,532.000	7,869.100		
			LF	707.000	39,662.70	
			56.10000	8,576.100		481,119.21
0500	603-01240	*24 Inch Reinforced Concrete Pipe	433.000	304.000		
			LF	0.000	0.00	
			67.10000	304.000		20,398.40
0505	603-01360	*36 Inch Reinforced Concrete Pipe	831.000	761.000		
			LF	0.000	0.00	
			130.90000	761.000		99,614.90
0510	603-01420	*42 Inch Reinforced Concrete Pipe	1,029.000	1,029.000		
			LF	0.000	0.00	
			165.00000	1,029.000		169,785.00

CONTID: C19201-COMBO  
 PCN: 18890-BID  
 PROJECT: CC0852-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 12  
 ESTIMATE RUN 02/02/2022  
 13:46:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0515	603-01480	*48 Inch Reinforced Concrete Pipe	289.000	270.400		
			LF	0.000	0.00	
			192.50000	270.400		52,052.00
0520	603-02180	*23x14 Inch Reinforced Concrete Pipe Elliptical	0.000	0.000		
			LF	0.000	0.00	
			171.60000	0.000		0.00
0525	603-05018	*18 Inch Reinforced Concrete End Section	22.000	22.000		
			EACH	0.000	0.00	
			1,204.50000	22.000		26,499.00
0530	603-05024	*24 Inch Reinforced Concrete End Section	12.000	9.000		
			EACH	0.000	0.00	
			1,490.50000	9.000		13,414.50
0535	603-05036	*36 Inch Reinforced Concrete End Section	9.000	9.000		
			EACH	-1.000	-2,403.50	
			2,403.50000	8.000		19,228.00
0540	603-05042	*42 Inch Reinforced Concrete End Section	8.000	7.000		
			EACH	0.000	0.00	
			2,596.00000	7.000		18,172.00
0545	603-05048	*48 Inch Reinforced Concrete End Section	4.000	4.000		
			EACH	0.000	0.00	
			2,843.50000	4.000		11,374.00
0550	603-70606	*6x6 Foot Concrete Box Culvert (Precast)	0.000	0.000		
			LF	0.000	0.00	
			781.00000	0.000		0.00
0555	603-70607	*6x7 Foot Concrete Box Culvert (Precast)	324.000	323.700		
			LF	0.000	0.00	
			918.50000	323.700		297,318.45
0560	603-71006	*10x6 Foot Concrete Box Culvert (Precast)	179.000	179.000		
			LF	0.000	0.00	
			1,320.00000	179.000		236,280.00
0561	900-00006	Added Item (Dollar)/ Price Reduction - CBC #02 Walls	-16,700.000	-16,700.000		
			DOL	0.000	0.00	
			1.00000	-16,700.000		-16,700.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0565	603-71408	14x8 Foot Concrete Box Culvert (Precast)	132.000	132.000		
			LF	0.000	0.00	
			2,640.00000	132.000		348,480.00
0570	604-00305	*Inlet Type C (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			2,216.50000	0.000		0.00
0575	604-00505	*Inlet Type D (5 Foot)	2.000	1.333		
			EACH	0.000	0.00	
			3,300.00000	1.333		4,398.90
0580	604-19105	*Inlet Type R L 5 (5 Foot)	33.000	11.566		
			EACH	5.991	34,433.27	
			5,747.50000	17.557		100,908.86
0585	604-19110	*Inlet Type R L 5 (10 Foot)	9.000	4.666		
			EACH	1.332	7,692.30	
			5,775.00000	5.998		34,638.45
0590	604-19115	*Inlet Type R L 5 (15 Foot)	2.000	1.330		
			EACH	0.000	0.00	
			6,149.00000	1.330		8,178.17
0595	604-19405	*Inlet Type R Special (5 Foot)	30.000	16.990		
			EACH	2.665	23,232.14	
			8,717.50000	19.655		171,342.46
0600	604-19410	*Inlet Type R Special (10 Foot)	15.000	6.665		
			EACH	0.000	0.00	
			8,800.00000	6.665		58,652.00
0605	604-19415	*Inlet Type R Special (15 Foot)	1.000	0.666		
			EACH	0.000	0.00	
			9,130.00000	0.666		6,080.58
0610	604-30005	*Manhole Slab Base (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			4,730.00000	1.000		4,730.00
0615	604-30010	*Manhole Slab Base (10 Foot)	3.000	2.000		
			EACH	0.500	2,640.00	
			5,280.00000	2.500		13,200.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0620	604-30015	*Manhole Slab Base (15 Foot)	2.000	0.999		
			EACH	0.000	0.00	
			6,561.50000	0.999		6,554.94
0625	604-31010	*Manhole Box Base (10 Foot)	2.500	2.000		
			EACH	0.500	4,512.75	
			9,025.50000	2.500		22,563.75
0630	604-39050	*Manhole (Traffic Management System)	1.000	0.000		
			EACH	0.000	0.00	
			6,853.00000	0.000		0.00
0635	605-83001	Geocomposite Drain without Pipe	216.000	216.000		
			SY	0.000	0.00	
			30.20000	216.000		6,523.20
0640	605-83500	Geocomposite Underdrain	269.000	269.000		
			LF	0.000	0.00	
			13.20000	269.000		3,550.80
0641	900-00014	Added Item (Lump Sum)/ Geocomposite Underdrain (Special)	1.000	1.000		
			L S	0.000	0.00	
			3,666.77000	1.000		3,666.77
0645	606-00301	*Guardrail Type 3 (6-3 Post Spacing) 31 Inch MGS	2,700.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
0650	606-01340	*End Anchorage Type 3D	3.000	0.000		
			EACH	0.000	0.00	
			1,094.50000	0.000		0.00
0655	606-02005	*End Anchorage (Flared)	3.000	0.000		
			EACH	0.000	0.00	
			2,469.78000	0.000		0.00
0660	607-00005	*End Post	12.000	4.000		
			EACH	0.000	0.00	
			192.50000	4.000		770.00
0665	607-00010	*Corner and Line Brace Post	18.000	1.000		
			EACH	0.000	0.00	
			258.50000	1.000		258.50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0670	607-00015	*End Post (Special)	20.000	15.000		
			EACH	0.000	0.00	
			357.50000	15.000		5,362.50
0675	607-00020	*Corner and Line Brace Post (Special)	37.000	24.000		
			EACH	0.000	0.00	
			467.50000	24.000		11,220.00
0680	607-01000	*Fence Barbed Wire with Metal Posts	9,250.000	2,225.000		
			LF	0.000	0.00	
			2.81000	2,225.000		6,252.25
0685	607-01010	*Fence Barbed Wire with Metal Posts (Special)	240.000	0.000		
			LF	0.000	0.00	
			3.85000	0.000		0.00
0690	607-11350	*Fence Deer	9,740.000	6,913.000		
			LF	0.000	0.00	
			10.18000	6,913.000		70,374.34
0695	607-11525	*Fence (Plastic)	1,000.000	736.000		
			LF	125.000	378.75	
			3.03000	861.000		2,608.83
0700	607-53161	*Fence Chain Link (Special) (60 Inch)	211.000	25.000		
			LF	0.000	0.00	
			99.00000	25.000		2,475.00
0705	607-60002	*Game Ramp	6.000	4.500		
			EACH	0.000	0.00	
			6,325.00000	4.500		28,462.50
0710	609-21011	Curb and Gutter Type 2 (Section I-M)	20,421.000	6,722.000		
			LF	836.000	16,703.28	
			19.98000	7,558.000		151,008.84
0715	609-21021	Curb and Gutter Type 2 (Section II-M)	6,539.000	0.000		
			LF	0.000	0.00	
			27.40000	0.000		0.00
0720	609-23000	Gutter (Special)	1,300.000	0.000		
			LF	0.000	0.00	
			62.83000	0.000		0.00

CONTID: C19201-COMBO  
 PCN: 18890-BID  
 PROJECT: CC0852-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 16  
 ESTIMATE RUN 02/02/2022  
 13:46:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0725	609-24006	Gutter Type 2 (6 Foot)	550.000	550.000		
			LF	0.000	0.00	
			58.17000	550.000		31,993.50
0730	609-40011	Curb Type 4 (Section M)	60.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
0735	610-00024	Median Cover Material (4 Inch Patterned Concrete)	80,637.000	0.000		
			SF	0.000	0.00	
			5.49000	0.000		0.00
0740	611-00029	*28 Ft Deer Guard	4.000	0.500		
			EACH	0.000	0.00	
			62,425.00000	0.500		31,212.50
0740		MATERIAL ALLOWANCE Deer Guard Bridge Flooring		3.500		
			EACH	0.000	0.00	
			37,224.81000	3.500		130,286.84
0740		MATERIAL ALLOWANCE Deer Guard Rebar		2.500		
			EACH	0.000	0.00	
			840.00000	2.500		2,100.00
0742	900-00006	Added Item (Dollar)/ Lien - Brannan Sand & Gravel Co.	5,434.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0743	900-00006	Added Item (Dollar)/ Lien - Sunbelt Rentals	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0744	900-00006	Added Item (Dollar)/ Lien - Koalamate	0.000	-60,552.510		
			DOL	0.000	0.00	
			1.00000	-60,552.510		-60,552.51
0745	611-00031	*30 Foot Deer Guard	0.000	0.000		
			EACH	0.000	0.00	
			67,925.00000	0.000		0.00
0750	611-00033	*32 Foot Deer Guard	0.000	0.000		
			EACH	0.000	0.00	
			67,925.00000	0.000		0.00



REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0755	612-00001	*Delineator (Type I)	233.000	46.000		
			EACH	0.000	0.00	
			17.60000	46.000		809.60
0760	612-00002	*Delineator (Type II)	141.000	21.000		
			EACH	0.000	0.00	
			19.80000	21.000		415.80
0765	612-00003	*Delineator (Type III)	60.000	2.000		
			EACH	0.000	0.00	
			22.00000	2.000		44.00
0770	612-00260	*Location Marker (Fiber Optic)(Dome)	11.000	1.000		
			EACH	1.000	71.50	
			71.50000	2.000		143.00
0775	613-00206	*2 Inch Electrical Conduit (Bored)	4,968.000	180.000		
			LF	4,788.000	57,934.80	
			12.10000	4,968.000		60,112.80
0780	613-00306	*3 Inch Electrical Conduit (Bored)	1,250.000	120.000		
			LF	0.000	0.00	
			24.20000	120.000		2,904.00
0785	613-01200	*2 Inch Electrical Conduit (Plastic)	5,000.000	132.000		
			LF	315.000	2,945.25	
			9.35000	447.000		4,179.45
0790	613-01300	*3 Inch Electrical Conduit (Plastic)	1,058.000	316.000		
			LF	742.000	19,588.80	
			26.40000	1,058.000		27,931.20
0795	613-07003	*Type Three Pull Box	1.000	0.000		
			EACH	1.000	1,303.50	
			1,303.50000	1.000		1,303.50
0800	613-07004	*Type Four Pull Box	5.000	2.000		
			EACH	3.000	5,940.00	
			1,980.00000	5.000		9,900.00
0805	613-07005	*Type Five Pull Box	3.000	3.000		
			EACH	0.000	0.00	
			2,513.50000	3.000		7,540.50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0810	613-07040	*Pull Box (30"x48"x24")	4.000	0.000		
			EACH	1.000	2,513.50	
			2,513.50000	1.000		2,513.50
0815	613-10000	*Wiring	1.000	0.000		
			L S	0.750	6,113.25	
			8,151.00000	0.750		6,113.25
0820	613-13006	*Luminaire (LED) (6,000 Lumens)	4.000	2.000		
			EACH	2.000	1,408.00	
			704.00000	4.000		2,816.00
0825	613-81500	*Panelboard (5KVA Mini Load Center)	1.000	0.000		
			EACH	1.000	2,777.50	
			2,777.50000	1.000		2,777.50
0830	614-00011	*Sign Panel (Class I)	254.000	17.500		
			SF	0.000	0.00	
			20.35000	17.500		356.13
0835	614-00012	*Sign Panel (Class II)	241.000	32.000		
			SF	0.000	0.00	
			24.20000	32.000		774.40
0840	614-00013	*Sign Panel (Class III)	40.000	0.000		
			SF	0.000	0.00	
			34.10000	0.000		0.00
0845	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	6.000	3.000		
			EACH	0.000	0.00	
			220.00000	3.000		660.00
0850	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	63.000	22.000		
			EACH	0.000	0.00	
			484.00000	22.000		10,648.00
0855	614-10128	*Blankout Sign (Fiber Optic)	3.000	1.000		
			EACH	0.000	0.00	
			7,458.00000	1.000		7,458.00
0860	614-70000	*Programmable Traffic Signal Face	2.000	0.000		
			EACH	2.000	8,305.00	
			4,152.50000	2.000		8,305.00

CONTID: C19201-COMBO  
 PCN: 18890-BID  
 PROJECT: CC0852-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

ESTIMATE RUN 02/02/2022

13:46:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0865	614-70024	*1310nm SFP Optic Module	2.000	0.000		
			EACH	0.000	0.00	
			726.00000	0.000		0.00
0870	614-70030	*Optical Attenuator	2.000	0.000		
			EACH	0.000	0.00	
			159.50000	0.000		0.00
0875	614-70336	*Traffic Signal Face (12-12-12)	16.000	5.000		
			EACH	11.000	8,046.50	
			731.50000	16.000		11,704.00
0880	614-72836	*Conflict Monitor	1.000	0.000		
			EACH	1.000	1,012.00	
			1,012.00000	1.000		1,012.00
0885	614-72855	*Traffic Signal Controller Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			15,884.00000	0.000		0.00
0890	614-72885	*Traffic Signal Vehicle Detector (Special)	6.000	0.000		
			EACH	3.000	27,670.50	
			9,223.50000	3.000		27,670.50
0895	614-75868	*Fire Preemption Unit (Install Only)	2.000	0.000		
			EACH	0.000	0.00	
			737.00000	0.000		0.00
0900	614-81125	*Traffic Signal-Light Pole Steel (1-25 Foot Mast Arm)	2.000	1.000		
			EACH	1.000	12,650.00	
			12,650.00000	2.000		25,300.00
0900		MATERIAL ALLOWANCE Traffic Signal Light Pole Steel (1-25' MA)		1.000		
			EACH	-1.000	-7,582.50	
			7,582.50000	0.000		0.00
0905	614-81140	*Traffic Signal-Light Pole Steel (1-40 Foot Mast Arm)	1.000	0.000		
			EACH	1.000	15,075.50	
			15,075.50000	1.000		15,075.50
0905		MATERIAL ALLOWANCE Traffic Signal Light Pole Steel (1-40' MA)		1.000		
			EACH	-1.000	-9,621.00	
			9,621.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0910	614-81160	*Traffic Signal Light Pole Steel (1-60 Foot Mast Arm)	1.000	1.000		
		EACH		0.000	0.00	
			25,410.00000	1.000		25,410.00
0910		MATERIAL ALLOWANCE Traffic Signal Light Pole Steel (1-60' MA)		0.000		
		EACH		0.000	0.00	
			16,277.00000	0.000		0.00
0915	614-81165	*Traffic Signal-Light Pole Steel (1-65 Foot Mast Arm)	1.000	0.000		
		EACH		1.000	25,690.50	
			25,690.50000	1.000		25,690.50
0915		MATERIAL ALLOWANCE Traffic Signal Light Pole Steel (1-65' MA)		1.000		
		EACH		-1.000	-16,387.00	
			16,387.00000	0.000		0.00
0920	614-86248	*Traffic Signal Controller (Type 2070LC)	1.000	0.000		
		EACH		1.000	6,710.00	
			6,710.00000	1.000		6,710.00
0925	614-86800	*Uninterrupted Power Supply	1.000	0.000		
		EACH		1.000	6,847.50	
			6,847.50000	1.000		6,847.50
0930	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	500.000	0.000		
		LF		500.000	2,750.00	
			5.50000	500.000		2,750.00
0935	614-87012	*Fiber Optic Termination Panel (12 Fiber)	1.000	0.000		
		EACH		1.000	1,001.00	
			1,001.00000	1.000		1,001.00
0940	614-87015	*Buffer Tube Fan Out Kit	1.000	0.000		
		EACH		1.000	165.00	
			165.00000	1.000		165.00
0945	614-87320	*Closed Circuit Television	1.000	0.000		
		EACH		1.000	6,682.50	
			6,682.50000	1.000		6,682.50
0950	614-87350	*Test Fiber Optic Cable	1.000	0.000		
		L S		0.000	0.00	
			5,940.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0955	614-87498	*Fiber Optic Cable (Single Mode) (144 Strands)	18,000.000	0.000		
			LF	0.000	0.00	
			4.95000	0.000		0.00
0960	614-87512	*Splice Fiber Optic Cable (12 Strand)	1.000	0.000		
			EACH	0.000	0.00	
			2,035.00000	0.000		0.00
0965	614-87692	*Ethernet Switch Type II	1.000	0.000		
			EACH	0.000	0.00	
			9,130.00000	0.000		0.00
0970	615-00050	Embankment Protector Type 5	3.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0975	621-00450	*Detour Pavement	2,301.000	2,259.000		
			SY	0.000	0.00	
			37.56000	2,259.000		84,848.04
0980	625-00000	*Construction Surveying	0.890	0.784		
			L S	0.055	6,050.00	
			110,000.00000	0.839		92,290.00
0985	625-00001	*Construction Surveying (Hourly)	20.000	6.000		
			HOURLY	2.000	440.00	
			220.00000	8.000		1,760.00
0990	626-00000	*Mobilization	0.890	0.890		
			L S	0.000	0.00	
			2,126,375.35000	0.890		1,892,474.06
0995	626-01113	*Public Information Management (Tier III)	410.000	375.000		
			DAY	18.000	1,197.90	
			66.55000	393.000		26,154.15
1000	627-00008	*Modified Epoxy Pavement Marking	883.000	0.000		
			GAL	0.000	0.00	
			88.00000	0.000		0.00
1005	627-00013	*Pavement Marking Paint (High Build)	1,484.000	347.400		
			GAL	0.000	0.00	
			44.00000	347.400		15,285.60

CONTID: C19201-COMBO  
 PCN: 18890-BID  
 PROJECT: CC0852-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

ESTIMATE RUN 02/02/2022

13:46:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1010	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	4,313.000	0.000		
		SF		0.000	0.00	
			13.75000	0.000		0.00
1015	627-01011	*Preformed Plastic Pavement Marking (Contrast)(Inlaid)	4,313.000	0.000		
		SF		0.000	0.00	
			13.75000	0.000		0.00
1020	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	872.000	0.000		
		SF		0.000	0.00	
			18.70000	0.000		0.00
1025	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	590.000	0.000		
		SF		0.000	0.00	
			13.75000	0.000		0.00
1030	630-00000	*Flagging	4,920.000	3,952.500		
		HOURL		59.500	2,290.75	
			38.50000	4,012.000		154,462.00
1035	630-00007	*Traffic Control Inspection	312.000	292.000		
		DAY		20.000	4,400.00	
			220.00000	312.000		68,640.00
1040	630-00012	*Traffic Control Management	228.000	156.000		
		DAY		2.000	1,870.00	
			935.00000	158.000		147,730.00
1045	630-80001	*Flashing Beacon (Portable)	2.000	1.000		
		EACH		0.800	704.00	
			880.00000	1.800		1,584.00
1050	630-80336	*Barricade (Type 3 M-B) (Temporary)	14.000	4.500		
		EACH		3.600	158.40	
			44.00000	8.100		356.40
1055	630-80341	*Construction Traffic Sign (Panel Size A)	92.000	46.000		
		EACH		36.800	1,619.20	
			44.00000	82.800		3,643.20
1060	630-80342	*Construction Traffic Sign (Panel Size B)	95.000	47.500		
		EACH		38.000	1,672.00	
			44.00000	85.500		3,762.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1065	630-80343	*Construction Traffic Sign (Panel Size C)	25.000	11.000		
			EACH	8.800	387.20	
			44.00000	19.800		871.20
1070	630-80355	*Portable Message Sign Panel	2.000	1.000		
			EACH	0.800	3,520.00	
			4,400.00000	1.800		7,920.00
1075	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	1.000		
			EACH	0.800	1,760.00	
			2,200.00000	1.800		3,960.00
1080	630-80360	*Drum Channelizing Device	475.000	159.000		
			EACH	127.200	4,197.60	
			33.00000	286.200		9,444.60
1085	630-80363	*Drum Channelizing Device (With Light) (Flashing)	12.000	0.000		
			EACH	0.000	0.00	
			33.00000	0.000		0.00
1090	630-80370	*Barrier (Temporary)	4,717.000	2,208.500		
			LF	1,766.800	58,304.40	
			33.00000	3,975.300		131,184.90
1095	630-80380	*Traffic Cone	104.000	52.000		
			EACH	41.600	457.60	
			11.00000	93.600		1,029.60
1100	630-85010	*Impact Attenuator (Temporary)	6.000	2.500		
			EACH	2.000	6,600.00	
			3,300.00000	4.500		14,850.00
1105	630-85041	*Mobile Attenuator	20.000	3.000		
			DAY	0.000	0.00	
			660.00000	3.000		1,980.00
1110	630-86801	*Traffic Signal (Temporary)	1.000	0.500		
			L S	0.400	31,680.00	
			79,200.00000	0.900		71,280.00
1115	700-70010	F/A Minor Contract Revisions	38,202.150	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1120	700-70016	F/A Fuel Cost Adjustment	140,000.000	88,916.460		
			F A	3,729.510	3,729.51	
			1.00000	92,645.970		92,645.97
1125	700-70018	F/A Roadway Smoothness Incentive	147,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1130	700-70019	F/A Asphalt Cement Cost Adjustment	3,200.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1135	700-70023	F/A On-The-Job Trainee	22,400.000	2,115.000		
			F A	0.000	0.00	
			1.00000	2,115.000		2,115.00
1140	700-70025	F/A Quality Incentive Payment	140,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1145	700-70042	F/A Railroad Flagging	50,000.000	41,271.000		
			F A	4,675.500	4,675.50	
			1.00000	45,946.500		45,946.50
1150	700-70082	F/A Furnish & Install Electrical Service	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1155	700-70111	Project First Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1160	700-70380	F/A Erosion Control	2,000.000	368.000		
			F A	0.000	0.00	
			1.00000	368.000		368.00
-----						
			CAT 0200	CURRENT AMT	\$21,021,775.98 \$	876,948.89 \$16,477,630.69
-----						
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1175	620-00005	Field Office (Special)	0.890	0.810		
			EACH	0.080	5,720.00	
			71,500.00000	0.890		63,635.00



REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1180	620-00012	Field Laboratory (Class 2)	0.890	0.890		
			EACH	0.000	0.00	
			60,500.00000	0.890		53,845.00
1185	620-00020	Sanitary Facility	0.890	0.852		
			EACH	0.038	627.00	
			16,500.00000	0.890		14,685.00
-----						
		CAT 0400	CURRENT AMT	\$ 132,165.00	\$ 6,347.00	\$ 132,165.00
-----						
		PROJECT TOTAL	CURRENT AMT	\$21,153,940.98	\$ 883,295.89	\$16,609,795.69

ESTIMATE SUMMARY

-----  
 CONTID: C19201-COMBO ESTIMATE NO: 0018 PROG SPEC YR: 2005  
 PCN: 19201-BID COFRS REPORTING CATEGORY: 1 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: TIME CHARGED: 346.0 DAYS TIME ALLOW: 410 WORK DAYS  
 US-85 LOUVIERS TO MP 191.75 BR PERCENT TIME: 84.39 ORIG TIME ALLOW: 410 WORK DAYS

PROJECT NO: FBR0852-108  
 US-85 LOUVIERS TO MP 191.75 BR  
 NAME OF ROAD: 085B  
 PROJECT COUNTIES: DOUGLAS, REGION 1

CONTRACTOR:  
 CASTLE ROCK CONSTRUCTION COMPANY OF COLORADO, LLC PAY PERIOD ENDING 12/30/2021 DATE TIME STARTED 07/06/2020  
 6374 S. RACINE CIRCLE DATE LET 04/23/2020 DATE WORK BEGAN 07/06/2020  
 DATE AWARDED 05/06/2020 DATE TIME STOPPED  
 DATE CONTRACT EXECUTED 06/04/2020 DATE ACCEPTED  
 CENTENNIAL CO 80111 (303)688-6611 DATE NOTICE TO PROCEED 07/06/2020

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 2,807,672.14 PARTICIPATING	\$ 16,335.00	\$ 242.00
AWARD PROJECT AMT: \$ 23,753,931.10 NON-PARTICIPATING	2,445,583.09	61,825.44
PERCENT COMPLETE: 87.69% TOTAL EARNINGS	2,461,918.09	62,067.44
FUNDS AVAILABLE: \$ 345,754.05 STOCKPILED MATERIALS	42.48	0.00
	GROSS EARNINGS	2,461,960.57
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-47,618.31	1,731.05
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	2,414,342.26
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	2,414,342.26
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 63,798.49

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY (BE)						
0005	201-00000	*Clearing and Grubbing	0.110	0.110		
			L S	0.000	0.00	
			166,399.60000	0.110		18,303.96
0010	202-00090	*Removal of Delineator	17.000	17.000		
			EACH	0.000	0.00	
			4.40000	17.000		74.80
0015	202-00220	*Removal of Asphalt Mat	4,630.000	4,630.000		
			SY	0.000	0.00	
			7.19000	4,630.000		33,289.70
0020	202-01000	*Removal of Fence	1,263.000	1,263.000		
			LF	0.000	0.00	
			0.77000	1,263.000		972.51
0025	202-01130	*Removal of Guardrail Type 3	667.000	667.000		
			LF	0.000	0.00	
			3.52000	667.000		2,347.84
0030	202-01300	*Removal of End Anchorage	3.000	3.000		
			EACH	0.000	0.00	
			242.00000	3.000		726.00
0035	203-00010	*Unclassified Excavation (Complete In Place)	7,215.000	7,215.000		
			CY	-504.000	-4,057.20	
			8.05000	6,711.000		54,023.55
0040	412-00900	Concrete Pavement (9 Inch)	11,430.000	8,804.000		
			SY	0.000	0.00	
			40.46000	8,804.000		356,209.84
0045	606-00301	*Guardrail Type 3 (6-3 Post Spacing) 31 Inch MGS	425.000	212.500		
			LF	0.000	0.00	
			22.00000	212.500		4,675.00
0050	606-01340	*End Anchorage Type 3D	2.000	1.000		
			EACH	0.000	0.00	
			1,094.50000	1.000		1,094.50
0055	606-01370	*Transition Type 3G	2.000	1.000		
			EACH	0.000	0.00	
			2,629.00000	1.000		2,629.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
	CAT NO0200	ROADWAY (BE)				
0060	606-01380	*Transition Type 3H	2.000	1.000		
			EACH	0.000	0.00	
			1,072.50000	1.000		1,072.50
0065	606-02005	*End Anchorage (Flared)	2.000	1.000		
			EACH	0.000	0.00	
			2,469.78000	1.000		2,469.78
0070	610-00020	Median Cover Material (Patterned Concrete)	1,604.000	0.000		
			SF	0.000	0.00	
			8.34000	0.000		0.00
0075	625-00000	*Construction Surveying	0.110	0.097		
			L S	0.007	770.00	
			110,000.00000	0.104		11,440.00
0080	626-00000	*Mobilization	0.110	0.110		
			L S	0.000	0.00	
			2,126,375.35000	0.110		233,901.29
0085	630-00000	*Flagging	80.000	80.000		
			HOUR	0.000	0.00	
			38.50000	80.000		3,080.00
0090	630-00007	*Traffic Control Inspection	28.000	23.000		
			DAY	1.000	220.00	
			220.00000	24.000		5,280.00
0095	630-00012	*Traffic Control Management	72.000	54.000		
			DAY	3.000	2,805.00	
			935.00000	57.000		53,295.00
0100	630-80336	*Barricade (Type 3 M-B) (Temporary)	2.000	0.000		
			EACH	0.000	0.00	
			44.00000	0.000		0.00
0105	630-80355	*Portable Message Sign Panel	1.000	0.500		
			EACH	0.400	1,760.00	
			4,400.00000	0.900		3,960.00
0110	630-80360	*Drum Channelizing Device	25.000	4.000		
			EACH	3.200	105.60	
			33.00000	7.200		237.60

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY (BE)						
0115	630-80370	*Barrier (Temporary)	300.000	150.000		
			LF	120.000	3,960.00	
			33.00000	270.000		8,910.00
0120	630-85010	*Impact Attenuator (Temporary)	2.000	0.500		
			EACH	0.400	1,320.00	
			3,300.00000	0.900		2,970.00
0125	700-70010	F/A Minor Contract Revisions	10,099.030	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0130	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
-----						
			CAT 0200	CURRENT AMT \$	967,985.60 \$	6,883.40 \$
						800,962.87
-----						
CAT NO0300 STRUCTURES (BE)						
0135	202-00400	Removal of Bridge	1.000	1.000		
			EACH	0.000	0.00	
			76,998.50000	1.000		76,998.50
0140	206-00000	Structure Excavation	2,445.000	2,445.000		
			CY	0.000	0.00	
			8.13000	2,445.000		19,877.85
0145	206-00100	Structure Backfill (Class 1)	1,053.000	505.000		
			CY	548.000	24,660.00	
			45.00000	1,053.000		47,385.00
0150	206-00200	*Structure Backfill (Class 2)	804.000	536.000		
			CY	268.000	5,963.00	
			22.25000	804.000		17,889.00
0155	206-00360	Mechanical Reinforcement of Soil	1,053.000	505.000		
			CY	548.000	10,406.52	
			18.99000	1,053.000		19,996.47
0160	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	251.000	116.850		
			TON	0.000	0.00	
			143.00000	116.850		16,709.55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 STRUCTURES (BE)						
0165	420-00102	Geotextile (Erosion Control) (Class 1)	2,370.000	1,825.000		
			SY	545.000	3,095.60	
			5.68000	2,370.000		13,461.60
0170	502-00460	*Pile Tip	14.000	14.000		
			EACH	0.000	0.00	
			357.50000	14.000		5,005.00
0175	502-00500	*Complete Joint Penetration (CJP) Splice	2.000	2.000		
			EACH	0.000	0.00	
			467.50000	2.000		935.00
0180	502-11284	*Steel Piling (HP 12x84)	646.000	646.000		
			LF	0.000	0.00	
			137.50000	646.000		88,825.00
0185	503-00048	*Drilled Shaft (48 Inch)	123.400	123.400		
			LF	0.000	0.00	
			535.07000	123.400		66,027.64
0190	503-00310	*Crosshole Sonic Logging Testing	4.000	4.000		
			EACH	0.000	0.00	
			3,630.00000	4.000		14,520.00
0195	506-00209	*Riprap (9 Inch)	1,760.000	1,657.000		
			CY	103.000	8,240.00	
			80.00000	1,760.000		140,800.00
0200	513-00690	*Bridge Drain (Special)	3.000	3.000		
			EACH	0.000	0.00	
			7,150.00000	3.000		21,450.00
0205	515-00120	*Waterproofing (Membrane)	1,538.000	757.000		
			SY	0.000	0.00	
			22.00000	757.000		16,654.00
0210	518-01004	*Bridge Expansion Device (0-4 Inch)	173.000	78.000		
			LF	0.000	0.00	
			264.00000	78.000		20,592.00
0215	601-03040	*Concrete Class D (Bridge)	768.000	695.000		
			CY	0.000	0.00	
			715.00000	695.000		496,925.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 STRUCTURES (BE)						
0215		MATERIAL ALLOWANCE Precast Deck Panels Phase II		0.000		
			CY	0.000	0.00	
			715.00000	0.000		0.00
0220	601-40300	*Structural Concrete Coating	760.000	0.000		
			SY	0.000	0.00	
			13.00000	0.000		0.00
0225	602-00020	*Reinforcing Steel (Epoxy Coated)	179,996.000	159,006.000		
			LB	0.000	0.00	
			1.43000	159,006.000		227,378.58
0225		MATERIAL ALLOWANCE Precast Deck Panels Phase II		0.000		
			LB	0.000	0.00	
			1.43000	0.000		0.00
0230	604-25000	*Vane Grate Inlet Special	2.000	1.000		
			EACH	0.000	0.00	
			6,484.50000	1.000		6,484.50
0235	606-11030	*Bridge Rail Type 10M	380.000	190.000		
			LF	23.000	2,576.92	
			112.04000	213.000		23,864.52
0240	618-01992	*Prestressed Concrete Box (Depth Less Than 32 Inches)	3,990.000	3,990.000		
			SF	0.000	0.00	
			75.90000	3,990.000		302,841.00
0240		MATERIAL ALLOWANCE Phase II Girders		1.000		
			SF	0.000	0.00	
			42.48000	1.000		42.48
-----						
			CAT 0300	CURRENT AMT	\$ 1,823,351.54	\$ 54,942.04
					\$ 1,644,662.69	
-----						
CAT NO0400 CE BID ITEMS (BE)						
0245	620-00005	Field Office (Special)	0.110	0.108		
			EACH	0.002	143.00	
			71,500.00000	0.110		7,865.00
0250	620-00012	Field Laboratory (Class 2)	0.110	0.110		
			EACH	0.000	0.00	
			60,500.00000	0.110		6,655.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0400 CE BID ITEMS (BE)						
0255	620-00020	Sanitary Facility	0.110	0.104		
			EACH	0.006	99.00	
			16,500.00000	0.110		1,815.00
-----						
		CAT 0400	CURRENT AMT	\$ 16,335.00	\$ 242.00	\$ 16,335.00
-----						
		PROJECT TOTAL	CURRENT AMT	\$ 2,807,672.14	\$ 62,067.44	\$ 2,461,960.56