

ESTIMATE SUMMARY

09:01:05

 CONTID: C19202 ESTIMATE NO: 0001 PROG SPEC YR: 2005
 PCN: 19202-BID COFRS REPORTING CATEGORY: 5 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 33.0 DAYS TIME ALLOW: 200 WORK DAYS
 US 491_160 SL TO TOWAOC PERCENT TIME: 16.50 ORIG TIME ALLOW: 200 WORK DAYS

PROJECT NO: NH1601-068
 US 491_160 SL TO TOWAOC
 NAME OF ROAD:
 PROJECT COUNTIES: MONTEZUMA

CONTRACTOR:
 SKANSKA USA CIVIL WEST ROCKY MOUNTAIN DISTRICT INC. PAY PERIOD ENDING 08/23/2014 DATE TIME STARTED 07/08/2014
 P.O. Box 1660 DATE LET 05/22/2014 DATE WORK BEGAN 07/08/2014
 22419 County Road G DATE AWARDED 06/04/2014 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 06/24/2014 DATE ACCEPTED
 Cortez CO 81321 DATE NOTICE TO PROCEED 07/08/2014

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 15,790,244.04 PARTICIPATING	\$ 416,983.55	\$ 416,983.55
AWARD PROJECT AMT: \$ 13,714,996.54 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 2.64% TOTAL EARNINGS	416,983.55	416,983.55
FUNDS AVAILABLE: \$ 15,373,260.49 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	416,983.55
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-12,509.51	-12,509.51
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	404,474.04
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	404,474.04
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 404,474.04

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19202
 PCN: 19202-BID
 PROJECT: NH1601-068

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 09/09/2014
 09:01:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.000		
			L S	0.000	0.00	
			20,000.00000	0.000		0.00
0010	202-00035	Removal of Pipe	1,447.000	0.000		
			LF	816.000	20,400.00	
			25.00000	816.000		20,400.00
0015	202-00090	Removal of Delineator	520.000	0.000		
			EACH	0.000	0.00	
			6.00000	0.000		0.00
0020	202-00190	Removal of Concrete Median Cover Material	165.000	0.000		
			SY	0.000	0.00	
			18.00000	0.000		0.00
0025	202-00203	Removal of Curb and Gutter	1,346.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00
0030	202-00220	Removal of Asphalt Mat	2,786.000	0.000		
			SY	325.000	1,137.50	
			3.50000	325.000		1,137.50
0035	202-00240	*Removal of Asphalt Mat (Planing)	27,827.000	0.000		
			SY	0.000	0.00	
			1.00000	0.000		0.00
0040	202-00250	Removal of Pavement Marking	1,000.000	0.000		
			SF	0.000	0.00	
			2.20000	0.000		0.00
0045	202-00700	*Removal of Light Standard	4.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00
0050	202-00705	*Removal of Light Standard Foundation	13.000	0.000		
			EACH	0.000	0.00	
			880.00000	0.000		0.00
0055	202-00810	*Removal of Ground Sign	25.000	0.000		
			EACH	0.000	0.00	
			166.00000	0.000		0.00

CONTID: C19202
 PCN: 19202-BID
 PROJECT: NH1601-068

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 09/09/2014
 09:01:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0060	202-00821	*Removal of Sign Panel	44.000	0.000		
			EACH	0.000	0.00	
			27.00000	0.000		0.00
0065	202-00825	*Removal of Flashing Beacon	1.000	0.000		
			EACH	0.000	0.00	
			440.00000	0.000		0.00
0070	202-00827	*Removal of Pull Box	1.000	0.000		
			EACH	0.000	0.00	
			220.00000	0.000		0.00
0075	202-01000	Removal of Fence	275.000	0.000		
			LF	0.000	0.00	
			1.30000	0.000		0.00
0080	202-01130	Removal of Guardrail Type 3	1,133.000	0.000		
			LF	0.000	0.00	
			2.20000	0.000		0.00
0085	202-01300	Removal of End Anchorage	12.000	0.000		
			EACH	0.000	0.00	
			125.00000	0.000		0.00
0090	202-04002	Clean Culvert	3.000	0.000		
			EACH	1.000	1,700.00	
			1,700.00000	1.000		1,700.00
0095	202-04004	Plug Culvert (Special)	1.000	0.000		
			EACH	0.000	0.00	
			6,000.00000	0.000		0.00
0100	203-00060	*Embankment Material (Complete In Place)	61,000.000	0.000		
			CY	0.000	0.00	
			19.00000	0.000		0.00
0105	203-00100	*Muck Excavation	300.000	0.000		
			CY	0.000	0.00	
			16.00000	0.000		0.00
0110	203-01100	Proof Rolling	80.000	0.000		
			HOUR	0.000	0.00	
			95.00000	0.000		0.00

CONTID: C19202
 PCN: 19202-BID
 PROJECT: NH1601-068

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 09/09/2014
 09:01:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0115	203-01140	Rolling	80.000	0.000		
			HOURLY	0.000	0.00	
			110.00000	0.000		0.00
0120	203-01500	Blading	80.000	0.000		
			HOURLY	0.000	0.00	
			155.00000	0.000		0.00
0125	203-01565	Hydraulic Excavator	72.000	0.000		
			HOURLY	0.000	0.00	
			128.00000	0.000		0.00
0130	203-01594	Combination Loader	72.000	0.000		
			HOURLY	0.000	0.00	
			88.00000	0.000		0.00
0135	203-01597	*Potholing	50.000	0.000		
			HOURLY	50.000	24,500.00	
			490.00000	50.000		24,500.00
0140	203-02330	Laborer	80.000	0.000		
			HOURLY	0.000	0.00	
			32.00000	0.000		0.00
0145	206-00100	*Structure Backfill (Class 1)	2,753.000	0.000		
			CY	835.000	29,225.00	
			35.00000	835.000		29,225.00
0150	208-00002	*Erosion Log (12 Inch)	7,890.000	0.000		
			LF	0.000	0.00	
			4.50000	0.000		0.00
0155	208-00003	*Erosion Log (18 Inch)	5,870.000	0.000		
			LF	0.000	0.00	
			5.50000	0.000		0.00
0160	208-00020	*Silt Fence	1,000.000	0.000		
			LF	234.500	469.00	
			2.00000	234.500		469.00
0165	208-00035	*Aggregate Bag	400.000	0.000		
			LF	0.000	0.00	
			5.25000	0.000		0.00

CONTID: C19202
 PCN: 19202-BID
 PROJECT: NH1601-068

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 09/09/2014
 09:01:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0170	208-00045	Concrete Washout Structure	5.000	0.000		
			EACH	1.000	800.00	
			800.00000	1.000		800.00
0175	208-00070	Vehicle Tracking Pad	5.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0180	208-00103	Removal and Disposal of Sediment (Labor)	80.000	0.000		
			HOUR	0.000	0.00	
			99.00000	0.000		0.00
0185	208-00105	Removal and Disposal of Sediment (Equipment)	80.000	0.000		
			HOUR	0.000	0.00	
			135.00000	0.000		0.00
0190	208-00106	Sweeping (Sediment Removal)	80.000	0.000		
			HOUR	0.000	0.00	
			145.00000	0.000		0.00
0195	208-00206	*Erosion Control Supervisor	200.000	0.000		
			DAY	20.000	1,000.00	
			50.00000	20.000		1,000.00
0200	209-00600	Dust Palliative (Magnesium Chloride)	74,100.000	0.000		
			GAL	0.000	0.00	
			0.95000	0.000		0.00
0205	210-00750	*Reset Light Standard	10.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00
0210	210-00810	*Reset Ground Sign	8.000	0.000		
			EACH	0.000	0.00	
			220.00000	0.000		0.00
0215	212-00006	*Seeding (Native)	42.000	0.000		
			ACRE	0.000	0.00	
			866.00000	0.000		0.00
0220	212-00032	*Soil Conditioning	42.000	0.000		
			ACRE	0.000	0.00	
			750.00000	0.000		0.00

CONTID: C19202
 PCN: 19202-BID
 PROJECT: NH1601-068

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 09/09/2014
 09:01:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0225	213-00004	*Mulching (Weed Free Straw)	42.000	0.000		
			ACRE	0.000	0.00	
			760.00000	0.000		0.00
0230	213-00061	*Mulch Tackifier	8,400.000	0.000		
			LB	0.000	0.00	
			2.70000	0.000		0.00
0235	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	7,600.000	0.000		
			SY	0.000	0.00	
			2.90000	0.000		0.00
0240	217-00020	*Herbicide Treatment	8.000	0.000		
			HOUR	0.000	0.00	
			140.00000	0.000		0.00
0245	240-00000	*Wildlife Biologist	15.000	0.000		
			HOUR	2.500	235.00	
			94.00000	2.500		235.00
0250	250-00010	*Environmental Health and Safety Management	1.000	0.000		
			L S	0.000	0.00	
			3,850.00000	0.000		0.00
0255	250-00050	*Monitoring Technician	20.000	0.000		
			HOUR	0.000	0.00	
			70.00000	0.000		0.00
0260	250-00110	*Health and Safety Officer	20.000	0.000		
			HOUR	0.000	0.00	
			80.00000	0.000		0.00
0265	250-00120	Material Sampling and Delivery	2.000	0.000		
			EACH	0.000	0.00	
			395.00000	0.000		0.00
0270	250-00210	Solid Waste Disposal	2.000	0.000		
			CY	0.000	0.00	
			400.00000	0.000		0.00
0275	304-02000	*Aggregate Base Course (Class 2)	21,788.000	0.000		
			TON	0.000	0.00	
			16.00000	0.000		0.00

CONTID: C19202
 PCN: 19202-BID
 PROJECT: NH1601-068

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 09/09/2014
 09:01:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0280	304-06000	*Aggregate Base Course (Class 6)	25,000.000	0.000		
			TON	0.000	0.00	
			16.00000	0.000		0.00
0285	304-09014	*Aggregate Base Course (Special)	30,016.000	0.000		
			TON	0.000	0.00	
			14.50000	0.000		0.00
0290	310-00610	Full Depth Reclamation of Hot Mix Asphalt Pavement (8-12")	149,987.000	0.000		
			SY	0.000	0.00	
			1.25000	0.000		0.00
0295	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	328.000	0.000		
			TON	77.000	12,320.00	
			160.00000	77.000		12,320.00
0300	403-34841	*Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	73,435.000	0.000		
			TON	0.000	0.00	
			70.00000	0.000		0.00
0305	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	16,828.000	0.000		
			TON	0.000	0.00	
			78.00000	0.000		0.00
0310	411-10255	Emulsified Asphalt (Slow-Setting)	42,516.000	0.000		
			GAL	0.000	0.00	
			3.50000	0.000		0.00
0315	420-00112	Geotextile (Drainage) (Class 1)	1,103.000	0.000		
			SY	0.000	0.00	
			2.75000	0.000		0.00
0320	420-00132	Geotextile (Separator) (Class 1)	300.000	0.000		
			SY	0.000	0.00	
			3.25000	0.000		0.00
0325	503-00018	*Drilled Caisson (18 Inch)	12.000	0.000		
			LF	0.000	0.00	
			165.00000	0.000		0.00
0330	506-00209	Riprap (9 Inch)	317.000	0.000		
			CY	0.000	0.00	
			170.00000	0.000		0.00

CONTID: C19202
 PCN: 19202-BID
 PROJECT: NH1601-068

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 09/09/2014
 09:01:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0335	506-00212	Riprap (12 Inch)	142.000	0.000		
			CY	0.000	0.00	
			125.00000	0.000		0.00
0340	506-01020	Geogrid Reinforcement	300.000	0.000		
			SY	0.000	0.00	
			9.00000	0.000		0.00
0345	601-03050	Concrete Class D (Wall)	317.500	0.000		
			CY	13.000	10,101.00	
			777.00000	13.000		10,101.00
0350	602-00000	Reinforcing Steel	27,085.000	0.000		
			LB	1,296.000	1,555.20	
			1.20000	1,296.000		1,555.20
0355	603-01360	36 Inch Reinforced Concrete Pipe	288.000	0.000		
			LF	288.000	35,136.00	
			122.00000	288.000		35,136.00
0360	606-00301	Guardrail Type 3 (6-3 Post Spacing)	2,750.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
0365	606-01370	Transition Type 3G	4.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0370	606-02005	End Anchorage (Flared)	20.000	0.000		
			EACH	0.000	0.00	
			1,650.00000	0.000		0.00
0375	607-00005	*End Post	4.000	0.000		
			EACH	0.000	0.00	
			220.00000	0.000		0.00
0380	607-00010	*Corner and Line Brace Post	4.000	0.000		
			EACH	0.000	0.00	
			240.00000	0.000		0.00
0385	607-01000	*Fence Barbed Wire with Metal Posts	169.000	0.000		
			LF	0.000	0.00	
			2.40000	0.000		0.00

CONTID: C19202
 PCN: 19202-BID
 PROJECT: NH1601-068

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 09/09/2014
 09:01:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0390	607-11525	*Fence (Plastic)	2,295.000	0.000		
			LF	1,606.500	2,088.45	
			1.30000	1,606.500		2,088.45
0395	609-21011	*Curb and Gutter Type 2 (Section I-M)	5,769.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0400	610-00030	Median Cover Material (Concrete)	9,757.000	0.000		
			SF	0.000	0.00	
			8.00000	0.000		0.00
0405	612-00001	*Delineator (Type I)	499.000	0.000		
			EACH	0.000	0.00	
			23.00000	0.000		0.00
0410	612-00002	*Delineator (Type II)	124.000	0.000		
			EACH	0.000	0.00	
			24.00000	0.000		0.00
0415	612-00003	*Delineator (Type III)	96.000	0.000		
			EACH	0.000	0.00	
			25.00000	0.000		0.00
0420	613-00206	*2 Inch Electrical Conduit (Bored)	947.000	0.000		
			LF	0.000	0.00	
			49.50000	0.000		0.00
0425	613-00306	*3 Inch Electrical Conduit (Bored)	396.000	0.000		
			LF	0.000	0.00	
			55.00000	0.000		0.00
0430	613-01200	*2 Inch Electrical Conduit (Plastic)	1,403.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
0435	613-01300	*3 Inch Electrical Conduit (Plastic)	116.000	0.000		
			LF	0.000	0.00	
			17.00000	0.000		0.00
0440	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			6,100.00000	0.000		0.00

CONTID: C19202
 PCN: 19202-BID
 PROJECT: NH1601-068

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 09/09/2014
 09:01:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0445	613-20100	*Light Standard (Install Only)	3.000	0.000		
			EACH	0.000	0.00	
			940.00000	0.000		0.00
0450	613-20200	*Luminaire (Install Only)	3.000	0.000		
			EACH	0.000	0.00	
			165.00000	0.000		0.00
0455	613-40010	*Light Standard Foundation	13.000	0.000		
			EACH	0.000	0.00	
			1,650.00000	0.000		0.00
0460	614-00011	*Sign Panel (Class I)	145.000	0.000		
			SF	0.000	0.00	
			14.00000	0.000		0.00
0465	614-00012	*Sign Panel (Class II)	386.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
0470	614-01512	*Steel Sign Support (2-Inch Round)(Post)	74.000	0.000		
			LF	0.000	0.00	
			8.50000	0.000		0.00
0475	614-01522	*Steel Sign Support (2-Inch Round)(Socket)	15.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00
0480	614-01575	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post)	80.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
0485	614-01578	*Steel Sign Support (2-1/2 Inch Round NP-40)(Slipbase)	8.000	0.000		
			EACH	0.000	0.00	
			245.00000	0.000		0.00
0490	614-10110	*LED Warning Sign System (_Signs) Embedded LED Signs	2.000	0.000		
			EACH	0.000	0.00	
			18,000.00000	0.000		0.00
0495	614-10146	*Variable Message Sign (LED) (Ground Mounted) Speed Radar	2.000	0.000		
			EACH	0.000	0.00	
			40,000.00000	0.000		0.00

CONTID: C19202
 PCN: 19202-BID
 PROJECT: NH1601-068

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 09/09/2014
 09:01:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0500	614-80386	Rumble Strip (Special)	46.000	0.000		
			LF	0.000	0.00	
			72.00000	0.000		0.00
0505	614-80391	Rumble Strip (Grinding)(Asphalt)	113,357.000	0.000		
			LF	0.000	0.00	
			0.12000	0.000		0.00
0510	614-84000	*Traffic Signal Pedestal Pole Steel	2.000	0.000		
			EACH	0.000	0.00	
			825.00000	0.000		0.00
0515	624-25036	36 Inch Drainage Pipe (Class 5)	1,571.000	0.000		
			LF	923.000	138,450.00	
			150.00000	923.000		138,450.00
0520	624-25048	48 Inch Drainage Pipe (Class 5)	363.000	0.000		
			LF	0.000	0.00	
			250.00000	0.000		0.00
0525	624-25060	60 Inch Drainage Pipe (Class 5)	136.000	0.000		
			LF	0.000	0.00	
			600.00000	0.000		0.00
0530	624-25072	72 Inch Drainage Pipe (Class 5)	35.000	0.000		
			LF	0.000	0.00	
			520.00000	0.000		0.00
0535	625-00000	*Construction Surveying	1.000	0.000		
			L S	0.457	35,417.50	
			77,500.00000	0.457		35,417.50
0540	625-00001	*Construction Surveying (Hourly)	10.000	0.000		
			HOUR	0.000	0.00	
			120.00000	0.000		0.00
0545	626-00000	*Mobilization	1.000	0.000		
			L S	0.000	0.00	
			1,219,500.00000	0.000		0.00
0550	626-01000	Public Information Services	1.000	0.000		
			L S	0.000	0.00	
			12,500.00000	0.000		0.00

CONTID: C19202
 PCN: 19202-BID
 PROJECT: NH1601-068

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 09/09/2014
 09:01:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0555	627-00005	Epoxy Pavement Marking	927.000	0.000		
			GAL	0.000	0.00	
			70.00000	0.000		0.00
0560	627-00011	Pavement Marking Paint (Waterborne)	1,854.000	0.000		
			GAL	0.000	0.00	
			32.00000	0.000		0.00
0565	627-40003	Methyl Methacrylate Pavement Marking (Inlaid)	781.000	0.000		
			SF	0.000	0.00	
			33.00000	0.000		0.00
0570	630-00000	*Flagging	14,400.000	0.000		
			HOUR	720.500	16,211.25	
			22.50000	720.500		16,211.25
0575	630-00001	*Pilot Car Operation	920.000	0.000		
			HOUR	0.000	0.00	
			38.00000	0.000		0.00
0580	630-00007	*Traffic Control Inspection	58.000	0.000		
			DAY	10.000	1,200.00	
			120.00000	10.000		1,200.00
0585	630-00012	*Traffic Control Management	200.000	0.000		
			DAY	17.000	11,050.00	
			650.00000	17.000		11,050.00
0590	630-80341	*Construction Traffic Sign (Panel Size A)	55.000	0.000		
			EACH	6.000	264.00	
			44.00000	6.000		264.00
0595	630-80342	*Construction Traffic Sign (Panel Size B)	133.000	0.000		
			EACH	50.500	2,777.50	
			55.00000	50.500		2,777.50
0600	630-80344	*Construction Traffic Sign (Special)	200.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
0605	630-80350	*Vertical Panel	700.000	0.000		
			EACH	0.000	0.00	
			26.00000	0.000		0.00

CONTID: C19202
 PCN: 19202-BID
 PROJECT: NH1601-068

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13
 ESTIMATE RUN 09/09/2014
 09:01:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0610	630-80359	*Portable Message Sign Panel	800.000	0.000		
			DAY	0.000	0.00	
			27.00000	0.000		0.00
0615	630-80360	*Drum Channelizing Device	500.000	0.000		
			EACH	80.000	1,280.00	
			16.00000	80.000		1,280.00
0620	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	20.000	0.000		
			EACH	9.000	486.00	
			54.00000	9.000		486.00
0625	630-80370	Concrete Barrier (Temporary)	600.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
0630	630-80380	*Traffic Cone	500.000	0.000		
			EACH	100.000	850.00	
			8.50000	100.000		850.00
0635	630-80520	*Mobile Pavement Marking Zone	6.000	0.000		
			DAY	0.000	0.00	
			650.00000	0.000		0.00
0640	630-85006	*Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	4.000	0.000		
			EACH	0.000	0.00	
			1,800.00000	0.000		0.00
0645	630-86810	Traffic Signal (Temporary)	2.000	0.000		
			EACH	0.000	0.00	
			15,500.00000	0.000		0.00
0650	700-70010	F/A Minor Contract Revisions	425,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0655	700-70011	F/A Partnering	654.000	0.000		
			F A	654.000	654.00	
			1.00000	654.000		654.00
0660	700-70016	F/A Fuel Cost Adjustment	225,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C19202
 PCN: 19202-BID
 PROJECT: NH1601-068

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14
 ESTIMATE RUN 09/09/2014
 09:01:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0665	700-70018	F/A Roadway Smoothness Incentive	277,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0670	700-70019	F/A Asphalt Cement Cost Adjustment	200,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0675	700-70021	F/A On-The-Job Trainee	4,480.000	0.000		
			HOOR	0.000	0.00	
			1.00000	0.000		0.00
0680	700-70025	F/A Quality Incentive Payment	400,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0685	700-70034	F/A TERO	327,500.000	0.000		
			F A	8,176.150	8,176.15	
			1.00000	8,176.150		8,176.15
0690	700-70035	F/A Adjust Utilities	60,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0695	700-70082	F/A Furnish & Install Electrical Service	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0700	700-70131	F/A Modify Access	65,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0705	700-70380	F/A Erosion Control	30,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0710	700-70426	F/A Stabilization Soil & Pavement	90,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 15,547,081.04 \$	357,483.55 \$
						357,483.55

CONTID: C19202
 PCN: 19202-BID
 PROJECT: NH1601-068

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15
 ESTIMATE RUN 09/09/2014
 09:01:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 0300 STRUCTURES P-02-A						
0715	202-00410	*Removal of Mat From Bridge	469.000	0.000		
			SY	0.000	0.00	
			15.00000	0.000		0.00
0720	202-00450	Removal of Portions of Present Structure (Class 1)	46.000	0.000		
			SY	0.000	0.00	
			145.00000	0.000		0.00
0725	202-00453	*Removal of Portions of Present Structure (Class 2)	23.000	0.000		
			SY	0.000	0.00	
			335.00000	0.000		0.00
0730	206-00065	Structure Backfill (Flow-Fill)	5.000	0.000		
			CY	0.000	0.00	
			600.00000	0.000		0.00
0735	403-34841	Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	65.000	0.000		
			TON	0.000	0.00	
			70.00000	0.000		0.00
0740	420-00520	Geogrid Pavement Reinforcement	133.000	0.000		
			SY	0.000	0.00	
			8.50000	0.000		0.00
0745	515-00120	Waterproofing (Membrane)	412.000	0.000		
			SY	0.000	0.00	
			26.00000	0.000		0.00
0750	515-00400	Concrete Sealer	108.000	0.000		
			SY	0.000	0.00	
			18.00000	0.000		0.00
0755	515-00410	Concrete Sealer (Calcium Nitrite)	108.000	0.000		
			SY	0.000	0.00	
			50.00000	0.000		0.00
0760	518-01050	Bridge Expansion Device (Special)	60.000	0.000		
			LF	0.000	0.00	
			275.00000	0.000		0.00
0765	601-03040	Concrete Class D (Bridge)	14.000	0.000		
			CY	0.000	0.00	
			670.00000	0.000		0.00

CONTID: C19202
 PCN: 19202-BID
 PROJECT: NH1601-068

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 16
 ESTIMATE RUN 09/09/2014
 09:01:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 0300 STRUCTURES P-02-A						
0770	601-03540	Concrete Class DT (Deck Topping)	2.000	0.000		
			CY	0.000	0.00	
			5,250.00000	0.000		0.00
0775	601-06150	Concrete (Patching)	10.000	0.000		
			SF	0.000	0.00	
			95.00000	0.000		0.00
0780	609-60011	Curb Type 6 (Section M)	80.000	0.000		
			LF	0.000	0.00	
			23.00000	0.000		0.00
			CAT 0300	CURRENT AMT \$	87,316.50 \$	0.00 \$
CAT NO0301 0301 STRUCTURES P-02-B						
0785	202-00410	*Removal of Mat From Bridge	312.000	0.000		
			SY	0.000	0.00	
			15.00000	0.000		0.00
0790	202-00425	Removal of Bridge Railing	187.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0795	202-00450	*Removal of Portions of Present Structure (Class 1)	35.000	0.000		
			SY	0.000	0.00	
			145.00000	0.000		0.00
0800	202-00453	Removal of Portions of Present Structure (Class 2)	18.000	0.000		
			SY	0.000	0.00	
			335.00000	0.000		0.00
0805	206-00065	*Structure Backfill (Flow-Fill)	5.000	0.000		
			CY	0.000	0.00	
			600.00000	0.000		0.00
0810	403-34841	Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	49.000	0.000		
			TON	0.000	0.00	
			70.00000	0.000		0.00
0815	420-00520	Geogrid Pavement Reinforcement	133.000	0.000		
			SY	0.000	0.00	
			8.50000	0.000		0.00

CONTID: C19202
 PCN: 19202-BID
 PROJECT: NH1601-068

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 17
 ESTIMATE RUN 09/09/2014
 09:01:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 0301 STRUCTURES P-02-B						
0820	515-00120	Waterproofing (Membrane)	312.000	0.000		
			SY	0.000	0.00	
			26.00000	0.000		0.00
0825	515-00400	Concrete Sealer	108.000	0.000		
			SY	0.000	0.00	
			18.00000	0.000		0.00
0830	515-00410	Concrete Sealer (Calcium Nitrite)	108.000	0.000		
			SY	0.000	0.00	
			50.00000	0.000		0.00
0835	518-01050	*Bridge Expansion Device (Special)	60.000	0.000		
			LF	0.000	0.00	
			275.00000	0.000		0.00
0840	601-03040	Concrete Class D (Bridge)	6.000	0.000		
			CY	0.000	0.00	
			670.00000	0.000		0.00
0845	601-03540	Concrete Class DT (Deck Topping)	1.000	0.000		
			CY	0.000	0.00	
			5,250.00000	0.000		0.00
0850	601-06150	Concrete (Patching)	10.000	0.000		
			SF	0.000	0.00	
			95.00000	0.000		0.00
0855	606-11010	Bridge Rail Type 10R	187.000	0.000		
			LF	0.000	0.00	
			145.00000	0.000		0.00
0860	609-60011	Curb Type 6 (Section M)	80.000	0.000		
			LF	0.000	0.00	
			23.00000	0.000		0.00
			CAT 0301	CURRENT AMT \$	96,346.50 \$	0.00 \$
CAT NO0400 0400 CONSTRUCTION ENGINEERING BID ITEMS						
0865	620-00002	Field Office (Class 2)	1.000	0.000		
			EACH	1.000	35,500.00	
			35,500.00000	1.000		35,500.00

CONTID: C19202
 PCN: 19202-BID
 PROJECT: NH1601-068

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 18
 ESTIMATE RUN 09/09/2014
 09:01:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 0400 CONSTRUCTION ENGINEERING BID ITEMS						
0870	620-00012	Field Laboratory (Class 2)	1.000	0.000		
			EACH	1.000	11,000.00	
			11,000.00000	1.000		11,000.00
0875	620-00020	Sanitary Facility	1.000	0.000		
			EACH	1.000	13,000.00	
			13,000.00000	1.000		13,000.00
		CAT 0400	CURRENT AMT	\$ 59,500.00	\$ 59,500.00	\$ 59,500.00
		PROJECT TOTAL	CURRENT AMT	\$ 15,790,244.04	\$ 416,983.55	\$ 416,983.55