

ESTIMATE SUMMARY

09:13:43

 CONTID: C19204 ESTIMATE NO: 0005 PROG SPEC YR: 2005
 PCN: 19204-BID COFRS REPORTING CATEGORY: 2 FACS REF NO:

CONTRACT DESCRIPTION: SOUTH NEVADA AVENUE & I25 RAMP
 TIME CHARGED: 49.5 DAYS TIME ALLOW: 50 WORK DAYS
 PERCENT TIME: 99.00 ORIG TIME ALLOW: 50 WORK DAYS

PROJECT NO: SH00252-430
 SOUTH NEVADA AVENUE & I25 RAMP
 NAME OF ROAD:
 PROJECT COUNTIES: EL PASO

CONTRACTOR: EVEN CONSTRUCTION, INC. dba EVEN-PREISSER, INC.
 520 EAST COSTILLA STREET
 COLORADO SPRINGS CO 80903 719-442-2614
 PAY PERIOD ENDING 11/23/2014 DATE TIME STARTED 08/18/2014
 DATE LET 06/12/2014 DATE WORK BEGAN
 DATE AWARDED 06/12/2014 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 07/28/2014 DATE ACCEPTED
 DATE NOTICE TO PROCEED 08/18/2014

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 718,727.47 PARTICIPATING	\$ 564,653.88	\$ 7,781.80
AWARD PROJECT AMT:	\$ 588,888.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	78.56% TOTAL EARNINGS	564,653.88	7,781.80
FUNDS AVAILABLE:	\$ 154,073.59 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	564,653.88	7,781.80
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-8,833.32	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	555,820.56	7,781.80
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	555,820.56	7,781.80
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 7,781.80

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19204
 PCN: 19204-BID
 PROJECT: SH00252-430

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 2
 ESTIMATE RUN 12/31/2014
 09:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 0200 ROADWAY						
0005	202-00019	Removal of Inlet	1.000	1.000		
			EACH	0.000	0.00	
			1,800.00000	1.000		1,800.00
0010	202-00035	Removal of Pipe	92.000	92.000		
			LF	0.000	0.00	
			48.00000	92.000		4,416.00
0015	202-00200	Removal of Sidewalk	98.000	98.000		
			SY	0.000	0.00	
			27.00000	98.000		2,646.00
0020	202-00203	Removal of Curb and Gutter	415.000	223.000		
			LF	0.000	0.00	
			8.00000	223.000		1,784.00
0025	202-00206	Removal of Concrete Curb Ramp	41.000	31.000		
			SY	0.000	0.00	
			27.00000	31.000		837.00
0030	202-00210	*Removal of Concrete Pavement	1,054.000	696.000		
			SY	0.000	0.00	
			45.00000	696.000		31,320.00
0035	202-00220	Removal of Asphalt Mat	227.000	227.000		
			SY	0.000	0.00	
			36.00000	227.000		8,172.00
0040	202-00250	*Removal of Pavement Marking	1,270.000	1,270.000		
			SF	0.000	0.00	
			6.50000	1,270.000		8,255.00
0045	202-00705	Removal of Light Standard Foundation	3.000	1.000		
			EACH	0.000	0.00	
			300.00000	1.000		300.00
0050	202-00810	*Removal of Ground Sign	4.000	4.000		
			EACH	0.000	0.00	
			65.00000	4.000		260.00
0055	202-00827	Removal of Pull Box	3.000	2.000		
			EACH	0.000	0.00	
			200.00000	2.000		400.00

CONTID: C19204
 PCN: 19204-BID
 PROJECT: SH00252-430

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 3
 ESTIMATE RUN 12/31/2014
 09:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0060	202-00831	*Removal of Traffic Signal Head	2.000	2.000		
			EACH	0.000	0.00	
			250.00000	2.000		500.00
0065	203-00010	Unclassified Excavation (Complete In Place)	1,565.000	1,565.000		
			CY	0.000	0.00	
			18.00000	1,565.000		28,170.00
0070	203-01100	Proof Rolling	8.000	4.000		
			HOUR	0.000	0.00	
			125.00000	4.000		500.00
0075	203-01500	Blading	20.000	0.000		
			HOUR	0.000	0.00	
			125.00000	0.000		0.00
0080	203-01597	Potholing	20.000	5.000		
			HOUR	0.000	0.00	
			224.00000	5.000		1,120.00
0085	207-00205	Topsoil	250.000	228.000		
			CY	0.000	0.00	
			33.00000	228.000		7,524.00
0090	208-00002	Erosion Log (12 Inch)	68.000	68.000		
			LF	0.000	0.00	
			5.00000	68.000		340.00
0095	208-00020	Silt Fence	500.000	500.000		
			LF	0.000	0.00	
			2.50000	500.000		1,250.00
0100	208-00045	Concrete Washout Structure	1.000	1.000		
			EACH	0.000	0.00	
			1,250.00000	1.000		1,250.00
0105	208-00070	Vehicle Tracking Pad	1.000	1.000		
			EACH	0.000	0.00	
			1,750.00000	1.000		1,750.00
0110	208-00103	Removal and Disposal of Sediment (Labor)	16.000	2.000		
			HOUR	0.000	0.00	
			52.00000	2.000		104.00

CONTID: C19204
 PCN: 19204-BID
 PROJECT: SH00252-430

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 4
 ESTIMATE RUN 12/31/2014
 09:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0115	208-00105	Removal and Disposal of Sediment (Equipment)	8.000	0.000		
			125.00000	0.000	0.00	0.00
0120	208-00106	Sweeping (Sediment Removal)	8.000	8.000		
			140.00000	8.000	0.00	1,120.00
0125	208-00205	*Erosion Control Supervisor	16.000	13.000		
			90.00000	13.000	0.00	1,170.00
0130	210-00810	*Reset Ground Sign	11.000	9.000		
			390.00000	9.000	0.00	3,510.00
0135	210-00831	*Reset Traffic Signal Head	1.000	1.000		
			325.00000	1.000	0.00	325.00
0140	210-00840	*Reset Traffic Signal Pole	1.000	0.000		
			2,600.00000	0.000	0.00	0.00
0145	210-00858	*Reset Pedestal Pole	2.000	1.000		
			480.00000	1.000	0.00	480.00
0150	212-00006	Seeding (Native)	0.400	0.400		
			3,200.00000	0.400	0.00	1,280.00
0155	212-00032	Soil Conditioning	0.400	0.400		
			3,800.00000	0.400	0.00	1,520.00
0160	213-00002	Mulching (Weed Free Hay)	0.400	0.400		
			3,200.00000	0.400	0.00	1,280.00
0165	216-00201	Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	700.000	700.000		
			2.90000	700.000	0.00	2,030.00

CONTID: C19204
 PCN: 19204-BID
 PROJECT: SH00252-430

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 5
 ESTIMATE RUN 12/31/2014
 09:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0170	217-00000	Herbicide Treatment	92.000	0.000		
			SY	0.000	0.00	
			18.00000	0.000		0.00
0175	304-06000	Aggregate Base Course (Class 6)	848.220	848.220		
			TON	0.000	0.00	
			23.50000	848.220		19,933.17
0180	403-34841	Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	32.660	32.660		
			TON	0.000	0.00	
			190.00000	32.660		6,205.40
0185	411-10255	Emulsified Asphalt (Slow-Setting)	46.000	5.000		
			GAL	0.000	0.00	
			4.00000	5.000		20.00
0190	412-00850	Concrete Pavement (8-1/2 Inch)	146.000	68.000		
			SY	0.000	0.00	
			64.00000	68.000		4,352.00
0195	412-00900	Concrete Pavement (9 Inch)	1,918.000	1,855.000		
			SY	0.000	0.00	
			55.35000	1,855.000		102,674.25
0200	412-02000	Concrete Safety Edge	508.000	0.000		
			LF	0.000	0.00	
			27.75000	0.000		0.00
0205	420-00113	Geotextile (Drainage) (Class 2)	56.000	56.000		
			SY	0.000	0.00	
			3.25000	56.000		182.00
0210	503-00018	*Drilled Caisson (18 Inch)	12.000	5.000		
			LF	0.000	0.00	
			175.00000	5.000		875.00
0215	503-00036	*Drilled Caisson (36 Inch)	26.000	13.000		
			LF	0.000	0.00	
			325.00000	13.000		4,225.00
0220	506-00209	Riprap (9 Inch)	14.000	14.000		
			CY	0.000	0.00	
			132.00000	14.000		1,848.00

CONTID: C19204
 PCN: 19204-BID
 PROJECT: SH00252-430

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 6
 ESTIMATE RUN 12/31/2014
 09:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0225	603-01180	18 Inch Reinforced Concrete Pipe	181.000	181.000		
			LF	0.000	0.00	
			52.00000	181.000		9,412.00
0230	603-02240	30x19 Inch Reinforced Concrete Pipe Elliptical	26.000	26.000		
			LF	0.000	0.00	
			95.00000	26.000		2,470.00
0235	603-05018	18 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			1,450.00000	1.000		1,450.00
0240	603-50006	6 Inch Plastic Pipe	37.000	37.000		
			LF	0.000	0.00	
			24.00000	37.000		888.00
0245	603-50018	18 Inch Plastic Pipe	36.000	36.000		
			LF	0.000	0.00	
			38.00000	36.000		1,368.00
0250	604-00305	Inlet Type C (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			3,200.00000	1.000		3,200.00
0255	604-19105	Inlet Type R L 5 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			3,800.00000	1.000		3,800.00
0260	604-30005	Manhole Slab Base (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			3,400.00000	1.000		3,400.00
0265	607-11525	Fence (Plastic)	694.000	300.000		
			LF	0.000	0.00	
			6.00000	300.000		1,800.00
0270	608-00006	Concrete Sidewalk (6 Inch)	104.000	85.000		
			SY	0.000	0.00	
			44.75000	85.000		3,803.75
0275	608-00010	Concrete Curb Ramp	63.000	49.000		
			SY	0.000	0.00	
			126.00000	49.000		6,174.00

CONTID: C19204
 PCN: 19204-BID
 PROJECT: SHO0252-430

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 7
 ESTIMATE RUN 12/31/2014
 09:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0280	609-21010	Curb and Gutter Type 2 (Section I-B)	406.000	406.000		
			LF	0.000	0.00	
			23.00000	406.000		9,338.00
0285	609-21020	Curb and Gutter Type 2 (Section II-B)	577.000	529.000		
			LF	0.000	0.00	
			23.00000	529.000		12,167.00
0290	609-21023	Curb and Gutter Type 2 (Section II-B) (Special)	213.000	156.000		
			LF	0.000	0.00	
			23.00000	156.000		3,588.00
0295	609-21110	Curb and Gutter Type 2 (Section I-B) (Special)	89.000	69.000		
			LF	0.000	0.00	
			23.00000	69.000		1,587.00
0300	609-24002	Gutter Type 2 (2 Foot)	9.000	9.000		
			LF	0.000	0.00	
			48.00000	9.000		432.00
0305	610-00020	Median Cover Material (Patterned Concrete)	866.000	866.000		
			SF	0.000	0.00	
			5.40000	866.000		4,676.40
0310	613-00206	2 Inch Electrical Conduit (Bored)	467.000	467.000		
			LF	0.000	0.00	
			28.00000	467.000		13,076.00
0315	613-07199	*Pull Box (Install Only)	58.000	2.000		
			EACH	0.000	0.00	
			325.00000	2.000		650.00
0320	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			5,000.00000	1.000		5,000.00
0325	614-00012	*Sign Panel (Class II)	206.000	206.000		
			SF	0.000	0.00	
			23.40000	206.000		4,820.40
0330	614-01502	*Steel Sign Support (2-Inch Round)(Post & Socket)	11.000	11.000		
			LF	0.000	0.00	
			45.50000	11.000		500.50

CONTID: C19204
 PCN: 19204-BID
 PROJECT: SH00252-430

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 8
 ESTIMATE RUN 12/31/2014
 09:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0335	614-01572	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	168.000	168.000		
			LF	0.000	0.00	
			52.00000	168.000		8,736.00
0340	614-70010	*Modification of Signal Face	4.000	4.000		
			EACH	0.000	0.00	
			325.00000	4.000		1,300.00
0345	614-70150	*Pedestrian Signal Face (16) (Countdown)	2.000	2.000		
			EACH	0.000	0.00	
			625.00000	2.000		1,250.00
0350	614-70336	*Traffic Signal Face (12-12-12)	3.000	3.000		
			EACH	0.000	0.00	
			725.00000	3.000		2,175.00
0355	614-81011	*Traffic Signal-Light Pole Steel (1 Mast Arm) (Install Only)	1.000	1.000		
			EACH	0.000	0.00	
			3,400.00000	1.000		3,400.00
0360	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			10,890.00000	1.000		10,890.00
0365	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			48,731.05000	1.000		48,731.05
0370	626-01000	*Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			8,905.00000	1.000		8,905.00
0375	627-00005	*Epoxy Pavement Marking	40.000	40.000		
			GAL	0.000	0.00	
			242.00000	40.000		9,680.00
0380	627-00007	Epoxy Pavement Marking (Special)	2.000	0.000		
			GAL	0.000	0.00	
			605.00000	0.000		0.00
0385	627-30205	*Thermoplastic Pavement Marking (Word-Symbol)	1,051.000	390.000		
			SF	0.000	0.00	
			26.60000	390.000		10,374.00

CONTID: C19204
 PCN: 19204-BID
 PROJECT: SHO0252-430

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 9
 ESTIMATE RUN 12/31/2014
 09:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0390	627-30210	*Thermoplastic Pavement Marking (Xwalk-Stopline)	692.000	661.000		
			SF	0.000	0.00	
			22.00000	661.000		14,542.00
0395	630-00000	*Flagging	200.000	88.500		
			HOUR	0.000	0.00	
			26.60000	88.500		2,354.10
0400	630-00007	*Traffic Control Inspection	74.000	74.000		
			DAY	0.000	0.00	
			302.00000	74.000		22,348.00
0405	630-00012	*Traffic Control Management	50.000	10.000		
			DAY	0.000	0.00	
			605.00000	10.000		6,050.00
0410	630-80335	*Barricade (Type 3 M-A) (Temporary)	8.000	5.400		
			EACH	0.000	0.00	
			120.00000	5.400		648.00
0415	630-80341	*Construction Traffic Sign (Panel Size A)	75.000	67.500		
			EACH	0.000	0.00	
			48.40000	67.500		3,267.00
0420	630-80342	*Construction Traffic Sign (Panel Size B)	25.000	22.500		
			EACH	0.000	0.00	
			60.50000	22.500		1,361.25
0425	630-80343	*Construction Traffic Sign (Panel Size C)	1.000	0.900		
			EACH	0.000	0.00	
			121.00000	0.900		108.90
0430	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	3.600		
			EACH	0.000	0.00	
			847.00000	3.600		3,049.20
0435	630-80359	*Portable Message Sign Panel	77.000	77.000		
			DAY	0.000	0.00	
			181.50000	77.000		13,975.50
0440	630-80360	*Drum Channelizing Device	86.000	77.400		
			EACH	0.000	0.00	
			60.50000	77.400		4,682.70

CONTID: C19204
 PCN: 19204-BID
 PROJECT: SHO0252-430

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 10
 ESTIMATE RUN 12/31/2014
 09:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0445	630-80380	*Traffic Cone	75.000	67.500		
			EACH	0.000	0.00	
			18.18000	67.500		1,227.15
0450	700-70010	F/A Minor Contract Revisions	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0455	700-70011	F/A Partnering	500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0460	700-70013	F/A Concrete Pavement Incentive	1,600.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0465	700-70016	F/A Fuel Cost Adjustment	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0470	700-70018	F/A Roadway Smoothness Incentive	2,200.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0475	700-70019	F/A Asphalt Cement Cost Adjustment	240.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0480	700-70060	F/A Adjust Utility	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0485	700-70380	F/A Erosion Control	500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0600	202-00840	Rem Traf Sig Pole NE Traffic Signal Pole, Sta 201+00	0.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0605	210-00760	Res Luminaire SE Corner	0.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00

CONTID: C19204
 PCN: 19204-BID
 PROJECT: SHO0252-430

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 11
 ESTIMATE RUN 12/31/2014
 09:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 0200 ROADWAY							
0610	210-00865	Res Ped Sig Head Reset Head to NE Corner existing signal pole	0.000 EACH 150.00000	0.000 0.000 0.000	0.00 0.00	0.00	
0615	614-72890	Span Wire Cable Temporary Span Wire cable from SW corner to NE corner	0.000 LF 4.62000	0.000 0.000 0.000	0.00 0.00	0.00	
0620	614-75890	Inst Span Wire Cable Installation of Span Wire cable from SW corner to NE corner	0.000 LF 6.22000	0.000 0.000 0.000	0.00 0.00	0.00	
0625	614-84100	Traf Sig Ped Pole Alum Ped Button Pole, Sta 201+00	0.000 EACH 1,400.00000	0.000 0.000 0.000	0.00 0.00	0.00	
0630	614-72860	Ped Push Button Mounted on NE Corner Alum Pole	0.000 EACH 180.00000	0.000 0.000 0.000	0.00 0.00	0.00	
0635	614-72892	Power Feed Wire De-icer power feed	0.000 LF 1.55000	0.000 0.000 0.000	0.00 0.00	0.00	
2500	614-87499	Fiber Optic Cable (S Mode) (Inst) FO Cable Pull	1,500.000 LF 1.30000	0.000 1,500.000 1,500.000	1,950.00	1,950.00	
2505	614-87601	Term FO Cable (1S) FO Cable Termination End Prep	1.000 EACH 300.00000	0.000 1.000 1.000	300.00	300.00	
2510	614-87548	Splice FO Cable (48 Strand) FO Cable Splice	1.000 EACH 5,531.80000	0.000 1.000 1.000	5,531.80	5,531.80	
			CAT 0200	CURRENT AMT \$	690,239.12 \$	7,781.80 \$	536,165.52
CAT NO0300 0300 STRUCTURES							
0490	202-00495	Removal of Portions of Present Structure	1.000 L S 1,995.00000	1.000 0.000 1.000	0.00	1,995.00	

CONTID: C19204
 PCN: 19204-BID
 PROJECT: SH00252-430

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 12
 ESTIMATE RUN 12/31/2014
 09:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 0300 STRUCTURES						
0495	507-00000	*Concrete Slope and Ditch Paving	19.000	19.000		
			CY	0.000	0.00	
			425.00000	19.000		8,075.00
0500	515-00400	Concrete Sealer	9.000	9.000		
			SY	0.000	0.00	
			17.55000	9.000		157.95
0505	601-03040	Concrete Class D (Bridge)	18.000	18.000		
			CY	0.000	0.00	
			675.00000	18.000		12,150.00
0510	601-40300	Structural Concrete Coating	208.000	208.000		
			SY	0.000	0.00	
			17.55000	208.000		3,650.40
0515	602-00020	Reinforcing Steel (Epoxy Coated)	720.000	720.000		
			LB	0.000	0.00	
			1.25000	720.000		900.00
			CAT 0300	CURRENT AMT \$	26,928.35 \$	0.00 \$ 26,928.35
CAT NO0400 0400 CONSTRUCTION ENGINEERING BID ITEMS						
0520	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			1,560.00000	1.000		1,560.00
			CAT 0400	CURRENT AMT \$	1,560.00 \$	0.00 \$ 1,560.00
PROJECT TOTAL			CURRENT AMT \$	718,727.47 \$	7,781.80 \$	564,653.87