

ESTIMATE SUMMARY

09:18:41

CONTID: C19303

ESTIMATE NO: 0006 PROG

SPEC YR: 2005

PCN: 19303-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 78.5 DAYS

TIME ALLOW:

94 CALENDAR DAYS

I-70 GLENWOOD CANYON PCCP PHASE 4

PERCENT TIME: 83.51

ORIG TIME ALLOW:

94 CALENDAR DAYS

PROJECT NO:

IM 0702-330

I-70 GLENWOOD CANYON PCCP PHASE 4

NAME OF ROAD:

070A

PROJECT COUNTIES:

EAGLE

GARFIELD

CONTRACTOR:

INTERSTATE HIGHWAY CONSTRUCTION

PAY PERIOD ENDING

08/08/2013

DATE TIME STARTED

03/25/2013

P. O. BOX 4356

DATE LET

01/17/2013

DATE WORK BEGAN

03/25/2013

DATE AWARDED

01/24/2013

DATE TIME STOPPED

06/19/2013

DATE CONTRACT EXECUTED

02/04/2013

DATE ACCEPTED

06/19/2013

ENGLEWOOD

CO 80155-43:303 790-9100

DATE NOTICE TO PROCEED

03/25/2013

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 7,393,711.13 PARTICIPATING	\$ 7,393,711.14	\$ 15,983.70
AWARD PROJECT AMT: \$ 6,977,903.92 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 100.00% TOTAL EARNINGS	7,393,711.14	15,983.70
FUNDS AVAILABLE: \$ -0.01 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	15,983.70
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-104,668.56	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	15,983.70
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	15,983.70
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE \$ 15,983.70

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19303  
 PCN: 19303-BID  
 PROJECT: IM 0702-330

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 2  
 ESTIMATE RUN 08/08/2013  
 09:18:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 I-70 Mainline						
0005	202-00240	*Removal of Asphalt Mat (Planing)	92,796.000	92,796.000		
			SY	0.000	0.00	
			7.10000	92,796.000		658,851.60
0010	202-00250	*Removal of Pavement Marking	21,409.000	21,409.000		
			SF	0.000	0.00	
			1.30000	21,409.000		27,831.70
0015	202-00895	Removal of Impact Attenuator	0.000	0.000		
			EACH	0.000	0.00	
			793.00000	0.000		0.00
0020	202-01170	Removal of Guardrail Type 7	110.000	110.000		
			LF	0.000	0.00	
			2.10000	110.000		231.00
0025	203-00000	Unclassified Excavation	12,406.000	12,406.000		
			CY	0.000	0.00	
			10.60000	12,406.000		131,503.60
0030	203-00100	Muck Excavation	62.000	62.000		
			CY	0.000	0.00	
			25.10000	62.000		1,556.20
0035	203-01140	Rolling	0.000	0.000		
			HOUR	0.000	0.00	
			79.30000	0.000		0.00
0040	203-01500	Blading	3.000	3.000		
			HOUR	0.000	0.00	
			107.00000	3.000		321.00
0045	203-01582	Truck (Dump)	3.000	3.000		
			HOUR	0.000	0.00	
			151.00000	3.000		453.00
0050	203-01594	Combination Loader	9.000	9.000		
			HOUR	0.000	0.00	
			79.30000	9.000		713.70
0055	203-01622	Sweeping (With Pickup Broom)	26.000	26.000		
			HOUR	0.000	0.00	
			154.00000	26.000		4,004.00

CONTID: C19303  
 PCN: 19303-BID  
 PROJECT: IM 0702-330

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 3  
 ESTIMATE RUN 08/08/2013  
 09:18:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 I-70 Mainline						
0060	203-02330	Laborer	190.500	190.500		
			HOUR	0.000	0.00	
			44.40000	190.500		8,458.20
0065	208-00007	Erosion Log (8 Inch)	1,016.000	1,016.000		
			LF	0.000	0.00	
			5.30000	1,016.000		5,384.80
0070	208-00045	Concrete Washout Structure	2.000	2.000		
			EACH	0.000	0.00	
			1,005.00000	2.000		2,010.00
0075	208-00103	Removal and Disposal of Sediment (Labor)	20.000	20.000		
			HOUR	0.000	0.00	
			59.30000	20.000		1,186.00
0080	208-00105	Removal and Disposal of Sediment (Equipment)	33.000	33.000		
			HOUR	0.000	0.00	
			59.10000	33.000		1,950.30
0085	208-00205	Erosion Control Supervisor	62.000	62.000		
			HOUR	0.000	0.00	
			100.00000	62.000		6,200.00
0090	210-01170	Reset Guardrail Type 7	110.000	110.000		
			LF	0.000	0.00	
			2.90000	110.000		319.00
0095	210-01300	Reset Impact Attenuator	0.000	0.000		
			EACH	0.000	0.00	
			1,584.00000	0.000		0.00
0100	210-04020	Modify Inlet	65.000	65.000		
			EACH	0.000	0.00	
			1,449.00000	65.000		94,185.00
0105	304-03005	Aggregate Base Course (Class 3)	62.000	62.000		
			CY	0.000	0.00	
			9.30000	62.000		576.60
0110	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	81.520	81.520		
			TON	0.000	0.00	
			280.00000	81.520		22,825.60

CONTID: C19303  
 PCN: 19303-BID  
 PROJECT: IM 0702-330

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 4  
 ESTIMATE RUN 08/08/2013  
 09:18:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 I-70 Mainline						
0115	412-01100	*Concrete Pavement (11 Inch)	85,055.000	85,055.000		
			SY	0.000	0.00	
			41.23000	85,055.000		3,506,817.65
0120	519-03050	*Thin Bonded Overlay (Polyester Concrete)	1,195.000	1,195.000		
			CF	0.000	0.00	
			96.80000	1,195.000		115,676.00
0125	601-03540	Concrete Class DT (Deck Topping)	0.000	0.000		
			CY	0.000	0.00	
			192.00000	0.000		0.00
0130	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			50,200.00000	1.000		50,200.00
0135	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			570,000.00000	1.000		570,000.00
0140	626-01000	Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			7,535.00000	1.000		7,535.00
0145	627-00005	*Epoxy Pavement Marking	399.000	399.000		
			GAL	0.000	0.00	
			73.60000	399.000		29,366.40
0150	627-00011	*Pavement Marking Paint (Waterborne)	795.000	795.000		
			GAL	0.000	0.00	
			33.00000	795.000		26,235.00
0155	627-01001	*Preformed Plastic Pavement Marking (Type I)	2,718.000	2,718.000		
			SF	0.000	0.00	
			9.90000	2,718.000		26,908.20
0160	627-02001	*Preformed Plastic Pavement Marking (Type II)	48.000	48.000		
			SF	0.000	0.00	
			10.40000	48.000		499.20
0165	627-02010	*Preformed Plastic Pavement Marking (Type II) (Inlaid)	3,723.000	3,723.000		
			SF	0.000	0.00	
			10.40000	3,723.000		38,719.20

CONTID: C19303  
 PCN: 19303-BID  
 PROJECT: IM 0702-330

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 5  
 ESTIMATE RUN 08/08/2013  
 09:18:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 I-70 Mainline						
0170	630-00000	*Flagging	3,665.000	3,665.000		
			HOURLY	0.000	0.00	
			18.50000	3,665.000		67,802.50
0175	630-00007	*Traffic Control Inspection	5.000	5.000		
			DAY	0.000	0.00	
			412.00000	5.000		2,060.00
0180	630-00009	*Traffic Control Vehicle (Truck)	1.000	1.000		
			EACH	0.000	0.00	
			3,315.00000	1.000		3,315.00
0185	630-00012	*Traffic Control Management	90.000	90.000		
			DAY	0.000	0.00	
			757.00000	90.000		68,130.00
0190	630-80002	*Flashing Beacon (Solar)	25.000	25.000		
			EACH	0.000	0.00	
			257.00000	25.000		6,425.00
0195	630-80338	*Barricade (Type 3 M-D) (Temporary)	5.000	5.000		
			EACH	0.000	0.00	
			103.00000	5.000		515.00
0200	630-80341	*Construction Traffic Sign (Panel Size A)	42.000	42.000		
			EACH	0.000	0.00	
			10.30000	42.000		432.60
0205	630-80342	*Construction Traffic Sign (Panel Size B)	157.000	157.000		
			EACH	0.000	0.00	
			10.30000	157.000		1,617.10
0210	630-80343	*Construction Traffic Sign (Panel Size C)	11.000	11.000		
			EACH	0.000	0.00	
			10.30000	11.000		113.30
0215	630-80344	*Construction Traffic Sign (Special)	148.000	148.000		
			SF	0.000	0.00	
			16.50000	148.000		2,442.00
0220	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	1.000	1.000		
			EACH	0.000	0.00	
			1,029.00000	1.000		1,029.00

CONTID: C19303  
 PCN: 19303-BID  
 PROJECT: IM 0702-330

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 6  
 ESTIMATE RUN 08/08/2013  
 09:18:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 I-70 Mainline						
0225	630-80359	*Portable Message Sign Panel	184.000	184.000		
			DAY	0.000	0.00	
			20.60000	184.000		3,790.40
0230	630-80360	*Drum Channelizing Device	260.000	260.000		
			EACH	0.000	0.00	
			20.60000	260.000		5,356.00
0235	630-80363	*Drum Channelizing Device (With Light) (Flashing)	1.000	1.000		
			EACH	0.000	0.00	
			20.60000	1.000		20.60
0240	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	22.000	22.000		
			EACH	0.000	0.00	
			20.60000	22.000		453.20
0245	630-80370	Concrete Barrier (Temporary)	0.000	0.000		
			LF	0.000	0.00	
			29.40000	0.000		0.00
0250	630-80380	*Traffic Cone	50.000	50.000		
			EACH	0.000	0.00	
			1.00000	50.000		50.00
0255	630-80390	*Channelizing Device (Special)	0.000	0.000		
			EACH	0.000	0.00	
			20.60000	0.000		0.00
0260	630-85006	*Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	5.000	5.000		
			EACH	0.000	0.00	
			1,544.00000	5.000		7,720.00
0265	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0270	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0275	700-70016	F/A Fuel Cost Adjustment	1,104.440	1,104.440		
			F A	0.000	0.00	
			1.00000	1,104.440		1,104.44

CONTID: C19303  
 PCN: 19303-BID  
 PROJECT: IM 0702-330

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 7  
 ESTIMATE RUN 08/08/2013  
 09:18:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 I-70 Mainline						
0280	700-70018	F/A Roadway Smoothness Incentive	-8,024.550	-8,024.550		
			F A	0.000	0.00	
			1.00000	-8,024.550		-8,024.55
0282	700-70019	F/A Asphalt Cement Cost Adjustment	3,644.800	3,644.800		
			F A	0.000	0.00	
			1.00000	3,644.800		3,644.80
0285	700-70023	F/A On-The-Job Trainee	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0286	700-70021	F/A On-The-Job Trainee	2,093.500	2,093.500		
			HOUR	0.000	0.00	
			2.00000	2,093.500		4,187.00
0290	700-70025	F/A Quality Incentive Payment	171,103.050	171,103.050		
			F A	0.000	0.00	
			1.00000	171,103.050		171,103.05
0295	700-70034	F/A Clean Culvert	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0300	700-70034	F/A Field Lab Facility	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0305	700-70035	F/A Incentive (Early Completion)	93,000.000	93,000.000		
			F A	0.000	0.00	
			1.00000	93,000.000		93,000.00
0310	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0660	601-05016	Conc CL P / CO-003	757.000	757.000		
			CY	0.000	0.00	
			192.00000	757.000		145,344.00
0665	613-01201	2 In Elec Cond (P) (Spec) / CO-004	793.000	793.000		
			LF	0.000	0.00	
			66.12000	793.000		52,433.16

CONTID: C19303  
 PCN: 19303-BID  
 PROJECT: IM 0702-330

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 8  
 ESTIMATE RUN 08/08/2013  
 09:18:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 I-70 Mainline							
0670	626-00100	Mobilization (w/o Autopay) / CO-005 MCR LI 01	4.000	4.000			
			L S	0.000	0.00		
			1,200.00000	4.000		4,800.00	
0675	605-00060	6 In PP Underdrain / CO-005 MCR LI 02	598.000	598.000			
			LF	0.000	0.00		
			20.00000	598.000		11,960.00	
0680	212-00006	Seeding (Native) / CO-007 MCR LI 03	1.000	1.000			
			ACRE	0.000	0.00		
			500.00000	1.000		500.00	
0685	212-00032	Soil Conditioning / CO-007 MCR LI 04	1.000	1.000			
			ACRE	0.000	0.00		
			2,000.00000	1.000		2,000.00	
0690	213-00012	Spray-on Mulch Blanket CO-007 MCR LI 05	1.000	1.000			
			ACRE	0.000	0.00		
			2,500.00000	1.000		2,500.00	
0695	900-00014	Added Item (Lump Sum)/ Reset CDOT Wide Load Sign / CO-005 MCR LI 06	1.000	1.000			
			L S	0.000	0.00		
			1,500.00000	1.000		1,500.00	
0700	612-00001	Delin (Ty I) / CO-008 MCR LI 07	34.000	34.000			
			EACH	0.000	0.00		
			20.00000	34.000		680.00	
0705	630-85041	Mobile Attenuator / CO-008 MCR LI 08	21.000	21.000			
			DAY	0.000	0.00		
			210.00000	21.000		4,410.00	
			CAT 0200	CURRENT AMT	\$ 6,002,931.55	\$ 0.00	\$ 6,002,931.55
CAT NO0201 Bair Ranch Rest Area							
0320	202-00240	*Removal of Asphalt Mat (Planing)	11,927.000	11,020.000			
			SY	907.000	6,439.70		
			7.10000	11,927.000		84,681.70	
0325	403-34701	*Hot Mix Asphalt (Grading SX) (75)	1,123.520	1,123.520			
			TON	0.000	0.00		
			76.50000	1,123.520		85,949.28	



CONTID: C19303  
 PCN: 19303-BID  
 PROJECT: IM 0702-330

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 9  
 ESTIMATE RUN 08/08/2013  
 09:18:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 Bair Ranch Rest Area						
0330	411-03352	*Asphalt Cement Performance Grade (PG 58-28)	56.290	56.290		
			TON	0.000	0.00	
			923.00000	56.290		51,955.67
0335	411-10255	*Emulsified Asphalt (Slow-Setting)	379.000	379.000		
			GAL	0.000	0.00	
			3.70000	379.000		1,402.30
0340	627-00005	*Epoxy Pavement Marking	39.000	39.000		
			GAL	0.000	0.00	
			73.60000	39.000		2,870.40
0345	627-00011	*Pavement Marking Paint (Waterborne)	2.000	2.000		
			GAL	0.000	0.00	
			33.00000	2.000		66.00
0350	627-30411	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	0.000	0.000		
			SF	0.000	0.00	
			14.20000	0.000		0.00
			CAT 0201	CURRENT AMT \$	226,925.35 \$	6,439.70 \$
						226,925.35
CAT NO0300 F-08-AE						
0355	202-00240	*Removal of Asphalt Mat (Planing)	5,123.000	5,123.000		
			SY	0.000	0.00	
			7.10000	5,123.000		36,373.30
0360	202-00450	Removal of Portions of Present Structure (Class 1)	0.000	0.000		
			SY	0.000	0.00	
			59.60000	0.000		0.00
0365	202-00453	Removal of Portions of Present Structure (Class 2)	0.000	0.000		
			SY	0.000	0.00	
			75.50000	0.000		0.00
0370	202-00460	Removal of Portions of Present Structure (Class 3)	3.000	3.000		
			SY	0.000	0.00	
			121.00000	3.000		363.00
0375	202-00503	Removal of Portions of Present Structure	0.000	0.000		
			SY	0.000	0.00	
			100.00000	0.000		0.00

CONTID: C19303  
 PCN: 19303-BID  
 PROJECT: IM 0702-330

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 10  
 ESTIMATE RUN 08/08/2013  
 09:18:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 F-08-AE						
0380	202-00504	Removal of Expansion Device	107.000	107.000		
			LF	0.000	0.00	
			179.00000	107.000		19,153.00
0385	202-05100	Sandblasting Reinforcing Steel	10.000	10.000		
			SY	0.000	0.00	
			6.00000	10.000		60.00
0390	210-00425	Reset Bridge Railing	20.000	20.000		
			LF	0.000	0.00	
			15.10000	20.000		302.00
0395	515-00410	Concrete Sealer (Calcium Nitrite)	0.000	0.000		
			SY	0.000	0.00	
			45.20000	0.000		0.00
0400	518-01009	Bridge Expansion Device (0-9 Inch)	71.000	71.000		
			LF	0.000	0.00	
			2,347.00000	71.000		166,637.00
0405	518-01050	Bridge Expansion Device (Special)	36.000	36.000		
			LF	0.000	0.00	
			116.00000	36.000		4,176.00
0410	518-02030	Polyester Concrete End Dam	240.000	240.000		
			CF	0.000	0.00	
			385.00000	240.000		92,400.00
0415	519-03050	*Thin Bonded Overlay (Polyester Concrete)	4,238.000	4,238.000		
			CF	0.000	0.00	
			96.80000	4,238.000		410,238.40
0420	601-03540	Concrete Class DT (Deck Topping)	0.000	0.000		
			CY	0.000	0.00	
			192.00000	0.000		0.00
0425	602-00020	Reinforcing Steel (Epoxy Coated)	294.000	294.000		
			LB	0.000	0.00	
			3.00000	294.000		882.00
0430	614-86735	*Weather Sensor	2.000	1.000		
			L S	1.000	9,544.00	
			9,544.00000	2.000		19,088.00

CONTID: C19303  
 PCN: 19303-BID  
 PROJECT: IM 0702-330

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 11  
 ESTIMATE RUN 08/08/2013  
 09:18:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 F-08-AE						
0435	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0300	CURRENT AMT \$	749,672.70 \$	9,544.00 \$ 749,672.70
CAT NO0301 F-08-AD						
0440	202-00503	Removal of Portions of Present Structure	0.000	0.000		
			SY	0.000	0.00	
			100.00000	0.000		0.00
0445	202-00504	Removal of Expansion Device	71.000	71.000		
			LF	0.000	0.00	
			179.00000	71.000		12,709.00
0450	202-05100	Sandblasting Reinforcing Steel	0.000	0.000		
			SY	0.000	0.00	
			6.00000	0.000		0.00
0455	210-00425	Reset Bridge Railing	31.000	31.000		
			LF	0.000	0.00	
			15.10000	31.000		468.10
0460	515-00410	Concrete Sealer (Calcium Nitrite)	0.000	0.000		
			SY	0.000	0.00	
			45.20000	0.000		0.00
0465	518-01009	Bridge Expansion Device (0-9 Inch)	71.000	71.000		
			LF	0.000	0.00	
			2,347.00000	71.000		166,637.00
0470	518-02030	Polyester Concrete End Dam	119.000	119.000		
			CF	0.000	0.00	
			385.00000	119.000		45,815.00
0475	601-03040	Concrete Class D (Bridge)	0.000	0.000		
			CY	0.000	0.00	
			502.00000	0.000		0.00
0480	602-00020	Reinforcing Steel (Epoxy Coated)	0.000	0.000		
			LB	0.000	0.00	
			3.00000	0.000		0.00
			CAT 0301	CURRENT AMT \$	225,629.10 \$	0.00 \$ 225,629.10

CONTID: C19303  
 PCN: 19303-BID  
 PROJECT: IM 0702-330

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 12  
 ESTIMATE RUN 08/08/2013  
 09:18:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 F-08-AZ						
0485	202-00240	*Removal of Asphalt Mat (Planing)	858.000	858.000		
			SY	0.000	0.00	
			7.10000	858.000		6,091.80
0490	202-00450	Removal of Portions of Present Structure (Class 1)	0.000	0.000		
			SY	0.000	0.00	
			59.60000	0.000		0.00
0495	202-00453	Removal of Portions of Present Structure (Class 2)	0.000	0.000		
			SY	0.000	0.00	
			75.50000	0.000		0.00
0500	202-00460	Removal of Portions of Present Structure (Class 3)	0.000	0.000		
			SY	0.000	0.00	
			121.00000	0.000		0.00
0505	202-00504	Removal of Expansion Device	40.000	40.000		
			LF	0.000	0.00	
			179.00000	40.000		7,160.00
0510	202-05100	Sandblasting Reinforcing Steel	0.000	0.000		
			SY	0.000	0.00	
			6.00000	0.000		0.00
0515	210-00425	Reset Bridge Railing	16.000	16.000		
			LF	0.000	0.00	
			15.10000	16.000		241.60
0520	403-34701	*Hot Mix Asphalt (Grading SX) (75)	137.190	137.190		
			TON	0.000	0.00	
			76.50000	137.190		10,495.04
0525	411-03352	*Asphalt Cement Performance Grade (PG 58-28)	6.870	6.870		
			TON	0.000	0.00	
			923.00000	6.870		6,341.01
0530	411-10255	*Emulsified Asphalt (Slow-Setting)	0.000	0.000		
			GAL	0.000	0.00	
			3.70000	0.000		0.00
0535	515-00120	*Waterproofing (Membrane)	858.000	858.000		
			SY	0.000	0.00	
			15.10000	858.000		12,955.80

CONTID: C19303  
 PCN: 19303-BID  
 PROJECT: IM 0702-330

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 13  
 ESTIMATE RUN 08/08/2013  
 09:18:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 F-08-AZ						
0540	515-00410	Concrete Sealer (Calcium Nitrite)	0.000	0.000		
			SY	0.000	0.00	
			45.20000	0.000		0.00
0545	518-01304	Bridge Expansion Device (Neoprene) (0-4 Inch)	20.000	20.000		
			LF	0.000	0.00	
			317.00000	20.000		6,340.00
0550	518-01309	Bridge Expansion Device (Neoprene)(0-9 Inch)	20.000	20.000		
			LF	0.000	0.00	
			2,117.00000	20.000		42,340.00
0555	518-02030	Polyester Concrete End Dam	15.000	15.000		
			CF	0.000	0.00	
			385.00000	15.000		5,775.00
0560	519-03050	*Thin Bonded Overlay (Polyester Concrete)	0.000	0.000		
			CF	0.000	0.00	
			96.80000	0.000		0.00
0565	601-03540	Concrete Class DT (Deck Topping)	0.000	0.000		
			CY	0.000	0.00	
			192.00000	0.000		0.00
			CAT 0302	CURRENT AMT \$	97,740.25 \$	0.00 \$ 97,740.25
CAT NO0303 F-08-AY						
0570	202-00240	*Removal of Asphalt Mat (Planing)	696.000	696.000		
			SY	0.000	0.00	
			7.10000	696.000		4,941.60
0575	202-00450	Removal of Portions of Present Structure (Class 1)	0.000	0.000		
			SY	0.000	0.00	
			59.60000	0.000		0.00
0580	202-00453	Removal of Portions of Present Structure (Class 2)	0.000	0.000		
			SY	0.000	0.00	
			75.50000	0.000		0.00
0585	202-00460	Removal of Portions of Present Structure (Class 3)	0.000	0.000		
			SY	0.000	0.00	
			121.00000	0.000		0.00

CONTID: C19303  
 PCN: 19303-BID  
 PROJECT: IM 0702-330

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 14  
 ESTIMATE RUN 08/08/2013  
 09:18:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 F-08-AY						
0590	202-00504	Removal of Expansion Device	40.000	40.000		
			LF	0.000	0.00	
			179.00000	40.000		7,160.00
0595	202-05100	Sandblasting Reinforcing Steel	0.000	0.000		
			SY	0.000	0.00	
			6.00000	0.000		0.00
0600	210-00425	Reset Bridge Railing	16.000	16.000		
			LF	0.000	0.00	
			15.10000	16.000		241.60
0605	403-34701	*Hot Mix Asphalt (Grading SX) (75)	75.000	75.000		
			TON	0.000	0.00	
			76.50000	75.000		5,737.50
0610	411-03352	*Asphalt Cement Performance Grade (PG 58-28)	3.760	3.760		
			TON	0.000	0.00	
			923.00000	3.760		3,470.48
0615	411-10255	*Emulsified Asphalt (Slow-Setting)	0.000	0.000		
			GAL	0.000	0.00	
			3.70000	0.000		0.00
0620	515-00120	*Waterproofing (Membrane)	704.000	704.000		
			SY	0.000	0.00	
			15.10000	704.000		10,630.40
0625	515-00410	Concrete Sealer (Calcium Nitrite)	0.000	0.000		
			SY	0.000	0.00	
			45.20000	0.000		0.00
0630	518-01304	Bridge Expansion Device (Neoprene) (0-4 Inch)	20.000	20.000		
			LF	0.000	0.00	
			317.00000	20.000		6,340.00
0635	518-01309	Bridge Expansion Device (Neoprene)(0-9 Inch)	20.000	20.000		
			LF	0.000	0.00	
			2,117.00000	20.000		42,340.00
0640	518-02030	Polyester Concrete End Dam	15.000	15.000		
			CF	0.000	0.00	
			385.00000	15.000		5,775.00

CONTID: C19303  
 PCN: 19303-BID  
 PROJECT: IM 0702-330

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 15  
 ESTIMATE RUN 08/08/2013  
 09:18:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 F-08-AY						
0645	519-03050	*Thin Bonded Overlay (Polyester Concrete)	12.000	12.000		
			CF	0.000	0.00	
			96.80000	12.000		1,161.60
0650	601-03540	Concrete Class DT (Deck Topping)	0.000	0.000		
			CY	0.000	0.00	
			192.00000	0.000		0.00
			CAT 0303	CURRENT AMT \$	87,798.18 \$	0.00 \$ 87,798.18
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0655	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			1,507.00000	2.000		3,014.00
			CAT 0400	CURRENT AMT \$	3,014.00 \$	0.00 \$ 3,014.00
			PROJECT TOTAL	CURRENT AMT \$	7,393,711.13 \$	15,983.70 \$ 7,393,711.13