

ESTIMATE SUMMARY

13:51:23

 CONTID: C19304-COMBO ESTIMATE NO: 0001 PROG SPEC YR: 2005
 PCN: 19304-BID COFRS REPORTING CATEGORY: 2 FACS REF NO:

CONTRACT DESCRIPTION: US50 NEAR COTOPAXI,STR. K-14-J, STR. K-14-B
 TIME CHARGED: 10.0 DAYS TIME ALLOW: 11/24/201 FIXED COMPLETION DAT
 PERCENT TIME: -8.33 ORIG TIME ALLOW: 11/24/201 FIXED COMPLETION DAT

PROJECT NO: FBR0503-079
 US50 NEAR COTOPAXI,STR. K-14-J

NAME OF ROAD:

PROJECT COUNTIES: FREMONT, REGION 2

CONTRACTOR:

TEZAK HEAVY EQUIPMENT CO., INC.	PAY PERIOD ENDING	04/03/2015	DATE TIME STARTED	03/25/2015
205 Tunnel Drive	DATE LET	07/03/2014	DATE WORK BEGAN	
	DATE AWARDED	08/12/2014	DATE TIME STOPPED	
	DATE CONTRACT EXECUTED	08/26/2014	DATE ACCEPTED	
CANON CITY CO 81212 719-269-1173	DATE NOTICE TO PROCEED	03/25/2015		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 1,343,021.59 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT:	\$ 1,748,651.26 NON-PARTICIPATING	13,478.31	13,478.31
PERCENT COMPLETE:	1.00% TOTAL EARNINGS	13,478.31	13,478.31
FUNDS AVAILABLE:	\$ 1,329,543.28 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	13,478.31	13,478.31
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-404.35	-404.35
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	13,073.96	13,073.96
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	13,073.96	13,073.96
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 13,073.96

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19304-COMBO
 PCN: 19304-BID
 PROJECT: FBR0503-079

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 04/21/2015
 13:51:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.000		
			L S	0.000	0.00	
			5,079.36000	0.000		0.00
0010	202-00090	Removal of Delineator	32.000	0.000		
			EACH	0.000	0.00	
			13.98000	0.000		0.00
0015	202-00220	Removal of Asphalt Mat	3,002.000	0.000		
			SY	0.000	0.00	
			1.69000	0.000		0.00
0020	202-00240	*Removal of Asphalt Mat (Planing)	1,717.000	0.000		
			SY	0.000	0.00	
			3.14000	0.000		0.00
0025	202-00810	Removal of Ground Sign	3.000	0.000		
			EACH	0.000	0.00	
			34.95000	0.000		0.00
0030	202-01000	Removal of Fence	298.000	0.000		
			LF	105.000	323.40	
			3.08000	105.000		323.40
0035	202-01130	*Removal of Guardrail Type 3	1,149.000	0.000		
			LF	0.000	0.00	
			5.82000	0.000		0.00
0040	202-04002	Clean Culvert	1.000	0.000		
			EACH	0.000	0.00	
			2,060.00000	0.000		0.00
0045	202-05030	*Sawing Asphalt Material (10 Inch)	227.000	0.000		
			LF	0.000	0.00	
			3.21000	0.000		0.00
0050	203-00060	Embankment Material (Complete In Place)	1,893.000	0.000		
			CY	0.000	0.00	
			15.92000	0.000		0.00
0055	203-00400	Rock Excavation	800.000	0.000		
			CY	0.000	0.00	
			39.77000	0.000		0.00

CONTID: C19304-COMBO
 PCN: 19304-BID
 PROJECT: FBR0503-079

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 04/21/2015
 13:51:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0060	203-01500	Blading	20.000	0.000		
			HOURLY	0.000	0.00	
			140.63000	0.000		0.00
0065	203-01510	Backhoe	20.000	0.000		
			HOURLY	0.000	0.00	
			107.25000	0.000		0.00
0070	203-01594	Combination Loader	20.000	0.000		
			HOURLY	0.000	0.00	
			93.86000	0.000		0.00
0075	203-01597	Potholing	10.000	0.000		
			HOURLY	0.000	0.00	
			139.51000	0.000		0.00
0080	207-00205	Topsoil	650.000	0.000		
			CY	0.000	0.00	
			5.78000	0.000		0.00
0085	208-00005	*Erosion Log	150.000	0.000		
			LF	0.000	0.00	
			4.23000	0.000		0.00
0090	208-00020	*Silt Fence	2,500.000	0.000		
			LF	0.000	0.00	
			1.45000	0.000		0.00
0095	208-00040	Check Dam	20.000	0.000		
			EACH	0.000	0.00	
			401.66000	0.000		0.00
0100	208-00045	Concrete Washout Structure	1.000	0.000		
			EACH	0.000	0.00	
			676.21000	0.000		0.00
0105	208-00070	Vehicle Tracking Pad	2.000	0.000		
			EACH	0.000	0.00	
			1,023.93000	0.000		0.00
0110	208-00103	Removal and Disposal of Sediment (Labor)	50.000	0.000		
			HOURLY	0.000	0.00	
			45.94000	0.000		0.00

CONTID: C19304-COMBO
 PCN: 19304-BID
 PROJECT: FBR0503-079

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 04/21/2015
 13:51:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0115	208-00105	Removal and Disposal of Sediment (Equipment)	50.000	0.000		
			HOUR	0.000	0.00	
			102.80000	0.000		0.00
0120	208-00106	Sweeping (Sediment Removal)	50.000	0.000		
			HOUR	0.000	0.00	
			87.18000	0.000		0.00
0125	208-00107	Removal of Trash	50.000	0.000		
			HOUR	0.000	0.00	
			58.68000	0.000		0.00
0130	208-00205	Erosion Control Supervisor	256.000	0.000		
			HOUR	0.000	0.00	
			58.36000	0.000		0.00
0135	210-01011	Reset Gate	1.000	0.000		
			EACH	0.000	0.00	
			1,013.39000	0.000		0.00
0140	210-01130	*Reset Guardrail Type 3	525.000	0.000		
			LF	0.000	0.00	
			28.79000	0.000		0.00
0145	212-00006	*Seeding (Native)	1.200	0.000		
			ACRE	0.000	0.00	
			1,249.68000	0.000		0.00
0150	212-00032	*Soil Conditioning	1.200	0.000		
			ACRE	0.000	0.00	
			5,223.07000	0.000		0.00
0155	213-00003	*Mulching (Weed Free)	1.200	0.000		
			ACRE	0.000	0.00	
			723.76000	0.000		0.00
0160	213-00061	*Mulch Tackifier	120.000	0.000		
			LB	0.000	0.00	
			3.62000	0.000		0.00
0165	216-00042	*Soil Retention Blanket (Biodegradable Straw/Coconut)	820.000	0.000		
			SY	0.000	0.00	
			3.02000	0.000		0.00

CONTID: C19304-COMBO
 PCN: 19304-BID
 PROJECT: FBR0503-079

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 04/21/2015
 13:51:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0170	240-00010	*Removal of Nests	20.000	0.000		
			HOUR	0.000	0.00	
			68.07000	0.000		0.00
0175	240-00020	*Netting	50.000	0.000		
			SY	0.000	0.00	
			15.30000	0.000		0.00
0180	250-00010	*Environmental Health and Safety Management	0.500	0.000		
			L S	0.000	0.00	
			2,774.88000	0.000		0.00
0185	250-00110	*Health and Safety Officer	100.000	0.000		
			HOUR	0.000	0.00	
			110.67000	0.000		0.00
0190	304-06007	Aggregate Base Course (Class 6)	720.000	0.000		
			CY	0.000	0.00	
			32.29000	0.000		0.00
0195	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	100.000	0.000		
			TON	0.000	0.00	
			215.08000	0.000		0.00
0200	403-34741	*Hot Mix Asphalt (Grading SX) (75) (PG 64-22)	1,608.000	0.000		
			TON	0.000	0.00	
			131.74000	0.000		0.00
0205	411-10255	*Emulsified Asphalt (Slow-Setting)	2,805.000	0.000		
			GAL	0.000	0.00	
			4.96000	0.000		0.00
0210	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	1,050.000	0.000		
			LF	0.000	0.00	
			29.40000	0.000		0.00
0215	606-02003	*End Anchorage (Nonflared)	2.000	0.000		
			EACH	0.000	0.00	
			2,527.10000	0.000		0.00
0220	607-00005	End Post	3.000	0.000		
			EACH	0.000	0.00	
			363.85000	0.000		0.00

CONTID: C19304-COMBO
 PCN: 19304-BID
 PROJECT: FBR0503-079

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 04/21/2015
 13:51:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0225	607-00010	Corner and Line Brace Post	2.000	0.000		
			EACH	0.000	0.00	
			529.85000	0.000		0.00
0230	607-01000	Fence Barbed Wire with Metal Posts	320.000	0.000		
			LF	0.000	0.00	
			5.15000	0.000		0.00
0235	607-11525	Fence (Plastic)	550.000	0.000		
			LF	550.000	1,210.00	
			2.20000	550.000		1,210.00
0240	607-11580	Fence (Temporary)	370.000	0.000		
			LF	0.000	0.00	
			5.06000	0.000		0.00
0245	612-00001	Delineator (Type I)	17.000	0.000		
			EACH	0.000	0.00	
			21.37000	0.000		0.00
0250	612-00002	Delineator (Type II)	13.000	0.000		
			EACH	0.000	0.00	
			22.32000	0.000		0.00
0255	612-00003	Delineator (Type III)	2.000	0.000		
			EACH	0.000	0.00	
			24.04000	0.000		0.00
0260	614-00011	Sign Panel (Class I)	8.000	0.000		
			SF	0.000	0.00	
			15.55000	0.000		0.00
0265	614-01503	Steel Sign Support (2-Inch Round)(Post and Socket)	3.000	0.000		
			EACH	0.000	0.00	
			280.69000	0.000		0.00
0270	621-00425	Detour	1.000	0.000		
			L S	0.000	0.00	
			214,181.67000	0.000		0.00
0275	625-00000	*Construction Surveying	0.800	0.000		
			L S	0.000	0.00	
			23,883.79000	0.000		0.00

CONTID: C19304-COMBO
 PCN: 19304-BID
 PROJECT: FBR0503-079

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 04/21/2015
 13:51:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0280	626-00000	*Mobilization	0.600	0.000		
			L S	0.000	0.00	
			137,255.47000	0.000		0.00
0285	627-00005	*Epoxy Pavement Marking	18.000	0.000		
			GAL	0.000	0.00	
			301.57000	0.000		0.00
0290	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	26.000	0.000		
			GAL	0.000	0.00	
			96.51000	0.000		0.00
0295	630-00000	*Flagging	1,000.000	0.000		
			HOUR	0.000	0.00	
			27.41000	0.000		0.00
0300	630-00007	*Traffic Control Inspection	3.000	0.000		
			DAY	0.000	0.00	
			353.86000	0.000		0.00
0305	630-00012	*Traffic Control Management	102.000	0.000		
			DAY	0.000	0.00	
			618.81000	0.000		0.00
0310	630-80002	*Flashing Beacon (Solar)	6.000	0.000		
			EACH	0.000	0.00	
			1,469.22000	0.000		0.00
0315	630-80336	*Barricade (Type 3 M-B) (Temporary)	6.000	0.000		
			EACH	0.000	0.00	
			180.94000	0.000		0.00
0320	630-80341	*Construction Traffic Sign (Panel Size A)	4.000	0.000		
			EACH	0.000	0.00	
			36.19000	0.000		0.00
0325	630-80342	*Construction Traffic Sign (Panel Size B)	24.000	0.000		
			EACH	0.000	0.00	
			48.26000	0.000		0.00
0330	630-80344	*Construction Traffic Sign (Special)	50.000	0.000		
			SF	0.000	0.00	
			18.10000	0.000		0.00

CONTID: C19304-COMBO
 PCN: 19304-BID
 PROJECT: FBR0503-079

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 04/21/2015
 13:51:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0335	630-80355	*Portable Message Sign Panel	2.000	0.000		
			EACH	0.000	0.00	
			3,136.26000	0.000		0.00
0340	630-80360	*Drum Channelizing Device	100.000	0.000		
			EACH	0.000	0.00	
			18.10000	0.000		0.00
0345	630-80370	Concrete Barrier (Temporary)	300.000	0.000		
			LF	0.000	0.00	
			36.67000	0.000		0.00
0350	630-80380	*Traffic Cone	50.000	0.000		
			EACH	0.000	0.00	
			4.83000	0.000		0.00
0355	630-85011	*Impact Attenuator (Temporary)	315.000	0.000		
			DAY	0.000	0.00	
			62.24000	0.000		0.00
0360	700-70010	F/A Minor Contract Revisions	54,810.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0365	700-70012	F/A Asphalt Pavement Incentive	6,080.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0370	700-70016	F/A Fuel Cost Adjustment	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0375	700-70018	F/A Roadway Smoothness Incentive	6,580.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0380	700-70019	F/A Asphalt Cement Cost Adjustment	1,980.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0385	700-70021	F/A On-The-Job Trainee	768.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C19304-COMBO
 PCN: 19304-BID
 PROJECT: FBR0503-079

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 04/21/2015
 13:51:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0390	700-70034	F/A EROSION CONTROL	16,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 1,064,780.45 \$	1,533.40 \$ 1,533.40
CAT NO0300 0300 STRUCTURE K-14-AA						
0395	202-00400	*Removal of Bridge	1.000	0.000		
		EACH		0.000	0.00	
			37,196.05000	0.000		0.00
0400	206-00000	Structure Excavation	350.000	0.000		
		CY		0.000	0.00	
			13.35000	0.000		0.00
0405	206-00100	Structure Backfill (Class 1)	240.000	0.000		
		CY		0.000	0.00	
			48.52000	0.000		0.00
0410	206-00200	Structure Backfill (Class 2)	170.000	0.000		
		CY		0.000	0.00	
			16.83000	0.000		0.00
0415	206-01781	Shoring (Area 1)	1.000	0.000		
		L S		0.000	0.00	
			33,644.22000	0.000		0.00
0420	206-01782	Shoring (Area 2)	1.000	0.000		
		L S		0.000	0.00	
			21,973.88000	0.000		0.00
0425	506-00206	Riprap (6 Inch)	19.000	0.000		
		CY		0.000	0.00	
			50.16000	0.000		0.00
0430	515-00120	*Waterproofing (Membrane)	261.000	0.000		
		SY		0.000	0.00	
			19.06000	0.000		0.00
0435	601-03030	*Concrete Class D (Box Culvert)	182.000	0.000		
		CY		0.000	0.00	
			328.59000	0.000		0.00

CONTID: C19304-COMBO
 PCN: 19304-BID
 PROJECT: FBR0503-079

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 04/21/2015

13:51:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 0300 STRUCTURE K-14-AA						
0440	601-03050	*Concrete Class D (Wall)	58.000	0.000		
			CY	0.000	0.00	
			539.20000	0.000		0.00
0445	602-00000	*Reinforcing Steel	34,100.000	0.000		
			LB	0.000	0.00	
			1.09000	0.000		0.00
0450	602-00020	*Reinforcing Steel (Epoxy Coated)	12,200.000	0.000		
			LB	0.000	0.00	
			1.65000	0.000		0.00
			CAT 0300	CURRENT AMT \$	266,296.23 \$	0.00 \$
						0.00
CAT NO0400 0400 CE BID ITEMS						
0455	620-00002	Field Office (Class 2)	0.600	0.000		
			EACH	0.600	5,743.04	
			9,571.73000	0.600		5,743.04
0460	620-00012	Field Laboratory (Class 2)	0.600	0.000		
			EACH	0.600	5,590.09	
			9,316.82000	0.600		5,590.09
0465	620-00020	Sanitary Facility	0.600	0.000		
			EACH	0.600	611.78	
			1,019.63000	0.600		611.78
			CAT 0400	CURRENT AMT \$	11,944.91 \$	11,944.91 \$
						11,944.91
PROJECT TOTAL			CURRENT AMT \$	1,343,021.59 \$	13,478.31 \$	13,478.31

ESTIMATE SUMMARY

CONTID: C19304-COMBO

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 20066-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION: US50 NEAR COTOPAXI,STR. K-14-J, STR. K-14-B
 TIME CHARGED: 10.0 DAYS TIME ALLOW: 11/24/201 FIXED COMPLETION DAT
 PERCENT TIME: -8.33 ORIG TIME ALLOW: 11/24/201 FIXED COMPLETION DAT

PROJECT NO: BR 0503-084
 US50 NEAR COTOPAXI, STR K-14-J, STR K-14-B

NAME OF ROAD:

PROJECT COUNTIES: FREMONT, REGION 2

CONTRACTOR:

TEZAK HEAVY EQUIPMENT CO., INC.

205 Tunnel Drive

CANON CITY CO 81212 719-269-1173

PAY PERIOD ENDING	04/03/2015	DATE TIME STARTED	03/25/2015
DATE LET	07/03/2014	DATE WORK BEGAN	
DATE AWARDED	08/12/2014	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	08/26/2014	DATE ACCEPTED	
DATE NOTICE TO PROCEED	03/25/2015		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 573,105.34 PARTICIPATING	\$ 30,701.03	\$ 30,701.03
AWARD PROJECT AMT:	\$ 1,748,651.26 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	5.36% TOTAL EARNINGS	30,701.03	30,701.03
FUNDS AVAILABLE:	\$ 542,404.31 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	30,701.03	30,701.03
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-921.03	-921.03
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	29,780.00	29,780.00
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	29,780.00	29,780.00
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 29,780.00

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19304-COMBO
 PCN: 20066-BID
 PROJECT: BR 0503-084

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 04/21/2015
 13:51:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 0200 ROADWAY						
0005	202-00090	Removal of Delineator	4.000	0.000		
			EACH	4.000	55.92	
			13.98000	4.000		55.92
0010	202-00240	*Removal of Asphalt Mat (Planing)	1,293.000	0.000		
			SY	265.000	832.10	
			3.14000	265.000		832.10
0015	202-00810	Removal of Ground Sign	2.000	0.000		
			EACH	0.000	0.00	
			34.95000	0.000		0.00
0020	202-01130	*Removal of Guardrail Type 3	125.000	0.000		
			LF	0.000	0.00	
			5.82000	0.000		0.00
0025	203-01597	Potholing	20.000	0.000		
			HOURL	0.000	0.00	
			139.51000	0.000		0.00
0030	207-00205	Topsoil	60.000	0.000		
			CY	0.000	0.00	
			5.78000	0.000		0.00
0035	208-00020	*Silt Fence	392.000	0.000		
			LF	392.000	568.40	
			1.45000	392.000		568.40
0040	208-00040	Check Dam	5.000	0.000		
			EACH	2.000	803.32	
			401.66000	2.000		803.32
0045	208-00045	Concrete Washout Structure	1.000	0.000		
			EACH	0.000	0.00	
			676.21000	0.000		0.00
0050	208-00070	Vehicle Tracking Pad	1.000	0.000		
			EACH	0.000	0.00	
			1,023.93000	0.000		0.00
0055	208-00103	Removal and Disposal of Sediment (Labor)	20.000	0.000		
			HOURL	0.000	0.00	
			45.94000	0.000		0.00

CONTID: C19304-COMBO
 PCN: 20066-BID
 PROJECT: BR 0503-084

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 04/21/2015
 13:51:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0060	208-00105	Removal and Disposal of Sediment (Equipment)	20.000	0.000		
			HOURLY	0.000	0.00	
			102.80000	0.000		0.00
0065	208-00106	Sweeping (Sediment Removal)	20.000	0.000		
			HOURLY	0.000	0.00	
			87.18000	0.000		0.00
0070	208-00107	Removal of Trash	20.000	0.000		
			HOURLY	0.000	0.00	
			58.68000	0.000		0.00
0075	208-00205	Erosion Control Supervisor	80.000	0.000		
			HOURLY	18.000	1,050.48	
			58.36000	18.000		1,050.48
0080	212-00006	*Seeding (Native)	0.100	0.000		
			ACRE	0.000	0.00	
			1,249.68000	0.000		0.00
0085	212-00032	*Soil Conditioning	0.100	0.000		
			ACRE	0.000	0.00	
			5,223.07000	0.000		0.00
0090	213-00003	*Mulching (Weed Free)	0.100	0.000		
			ACRE	0.000	0.00	
			723.76000	0.000		0.00
0095	213-00061	*Mulch Tackifier	10.000	0.000		
			LB	0.000	0.00	
			3.62000	0.000		0.00
0100	240-00010	*Removal of Nests	10.000	0.000		
			HOURLY	0.000	0.00	
			68.07000	0.000		0.00
0105	240-00020	*Netting	50.000	0.000		
			SY	0.000	0.00	
			15.30000	0.000		0.00
0110	250-00010	*Environmental Health and Safety Management	0.500	0.000		
			L S	0.000	0.00	
			2,774.88000	0.000		0.00

CONTID: C19304-COMBO
 PCN: 20066-BID
 PROJECT: BR 0503-084

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 04/21/2015
 13:51:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0115	250-00110	*Health and Safety Officer	80.000	0.000		
			hour	0.000	0.00	
			110.67000	0.000		0.00
0120	304-06007	Aggregate Base Course (Class 6)	12.000	0.000		
			cy	0.000	0.00	
			32.29000	0.000		0.00
0125	403-34741	*Hot Mix Asphalt (Grading SX) (75) (PG 64-22)	287.000	0.000		
			TON	0.000	0.00	
			131.74000	0.000		0.00
0130	411-10255	*Emulsified Asphalt (Slow-Setting)	147.000	0.000		
			GAL	0.000	0.00	
			4.96000	0.000		0.00
0135	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	125.000	0.000		
			LF	0.000	0.00	
			29.40000	0.000		0.00
0140	606-01370	*Transition Type 3G	4.000	0.000		
			EACH	0.000	0.00	
			1,752.69000	0.000		0.00
0145	606-02003	*End Anchorage (Nonflared)	1.000	0.000		
			EACH	0.000	0.00	
			2,527.10000	0.000		0.00
0150	606-02005	*End Anchorage (Flared)	3.000	0.000		
			EACH	0.000	0.00	
			1,950.51000	0.000		0.00
0155	612-00003	Delineator (Type III)	4.000	0.000		
			EACH	0.000	0.00	
			24.04000	0.000		0.00
0160	614-00011	Sign Panel (Class I)	3.000	0.000		
			SF	0.000	0.00	
			15.55000	0.000		0.00
0165	614-01503	Steel Sign Support (2-Inch Round)(Post and Socket)	2.000	0.000		
			EACH	0.000	0.00	
			280.69000	0.000		0.00

CONTID: C19304-COMBO
 PCN: 20066-BID
 PROJECT: BR 0503-084

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 04/21/2015
 13:51:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0170	625-00000	*Construction Surveying	0.200	0.000		
			L S	0.150	3,582.57	
			23,883.79000	0.150		3,582.57
0175	626-00000	*Mobilization	0.400	0.000		
			L S	0.000	0.00	
			137,255.47000	0.000		0.00
0180	626-01000	Public Information Services	1.000	0.000		
			L S	0.000	0.00	
			2,527.63000	0.000		0.00
0185	627-00005	*Epoxy Pavement Marking	4.000	0.000		
			GAL	0.000	0.00	
			301.57000	0.000		0.00
0190	627-30110	*Pavement Marking Paint (Xwalk-Stop Line)	48.000	0.000		
			SF	0.000	0.00	
			12.07000	0.000		0.00
0195	630-00000	*Flagging	350.000	0.000		
			HOUR	39.000	1,068.99	
			27.41000	39.000		1,068.99
0200	630-00007	*Traffic Control Inspection	2.000	0.000		
			DAY	1.000	353.86	
			353.86000	1.000		353.86
0205	630-00012	*Traffic Control Management	35.000	0.000		
			DAY	5.000	3,094.05	
			618.81000	5.000		3,094.05
0210	630-80002	*Flashing Beacon (Solar)	4.000	0.000		
			EACH	2.000	2,938.44	
			1,469.22000	2.000		2,938.44
0215	630-80336	*Barricade (Type 3 M-B) (Temporary)	2.000	0.000		
			EACH	0.000	0.00	
			180.94000	0.000		0.00
0220	630-80341	*Construction Traffic Sign (Panel Size A)	2.000	0.000		
			EACH	1.000	36.19	
			36.19000	1.000		36.19

CONTID: C19304-COMBO
 PCN: 20066-BID
 PROJECT: BR 0503-084

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 04/21/2015
 13:51:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0225	630-80342	*Construction Traffic Sign (Panel Size B)	21.000	0.000		
			EACH	10.500	506.73	
			48.26000	10.500		506.73
0230	630-80355	*Portable Message Sign Panel	3.000	0.000		
			EACH	1.000	3,136.26	
			3,136.26000	1.000		3,136.26
0235	630-80360	*Drum Channelizing Device	25.000	0.000		
			EACH	7.000	126.70	
			18.10000	7.000		126.70
0240	630-80370	Concrete Barrier (Temporary)	250.000	0.000		
			LF	125.000	4,583.75	
			36.67000	125.000		4,583.75
0245	630-86810	*Traffic Signal (Temporary)	2.000	0.000		
			EACH	0.000	0.00	
			11,459.40000	0.000		0.00
0250	700-70010	F/A Minor Contract Revisions	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0255	700-70011	F/A Partnering	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0260	700-70012	F/A Asphalt Pavement Incentive	1,880.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0265	700-70016	F/A Fuel Cost Adjustment	2,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0270	700-70018	F/A Roadway Smoothness Incentive	2,280.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0275	700-70019	F/A Asphalt Cement Cost Adjustment	220.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C19304-COMBO
 PCN: 20066-BID
 PROJECT: BR 0503-084

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 04/21/2015
 13:51:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0280	700-70021	F/A On-The-Job Trainee	512.000	0.000		
			hour	0.000	0.00	
			1.00000	0.000		0.00
0285	700-70034	F/A EROSION CONTROL	4,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	305,641.11 \$	22,737.76 \$
CAT NO0300 0300 STRUCTURE K-14-B						
0290	202-00495	*Removal of Portions of Present Structure	1.000	0.000		
			L S	0.000	0.00	
			30,310.22000	0.000		0.00
0295	202-00503	Removal of Portions of Present Structure	21.000	0.000		
			SY	0.000	0.00	
			237.66000	0.000		0.00
0300	202-05300	*Removal and Disposal of Paint	1.000	0.000		
			L S	0.000	0.00	
			48,370.69000	0.000		0.00
0305	509-00000	Structural Steel	1,332.000	0.000		
			LB	0.000	0.00	
			18.35000	0.000		0.00
0310	509-90000	*Paint Existing Structure(S)	1.000	0.000		
			L S	0.000	0.00	
			7,009.92000	0.000		0.00
0315	515-00120	*Waterproofing (Membrane)	283.000	0.000		
			SY	0.000	0.00	
			19.06000	0.000		0.00
0320	518-01001	*Bridge Expansion Joint (Asphaltic Plug)	30.500	0.000		
			LF	0.000	0.00	
			150.79000	0.000		0.00
0325	601-03040	*Concrete Class D (Bridge)	72.000	0.000		
			CY	0.000	0.00	
			814.22000	0.000		0.00

CONTID: C19304-COMBO
 PCN: 20066-BID
 PROJECT: BR 0503-084

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 04/21/2015

ESTIMATE NO: 0001

13:51:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 0300 STRUCTURE K-14-B							
0330	601-06150	*Concrete (Patching)	182.000	0.000			
			SF	0.000	0.00		
			43.43000	0.000		0.00	
0335	602-00020	*Reinforcing Steel (Epoxy Coated)	15,425.000	0.000			
			LB	0.000	0.00		
			1.65000	0.000		0.00	
0340	606-11030	*Bridge Rail Type 10M	167.000	0.000			
			LF	0.000	0.00		
			253.92000	0.000		0.00	
			CAT 0300	CURRENT AMT \$	259,500.96 \$	0.00 \$	0.00
CAT NO0400 0400 CE BID ITEMS							
0345	620-00002	Field Office (Class 2)	0.400	0.000			
			EACH	0.400	3,828.69		
			9,571.73000	0.400		3,828.69	
0350	620-00012	Field Laboratory (Class 2)	0.400	0.000			
			EACH	0.400	3,726.73		
			9,316.82000	0.400		3,726.73	
0355	620-00020	Sanitary Facility	0.400	0.000			
			EACH	0.400	407.85		
			1,019.63000	0.400		407.85	
			CAT 0400	CURRENT AMT \$	7,963.27 \$	7,963.27 \$	7,963.27
			PROJECT TOTAL	CURRENT AMT \$	573,105.34 \$	30,701.03 \$	30,701.03