

ESTIMATE SUMMARY

10:34:40

-----  
 CONTID: C19315 ESTIMATE NO: 0016 PROG SPEC YR: 2005  
 PCN: 19315-BID COFRS REPORTING CATEGORY: 4 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: TIME CHARGED: 53.0 DAYS TIME ALLOW: 80 WORK DAYS  
 US36 EIS: R4 ENVIRONMENTAL MIT PERCENT TIME: 66.25 ORIG TIME ALLOW: 80 WORK DAYS

PROJECT NO: NHR400-287  
 US36 EIS: R4 ENVIRONMENTAL MIT  
 NAME OF ROAD: 036B  
 PROJECT COUNTIES: BOULDER, REGION 4

CONTRACTOR:  
 ROCKY MOUNTAIN EXCAVATING, INC. PAY PERIOD ENDING 03/25/2015 DATE TIME STARTED 10/14/2013  
 651 TOPEKA WAY, SUITE 100 DATE LET 09/12/2013 DATE WORK BEGAN  
 DATE AWARDED 09/20/2013 DATE TIME STOPPED  
 DATE CONTRACT EXECUTED 10/09/2013 DATE ACCEPTED  
 CASTLE ROCK CO 80109 303-841-0292 DATE NOTICE TO PROCEED 10/14/2013

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 993,459.31	PARTICIPATING	\$ 879,999.53	\$ 7,230.00
AWARD PROJECT AMT:	\$ 962,957.50	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	88.58%	TOTAL EARNINGS	879,999.53	7,230.00
FUNDS AVAILABLE:	\$ 113,459.78	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	879,999.53	7,230.00
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-14,444.36	0.00
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	865,555.17	7,230.00
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	865,555.17	7,230.00
		OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE		\$ 7,230.00

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19315  
 PCN: 19315-BID  
 PROJECT: NHR400-287

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 2  
 ESTIMATE RUN 04/03/2015  
 10:34:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	*Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			70,000.00000	1.000		70,000.00
0010	202-04060	Dust Abatement	1.000	1.000		
			L S	0.000	0.00	
			40,000.00000	1.000		40,000.00
0015	203-00010	*Unclassified Excavation (Complete In Place)	16,170.000	16,170.000		
			CY	0.000	0.00	
			9.00000	16,170.000		145,530.00
0020	203-00600	Stripping	5,060.000	5,060.000		
			CY	0.000	0.00	
			2.30000	5,060.000		11,638.00
0025	203-01555	Dozing (Landscaping)	30.000	30.000		
			HOUR	0.000	0.00	
			150.00000	30.000		4,500.00
0030	207-00205	Topsoil	8,470.000	8,470.000		
			CY	0.000	0.00	
			8.00000	8,470.000		67,760.00
0035	208-00002	Erosion Log (12 Inch)	60.000	60.000		
			LF	0.000	0.00	
			4.50000	60.000		270.00
0040	208-00007	Erosion Log (8 Inch)	0.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0045	208-00020	Silt Fence	150.000	150.000		
			LF	0.000	0.00	
			2.00000	150.000		300.00
0050	208-00035	Aggregate Bag	52.000	52.000		
			LF	0.000	0.00	
			6.60000	52.000		343.20
0055	208-00070	Vehicle Tracking Pad	2.000	2.000		
			EACH	0.000	0.00	
			1,500.00000	2.000		3,000.00

CONTID: C19315  
 PCN: 19315-BID  
 PROJECT: NHR400-287

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 3  
 ESTIMATE RUN 04/03/2015  
 10:34:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	208-00103	Removal and Disposal of Sediment (Labor)	10.000	10.000		
			HOURLY	0.000	0.00	
			35.00000	10.000		350.00
0065	208-00105	Removal and Disposal of Sediment (Equipment)	0.000	0.000		
			HOURLY	0.000	0.00	
			75.00000	0.000		0.00
0070	208-00106	Sweeping (Sediment Removal)	17.000	17.000		
			HOURLY	0.000	0.00	
			140.00000	17.000		2,380.00
0075	208-00205	*Erosion Control Supervisor	60.000	37.000		
			HOURLY	2.500	250.00	
			100.00000	39.500		3,950.00
0080	212-00006	*Seeding (Native)	40.000	20.400		
			ACRE	0.000	0.00	
			625.00000	20.400		12,750.00
0085	212-00028	*Seeding (Wetlands)	4.860	4.860		
			ACRE	0.000	0.00	
			375.00000	4.860		1,822.50
0090	212-00032	*Soil Conditioning	15.000	15.000		
			ACRE	0.000	0.00	
			2,400.00000	15.000		36,000.00
0095	213-00004	*Mulching (Weed Free Straw)	15.000	15.000		
			ACRE	0.000	0.00	
			675.00000	15.000		10,125.00
0096	213-00070	Landscape Weed Barr Fabric MCR	1,185.000	1,185.000		
			SY	0.000	0.00	
			2.30000	1,185.000		2,725.50
0100	213-00150	*Bonded Fiber Matrix	0.000	0.000		
			ACRE	0.000	0.00	
			2,750.00000	0.000		0.00
0105	214-00000	*Landscape Maintenance	1.000	0.400		
			L S	0.050	6,500.00	
			130,000.00000	0.450		58,500.00

CONTID: C19315  
 PCN: 19315-BID  
 PROJECT: NHR400-287

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 4  
 ESTIMATE RUN 04/03/2015  
 10:34:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0110	214-00310	*Deciduous Shrub (1 Gallon Container)	6,028.000	6,028.000		
			EACH	0.000	0.00	
			24.00000	6,028.000		144,672.00
0115	214-00908	*Perennials (1 Quart Container)	2,998.000	2,998.000		
			EACH	0.000	0.00	
			7.50000	2,998.000		22,485.00
0120	214-01010	*Brush Layer Cutting	9,798.000	9,798.000		
			EACH	0.000	0.00	
			4.75000	9,798.000		46,540.50
0125	215-00600	*Transplant Plug	5.000	5.000		
			EACH	0.000	0.00	
			145.00000	5.000		725.00
0130	215-00700	*Transplant Sod	885.000	885.000		
			SY	0.000	0.00	
			11.50000	885.000		10,177.50
0135	217-00000	*Herbicide Treatment	200,000.000	82,781.000		
			SY	0.000	0.00	
			0.20000	82,781.000		16,556.20
0136	217-00020	Herbicide Treatment MCR	5.500	5.500		
			HOURL	0.000	0.00	
			66.60000	5.500		366.30
0140	218-00000	Noxious Weed Management	1.000	0.692		
			L S	0.040	480.00	
			12,000.00000	0.732		8,784.00
0145	603-10240	24 Inch Corrugated Steel Pipe	24.000	24.000		
			LF	0.000	0.00	
			120.00000	24.000		2,880.00
0150	607-11525	Fence (Plastic)	1,665.000	1,665.000		
			LF	0.000	0.00	
			3.50000	1,665.000		5,827.50
0155	625-00000	*Construction Surveying	1.000	0.900		
			L S	0.000	0.00	
			10,000.00000	0.900		9,000.00

CONTID: C19315  
 PCN: 19315-BID  
 PROJECT: NHR400-287

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 5  
 ESTIMATE RUN 04/03/2015  
 10:34:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0160	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			58,000.00000	1.000		58,000.00
0165	630-00000	*Flagging	403.000	403.000		
			HOURL	0.000	0.00	
			30.00000	403.000		12,090.00
0170	630-00012	*Traffic Control Management	24.000	24.000		
			DAY	0.000	0.00	
			800.00000	24.000		19,200.00
0175	630-80341	*Construction Traffic Sign (Panel Size A)	4.000	4.000		
			EACH	0.000	0.00	
			5.00000	4.000		20.00
0180	630-80342	*Construction Traffic Sign (Panel Size B)	4.000	4.000		
			EACH	0.000	0.00	
			5.00000	4.000		20.00
0181	630-80359	Port Mesg Panel MCR	0.000	0.000		
			DAY	0.000	0.00	
			750.00000	0.000		0.00
0182	630-80360	Drum Channel Dev MCR	30.000	30.000		
			EACH	0.000	0.00	
			23.00000	30.000		690.00
0183	630-80355	Port Mesg Panel MCR	1.000	1.000		
			EACH	0.000	0.00	
			750.00000	1.000		750.00
0185	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0186	700-70034	F/A Removal of Culvert MCR 09	4,718.220	4,718.220		
			F A	0.000	0.00	
			1.00000	4,718.220		4,718.22
0190	700-70014	F/A Incentive	20,000.000	20,000.000		
			F A	0.000	0.00	
			1.00000	20,000.000		20,000.00

CONTID: C19315  
 PCN: 19315-BID  
 PROJECT: NHR400-287

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 6  
 ESTIMATE RUN 04/03/2015  
 10:34:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0195	700-70021	F/A On-The-Job Trainee	172.000	172.000		
			1.00000	172.000		172.00
			172.000	0.000	0.00	
			1.00000	172.000		172.00
0196	202-00010	Rem Tree mcr	0.000	0.000		
			1.00000	0.000		0.00
			0.000	0.000	0.00	
			1.00000	0.000		0.00
0197	700-70034	F/A Construction Survey MCR	682.000	682.000		
			1.00000	682.000		682.00
			682.000	0.000	0.00	
			1.00000	682.000		682.00
0198	202-00010	Rem Tree	24.000	24.000		
			249.85000	24.000		5,996.40
			24.000	0.000	0.00	
			1.00000	24.000		24.00
0200	700-70380	F/A Erosion Control	0.000	0.000		
			1.00000	0.000		0.00
			0.000	0.000	0.00	
			1.00000	0.000		0.00
0201	900-00014	Added Item (Lump Sum)/ Rental Equipment MCR	1.000	1.000		
			12,977.75000	1.000		12,977.75
			1.000	0.000	0.00	
			1.00000	1.000		1.00
0202	700-70034	F/A Disposal of Material Trucking Costs MCR	3,224.940	3,224.940		
			1.00000	3,224.940		3,224.94
			3,224.940	0.000	0.00	
			1.00000	3,224.940		3,224.94
CAT 0200 CURRENT AMT \$ 991,959.31 \$ 7,230.00 \$ 878,499.51						
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0205	620-00020	Sanitary Facility	1.000	1.000		
			1,500.00000	1.000		1,500.00
			1.000	0.000	0.00	
			1.00000	1.000		1,500.00
CAT 0400 CURRENT AMT \$ 1,500.00 \$ 0.00 \$ 1,500.00						
PROJECT TOTAL CURRENT AMT \$ 993,459.31 \$ 7,230.00 \$ 879,999.51						