

ESTIMATE SUMMARY

08:26:26

 CONTID: C19332 ESTIMATE NO: 0001 PROG SPEC YR: 2005
 PCN: 19332-BID COFRS REPORTING CATEGORY: 6 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 15.0 DAYS TIME ALLOW: 92 WORK DAYS
 US285: SH 88(FEDERAL) TO MARIO PERCENT TIME: 16.30 ORIG TIME ALLOW: 92 WORK DAYS

PROJECT NO: NH2854-132
 US285: SH 88(FEDERAL) TO MARIO
 NAME OF ROAD: 285D
 PROJECT COUNTIES: ARAPAHOE, REGION 6

CONTRACTOR:
 APC CONSTRUCTION CO., LLC PAY PERIOD ENDING 06/28/2013 DATE TIME STARTED 06/10/2013
 14802 W, 44th AVE. DATE LET 04/18/2013 DATE WORK BEGAN 06/10/2013
 DATE AWARDED 04/23/2013 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 05/07/2013 DATE ACCEPTED
 GOLDEN CO 80403 303 279 6611 DATE NOTICE TO PROCEED 06/10/2013

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 3,770,098.00 PARTICIPATING	\$ 94,556.00	\$ 94,556.00
AWARD PROJECT AMT: \$ 3,213,672.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 2.51% TOTAL EARNINGS	94,556.00	94,556.00
FUNDS AVAILABLE: \$ 3,675,542.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	94,556.00
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-2,836.68	-2,836.68
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	91,719.32
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	91,719.32
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 91,719.32

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19332
 PCN: 19332-BID
 PROJECT: NH2854-132

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 07/16/2013
 08:26:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00008	*Tree Trimming	10.000	0.000		
			HOUR	0.000	0.00	
			331.00000	0.000		0.00
0010	202-00203	*Removal of Curb and Gutter	373.000	0.000		
			LF	0.000	0.00	
			12.10000	0.000		0.00
0015	202-00206	*Removal of Concrete Curb Ramp	240.000	0.000		
			SY	142.000	3,507.40	
			24.70000	142.000		3,507.40
0020	202-00240	*Removal of Asphalt Mat (Planing)	155,486.000	0.000		
			SY	0.000	0.00	
			1.20000	0.000		0.00
0025	202-00821	*Removal of Sign Panel	1.000	0.000		
			EACH	0.000	0.00	
			98.60000	0.000		0.00
0030	202-01140	*Removal of Guardrail Type 4	2,418.000	0.000		
			LF	1,320.000	22,176.00	
			16.80000	1,320.000		22,176.00
0035	202-04002	*Clean Culvert	1.000	0.000		
			EACH	0.000	0.00	
			1,480.00000	0.000		0.00
0040	202-04003	*Clean Culvert (Special)	69.000	0.000		
			EACH	0.000	0.00	
			1,330.00000	0.000		0.00
0045	202-04005	*Clean Valve Box	40.000	0.000		
			EACH	0.000	0.00	
			298.00000	0.000		0.00
0050	203-00000	*Unclassified Excavation	200.000	0.000		
			CY	0.000	0.00	
			30.80000	0.000		0.00
0055	203-01597	*Potholing	40.000	0.000		
			HOUR	0.000	0.00	
			199.00000	0.000		0.00

CONTID: C19332
 PCN: 19332-BID
 PROJECT: NH2854-132

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 07/16/2013
 08:26:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-01622	*Sweeping (With Pickup Broom)	80.000	0.000		
			HOUR	0.000	0.00	
			166.00000	0.000		0.00
0065	208-00035	*Aggregate Bag	50.000	0.000		
			LF	0.000	0.00	
			11.20000	0.000		0.00
0070	208-00045	Concrete Washout Structure	1.000	0.000		
			EACH	1.000	828.00	
			828.00000	1.000		828.00
0075	208-00052	*Storm Drain Inlet Protection (Type 2)	20.000	0.000		
			LF	0.000	0.00	
			140.00000	0.000		0.00
0080	208-00103	*Removal and Disposal of Sediment (Labor)	92.000	0.000		
			HOUR	0.000	0.00	
			44.80000	0.000		0.00
0085	208-00106	*Sweeping (Sediment Removal)	100.000	0.000		
			HOUR	0.000	0.00	
			50.50000	0.000		0.00
0090	210-00810	*Reset Ground Sign	2.000	0.000		
			EACH	0.000	0.00	
			174.00000	0.000		0.00
0095	210-04010	Adjust Manhole	116.000	0.000		
			EACH	0.000	0.00	
			244.00000	0.000		0.00
0100	210-04020	*Modify Inlet	3.000	0.000		
			EACH	0.000	0.00	
			3,030.00000	0.000		0.00
0105	210-04050	Adjust Valve Box	80.000	0.000		
			EACH	0.000	0.00	
			112.00000	0.000		0.00
0110	212-00006	*Seeding (Native)	0.070	0.000		
			ACRE	0.000	0.00	
			11,200.00000	0.000		0.00

CONTID: C19332
 PCN: 19332-BID
 PROJECT: NH2854-132

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 07/16/2013
 08:26:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	212-00032	*Soil Conditioning	0.070	0.000		
			ACRE	0.000	0.00	
			11,200.00000	0.000		0.00
0120	240-00000	*Wildlife Biologist	11.000	0.000		
			HOUR	11.000	1,826.00	
			166.00000	11.000		1,826.00
0125	240-00010	*Removal of Nests	10.000	0.000		
			HOUR	0.000	0.00	
			166.00000	0.000		0.00
0130	240-00020	*Netting	100.000	0.000		
			SY	0.000	0.00	
			22.10000	0.000		0.00
0135	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	500.000	0.000		
			TON	0.000	0.00	
			110.00000	0.000		0.00
0140	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	17,959.000	0.000		
			TON	0.000	0.00	
			62.20000	0.000		0.00
0145	411-10255	Emulsified Asphalt (Slow-Setting)	8,163.000	0.000		
			GAL	0.000	0.00	
			4.40000	0.000		0.00
0150	506-00030	Grouted Riprap	20.000	0.000		
			CY	0.000	0.00	
			552.00000	0.000		0.00
0155	603-01480	*48 Inch Reinforced Concrete Pipe	8.000	0.000		
			LF	0.000	0.00	
			274.00000	0.000		0.00
0160	603-05048	*48 Inch Reinforced Concrete End Section	1.000	0.000		
			EACH	0.000	0.00	
			1,740.00000	0.000		0.00
0165	606-00710	*Guardrail Type 7 (Style CA)	2,200.000	0.000		
			LF	0.000	0.00	
			40.90000	0.000		0.00

CONTID: C19332
 PCN: 19332-BID
 PROJECT: NH2854-132

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 07/16/2013
 08:26:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	606-00720	*Guardrail Type 7 (Style CC)	93.000	0.000		
			LF	0.000	0.00	
			51.60000	0.000		0.00
0175	608-00010	*Concrete Curb Ramp	240.000	0.000		
			SY	142.000	12,737.40	
			89.70000	142.000		12,737.40
0180	609-21010	*Curb and Gutter Type 2 (Section I-B)	314.000	0.000		
			LF	0.000	0.00	
			23.50000	0.000		0.00
0185	609-21020	*Curb and Gutter Type 2 (Section II-B)	49.000	0.000		
			LF	0.000	0.00	
			32.50000	0.000		0.00
0190	609-22021	*Curb, Gutter and Sidewalk Type 2 (Section MS)	10.000	0.000		
			LF	0.000	0.00	
			49.30000	0.000		0.00
0195	609-24010	*Gutter Type 2 (10 Foot)	42.000	0.000		
			LF	0.000	0.00	
			57.70000	0.000		0.00
0200	612-00070	*Reflector Strip (4 Inch)	225.000	0.000		
			EACH	0.000	0.00	
			22.00000	0.000		0.00
0205	613-01200	*2 Inch Electrical Conduit (Plastic)	200.000	0.000		
			LF	0.000	0.00	
			13.50000	0.000		0.00
0210	614-00011	*Sign Panel (Class I)	28.000	0.000		
			SF	0.000	0.00	
			18.00000	0.000		0.00
0215	614-00012	*Sign Panel (Class II)	16.000	0.000		
			SF	0.000	0.00	
			26.70000	0.000		0.00
0220	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	1.000	0.000		
			EACH	0.000	0.00	
			435.00000	0.000		0.00

CONTID: C19332
 PCN: 19332-BID
 PROJECT: NH2854-132

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 07/16/2013
 08:26:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	614-70150	*Pedestrian Signal Face (16) (Countdown)	28.000	0.000		
			EACH	0.000	0.00	
			723.00000	0.000		0.00
0230	614-72863	*Pedestrian Push Button Post Assembly	10.000	0.000		
			EACH	0.000	0.00	
			1,740.00000	0.000		0.00
0235	614-72875	*Loop Detector Wire	4,004.000	0.000		
			LF	0.000	0.00	
			3.60000	0.000		0.00
0240	614-85003	Impact Attenuator (Low Maintenance)	4.000	0.000		
			EACH	0.000	0.00	
			28,400.00000	0.000		0.00
0245	625-00000	*Construction Surveying	1.000	0.000		
			L S	0.400	2,208.00	
			5,520.00000	0.400		2,208.00
0250	626-00000	*Mobilization	1.000	0.000		
			L S	0.000	0.00	
			267,250.00000	0.000		0.00
0255	626-01000	*Public Information Services	1.000	0.000		
			L S	0.170	2,057.00	
			12,100.00000	0.170		2,057.00
0260	627-00007	*Epoxy Pavement Marking (Special)	176.000	0.000		
			GAL	0.000	0.00	
			184.00000	0.000		0.00
0265	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	597.000	0.000		
			GAL	0.000	0.00	
			39.10000	0.000		0.00
0270	627-01001	*Preformed Plastic Pavement Marking (Type I)	12,826.000	0.000		
			SF	0.000	0.00	
			10.40000	0.000		0.00
0275	627-30324	*Preformed Plastic Pavement Marking (Word-Symbol) (Type I)	664.000	0.000		
			SF	0.000	0.00	
			15.60000	0.000		0.00

CONTID: C19332
 PCN: 19332-BID
 PROJECT: NH2854-132

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 07/16/2013
 08:26:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	627-30329	*Preformed Plastic Pavement Marking (Xwalk-Stop Line)	6,378.000	0.000		
		SF		0.000	0.00	
			10.40000	0.000		0.00
0285	629-01110	*Locate Monuments	20.000	0.000		
		HOUR		0.000	0.00	
			138.00000	0.000		0.00
0290	629-01210	*Adjust Monument Box	4.000	0.000		
		EACH		0.000	0.00	
			221.00000	0.000		0.00
0295	630-00000	*Flagging	3,000.000	0.000		
		HOUR		0.000	0.00	
			27.30000	0.000		0.00
0300	630-00003	*Uniformed Traffic Control	40.000	0.000		
		HOUR		0.000	0.00	
			59.20000	0.000		0.00
0305	630-00004	*Traffic Control Vehicle	1.000	0.000		
		EACH		0.000	0.00	
			3,530.00000	0.000		0.00
0310	630-00007	*Traffic Control Inspection	36.000	0.000		
		DAY		0.000	0.00	
			148.00000	0.000		0.00
0315	630-00012	*Traffic Control Management	92.000	0.000		
		DAY		0.000	0.00	
			592.00000	0.000		0.00
0320	630-80001	*Flashing Beacon (Portable)	4.000	0.000		
		EACH		0.000	0.00	
			569.00000	0.000		0.00
0325	630-80335	*Barricade (Type 3 M-A) (Temporary)	8.000	0.000		
		EACH		0.000	0.00	
			96.70000	0.000		0.00
0330	630-80341	*Construction Traffic Sign (Panel Size A)	52.000	0.000		
		EACH		0.000	0.00	
			56.90000	0.000		0.00

CONTID: C19332
 PCN: 19332-BID
 PROJECT: NH2854-132

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 07/16/2013
 08:26:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	630-80342	*Construction Traffic Sign (Panel Size B)	74.000	0.000		
			EACH	0.000	0.00	
			68.30000	0.000		0.00
0340	630-80343	*Construction Traffic Sign (Panel Size C)	20.000	0.000		
			EACH	0.000	0.00	
			79.60000	0.000		0.00
0345	630-80344	*Construction Traffic Sign (Special)	188.000	0.000		
			SF	0.000	0.00	
			18.20000	0.000		0.00
0350	630-80355	*Portable Message Sign Panel	6.000	0.000		
			EACH	0.000	0.00	
			3,980.00000	0.000		0.00
0355	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	0.000		
			EACH	0.000	0.00	
			1,020.00000	0.000		0.00
0360	630-80360	*Drum Channelizing Device	150.000	0.000		
			EACH	0.000	0.00	
			28.40000	0.000		0.00
0365	630-80370	*Concrete Barrier (Temporary)	2,520.000	0.000		
			LF	864.000	22,291.20	
			25.80000	864.000		22,291.20
0370	630-80380	*Traffic Cone	500.000	0.000		
			EACH	0.000	0.00	
			4.60000	0.000		0.00
0375	630-85010	*Impact Attenuator (Temporary)	4.000	0.000		
			EACH	0.500	1,025.00	
			2,050.00000	0.500		1,025.00
0380	630-85041	*Mobile Attenuator	80.000	0.000		
			DAY	0.000	0.00	
			398.00000	0.000		0.00
0385	700-70010	F/A Minor Contract Revisions	150,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C19332
 PCN: 19332-BID
 PROJECT: NH2854-132

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 07/16/2013
 08:26:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	700-70011	F/A Partnering	3,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0395	700-70012	F/A Asphalt Pavement Incentive	68,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0400	700-70016	F/A Fuel Cost Adjustment	27,300.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0405	700-70018	F/A Roadway Smoothness Incentive	157,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0410	700-70019	F/A Asphalt Cement Cost Adjustment	89,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0415	700-70023	F/A On-The-Job Trainee	960.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0420	700-70031	F/A INTERIM SURFACE REPAIR	21,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0425	700-70034	F/A Landscape Restoration	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0430	700-70110	F/A Install Bird Deterrent Devices	30,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0435	700-70380	F/A Erosion Control	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 3,380,582.30 \$	68,656.00 \$ 68,656.00

CONTID: C19332
 PCN: 19332-BID
 PROJECT: NH2854-132

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 07/16/2013
 08:26:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 F-16-ES						
0440	202-00240	Removal of Asphalt Mat (Planing)	3,609.000	0.000		
			SY	0.000	0.00	
			1.20000	0.000		0.00
0445	403-34871	Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	199.000	0.000		
			TON	0.000	0.00	
			62.20000	0.000		0.00
			CAT 0300	CURRENT AMT \$	16,708.60 \$	0.00 \$ 0.00
CAT NO0301 F-16-FU						
0450	202-01180	*Removal of Median Barrier	299.000	0.000		
			LF	0.000	0.00	
			20.70000	0.000		0.00
0455	206-00000	*Structure Excavation	171.000	0.000		
			CY	0.000	0.00	
			28.60000	0.000		0.00
0460	206-00065	*Structure Backfill (Flow-Fill)	187.000	0.000		
			CY	0.000	0.00	
			93.10000	0.000		0.00
0465	601-03040	*Concrete Class D (Bridge)	27.000	0.000		
			CY	0.000	0.00	
			673.00000	0.000		0.00
0470	602-00020	*Reinforcing Steel (Epoxy Coated)	2,917.000	0.000		
			LB	0.000	0.00	
			2.20000	0.000		0.00
0475	606-00705	*Guardrail Type 7 (Special)	160.000	0.000		
			LF	0.000	0.00	
			343.00000	0.000		0.00
			CAT 0301	CURRENT AMT \$	107,958.00 \$	0.00 \$ 0.00
CAT NO0302 F-17-B						
0480	202-00201	*Removal of Curb	233.000	0.000		
			LF	0.000	0.00	
			7.90000	0.000		0.00
0485	206-00000	*Structure Excavation	142.000	0.000		
			CY	0.000	0.00	
			28.60000	0.000		0.00

CONTID: C19332
 PCN: 19332-BID
 PROJECT: NH2854-132

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 07/16/2013
 08:26:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0302 F-17-B							
0490	206-00065	*Structure Backfill (Flow-Fill)	132.000	0.000			
			CY	0.000	0.00		
			93.10000	0.000		0.00	
0495	601-03040	*Concrete Class D (Bridge)	40.000	0.000			
			CY	0.000	0.00		
			673.00000	0.000		0.00	
0500	601-06150	*Concrete (Patching)	35.000	0.000			
			SF	0.000	0.00		
			283.00000	0.000		0.00	
0505	602-00020	*Reinforcing Steel (Epoxy Coated)	4,173.000	0.000			
			LB	0.000	0.00		
			2.20000	0.000		0.00	
0510	606-00705	*Guardrail Type 7 (Special)	127.000	0.000			
			LF	0.000	0.00		
			343.00000	0.000		0.00	
			CAT 0302	CURRENT AMT \$	107,757.70 \$	0.00 \$	0.00
CAT NO0303 F-17-CZ							
0515	202-00246	*Removal of Asphalt Mat (Planing) (Special)	1,000.000	0.000			
			SY	0.000	0.00		
			7.60000	0.000		0.00	
0520	202-00450	*Removal of Portions of Present Structure (Class 1)	100.000	0.000			
			SY	0.000	0.00		
			85.20000	0.000		0.00	
0525	202-00453	*Removal of Portions of Present Structure (Class 2)	10.000	0.000			
			SY	0.000	0.00		
			188.00000	0.000		0.00	
0530	202-00460	*Removal of Portions of Present Structure (Class 3)	1.000	0.000			
			SY	0.000	0.00		
			704.00000	0.000		0.00	
0535	202-00500	*Removal of Portions of Present Structure	1.000	0.000			
			EACH	0.000	0.00		
			12,200.00000	0.000		0.00	

CONTID: C19332
 PCN: 19332-BID
 PROJECT: NH2854-132

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 07/16/2013
 08:26:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 F-17-CZ						
0540	403-34871	Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	116.000	0.000		
			TON	0.000	0.00	
			62.20000	0.000		0.00
0545	515-00120	*Waterproofing (Membrane)	1,000.000	0.000		
			SY	0.000	0.00	
			16.50000	0.000		0.00
0550	518-03100	*Rapid Cure Silicone Joint Seal	426.000	0.000		
			LF	0.000	0.00	
			62.70000	0.000		0.00
0555	601-06100	*Concrete (Patching)	5.000	0.000		
			CY	0.000	0.00	
			3,250.00000	0.000		0.00
0560	601-06150	*Concrete (Patching)	104.000	0.000		
			SF	0.000	0.00	
			283.00000	0.000		0.00
0565	602-00020	*Reinforcing Steel (Epoxy Coated)	650.000	0.000		
			LB	0.000	0.00	
			2.20000	0.000		0.00
0570	619-50320	4 Inch Plastic Pipe	10.000	0.000		
			LF	0.000	0.00	
			275.00000	0.000		0.00
			CAT 0303	CURRENT AMT \$	131,191.40 \$	0.00 \$
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0575	620-00001	Field Office (Class 1)	1.000	0.000		
			EACH	1.000	11,300.00	
			11,300.00000	1.000		11,300.00
0580	620-00011	Field Laboratory (Class 1)	1.000	0.000		
			EACH	1.000	13,500.00	
			13,500.00000	1.000		13,500.00
0585	620-00020	Sanitary Facility	1.000	0.000		
			EACH	1.000	1,100.00	
			1,100.00000	1.000		1,100.00
			CAT 0400	CURRENT AMT \$	25,900.00 \$	25,900.00 \$
			PROJECT TOTAL	CURRENT AMT \$	3,770,098.00 \$	94,556.00 \$
						94,556.00