

ESTIMATE SUMMARY

16:35:26

 CONTID: C19336 ESTIMATE NO: 0006 PROG SPEC YR: 2005
 PCN: 19336-BID COFRS REPORTING CATEGORY: 1 FACS REF NO:

CONTRACT DESCRIPTION: SH40 BYERS TO DEER TRAIL
 TIME CHARGED: 70.0 DAYS TIME ALLOW: 74 WORK DAYS
 PERCENT TIME: 94.59 ORIG TIME ALLOW: 74 WORK DAYS

PROJECT NO: STA0405-035
 SH40 BYERS TO DEER TRAIL
 NAME OF ROAD: 040D
 PROJECT COUNTIES: ARAPAHOE, REGION 1

CONTRACTOR: STRUCTURES, INC.
 4 INVERNESS COURT E, SUITE 250
 ENGLEWOOD CO 80112 303-770-7878

PAY PERIOD ENDING	04/18/2014	DATE TIME STARTED	08/26/2013
DATE LET	06/20/2013	DATE WORK BEGAN	
DATE AWARDED	07/19/2013	DATE TIME STOPPED	04/02/2014
DATE CONTRACT EXECUTED	08/12/2013	DATE ACCEPTED	04/02/2014
DATE NOTICE TO PROCEED	08/26/2013		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 3,033,891.68 PARTICIPATING	\$ 3,033,891.70	\$ 184,967.49
AWARD PROJECT AMT:	\$ 2,901,895.20 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	100.00% TOTAL EARNINGS	3,033,891.70	184,967.49
FUNDS AVAILABLE:	\$ -0.02 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	3,033,891.70	184,967.49
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-43,528.43	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	2,990,363.27	184,967.49
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	2,990,363.27	184,967.49
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 184,967.49

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19336
 PCN: 19336-BID
 PROJECT: STA0405-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 2
 ESTIMATE RUN 04/18/2014
 16:35:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00240	*Removal of Asphalt Mat (Planing)	12,401.000	12,401.000		
			SY	0.000	0.00	
			4.75000	12,401.000		58,904.75
0010	202-01130	*Removal of Guardrail Type 3	104.000	104.000		
			LF	0.000	0.00	
			7.50000	104.000		780.00
0015	203-00060	Embankment Material (Complete In Place)	900.000	900.000		
			CY	0.000	0.00	
			30.50000	900.000		27,450.00
0020	203-01597	Potholing	0.000	0.000		
			HOURL	0.000	0.00	
			204.00000	0.000		0.00
0025	208-00035	Aggregate Bag	155.000	155.000		
			LF	0.000	0.00	
			11.00000	155.000		1,705.00
0030	208-00045	Concrete Washout Structure	2.000	2.000		
			EACH	0.000	0.00	
			644.00000	2.000		1,288.00
0035	208-00103	Removal and Disposal of Sediment (Labor)	0.000	0.000		
			HOURL	0.000	0.00	
			41.20000	0.000		0.00
0040	208-00106	Sweeping (Sediment Removal)	6.000	6.000		
			HOURL	0.000	0.00	
			67.00000	6.000		402.00
0045	212-00006	Seeding (Native)	1.750	1.750		
			ACRE	0.000	0.00	
			1,545.00000	1.750		2,703.75
0050	212-00032	Soil Conditioning	1.750	1.750		
			ACRE	0.000	0.00	
			3,090.00000	1.750		5,407.50
0055	216-00201	Soil Retention Blanket (Straw-Coconut)	8,457.000	8,457.000		
			SY	0.000	0.00	
			2.00000	8,457.000		16,914.00

CONTID: C19336
 PCN: 19336-BID
 PROJECT: STA0405-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 3
 ESTIMATE RUN 04/18/2014
 16:35:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	240-00010	Removal of Nests	0.000	0.000		
			HOUR	0.000	0.00	
			33.00000	0.000		0.00
0065	250-00120	Material Sampling and Delivery	12.000	12.000		
			EACH	0.000	0.00	
			154.50000	12.000		1,854.00
0070	250-00235	Coating Lead-Based Paint	35.000	35.000		
			GAL	0.000	0.00	
			194.00000	35.000		6,790.00
0075	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	634.240	90.040		
			TON	544.200	111,561.00	
			205.00000	634.240		130,019.20
0080	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	0.000	0.000		
			TON	0.000	0.00	
			109.00000	0.000		0.00
0085	411-10255	*Emulsified Asphalt (Slow-Setting)	9,011.000	9,011.000		
			GAL	0.000	0.00	
			2.60000	9,011.000		23,428.60
0090	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	2,725.000	2,725.000		
			LF	0.000	0.00	
			15.20000	2,725.000		41,420.00
0095	606-02005	*End Anchorage (Flared)	20.000	20.000		
			EACH	0.000	0.00	
			1,519.00000	20.000		30,380.00
0105	612-00001	*Delineator (Type I)	0.000	0.000		
			EACH	0.000	0.00	
			19.25000	0.000		0.00
0110	612-00003	*Delineator (Type III)	10.000	10.000		
			EACH	0.000	0.00	
			21.50000	10.000		215.00
0115	625-00001	*Construction Surveying (Hourly)	27.700	27.700		
			HOUR	0.000	0.00	
			237.00000	27.700		6,564.90

CONTID: C19336
 PCN: 19336-BID
 PROJECT: STA0405-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 4
 ESTIMATE RUN 04/18/2014
 16:35:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0120	626-00000	*Mobilization	1.000	0.943		
			L S	0.057	15,853.70	
			278,135.00000	1.000		278,135.00
0125	626-01000	Public Information Services	1.000	0.800		
			L S	0.200	508.80	
			2,544.00000	1.000		2,544.00
0130	627-00005	*Epoxy Pavement Marking	368.000	306.300		
			GAL	61.700	4,133.90	
			67.00000	368.000		24,656.00
0135	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	448.000	448.000		
			GAL	0.000	0.00	
			36.00000	448.000		16,128.00
0140	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	295.000	295.000		
			SF	0.000	0.00	
			18.58000	295.000		5,481.10
0145	630-00000	*Flagging	603.500	485.000		
			HOUR	118.500	2,725.50	
			23.00000	603.500		13,880.50
0150	630-00012	*Traffic Control Management	55.000	45.000		
			DAY	10.000	6,700.00	
			670.00000	55.000		36,850.00
0155	630-00007	*Traffic Control Inspection	93.000	87.000		
			DAY	6.000	1,020.00	
			170.00000	93.000		15,810.00
0160	630-80001	*Flashing Beacon (Portable)	0.000	0.000		
			EACH	0.000	0.00	
			2,266.00000	0.000		0.00
0165	630-80335	*Barricade (Type 3 M-A) (Temporary)	6.000	3.000		
			EACH	3.000	372.00	
			124.00000	6.000		744.00
0170	630-80341	*Construction Traffic Sign (Panel Size A)	18.000	9.000		
			EACH	9.000	189.00	
			21.00000	18.000		378.00

CONTID: C19336
 PCN: 19336-BID
 PROJECT: STA0405-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 5
 ESTIMATE RUN 04/18/2014
 16:35:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0175	630-80342	*Construction Traffic Sign (Panel Size B)	82.000	41.000		
			EACH	41.000	902.00	
			22.00000	82.000		1,804.00
0180	630-80343	*Construction Traffic Sign (Panel Size C)	8.000	4.000		
			EACH	4.000	92.00	
			23.00000	8.000		184.00
0185	630-80344	*Construction Traffic Sign (Special)	513.000	204.000		
			SF	309.000	6,056.40	
			19.60000	513.000		10,054.80
0190	630-80355	*Portable Message Sign Panel	2.000	1.000		
			EACH	1.000	6,180.00	
			6,180.00000	2.000		12,360.00
0195	630-80360	*Drum Channelizing Device	108.000	54.000		
			EACH	54.000	1,242.00	
			23.00000	108.000		2,484.00
0200	630-80367	*Portable Traffic Speed Monitor	0.000	0.000		
			EACH	0.000	0.00	
			4,326.00000	0.000		0.00
0205	630-80380	*Traffic Cone	32.000	16.000		
			EACH	16.000	96.00	
			6.00000	32.000		192.00
0210	630-86810	*Traffic Signal (Temporary)	4.000	4.000		
			EACH	0.000	0.00	
			12,400.00000	4.000		49,600.00
0215	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0220	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0225	700-70016	F/A Fuel Cost Adjustment	0.430	0.430		
			F A	0.000	0.00	
			1.00000	0.430		0.43

CONTID: C19336
 PCN: 19336-BID
 PROJECT: STA0405-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 6
 ESTIMATE RUN 04/18/2014
 16:35:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0230	700-70018	F/A Roadway Smoothness Incentive	42,859.750	42,859.750		
			F A	0.000	0.00	
			1.00000	42,859.750		42,859.75
0235	700-70019	F/A Asphalt Cement Cost Adjustment	-9,726.570	-9,726.570		
			F A	0.000	0.00	
			1.00000	-9,726.570		-9,726.57
0240	700-70021	F/A On-The-Job Trainee	1,094.000	1,094.000		
			HOOR	0.000	0.00	
			1.00000	1,094.000		1,094.00
0245	700-70025	F/A Quality Incentive Payment	18,094.540	0.000		
			F A	18,094.540	18,094.54	
			1.00000	18,094.540		18,094.54
0250	700-70031	F/A INTERIM SURFACE REPAIR	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0255	700-70035	F/A HIGH SPEED INTERNET	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0260	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0590	403-34751	HMA (Gr SX) (75) (PG 64-28) Revised Roadway HMA	10,997.520	10,925.020		
			TON	72.500	7,684.28	
			105.99000	10,997.520		1,165,627.14
			CAT 0200	CURRENT AMT	\$ 2,045,461.39	\$ 183,411.12
					\$ 2,045,461.39	
CAT NO0300 F-20-F						
0265	202-00240	*Removal of Asphalt Mat (Planing)	1,761.000	1,761.000		
			SY	0.000	0.00	
			4.75000	1,761.000		8,364.75
0270	202-00425	Removal of Bridge Railing	984.000	984.000		
			LF	0.000	0.00	
			6.00000	984.000		5,904.00

CONTID: C19336
 PCN: 19336-BID
 PROJECT: STA0405-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 7
 ESTIMATE RUN 04/18/2014
 16:35:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 F-20-F						
0275	202-00450	Removal of Portions of Present Structure (Class 1)	807.100	807.100		
			SY	0.000	0.00	
			97.00000	807.100		78,288.70
0280	202-00453	Removal of Portions of Present Structure (Class 2)	598.900	598.900		
			SY	0.000	0.00	
			189.00000	598.900		113,192.10
0285	202-00460	Removal of Portions of Present Structure (Class 3)	1.300	1.300		
			SY	0.000	0.00	
			121.00000	1.300		157.30
0290	202-00504	Removal of Expansion Device	126.000	126.000		
			LF	0.000	0.00	
			155.50000	126.000		19,593.00
0295	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	0.000	0.000		
			TON	0.000	0.00	
			109.00000	0.000		0.00
0300	420-00520	Geogrid Pavement Reinforcement	44.000	44.000		
			SY	0.000	0.00	
			48.00000	44.000		2,112.00
0305	515-00120	*Waterproofing (Membrane)	1,751.000	1,751.000		
			SY	0.000	0.00	
			15.50000	1,751.000		27,140.50
0310	515-00410	Concrete Sealer (Calcium Nitrite)	806.000	806.000		
			SY	0.000	0.00	
			20.50000	806.000		16,523.00
0315	518-01004	Bridge Expansion Device (0-4 Inch)	126.000	126.000		
			LF	0.000	0.00	
			390.00000	126.000		49,140.00
0320	518-01050	Bridge Expansion Device (Special)	40.000	40.000		
			LF	0.000	0.00	
			192.00000	40.000		7,680.00
0325	518-03100	Rapid Cure Silicone Joint Seal	41.000	41.000		
			LF	0.000	0.00	
			77.00000	41.000		3,157.00

CONTID: C19336
 PCN: 19336-BID
 PROJECT: STA0405-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 8
 ESTIMATE RUN 04/18/2014
 16:35:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 F-20-F							
0330	601-03000	Concrete Class D	31.040	30.800			
			CY	0.240	163.20		
			680.00000	31.040		21,107.20	
0335	601-03540	Concrete Class DT (Deck Topping)	56.500	56.500			
			CY	0.000	0.00		
			825.00000	56.500		46,612.50	
0340	602-00020	Reinforcing Steel (Epoxy Coated)	6,334.000	6,334.000			
			LB	0.000	0.00		
			2.40000	6,334.000		15,201.60	
0345	606-01370	*Transition Type 3G	4.000	4.000			
			EACH	0.000	0.00		
			1,051.00000	4.000		4,204.00	
0350	606-11010	Bridge Rail Type 10R	996.000	996.000			
			LF	0.000	0.00		
			145.00000	996.000		144,420.00	
0595	403-34751	HMA (Gr SX) (75) (PG 64-28) Revised F bridge HMA	339.400	339.400			
			TON	0.000	0.00		
			105.99000	339.400		35,973.01	
			CAT 0300	CURRENT AMT \$	598,770.66 \$	163.20 \$	598,770.66
CAT NO0301 F-20-C							
0355	202-00240	*Removal of Asphalt Mat (Planing)	813.000	813.000			
			SY	0.000	0.00		
			4.75000	813.000		3,861.75	
0360	202-00425	Removal of Bridge Railing	528.000	528.000			
			LF	0.000	0.00		
			6.00000	528.000		3,168.00	
0365	202-00450	Removal of Portions of Present Structure (Class 1)	327.200	327.200			
			SY	0.000	0.00		
			97.00000	327.200		31,738.40	
0370	202-00453	Removal of Portions of Present Structure (Class 2)	187.000	187.000			
			SY	0.000	0.00		
			189.00000	187.000		35,343.00	

CONTID: C19336
 PCN: 19336-BID
 PROJECT: STA0405-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 9
 ESTIMATE RUN 04/18/2014
 16:35:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0301 F-20-C							
0375	202-00460	Removal of Portions of Present Structure (Class 3)	66.000	66.000			
			SY	0.000	0.00		
			121.00000	66.000		7,986.00	
0380	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	0.000	0.000			
			TON	0.000	0.00		
			109.00000	0.000		0.00	
0385	515-00120	*Waterproofing (Membrane)	814.000	814.000			
			SY	0.000	0.00		
			15.50000	814.000		12,617.00	
0390	515-00410	Concrete Sealer (Calcium Nitrite)	328.000	328.000			
			SY	0.000	0.00		
			20.50000	328.000		6,724.00	
0395	601-03540	Concrete Class DT (Deck Topping)	22.000	22.000			
			CY	0.000	0.00		
			825.00000	22.000		18,150.00	
0400	606-01370	*Transition Type 3G	4.000	4.000			
			EACH	0.000	0.00		
			1,051.00000	4.000		4,204.00	
0405	606-11010	Bridge Rail Type 10R	488.000	488.000			
			LF	0.000	0.00		
			145.00000	488.000		70,760.00	
0600	403-34751	HMA (Gr SX) (75) (PG 64-28) Revised C bridge HMA	180.000	180.000			
			TON	0.000	0.00		
			105.99000	180.000		19,078.20	
			CAT 0301	CURRENT AMT \$	213,630.35 \$	0.00 \$	213,630.35
CAT NO0302 F-20-L							
0410	202-00240	*Removal of Asphalt Mat (Planing)	133.000	133.000			
			SY	0.000	0.00		
			4.75000	133.000		631.75	
0415	202-00425	Removal of Bridge Railing	118.000	118.000			
			LF	0.000	0.00		
			6.00000	118.000		708.00	

CONTID: C19336
 PCN: 19336-BID
 PROJECT: STA0405-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 10
 ESTIMATE RUN 04/18/2014
 16:35:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0302 F-20-L							
0420	202-00450	Removal of Portions of Present Structure (Class 1)	57.000	57.000			
			SY	0.000	0.00		
			97.00000	57.000		5,529.00	
0425	202-00453	Removal of Portions of Present Structure (Class 2)	20.000	20.000			
			SY	0.000	0.00		
			189.00000	20.000		3,780.00	
0430	202-00460	Removal of Portions of Present Structure (Class 3)	3.000	3.000			
			SY	0.000	0.00		
			121.00000	3.000		363.00	
0435	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	0.000	0.000			
			TON	0.000	0.00		
			109.00000	0.000		0.00	
0440	515-00120	*Waterproofing (Membrane)	130.000	130.000			
			SY	0.000	0.00		
			15.50000	130.000		2,015.00	
0445	515-00410	Concrete Sealer (Calcium Nitrite)	57.000	57.000			
			SY	0.000	0.00		
			20.50000	57.000		1,168.50	
0450	601-03540	Concrete Class DT (Deck Topping)	3.300	3.300			
			CY	0.000	0.00		
			825.00000	3.300		2,722.50	
0455	606-01370	*Transition Type 3G	4.000	4.000			
			EACH	0.000	0.00		
			1,051.00000	4.000		4,204.00	
0460	606-11010	Bridge Rail Type 10R	78.000	78.000			
			LF	0.000	0.00		
			145.00000	78.000		11,310.00	
0605	403-34751	HMA (Gr SX) (75) (PG 64-28) Revised L bridge HMA	28.000	28.000			
			TON	0.000	0.00		
			105.99000	28.000		2,967.72	
			CAT 0302	CURRENT AMT \$	35,399.47 \$	0.00 \$	35,399.47

CONTID: C19336
 PCN: 19336-BID
 PROJECT: STA0405-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 11
 ESTIMATE RUN 04/18/2014
 16:35:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 F-20-J						
0465	202-00240	*Removal of Asphalt Mat (Planing)	194.000	194.000		
			SY	0.000	0.00	
			4.75000	194.000		921.50
0470	202-00425	Removal of Bridge Railing	158.000	158.000		
			LF	0.000	0.00	
			6.00000	158.000		948.00
0475	202-00450	Removal of Portions of Present Structure (Class 1)	66.000	66.000		
			SY	0.000	0.00	
			97.00000	66.000		6,402.00
0480	202-00453	Removal of Portions of Present Structure (Class 2)	41.000	41.000		
			SY	0.000	0.00	
			189.00000	41.000		7,749.00
0485	202-00460	Removal of Portions of Present Structure (Class 3)	4.000	4.000		
			SY	0.000	0.00	
			121.00000	4.000		484.00
0490	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	0.000	0.000		
			TON	0.000	0.00	
			109.00000	0.000		0.00
0495	515-00120	*Waterproofing (Membrane)	200.000	200.000		
			SY	0.000	0.00	
			15.50000	200.000		3,100.00
0500	515-00410	Concrete Sealer (Calcium Nitrite)	66.000	66.000		
			SY	0.000	0.00	
			20.50000	66.000		1,353.00
0505	601-03540	Concrete Class DT (Deck Topping)	4.200	4.200		
			CY	0.000	0.00	
			825.00000	4.200		3,465.00
0510	606-01370	*Transition Type 3G	4.000	4.000		
			EACH	0.000	0.00	
			1,051.00000	4.000		4,204.00
0515	606-11010	Bridge Rail Type 10R	116.000	116.000		
			LF	0.000	0.00	
			145.00000	116.000		16,820.00

CONTID: C19336
 PCN: 19336-BID
 PROJECT: STA0405-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 12
 ESTIMATE RUN 04/18/2014
 16:35:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0304 F-20-J							
0610	403-34751	HMA (Gr SX) (75) (PG 64-28) Revised J bridge HMA	44.000	44.000			
			TON	0.000	0.00		
			105.99000	44.000		4,663.56	
0620	900-00014	Added Item (Lump Sum)/ Timber Girder Repair	1.000	0.000			
			L S	1.000	1,393.17		
			1,393.17000	1.000		1,393.17	
			CAT 0304	CURRENT AMT \$	51,503.23 \$	1,393.17 \$	51,503.23
CAT NO0305 F-20-K							
0520	202-00240	*Removal of Asphalt Mat (Planing)	240.000	240.000			
			SY	0.000	0.00		
			4.75000	240.000		1,140.00	
0525	202-00425	Removal of Bridge Railing	181.000	181.000			
			LF	0.000	0.00		
			6.00000	181.000		1,086.00	
0530	202-00450	Removal of Portions of Present Structure (Class 1)	79.300	79.300			
			SY	0.000	0.00		
			97.00000	79.300		7,692.10	
0535	202-00453	Removal of Portions of Present Structure (Class 2)	6.500	6.500			
			SY	0.000	0.00		
			189.00000	6.500		1,228.50	
0540	202-00460	Removal of Portions of Present Structure (Class 3)	2.000	2.000			
			SY	0.000	0.00		
			121.00000	2.000		242.00	
0545	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	0.000	0.000			
			TON	0.000	0.00		
			109.00000	0.000		0.00	
0550	515-00120	*Waterproofing (Membrane)	234.000	234.000			
			SY	0.000	0.00		
			15.50000	234.000		3,627.00	
0555	515-00410	Concrete Sealer (Calcium Nitrite)	81.000	81.000			
			SY	0.000	0.00		
			20.50000	81.000		1,660.50	

CONTID: C19336
 PCN: 19336-BID
 PROJECT: STA0405-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 13
 ESTIMATE RUN 04/18/2014
 16:35:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0305 F-20-K							
0560	601-03540	Concrete Class DT (Deck Topping)	2.600	2.600			
			CY	0.000	0.00		
			825.00000	2.600		2,145.00	
0565	606-01370	*Transition Type 3G	4.000	4.000			
			EACH	0.000	0.00		
			1,051.00000	4.000		4,204.00	
0570	606-11010	Bridge Rail Type 10R	140.000	140.000			
			LF	0.000	0.00		
			145.00000	140.000		20,300.00	
0615	403-34751	HMA (Gr SX) (75) (PG 64-28) Revised K bridge HMA	52.000	52.000			
			TON	0.000	0.00		
			105.99000	52.000		5,511.48	
			CAT 0305	CURRENT AMT \$	48,836.58 \$	0.00 \$	48,836.58
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0575	620-00002	Field Office (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			22,728.00000	1.000		22,728.00	
0580	620-00012	Field Laboratory (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			16,048.00000	1.000		16,048.00	
0585	620-00020	Sanitary Facility	2.000	2.000			
			EACH	0.000	0.00		
			757.00000	2.000		1,514.00	
			CAT 0400	CURRENT AMT \$	40,290.00 \$	0.00 \$	40,290.00
PROJECT TOTAL			CURRENT AMT \$	3,033,891.68 \$	184,967.49 \$		3,033,891.68