

ESTIMATE SUMMARY

10:06:17

 CONTID: C19339-COMBO ESTIMATE NO: 0008 PROG SPEC YR: 2005
 PCN: 17771-BID COFRS REPORTING CATEGORY: 6 FACS REF NO:

CONTRACT DESCRIPTION: I-70 HAVANA BRIDGE REPLACEMENT
 TIME CHARGED: 4.0 DAYS TIME ALLOW: 380 WORK DAYS
 PERCENT TIME: 1.05 ORIG TIME ALLOW: 380 WORK DAYS

PROJECT NO: IM0704-222
 I-70:HAVANA TO I-225 RESURFACING

NAME OF ROAD:

PROJECT COUNTIES: DENVER ADAMS, REGION 1

CONTRACTOR:

LAWRENCE CONSTRUCTION COMPANY PAY PERIOD ENDING 11/30/2015 DATE TIME STARTED 05/22/2015
 9002 N. MOORE RD. DATE LET 05/05/2015 DATE WORK BEGAN 05/22/2015
 DATE AWARDED 05/05/2015 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 03/27/2015 DATE ACCEPTED
 LITTLETON CO 80125 (303)791-5642 DATE NOTICE TO PROCEED 05/22/2015

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 5,891,500.65 PARTICIPATING	\$ 3,661,456.94	\$ 146,987.91
AWARD PROJECT AMT: \$ 24,975,352.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 62.15% TOTAL EARNINGS	3,661,456.94	146,987.91
FUNDS AVAILABLE: \$ 2,230,043.71 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS 3,661,456.94	146,987.91
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-109,843.71	-4,409.64
	SECURITIES ENCUMBERED 0.00	0.00
	NET EARNINGS 3,551,613.23	142,578.27
	LIQUIDATED DAMAGES 0.00	0.00
	AUTOPAY ADJUSTMENT 0.00	0.00
	AMOUNT DUE 3,551,613.23	142,578.27
	OTHER ADJUSTMENTS 0.00	0.00
	PAYMENT DUE	\$ 142,578.27

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19339-COMBO
 PCN: 17771-BID
 PROJECT: IM0704-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 2
 ESTIMATE RUN 12/09/2015
 10:06:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 I-70 RESURFACING						
0005	700-70010	F/A Minor Contract Revisions	360,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0010	700-70035	F/A On-The-Job-Trainee	1,320.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0015	950-00000	Contract Management Non-BE Resurfacing Havana to I-225	98,000.000	73,500.000		
			DOL	0.000	0.00	
			1.00000	73,500.000		73,500.00
0020	950-00001	Quality Management Non-BE Resurfacing Havana to I-225 - Qua	130,000.000	97,500.000		
			DOL	0.000	0.00	
			1.00000	97,500.000		97,500.00
0025	950-00002	Safety Management Non-BE Resurfacing Havana to I-225 - Saf	13,320.000	9,990.000		
			DOL	0.000	0.00	
			1.00000	9,990.000		9,990.00
0030	950-00003	*Public Information Management Non-BE Resurfacing Havana to I-225 - Pub	8,900.000	8,900.000		
			DOL	0.000	0.00	
			1.00000	8,900.000		8,900.00
0035	950-00004	Mobilization Non-BE Resurfacing	21,200.000	21,200.000		
			DOL	0.000	0.00	
			1.00000	21,200.000		21,200.00
0040	950-00005	Bonds and Insurance Non-BE Resurfacing Havana to I-225 - Bon	6,000.000	6,000.000		
			DOL	0.000	0.00	
			1.00000	6,000.000		6,000.00
0045	950-00101	*Stone Matrix Asphalt Non-BE Resurfacing Havana to I-225 - SMA	1,871,393.000	1,625,191.140		
			DOL	0.000	0.00	
			1.00000	1,625,191.140		1,625,191.14
0050	950-00106	Design Services Non-BE Resurfacing Havana to I-225 - Des	150,000.000	150,000.000		
			DOL	0.000	0.00	
			1.00000	150,000.000		150,000.00
0055	950-00400	Tolling Infrastructure Non-BE Resurfacing Havana to I-225 - Tol	15,000.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C19339-COMBO
 PCN: 17771-BID
 PROJECT: IM0704-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3
 ESTIMATE RUN 12/09/2015
 10:06:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 I-70 RESURFACING						
0060	950-00500	Removal/Resets Non-BE Resurfacing Havana to I-225 - Rem	209,300.000	154,023.740		
		DOL		0.000	0.00	
			1.00000	154,023.740		154,023.74
0065	950-00501	Signing and Striping Non-BE Resurfacing Havana to I-225 - Sig	55,050.000	4,228.500		
		DOL		0.000	0.00	
			1.00000	4,228.500		4,228.50
0070	950-00505	Maintenance of Traffic Non-BE Resurfacing Havana to I-225 - Mai	115,500.000	86,625.000		
		DOL		0.000	0.00	
			1.00000	86,625.000		86,625.00
0075	950-00506	Environmental Management Non-BE Resurfacing Havana to I-225 - Env	1,670.000	1,670.000		
		DOL		0.000	0.00	
			1.00000	1,670.000		1,670.00
0226	900-00014	Added Item (Lump Sum)/	32,300.980	32,300.980		
		L S		0.000	0.00	
			1.00000	32,300.980		32,300.98
0228	700-70019	F/A Asphalt Cement Cost Adjustment	0.000	-44,658.340		
		F A		0.000	0.00	
			1.00000	-44,658.340		-44,658.34
0229	700-70016	F/A Fuel Cost Adjustment	0.000	-30,750.730		
		F A		0.000	0.00	
			1.00000	-30,750.730		-30,750.73
0236	900-00006	Added Item (Dollar)/ Working Time Violation - Resurfacing	0.000	-18,400.000		
		DOL		0.000	0.00	
			1.00000	-18,400.000		-18,400.00
0237	950-00105	Roadway (Other)	32,232.710	0.000		
		DOL		32,232.710	32,232.71	
			1.00000	32,232.710		32,232.71
0238	900-00006	Added Item (Dollar)/ Bottleneck Mitigation Work	97,490.960	0.000		
		DOL		97,490.960	97,490.96	
			1.00000	97,490.960		97,490.96
CAT 0200			CURRENT AMT	\$ 3,218,677.65 \$	129,723.67 \$	2,307,043.96

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 RAILWAY OVERHEAD STRUCTURE						
0080	950-00000	Contract Management Non-BE Railway Overhead Structure - Cont	30,000.000	10,500.000		
		DOL		1,500.000	1,500.00	
			1.00000	12,000.000		12,000.00
0085	950-00001	Quality Management Non-BE Railway Overhead Structure - Qual	42,000.000	14,700.000		
		DOL		2,100.000	2,100.00	
			1.00000	16,800.000		16,800.00
0090	950-00002	Safety Management Non-BE Railway Overhead Structure - Safe	6,318.000	2,211.300		
		DOL		315.900	315.90	
			1.00000	2,527.200		2,527.20
0095	950-00003	*Public Information Management Non-BE Railway Overhead Structure - Publ	4,500.000	2,700.000		
		DOL		0.000	0.00	
			1.00000	2,700.000		2,700.00
0100	950-00004	Mobilization Non-BE Railway Overhead Structure - Mobi	35,800.000	21,480.000		
		DOL		0.000	0.00	
			1.00000	21,480.000		21,480.00
0105	950-00005	Bonds and Insurance Non-BE Railway Overhead Structure - Bond	4,200.000	4,200.000		
		DOL		0.000	0.00	
			1.00000	4,200.000		4,200.00
0110	950-00106	Design Services Non-BE Railway Overhead Structure - Desi	130,000.000	125,029.400		
		DOL		0.000	0.00	
			1.00000	125,029.400		125,029.40
0115	950-00300	Unclassified Excavation Non-BE Railway Overhead Structure - Uncl	290,000.000	0.000		
		DOL		0.000	0.00	
			1.00000	0.000		0.00
0120	950-00301	Unclassified Embankment Non-BE Railway Overhead Structure - Uncl	37,100.000	0.000		
		DOL		0.000	0.00	
			1.00000	0.000		0.00
0125	950-00302	Aggregate Base Course Non-BE Railway Overhead Structure - Aggr	14,480.000	0.000		
		DOL		0.000	0.00	
			1.00000	0.000		0.00
0130	950-00502	Utility Work Non-BE Railway Overhead Structure - Util	10,000.000	10,000.000		
		DOL		0.000	0.00	
			1.00000	10,000.000		10,000.00

CONTID: C19339-COMBO
 PCN: 17771-BID
 PROJECT: IM0704-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5
 ESTIMATE RUN 12/09/2015
 10:06:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 RAILWAY OVERHEAD STRUCTURE						
0135	950-00503	Railroad Work Non-BE Railway Overhead Structure - Rail	10,000.000	10,000.000		
		DOL		0.000	0.00	
			1.00000	10,000.000		10,000.00
0140	950-00506	Environmental Management Non-BE Railway Overhead Structure - Envi	5,010.000	1,670.000		
		DOL		0.000	0.00	
			1.00000	1,670.000		1,670.00
			CAT 0201	CURRENT AMT \$	619,408.00 \$	3,915.90 \$
CAT NO0202 I-70 SHOULDER RECONSTRUCTION						
0145	950-00000	Contract Management Non-BE I-70 Shoulder Reconstruction	25,000.000	25,000.000		
		DOL		0.000	0.00	
			1.00000	25,000.000		25,000.00
0150	950-00001	Quality Management Non-BE I-70 Shoulder Reconstruction - Qu	26,865.000	26,865.000		
		DOL		0.000	0.00	
			1.00000	26,865.000		26,865.00
0155	950-00002	Safety Management Non-BE I-70 Shoulder Reconstruction - Sa	6,600.000	6,600.000		
		DOL		0.000	0.00	
			1.00000	6,600.000		6,600.00
0160	950-00003	*Public Information Management Non-BE I-70 Shoulder Reconstruction - Pu	4,500.000	4,500.000		
		DOL		0.000	0.00	
			1.00000	4,500.000		4,500.00
0165	950-00004	Mobilization Non-BE I-70 Shoulder Reconstruction - Mo	4,300.000	4,300.000		
		DOL		0.000	0.00	
			1.00000	4,300.000		4,300.00
0170	950-00005	Bonds and Insurance Non-BE I-70 Shoulder Reconstruction - Bo	600.000	600.000		
		DOL		0.000	0.00	
			1.00000	600.000		600.00
0175	950-00103	*Concrete Pavement (11 Inch to 13 Inch) Non-BE I-70 Shoulder Reconstruction - Co	91,250.000	91,250.000		
		DOL		0.000	0.00	
			1.00000	91,250.000		91,250.00
0180	950-00106	Design Services Non-BE I-70 Shoulder Reconstruction - De	25,000.000	25,000.000		
		DOL		0.000	0.00	
			1.00000	25,000.000		25,000.00

CONTID: C19339-COMBO
 PCN: 17771-BID
 PROJECT: IM0704-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6
 ESTIMATE RUN 12/09/2015
 10:06:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0202 I-70 SHOULDER RECONSTRUCTION							
0185	950-00302	Aggregate Base Course Non-BE I-70 Shoulder Reconstruction - Ag	17,300.000	17,300.000			
			DOL	0.000	0.00		
			1.00000	17,300.000		17,300.00	
0190	950-00500	Removal/Resets Non-BE I-70 Shoulder Reconstruction - Re	25,950.000	25,950.000			
			DOL	0.000	0.00		
			1.00000	25,950.000		25,950.00	
0195	950-00501	Signing and Striping Non-BE I-70 Shoulder Reconstruction - Si	1,300.000	1,300.000			
			DOL	0.000	0.00		
			1.00000	1,300.000		1,300.00	
0200	950-00505	Maintenance of Traffic Non-BE I-70 Shoulder Reconstruction - Ma	57,800.000	57,800.000			
			DOL	0.000	0.00		
			1.00000	57,800.000		57,800.00	
0205	950-00506	Environmental Management Non-BE I-70 Shoulder Reconstruction - En	1,700.000	1,700.000			
			DOL	0.000	0.00		
			1.00000	1,700.000		1,700.00	
			CAT 0202	CURRENT AMT \$	288,165.00 \$	0.00 \$	288,165.00
CAT NO0300 STRUCTURE E-17-IQ							
0210	950-00205	Structure - Other Non-BE Resurfacing Havana to I-225 - Peo	61,900.000	61,900.000			
			DOL	0.000	0.00		
			1.00000	61,900.000		61,900.00	
			CAT 0300	CURRENT AMT \$	61,900.00 \$	0.00 \$	61,900.00
CAT NO0301 STRUCTURE E-17-VE							
0215	950-00205	Structure - Other Non-BE Railway Overhead Structure - Stru	1,170,000.000	784,593.040			
			DOL	13,348.340	13,348.34		
			1.00000	797,941.380		797,941.38	
			CAT 0301	CURRENT AMT \$	1,170,000.00 \$	13,348.34 \$	797,941.38
CAT NO0302 SIGN STRUCTURES							
0220	950-00207	Sign Structure Non-BE Resurfacing Havana to I-225 - Sig	223,350.000	0.000			
			DOL	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0302	CURRENT AMT \$	223,350.00 \$	0.00 \$	0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 RETAINING WALLS						
0225	950-00208	Retaining Walls Non-BE Railway Overhead Structure - Reta	310,000.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
					<hr/>	
			CAT 0303	CURRENT AMT	\$ 310,000.00	\$ 0.00
			PROJECT TOTAL	CURRENT AMT	\$ 5,891,500.65	\$ 146,987.91
					\$ 3,661,456.94	

ESTIMATE SUMMARY

CONTID: C19339-COMBO

ESTIMATE NO: 0008 PROG

SPEC YR: 2005

PCN: 19339-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION: I-70 HAVANA BRIDGE REPLACEMENT
 TIME CHARGED: 4.0 DAYS TIME ALLOW: 380 WORK DAYS
 PERCENT TIME: 1.05 ORIG TIME ALLOW: 380 WORK DAYS

PROJECT NO: FBR0704-230
 I-70 HAVANA BRIDGE REPLACEMENT

NAME OF ROAD:

PROJECT COUNTIES: DENVER

CONTRACTOR:

LAWRENCE CONSTRUCTION COMPANY

9002 N. MOORE RD.

LITTLETON CO 80125 (303)791-5642

PAY PERIOD ENDING	11/30/2015	DATE TIME STARTED	05/22/2015
DATE LET	05/05/2015	DATE WORK BEGAN	05/22/2015
DATE AWARDED	05/05/2015	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	03/27/2015	DATE ACCEPTED	
DATE NOTICE TO PROCEED	05/22/2015		

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 20,821,016.02 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 24,975,352.00 NON-PARTICIPATING	6,330,723.41	429,543.36
PERCENT COMPLETE: 30.41% TOTAL EARNINGS	6,330,723.41	429,543.36
FUNDS AVAILABLE: \$ 14,490,292.61 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	6,330,723.41
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-189,921.70	-12,886.30
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	6,140,801.71
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	6,140,801.71
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 416,657.06

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19339-COMBO
 PCN: 19339-BID
 PROJECT: FBR0704-230

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 2
 ESTIMATE RUN 12/09/2015
 10:06:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0200	I-70 OVER HAVANA STRUCTURE				
0005	700-70010	F/A Minor Contract Revisions	1,200,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0010	700-70034	F/A On-The-Job-Trainee	4,680.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0015	950-00000	Contract Management BE Contract Management	1,532,139.000	536,248.650		
			DOL	76,606.950	76,606.95	
			1.00000	612,855.600		612,855.60
0020	950-00001	Quality Management Quality Management BE	1,821,100.000	637,385.000		
			DOL	91,055.000	91,055.00	
			1.00000	728,440.000		728,440.00
0025	950-00002	Safety Management BE Safety Management	100,231.000	35,080.850		
			DOL	5,011.550	5,011.55	
			1.00000	40,092.400		40,092.40
0030	950-00003	*Public Information Management BE Public Information Management	145,341.000	87,204.600		
			DOL	0.000	0.00	
			1.00000	87,204.600		87,204.60
0035	950-00004	*Mobilization BE Mobilization	1,015,345.000	609,207.000		
			DOL	0.000	0.00	
			1.00000	609,207.000		609,207.00
0040	950-00005	Bonds and Insurance BE Bonds and Insurance	17,000.000	17,000.000		
			DOL	0.000	0.00	
			1.00000	17,000.000		17,000.00
0045	950-00006	Right-of-Way BE Right-of-Way	6,800.000	6,800.000		
			DOL	0.000	0.00	
			1.00000	6,800.000		6,800.00
0050	950-00100	*Hot Mix Asphalt BE - Pavement HMA	1,499,735.000	87,500.000		
			DOL	0.000	0.00	
			1.00000	87,500.000		87,500.00
0055	950-00101	*Stone Matrix Asphalt BE - Pavement SMA	1,340,855.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C19339-COMBO
 PCN: 19339-BID
 PROJECT: FBR0704-230

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3
 ESTIMATE RUN 12/09/2015
 10:06:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 I-70 OVER HAVANA STRUCTURE						
0060	950-00106	Design Services BE Design Services	1,993,000.000	1,916,797.040		
			DOL	5,861.760	5,861.76	
			1.00000	1,922,658.800		1,922,658.80
0065	950-00300	Unclassified Excavation BE Earthwork Unclassified Excavation	181,453.000	118,997.830		
			DOL	0.000	0.00	
			1.00000	118,997.830		118,997.83
0070	950-00301	Unclassified Embankment BE- Earthwork Unclassified Embankment	298,285.000	54,110.930		
			DOL	7,730.130	7,730.13	
			1.00000	61,841.060		61,841.06
0075	950-00302	Aggregate Base Course	70,640.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0080	950-00400	Tolling Infrastructure BE Tolling	351,525.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0085	950-00401	Intelligent Transportation Systems BE ITS	277,675.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0090	950-00500	Removal/Resets BE Removals	775,753.000	276,462.440		
			DOL	0.000	0.00	
			1.00000	276,462.440		276,462.44
0095	950-00501	Signing and Striping BE Signing and Striping	526,373.000	96,840.100		
			DOL	0.000	0.00	
			1.00000	96,840.100		96,840.10
0100	950-00502	Utility Work BE Utility Work	2,600.000	866.670		
			DOL	0.000	0.00	
			1.00000	866.670		866.67
0105	950-00503	Railroad Work BE Railroad Work	333,990.000	66,798.000		
			DOL	22,266.000	22,266.00	
			1.00000	89,064.000		89,064.00
0110	950-00504	Drainage BE Drainage	175,867.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C19339-COMBO
 PCN: 19339-BID
 PROJECT: FBR0704-230

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4
 ESTIMATE RUN 12/09/2015
 10:06:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 I-70 OVER HAVANA STRUCTURE						
0115	950-00505	Maintenance of Traffic BE Maintenance of Traffic	996,111.000	290,605.630		
			DOL	6,842.280	6,842.28	
			1.00000	297,447.910		297,447.91
0120	950-00506	*Environmental Management BE Environmental Management	512,900.000	111,076.750		
			DOL	2,410.870	2,410.87	
			1.00000	113,487.620		113,487.62
0125	950-00600	*Guard Rail (Concrete) BE Guardrail (Concrete)	179,512.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0130	950-00601	Guard Rail (Steel) BE Guardrail (Steel)	53,025.000	22,210.210		
			DOL	0.000	0.00	
			1.00000	22,210.210		22,210.21
0135	950-00603	Lighting BE Lighting	261,940.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0140	950-00604	*Other BE Other - Curb and Gutter Items	75,585.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0227	950-00100	HMA	0.000	0.000		
			DOL	0.000	0.00	
			0.00000	0.000		0.00
0229	950-00101	SMA	0.000	0.000		
			DOL	0.000	0.00	
			0.00000	0.000		0.00
0231	950-00300	Uncl Ex	0.000	0.000		
			DOL	0.000	0.00	
			0.00000	0.000		0.00
0232	700-70019	F/A Asphalt Cement Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0233	950-00302	ABC	0.000	0.000		
			DOL	0.000	0.00	
			0.00000	0.000		0.00

CONTID: C19339-COMBO
 PCN: 19339-BID
 PROJECT: FBR0704-230

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5
 ESTIMATE RUN 12/09/2015
 10:06:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 I-70 OVER HAVANA STRUCTURE						
0234	700-70016	F/A Fuel Cost Adjustment	0.000	-2,269.640		
			F A	-243.850	-243.85	
			1.00000	-2,513.490		-2,513.49
0235	950-00301	Uncl Embank	0.000	0.000		
			DOL	0.000	0.00	
			0.00000	0.000		0.00
0237	601-03040	Conc CL D (Bridge)	0.000	0.000		
			CY	0.000	0.00	
			0.00000	0.000		0.00
0238	900-00006	Added Item (Dollar)/ Working Time Violation - BE	0.000	-9,200.000		
			DOL	0.000	0.00	
			1.00000	-9,200.000		-9,200.00
0239	203-00060	Emb Matl (CIP)	0.000	0.000		
			CY	0.000	0.00	
			0.00000	0.000		0.00
0241	304-06000	ABC (CL 6)	0.000	0.000		
			TON	0.000	0.00	
			0.00000	0.000		0.00
0243	403-09221	SMA (Fibers)(Asph)	0.000	0.000		
			TON	0.000	0.00	
			0.00000	0.000		0.00
0245	412-01250	Conc Pvmt (12-1/2 In)	0.000	0.000		
			SY	0.000	0.00	
			0.00000	0.000		0.00
0247	403-33841	HMA (Gr S) (100) (PG 64-22)	0.000	0.000		
			TON	0.000	0.00	
			0.00000	0.000		0.00
0248	900-00006	Added Item (Dollar)/ Exit Taper Restripe	9,140.020	0.000		
			DOL	9,140.020	9,140.02	
			1.00000	9,140.020		9,140.02
			CAT 0200	CURRENT AMT	\$ 15,758,600.02 \$	226,680.71 \$ 5,186,402.77

CONTID: C19339-COMBO
 PCN: 19339-BID
 PROJECT: FBR0704-230

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6
 ESTIMATE RUN 12/09/2015
 10:06:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-17-VD						
0145	950-00202	Structure - Box Girder BE Structure E-17-VD	3,997,723.000	678,714.790		
			DOL	161,101.530	161,101.53	
			1.00000	839,816.320		839,816.32
			CAT 0300	CURRENT AMT \$ 3,997,723.00 \$	161,101.53 \$	839,816.32
CAT NO0301 Structure Other						
0150	950-00205	Structure - Other BE Structure - Other I&R Temp Shoring	56,360.000	0.000		
			DOL	18,786.680	18,786.68	
			1.00000	18,786.680		18,786.68
			CAT 0301	CURRENT AMT \$ 56,360.00 \$	18,786.68 \$	18,786.68
CAT NO0302 Retaining Walls						
0155	950-00208	Retaining Walls BE Retaining Walls	1,008,333.000	262,743.200		
			DOL	22,974.440	22,974.44	
			1.00000	285,717.640		285,717.64
			CAT 0302	CURRENT AMT \$ 1,008,333.00 \$	22,974.44 \$	285,717.64
			PROJECT TOTAL	CURRENT AMT \$ 20,821,016.02 \$	429,543.36 \$	6,330,723.41