

ESTIMATE SUMMARY

CONTID: C19341

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 19341-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 0.0 DAYS TIME ALLOW: 200 WORK DAYS

I-70 FIBER VAIL TO GLENWOOD SPRINGS

PERCENT TIME: 0.00 ORIG TIME ALLOW: 200 WORK DAYS

PROJECT NO:

IM 070A-014

I-70 FIBER VAIL TO GLENWOOD SPRINGS

NAME OF ROAD:

070A

PROJECT COUNTIES:

EAGLE

GARFIELD

CONTRACTOR:

ADB COMPANIES, INC.

PAY PERIOD ENDING

11/30/2013

DATE TIME STARTED

11/18/2013

21 PROGRESS PARKWAY

DATE LET

07/11/2013

DATE WORK BEGAN

11/18/2013

DATE AWARDED

08/26/2013

DATE TIME STOPPED

DATE CONTRACT EXECUTED

09/09/2013

DATE ACCEPTED

UNION

MO 63084

636-583-8448

DATE NOTICE TO PROCEED

11/18/2013

CURRENT TOTAL

THIS ESTIMATE

CURRENT PROJECT AMT:	\$ 15,496,747.23	PARTICIPATING	\$ 59,543.40	\$ 59,543.40
AWARD PROJECT AMT:	\$ 14,665,767.23	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	0.38%	TOTAL EARNINGS	59,543.40	59,543.40
FUNDS AVAILABLE:	\$ 15,437,203.83	STOCKPILED MATERIALS	55,896.63	55,896.63
		GROSS EARNINGS	115,440.03	115,440.03
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-1,786.30	-1,786.30
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	113,653.73	113,653.73
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	113,653.73	113,653.73
		OTHER ADJUSTMENTS	0.00	0.00

PAYMENT DUE \$ 113,653.73

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19341  
 PCN: 19341-BID  
 PROJECT: IM 070A-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2  
 ESTIMATE RUN 12/06/2013  
 14:24:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	202-00240	Removal of Asphalt Mat (Planing)	7,419.000	0.000		
			SY	0.000	0.00	
			11.25000	0.000		0.00
0010	202-00700	Removal of Light Standard	20.000	0.000		
			EACH	0.000	0.00	
			812.50000	0.000		0.00
0015	203-00010	Unclassified Excavation (Complete In Place)	1,640.000	0.000		
			CY	0.000	0.00	
			13.08000	0.000		0.00
0020	203-01597	Potholing	200.000	0.000		
			HOUR	0.000	0.00	
			156.25000	0.000		0.00
0025	208-00002	Erosion Log (12 Inch)	1,500.000	0.000		
			LF	0.000	0.00	
			4.44000	0.000		0.00
0030	208-00045	Concrete Washout Structure	4.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0035	208-00050	Storm Drain Inlet Protection	225.000	0.000		
			EACH	0.000	0.00	
			81.25000	0.000		0.00
0040	208-00103	Removal and Disposal of Sediment (Labor)	240.000	0.000		
			HOUR	0.000	0.00	
			43.75000	0.000		0.00
0045	208-00105	Removal and Disposal of Sediment (Equipment)	80.000	0.000		
			HOUR	0.000	0.00	
			62.50000	0.000		0.00
0050	208-00205	Erosion Control Supervisor	1,920.000	0.000		
			HOUR	0.000	0.00	
			58.75000	0.000		0.00
0055	210-00090	*Reset Delineator	450.000	0.000		
			EACH	0.000	0.00	
			35.00000	0.000		0.00

CONTID: C19341  
 PCN: 19341-BID  
 PROJECT: IM 070A-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3  
 ESTIMATE RUN 12/06/2013  
 14:24:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	210-00810	*Reset Ground Sign	100.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0065	212-00006	Seeding (Native)	46.000	0.000		
			ACRE	0.000	0.00	
			612.50000	0.000		0.00
0070	212-00032	Soil Conditioning	46.000	0.000		
			ACRE	0.000	0.00	
			1,637.50000	0.000		0.00
0075	213-00002	Mulching (Weed Free Hay)	46.000	0.000		
			ACRE	0.000	0.00	
			931.25000	0.000		0.00
0080	213-00061	Mulch Tackifier	4,580.000	0.000		
			LB	0.000	0.00	
			2.76000	0.000		0.00
0085	240-00000	Wildlife Biologist	80.000	0.000		
			HOUR	0.000	0.00	
			85.00000	0.000		0.00
0090	240-00010	Removal of Nests	600.000	0.000		
			HOUR	0.000	0.00	
			72.50000	0.000		0.00
0095	240-00020	*Netting	20,000.000	0.000		
			SY	4,558.340	45,583.40	
			10.00000	4,558.340		45,583.40
0095		MATERIAL ALLOWANCE Netting		0.000		
			SY	1,702.641	17,026.41	
			10.00000	1,702.641		17,026.41
0100	403-00721	Hot Mix Asphalt (Patching) (Asphalt)	7,419.000	0.000		
			SY	0.000	0.00	
			50.00000	0.000		0.00
0105	412-01000	Concrete Pavement (10 Inch)	61.000	0.000		
			SY	0.000	0.00	
			157.50000	0.000		0.00

CONTID: C19341  
 PCN: 19341-BID  
 PROJECT: IM 070A-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4  
 ESTIMATE RUN 12/06/2013  
 14:24:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0110	604-39050	Manhole (Traffic Management System)	39.000	0.000		
			EACH	0.000	0.00	
			3,656.25000	0.000		0.00
0115	607-11525	Fence (Plastic)	600.000	0.000		
			LF	0.000	0.00	
			3.44000	0.000		0.00
0120	607-53172	Fence Chain Link (72 Inch)	14.000	0.000		
			LF	0.000	0.00	
			250.00000	0.000		0.00
0125	607-60110	10 Foot Gate	1.000	0.000		
			EACH	0.000	0.00	
			1,562.50000	0.000		0.00
0130	612-00260	Location Marker (Fiber Optic)(Dome)	517.000	0.000		
			EACH	0.000	0.00	
			75.00000	0.000		0.00
0135	612-00270	Location Marker (Utility)(Flat Slat)	60.000	0.000		
			EACH	0.000	0.00	
			68.75000	0.000		0.00
0140	613-00050	1/2 Inch Electrical Conduit	10.000	0.000		
			LF	0.000	0.00	
			6.25000	0.000		0.00
0145	613-00125	*1-1/4 Inch Electrical Conduit	42,570.000	0.000		
			LF	0.000	0.00	
			18.22000	0.000		0.00
0145		MATERIAL ALLOWANCE 1 1/4 Inch Electrical Conduit		0.000		
			LF	333.757	6,081.06	
			18.22000	333.757		6,081.05
0150	613-00200	*2 Inch Electrical Conduit	14,190.000	0.000		
			LF	0.000	0.00	
			21.70000	0.000		0.00
0150		MATERIAL ALLOWANCE 2 Inch Electrical Conduit		0.000		
			LF	114.885	2,493.00	
			21.70000	114.885		2,493.00

CONTID: C19341  
 PCN: 19341-BID  
 PROJECT: IM 070A-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5  
 ESTIMATE RUN 12/06/2013  
 14:24:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0155	613-00206	2 Inch Electrical Conduit (Bored)	11,450.000	0.000		
			LF	0.000	0.00	
			20.63000	0.000		0.00
0160	613-00607	*6 Inch Electrical Conduit (Bridge)(Special)	23,645.000	0.000		
			LF	0.000	0.00	
			69.12000	0.000		0.00
0160		MATERIAL ALLOWANCE 6 Inch Electrical Conduit (Bridge)(Special)		0.000		
			LF	438.313	30,296.16	
			69.12000	438.313		30,296.19
0165	613-01100	1 Inch Electrical Conduit (Plastic)	100.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0170	613-01200	2 Inch Electrical Conduit (Plastic)	34,765.000	0.000		
			LF	0.000	0.00	
			21.56000	0.000		0.00
0175	613-03491	Electrical Conduit (Plastic)(Multiduct)	197,355.000	0.000		
			LF	0.000	0.00	
			9.40000	0.000		0.00
0180	613-03492	Electrical Conduit (Plastic)(Multiduct)(Bored)	4,700.000	0.000		
			LF	0.000	0.00	
			30.55000	0.000		0.00
0185	613-03500	Electrical Conduit (Plastic) (Multiduct) (Special)	44,450.000	0.000		
			LF	0.000	0.00	
			16.48000	0.000		0.00
0190	613-04100	Electrical System Modifications	1.000	0.000		
			L S	0.000	0.00	
			30,625.00000	0.000		0.00
0195	613-04250	2-1/2 Inch Electrical Conduit (Liquidtight Flexible Metal)	90.000	0.000		
			LF	0.000	0.00	
			24.88000	0.000		0.00
0200	613-06000	Meter Pole	1.000	0.000		
			EACH	0.000	0.00	
			10,625.00000	0.000		0.00

CONTID: C19341  
 PCN: 19341-BID  
 PROJECT: IM 070A-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6  
 ESTIMATE RUN 12/06/2013  
 14:24:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0205	613-07000	Pull Box (Special)	19.000	0.000		
			EACH	0.000	0.00	
			4,562.50000	0.000		0.00
0210	613-07010	*Pull Box (Surface Mounted)	67.000	0.000		
			EACH	0.000	0.00	
			805.00000	0.000		0.00
0215	613-07023	Pull Box (24"x36"x24")	269.000	0.000		
			EACH	0.000	0.00	
			1,343.75000	0.000		0.00
0220	613-10010	Wiring (Special)	1.000	0.000		
			L S	0.000	0.00	
			439,163.15000	0.000		0.00
0225	613-10015	Breakaway Wiring System	24.000	0.000		
			EACH	0.000	0.00	
			359.38000	0.000		0.00
0230	613-13000	Luminaire (LED)	54.000	0.000		
			EACH	0.000	0.00	
			1,687.50000	0.000		0.00
0235	613-32400	Light Standard Steel (40 Foot)	54.000	0.000		
			EACH	0.000	0.00	
			4,187.50000	0.000		0.00
0240	613-40010	Light Standard Foundation	54.000	0.000		
			EACH	0.000	0.00	
			3,187.50000	0.000		0.00
0245	613-50105	Lighting Control Center (Pedestal Only)	7.000	0.000		
			EACH	0.000	0.00	
			16,062.50000	0.000		0.00
0250	613-50125	Control Center Box	2.000	0.000		
			EACH	0.000	0.00	
			13,493.75000	0.000		0.00
0255	613-81800	Branch Circuit Panel (Special)	2.000	0.000		
			EACH	0.000	0.00	
			3,125.00000	0.000		0.00

CONTID: C19341  
 PCN: 19341-BID  
 PROJECT: IM 070A-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7  
 ESTIMATE RUN 12/06/2013  
 14:24:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0260	614-72830	Communications Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			9,912.50000	0.000		0.00
0265	614-72832	Communications Cabinet (Type 2)	25.000	0.000		
			EACH	0.000	0.00	
			8,600.00000	0.000		0.00
0270	614-86006	Telemetry (Master)	10.000	0.000		
			EACH	0.000	0.00	
			8,778.75000	0.000		0.00
0275	614-86007	Serial to IP Converter	15.000	0.000		
			EACH	0.000	0.00	
			2,347.50000	0.000		0.00
0280	614-86101	Wireless Mesh Router	6.000	0.000		
			EACH	0.000	0.00	
			10,431.25000	0.000		0.00
0285	614-86103	Wireless Router Controller	1.000	0.000		
			EACH	0.000	0.00	
			15,850.00000	0.000		0.00
0290	614-86105	Telemetry (Field)	156.000	0.000		
			EACH	0.000	0.00	
			432.31000	0.000		0.00
0295	614-87015	Buffer Tube Fan Out Kit	44.000	0.000		
			EACH	0.000	0.00	
			371.25000	0.000		0.00
0300	614-87020	Optical Transceiver	8.000	0.000		
			EACH	0.000	0.00	
			2,315.00000	0.000		0.00
0305	614-87025	Optical Transceiver Chassis	2.000	0.000		
			EACH	0.000	0.00	
			2,457.50000	0.000		0.00
0310	614-87144	Fiber Optic Termination Panel (144 Fiber)	5.000	0.000		
			EACH	0.000	0.00	
			10,737.50000	0.000		0.00

CONTID: C19341  
 PCN: 19341-BID  
 PROJECT: IM 070A-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8  
 ESTIMATE RUN 12/06/2013  
 14:24:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0315	614-87300	Traffic Management System Building	1.000	0.000		
			EACH	0.000	0.00	
			175,950.00000	0.000		0.00
0320	614-87310	Traffic Management System Building Equipment	1.000	0.000		
			L S	0.000	0.00	
			18,500.00000	0.000		0.00
0325	614-87320	Closed Circuit Television	30.000	0.000		
			EACH	0.000	0.00	
			5,625.00000	0.000		0.00
0330	614-87325	Closed Circuit Television Pole	22.000	0.000		
			EACH	0.000	0.00	
			5,625.00000	0.000		0.00
0335	614-87330	Remove and Relocate CCTV and Wiring	1.000	0.000		
			L S	0.000	0.00	
			3,125.00000	0.000		0.00
0340	614-87350	Test Fiber Optic Cable	1.000	0.000		
			L S	0.000	0.00	
			26,680.00000	0.000		0.00
0345	614-87406	Fiber Optic Cable (Single Mode) (6 Strands)	23,855.000	0.000		
			LF	0.000	0.00	
			2.74000	0.000		0.00
0350	614-87472	Fiber Optic Cable (S Mode)(72 S)	500.000	0.000		
			LF	0.000	0.00	
			9.81000	0.000		0.00
0355	614-87498	Fiber Optic Cable (Single Mode) (144 Strands)	342,375.000	0.000		
			LF	0.000	0.00	
			3.56000	0.000		0.00
0360	614-87690	Ethernet Switch	40.000	0.000		
			EACH	0.000	0.00	
			8,877.50000	0.000		0.00
0365	614-87700	Ethernet Router	3.000	0.000		
			EACH	0.000	0.00	
			90,037.50000	0.000		0.00



CONTID: C19341  
 PCN: 19341-BID  
 PROJECT: IM 070A-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9  
 ESTIMATE RUN 12/06/2013  
 14:24:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0370	622-00270	Bollard	6.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0375	626-00000	Mobilization	1.000	0.000		
			L S	0.000	0.00	
			1,749,000.00000	0.000		0.00
0380	626-01000	Public Information Services	1.000	0.000		
			L S	0.000	0.00	
			5,000.00000	0.000		0.00
0385	630-00000	*Flagging	5,000.000	0.000		
			HOOR	53.500	1,070.00	
			20.00000	53.500		1,070.00
0390	630-00007	*Traffic Control Inspection	150.000	0.000		
			DAY	0.000	0.00	
			375.00000	0.000		0.00
0395	630-00012	*Traffic Control Management	200.000	0.000		
			DAY	5.000	5,700.00	
			1,140.00000	5.000		5,700.00
0400	630-80002	*Flashing Beacon (Solar)	4.000	0.000		
			EACH	0.000	0.00	
			168.75000	0.000		0.00
0405	630-80341	*Construction Traffic Sign (Panel Size A)	52.000	0.000		
			EACH	3.000	75.00	
			25.00000	3.000		75.00
0410	630-80342	*Construction Traffic Sign (Panel Size B)	60.000	0.000		
			EACH	9.000	225.00	
			25.00000	9.000		225.00
0415	630-80343	*Construction Traffic Sign (Panel Size C)	18.000	0.000		
			EACH	0.000	0.00	
			25.00000	0.000		0.00
0420	630-80355	*Portable Message Sign Panel	2.000	0.000		
			EACH	0.500	2,500.00	
			5,000.00000	0.500		2,500.00

CONTID: C19341  
 PCN: 19341-BID  
 PROJECT: IM 070A-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10  
 ESTIMATE RUN 12/06/2013  
 14:24:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0425	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000 EACH 1,875.00000	0.000 0.500 0.500	937.50	937.50
0430	630-80360	*Drum Channelizing Device	114.000 EACH 37.50000	0.000 0.000 0.000	0.00	0.00
0435	630-80363	*Drum Channelizing Device (With Light) (Flashing)	4.000 EACH 37.50000	0.000 0.000 0.000	0.00	0.00
0440	630-80380	*Traffic Cone	200.000 EACH 5.00000	0.000 53.500 53.500	267.50	267.50
0445	630-85041	*Mobile Attenuator	320.000 DAY 237.00000	0.000 5.000 5.000	1,185.00	1,185.00
0450	700-70010	F/A Minor Contract Revisions	600,000.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0455	700-70011	F/A Partnering	5,000.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0460	700-70016	F/A Fuel Cost Adjustment	4,000.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0465	700-70021	F/A On-The-Job Trainee	4,480.000 HOUR 1.00000	0.000 0.000 0.000	0.00	0.00
0470	700-70028	F/A ESB Program	7,500.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0475	700-70042	F/A Railroad Flagging	20,000.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C19341  
 PCN: 19341-BID  
 PROJECT: IM 070A-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11  
 ESTIMATE RUN 12/06/2013  
 14:24:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0480	700-70074	F/A Obtain Power from	150,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0485	700-70380	F/A Erosion Control	40,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 15,488,747.23 \$	113,440.03 \$ 113,440.05
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0490	620-00020	Sanitary Facility	4.000	0.000		
			EACH	1.000	2,000.00	
			2,000.00000	1.000		2,000.00
			CAT 0400	CURRENT AMT	\$ 8,000.00 \$	2,000.00 \$ 2,000.00
PROJECT TOTAL			CURRENT AMT	\$ 15,496,747.23 \$	115,440.03 \$	115,440.05