

ESTIMATE SUMMARY

13:42:49

 CONTID: C19380R ESTIMATE NO: 0002 PROG SPEC YR: 2005
 PCN: 19380R-BID COFRS REPORTING CATEGORY: 3 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 4.0 DAYS TIME ALLOW: 115 WORK DAYS
 Eagle and Routt Counties PERCENT TIME: 3.48 ORIG TIME ALLOW: 115 WORK DAYS

PROJECT NO: STR R300-191
 R3 VARIOUS BRIDGE REPAIR

NAME OF ROAD:

PROJECT COUNTIES: EAGLE ROUTT

CONTRACTOR:

ABCO CONTRACTING, INC.	PAY PERIOD ENDING	01/03/2015	DATE TIME STARTED	11/03/2014
2180 E. 74TH PLACE	DATE LET	07/31/2014	DATE WORK BEGAN	11/03/2014
	DATE AWARDED	08/28/2014	DATE TIME STOPPED	
	DATE CONTRACT EXECUTED	09/26/2014	DATE ACCEPTED	
DENVER	DATE NOTICE TO PROCEED	11/03/2014		

DENVER CO 80229 303-288-4140

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 1,134,270.50 PARTICIPATING	\$ 21,186.41	\$ 3,858.41
AWARD PROJECT AMT:	\$ 980,930.50 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	1.87% TOTAL EARNINGS	21,186.41	3,858.41
FUNDS AVAILABLE:	\$ 1,113,084.09 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	21,186.41	3,858.41
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-635.59	-115.75
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	20,550.82	3,742.66
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	20,550.82	3,742.66
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 3,742.66

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19380R
 PCN: 19380R-BID
 PROJECT: STR R300-191

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 2
 ESTIMATE RUN 01/09/2015
 13:42:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 0200 ROADWAY						
0005	202-00009	Tree Trimming	1.000	0.000		
			L S	0.000	0.00	
			4,000.00000	0.000		0.00
0010	202-00220	Removal of Asphalt Mat	560.000	0.000		
			SY	0.000	0.00	
			28.00000	0.000		0.00
0015	202-00250	Removal of Pavement Marking	710.000	0.000		
			SF	0.000	0.00	
			6.00000	0.000		0.00
0020	202-01300	Removal of End Anchorage	1.000	0.000		
			EACH	0.000	0.00	
			340.00000	0.000		0.00
0025	203-01597	Potholing	40.000	0.000		
			HOUR	0.000	0.00	
			325.00000	0.000		0.00
0030	208-00002	Erosion Log (12 Inch)	200.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0035	208-00020	Silt Fence	100.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0040	208-00035	Aggregate Bag	100.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0045	208-00045	Concrete Washout Structure	4.000	0.000		
			EACH	0.000	0.00	
			1,800.00000	0.000		0.00
0050	208-00070	Vehicle Tracking Pad	2.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0055	208-00103	Removal and Disposal of Sediment (Labor)	8.000	0.000		
			HOUR	0.000	0.00	
			42.00000	0.000		0.00

CONTID: C19380R
 PCN: 19380R-BID
 PROJECT: STR R300-191

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 3
 ESTIMATE RUN 01/09/2015
 13:42:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0060	208-00105	Removal and Disposal of Sediment (Equipment)	8.000	0.000		
			HOURLY	0.000	0.00	
			90.00000	0.000		0.00
0065	208-00106	Sweeping (Sediment Removal)	10.000	0.000		
			HOURLY	0.000	0.00	
			260.00000	0.000		0.00
0070	208-00107	Removal of Trash	8.000	0.000		
			HOURLY	0.000	0.00	
			54.00000	0.000		0.00
0075	212-00006	Seeding (Native)	0.500	0.000		
			ACRE	0.000	0.00	
			3,000.00000	0.000		0.00
0080	212-00032	Soil Conditioning	0.500	0.000		
			ACRE	0.000	0.00	
			5,000.00000	0.000		0.00
0085	213-00004	Mulching (Weed Free Straw)	0.500	0.000		
			ACRE	0.000	0.00	
			5,000.00000	0.000		0.00
0090	213-00061	Mulch Tackifier	100.000	0.000		
			LB	0.000	0.00	
			3.00000	0.000		0.00
0095	216-00201	Soil Retention Blanket (Straw-Coconut) (Biodegradable Class)	200.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00
0100	240-00000	Wildlife Biologist	40.000	0.000		
			HOURLY	0.000	0.00	
			83.00000	0.000		0.00
0105	240-00010	Removal of Nests	20.000	0.000		
			HOURLY	0.000	0.00	
			250.00000	0.000		0.00
0110	240-00020	Netting	920.000	0.000		
			SY	0.000	0.00	
			15.00000	0.000		0.00

CONTID: C19380R
 PCN: 19380R-BID
 PROJECT: STR R300-191

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 4
 ESTIMATE RUN 01/09/2015
 13:42:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0115	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	61.000	0.000		
			TON	0.000	0.00	
			475.00000	0.000		0.00
0120	606-00301	Guardrail Type 3 (6-3 Post Spacing)	587.500	0.000		
			LF	0.000	0.00	
			31.00000	0.000		0.00
0125	606-01370	Transition Type 3G	4.000	0.000		
			EACH	0.000	0.00	
			2,125.00000	0.000		0.00
0130	606-02003	End Anchorage (Nonflared)	3.000	0.000		
			EACH	0.000	0.00	
			2,750.00000	0.000		0.00
0135	606-02005	End Anchorage (Flared)	2.000	0.000		
			EACH	0.000	0.00	
			2,400.00000	0.000		0.00
0140	612-00001	*Delineator (Type I)	13.000	0.000		
			EACH	0.000	0.00	
			30.00000	0.000		0.00
0145	612-00003	*Delineator (Type III)	2.000	0.000		
			EACH	0.000	0.00	
			30.00000	0.000		0.00
0150	626-00000	*Mobilization	1.000	0.000		
			L S	0.000	0.00	
			140,000.00000	0.000		0.00
0155	626-01000	Public Information Services	1.000	0.250		
			L S	0.000	0.00	
			8,000.00000	0.250		2,000.00
0160	627-00005	Epoxy Pavement Marking	8.000	0.000		
			GAL	0.000	0.00	
			360.00000	0.000		0.00
0165	627-00011	Pavement Marking Paint (Waterborne)	8.000	0.000		
			GAL	0.000	0.00	
			240.00000	0.000		0.00

CONTID: C19380R
 PCN: 19380R-BID
 PROJECT: STR R300-191

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 5
 ESTIMATE RUN 01/09/2015
 13:42:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0170	630-00000	*Flagging	2,040.000	53.500		
			HOUR	0.000	0.00	
			34.00000	53.500		1,819.00
0175	630-00007	*Traffic Control Inspection	46.000	1.000		
			DAY	0.000	0.00	
			300.00000	1.000		300.00
0180	630-00012	*Traffic Control Management	115.000	4.000		
			DAY	0.000	0.00	
			775.00000	4.000		3,100.00
0185	630-80335	*Barricade (Type 3 M-A) (Temporary)	6.000	0.000		
			EACH	0.000	0.00	
			240.00000	0.000		0.00
0190	630-80341	*Construction Traffic Sign (Panel Size A)	36.000	7.000		
			EACH	0.000	0.00	
			65.00000	7.000		455.00
0195	630-80342	*Construction Traffic Sign (Panel Size B)	16.000	3.000		
			EACH	0.000	0.00	
			70.00000	3.000		210.00
0200	630-80344	*Construction Traffic Sign (Special)	78.000	0.000		
			SF	0.000	0.00	
			24.00000	0.000		0.00
0205	630-80350	*Vertical Panel	15.000	0.000		
			EACH	0.000	0.00	
			12.00000	0.000		0.00
0210	630-80355	*Portable Message Sign Panel	4.000	1.000		
			EACH	0.000	0.00	
			7,750.00000	1.000		7,750.00
0215	630-80360	*Drum Channelizing Device	28.000	0.000		
			EACH	0.000	0.00	
			18.00000	0.000		0.00
0220	630-80363	*Drum Channelizing Device (With Light) (Flashing)	8.000	0.000		
			EACH	0.000	0.00	
			18.00000	0.000		0.00

CONTID: C19380R
 PCN: 19380R-BID
 PROJECT: STR R300-191

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 6
 ESTIMATE RUN 01/09/2015
 13:42:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 0200 ROADWAY							
0225	630-80380	*Traffic Cone	50.000	7.500			
			EACH	0.000	0.00		
			12.00000	7.500		90.00	
0230	630-85006	*Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	2.000	0.000			
			EACH	0.000	0.00		
			3,000.00000	0.000		0.00	
0235	630-86810	*Traffic Signal (Temporary)	2.000	0.000			
			EACH	0.000	0.00		
			21,000.00000	0.000		0.00	
0240	700-70010	F/A Minor Contract Revisions	60,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0245	700-70011	F/A Partnering	2,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0250	700-70016	F/A Fuel Cost Adjustment	3,200.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0255	700-70021	F/A On-The-Job Trainee	640.000	0.000			
			HOOR	0.000	0.00		
			1.00000	0.000		0.00	
0260	700-70034	F/A Railroad Flagging	82,500.000	0.000			
			F A	3,858.410	3,858.41		
			1.00000	3,858.410		3,858.41	
0265	700-70380	F/A Erosion Control	5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT \$	719,000.50 \$	3,858.41 \$	19,582.41
CAT NO0300 0300 STRUCTURES F-08-D							
0270	202-00220	Removal of Asphalt Mat	474.000	0.000			
			SY	0.000	0.00		
			28.00000	0.000		0.00	

CONTID: C19380R
 PCN: 19380R-BID
 PROJECT: STR R300-191

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 7
 ESTIMATE RUN 01/09/2015
 13:42:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 0300 STRUCTURES F-08-D						
0275	202-00425	Removal of Bridge Railing	16.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00
0280	202-00453	Removal of Portions of Present Structure (Class 2)	107.000	0.000		
			SY	0.000	0.00	
			275.00000	0.000		0.00
0285	202-00460	Removal of Portions of Present Structure (Class 3)	27.000	0.000		
			SY	0.000	0.00	
			330.00000	0.000		0.00
0290	206-00000	Structure Excavation	115.000	0.000		
			CY	0.000	0.00	
			125.00000	0.000		0.00
0295	206-00065	Structure Backfill (Flow-Fill)	90.000	0.000		
			CY	0.000	0.00	
			360.00000	0.000		0.00
0300	206-00200	Structure Backfill (Class 2)	15.000	0.000		
			CY	0.000	0.00	
			195.00000	0.000		0.00
0305	210-00001	Reset Structure	3.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0310	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	96.000	0.000		
			TON	0.000	0.00	
			475.00000	0.000		0.00
0315	515-00120	Waterproofing (Membrane)	474.000	0.000		
			SY	0.000	0.00	
			17.00000	0.000		0.00
0320	518-01001	Bridge Expansion Joint (Asphaltic Plug)	66.000	0.000		
			LF	0.000	0.00	
			230.00000	0.000		0.00
0325	518-03000	Sawing and Sealing Bridge Joint	66.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00

CONTID: C19380R
 PCN: 19380R-BID
 PROJECT: STR R300-191

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 8
 ESTIMATE RUN 01/09/2015
 13:42:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 0300 STRUCTURES F-08-D							
0330	519-01200	Epoxy Mortar (Patching)	1.500	0.000			
			CF	0.000	0.00		
			3,000.00000	0.000		0.00	
0335	601-03040	Concrete Class D (Bridge)	2.000	1.000			
			CY	0.000	0.00		
			1,400.00000	1.000		1,400.00	
0340	601-03041	Concrete Class D (Bridge) (Special)	16.000	0.000			
			CY	0.000	0.00		
			1,400.00000	0.000		0.00	
0345	601-51005	Galvanic Anodes	240.000	0.000			
			EACH	0.000	0.00		
			38.00000	0.000		0.00	
0350	602-00020	Reinforcing Steel (Epoxy Coated)	750.000	68.000			
			LB	0.000	0.00		
			3.00000	68.000		204.00	
0355	606-10305	Bridge Rail Type 3 (Special)	280.000	0.000			
			LF	0.000	0.00		
			105.00000	0.000		0.00	
0360	627-00005	Epoxy Pavement Marking	3.000	0.000			
			GAL	0.000	0.00		
			360.00000	0.000		0.00	
0365	627-00011	Pavement Marking Paint (Waterborne)	3.000	0.000			
			GAL	0.000	0.00		
			240.00000	0.000		0.00	
			CAT 0300	CURRENT AMT \$	253,485.00 \$	0.00 \$	1,604.00
CAT NO0301 0301 STRUCTURES D-09-F							
0370	202-00220	Removal of Asphalt Mat	343.000	0.000			
			SY	0.000	0.00		
			28.00000	0.000		0.00	
0375	202-00453	Removal of Portions of Present Structure (Class 2)	100.000	0.000			
			SY	0.000	0.00		
			275.00000	0.000		0.00	

CONTID: C19380R
 PCN: 19380R-BID
 PROJECT: STR R300-191

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 9
 ESTIMATE RUN 01/09/2015
 13:42:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0301 0301 STRUCTURES D-09-F							
0380	202-00460	Removal of Portions of Present Structure (Class 3)	25.000	0.000			
			SY	0.000	0.00		
			330.00000	0.000		0.00	
0385	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	72.000	0.000			
			TON	0.000	0.00		
			475.00000	0.000		0.00	
0390	515-00120	Waterproofing (Membrane)	343.000	0.000			
			SY	0.000	0.00		
			17.00000	0.000		0.00	
0395	518-01001	Bridge Expansion Joint (Asphaltic Plug)	75.000	0.000			
			LF	0.000	0.00		
			230.00000	0.000		0.00	
0400	518-03000	Sawing and Sealing Bridge Joint	25.000	0.000			
			LF	0.000	0.00		
			25.00000	0.000		0.00	
0405	601-03041	Concrete Class D (Bridge) (Special)	17.000	0.000			
			CY	0.000	0.00		
			1,400.00000	0.000		0.00	
0410	601-51005	Galvanic Anodes	225.000	0.000			
			EACH	0.000	0.00		
			38.00000	0.000		0.00	
0415	602-00020	Reinforcing Steel (Epoxy Coated)	625.000	0.000			
			LB	0.000	0.00		
			3.00000	0.000		0.00	
0420	627-00005	Epoxy Pavement Marking	3.000	0.000			
			GAL	0.000	0.00		
			360.00000	0.000		0.00	
0425	627-00011	Pavement Marking Paint (Waterborne)	3.000	0.000			
			GAL	0.000	0.00		
			240.00000	0.000		0.00	
			CAT 0301	CURRENT AMT \$	139,285.00 \$	0.00 \$	0.00

CONTID: C19380R
 PCN: 19380R-BID
 PROJECT: STR R300-191

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 10
 ESTIMATE RUN 01/09/2015
 13:42:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 0400 CONSTRUCTION ENGINEERING BID ITEMS						
0430	620-00001	Field Office (Class 1)	1.000	0.000		
			EACH		0.00	
			21,000.00000	0.000		0.00
0435	620-00020	Sanitary Facility	1.000	0.000		
			EACH		0.00	
			1,500.00000	0.000		0.00
		CAT 0400	CURRENT AMT	\$ 22,500.00	\$ 0.00	\$ 0.00
		PROJECT TOTAL	CURRENT AMT	\$ 1,134,270.50	\$ 3,858.41	\$ 21,186.41