

ESTIMATE SUMMARY

13:28:26

 CONTID: C19380R ESTIMATE NO: 0008 FINL SPEC YR: 2005
 PCN: 19380R-BID COFRS REPORTING CATEGORY: 3 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 103.0 DAYS TIME ALLOW: 115 WORK DAYS
 Eagle and Routt Counties PERCENT TIME: 89.57 ORIG TIME ALLOW: 115 WORK DAYS

PROJECT NO: STR R300-191
 R3 VARIOUS BRIDGE REPAIR

NAME OF ROAD:

PROJECT COUNTIES: EAGLE ROUTT

CONTRACTOR:

ABCO CONTRACTING, INC.
 2180 E. 74TH PLACE

PAY PERIOD ENDING	12/14/2015	DATE TIME STARTED	11/03/2014
DATE LET	07/31/2014	DATE WORK BEGAN	11/03/2014
DATE AWARDED	08/28/2014	DATE TIME STOPPED	10/16/2015
DATE CONTRACT EXECUTED	09/26/2014	DATE ACCEPTED	10/16/2015
DATE NOTICE TO PROCEED	11/03/2014		

DENVER CO 80229 (303)288-4140

		CURRENT TOTAL	THIS ESTIMATE
		-----	-----
CURRENT PROJECT AMT:	\$ 931,590.69 PARTICIPATING	\$ 931,590.69	\$ 0.00
AWARD PROJECT AMT:	\$ 980,930.50 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	100.00% TOTAL EARNINGS	931,590.69	0.00
FUNDS AVAILABLE:	\$ 0.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	931,590.69	0.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	0.00	14,713.96
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	931,590.69	14,713.96
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	931,590.69	14,713.96
	OTHER ADJUSTMENTS	0.00	0.00
		-----	-----
	PAYMENT DUE		\$ 14,713.96

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19380R
 PCN: 19380R-BID
 PROJECT: STR R300-191

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 2
 ESTIMATE RUN 12/14/2015
 13:28:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 0200 ROADWAY						
0005	202-00009	Tree Trimming	0.000	0.000		
			L S	0.000	0.00	
			4,000.00000	0.000		0.00
0010	202-00220	*Removal of Asphalt Mat	657.000	657.000		
			SY	0.000	0.00	
			28.00000	657.000		18,396.00
0015	202-00250	*Removal of Pavement Marking	0.000	0.000		
			SF	0.000	0.00	
			6.00000	0.000		0.00
0020	202-01300	*Removal of End Anchorage	1.000	1.000		
			EACH	0.000	0.00	
			340.00000	1.000		340.00
0025	203-01597	Potholing	0.000	0.000		
			HOUR	0.000	0.00	
			325.00000	0.000		0.00
0030	208-00002	*Erosion Log (12 Inch)	30.000	30.000		
			LF	0.000	0.00	
			5.00000	30.000		150.00
0035	208-00020	*Silt Fence	80.000	80.000		
			LF	0.000	0.00	
			3.00000	80.000		240.00
0040	208-00035	*Aggregate Bag	24.000	24.000		
			LF	0.000	0.00	
			8.00000	24.000		192.00
0045	208-00045	*Concrete Washout Structure	2.000	2.000		
			EACH	0.000	0.00	
			1,800.00000	2.000		3,600.00
0050	208-00070	*Vehicle Tracking Pad	0.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0055	208-00103	*Removal and Disposal of Sediment (Labor)	0.000	0.000		
			HOUR	0.000	0.00	
			42.00000	0.000		0.00

CONTID: C19380R
 PCN: 19380R-BID
 PROJECT: STR R300-191

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3
 ESTIMATE RUN 12/14/2015
 13:28:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0060	208-00105	*Removal and Disposal of Sediment (Equipment)	0.000	0.000		
			HOUR	0.000	0.00	
			90.00000	0.000		0.00
0065	208-00106	*Sweeping (Sediment Removal)	0.000	0.000		
			HOUR	0.000	0.00	
			260.00000	0.000		0.00
0070	208-00107	*Removal of Trash	8.000	8.000		
			HOUR	0.000	0.00	
			54.00000	8.000		432.00
0075	212-00006	*Seeding (Native)	0.100	0.100		
			ACRE	0.000	0.00	
			3,000.00000	0.100		300.00
0080	212-00032	*Soil Conditioning	0.000	0.000		
			ACRE	0.000	0.00	
			5,000.00000	0.000		0.00
0085	213-00004	*Mulching (Weed Free Straw)	0.000	0.000		
			ACRE	0.000	0.00	
			5,000.00000	0.000		0.00
0090	213-00061	*Mulch Tackifier	0.000	0.000		
			LB	0.000	0.00	
			3.00000	0.000		0.00
0095	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	135.000	135.000		
			SY	0.000	0.00	
			3.00000	135.000		405.00
0100	240-00000	*Wildlife Biologist	72.000	72.000		
			HOUR	0.000	0.00	
			83.00000	72.000		5,976.00
0105	240-00010	*Removal of Nests	28.000	28.000		
			HOUR	0.000	0.00	
			250.00000	28.000		7,000.00
0110	240-00020	*Netting	0.000	0.000		
			SY	0.000	0.00	
			15.00000	0.000		0.00

CONTID: C19380R
 PCN: 19380R-BID
 PROJECT: STR R300-191

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4
 ESTIMATE RUN 12/14/2015
 13:28:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0115	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	81.960	81.960		
			TON	0.000	0.00	
			475.00000	81.960		38,931.00
0120	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	588.000	588.000		
			LF	0.000	0.00	
			31.00000	588.000		18,228.00
0125	606-01370	*Transition Type 3G	4.000	4.000		
			EACH	0.000	0.00	
			2,125.00000	4.000		8,500.00
0130	606-02003	*End Anchorage (Nonflared)	3.000	3.000		
			EACH	0.000	0.00	
			2,750.00000	3.000		8,250.00
0135	606-02005	*End Anchorage (Flared)	2.000	2.000		
			EACH	0.000	0.00	
			2,400.00000	2.000		4,800.00
0140	612-00001	*Delineator (Type I)	13.000	13.000		
			EACH	0.000	0.00	
			30.00000	13.000		390.00
0145	612-00003	*Delineator (Type III)	2.000	2.000		
			EACH	0.000	0.00	
			30.00000	2.000		60.00
0150	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			140,000.00000	1.000		140,000.00
0155	626-01000	*Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			8,000.00000	1.000		8,000.00
0160	627-00005	*Epoxy Pavement Marking	15.000	15.000		
			GAL	0.000	0.00	
			360.00000	15.000		5,400.00
0165	627-00011	*Pavement Marking Paint (Waterborne)	5.000	5.000		
			GAL	0.000	0.00	
			240.00000	5.000		1,200.00

CONTID: C19380R
 PCN: 19380R-BID
 PROJECT: STR R300-191

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5
 ESTIMATE RUN 12/14/2015
 13:28:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0170	630-00000	*Flagging	974.000	974.000		
			HOUR	0.000	0.00	
			34.00000	974.000		33,116.00
0175	630-00007	*Traffic Control Inspection	38.000	38.000		
			DAY	0.000	0.00	
			300.00000	38.000		11,400.00
0180	630-00012	*Traffic Control Management	54.000	54.000		
			DAY	0.000	0.00	
			775.00000	54.000		41,850.00
0185	630-80335	*Barricade (Type 3 M-A) (Temporary)	6.000	6.000		
			EACH	0.000	0.00	
			240.00000	6.000		1,440.00
0190	630-80341	*Construction Traffic Sign (Panel Size A)	39.000	39.000		
			EACH	0.000	0.00	
			65.00000	39.000		2,535.00
0195	630-80342	*Construction Traffic Sign (Panel Size B)	20.000	20.000		
			EACH	0.000	0.00	
			70.00000	20.000		1,400.00
0200	630-80344	*Construction Traffic Sign (Special)	128.000	128.000		
			SF	0.000	0.00	
			24.00000	128.000		3,072.00
0205	630-80350	*Vertical Panel	15.000	15.000		
			EACH	0.000	0.00	
			12.00000	15.000		180.00
0210	630-80355	*Portable Message Sign Panel	4.000	4.000		
			EACH	0.000	0.00	
			7,750.00000	4.000		31,000.00
0215	630-80360	*Drum Channelizing Device	25.000	25.000		
			EACH	0.000	0.00	
			18.00000	25.000		450.00
0220	630-80363	*Drum Channelizing Device (With Light) (Flashing)	12.000	12.000		
			EACH	0.000	0.00	
			18.00000	12.000		216.00

CONTID: C19380R
 PCN: 19380R-BID
 PROJECT: STR R300-191

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6
 ESTIMATE RUN 12/14/2015
 13:28:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 0200 ROADWAY							
0225	630-80380	*Traffic Cone	39.000	39.000			
			EACH	0.000	0.00		
			12.00000	39.000		468.00	
0230	630-85006	*Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	0.000	0.000			
			EACH	0.000	0.00		
			3,000.00000	0.000		0.00	
0235	630-86810	*Traffic Signal (Temporary)	2.000	2.000			
			EACH	0.000	0.00		
			21,000.00000	2.000		42,000.00	
0240	700-70010	F/A Minor Contract Revisions	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0245	700-70011	F/A Partnering	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0250	700-70016	F/A Fuel Cost Adjustment	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0255	700-70021	F/A On-The-Job Trainee	502.000	502.000			
			HOOR	0.000	0.00		
			1.00000	502.000		502.00	
0260	700-70034	F/A Railroad Flagging	26,506.440	26,506.440			
			F A	0.000	0.00		
			1.00000	26,506.440		26,506.44	
0265	700-70380	F/A Erosion Control	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0440	700-70080	F/A Furnish Furnish Shuttle Bus	2,465.000	2,465.000			
			F A	0.000	0.00		
			1.00000	2,465.000		2,465.00	
			CAT 0200	CURRENT AMT \$	469,390.44 \$	0.00 \$	469,390.44

CONTID: C19380R
 PCN: 19380R-BID
 PROJECT: STR R300-191

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 7
 ESTIMATE RUN 12/14/2015
 13:28:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 0300 STRUCTURES F-08-D						
0270	202-00220	*Removal of Asphalt Mat	473.000	473.000		
			SY	0.000	0.00	
			28.00000	473.000		13,244.00
0275	202-00425	Removal of Bridge Railing	45.000	45.000		
			LF	0.000	0.00	
			120.00000	45.000		5,400.00
0280	202-00453	Removal of Portions of Present Structure (Class 2)	166.000	166.000		
			SY	0.000	0.00	
			275.00000	166.000		45,650.00
0285	202-00460	Removal of Portions of Present Structure (Class 3)	0.000	0.000		
			SY	0.000	0.00	
			330.00000	0.000		0.00
0290	206-00000	Structure Excavation	90.000	90.000		
			CY	0.000	0.00	
			125.00000	90.000		11,250.00
0295	206-00065	Structure Backfill (Flow-Fill)	104.000	104.000		
			CY	0.000	0.00	
			360.00000	104.000		37,440.00
0300	206-00200	Structure Backfill (Class 2)	0.000	0.000		
			CY	0.000	0.00	
			195.00000	0.000		0.00
0305	210-00001	Reset Structure	0.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0310	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	112.830	112.830		
			TON	0.000	0.00	
			475.00000	112.830		53,594.25
0315	515-00120	Waterproofing (Membrane)	474.000	474.000		
			SY	0.000	0.00	
			17.00000	474.000		8,058.00
0320	518-01001	Bridge Expansion Joint (Asphaltic Plug)	67.000	67.000		
			LF	0.000	0.00	
			230.00000	67.000		15,410.00

CONTID: C19380R
 PCN: 19380R-BID
 PROJECT: STR R300-191

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 8
 ESTIMATE RUN 12/14/2015
 13:28:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 0300 STRUCTURES F-08-D							
0325	518-03000	Sawing and Sealing Bridge Joint	67.000	67.000			
			LF	0.000	0.00		
			25.00000	67.000		1,675.00	
0330	519-01200	Epoxy Mortar (Patching)	4.500	4.500			
			CF	0.000	0.00		
			3,000.00000	4.500		13,500.00	
0335	601-03040	Concrete Class D (Bridge)	3.500	3.500			
			CY	0.000	0.00		
			1,400.00000	3.500		4,900.00	
0340	601-03041	Concrete Class D (Bridge) (Special)	19.900	19.900			
			CY	0.000	0.00		
			1,400.00000	19.900		27,860.00	
0345	601-51005	Galvanic Anodes	142.000	142.000			
			EACH	0.000	0.00		
			38.00000	142.000		5,396.00	
0350	602-00020	Reinforcing Steel (Epoxy Coated)	309.000	309.000			
			LB	0.000	0.00		
			3.00000	309.000		927.00	
0355	606-10305	*Bridge Rail Type 3 (Special)	280.000	280.000			
			LF	0.000	0.00		
			105.00000	280.000		29,400.00	
0360	627-00005	*Epoxy Pavement Marking	2.000	2.000			
			GAL	0.000	0.00		
			360.00000	2.000		720.00	
0365	627-00011	*Pavement Marking Paint (Waterborne)	3.000	3.000			
			GAL	0.000	0.00		
			240.00000	3.000		720.00	
			CAT 0300	CURRENT AMT \$	275,144.25 \$	0.00 \$	275,144.25
CAT NO0301 0301 STRUCTURES D-09-F							
0370	202-00220	*Removal of Asphalt Mat	347.000	347.000			
			SY	0.000	0.00		
			28.00000	347.000		9,716.00	

CONTID: C19380R
 PCN: 19380R-BID
 PROJECT: STR R300-191

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 9
 ESTIMATE RUN 12/14/2015
 13:28:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 0301 STRUCTURES D-09-F						
0375	202-00453	Removal of Portions of Present Structure (Class 2)	182.000	182.000		
			SY	0.000	0.00	
			275.00000	182.000		50,050.00
0380	202-00460	Removal of Portions of Present Structure (Class 3)	14.000	14.000		
			SY	0.000	0.00	
			330.00000	14.000		4,620.00
0385	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	81.400	81.400		
			TON	0.000	0.00	
			475.00000	81.400		38,665.00
0390	515-00120	Waterproofing (Membrane)	342.000	342.000		
			SY	0.000	0.00	
			17.00000	342.000		5,814.00
0395	518-01001	Bridge Expansion Joint (Asphaltic Plug)	50.000	50.000		
			LF	0.000	0.00	
			230.00000	50.000		11,500.00
0400	518-03000	Sawing and Sealing Bridge Joint	50.000	50.000		
			LF	0.000	0.00	
			25.00000	50.000		1,250.00
0405	601-03041	Concrete Class D (Bridge) (Special)	22.800	22.800		
			CY	0.000	0.00	
			1,400.00000	22.800		31,920.00
0410	601-51005	Galvanic Anodes	253.000	253.000		
			EACH	0.000	0.00	
			38.00000	253.000		9,614.00
0415	602-00020	Reinforcing Steel (Epoxy Coated)	69.000	69.000		
			LB	0.000	0.00	
			3.00000	69.000		207.00
0420	627-00005	*Epoxy Pavement Marking	2.000	2.000		
			GAL	0.000	0.00	
			360.00000	2.000		720.00

CONTID: C19380R
 PCN: 19380R-BID
 PROJECT: STR R300-191

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 10
 ESTIMATE RUN 12/14/2015
 13:28:26

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 0301 STRUCTURES D-09-F						
0425	627-00011	*Pavement Marking Paint (Waterborne)	2.000	2.000		
			GAL	0.000	0.00	
			240.00000	2.000		480.00
			CAT 0301	CURRENT AMT \$	164,556.00 \$	0.00 \$ 164,556.00
CAT NO0400 0400 CONSTRUCTION ENGINEERING BID ITEMS						
0430	620-00001	Field Office (Class 1)	1.000	1.000		
			EACH	0.000	0.00	
			21,000.00000	1.000		21,000.00
0435	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00
			CAT 0400	CURRENT AMT \$	22,500.00 \$	0.00 \$ 22,500.00
			PROJECT TOTAL	CURRENT AMT \$	931,590.69 \$	0.00 \$ 931,590.69