

ESTIMATE SUMMARY

16:07:09

 CONTID: C19384 ESTIMATE NO: 0007 PROG SPEC YR: 2005
 PCN: 19384-BID COFRS REPORTING CATEGORY: 3 FACS REF NO:

CONTRACT DESCRIPTION: US 40 SAGE CREEK BRIDGE (C-08-
 TIME CHARGED: 162.0 DAYS TIME ALLOW: 11/1/2015 FIXED COMPLETION DAT
 PERCENT TIME: 92.57 ORIG TIME ALLOW: 11/1/2015 FIXED COMPLETION DAT

PROJECT NO: BR0402-086
 US 40 SAGE CREEK BRIDGE (C-08-
 NAME OF ROAD:
 PROJECT COUNTIES: ROUTT

CONTRACTOR: PRECISION EXCAVATING, INC.
 P. O. BOX 790
 HAYDEN CO 81639 (970)276-3359
 PAY PERIOD ENDING 01/15/2016 DATE TIME STARTED 05/11/2015
 DATE LET 02/05/2015 DATE WORK BEGAN 05/11/2015
 DATE AWARDED 02/20/2015 DATE TIME STOPPED 10/19/2015
 DATE CONTRACT EXECUTED 03/16/2015 DATE ACCEPTED 10/19/2015
 DATE NOTICE TO PROCEED 05/11/2015

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 1,590,902.92 PARTICIPATING	\$ 1,590,902.98	\$ 14,309.90
AWARD PROJECT AMT: \$ 1,654,384.81 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 100.00% TOTAL EARNINGS	1,590,902.98	14,309.90
FUNDS AVAILABLE: \$ -0.06 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS 1,590,902.98	14,309.90
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-24,815.77	0.00
	SECURITIES ENCUMBERED 0.00	0.00
	NET EARNINGS 1,566,087.21	14,309.90
	LIQUIDATED DAMAGES 0.00	0.00
	AUTOPAY ADJUSTMENT 0.00	0.00
	AMOUNT DUE 1,566,087.21	14,309.90
	OTHER ADJUSTMENTS 0.00	0.00
	PAYMENT DUE	\$ 14,309.90

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19384
 PCN: 19384-BID
 PROJECT: BR0402-086

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 2
 ESTIMATE RUN 01/26/2016
 16:07:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			24,863.18000	1.000		24,863.18
0010	202-00090	*Removal of Delineator	9.000	9.000		
			EACH	0.000	0.00	
			10.88000	9.000		97.92
0015	202-00220	*Removal of Asphalt Mat	5,991.000	5,991.000		
			SY	0.000	0.00	
			1.88000	5,991.000		11,263.08
0020	202-00250	*Removal of Pavement Marking	195.000	195.000		
			SF	0.000	0.00	
			4.35000	195.000		848.25
0025	202-00821	*Removal of Sign Panel	1.000	1.000		
			EACH	0.000	0.00	
			108.82000	1.000		108.82
0030	202-01000	*Removal of Fence	748.000	748.000		
			LF	0.000	0.00	
			2.78000	748.000		2,079.44
0035	202-01130	*Removal of Guardrail Type 3	188.000	188.000		
			LF	0.000	0.00	
			14.15000	188.000		2,660.20
0040	203-00010	Unclassified Excavation (Complete In Place)	4,031.000	4,031.000		
			CY	0.000	0.00	
			18.73000	4,031.000		75,500.63
0045	203-01100	Proof Rolling	10.000	10.000		
			HOUR	0.000	0.00	
			150.00000	10.000		1,500.00
0050	203-01510	Backhoe	7.500	7.500		
			HOUR	0.000	0.00	
			195.00000	7.500		1,462.50
0055	203-01594	Combination Loader	0.000	0.000		
			HOUR	0.000	0.00	
			120.00000	0.000		0.00

CONTID: C19384
 PCN: 19384-BID
 PROJECT: BR0402-086

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3
 ESTIMATE RUN 01/26/2016
 16:07:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-01597	Potholing	2.000	2.000		
			HOUR	0.000	0.00	
			475.00000	2.000		950.00
0065	203-02330	Laborer	0.000	0.000		
			HOUR	0.000	0.00	
			30.80000	0.000		0.00
0070	207-00205	Topsoil	796.000	796.000		
			CY	0.000	0.00	
			49.38000	796.000		39,306.48
0075	208-00002	Erosion Log (12 Inch)	330.000	330.000		
			LF	0.000	0.00	
			5.95000	330.000		1,963.50
0080	208-00045	Concrete Washout Structure	1.000	1.000		
			EACH	0.000	0.00	
			1,666.13000	1.000		1,666.13
0085	208-00070	Vehicle Tracking Pad	0.000	0.000		
			EACH	0.000	0.00	
			4,107.00000	0.000		0.00
0090	208-00103	Removal and Disposal of Sediment (Labor)	14.000	14.000		
			HOUR	0.000	0.00	
			91.33000	14.000		1,278.62
0095	208-00105	Removal and Disposal of Sediment (Equipment)	3.000	3.000		
			HOUR	0.000	0.00	
			249.24000	3.000		747.72
0100	208-00106	Sweeping (Sediment Removal)	22.500	22.500		
			HOUR	0.000	0.00	
			183.29000	22.500		4,124.02
0105	208-00107	Removal of Trash	0.000	0.000		
			HOUR	0.000	0.00	
			99.40000	0.000		0.00
0110	208-00206	*Erosion Control Supervisor	111.000	111.000		
			DAY	0.000	0.00	
			38.09000	111.000		4,227.99

CONTID: C19384
 PCN: 19384-BID
 PROJECT: BR0402-086

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4
 ESTIMATE RUN 01/26/2016
 16:07:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	208-00400	Water Control	1.000	1.000		
			L S	0.000	0.00	
			44,701.89000	1.000		44,701.89
0120	210-00060	*Reset Marker	0.000	0.000		
			EACH	0.000	0.00	
			276.77000	0.000		0.00
0125	210-00810	*Reset Ground Sign	4.000	4.000		
			EACH	0.000	0.00	
			217.65000	4.000		870.60
0130	210-01130	*Reset Guardrail Type 3	375.000	375.000		
			LF	0.000	0.00	
			19.59000	375.000		7,346.25
0135	210-01200	*Reset End Anchorage	3.000	3.000		
			EACH	0.000	0.00	
			1,469.17000	3.000		4,407.51
0140	210-04200	*Adjust Guardrail	125.000	125.000		
			LF	0.000	0.00	
			14.69000	125.000		1,836.25
0145	212-00006	*Seeding (Native)	1.600	1.600		
			ACRE	0.000	0.00	
			6,252.97000	1.600		10,004.75
0150	212-00032	*Soil Conditioning	1.600	1.600		
			ACRE	0.000	0.00	
			5,383.39000	1.600		8,613.42
0155	213-00002	*Mulching (Weed Free Hay)	1.600	1.600		
			ACRE	0.000	0.00	
			4,053.07000	1.600		6,484.91
0160	213-00061	*Mulch Tackifier	320.000	320.000		
			LB	0.000	0.00	
			15.87000	320.000		5,078.40
0165	240-00000	*Wildlife Biologist	12.500	12.500		
			HOUR	0.000	0.00	
			132.32000	12.500		1,654.00

CONTID: C19384
 PCN: 19384-BID
 PROJECT: BR0402-086

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5
 ESTIMATE RUN 01/26/2016
 16:07:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	240-00010	*Removal of Nests	14.000	14.000		
			132.32000	14.000	0.00	1,852.48
0175	304-06000	Aggregate Base Course (Class 6)	8,617.290	8,617.290		
			15.61000	8,617.290	0.00	134,515.90
0180	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	0.000	0.000		
			217.65000	0.000	0.00	0.00
0185	403-34701	*Hot Mix Asphalt (Grading SX) (75)	2,317.280	2,313.610		
			69.65000	2,317.280	255.62	161,398.55
0190	411-03352	*Asphalt Cement Performance Grade (PG 58-28)	126.960	127.250		
			609.43000	126.960	-176.73	77,373.23
0195	606-00305	*Guardrail Type 3 (Special)	250.000	250.000		
			77.65000	250.000	0.00	19,412.50
0200	607-00005	*End Post	4.000	4.000		
			375.45000	4.000	0.00	1,501.80
0205	607-00010	*Corner and Line Brace Post	1.000	1.000		
			424.42000	1.000	0.00	424.42
0210	607-01010	*Fence Barbed Wire with Metal Posts (Special)	563.000	563.000		
			7.35000	563.000	0.00	4,138.05
0215	607-11525	Fence (Plastic)	0.000	0.000		
			8.18000	0.000	0.00	0.00
0220	607-60116	*16 Foot Gate	1.000	1.000		
			1,033.86000	1.000	0.00	1,033.86

CONTID: C19384
 PCN: 19384-BID
 PROJECT: BR0402-086

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 6
 ESTIMATE RUN 01/26/2016
 16:07:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	612-00001	*Delineator (Type I)	38.000	38.000		
			EACH	0.000	0.00	
			23.95000	38.000		910.10
0230	612-00003	*Delineator (Type III)	3.000	3.000		
			EACH	0.000	0.00	
			28.30000	3.000		84.90
0235	614-00011	*Sign Panel (Class I)	2.000	1.000		
			SF	1.000	21.77	
			21.77000	2.000		43.54
0240	614-80385	*Rumble Strip	3,800.000	3,800.000		
			LF	0.000	0.00	
			0.49000	3,800.000		1,862.00
0245	625-00000	Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			18,648.84000	1.000		18,648.84
0250	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			138,378.65000	1.000		138,378.65
0255	626-01000	Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			8,616.90000	1.000		8,616.90
0260	627-00001	*Pavement Marking Paint	12.000	12.000		
			GAL	0.000	0.00	
			217.65000	12.000		2,611.80
0265	627-00005	*Epoxy Pavement Marking	46.000	46.000		
			GAL	0.000	0.00	
			435.31000	46.000		20,024.26
0270	630-00000	*Flagging	1,171.500	1,170.500		
			HOOR	1.000	29.39	
			29.39000	1,171.500		34,430.39
0275	630-00007	*Traffic Control Inspection	49.000	50.000		
			DAY	-1.000	-239.42	
			239.42000	49.000		11,731.58

CONTID: C19384
 PCN: 19384-BID
 PROJECT: BR0402-086

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 7
 ESTIMATE RUN 01/26/2016
 16:07:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	630-00012	*Traffic Control Management	103.000	103.000		
			DAY	0.000	0.00	
			788.99000	103.000		81,265.97
0285	630-80335	*Barricade (Type 3 M-A) (Temporary)	8.000	8.000		
			EACH	0.000	0.00	
			272.07000	8.000		2,176.56
0290	630-80341	*Construction Traffic Sign (Panel Size A)	30.000	30.000		
			EACH	0.000	0.00	
			59.85000	30.000		1,795.50
0295	630-80342	*Construction Traffic Sign (Panel Size B)	40.000	40.000		
			EACH	0.000	0.00	
			65.30000	40.000		2,612.00
0300	630-80344	*Construction Traffic Sign (Special)	68.000	68.000		
			SF	0.000	0.00	
			21.77000	68.000		1,480.36
0305	630-80359	*Portable Message Sign Panel	57.500	57.500		
			DAY	0.000	0.00	
			163.24000	57.500		9,386.30
0310	630-80360	*Drum Channelizing Device	69.000	69.000		
			EACH	0.000	0.00	
			21.77000	69.000		1,502.13
0315	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	10.000	10.000		
			EACH	0.000	0.00	
			27.21000	10.000		272.10
0320	630-80370	Concrete Barrier (Temporary)	390.000	390.000		
			LF	0.000	0.00	
			70.13000	390.000		27,350.70
0325	630-80380	*Traffic Cone	50.000	50.000		
			EACH	0.000	0.00	
			19.59000	50.000		979.50
0330	630-85011	*Impact Attenuator (Temporary)	408.000	408.000		
			DAY	0.000	0.00	
			48.97000	408.000		19,979.76

CONTID: C19384
 PCN: 19384-BID
 PROJECT: BR0402-086

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 8
 ESTIMATE RUN 01/26/2016
 16:07:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0340	700-70011	F/A Partnering	2,600.000	2,600.000		
			F A	0.000	0.00	
			1.00000	2,600.000		2,600.00
0345	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0350	700-70018	F/A Roadway Smoothness Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0355	700-70019	F/A Asphalt Cement Cost Adjustment	1,400.370	0.000		
			F A	1,400.370	1,400.37	
			1.00000	1,400.370		1,400.37
0360	700-70021	F/A On-The-Job Trainee	0.000	320.000		
			HOUR	-320.000	-320.00	
			1.00000	0.000		0.00
0365	700-70025	F/A Quality Incentive Payment	4,715.120	0.000		
			F A	4,715.120	4,715.12	
			1.00000	4,715.120		4,715.12
0450	621-00425	Detour Install and Removal of Detour for CBC	1.000	1.000		
			L S	0.000	0.00	
			93,549.65000	1.000		93,549.65
0455	630-80002	Flash Beacon (Solar) Flashing Beacon	2.000	2.000		
			EACH	0.000	0.00	
			1,000.00000	2.000		2,000.00
0460	700-70021	F/A On-The-Job Trainee Added per CO#4	320.000	0.000		
			HOUR	320.000	640.00	
			2.00000	320.000		640.00
			CAT 0200	CURRENT AMT	\$ 1,158,346.24 \$	6,326.12 \$ 1,158,346.24

CONTID: C19384
 PCN: 19384-BID
 PROJECT: BR0402-086

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 9
 ESTIMATE RUN 01/26/2016
 16:07:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
0370	202-00400	Removal of Bridge	1.000	1.000		
			EACH	0.000	0.00	
			81,124.36000	1.000		81,124.36
0375	206-00000	Structure Excavation	790.000	790.000		
			CY	0.000	0.00	
			16.49000	790.000		13,027.10
0380	206-00100	Structure Backfill (Class 1)	504.000	504.000		
			CY	0.000	0.00	
			36.27000	504.000		18,280.08
0385	206-00200	Structure Backfill (Class 2)	203.000	203.000		
			CY	0.000	0.00	
			37.33000	203.000		7,577.99
0390	206-01781	Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			16,915.87000	1.000		16,915.87
0395	206-01782	Shoring (Area 2)	1.000	1.000		
			L S	0.000	0.00	
			16,915.87000	1.000		16,915.87
0400	210-00425	Reset Bridge Railing	0.000	0.000		
			LF	0.000	0.00	
			163.72000	0.000		0.00
0405	420-00102	Geotextile (Erosion Control) (Class 1)	137.000	46.000		
			SY	91.000	857.22	
			9.42000	137.000		1,290.54
0410	506-00212	Riprap (12 Inch)	88.000	88.000		
			CY	0.000	0.00	
			181.68000	88.000		15,987.84
0415	515-00120	*Waterproofing (Membrane)	122.000	122.000		
			SY	0.000	0.00	
			19.59000	122.000		2,389.98
0420	601-03030	Concrete Class D (Box Culvert)	264.000	264.000		
			CY	0.000	0.00	
			513.53000	264.000		135,571.92

CONTID: C19384
 PCN: 19384-BID
 PROJECT: BR0402-086

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 10
 ESTIMATE RUN 01/26/2016
 16:07:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 STRUCTURES							
0425	602-00000	Reinforcing Steel	35,889.000	31,041.000			
			LB	4,848.000	7,126.56		
			1.47000	35,889.000		52,756.83	
0430	602-00020	Reinforcing Steel (Epoxy Coated)	15,110.000	15,110.000			
			LB	0.000	0.00		
			2.67000	15,110.000		40,343.70	
			CAT 0300	CURRENT AMT \$	402,182.08 \$	7,983.78 \$	402,182.08
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0435	620-00002	Field Office (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			12,925.36000	1.000		12,925.36	
0440	620-00012	Field Laboratory (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			16,156.70000	1.000		16,156.70	
0445	620-00020	Sanitary Facility	1.000	1.000			
			EACH	0.000	0.00		
			1,292.54000	1.000		1,292.54	
			CAT 0400	CURRENT AMT \$	30,374.60 \$	0.00 \$	30,374.60
PROJECT TOTAL			CURRENT AMT \$	1,590,902.92 \$	14,309.90 \$	1,590,902.92	