

ESTIMATE SUMMARY

12:26:53

 CONTID: C19406 ESTIMATE NO: 0003 PROG SPEC YR: 2005
 PCN: 19406-BID COFRS REPORTING CATEGORY: 6 FACS REF NO:

CONTRACT DESCRIPTION: SH 88: LOGAN ST SIGNAL REPLACE
 TIME CHARGED: 18.0 DAYS TIME ALLOW: 41 WORK DAYS
 PERCENT TIME: 43.90 ORIG TIME ALLOW: 35 WORK DAYS

PROJECT NO: STA088A-033
 SH 88: LOGAN ST SIGNAL REPLACE
 NAME OF ROAD: 088A
 PROJECT COUNTIES: ARAPAHOE, REGION 1

CONTRACTOR: W.L. CONTRACTORS, INC.
 5920 LAMAR STREET
 ARVADA CO 80003 303-422-7985
 PAY PERIOD ENDING 11/28/2014 DATE TIME STARTED 08/11/2014
 DATE LET 04/10/2014 DATE WORK BEGAN 08/11/2014
 DATE AWARDED 05/01/2014 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 06/04/2014 DATE ACCEPTED
 DATE NOTICE TO PROCEED 08/11/2014

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 241,114.56 PARTICIPATING	\$ 70,802.31	\$ 7,585.00
AWARD PROJECT AMT: \$ 223,761.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 29.36% TOTAL EARNINGS	70,802.31	7,585.00
FUNDS AVAILABLE: \$ 170,312.25 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	70,802.31
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-1,764.07	-227.55
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	69,038.24
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	69,038.24
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 7,357.45

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19406
 PCN: 19406-BID
 PROJECT: STA088A-033

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 2
 ESTIMATE RUN 12/01/2014
 12:26:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.250		
			L S	0.000	0.00	
			995.00000	0.250		248.75
0010	202-00200	*Removal of Sidewalk	32.000	0.000		
			SY	0.000	0.00	
			13.50000	0.000		0.00
0015	202-00203	*Removal of Curb and Gutter	130.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0020	202-00206	*Removal of Concrete Curb Ramp	22.000	0.000		
			SY	0.000	0.00	
			13.50000	0.000		0.00
0025	202-00210	*Removal of Concrete Pavement	10.000	0.000		
			SY	0.000	0.00	
			13.50000	0.000		0.00
0030	202-00220	*Removal of Asphalt Mat	28.000	0.000		
			SY	0.000	0.00	
			13.50000	0.000		0.00
0035	202-00250	*Removal of Pavement Marking	756.000	0.000		
			SF	0.000	0.00	
			2.50000	0.000		0.00
0040	202-00828	Removal of Traffic Signal Equipment	1.000	0.000		
			L S	0.000	0.00	
			3,885.00000	0.000		0.00
0045	203-01597	*Potholing	40.000	14.000		
			HOUR	0.000	0.00	
			140.00000	14.000		1,960.00
0050	208-00002	Erosion Log (12 Inch)	100.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
0055	208-00035	Aggregate Bag	100.000	48.000		
			LF	0.000	0.00	
			7.00000	48.000		336.00

CONTID: C19406
 PCN: 19406-BID
 PROJECT: STA088A-033

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 3
 ESTIMATE RUN 12/01/2014
 12:26:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0060	208-00045	*Concrete Washout Structure	1.000	0.500		
			EACH	0.000	0.00	
			1,250.00000	0.500		625.00
0065	208-00050	Storm Drain Inlet Protection	1.000	0.000		
			EACH	0.000	0.00	
			260.00000	0.000		0.00
0070	208-00103	Removal and Disposal of Sediment (Labor)	4.000	1.000		
			HOUR	0.000	0.00	
			30.00000	1.000		30.00
0075	208-00105	Removal and Disposal of Sediment (Equipment)	4.000	0.000		
			HOUR	0.000	0.00	
			45.00000	0.000		0.00
0080	210-00870	Reset Coordination Unit	1.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00
0085	212-00050	Sod	150.000	0.000		
			SF	0.000	0.00	
			5.00000	0.000		0.00
0090	304-06004	*Aggregate Base Course (Class 6)	125.000	0.000		
			SY	0.000	0.00	
			16.00000	0.000		0.00
0095	403-00721	*Hot Mix Asphalt (Patching) (Asphalt)	30.000	0.000		
			SY	0.000	0.00	
			110.00000	0.000		0.00
0100	412-00600	*Concrete Pavement (6 Inch)	11.000	0.000		
			SY	0.000	0.00	
			46.00000	0.000		0.00
0105	503-00018	Drilled Caisson (18 Inch)	0.000	0.000		
			LF	0.000	0.00	
			105.00000	0.000		0.00
0110	503-00036	*Drilled Caisson (36 Inch)	60.000	45.000		
			LF	0.000	0.00	
			348.00000	45.000		15,660.00

CONTID: C19406
 PCN: 19406-BID
 PROJECT: STA088A-033

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 4
 ESTIMATE RUN 12/01/2014
 12:26:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0115	608-00000	*Concrete Sidewalk	24.000	0.000		
			SY	0.000	0.00	
			45.00000	0.000		0.00
0120	608-00010	*Concrete Curb Ramp	30.000	0.000		
			SY	0.000	0.00	
			140.00000	0.000		0.00
0125	609-21020	*Curb and Gutter Type 2 (Section II-B)	128.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
0130	613-00206	*2 Inch Electrical Conduit (Bored)	235.000	214.000		
			LF	0.000	0.00	
			13.00000	214.000		2,782.00
0135	613-00306	*3 Inch Electrical Conduit (Bored)	470.000	428.000		
			LF	0.000	0.00	
			13.00000	428.000		5,564.00
0140	613-07034	Pull Box (24"x36"x18")	3.000	2.000		
			EACH	0.000	0.00	
			810.00000	2.000		1,620.00
0145	613-07040	Pull Box (30"x48"x24")	1.000	1.000		
			EACH	0.000	0.00	
			1,020.00000	1.000		1,020.00
0150	613-10000	Wiring	1.000	0.000		
			L S	0.000	0.00	
			6,575.00000	0.000		0.00
0155	613-70250	Luminaire High Pressure Sodium (250 Watt)	4.000	0.000		
			EACH	0.000	0.00	
			310.00000	0.000		0.00
0160	614-00011	Sign Panel (Class I)	15.000	0.000		
			SF	0.000	0.00	
			30.00000	0.000		0.00
0165	614-00026	Sign Panel (Class I) (Install Only)	4.000	0.000		
			EACH	0.000	0.00	
			77.00000	0.000		0.00

CONTID: C19406
 PCN: 19406-BID
 PROJECT: STA088A-033

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 5
 ESTIMATE RUN 12/01/2014
 12:26:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0170	614-70150	Pedestrian Signal Face (16) (Countdown)	8.000	0.000		
			EACH	0.000	0.00	
			450.00000	0.000		0.00
0175	614-70336	Traffic Signal Face (12-12-12)	12.000	0.000		
			EACH	0.000	0.00	
			575.00000	0.000		0.00
0180	614-70448	Traffic Signal Face (12-12-12-12)	2.000	0.000		
			EACH	0.000	0.00	
			940.00000	0.000		0.00
0185	614-72858	Pedestal Pole (3 Foot 6 Inch)	0.000	0.000		
			EACH	0.000	0.00	
			705.00000	0.000		0.00
0190	614-72860	Pedestrian Push Button	4.000	0.000		
			EACH	0.000	0.00	
			270.00000	0.000		0.00
0195	614-72886	Intersection Detection System (Camera)	3.000	0.000		
			EACH	0.000	0.00	
			6,830.00000	0.000		0.00
0200	614-81120	Traffic Signal-Light Pole Steel (1-20 Foot Mast Arm)	2.000	0.000		
			EACH	0.000	0.00	
			11,000.00000	0.000		0.00
0205	614-81140	Traffic Signal-Light Pole Steel (1-40 Foot Mast Arm)	2.000	0.000		
			EACH	0.000	0.00	
			11,930.00000	0.000		0.00
0210	614-84000	Traffic Signal Pedestal Pole Steel	1.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
0215	614-86800	Uninterrupted Power Supply	1.000	0.000		
			EACH	1.000	6,125.00	
			6,125.00000	1.000		6,125.00
0220	625-00000	*Construction Surveying	1.000	0.250		
			L S	0.000	0.00	
			3,660.00000	0.250		915.00

CONTID: C19406
 PCN: 19406-BID
 PROJECT: STA088A-033

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 6
 ESTIMATE RUN 12/01/2014
 12:26:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0225	626-00000	*Mobilization	1.000	0.600		
			L S	0.000	0.00	
			20,000.00000	0.600		12,000.00
0230	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	776.000	0.000		
			SF	0.000	0.00	
			13.00000	0.000		0.00
0235	630-00003	*Uniformed Traffic Control	20.000	0.000		
			HOUR	0.000	0.00	
			75.00000	0.000		0.00
0240	630-00007	*Traffic Control Inspection	13.000	4.000		
			DAY	0.000	0.00	
			115.00000	4.000		460.00
0245	630-00012	*Traffic Control Management	31.000	17.000		
			DAY	2.000	1,460.00	
			730.00000	19.000		13,870.00
0250	630-80341	*Construction Traffic Sign (Panel Size A)	34.000	5.000		
			EACH	0.000	0.00	
			6.00000	5.000		30.00
0255	630-80342	*Construction Traffic Sign (Panel Size B)	8.000	3.000		
			EACH	0.000	0.00	
			6.00000	3.000		18.00
0260	630-80350	*Vertical Panel	20.000	0.000		
			EACH	0.000	0.00	
			6.00000	0.000		0.00
0265	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	1.000		
			EACH	0.000	0.00	
			610.00000	1.000		610.00
0270	630-80360	*Drum Channelizing Device	30.000	5.000		
			EACH	0.000	0.00	
			6.00000	5.000		30.00
0275	630-80380	*Traffic Cone	60.000	30.000		
			EACH	0.000	0.00	
			0.70000	30.000		21.00

CONTID: C19406
 PCN: 19406-BID
 PROJECT: STA088A-033

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 7
 ESTIMATE RUN 12/01/2014
 12:26:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 0200 ROADWAY							
0280	630-85041	*Mobile Attenuator	34.000	0.000			
			DAY	0.000	0.00		
			92.00000	0.000		0.00	
0285	700-70010	F/A Minor Contract Revisions	2,650.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0286	202-00002	Rem of Structure (Spec) Removal of Storm water vault	1.000	1.000			
			EACH	0.000	0.00		
			5,297.56000	1.000		5,297.56	
0288	208-00205	Erosion Control Supervisor	20.000	1.000			
			HOUR	0.000	0.00		
			80.00000	1.000		80.00	
0289	613-01200	2 In Elec Cond (P)	30.000	30.000			
			LF	0.000	0.00		
			12.00000	30.000		360.00	
0290	700-70016	F/A Fuel Cost Adjustment	1,250.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0295	700-70082	F/A Furnish & Install Electrical Service	1,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0300	700-70380	F/A Erosion Control	1,200.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0900	613-01300	3 In Elec Cond (P)	60.000	60.000			
			LF	0.000	0.00		
			9.00000	60.000		540.00	
0901	206-00065	Str Bkfl (Flow-Fill)	6.000	6.000			
			CY	0.000	0.00		
			100.00000	6.000		600.00	
			CAT 0200	CURRENT AMT \$	240,919.56 \$	7,585.00 \$	70,802.31

CONTID: C19406
 PCN: 19406-BID
 PROJECT: STA088A-033

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

ESTIMATE RUN 12/01/2014

12:26:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 0400 CONSTRUCTION ENGINEERING BID ITEMS						
0305	620-00020	Sanitary Facility	1.000	0.000		
			EACH	0.000	0.00	
			195.00000	0.000		0.00
			CAT 0400	CURRENT AMT \$ 195.00 \$	0.00 \$	0.00
			PROJECT TOTAL	CURRENT AMT \$ 241,114.56 \$	7,585.00 \$	70,802.31