

ESTIMATE SUMMARY

-----  
 CONTID: C19425 ESTIMATE NO: 0001 PROG SPEC YR: 2005  
 PCN: 19425-BID COFRS REPORTING CATEGORY: 2 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: BRIDGE REPAIR SH 231  
 TIME CHARGED: 9.0 DAYS TIME ALLOW: 98 WORK DAYS  
 PERCENT TIME: 9.18 ORIG TIME ALLOW: 98 WORK DAYS

PROJECT NO: BR231A-001  
 BRIDGE REPAIR SH 231  
 NAME OF ROAD:  
 PROJECT COUNTIES: PUEBLO

CONTRACTOR:  
 AMERICAN CIVIL CONSTRUCTORS, LLC. dba ACC Mountain West  
 4901 S. Windermere St  
 Littleton CO 80120 (303)795-2582  
 PAY PERIOD ENDING 06/23/2016 DATE TIME STARTED 06/01/2016  
 DATE LET 01/21/2016 DATE WORK BEGAN 06/01/2016  
 DATE AWARDED 02/17/2016 DATE TIME STOPPED  
 DATE CONTRACT EXECUTED 03/08/2016 DATE ACCEPTED  
 DATE NOTICE TO PROCEED 06/01/2016

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 2,805,861.00 PARTICIPATING	\$ 58,111.55	\$ 58,111.55
AWARD PROJECT AMT: \$ 2,636,231.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 2.07% TOTAL EARNINGS	58,111.55	58,111.55
FUNDS AVAILABLE: \$ 2,747,749.45 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	58,111.55
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-1,743.35	-1,743.35
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	56,368.20
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	56,368.20
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 56,368.20

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19425  
 PCN: 19425-BID  
 PROJECT: BR231A-001

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2  
 ESTIMATE RUN 06/23/2016  
 10:58:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 0200 - ROADWAY						
0005	201-00001	Clearing and Grubbing	3.000	0.000		
			ACRE	0.000	0.00	
			5,000.00000	0.000		0.00
0010	202-00010	Removal of Tree	111.000	0.000		
			EACH	0.000	0.00	
			280.00000	0.000		0.00
0015	202-00090	Removal of Delineator	10.000	0.000		
			EACH	0.000	0.00	
			5.00000	0.000		0.00
0020	202-00201	Removal of Curb	75.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0025	202-00220	Removal of Asphalt Mat	147.000	0.000		
			SY	0.000	0.00	
			25.00000	0.000		0.00
0030	202-00240	Removal of Asphalt Mat (Planing)	2,624.000	0.000		
			SY	0.000	0.00	
			2.00000	0.000		0.00
0035	202-01000	Removal of Fence	334.000	0.000		
			LF	0.000	0.00	
			1.50000	0.000		0.00
0040	202-01035	Removal of Gate	1.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0045	202-01130	Removal of Guardrail Type 3	76.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0050	202-05030	Sawing Asphalt Material (10 Inch)	1,326.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0055	203-00060	Embankment Material (Complete In Place)	628.000	0.000		
			CY	0.000	0.00	
			30.00000	0.000		0.00

CONTID: C19425  
 PCN: 19425-BID  
 PROJECT: BR231A-001

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3  
 ESTIMATE RUN 06/23/2016  
 10:58:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 - ROADWAY						
0060	203-01594	Combination Loader	30.000	0.000		
			HOOR	0.000	0.00	
			80.00000	0.000		0.00
0065	203-01597	Potholing	20.000	0.000		
			HOOR	0.000	0.00	
			175.00000	0.000		0.00
0070	203-01622	Sweeping (With Pickup Broom)	40.000	0.000		
			HOOR	0.000	0.00	
			125.00000	0.000		0.00
0075	207-00205	Topsoil	538.000	0.000		
			CY	0.000	0.00	
			14.00000	0.000		0.00
0080	208-00002	Erosion Log (12 Inch)	80.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0085	208-00020	Silt Fence	2,650.000	0.000		
			LF	498.500	897.30	
			1.80000	498.500		897.30
0090	208-00021	Silt Fence (Reinforced)	231.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0095	208-00035	Aggregate Bag	114.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0100	208-00045	Concrete Washout Structure	1.000	0.000		
			EACH	0.000	0.00	
			2,200.00000	0.000		0.00
0105	208-00070	Vehicle Tracking Pad	2.000	0.000		
			EACH	1.000	2,200.00	
			2,200.00000	1.000		2,200.00
0110	208-00103	Removal and Disposal of Sediment (Labor)	40.000	0.000		
			HOOR	0.000	0.00	
			45.00000	0.000		0.00

CONTID: C19425  
 PCN: 19425-BID  
 PROJECT: BR231A-001

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4  
 ESTIMATE RUN 06/23/2016  
 10:58:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 - ROADWAY						
0115	208-00105	Removal and Disposal of Sediment (Equipment)	40.000	0.000		
			HOURLY	0.000	0.00	
			85.00000	0.000		0.00
0120	208-00106	Sweeping (Sediment Removal)	40.000	0.000		
			HOURLY	0.000	0.00	
			125.00000	0.000		0.00
0125	208-00107	Removal of Trash	25.000	0.000		
			HOURLY	0.000	0.00	
			35.00000	0.000		0.00
0130	208-00205	Erosion Control Supervisor	40.000	0.000		
			HOURLY	0.000	0.00	
			100.00000	0.000		0.00
0135	208-00520	Temporary Stream Crossing	1.000	0.000		
			L S	0.000	0.00	
			15,000.00000	0.000		0.00
0140	210-00810	Reset Ground Sign	3.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0145	212-00006	Seeding (Native)	3.000	0.000		
			ACRE	0.000	0.00	
			1,300.00000	0.000		0.00
0150	212-00032	Soil Conditioning	3.000	0.000		
			ACRE	0.000	0.00	
			3,200.00000	0.000		0.00
0155	212-00100	Tree Retention and Protection	1.000	0.000		
			L S	0.000	0.00	
			1,000.00000	0.000		0.00
0160	213-00002	Mulching (Weed Free Hay)	3.000	0.000		
			ACRE	0.000	0.00	
			1,250.00000	0.000		0.00
0165	213-00061	Mulch Tackifier	100.000	0.000		
			LB	0.000	0.00	
			12.00000	0.000		0.00

CONTID: C19425  
 PCN: 19425-BID  
 PROJECT: BR231A-001

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5  
 ESTIMATE RUN 06/23/2016  
 10:58:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 - ROADWAY						
0170	213-00150	Bonded Fiber Matrix	1.000	0.000		
			ACRE	0.000	0.00	
			2,600.00000	0.000		0.00
0175	214-00215	Deciduous Tree (1.5 Inch Caliper)	21.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0180	216-00042	Soil Retention Blanket (Biodegradable Straw/Coconut)	4,124.000	0.000		
			SY	0.000	0.00	
			2.50000	0.000		0.00
0185	217-00020	Herbicide Treatment	10.000	0.000		
			HOUR	0.000	0.00	
			175.00000	0.000		0.00
0190	240-00000	Wildlife Biologist	30.000	0.000		
			HOUR	0.000	0.00	
			125.00000	0.000		0.00
0195	240-00010	Removal of Nests	40.000	0.000		
			HOUR	0.000	0.00	
			45.00000	0.000		0.00
0200	240-00020	Netting	2,013.000	0.000		
			SY	2,013.000	10,065.00	
			5.00000	2,013.000		10,065.00
0205	304-06007	Aggregate Base Course (Class 6)	250.000	0.000		
			CY	0.000	0.00	
			60.00000	0.000		0.00
0210	403-34741	Hot Mix Asphalt (Grading SX) (75) (PG 64-22)	1,242.730	0.000		
			TON	0.000	0.00	
			100.00000	0.000		0.00
0215	411-10255	Emulsified Asphalt (Slow-Setting)	329.000	0.000		
			GAL	0.000	0.00	
			7.00000	0.000		0.00
0220	420-00103	Geotextile (Erosion Control) (Class 2)	25.000	0.000		
			SY	0.000	0.00	
			15.00000	0.000		0.00

CONTID: C19425  
 PCN: 19425-BID  
 PROJECT: BR231A-001

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6  
 ESTIMATE RUN 06/23/2016  
 10:58:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 - ROADWAY						
0225	506-00209	Riprap (9 Inch)	14.000	0.000		
			CY	0.000	0.00	
			105.00000	0.000		0.00
0230	507-00400	Bituminous Slope and Ditch Paving (Asphalt)	13.210	0.000		
			TON	0.000	0.00	
			300.00000	0.000		0.00
0235	606-00301	Guardrail Type 3 (6-3 Post Spacing)	350.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0240	606-01370	Transition Type 3G	4.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0245	606-02005	End Anchorage (Flared)	4.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0250	607-00005	End Post	3.000	0.000		
			EACH	0.000	0.00	
			260.00000	0.000		0.00
0255	607-00010	Corner and Line Brace Post	3.000	0.000		
			EACH	0.000	0.00	
			285.00000	0.000		0.00
0260	607-01000	Fence Barbed Wire with Metal Posts	334.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0265	607-11525	Fence (Plastic)	60.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0270	607-11580	Fence (Temporary)	185.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0275	607-60116	16 Foot Gate	1.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00

CONTID: C19425  
 PCN: 19425-BID  
 PROJECT: BR231A-001

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7  
 ESTIMATE RUN 06/23/2016  
 10:58:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 - ROADWAY						
0280	609-60011	Curb Type 6 (Section M)	146.000	0.000		
			LF	0.000	0.00	
			17.00000	0.000		0.00
0285	612-00001	Delineator (Type I)	18.000	0.000		
			EACH	0.000	0.00	
			24.00000	0.000		0.00
0290	612-00003	Delineator (Type III)	12.000	0.000		
			EACH	0.000	0.00	
			30.00000	0.000		0.00
0295	615-00050	Embankment Protector Type 5	4.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
0300	625-00000	Construction Surveying	1.000	0.000		
			L S	0.000	0.00	
			28,000.00000	0.000		0.00
0305	626-00000	*Mobilization	1.000	0.000		
			L S	0.000	0.00	
			260,000.00000	0.000		0.00
0310	626-01000	Public Information Services	1.000	0.000		
			L S	0.000	0.00	
			6,000.00000	0.000		0.00
0315	627-00001	Pavement Marking Paint	15.000	0.000		
			GAL	0.000	0.00	
			450.00000	0.000		0.00
0320	629-01002	Survey Monument (Type 2)	2.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0325	630-00000	*Flagging	400.000	0.000		
			HOUR	18.750	468.75	
			25.00000	18.750		468.75
0330	630-00007	*Traffic Control Inspection	106.000	0.000		
			DAY	7.000	1,050.00	
			150.00000	7.000		1,050.00

CONTID: C19425  
 PCN: 19425-BID  
 PROJECT: BR231A-001

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8  
 ESTIMATE RUN 06/23/2016  
 10:58:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 - ROADWAY						
0335	630-00012	*Traffic Control Management	40.000	0.000		
			DAY	7.000	4,200.00	
			600.00000	7.000		4,200.00
0340	630-80001	*Flashing Beacon (Portable)	10.000	0.000		
			EACH	4.000	4,800.00	
			1,200.00000	4.000		4,800.00
0345	630-80335	*Barricade (Type 3 M-A) (Temporary)	10.000	0.000		
			EACH	5.000	625.00	
			125.00000	5.000		625.00
0350	630-80336	*Barricade (Type 3 M-B) (Temporary)	8.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0355	630-80341	*Construction Traffic Sign (Panel Size A)	42.000	0.000		
			EACH	19.500	1,170.00	
			60.00000	19.500		1,170.00
0360	630-80342	*Construction Traffic Sign (Panel Size B)	40.000	0.000		
			EACH	15.000	1,050.00	
			70.00000	15.000		1,050.00
0365	630-80344	*Construction Traffic Sign (Special)	100.000	0.000		
			SF	24.000	288.00	
			12.00000	24.000		288.00
0370	630-80348	*Construction Information Sign	4.000	0.000		
			EACH	1.500	112.50	
			75.00000	1.500		112.50
0375	630-80355	*Portable Message Sign Panel	4.000	0.000		
			EACH	2.000	12,000.00	
			6,000.00000	2.000		12,000.00
0380	630-80360	*Drum Channelizing Device	25.000	0.000		
			EACH	12.500	625.00	
			50.00000	12.500		625.00
0385	630-80363	*Drum Channelizing Device (With Light) (Flashing)	20.000	0.000		
			EACH	8.500	510.00	
			60.00000	8.500		510.00



CONTID: C19425  
 PCN: 19425-BID  
 PROJECT: BR231A-001

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9  
 ESTIMATE RUN 06/23/2016  
 10:58:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 0200 - ROADWAY							
0390	630-80370	Concrete Barrier (Temporary)	100.000	0.000			
			LF	20.000	600.00		
			30.00000	20.000		600.00	
0395	630-80380	*Traffic Cone	50.000	0.000			
			EACH	0.000	0.00		
			12.00000	0.000		0.00	
0400	700-70010	F/A Minor Contract Revisions	81,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0405	700-70011	F/A Partnering	20,600.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0410	700-70016	F/A Fuel Cost Adjustment	50,600.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0415	700-70019	F/A Asphalt Cement Cost Adjustment	1,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0420	700-70021	F/A On-The-Job Trainee	1,280.000	0.000			
			HOUR	0.000	0.00		
			1.00000	0.000		0.00	
0425	700-70025	F/A Quality Incentive Payment	1,800.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0430	700-70380	F/A Erosion Control	1,100.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0435	700-70394	F/A Wetland Protection	12,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT \$	967,815.00 \$	40,661.55 \$	40,661.55

CONTID: C19425  
 PCN: 19425-BID  
 PROJECT: BR231A-001

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10  
 ESTIMATE RUN 06/23/2016  
 10:58:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 0300 - STRUCTURES						
0440	202-00240	Removal of Asphalt Mat (Planing)	1,880.000	0.000		
			SY	1,880.000	3,760.00	
				2.00000	1,880.000	3,760.00
0445	202-00425	Removal of Bridge Railing	1,209.000	0.000		
			LF	1,209.000	12,090.00	
				10.00000	1,209.000	12,090.00
0450	202-00495	*Removal of Portions of Present Structure	1.000	0.000		
			L S	0.000	0.00	
				175,338.00000	0.000	0.00
0455	202-05300	Removal and Disposal of Paint	1.000	0.000		
			L S	0.000	0.00	
				70,000.00000	0.000	0.00
0460	206-00000	Structure Excavation	519.000	0.000		
			CY	0.000	0.00	
				21.00000	0.000	0.00
0465	206-00100	Structure Backfill (Class 1)	255.000	0.000		
			CY	0.000	0.00	
				50.00000	0.000	0.00
0470	206-00200	Structure Backfill (Class 2)	64.000	0.000		
			CY	0.000	0.00	
				45.00000	0.000	0.00
0475	502-11263	Steel Piling (HP 12x63)	174.000	0.000		
			LF	0.000	0.00	
				70.00000	0.000	0.00
0480	509-00000	Structural Steel	8,500.000	0.000		
			LB	0.000	0.00	
				12.00000	0.000	0.00
0485	509-00001	Structural Steel (Galvanized)	3,610.000	0.000		
			LB	0.000	0.00	
				8.00000	0.000	0.00
0490	509-08100	Provide Temporary Support	1.000	0.000		
			L S	0.000	0.00	
				75,000.00000	0.000	0.00

CONTID: C19425  
 PCN: 19425-BID  
 PROJECT: BR231A-001

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11  
 ESTIMATE RUN 06/23/2016  
 10:58:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 0300 - STRUCTURES						
0495	509-90003	Paint Structural Steel	1.000	0.000		
			L S	0.000	0.00	
			35,000.00000	0.000		0.00
0500	512-00101	Bearing Device (Type I)	24.000	0.000		
			EACH	0.000	0.00	
			1,750.00000	0.000		0.00
0505	512-00102	Bearing Device (Type II)	8.000	0.000		
			EACH	0.000	0.00	
			2,950.00000	0.000		0.00
0510	513-00600	Bridge Drain	4.000	0.000		
			EACH	0.000	0.00	
			2,400.00000	0.000		0.00
0515	515-00120	Waterproofing (Membrane)	2,291.000	0.000		
			SY	0.000	0.00	
			18.00000	0.000		0.00
0520	518-01009	Bridge Expansion Device (0-9 Inch)	32.000	0.000		
			LF	0.000	0.00	
			2,760.00000	0.000		0.00
0525	601-03040	Concrete Class D (Bridge)	648.000	0.000		
			CY	0.000	0.00	
			765.00000	0.000		0.00
0530	601-04100	Concrete Class E (Bridge)	2.600	0.000		
			CY	0.000	0.00	
			1,200.00000	0.000		0.00
0535	601-06100	Concrete (Patching)	1.000	0.000		
			CY	0.000	0.00	
			27,000.00000	0.000		0.00
0540	602-00000	Reinforcing Steel	2,558.000	0.000		
			LB	0.000	0.00	
			1.00000	0.000		0.00
0545	602-00020	Reinforcing Steel (Epoxy Coated)	270,997.000	0.000		
			LB	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C19425  
 PCN: 19425-BID  
 PROJECT: BR231A-001

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12  
 ESTIMATE RUN 06/23/2016  
 10:58:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 0300 - STRUCTURES						
0550	606-11030	Bridge Rail Type 10M	1,289.000	0.000		
			LF	0.000	0.00	
			190.00000	0.000		0.00
0555	613-01300	3 Inch Electrical Conduit (Plastic)	1,329.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00
			CAT 0300	CURRENT AMT	\$ 1,808,446.00 \$	15,850.00 \$ 15,850.00
CAT NO0400 0400 - CONSTRUCTION ENGINEERING BID ITEMS						
0560	620-00002	Field Office (Class 2)	1.000	0.000		
			EACH	0.000	0.00	
			15,000.00000	0.000		0.00
0565	620-00012	Field Laboratory (Class 2)	1.000	0.000		
			EACH	0.000	0.00	
			13,000.00000	0.000		0.00
0570	620-00020	Sanitary Facility	1.000	0.000		
			EACH	1.000	1,600.00	
			1,600.00000	1.000		1,600.00
			CAT 0400	CURRENT AMT	\$ 29,600.00 \$	1,600.00 \$ 1,600.00
PROJECT TOTAL			CURRENT AMT	\$ 2,805,861.00 \$	58,111.55 \$	58,111.55