

ESTIMATE SUMMARY

08:00:40

 CONTID: C19456 ESTIMATE NO: 0002 PROG SPEC YR: 2005
 PCN: 19456-BID COFRS REPORTING CATEGORY: 6 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 26.0 DAYS TIME ALLOW: 65 WORK DAYS
 SH58: US6/SH 93 TO I-70 RESURF PERCENT TIME: 40.00 ORIG TIME ALLOW: 65 WORK DAYS

PROJECT NO: STA0581-011
 SH58: US6/SH 93 TO I-70 RESURF
 NAME OF ROAD:
 PROJECT COUNTIES: JEFFERSON, REGION 6

CONTRACTOR:
 APC CONSTRUCTION CO., LLC PAY PERIOD ENDING 06/05/2015 DATE TIME STARTED 04/20/2015
 14802 W, 44th AVE. DATE LET 03/05/2015 DATE WORK BEGAN 04/20/2015
 DATE AWARDED 03/26/2015 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 04/13/2015 DATE ACCEPTED
 GOLDEN CO 80403 303 279 6611 DATE NOTICE TO PROCEED 04/20/2015

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 6,421,084.60 PARTICIPATING	\$ 1,444,843.32	\$ 1,206,641.76
AWARD PROJECT AMT: \$ 5,334,742.21 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 22.50% TOTAL EARNINGS	1,444,843.32	1,206,641.76
FUNDS AVAILABLE: \$ 4,976,241.28 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS 1,444,843.32	1,206,641.76
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-40,230.69	-33,084.64
	SECURITIES ENCUMBERED 0.00	0.00
	NET EARNINGS 1,404,612.63	1,173,557.12
	LIQUIDATED DAMAGES 0.00	0.00
	AUTOPAY ADJUSTMENT 0.00	0.00
	AMOUNT DUE 1,404,612.63	1,173,557.12
	OTHER ADJUSTMENTS 0.00	0.00
	PAYMENT DUE	\$ 1,173,557.12

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19456
 PCN: 19456-BID
 PROJECT: STA0581-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 2
 ESTIMATE RUN 06/05/2015
 08:00:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00201	*Removal of Curb	1,836.000	0.000		
			LF	1,836.000	13,696.56	
				7.46000		13,696.56
0010	202-00203	*Removal of Curb and Gutter	75.000	0.000		
			LF	32.000	238.72	
				7.46000		238.72
0015	202-00220	Removal of Asphalt Mat	600.000	0.000		
			SY	0.000	0.00	
				8.31000		0.00
0020	202-00240	*Removal of Asphalt Mat (Planing)	252,380.000	52,861.000		
			SY	153,098.830	252,613.07	
				1.65000		339,833.72
0025	202-00250	*Removal of Pavement Marking	6,400.000	0.000		
			SF	0.000	0.00	
				0.96000		0.00
0030	202-00831	*Removal of Traffic Signal Head	26.000	0.000		
			EACH	0.000	0.00	
				70.30000		0.00
0035	202-01130	*Removal of Guardrail Type 3	4,900.000	0.000		
			LF	0.000	0.00	
				1.33000		0.00
0040	202-01300	*Removal of End Anchorage	1.000	0.000		
			EACH	0.000	0.00	
				159.78000		0.00
0045	202-04003	*Clean Culvert (Special)	47.000	40.000		
			EACH	7.000	7,686.42	
				1,098.06000		51,608.82
0050	203-00010	Unclassified Excavation (Complete In Place)	294.000	0.000		
			CY	0.000	0.00	
				41.98000		0.00
0055	203-01500	Blading	10.000	0.000		
			HOURL	1.000	178.97	
				178.97000		178.97

CONTID: C19456
 PCN: 19456-BID
 PROJECT: STA0581-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 3
 ESTIMATE RUN 06/05/2015
 08:00:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-01594	Combination Loader	10.000	0.000		
			152.34000	0.000	0.00	0.00
0065	203-01597	*Potholing	15.000	0.000		
			191.73000	0.000	0.00	0.00
0070	207-00205	*Topsoil	10.000	0.000		
			79.89000	0.000	0.00	0.00
0075	208-00035	*Aggregate Bag	1,004.000	495.000		
			10.65000	30.000	319.50	5,591.25
0080	208-00045	*Concrete Washout Structure	1.000	0.000		
			772.27000	0.000	0.00	0.00
0085	208-00052	*Storm Drain Inlet Protection (Type 2)	17.000	0.000		
			122.50000	11.000	1,347.50	1,347.50
0090	208-00103	*Removal and Disposal of Sediment (Labor)	40.000	0.000		
			58.59000	11.500	673.79	673.79
0095	208-00105	*Removal and Disposal of Sediment (Equipment)	30.000	0.000		
			111.85000	9.000	1,006.65	1,006.65
0100	208-00106	*Sweeping (Sediment Removal)	80.000	0.000		
			143.80000	0.000	0.00	0.00
0105	208-00107	*Removal of Trash	33.000	0.000		
			58.59000	0.000	0.00	0.00
0110	208-00205	*Erosion Control Supervisor	195.000	0.000		
			101.19000	10.000	1,011.90	1,011.90

CONTID: C19456
 PCN: 19456-BID
 PROJECT: STA0581-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 4
 ESTIMATE RUN 06/05/2015
 08:00:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	210-00831	*Reset Traffic Signal Head	1.000	0.000		
			EACH	0.000	0.00	
			276.95000	0.000		0.00
0120	210-01130	*Reset Guardrail Type 3	350.000	0.000		
			LF	0.000	0.00	
			15.98000	0.000		0.00
0125	210-04050	Adjust Valve Box	2.000	0.000		
			EACH	0.000	0.00	
			645.63000	0.000		0.00
0130	212-00006	*Seeding (Native)	0.500	0.000		
			ACRE	0.000	0.00	
			1,597.79000	0.000		0.00
0135	212-00032	*Soil Conditioning	0.500	0.000		
			ACRE	0.000	0.00	
			3,728.18000	0.000		0.00
0140	214-00000	*Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			7,988.96000	0.000		0.00
0145	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	2,420.000	0.000		
			SY	0.000	0.00	
			2.82000	0.000		0.00
0150	304-06007	Aggregate Base Course (Class 6)	290.000	0.000		
			CY	0.000	0.00	
			48.12000	0.000		0.00
0155	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	50.000	0.000		
			TON	0.000	0.00	
			164.16000	0.000		0.00
0160	403-00800	Emergency Pothole Repair	10.000	0.000		
			TON	0.000	0.00	
			909.07000	0.000		0.00
0165	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	27,872.000	0.000		
			TON	0.000	0.00	
			91.55000	0.000		0.00

CONTID: C19456
 PCN: 19456-BID
 PROJECT: STA0581-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 5
 ESTIMATE RUN 06/05/2015
 08:00:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	403-34841	*Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	14,412.000	480.510		
			TON	10,696.260	671,083.35	
			62.74000	11,176.770		701,230.55
0175	408-01000	*Hot Poured Joint and Crack Sealant	5.000	0.000		
			TON	0.000	0.00	
			4,527.07000	0.000		0.00
0180	411-10255	Emulsified Asphalt (Slow-Setting)	25,619.000	290.000		
			GAL	6,878.009	33,908.58	
			4.93000	7,168.009		35,338.28
0185	506-00206	*Riprap (6 Inch)	10.000	0.000		
			CY	0.000	0.00	
			159.78000	0.000		0.00
0190	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	4,889.000	0.000		
			LF	0.000	0.00	
			19.97000	0.000		0.00
0195	606-02005	*End Anchorage (Flared)	1.000	0.000		
			EACH	0.000	0.00	
			2,103.76000	0.000		0.00
0200	609-21010	*Curb and Gutter Type 2 (Section I-B)	104.000	0.000		
			LF	67.000	2,640.47	
			39.41000	67.000		2,640.47
0205	609-60011	Curb Type 6 (Section M)	1,500.000	0.000		
			LF	0.000	0.00	
			8.83000	0.000		0.00
0210	612-00001	*Delineator (Type I)	25.000	0.000		
			EACH	0.000	0.00	
			25.56000	0.000		0.00
0215	612-00002	*Delineator (Type II)	25.000	0.000		
			EACH	0.000	0.00	
			26.63000	0.000		0.00
0220	612-00003	*Delineator (Type III)	15.000	0.000		
			EACH	0.000	0.00	
			27.70000	0.000		0.00

CONTID: C19456
 PCN: 19456-BID
 PROJECT: STA0581-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 6
 ESTIMATE RUN 06/05/2015
 08:00:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	612-00041	*Delineator (Flexible) (Type I)	5.000	0.000		
			EACH	0.000	0.00	
			51.13000	0.000		0.00
0230	612-00042	*Delineator (Flexible) (Type II)	5.000	0.000		
			EACH	0.000	0.00	
			52.19000	0.000		0.00
0235	612-00043	*Delineator (Flexible) (Type III)	5.000	0.000		
			EACH	0.000	0.00	
			53.26000	0.000		0.00
0240	612-00075	*Reflector Strip (6 Inch)	340.000	0.000		
			EACH	0.000	0.00	
			24.50000	0.000		0.00
0245	613-00206	*2 Inch Electrical Conduit (Bored)	1,550.000	0.000		
			LF	0.000	0.00	
			47.93000	0.000		0.00
0250	613-01200	*2 Inch Electrical Conduit (Plastic)	150.000	0.000		
			LF	0.000	0.00	
			14.91000	0.000		0.00
0255	613-07000	*Pull Box (Special)	9.000	0.000		
			EACH	0.000	0.00	
			436.73000	0.000		0.00
0260	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			6,408.21000	0.000		0.00
0265	614-00011	*Sign Panel (Class I)	46.000	0.000		
			SF	0.000	0.00	
			17.04000	0.000		0.00
0270	614-00012	*Sign Panel (Class II)	16.000	0.000		
			SF	0.000	0.00	
			24.50000	0.000		0.00
0275	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	4.000	0.000		
			EACH	0.000	0.00	
			415.43000	0.000		0.00

CONTID: C19456
 PCN: 19456-BID
 PROJECT: STA0581-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 7
 ESTIMATE RUN 06/05/2015
 08:00:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	614-70336	*Traffic Signal Face (12-12-12)	23.000	0.000		
			EACH	0.000	0.00	
			873.46000	0.000		0.00
0285	614-70448	*Traffic Signal Face (12-12-12-12)	3.000	0.000		
			EACH	0.000	0.00	
			1,336.82000	0.000		0.00
0290	614-72875	*Loop Detector Wire	5,460.000	0.000		
			LF	0.000	0.00	
			3.99000	0.000		0.00
0295	614-72889	*Traffic Signal Vehicle Detector (Micro Type) (Non-Invasive)	7.000	0.000		
			EACH	0.000	0.00	
			1,704.31000	0.000		0.00
0300	625-00000	*Construction Surveying	1.000	0.000		
			L S	0.900	23,966.87	
			26,629.85000	0.900		23,966.87
0305	626-00000	*Mobilization	1.000	0.000		
			L S	0.600	103,820.23	
			173,033.72000	0.600		103,820.23
0310	626-01000	*Public Information Services	1.000	0.500		
			L S	0.000	0.00	
			5,831.94000	0.500		2,915.97
0315	627-00005	*Epoxy Pavement Marking	397.000	0.000		
			GAL	0.000	0.00	
			64.98000	0.000		0.00
0320	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	1,086.000	141.000		
			GAL	748.260	19,926.16	
			26.63000	889.260		23,680.99
0325	627-01001	*Preformed Plastic Pavement Marking (Type I)	13,007.000	0.000		
			SF	0.000	0.00	
			9.59000	0.000		0.00
0330	627-02010	*Preformed Plastic Pavement Marking (Type II) (Inlaid)	2,301.000	0.000		
			SF	0.000	0.00	
			10.76000	0.000		0.00

CONTID: C19456
 PCN: 19456-BID
 PROJECT: STA0581-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 8
 ESTIMATE RUN 06/05/2015
 08:00:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	627-30324	*Preformed Plastic Pavement Marking (Word-Symbol) (Type I)	585.000	0.000		
		SF		0.000	0.00	
			14.38000	0.000		0.00
0340	627-30329	*Preformed Plastic Pavement Marking (Xwalk-Stop Line) (Type	2,524.000	0.000		
		SF		0.000	0.00	
			10.39000	0.000		0.00
0345	630-00000	*Flagging	2,000.000	108.000		
		HOOR		646.750	15,567.27	
			24.07000	754.750		18,166.83
0350	630-00003	*Uniformed Traffic Control	900.000	0.000		
		HOOR		0.000	0.00	
			72.43000	0.000		0.00
0355	630-00006	*Uniformed Traffic Control (Vehicle)	900.000	0.000		
		HOOR		0.000	0.00	
			10.65000	0.000		0.00
0360	630-00007	*Traffic Control Inspection	25.000	4.000		
		DAY		17.000	1,539.18	
			90.54000	21.000		1,901.34
0365	630-00012	*Traffic Control Management	65.000	9.000		
		DAY		14.000	10,438.96	
			745.64000	23.000		17,149.72
0370	630-80335	*Barricade (Type 3 M-A) (Temporary)	4.000	0.000		
		EACH		0.000	0.00	
			53.26000	0.000		0.00
0375	630-80341	*Construction Traffic Sign (Panel Size A)	5.000	1.000		
		EACH		0.000	0.00	
			15.98000	1.000		15.98
0380	630-80342	*Construction Traffic Sign (Panel Size B)	46.000	18.000		
		EACH		4.000	63.92	
			15.98000	22.000		351.56
0385	630-80343	*Construction Traffic Sign (Panel Size C)	18.000	9.000		
		EACH		-5.500	-87.89	
			15.98000	3.500		55.93

CONTID: C19456
 PCN: 19456-BID
 PROJECT: STA0581-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 9
 ESTIMATE RUN 06/05/2015
 08:00:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	630-80355	*Portable Message Sign Panel	6.000	2.500		
			EACH	0.000	0.00	
			2,343.43000	2.500		5,858.58
0395	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	1.000		
			EACH	0.000	0.00	
			852.16000	1.000		852.16
0400	630-80360	*Drum Channelizing Device	100.000	0.000		
			EACH	15.000	239.70	
			15.98000	15.000		239.70
0405	630-80380	*Traffic Cone	615.000	175.000		
			EACH	132.500	1,128.90	
			8.52000	307.500		2,619.90
0410	630-85041	*Mobile Attenuator	90.000	17.000		
			DAY	28.000	17,746.12	
			633.79000	45.000		28,520.55
0415	700-70010	F/A Minor Contract Revisions	350,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0420	700-70011	F/A Partnering	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0425	700-70012	F/A Asphalt Pavement Incentive	200,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0430	700-70016	F/A Fuel Cost Adjustment	80,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0435	700-70018	F/A Roadway Smoothness Incentive	175,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0440	700-70019	F/A Asphalt Cement Cost Adjustment	200,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C19456
 PCN: 19456-BID
 PROJECT: STA0581-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 10
 ESTIMATE RUN 06/05/2015
 08:00:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	700-70021	F/A On-The-Job Trainee	1,920.000	0.000		
			hour	0.000	0.00	
			1.00000	0.000		0.00
0450	700-70031	F/A INTERIM SURFACE REPAIR	40,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0455	700-70380	F/A Erosion Control	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 6,264,289.57	\$ 1,180,754.90
					\$ 1,384,513.49	
CAT NO0300 BRIDGE						
0460	202-00026	*Removal of Slope and Ditch Paving	44.000	22.000		
			SY	22.000	1,054.46	
			47.93000	44.000		2,108.92
0465	202-00453	*Removal of Portions of Present Structure (Class 2)	77.000	0.000		
			SY	0.000	0.00	
			790.37000	0.000		0.00
0470	206-00065	*Structure Backfill (Flow-Fill)	26.600	0.000		
			CY	26.600	9,208.65	
			346.19000	26.600		9,208.65
0475	507-00100	*Concrete Slope and Ditch Paving (Reinforced)	2.280	0.000		
			CY	2.280	6,071.62	
			2,662.99000	2.280		6,071.62
0480	601-03040	*Concrete Class D (Bridge)	13.000	0.000		
			CY	0.000	0.00	
			905.41000	0.000		0.00
			CAT 0300	CURRENT AMT	\$ 90,018.01	\$ 16,334.73
					\$ 17,389.19	
CAT NO0400 0400 CONSTRUCTION ENGINEERING BID ITEMS						
0485	620-00005	*Field Office (Special)	1.000	0.500		
			EACH	0.250	8,545.52	
			34,182.08000	0.750		25,636.56
0490	620-00012	*Field Laboratory (Class 2)	1.000	0.500		
			EACH	0.000	0.00	
			28,568.50000	0.500		14,284.25

CONTID: C19456
 PCN: 19456-BID
 PROJECT: STA0581-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 11
 ESTIMATE RUN 06/05/2015
 08:00:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 0400 CONSTRUCTION ENGINEERING BID ITEMS						
0495	620-00020	*Sanitary Facility	2.000	1.000		
			EACH	0.500	1,006.61	
			2,013.22000	1.500		3,019.83
			CAT 0400	CURRENT AMT	\$ 66,777.02	\$ 42,940.64
			PROJECT TOTAL	CURRENT AMT	\$ 6,421,084.60	\$ 1,206,641.76
					\$ 1,444,843.32	